

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

نتشرف بان نرسل لسيادتكم عددا ١ مقايضة الاعمال لمشروع القطار الكهربائي
السريع (اكتوبر/ اسوان) من الكم ٤٨٥.٠٠ الى الكم ٤٨٧.٠٠ بطول ٢ كم

تنفيذ (شركة نجمة الخليج للمقاولات والتوريدات العامة).

عقد رقم (٢٠٢٥/٢٠٢٤/١٣١)

برجاء التكرم بالعلم والتنبيه باللازم

وتفضلوا بقبول فائق الاحترام ،،

تحريرا: ٢٠٢٤ / ١٠ / ٨

رئيس الادارة المركزية

عماد حسين



المرفقات :

عدد ()

	مشروع القطار الكهربائي السريع	 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فهد
	إسناد أعمال الجسر الترابي والأعمال الصناعية بقطاعات مشروع إنشاء القطار الكهربائي السريع (أكتوبر - أبو سمبل) القطاع الرابع (جرجا - قوص) من الكم ٤٨٥٤٠٠٠ إلى ٤٨٧٤٠٠٠	
	تنفيذ شركة لجمعة الفخري للمقاولات والتوريدات العامة مستخلص(٢) جاري	

بند رقم (١١- ملحقا للمواصفة) اتصال توريد وتحميل ونقل اثربة مطابقة لتعاصفات وتشغيلها باستخدام الات التسوية بسعت... الخ

بند رقم (١١) طبقا للمفاوضة) أعمال توريد وتحميل ونقل اثرية مطابقة للمواصفات وتشغيلها باستخدام آلات التسمية بسمك ... الخ

Station	As Built vol. fill			
	As Built Fill Area (Sq.M.)	As Built Fill Volume (Cu.M.)	Layer	Total As Built (m3)
485+660	685.18	13253.30	-10.50	13253.30
485+460	15.7	157.02	FROM -14.50 TO -9.5	23,215.31
485+480	25.74	414.42		
485+500	31.6	573.38		
485+520	33.03	646.25		
485+540	54.33	873.6		
485+560	78.78	1,331.13		
485+580	165.37	2,441.49		
485+600	277.81	4,431.76		
485+620	318.05	5,958.59		
485+640	320.71	6,387.67		
485+740	533.12	13,750.56	-10.50	34,713.12
485+760	342.32	8,754.38		
485+780	198.76	5,410.75		
485+800	167.78	3,665.38		
485+820	70.21	2,379.93		
485+840	5	70.12		
485+900	3.44	112.47	FROM -2.00 TO -0.75	21,825.72
485+920	32.43	338.73		
485+940	32.43	648.59		
485+960	32.43	648.59		
485+980	32.43	648.59		
486+000	32.43	648.59		
486+020	32.43	648.59		
486+040	32.43	648.59		
486+060	32.43	648.59		
486+080	32.43	648.59		
486+100	32.43	648.59		
486+120	32.43	648.59		
486+140	32.43	648.59		
486+160	32.43	648.59		
486+180	32.43	648.59		
486+200	32.43	648.59		
486+220	32.43	648.59		
486+240	32.43	648.59		
486+260	32.43	648.59		
486+280	32.43	648.59		
486+300	32.43	648.59		
486+320	32.43	648.59		
486+340	32.43	648.59		
486+360	32.43	648.59		
486+380	32.43	648.59		
486+400	32.43	648.59		
486+420	32.43	648.59		
486+440	32.43	648.59		
486+460	32.43	648.59		
486+480	32.43	648.59		
486+500	32.43	648.59		
486+520	32.43	648.59		
486+540	32.43	648.59		
486+560	32.43	648.59		
486+580	32.41	448.41		
486+600	4.71	171.23		
المستخلص	الكمية			93,007.45
جاري ١ عقد ١٣١	79754.15			الاجمالي
جاري ٢ عقد ١٣١	13253.30			

مكتبه ا.د. خالد فهد
 المكتب الفني
 م/ محمد سمير سعد
 التوقيع

المهندس المساحة
 Smart Design
 م/ يسام عبد الحادي
 التوقيع
 Eng ()

مهندس الشريعة المتفهم
 م/ احمد محمد محمد شومان
 التوقيع

	مشروع القطار الكهربائي السريع	 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. دة. فهد	 الهيئة العامة للطرق البرية
	إسناد أعمال الجسر الترابي والأعمال الصناعية بقطاعات مشروع إنشاء القطار الكهربائي السريع (أكتوبر - إبريل - جرجا - قويس) من الكم ٤٨٥٠٠٠ إلى ٤٨٧٠٠٠		
	تنفيذ شركة نجمة الخليج للمقاولات والتوريدات العامة مستخلص (٢) جاري		

بند رقم (٧) بالمتر المكعب اعمال حفر بالمعدات الميكانيكية في تربة صخرية الخ


Station	CUT Area (Sq.M.)	CUT Volume (Cu.M.)	TOTAL VOLUME
486+880	43.63	436.29	8,217.22
486+900	60.48	1,041.12	
486+920	82.9	1,233.80	
486+940	79.94	1,628.35	
486+960	68.66	1,475.91	
486+980	56.95	1,256.14	
487+000	57.61	1,145.61	
486+620	64.6	645.99	12,962.99
486+640	97.54	1,611.35	
486+660	91.26	1,877.94	
486+680	85.34	1,763.93	
486+700	87.23	1,725.69	
486+720	85.44	1,726.78	
486+740	79.38	1,648.22	
486+760	48.9	1,282.83	
486+780	19.08	680.26	
485+040	110.73	1,107.31	43439.19
485+060	178.1	2,888.30	
485+080	68.24	2,463.38	
485+100	24.06	973.2	
485+120	86.18	861.8	
485+140	197.23	2,834.06	
485+160	212.16	4,093.89	
485+180	136.22	3,483.82	
485+200	62.75	1,989.72	
485+220	64.05	1,268.05	
485+240	144.93	2,089.81	
485+260	175.83	3,207.57	
485+280	193.65	3,694.77	
485+300	164.52	3,581.71	
485+320	112.19	2,767.12	
485+340	31.29	1,434.79	
485+360	51.47	827.55	
485+380	60.46	1,119.25	
485+400	92.03	1,524.88	
485+420	21.34	1,228.21	
64,619.40			الاجمالي

رقم العقد	رقم المستخلص	الكمية
1219-2023-2024	جاري	38,109.31
131-2024-2025	جاري	26,510.09

مكتب الاستشاري الهندسي
م. / بسام / المهندس
رجب سمير سعد
التوقيع

استشاري المساحة
Smart Design
م. / بسام / المهندس
التوقيع
Eng (

مهندس الشركة المنفذة
م. / احمد / محمد شومان
التوقيع
م. / احمد / محمد شومان

بيانات الفواتير				رقم
رقم	تاريخ	جنية	قرش	الختم ذو التاريخ
		٢٧٠٢٧٠٩	٨٠	 كشف المراجعة رئيس القسم
		٢٧٠٩	٨٠	

مصلحة
قسم
المبلغ المستحق إلى شركة بحه الخليج للتقاول - والتوريدات العامة
الطلبات طبية أو ..
بموجب
صادر مراجعته ووجد على صحة ومقدم لاعتماده إداريا وصرف القيمة بواسطة
إذن صرف على
شيك على البنك المركزي في
شيك على الخارج
صاحب الحق أو
يسحب باسم
ويرسل إليه بالعنوان الآتي :

عدد المرفقات		الاعتماد الإداري ونوع الخصم		نوع الخصم			
بيانات		بند	لصل	فرع	قسم	جنية	فرش
استاد الادارة العامة الامان الضاهي مشروع لقطاع المرافق (فرش - قفول) القطاع الرابع					٧٧٠٧	٧٠٩	٨٠
م. الف. ٤٨٥٠١ - ١٧١١ - ١٨٧١ بطول ٤٤ كم					٧٧٠٧	٧٠٩	٨٠
بيانات الاستقطاعات					ملزم	جنية	
عادي اضافي دسغة توقيع							
قرش جنية قرش جنية قرش							
رسم الدسغة							
المطلوب صرفها						٧٠٩	٨٠

رئيس المصلحة _____
علامة _____
في سنة _____
(١) إقرار كاتب سجل الحجوزات والتنازلات _____
(٢) إقرار بأن القيمة مرتبطة بها على الاعتماد المخصص وأن البند المختص يسمح ولم يسبق الصرف _____
جاري _____
(أو) بأن المبلغ مضاف بحساب _____ بتاريخ _____
الإيرادات _____

الختم ذو التاريخ (ج) قيد في سجل رقم ٥٥ ع. ح رقم _____ توقيع الكاتب المنوط بالسجل _____

رُوجع ، في _____ سنة _____
 يعتمد حسب _____
 مدير أو رئيس الحسابات إذن صرف _____

وكيل الحسابات

(علامات المراجع ورئيس المصلحة)

في سنة المبلغ			
(د)	(١) رقم للمستند (وهو رقم القيد في الدفتر رقم ٢٠٢٤ ح.ع)	إمضاء الكاتب المنوط	
	(٢) قيد في دفاتر الحسابات المختصة		
	إمضاءات موظفي الشطب		
تختم ذو تاريخ .. (٣) سبب	شيك / إن صرف	رقم	إمضاء الكاتب المنوط
(٤) قيد أو سجل	الشيكات / الحوالات	تحت رقم	إمضاء الكاتب المنوط
(٥) أدرج في كشف	الشيكات / الحوالات	رقم	إمضاء الكاتب المنوط
(٦) استلمت	شيك / إن صرف	إمضاء طالب أو كاتب الشطب	في سنة

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد،،،

نتشرف بان نرسل من طيه مستخلص جاري رقم ج عن عملية

إختار الأمانة العامة والكباري من طيه مستخلص جاري رقم ج عن عملية
قدوم القطر الرابع من طيه مستخلص جاري رقم ج عن عملية

عن شهر أكتوبر ٢٠٢٤ وبيانه كالاتي:

الاستقطاعات

ق	جنيه	
١١ ٦١٨ ٧٩٢,٥٠	جملة الاعمال	٢٠٠ ٠٠٥ ٩٠
٥ ٦١٨ ٦٧٥,٠٠	السابق صرفه	٩٦ ٤٠٢ ٨٠
٢ ٠٠٠ ١١٨,٥٠	المستحق صرفه	
٢ ٩٦ ٤٠٨,٧٠	جملة الاستقطاعات	
٢ ٧٠٢ ٧٠٩,٨٠	الصافي	

برجاء التفضل بالاحاطة والتنبيه باللازم نحو المراجعة والصرف برسم شركة /
بشأن دفع المقادير - والتوجه العام
وموافاتنا بصورة منه بعد الصرف.

وتفضلوا بقبول فائق الاحترام

تحريرا ٢٠٢٤/١١/٢٦

عدد (١) استمارة ٥٠ ع.ح

عدد (٢) مستخلص

عدد (٣) تقرير معمل المنطقة

الهيئة العامة للطرق والكباري
وزارة النقل
رئيس الادارة المركزية
مهندس /
عماد حسين

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

نتشرف بان نرسل لسيادتكم مستخلص جاري رقم (٢) لمشروع اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع القطاع الرابع (جرجا/قوص) من الكم ٤٨٥.٠٠ الى الكم ٤٨٧.٠٠ بطول ٢ كم

تنفيذ (شركة نجمة الخليج للمقاولات والتوريدات العامة) .

عقد رقم (٢٠٢٥/٢٠٢٤/١٣١)

برجاء التكرم بالعلم والتنبيه باللازم

وتفضلوا بقبول فائق الاحترام ،،

تحريرا ٢٠٢٤ / ١١ / ٢٦

رئيس الادارة المركزية

مهندس /
عماد حسين

المرفقات :

عدد ()

بيان الاعمال بالمستخلص رقم : (٢) جارى

عملية: إسناد أعمال الجسر الترابي للخط الثاني من مشروع القطر الكهربائي السريع (الفيوم - بني سويف - الأقصر - أسوان - أبو سمبل)
القطاع الرابع (جرجا - قوص) لتنفيذ المسافة من الكم ٤٨٥٠٠٠ الى الكم ٤٨٧٠٠٠ طول ٢,٠٠ كم لعقد (٢٠٢٥/٢٠٢٤/١٣١)

بالمتر المكعب اعمال حفر بالمعدات الميكانيكية في تربة صخرية الخ

رقم الهند وبيته: (٧)

ذات اجهاد (٣٠٠-٤٠٠) كجم/سم^٢

تنفيذ شركة نعمة الخليج للمقاولات والتوريدات العامة					
مقدار العمل السابق					
بيان الأعمال بالمقايضة	الموقع الكيلو مترى		الطول (م)	م	الاجمالى م
	من	الى			
اعمال القطع	٤٨٥٠٤٠	٤٨٥٠٨٠	٤٠	٦٤٥٨,٩٩	٢٦٥١٠,٠٩
	٤٨٥٠٨٠	٤٨٥١٠٠	٢٠	٩٧٣,٢٠	
	٤٨٥١٢٠	٤٨٥١٤٠	٢٨٠	١٧٨٤٩,٦٩	
	٤٨٥١٤٠	٤٨٥١٦٠	٢٠	١٢٢٨,٢١	
الاجمالى					
اجمالى ما تم تنفيذه حتى تاريخه			٢٦٥١٠,٠٩		
اجمالى الكمية المدرجة بالمستخلص السابق			٠		
الكمية المدرجة بالمستخلص خلال مدة			٢٥١٨٠		
اجمالى الكمية المدرجة بالمستخلص الحالى			٢٥١٨٠		

مهندس الهيئة
مدير المشروع
التوقيع /

مكتب ا.د. خالد فنديل (KK)
المكتب الفني
مشروع التوقيع /
القطاع الرابع (جرجا - قوص)

استشارى المساحة
Smart Design
التوقيع /
Eng / HSR

مهندس الشركة المنفذه
م/ احمد محمد محمد شومان
التوقيع /

التوقيع /
٢٢٨٨٨
٥١٩٠٥٨١



وزارة النقل

الهيئة العامة للطرق والكبارى والمنطقة الثامنة بقنا

بيان الاعمال بالمستخلص رقم : (٢) جارى

عملية: اسناد اعمال الجسر الترابى للخط الثانى من مشروع القطر الكهربائى السريع (الفيوم - بنى سويف - الأقصر - اسوان - ابو سمبل)
القطاع الرابع (جرجا - قوص) لتنفيذ المسافة من الكم ٤٨٥٠٠٠ الى الكم ٤٨٧٠٠٠ طول ٢٠٠٠ كم لعقد (٢٠٢٥/٢٠٢٤/١٣١)

بالعمر المكعب اعمال حفر بالمعدات الميكانيكية في تربة صخرية الخ

رقم البند وبيانه: (٧)

علاوة زيادة الاجهاد كل ١٠٠ كجم/سم ٢

تنفيذ شركة نعمة الخليج للمقاولات والتوريدات العامة						
مقدار العمل السابق						
بيان الأعمال بالمقايمة	الموقع الكيلو مترى		الطول (م)	م ٣	الاجمالى م ٣	عدد العلاوات
	من	الى				
اعمال الفتح	٤٨٥٠٠٠	٤٨٥٠٠٨٠	٨٠	٦٤٨٨.٩٩	٢٦٥١٠.٠٩	٣.٠٠
	٤٨٥٠١٠٠	٤٨٥٠١٠٠	٢٠	٩٧٣.٢٠		
	٤٨٥٠١٢٠	٤٨٥٠١٢٠	٢٨٠	١٧٨٤٩.٦٩		
	٤٨٥٠١٤٠	٤٨٥٠١٤٠	٢٠	١٢٢٨.٢٦		
الاجمالى						
اجمالى ما تم تنفيذه حتى تاريخه			٧٩٥٣٠.٢٧			
اجمالى الكمية المدرجة بالمستخلص السابق			٠			
الكمية المدرجة بالمستخلص خلال مدة			٧٥٥٥٠			
اجمالى الكمية المدرجة بالمستخلص العالى			٧٥٥٥٠			

مهندس الهيئة

مدير المشروع

التوقيع

مكتب ا.د. خالد قنديل (KK)



المستشارى المساحة

Smart Design



مهندس الشركة المنفذة

م/ احمد محمد محمد شومان

التوقيع

٢٠٢٥/٠٩/٠١



وزارة النقل

الهيئة العامة للطرق والكبارى والمنطقة الثامنة بقنا

بيان الاعمال بالمستخلص رقم : (٢) جارى

عملية: إسناد أعمال الجسر الترابى للخط الثانى من مشروع القطر الكهربائى السريع (الفيوم - بني سويف - الأقصر - أسوان - أبو سمبل)
القطاع الرابع (جرجا - قوص) لتنفيذ المسافة من الكم ٤٨٥٤٠٠٠ الى الكم ٤٨٧٤٠٠٠ طول ٢,٠٠ كم لعقد (٢٠٢٥/٢٠٢٤/١٣١)

رقم البند وبيانه: (١١) طبعا
للمفاوضة

أعمال تحميل وتوريد ونقل أتربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية الخ

تنفيذ شركة نعمة الخليج للمقاولات والتوريدات العامة

٧٩,٧٥٤,١٥

مقدار العمل السابق

بيان الأعمال بالمقايسة

الموقع الكيلو مترى

من الى

١٨٥٤٦٦٠ ١٨٥٤٦٦٠

الطول (م)

٢٠

٣م

١٢٢٥٣,٣٠

الاجمالى

اجمالى ما تم تنفيذه حتى تاريخه

اجمالى الكمية المدرجة بالمستخلص السابق

الكمية المدرجة بالمستخلص خلال مدة

اجمالى الكمية المدرجة بالمستخلص الحالى

٨٣٨٩٠

مهندس الهيئة

مدير المشروع

التوقيع /

مكتب أ.د. خالد قنديل (KK)

المكتب الفنى

استشارى المساحة

Smart Design


التوقيع /

مهندس الشركة المنفذه

د/ احمد محمد محمد شومان

التوقيع /

MATERIAL INSPECTION REQUEST



Contractor Company	NEGMAA ELKHALEEG		Designer Company	K.K	
Issued by Contractor	Name AHMED MOSTAFA	Sign <i>[Signature]</i>	Date 26/5/2024	Time	
Contractor Reference	ASH-S-35				
Received by ER	MIR		C1	C2	C3
			DD	MM	YY
			HH	MM	

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
	Quantity	Level	From	To	Code
Location to be Used	1993.2	-3.50	486+220	485+340	ASH-ME-31
	1404.85	-3.50	486+120	486+220	ASH-ME-32
	1338.59	-3.00	485+920	486+000	ASH-ME-33
	268.2	-6.00	485+940	485+980	ASH-LE-117
	5004.84	Total (m3)			

Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	5004.84	22/5/2024	
2	Proctor	M3	5004.84	22/5/2024	
3	Classification	M3	5004.84	22/5/2024	
4	Sieve Analysis	M3	5004.84	22/5/2024	
5	C.B.R	M3	5004.84	26/5/2024	

Comments by:	Comments by:
	<i>[Signature]</i> 26/5/2024

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor				
QA/QC *	<i>[Signature]</i>	<i>[Signature]</i>	26/5/2024	A
GARB**				
Employers Representative				

* Designer
** Alignment / Bridges: Culvert Only

MATERIAL INSPECTION REQUEST



Contractor Company	NEGMA .ELKHALEEG		Designer Company	K.K
Issued by Contractor	Name	Sign	Date	Time
	Ahmed ELBRAWY	<i>Ahmed Elbraway</i>	26/5/2024	
Contractor Reference	ASH-S-35			
Received by ER		MIR	C1	C2
			C3	DD
			MM	YY
			HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	Quantity	Level	From	To	Code
	1993.2	-3.50	486+220	486+340	ASH-ME-31
	1404.85	-3.50	486+120	486+220	ASH-ME-32
	1338.59	-3.00	485+920	486+000	ASH-ME-33
	4736.64	Total (m3)			


Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	4736.64	22/5/2024	
2	Proctor	M3	4736.64	22/5/2024	
3	Classification	M3	4736.64	22/5/2024	
4	Sieve Analysis	M3	4736.64	22/5/2024	
5	C.B.R	M3	4736.64	26/5/2024	

Comments by:	Comments by:
	تم اعتماد لصلاحية كميته مثل موال 4736 م عبدالله بن فهد 26/5/2024

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Houssef mohammed</i>	<i>Houssef mohammed</i>	26-5-2024	
QA/QC *	<i>عبدالله بن فهد</i>	<i>A</i>	26/5/2024	
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only



MATERIAL APPROVAL REQUEST



الهيئة العامة للإعانة



Contractor Company	NEGMA. ELKHALEEG			Designer Company	K.K						
Issued by Contractor	Name Ahmed Elbrawy	Sign <i>أحمد البروي</i>	Date 26/5/2024	Time							
Contractor Reference	ASH-S-35										
Received by ER			MAR	C1	C2	C3	DD	MM	YY	HH	MM

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	12.4%	
3	ASTM D 4318	Atterberg limit	L.L=P.L=P.I=N.P	
4	ASTM D 2974	Moisture content	5.6 %	
5	ASTM D 1557	Modified proctor	2.24	
6	ASTM D 1883	CBR	50.2%	
Comments by:		Comments by:		
		نتائج لعيينة مطابقة للمواصفات أ. عبد الله بن علي 26/5/2024		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Koush Mohamed</i>	<i>Koush Mohamed</i>	26/5/2024	
QA/QC *	<i>عبد الله بن علي</i>	<i>A</i>	26/5/2024	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

		Electric Express Train - HSR From 6 October City To Abu simbel section 4 From Sohage To Qena From Station 480+000 To Station 630+000	
---	---	---	---

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	26/5/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-35	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

1-visual inspection test

2-Gradient test


A-gradation of bulk materials			SAMPLE WEIGHT [g]			18750.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	650.0	1105.0	1250.0	980.0	1305.0	1750.0	3450.0		A - 1 - a
(g)Cumulative Retained	650.0	1755.0	3005.0	3985.0	5270.0	7020.0	10470.0	PRO	2.24
Cumulative Retained %	3.5	9.4	15.0	21.1	28.1	37.4	55.8	WC	5.6%
Cumulative Passing %	96.5	90.6	85.0	78.9	71.9	62.6	44.2	CBR	50.2%

B-soft material gradation			W/T, GF sample		500.00	gm
sieve size	10	40	200			
(g)Cumulative Retained	73.00	230.00	580.00			
Cumulative Retained %	14.60	46.00	72.00			
Cumulative Passing %	85.40	54.00	28.00			


C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.5	90.6	84.0	78.9	71.9	62.6	44.2	37.7	23.9	12.4

ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N/P	N/P	N/P

Contractor


 المهندس محمد عبد الحليم
 م.Eng. Mohamed Abdel Halim
 م.Eng. Mohamed Abdel Halim
 م.Eng. Mohamed Abdel Halim

Consultant


 المهندس محمد عبد الحليم
 م.Eng. Mohamed Abdel Halim
 م.Eng. Mohamed Abdel Halim
 م.Eng. Mohamed Abdel Halim

PROCTOR TEST


TESTING DATE:	22/5/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-35	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مستون رقم 1

Weight of empty mold :	5640.0
Mold Volume:	2032.0

MAX Dry Density	2.24
Water content %	5.6%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10060.0	10190.0	10450.0	10372.0	
WT. WET SOIL.	4420.0	4550.0	4810.0	4732.0	
Wt. Density	2.175	2.239	2.367	2.329	

Tare No.	7	4	15	19	8	13	20	9		
Tare wt.	17.80	18.38	16.22	30.04	17.4	17.74	30.7	17.79		
Wt. Of wet soil & tare	122.50	150.56	110.80	100.50	80.45	100.80	105.20	115.20		
Wt. Of dry soil & tare	121.30	149.40	108.40	98.70	76.55	97.10	100.33	110.22		
Wt. Of water	1.2	1.2	2.4	1.8	3.9	3.7	4.9	5.0		
Wt. Of dry soil	107.5	130.9	92.1	68.7	59.2	79.4	69.6	92.4		
Water content %	1.2%	1.7%	2.6%	2.6%	6.6%	4.7%	7.0%	5.4%		
AV. Water content %	1.4%		2.6%		5.6%		6.2%			
Dry Density	2.145		2.182		2.241		2.193			



Contractor

[Signature]

Consultant


[Signature]

Plasticity and Liquidity Test - Atterberg Limits

TESTING DATE:	26/5/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-35	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1


Testing Results :-


Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %						




L.L	P.L	P.I
N/P	N/P	N/P


Lab. Engineer

Name : 

Sign : 

Consultant Engineer

Name : 

Sign : 



California Bearing Ratio TEST				
TESTING DATE:	26/5/2024	Code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-35	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Test Results :-


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm 3)	2124
Mold WT. (gm)	7777
Mold WT. + Wet WT. (gm)	12560
Wet WT. (gm)	4783
Wet Density (g/cm 3)	2.25
Dry Density (g/cm3)	2.14
Proctor Density (g/cm 3)	2.241
Compaction %	95.3

Mositure Ratio After Compacted Mold	
Tare No.	15
Tare WT. (gm)	34.22
Tare WT. +Wet WT. (gm)	190
Tare WT. +Dry WT. (gm)	182
Water WT. (gm)	8
Dry WT. (gm)	147.78
Moisture Content %	5.4

Swelling	
Mold No.	3
Date	28/5/2024
Initial Height (mm)	0
Final Height (mm)	0.21
Difference	0.21
Sample Height (mm)	116.42
Swelling Ratio %	0.18

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	118.00	194.00	267.00	471.00	534.00	711.00	912.00	1029.00	1197.00
Load (KN)	1.1	1.9	2.6	4.6	5.3	7.0	8.9	10.1	11.7

Loading Reading :



Calculations :-

Penteration (mm)	Load (Kn)	Standard Load (lb)	CBR (%)	CBR (%)	Mold - Compaction (%)	CBR (%)
2.50	4.62	13.35	34.6%	95.3	95	34.5%
5.00	10.08	20.025	50.4%			50.2%

Lab. Engineer

Name:
Sign:

Consultant Engineer

Name:
Sign:

MATERIAL INSPECTION REQUEST



Contractor Company	NEGMA .ELKHALEEG		Designer Company	K.K							
Issued by Contractor	Name	Sign	Date	Time							
	Ahmed ELBRAWY	<i>[Signature]</i>	1/6/2024								
Contractor Reference	ASH-S-36										
Received by ER			MIR	C1	C2	C3	DD	MM	YY	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
	Quantity	Level	From	To	Code
Location to be Used	1763.21	-3.00	486+000	486+100	ASH-ME-34
	2953.15	-12.50	485+520	485+660	ASH-LE-122
	4716.36	Total (m3)			

Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	4716.36	27/5/2024	
2	Proctor	M3	4716.36	27/5/2024	
3	Classification	M3	4716.36	27/5/2024	
4	Sieve Analysis	M3	4716.36	27/5/2024	
5	C.B.R	M3	4716.36	1/6/2024	

Comments by:	Comments by:
	<i>[Handwritten Arabic text: تم اعتماد صلاحية كميات فصل صالحي 5000 م3]</i>

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Yousef malkhar</i>	<i>[Signature]</i>	1-6-2024	
QA/QC *	<i>عبدالله بن محمد</i>	<i>[Signature]</i>	1/6/2024	
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only



MATERIAL APPROVAL REQUEST



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K																
Issued by Contractor	Name Ahmed Elbrawy	Sign 	Date 1/6/2024	Time																
Contractor Reference	ASH-S-36																			
Received by ER		MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM									
C1	C2	C3	DD	MM	YY	HH	MM													

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	12.3%	
3	ASTM D 4318	Atterberg limit	LL=P.L., P.I.=N.P	
4	ASTM D 2974	Moisture content	5.1 %	
5	ASTM D 1557	Modified proctor	2.28	
6	ASTM D 1883	CBR	50.4%	
Comments by:		Comments by:		
		مطابقة المواصفات م/عبدالله فهد		

APPROVAL STATUS			
Organisation	Name	Sign	Date
Contractor			
QA/QC *			1/6/2024
GARB**			
Employers Representative			

* Designer

** Alignment/Bridges: Culvert only

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	1/6/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-36	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		18760.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	447.0	361.0	1157.0	918.0	1218.0	1816.0	2560.0		A - 1 - a
(g)Cumulative Retained	447.0	808.0	1965.0	2883.0	4101.0	5917.0	8477.0	PRO	2.28
Cumulative Retained %	2.4	4.3	10.5	15.4	21.9	31.5	45.2	WC	5.1%
Cumulative Passing %	97.6	95.7	89.5	84.6	78.1	68.5	54.8	CBR	50.4%


B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
(g)Cumulative Retained	107.00	256.00	388.00				
Cumulative Retained %	21.40	51.20	77.60				
Cumulative Passing %	78.60	48.80	22.40				

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	97.6	95.7	89.5	84.6	78.1	68.5	54.8	43.1	26.7	12.3


ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N/P	N/P	N/P


Contractor





Consultant






Plasticity and Liquidity Test -Atterberg Limits

TESTING DATE:	27/5/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-30	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %						




L.L	P.L	P.I
N/P	N/P	N/P

Lab. Engineer

Name: 

Consultant Engineer

Name: 




PROCTOR TEST

TESTING DATE:	27/5/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-36	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHILEEG		Description	مشون رقم 1

Weight of empty mold :	5640.0	MAX Dry Density	2.28
Mold Volume:	2032.0	Water content %	5.1%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10129.0	10296.0	10503.0	10418.0	
WT. WET SOIL	4489.0	4656.0	4863.0	4778.0	
Wt. Density	2.209	2.291	2.393	2.351	

Tare No.	7	4	15	19	8	13	20	9		
Tare wt.	16.19	23.32	16.22	30.04	19.35	17.74	17.95	17.43		
Wt. Of wet soil & tare	133.50	111.20	140.20	162.70	120.40	147.80	152.60	173.48		
Wt. Of dry soil & tare	131.30	110.40	136.30	158.12	115.15	142.02	146.60	160.80		
Wt. Of water	2.2	0.8	3.9	4.6	5.3	5.8	6.0	12.7		
Wt. Of dry soil	115.1	97.1	120.1	128.1	95.8	124.3	128.7	143.4		
Water content %	1.9%	0.9%	3.3%	3.6%	5.5%	4.7%	4.7%	8.8%		
AV. Water content %	1.4%		3.4%		5.1%		6.8%			
Dry Density	2.175		2.216		2.278		2.293			



Contractor

[Signature]

وحدات خدمات البنية التحتية

Consultant

[Signature]

المشاورات والقياسات العامة

سنة ٢٠٢٤

٥١٩٠٥١١٠٥٥٩

California Bearing Ratio TEST				
TESTING DATE:	1/6/2024	Code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-36	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مكون رقم 1

Test Results :-

Compaction % for Mold	
Mold No.	3
Mold Vol. (cm 3)	2124
Mold WT. (gm)	7777
Mold WT. + Wet WT. (gm)	12606
Wet WT. (gm)	4829
Wet Density (g/cm 3)	2.27
Dry Density (g/cm3)	2.16
Proctor Density (g/cm 3)	2.278
Compaction %	95.0


Mositure Ratio After Compacted Mold	
Tare No.	15
Tare WT. (gm)	17.98
Tare WT. +Wet WT. (gm)	186.3
Tare WT. +Dry WT. (gm)	178.2
Water WT. (gm)	8.1
Dry WT. (gm)	161.12
Moisture Content %	5.0

Swelling	
Mold No.	3
Date	1/6/2024
Intial Height (mm)	0
Final Height (mm)	0.17
Difference	0.17
Sample Height (mm)	113.72
Swelling Ratio %	0.15

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	167.25	371.60	554.00	187.00	592.00	738.00	912.00	1029.00	1297.00
Load (KN)	1.1	2.3	3.3	4.8	1.9	7.2	8.9	10.1	12.7

Loading Reading :



55





Calculations :-

Penteration	Load	Standard Load	CBR	CBR	Mold - Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% نسبة القوي
2.50	4.77	13.35	35.7%	95.0	95.0	35.7%
5.00	10.08	20.025	50.4%			50.4%

Lab. Engineer

Name: 
Sign: 

Consultant Engineer

Name: 
Sign: 


PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	6/6/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S37	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		16564.00	gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS
(g)Mass retained	172.0	432.0	1236.0	1030.0	2171.0	1669.0	2870.0	
(g)Cumulative Retained	172.0	564.0	1840.0	2870.0	5041.0	6710.0	9580.0	PRO
Cumulative Retained %	1.0	3.6	11.1	17.3	30.4	40.5	57.8	WC
Cumulative Passing %	99.0	96.4	88.9	82.7	69.6	59.5	42.2	CBR
								soil classify
								A - 1 - a
								2.27
								4.8%
								39.6%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
(g)Cumulative Retained	51.45	212.51	363.45				
Cumulative Retained %	10.30	42.50	72.75				
Cumulative Passing %	89.70	57.50	27.25				

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	99.0	96.4	88.9	82.7	69.6	59.5	42.2	35.3	23.7	11.5

ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	15.5%	13.1%	2.4%



Consultant

6/6/2024



MATERIAL INSPECTION REQUEST



Contractor Company	NEGMAA ELKHALEEG		Designer Company	K.K																
Issued by Contractor	Name	Sign	Date	Time																
	AHMED MOSTAFA		10/6/2024																	
Contractor Reference	ASH-S-38																			
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM									
C1	C2	C3	DD	MM	YY	HH	MM													

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
	Quantity	Level	From	To	Code
Location to be Used	1634.08	-1.75	486+360	486+600	ASH-ME-38
	2970.95	-12.00	486+520	486+660	ASH-LE-124
	35	-2.00	486+820	486+840	ASH-ME-37
	4640.03	Total (m3)			

Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	4640.03	6/6/2024	
2	Proctor	M3	4640.03	6/6/2024	
3	Classification	M3	4640.03	6/6/2024	
4	Sieve Analysis	M3	4640.03	6/6/2024	
5	C.B.R	M3	4640.03	10/6/2024	

Comments by:	Comments by:
	تم اعتماد الاختبار لقيمة الحمل 4640 10/6/2024

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor				
QA/QC *	عبدالله بن محمد	AS	10/6/2024	A
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

California Bearing Ratio TEST				
TESTING DATE:	10/6/2024	Code	Station	485 + 700 (Right)
LOCATION	485 + 700 (Right)	ASH-S-38	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Test Results :-

Compaction % for Mold	
Mold No.	2
Mold Vol. (cm 3)	2092
Mold WT. (gm)	4932
Mold WT. + Wet WT. (gm)	9906
Wet WT. (gm)	4974
Wet Density (g/cm 3)	2.38
Dry Density (g/cm3)	2.25
Proctor Density (g/cm 3)	2.285
Compaction %	98.6


Moisture Ratio After Compacted Mold	
Tare No.	3
Tare WT. (gm)	17.08
Tare WT. +Wet WT. (gm)	183.9
Tare WT. +Dry WT. (gm)	175.2
Water WT. (gm)	8.7
Dry WT. (gm)	158.12
Moisture Content %	5.5

Swelling	
Mold No.	2
Date	10/6/2024
Initial Height (mm)	0
Final Height (mm)	0.11
Difference	0.11
Sample Height (mm)	115.64
Swelling Ratio %	0.10

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	42.50	105.15	151.00	204.00	371.00	432.00	548.00	708.00	1027.00
Load (KN)	0.4	1.1	1.9	2.9	3.8	4.2	5.4	6.9	10.1

Loading Reading :

55



Calculations :-

Penetration	Load	Standard Load	CBR	CBR	Mold - Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	على نسبة 95 %
2.50	2.88	13.35	21.6%	98.6	95	28.8%
5.00	6.94	20.025	34.6%			33.4%


Lab. Engineer

Name:
 Sign:
 TOP SURFACE

Consultant Engineer

Name:
 Sign:
 ٢٢٨٨٨ : س ق
 ٥٨٩ - ٥٨١ - ٤٤٩ : ج ف

MATERIAL APPROVAL REQUEST



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K																
Issued by Contractor	Name Yousef mokhtar	Sign <i>Yousef Mokhtar</i>	Date 27/6/2024	Time																
Contractor Reference	ASH-S-39																			
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM								
C1	C2	C3	DD	MM	YY	HH	MM													


CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	13.1%	
3	ASTM D 4318	Atterberg limit	L.L=16.5,P.L=12.7,P.I=3.8	
4	ASTM D 2974	Moisture content	4.4 %	
5	ASTM D 1557	Modified proctor	2.26	
6	ASTM D 1883	CBR	34.8%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohamed Kaly</i>	<i>Mohamed fathy</i>		
QA/QC *	<i>سليم</i>	<i>كريم</i>	22-6-2024	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



File: MAR 39-2 مشون


PROCTOR TEST

TESTING DATE:	24/6/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-39	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHLEEG		Description	مشون رقم 1

Weight of empty mold :	5640.0	MAX Dry Density	2.255
Mold Volume:	2032.0	Water content %	4.4%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10218.0	10424.0	10447.0		
WT. WET SOIL	4578.0	4784.0	4807.0		
Wt. Density	2.253	2.354	2.366		


Tare No.	18	6	15	13	19	20				
Tare wt.	29.76	17.95	16.19	23.32	30.3	30.71				
Wt. Of wet soil & tare	109.00	132.40	170.00	142.60	126.10	130.80				
Wt. Of dry soil & tare	107.50	130.70	164.30	137.80	120.90	125.50				
Wt. Of water	1.5	1.7	5.7	5.6	5.2	5.3				
Wt. Of dry soil	77.7	112.8	148.1	113.7	90.6	94.8				
Water content %	1.9%	1.5%	3.8%	4.9%	5.7%	5.6%				
AV. Water content %	1.7%		4.4%		5.7%					
Dry Density	2.215		2.255		2.239					



Contractor



Consultant



Testing Results 2:

The graph, titled "Liquidity Curve", plots "Minimum Current \$L\$" on the y-axis (ranging from 0% to 30% in 5% increments) against "Age of Toler" on the x-axis (ranging from 0 to 30 in increments of 5). Three data points are plotted at approximately (18, 15.5%), (23, 15.2%), and (28, 15.0%), connected by a line that shows a very slight downward trend.

Age of Toler	Minimum Current \$L\$ (%)
18	15.5
23	15.2
28	15.0

Lab. Engineer

NAME: _____

Sign 1

Consultant Engineer

Name: _____

Sign :



Electric Express Train - HSR
From 6 October City To Abu simbel
section 4 From Sohage To Qena
From Station 480+000 To Station
630+000



PARTICLE SIZE DISTRIBUTION OF SOIL.

TESTING DATE:	27/6/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-39	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		16564.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	172.0	432.0	1236.0	1030.0	2171.0	1669.0	2870.0		A - 1 - a
Cumulative Retained (g)	172.0	604.0	1640.0	2670.0	5041.0	6710.0	9580.0	PRO	2.26
Cumulative Retained %	1.0	3.6	11.1	17.3	30.4	40.5	57.8	WC	4.4%
Cumulative Passing %	99.0	96.4	88.9	82.7	69.6	59.5	42.2	CBR	34.8%


B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	86.76	226.40	345.11				
Cumulative Retained %	17.36	45.28	69.02				
Cumulative Passing %	82.64	54.72	30.98				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	99.0	96.4	88.9	82.7	69.6	59.5	42.2	34.6	23.1	13.1

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	16.5	12.7	3.8

Contractor

Consultant




Handwritten signature and date 27/6/2024.



Plasticity and Liquidity Test -Atterberg Limits				
TESTING DATE:	6/6/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-38	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Testing Results :-


Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %						



L.L.	P.L.	P.I.
NP	NP	NP

Lab. Engineer

Name :



Consultant Engineer

Name :

Sign :



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	10/6/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-R-33	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		16564.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	0.0	946.0	1010.0	863.0	1725.0	2150.0	3150.0		A - 1 - a
(g)Cumulative Retained	0.0	946.0	1956.0	2819.0	4544.0	6694.0	9844.0	PRO	2.28
Cumulative Retained %	0.0	5.7	11.8	17.0	27.4	40.4	59.4	WC	5.7%
Cumulative Passing %	100.0	94.3	88.2	83.0	72.6	59.6	40.6	CBR	33.4%

B-soft material gradation				WT. OF sample		500.00	gm
sieve size	10	40	200				
(g)Cumulative Retained	96.22	200.38	373.11				
Cumulative Retained %	19.24	40.08	74.62				
Cumulative Passing %	80.76	59.92	25.38				

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	94.3	88.2	83.0	72.6	59.6	40.6	32.8	21.1	10.4

ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	Np	Np	Np



MATERIAL APPROVAL REQUEST



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K	
Issued by Contractor	Name Yousef mokhtar	Sign 	Date 10/6/2024	Time	
Contractor Reference	ASH-S-38				
Received by ER			MAR	C1	C2
				C3	DD
				MM	YY
				HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	10.4%	
3	ASTM D 4318	Atterberg limit	LL=, P.L=, P.I=N.P	
4	ASTM D 2974	Moisture content	5.7 %	
5	ASTM D 1557	Modified proctor	2.28	
6	ASTM D 1883	CBR	33.4%	
Comments by:		Comments by:		
		نتائج لعينة مطابقة للمواصفات م. عبد الله نور 10/6/2024		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor				
QA/QC *			10/6/2024	
GARB**				
Employers Representative				

* Designer
** Alignment/Bridges: Culvert only

California Bearing Ratio TEST

TESTING DATE:	6/6/2024	Code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-37	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Test Results :-

Compaction % for Mold	
Mold No.	2
Mold Vol. (cm 3)	2092
Mold WT. (gm)	4932
Mold WT. + Wet WT. (gm)	9850
Wet WT. (gm)	4918
Wet Density (g/cm 3)	2.35
Dry Density (g/cm3)	2.25
Proctor Density (g/cm 3)	2.266
Compaction %	99.3


Mositure Ratio After Compacted Mold	
Tare No.	10
Tare WT. (gm)	23.72
Tare WT. +Wet WT. (gm)	160.4
Tare WT. +Dry WT. (gm)	154.6
Water WT. (gm)	5.8
Dry WT. (gm)	130.88
Moisture Content %	4.4

Swelling	
Mold No.	2
Date	6/6/2024
Intial Height (mm)	0
Final Height (mm)	0.12
Difference	0.12
Sample Height (mm)	116.42
Swelling Ratio %	0.10

Pentration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	76.00	123.00	211.00	347.00	409.00	553.00	669.00	846.00	1069.00
Load (KN)	0.7	1.3	2.1	3.4	4.0	5.4	6.6	8.3	10.5

55

Loading Reading :



Calculations :-

Pentration	Load	Standard Load	CBR	CBR	Mold - Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	نسبة نسبة 95
2.50	3.40	13.35	25.5%	99.3	95	24.4%
5.00	8.29	20.025	41.4%			39.6%

Lab. Engineer

Name : Yousef Moktar

Sign :



Consultant Engineer

Name :


Sign :



Plasticity and Liquidity Test -Atterberg Limits				
TESTING DATE:	2/6/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-37	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مستون رقم 1

Testing Results :-

Test	Liqied Limit				Plastic Limit	
No. of Ticks	27	20	18		12	15
Tare No.	5	2	3		36.32	34.32
Tare WT. (gm)	36.19	35.08	31.07		50.75	48.00
Tare WT. + Wet WT. (gm)	54.31	41.71	61.79		49.01	46.49
Tare WT. + Dry WT. (gm)	51.89	40.81	57.57		1.74	1.51
(gm)Water WT.	2.42	0.90	4.22		12.69	12.17
(gm)Dry WT.	15.70	5.73	26.50		13.71%	12.41%
Moisture Content %	15.41%	15.71%	15.92%		13.1%	
Average %						



L.L	P.L	P.I
15.5%	13.1%	2.4%

Lab. Engineer

Name : Yousef Mokhtar



Consultant Engineer

Name :

Signature: 2.6 / 2024



Electric Express Train - HSR
From 6 October City To Abu simbel
section 4 From Sohage To Qena
From Station 487+000 To Station 496+000



PROCTOR TEST





TESTING DATE:	2/6/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-37	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHLEEG		Description	مشون رقم 1

Weight of empty mold :	5640.0
Mold Volume:	2032.0

MAX Dry Density	2.266
Water content %	4.8%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10196.0	10326.0	10467.0	10432.0	
WT. WET SOIL	4556.0	4686.0	4827.0	4792.0	
Wt. Density	2.242	2.306	2.375	2.358	

Tare No.	7	4	15	19	8	13	20	9		
Tare wt.	17.80	18.30	17.97	17.43	17.88	17.74	30.7	17.79		
Wt. Of wet soil & tare	152.50	140.90	128.75	135.74	160.40	105.70	114.20	117.20		
Wt. Of dry soil & tare	131.80	125.50	117.10	121.98	154.20	101.40	110.30	111.12		
Wt. Of water	1.5	2.1	3.6	3.3	6.2	4.3	3.9	6.1		
Wt. Of dry soil	133.2	120.1	99.2	114.6	137.1	83.7	79.6	93.3		
Water content %	1.1%	1.7%	3.6%	2.8%	4.5%	5.1%	4.9%	6.5%		
AV. Water content %	1.4%		3.2%		4.8%		5.7%			
Dry Density	2.210		2.234		2.266		2.231			



MATERIAL APPROVAL REQUEST



الهيئة العامة للتطوير والإنشاء



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K																
Issued by Contractor	Name	Sign	Date	Time																
	Yousef mokhtar	<i>Yousef Mokhtar</i>	6/6/2024																	
Contractor Reference	ASH-S-37																			
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM								
C1	C2	C3	DD	MM	YY	HH	MM													

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	11.5%	
3	ASTM D 4318	Atterberg limit	LL=15.5, P.L=13.1, P.I=2.4	
4	ASTM D 2974	Moisture content	4.8 %	
5	ASTM D 1557	Modified proctor	2.27	
6	ASTM D 1883	CBR	39.6%	
Comments by:		Comments by:		
		تمت معاينة الموقع وموافقته على العمل 5000 م²		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>محمد صبحي</i>	<i>محمد صبحي</i>	6/6/2024	
QA/QC *	<i>عبدالله زكي</i>	<i>عبدالله زكي</i>	6/6/2024	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

MATERIAL INSPECTION REQUEST



الهيئة العامة للطرق والمواصلات



Contractor Company	NEGMAA ELKHALEEG		Designer Company	K.K															
Issued by Contractor	Name AHMED MOSTAFA	Sign	Date 6/6/2024	Time															
Contractor Reference	ASH-S-37																		
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM								
C1	C2	C3	DD	MM	YY	HH	MM												

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
	Quantity	Level	From	To	Code
Location to be Used	1903.2	-3.00	486+220	486+340	ASH-ME-35
	1712.8	-3.00	486+100	486+220	ASH-ME-36
	3616	Total (m3)			

Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	3616	2/6/2024	
2	Proctor	M3	3616	2/6/2024	
3	Classification	M3	3616	2/6/2024	
4	Sieve Analysis	M3	3616	2/6/2024	
5	C.B.R	M3	3616	6/6/2024	


Comments by:	Comments by:
	تم اعتماد هذا من مستودع المواد بكمية 3616 م ³ بولاد ١٢/٥/٢٤

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor				
QA/QC *	بولاد ١٢/٥/٢٤	بولاد ١٢/٥/٢٤	6-6-2024	A
GARB**				
Employers Representative				

* Designer
** Alignment / Bridges: Culvert Only



Electric Express Train -HSR
From 6 October City To Abu simbel
section 4 From sohage To Qena
From Station487+000 To 496+000



California Bearing Ratio TEST				
TESTING DATE:	27/6/2024	Code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-39	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHLEEG		Description	مشون رقم 1


Test Results :

Compaction % for Mold		Mositure Ratio After Compacted Mold		Swelling	
Mold No.	2	Tare No.	7	Mold No.	2
Mold Vol. (cm 3)	2092	Tare WT. (gm)	17.74	Date	27/6/2024
Mold WT. (gm)	4932	Tare WT. +Wet WT. (gm)	106	Intial Height (mm)	0
Mold WT. + Wet WT. (gm)	9795	Tare WT. +Dry WT. (gm)	102	Final Height (mm)	0.11
Wet WT. (gm)	4863	Water WT. (gm)	4	Difference	0.11
Wet Density (g/cm 3)	2.32	Dry WT. (gm)	84.26	Sample Height (mm)	115.64
Dry Density (g/cm3)	2.22	Moisture Content %	4.7	Swelling Ratio %	0.10
Proctor Density (g/cm 3)	2.255				
Compaction %	98.4				

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	98.00	133.00	219.00	308.00	453.00	519.00	649.00	736.00	984.00
Load (KN)	1.0	1.3	2.1	3.0	4.0	5.1	6.4	7.2	9.6

55


Loading Reading :



Calculations :

Penteration	Load	Standard Load	CBR	CBR	Mold - Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	طما نسبة ٩٥ %
2.50	3.92	13.35	23.6%	98.4	95	21.6%
5.00	7.21	20.025	36.0%			34.8%

Lab. Engineer

Name : 
 Sign : 
 TOP SURFACE وضبط الجودة

Consultant Engineer

Name :

Sign :

س ت : ٢٢٨٨٨
 ٥١٩-٥٨١-٤٤٩
 ٢٧٦
 ٦٢٦

شركة نجمة الخليج
للمقاولات والتوريدات العامة
س.ت: ٢٢٨٨٨
ج.ف: ٤٤٩ - ٥٨١ - ٥٨٩

MATERIAL APPROVAL REQUEST



الهيئة العامة للإعطاء
Ministry of Public Works and Urban Planning



وزارة النقل
الهيئة العامة للطرق والمواصلات
General Authority of Civil Aviation

KK
ENGINEERING CONSULTING MTES
المكتب الاستشاري الهندسي
إ. د. خالد خليل



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K															
Issued by Contractor	Name Yousef mokhtar	Sign <i>Yousef mokhtar</i>	Date 3/7/2024	Time															
Contractor Reference	ASH-S-40																		
Received by ER		MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM								
C1	C2	C3	DD	MM	YY	HH	MM												

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	10.6%	
3	ASTM D 4318	Atterberg limit	LL=P.L., P.I.=N.P	
4	ASTM D 2974	Moisture content	4.2 %	
5	ASTM D 1557	Modified proctor	2.27	
6	ASTM D 1883	CBR	31.5%	
Comments by:		Comments by: <i>تم إعداد دراسة مسحية لثروة تحت حوالي 5000 م³</i> <i>م. أحمد محمد</i> 3-7-2024		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Yousef mokhtar</i>	<i>Yousef mokhtar</i>	3-7-2024	A
QA/QC *	<i>محمد</i>	<i>محمد</i>	3-7-2024	A
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only


PROCTOR TEST

TESTING DATE:	30/6/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-40	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشتون رقم 1

Weight of empty mold :	5640.0	MAX Dry Density	2.279
Mold Volume:	2032.0	Water content %	4.2%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10324.0	10467.0	10505.0		
WT. WET SOIL	4684.0	4827.0	4865.0		
Wt. Density	2.305	2.375	2.394		

Tare No.	18	6	15	13	19	20			
Tare wt.	29.76	17.95	16.19	23.32	30.3	30.71			
Wt. Of wet soil & tare	103.10	115.60	126.20	118.50	132.80	123.90			
Wt. Of dry soil & tare	101.25	113.70	122.21	114.20	126.80	119.40			
Wt. Of water	1.85	1.9	4.0	4.3	6.0	4.5			
Wt. Of dry soil	99.4	95.8	106.0	99.9	96.5	88.7			
Water content %	2.17%	2.0%	3.8%	4.7%	6.2%	5.1%			
AV. Water content %	2.3%		4.2%		5.6%				
Dry Density	2.783		2.279		2.266				



California Bearing Ratio TEST				
TESTING DATE:	3/7/2024	Code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-40	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Test Results :-

Compaction % for Mold	
Mold No.	2
Mold Vol. (cm 3)	2092
Mold WT. (gm)	4932
Mold WT. + Wet WT. (gm)	9809
Wet WT. (gm)	4877
Wet Density (g/cm 3)	2.33
Dry Density (g/cm3)	2.23
Proctor Density (g/cm 3)	2.279
Compaction %	98.1


Mositure Ratio After Compacted Mold	
Tare No.	12
Tare WT. (gm)	17.34
Tare WT. +Wet WT. (gm)	111.7
Tare WT. +Dry WT. (gm)	107.8
Water WT. (gm)	3.9
Dry WT. (gm)	90.46
Moisture Content %	4.3

Swelling	
Mold No.	2
Date	3/7/2024
Intial Height (mm)	0
Final Height (mm)	0.1
Difference	0.1
Sample Height (mm)	115.64
Swelling Ratio %	0.09

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	74.88	148.00	158.00	232.00	357.00	419.00	519.00	664.00	881.00
Load (KN)	0.7	1.1	1.5	2.3	3.0	4.1	5.1	6.5	8.6

55

Loading Reading :



Calculations :-

Penteration	Load	Standard Load	CBR	CBR	Mold - Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	نسبة قبة 95 %
2.50	2.27	13.35	17.0%	98.1	95	16.5%
5.00	6.51	20.025	32.5%			31.5%

Lab. Engineer

Name: Yousif Makhadmeh

Sign: [Signature]

TOP SURFACE

Consultant Engineer

Name: [Signature]

Sign: [Signature]

 	Electric Express Train - HSR From 6 October City To Abu simbel section 4 From Sohage To Gena From Station 480+000 To Station 630+000	
---	---	---

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	4/7/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-41	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		17688.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	158.0	1628.0	2317.0	749.0	1447.0	1602.0	2953.0		A - 1 - a
(g)Cumulative Retained	158.0	1786.0	4103.0	4852.0	6299.0	7901.0	10854.0		2.30
Cumulative Retained %	0.9	10.1	23.2	27.4	35.6	44.7	61.4		WC
Cumulative Passing %	99.1	89.9	76.8	72.6	64.4	55.3	38.6		CBR

B-soft material gradation				WT. OF sample		500.00	gm
sieve size	10	40	200				
(g)Cumulative Retained	81.30	245.54	384.67				
Cumulative Retained %	16.26	49.11	76.93				
Cumulative Passing %	83.74	50.89	23.07				

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	99.1	89.9	76.8	72.6	64.4	55.3	38.6	32.4	20.0	10.5

ATTERBERG LIMITS	(.L.L.)LIQUID LIMIT	(.P.L.)PLASTIC LIMIT	(.P.I.)PLASTIC INDEX
	NP	NP	NP

Contractor

يوسف مختار
 مكتب توثيق
 لخدمات الهندسية
 وشركات ضبط الجودة
 SURFACE

Consultant

شركة نجمة الخليج
 للمقاولات والتوريدات العامة
 س ت : ٢٢٨٨٨
 ج ف : ٥١٩ - ٥٨١ - ٤٤٩



Electric Express Train -HSR
From 6 October City To Abu simbel
section 4 From sohage To Qena
From Station 487+000 To 496+000

الهيئة العامة للطرق
القومية
EGYPT

California Bearing Ratio TEST

TESTING DATE:	4/7/2024	Code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-41	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Test Results :-

Compaction % for Mold	
Mold No.	2
Mold Vol. (cm 3)	2092
Mold WT. (gm)	4932
Mold WT. + Wet WT. (gm)	9925
Wet WT. (gm)	4993
Wet Density (g/cm 3)	2.39
Dry Density (g/cm3)	2.27
Proctor Density (g/cm 3)	2.303
Compaction %	98.7


Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	17.34
Tare WT. +Wet WT. (gm)	109.2
Tare WT. +Dry WT. (gm)	104.8
Water WT. (gm)	4.4
Dry WT. (gm)	87.46
Moisture Content %	5.0

Swelling	
Mold No.	2
Date	4/7/2024
Initial Height (mm)	0
Final Height (mm)	0.1
Difference	0.1
Sample Height (mm)	115.64
Swelling Ratio %	0.09

Penetration (mm)	0.24	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	75.00	119.00	172.00	267.00	348.00	487.00	592.00	683.00	948.00
Load (KN)	0.8	1.2	1.7	2.6	3.9	4.8	5.8	6.7	9.3

55

Loading Reading :-



Calculations :-

Penetration	Load	Standard Load	CBR	CBR	Mold - Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	على نسبة 95 %
2.50	2.62	13.35	19.6%	98.7	95	18.9%
5.00	6.69	20.025	33.4%			32.2%

Lab. Engineer

Name: يوسف حجاز
Signature: [Handwritten Signature]
Stamp: [Circular Stamp of the National Road Authority]

Consultant Engineer

Name: [Handwritten Name]
Signature: [Handwritten Signature]
Stamp: [Circular Stamp of the National Road Authority]

MATERIAL INSPECTION REQUEST



Contractor Company	NEGMAA ELKHALEEG		Designer Company	K.K
Issued by	Name	Sign	Date	Time
Contractor	AHMED MOSTAFA		9/7/2024	
Contractor Reference	ASH-S-42			
Received by			MIR	
ER				

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE - 2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE - 3	Work Activity Sub Element of Activity		

REPLACEMENT FILL MATERIAL RESULTS

Description of Materials	Quantity	Level	From	To	Code
	3173.43	-11.00	485+460	485+660	ASH-LE-128
Location to be Used					
	3173.43	Total (m3)			
Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	3173.43	4/7/2024	
2	Proctor	M3	3173.43	4/7/2024	
3	Classification	M3	3173.43	4/7/2024	
4	Sieve Analysis	M3	3173.43	4/7/2024	
5	C.B.R	M3	3173.43	9/7/2024	
Comments by:			Comments by:		
APPROVAL STATUS Organisation Name Sign Date A-AWC-R Contractor Name Sign Date QA/QC * Sign Date 9-7-2024 A GARB** Employers Representative					


* Designer
** Alignment / Bridges: Culvert Only

Plasticity and Liquidity Test -Atterberg Limits

TESTING DATE:	8/7/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-41	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHEEG		Description	مشون رقم 1

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %						




L.L	P.L	P.I
NP	NP	NP

Lab. Engineer

Name : يوسف مختار

Sign :



Consultant Engineer

Name : عبد الله نور الدين

Sign :





PROCTOR TEST

TESTING DATE:	8/7/2024	code	Station	485 +700 (Right)
LOCATION	485 +700 (Right)	ASH-S-41	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHLEEG		Description	مشون رقم 1

Weight of empty mold :	5640.0	MAX Dry Density	2.303
Mold Volume:	2032.0	Water content %	5.8%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10417.0	10591.0	10611.0		
WT. WET SOIL	4777.0	4951.0	4971.0		
Wt. Density	2.351	2.437	2.446		

Tare No.	18	6	15	13	19	20			
Tare wt.	29.76	17.95	16.19	23.32	30.3	30.71			
Wt. Of wet soil & tare	106.10	121.40	128.30	119.50	134.20	123.90			
Wt. Of dry soil & tare	103.20	117.70	123.21	114.20	128.80	116.40			
Wt. Of water	2.9	3.7	6.1	5.3	5.4	7.5			
Wt. Of dry soil	73.6	95.8	106.0	90.9	98.5	85.7			
Water content %	3.9%	3.7%	5.7%	5.8%	5.5%	8.8%			
AV. Water content %	3.8%		5.8%		7.1%				
Dry Density	2.164		2.303		2.284				



MATERIAL APPROVAL REQUEST



الهيئة العامة للإقناعات



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K															
Issued by Contractor	Name Yousef mokhtar	Sign <i>Yousef Mokhtar</i>	Date 8/7/2024	Time															
Contractor Reference	ASH-S-41																		
Received by ER		MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM								
C1	C2	C3	DD	MM	YY	HH	MM												

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	485+700 (Right)			
Item	specification	Test requirement	Test result attachment	Remarks
1	ASTM C 136	Sieve Analysis	According to specifications	
2	ASTM D 1140	Passing Sieve, No 200	10.5%	
3	ASTM D 4318	Atterberg limit	L.L=P.L=P.I=N.P	
4	ASTM D 2974	Moisture content	5.8 %	
5	ASTM D 1557	Modified proctor	2.30	
6	ASTM D 1883	CBR	32.2%	
Comments by:		Comments by:		
		نتائج اختبار مطابقة للمواصفات م/ عبد الله نور الله 8/7/2024		


APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWG-R
Contractor	<i>Yousef Mokhtar</i>			
QA/QC *	<i>عبد الله نور الله</i>	<i>AS</i>	8/7/24	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



MATERIAL INSPECTION REQUEST



Contractor Company	NEGMA .ELKHALEEG		Designer Company	K.K						
Issued by Contractor	Name	Sign	Date	Time						
	Yousef Mokhtar	<i>Yousef Mokhtar</i>	8/7/2024							
Contractor Reference	ASH-S-41									
Received by ER		MIR	C1	C2	C3	DD	MM	YY	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials		REPLACEMENT FILL MATERIAL RESULTS				
		Quantity	Level	From	To	Code
Location to be Used		2969.39	-11.50	485+520	485+660	ASH-LE-126
		1748.47	-13.50	485+740	485+780	ASH-LE-127
		4717.86	Total (m3)			

Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	M3	4717.86	4/7/2024	
2	Proctor	M3	4717.86	4/7/2024	
3	Classification	M3	4717.86	4/7/2024	
4	Sieve Analysis	M3	4717.86	4/7/2024	
5	C.B.R	M3	4717.86	8/7/2024	

Comments by:

تم اعتماد لسطح حبيبة اكبر من 4717 م³
عبدالله بن زهير

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Yousef Mokhtar</i>	<i>Yousef Mokhtar</i>	3-7-2024	
QA/QC *	<i>عبدالله بن زهير</i>	<i>A</i>	8/7/2024	A
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only



MATERIAL APPROVAL REQUEST



Contractor Company	NEGMA. ELKHALEEG		Designer Company	K.K							
Issued by Contractor	Name Yousef mokhtar	Sign 	Date 9/7/2024	Time							
Contractor Reference	ASH-S-42										
Received by ER			MAR	C1	C2	C3	DD	MM	YY	HH	MM

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE-2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)		
Location to be Used	485+700 (Right)		
Item	specification	Test requirement	Test result attachment
1	ASTM C 136	Sieve Analysis	According to specifications
2	ASTM D 1140	Passing Sieve, No 200	10.7%
3	ASTM D 4318	Atterberg limit	L.L=P.L=P.I=N.P
4	ASTM D 2974	Moisture content	4.8 %
5	ASTM D 1557	Modified proctor	2.26
6	ASTM D 1883	CBR	49.6%
Comments by:		Comments by:	

APPROVAL STATUS	
Organisation	Name
Contractor	Yousef Mokhtar
QA/QC *	SAI 13/5
GARB**	SAI 7
Employers Representative	

* Designer
** Alignment/Bridges: Culvert only

PARTICLE SIZE DISTRIBUTION OF SOIL.

TESTING DATE:	9/7/2024	code	ZONE	485 +700 (Right)
LOCATION	485 +700 (Right)	ASPH-32	Material	A - 1 - a
NAME COMPANY	NEGMA EL KHLEEG		Description	مخزون رقم 1
1-Visual inspection test				

2-Gradient test

Aggradation of bulk materials		SAMPLE WEIGHT				table classify			
		[g]							
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	180.0	1025.0	2070.0	655.0	1599.0	2015.0	3670.0		A - 1 - a
Cumulative Retained (g)	180.0	1205.0	3275.0	3930.0	5529.0	7544.0	11154.0		2.26
Cumulative Retained %	0.9	6.2	16.7	20.1	28.3	38.6	57.0		WC
Cumulative Passing %	99.1	93.8	83.3	79.9	71.7	61.4	43.0		CBR
									48.6%

Best material gradation		WT. OF sample		500.50	gm
sieve size	10	40	200		
Cumulative Retained (g)	163.00	235.00	376.00		
Cumulative Retained %	32.60	47.00	75.20		
Cumulative Passing %	67.40	53.00	24.80		

General gradent										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	99.1	93.8	83.3	79.9	71.7	61.4	43.0	29.0	22.8	10.7

ATTERBERG LIMITS	LIQUID LIMIT (L.L)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	NP	NP	NP

Contractor

Consultant

Donsef Hossain

29/3/2024

