

خط ٦٥٢



قائمة الكميات الواردة بالمستخلص جاري (١)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (١-٣) أعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات

تنفيذ :مكتب بنيان "باسم محمد فهمي أحمد

مقدار العمل السابق :

٠,٠ ٣م

| الكمية | الابعاد (متر) | | الموقع الكيلومتری | | بيان الاعمال بالمقايمة |
|----------|---|-----|-------------------|---------|------------------------|
| | مساحة المقطع | طول | الى | من | |
| 11689.60 | 48.71 | 240 | 554+500 | 554+260 | القطاع الأول |
| 11689.60 | اجمالي الكميات خلال فترة المستخلص الحالية (م ^٢) | | | | |
| 11689.60 | الاجمالي الكلي (م ^٢) | | | | |

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي
محمد فوزي

مهندس الاستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / باسم مجدي
باسم مجدي



قائمة كميات بالمستخلص جارى (١)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (١-٣) رسوم الكارتة والموازن طبقاً للمادة (٣٦) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأتربة

الكارتات والموازن

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

٣م

مقدار العمل السابق :

| الكمية | بيان بالكميات |
|-----------|--|
| 11,689.60 | الكمية طبقاً لقوائم الكميات |
| 11,689.60 | اجمالي الكميات خلال فترة المستخلص الحالية (٣م) |
| 11,689.60 | الاجمالي الكلي (م ^٣) |

مهندس الهيئة العامة
للطرق والنقل
م / إبراهيم الجناري

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي



قائمة كميات بالمستخلص جارى (١)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (١-٢) علاوة مسافة النقل ٣٣٣ كم

علاوة مسافة النقل

تنفيذ : مكتب بنيان "باسم محمد فهمي أحمد

٣م

مقدار العمل السابق :

| الكمية | بيان بالكميات |
|-----------|--|
| 11,689.60 | الكمية طبقاً لقوائم الكميات |
| 11,689.60 | اجمالي الكميات خلال فترة المستخلص الحالية (٣م) |
| 11,689.60 | الاجمالي الكلي (٣م) |

مهندس الهيئة العامة
للطرق والكباري
م / فهد بن عبدالعزيز الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي



قائمة الكميات الواردة بالمستخلص جاري (1)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (١-٤) أعمال توريد وفرش طبقة تأسيس (Prepared Subgrade) من الأحجار الصلبة المتدرجة والمطابقة للمواصفات

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

مقدار العمل السابق : ٠,٠٠ ٣م

| الكمية | الابعاد (متر) | | الموقع الكيلومتری | | بيان الاعمال بالمقايسة |
|---------|---|-----|-------------------|---------|------------------------|
| | مساحة المقطع | طول | الى | من | |
| 1588.6 | 6.62 | 240 | 554+500 | 554+260 | القطاع الأول |
| 1588.60 | اجمالي الكميات خلال فترة المستخلص الحالية (م ^٢) | | | | |
| 1588.60 | الاجمالي الكلي (م ^٢) | | | | |

مهندس الهيئة العامة
للطرق والكباري
م / ابراهيم الحنوي

مهندس الإستشاري
مكتب د/خالد فتدويل
م / خالد فوزي
١٤١١/١٧

مهندس الإستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / باسم مجدي
باسم مجدي



قائمة كميات بالمستخلص جارى (١)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (١٠٤) رسوم الكارثة والموازن طبقاً للمادة(٣٦) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة التأسيس

الكارثات والموازن

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

٣م

٠,٠٠

مقدار العمل السابق :

| الكمية | بيان بالكميات |
|---------|--|
| 1588.60 | الكمية طبقاً لقوائم الكميات (٣م) |
| 1588.60 | اجمالي الكميات خلال فترة المستخلص الحالية (٣م) |
| 1588.60 | الاجمالي الكلي (م ^٢) |

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحضاري

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي
محمد خالد
٢٠١٨/٥

مهندس
الإستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / باسم مجدي
باسم مجدي



قائمة كميات المستخلص جارى (١)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٢٤٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (١-٤) علاوة مسافة النقل ١١٠ كم لأعمال طبقات التأسيس

علاوة مسافة النقل

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

٣م ٠,٠٠

مقدار العمل السابق :

| الكمية | بيان بالكميات |
|---------|--|
| 1588.60 | الكمية طبقاً لقوائم الكميات (٣م) |
| 1588.60 | اجمالي الكميات خلال فترة المستخلص الحالية (٣م) |
| 1588.60 | الاجمالي الكلي (م ^٣) |

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي
٢٤/١١/١٤

مهندس الاستشاري
(xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / باسم مجدي
باسم مجدي



الهيئة العامة
للطرق والكباري

قائمة كميات المستخلص جارى (١)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (٤-٢) رسوم الكارثة والموازن طبقاً للمادة(٣٦) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق
لاعمال طبقة الأساس (SUBBALLAST)

الكارثات والموازن

تنفيذ : مكتب بنيان " بسام محمد فهمي أحمد

٠,٠٠ ٣م

مقدار العمل السابق :

| الكمية | بيان بالكميات |
|---------|--|
| 1172.00 | الكمية طبقاً لقوائم الكميات (٣م) |
| 1172.00 | اجمالي الكميات خلال فترة المستخلص الحالية (٣م) |
| 1172.00 | الاجمالي الكلي (٣م) |

مهندس الهيئة العامة
للطرق والكباري
م / ابراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري
(xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

باسم مجدي

م / خالد فوزي

محمد خليل



قائمة كميات بالمستخلص جاري (1)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند وبيانه : (٢٠٤) علاوة مسافة النقل ٢٤٠ كم لأعمال طبقات الأساس (SUBBALLAST)

علاوة مسافة النقل

تنفيذ : مكتب بنيان " بسام محمد فهمي أحمد

٣م

٠,٠٠

مقدار العمل السابق :

| الكمية | بيان بالكميات |
|---------|--|
| 1172.00 | الكمية طبقاً لقوائم الكميات (٣م) |
| 1172.00 | اجمالي الكميات خلال فترة المستخلص الحالية (٣م) |
| 1172.00 | الاجمالي الكلي (م ^٢) |

مهندس الهيئة العامة
للطرق والكهربي
م / إبراهيم الحدادي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري
(xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

باسم مجدي

محمد فوزي

محمد خليل



قائمة الكميات الواردة بالمستخلص جاري (1)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم ٥٥٤+٢٦٠ الى الكم ٥٥٤+٥٠٠ بطول ٠,٢٤ كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (٢٠٤) أعمال توريد وفرش طبقة اساس (SUBBALLAST) من الأحجار الصلبة المتدرجة والمطابقة للمواصفات

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

مقدار العمل السابق :

| الكمية | الابعاد (متر) | | الموقع الكيلومتری | | بيان الاعمال بالمقايمة |
|---------|---|-----|-------------------|---------|------------------------|
| | مساحة المقطع | طول | الى | من | |
| 1172.00 | 4.88 | 240 | 554+500 | 554+260 | القطاع الأول |
| 1172.00 | اجمالي الكميات خلال فترة المستخلص الحالية (م ^٢) | | | | |
| 1172.00 | الاجمالي الكلي (م ^٢) | | | | |

مهندس الهيئة العامة
للطرق والكباري
م / ايبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / باسم مجدي
باسم مجدي

محضر استلام موقع

لمهنية: أعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع
(قطاع فوكه - مطروح) في المسافة من الكم ٢٦٠+٥٥٤ الى الكم ٥٥٤+٥٠٠ كم
بطول ٠,٢٤ كم.

(المنطقة الخامسة - غرب الدلتا)

تنفيذ: مكتب بنيان "بسام محمد فهمي أحمد"

إشراف: المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم (٢٠٢٤/٢٠٢٣/٦٢٤) بتاريخ: ٢٠٢٣/١٠/٣١

إنه في يوم السبت الموافق ٢٠٢٣/١١/١١ اجتمع كل من:-

- ١- السيد المهندس / محمد حسني قياض مدير عام المشروعات - الهيئة العامة للطرق والكباري
 - ٢- السيد المهندس / إبراهيم عبد الله الحناوي مهندس العملية - الهيئة العامة للطرق والكباري
 - ٣- السيد المهندس / باسم مجدي مدير مشروع - مكتب بنيان "بسام محمد فهمي أحمد"
- وذلك للمرور على مسار العملية المذكورة عاليه لاستلام الموقع :-
وقد تبين أن الموقع خالياً من العوائق الظاهرية ويسمح بالبدء في التنفيذ وبناء عليه يعتبر تاريخ ٢٠٢٣/ ١١/١١ هو تاريخ استلام الموقع وبدء الأعمال بالعملية.
واقفل المحضر على ذلك ووقع الحضور

التوقيعات

٣- باسم هجرس

٢- [Signature]

١- [Signature]

رئيس الإدارة المركزية

منطقة غرب الدلتا


الإسكندرية - مرسى مطروح

عبد محمد مهندس /

"هاني محمد محمود طه"

16-9-2023


Name: m. elsharif
 Constant Engineer



Lab. Specifier

| Penetration (mm) | Load (kg) | Standard Load (kg) | CBR (%) | Mold - Compaction (%) | Compaction (%) | CBR |
|------------------|-----------|--------------------|---------|-----------------------|----------------|--------------|
| 5.08 | 16.89 | 20.0 | 84.3% | 99 | 98 | 83.5% |
| 7.50 | 10.42 | 13.4 | 78.0% | | | 77.3% |
| | | | | | | % 98 load ab |

Calculations :-



| Penetration (mm) | Load Reading (kg) | Load (KN) |
|------------------|-------------------|-----------|
| 0.64 | 503.00 | 5.8 |
| 1.27 | 760.00 | 7.4 |
| 1.91 | 904.00 | 8.9 |
| 2.54 | 1063.00 | 10.4 |
| 3.18 | 1220.00 | 12.0 |
| 3.80 | 1395.00 | 13.7 |
| 4.45 | 1564.00 | 15.3 |
| 5.00 | 1721.00 | 16.9 |
| 6.40 | 1993.00 | 19.5 |

Loading Reading:

| Compaction % for Mold | | Moisture Ratio After Compacted Mold | | Swelling | |
|--------------------------------------|-------|-------------------------------------|-------|---------------------|-----------|
| Mold No. | 95 | Turn No. | 5 | Mold No. | 4 |
| Mold Vol. (cm ³) | 2151 | Turn WT. (gm) | 31 | Date | 14/9/2023 |
| Mold WT. (gm) | 7350 | Turn WT. + RW WT. (gm) | 223 | Initial Height (mm) | 3.30 |
| Mold WT. + Wat WT. (gm) | 12410 | Turn WT. + Dry WT. (gm) | 211 | Final Height (mm) | 3.30 |
| Wat WT. (gm) | 5050 | Wat WT. (gm) | 12.0 | Difference | 0 |
| Wet Density (g/cm ³) | 2.352 | Dry WT. (gm) | 190.8 | Sample Height (mm) | 120.00 |
| Dry Density (g/cm ³) | 2.211 | Moisture Content % | 6.4 | Swelling Ratio % | 0% |
| Proctor Density (g/cm ³) | 2.230 | | | | |

Test Results

| Testing Date: | 14/9/2023 | Code: | BON2-SUB-1 | FROM STA: | 554+000 | TO STA: | 554+500 |
|---------------|-------------|-------|------------|-----------|---------|---------|---------|
| Location: | 554+000 | | | | | | |
| Layer No.: | EL BONIAN 2 | | | | | | |
| QUANTITY: | | | | | | | 3509 M3 |
| SUB BALLAST | | | | | | | |

California Bearing Ratio TEST

Electric Express Train - HSR

14/9/2023

Plate Load Test Results

| | | | |
|--------------|---------------|---------|---------|
| Company Name | BONIAN-2 | | |
| Location | 554+160 | To | 554+260 |
| Taste Date | 02/10/2023 | | |
| Layer level | SUB BALLAST-2 | | |
| | Station | 554+220 | |

EQUIPMENT AND TEST PROCEDURE :-

The basis of the given equation is Boussinesq's theory of the relationship between the modulus of elasticity and the settlement of a circular rigid plate with the diameter D .

The load is applied to a circular rigid steel bearing plate by a hydraulic jack in several steps. The settlement under each load step is recorded. The following sketch shows the principle of the test.



The diameter D of the plate is generally 0.30 m. For very coarse grained material also plates with diameter $D = 0.60$ m and $D = 0.762$ m are used

The load is applied in 6 load increments of equal size. Under each load step the settlement must come to a noticeable end (< 0.02 mm/minute). After the maximum load is reached the unloading procedure can begin. After that, the plate is reloaded in 5 steps. A loaded truck, an excavator or a roller usually serve as counterweight for the hydraulic jack

Diameter = 300mm

| Loading | Load | Load | Stress | Dial 1 | Dial 2 | Dial 3 | Sett. 1 | Sett. 2 | Sett. 3 | Avg. Sett. |
|-----------|-------|--------|--------|--------|--------|--------|---------|---------|---------|------------|
| Stage No. | Bar | KN | MN/M2 | mm | mm | mm | mm | mm | mm | mm |
| 0.000 | 0.0 | 0.000 | 0.00 | 6.79 | 4.46 | | 0.000 | 0.000 | | 0.000 |
| 1.000 | 2.1 | 0.707 | 0.01 | 6.72 | 4.36 | | 0.070 | 0.100 | | 0.085 |
| 2.000 | 17.1 | 5.652 | 0.08 | 6.55 | 4.14 | | 0.240 | 0.320 | | 0.280 |
| 0.080 | 34.2 | 11.304 | 0.16 | 6.34 | 3.78 | | 0.450 | 0.680 | | 0.565 |
| 4.000 | 53.4 | 17.663 | 0.25 | 6.16 | 3.47 | | 0.630 | 0.990 | | 0.810 |
| 5.000 | 70.5 | 23.315 | 0.33 | 6.02 | 3.25 | | 0.770 | 1.210 | | 0.990 |
| 6.000 | 89.7 | 29.673 | 0.42 | 5.90 | 3.03 | | 0.890 | 1.430 | | 1.160 |
| 7.000 | 106.8 | 35.325 | 0.50 | 5.78 | 2.82 | | 1.010 | 1.640 | | 1.325 |
| 8.000 | 53.4 | 17.663 | 0.25 | 5.63 | 2.91 | | 1.160 | 1.550 | | 1.355 |
| 9.000 | 26.7 | 8.831 | 0.12 | 5.96 | 3.10 | | 0.830 | 1.360 | | 1.095 |
| 9.000 | 2.1 | 0.707 | 0.01 | 6.14 | 3.37 | | 0.650 | 1.090 | | 0.870 |
| 10.000 | 2.1 | 0.707 | 0.01 | 6.14 | 3.37 | | 0.650 | 1.090 | | 0.870 |
| 11.000 | 17.1 | 5.652 | 0.08 | 6.08 | 3.27 | | 0.710 | 1.190 | | 0.950 |
| 12.000 | 34.2 | 11.304 | 0.16 | 5.98 | 3.13 | | 0.810 | 1.330 | | 1.070 |
| 13.000 | 53.4 | 17.663 | 0.25 | 5.90 | 3.00 | | 0.890 | 1.460 | | 1.175 |
| 14.000 | 70.5 | 23.315 | 0.33 | 5.85 | 2.91 | | 0.940 | 1.550 | | 1.245 |
| 15.000 | 89.7 | 29.673 | 0.42 | 5.80 | 2.81 | | 0.990 | 1.650 | | 1.320 |


| | | s | ΔS | $\Delta \sigma$ |
|----------------|---------|---------|------------|-----------------|
| 0.7 σ_1 | 0.35 | 1.01563 | 0.48625 | 0.2 |
| 0.3 σ_1 | 0.15 | 0.52938 | | |
| 0.7 σ_2 | 0.35 | 1.26167 | 0.23166 | 0.2 |
| 0.3 σ_2 | 0.15 | 1.03001 | | |
| D (mm) | 300 | | | |
| E_{v1} | 92.54 | | | |
| E_{v2} | 194.25 | | | |
| Area (Sq.m) | 0.07065 | | | |

| | | | |
|-----------------|------|--|--|
| E_{v2}/E_{v1} | 2.10 | | |
|-----------------|------|--|--|

$$E_v = 0.75 \cdot D \cdot \Delta \sigma / \Delta s$$

- E_v = deformation modulus
- $\Delta \sigma$ = load increment
- Δs = settlement increment
- D = diameter of the plate, generally 0.30 m

For this calculation $\Delta\sigma$ and Δs are usually taken from the load span between $0.3 \sigma_{max}$ and $0.7 \sigma_{max}$



Lab. Specialist

Name : *Yamf*
 Sign : *Yamf*

Lab. Engineer


Name : *محمد ماركزك*
 Sign : *محمد ماركزك*
 رقم ٣
 القطار السريع - القطاع السابع

Consultant Engineer

Name : *Youssef Rugob*
 Sign : *Youssef Rugob*


16-9-2023
 m. elsaid
 m. elsaid

Name: mohamed elsaid
 Consultant Engineer



Name: Lab. Specialist
 Sign: [Signature]

| Penetration (mm) | Load (Kc) | (lb) | (%) | Mold - Compaction (%) | Compaction (%) | CRB |
|------------------|-----------|------|-------|-----------------------|----------------|----------------|
| 5.00 | 16.89 | 20.0 | 84.3% | 99 | 98 | 83.5% |
| 2.50 | 10.42 | 13.4 | 78.8% | | | 77.2% |
| | | | | | | % 98 final lab |
| | | | | | | CRB |



| Penetration (mm) | Load Reading (kg) | Load (KN) |
|------------------|-------------------|-----------|
| 0.64 | 1.27 | 1.91 |
| 1.27 | 2.54 | 3.18 |
| 1.91 | 3.80 | 4.45 |
| 2.54 | 4.45 | 5.00 |
| 3.18 | 5.00 | 6.40 |
| 3.80 | 6.40 | 8.9 |
| 4.45 | 8.9 | 10.4 |
| 5.00 | 10.4 | 12.0 |
| 6.40 | 12.0 | 13.7 |
| 8.9 | 13.7 | 15.3 |
| 10.4 | 15.3 | 16.9 |
| 12.0 | 16.9 | 19.5 |

Loading Reading:

| Mold No. | Mold Vol. (cm ³) | Mold WT. (gm) | Mold WT. + Wat WT. (gm) | Wet WT. (gm) | Wet Density (g/cm ³) | Dry Density (g/cm ³) | Proctor Density (g/cm ³) | Compaction % |
|----------|------------------------------|---------------|-------------------------|--------------|----------------------------------|----------------------------------|--------------------------------------|--------------|
| 55 | 2151 | 7350 | 13410 | 5060 | 2.352 | 2.111 | 2.230 | 99 |

| Mold No. | Tare WT. (gm) | Tare WT. + Wat WT. (gm) | Tare WT. + Dry WT. (gm) | Water WT. (gm) | Dry WT. (gm) | Moisture Content % |
|----------|---------------|-------------------------|-------------------------|----------------|--------------|--------------------|
| 5 | 31 | 233 | 211 | 120 | 190.0 | 64 |


| Mold No. | Date | Initial Height (mm) | Final Height (mm) | Difference | Sample Height (mm) | Swelling Ratio % |
|----------|-----------|---------------------|-------------------|------------|--------------------|------------------|
| 4 | 14/9/2023 | 1.30 | 1.30 | 0 | 120.00 | 0% |

Test Results

| Testing Date: | Location: | Layer No.: | Code | FROM STA: | Material | QUANTITY |
|---------------|-----------|-------------|------------|-----------|-------------|----------|
| 14/9/2023 | 554+000 | EL BONIAN 2 | BON2-SUB-1 | 554+000 | SUB BALLAST | 3500 M3 |

California Bearing Ratio TEST

Electric Express Train - HSR



भारतीय रेलवे विभाग
भारत

Electric Express Train - HSR




भारत सरकार
परिवहन विभाग

Plasticity and Liquidity Test - Atterberg Limits

| | | | | | |
|---------------|--------------|-------|-------|---------------|-------------|
| Testing Date: | 2023/7/15 | Code: | BN2-7 | NAME COMPANY: | EL BONIAN 2 |
| Location: | (554+250)K.P | | | | |
| Testing Date: | 554+000 | | | | |
| Location: | 554+500 | | | | |


Testing Results :-

| Test | Average % | | | |
|-------------------------|--------------|--------------|---------------|-------|
| | No. of Ticks | Liquid Limit | Plastic Limit | |
| Tare No. | 16 | 22 | 28 | 33 |
| Tare WT. (gm) | 40 | 8 | 20 | 34 |
| Tare WT. + Wet WT. (gm) | 22.81 | 22.91 | 29.20 | 21.93 |
| Tare WT. + Dry WT. (gm) | 48.18 | 35.86 | 37.27 | 36.71 |
| Water WT. (gm) | 43.89 | 33.75 | 36.01 | 34.47 |
| Dry WT. (gm) | 4.29 | 2.11 | 1.26 | 2.24 |
| Moisture Content % | 21.06 | 10.84 | 6.81 | 12.54 |
| | 20.4% | 19.5% | 18.6% | 17.9% |
| | | | | 15.9% |
| | | | | 15.7% |




| | | |
|-----|------|--------|
| 1.1 | P.I. | 19.05% |
| | P.I. | 3.32% |

| | | |
|-----------------|---------------|---------------------|
| Lab. Specialist | Lab. Engineer | Consultant Engineer |
|-----------------|---------------|---------------------|


 Name: _____
 Sign: _____
 Date: 7/23

For this calculation $\Delta\sigma$ and Δs are usually taken from the load span between $0.3 \sigma_{max}$ and $0.7 \sigma_{max}$




Lab. Specialist
 Name :
 Sign : *[Signature]*

Lab. Engineer
 Name : *محمد مرزوقي*
 Sign : *رقم ٣*
 القطر السريع - القطاع السابع

Consultant Engineer
 Name : *Youssef Ragab*
 Sign : *Youssef*
 2023

In this calculation Δx and Δy are usually taken from the load span between $0.3 \sigma_{max}$ and $0.7 \sigma_{max}$.



Lab. Specialist

Name :

Sign :

Jamf

Lab. Engineer

Name :

Sign :

محمد مركزى
رقم 3
انقطاع السريع - القطاع السابع

Consultant Engineer

Name :

Sign :

Youssef Rabab

Youssef
3/12/2023



Plate Load Test Results

| | | | | | |
|--------------|---------------|----|---------|---------|---------|
| Company Name | BONIAN-2 | | | | |
| Location | 554+060 | To | 554+160 | Station | 554+070 |
| Taste Date | 02/10/2023 | | | | |
| Layer level | SUB BALLAST-2 | | | | |

EQUIPMENT AND TEST PROCEDURE :-

The basis of the given equation is Boussinesq's theory of the relationship between the modulus of elasticity and the settlement of a circular rigid plate with the diameter D .

The load is applied to a circular rigid steel bearing plate by a hydraulic jack in several steps. The settlement under each load step is recorded. The following sketch shows the principle of the test.



The diameter D of the plate is generally 0.30 m. For very coarse grained material also plates with diameter $D = 0.60$ m and $D = 0.762$ m are used

The load is applied in 6 load increments of equal size. Under each load step the settlement must come to a noticeable end (< 0.02 mm/minute). After the maximum load is reached the unloading procedure can begin. After that, the plate is reloaded in 5 steps. A loaded truck, an excavator or a roller usually serve as counterweight for the hydraulic jack

Diameter = 300mm

| Landing | Load | Load | Stress | Dial 1 | Dial 2 | Dial 3 | Sett. 1 | Sett. 2 | Sett. 3 | Avg. Sett. |
|-----------|-------|--------|--------|--------|--------|--------|---------|---------|---------|------------|
| Stage No. | Bar | KN | MN/M2 | mm | mm | mm | mm | mm | mm | mm |
| 0.000 | 0.0 | 0.000 | 0.00 | 5.52 | 4.47 | | 0.000 | 0.000 | | 0.000 |
| 1.000 | 2.1 | 0.707 | 0.01 | 5.45 | 4.45 | | 0.070 | 0.020 | | 0.045 |
| 2.000 | 17.1 | 5.652 | 0.08 | 5.15 | 4.18 | | 0.370 | 0.290 | | 0.330 |
| 0.080 | 34.2 | 11.304 | 0.16 | 4.99 | 4.05 | | 0.530 | 0.420 | | 0.475 |
| 4.000 | 53.4 | 17.663 | 0.25 | 4.85 | 3.87 | | 0.670 | 0.600 | | 0.635 |
| 5.000 | 70.5 | 23.315 | 0.33 | 4.77 | 3.70 | | 0.750 | 0.770 | | 0.760 |
| 6.000 | 89.7 | 29.673 | 0.42 | 4.67 | 3.62 | | 0.850 | 0.850 | | 0.850 |
| 7.000 | 106.8 | 35.325 | 0.50 | 4.56 | 3.49 | | 0.960 | 0.980 | | 0.970 |
| 8.000 | 53.4 | 17.663 | 0.25 | 4.60 | 3.56 | | 0.920 | 0.910 | | 0.915 |
| 9.000 | 26.7 | 8.831 | 0.12 | 4.66 | 3.62 | | 0.860 | 0.850 | | 0.855 |
| 9.000 | 2.1 | 0.707 | 0.01 | 4.83 | 3.93 | | 0.690 | 0.540 | | 0.615 |
| 10.000 | 2.1 | 0.707 | 0.01 | 4.83 | 3.93 | | 0.690 | 0.540 | | 0.615 |
| 11.000 | 17.1 | 5.652 | 0.08 | 4.77 | 3.86 | | 0.750 | 0.610 | | 0.680 |
| 12.000 | 34.2 | 11.304 | 0.16 | 4.71 | 3.80 | | 0.810 | 0.670 | | 0.740 |
| 13.000 | 53.4 | 17.663 | 0.25 | 4.63 | 3.73 | | 0.890 | 0.740 | | 0.815 |
| 14.000 | 70.5 | 23.315 | 0.33 | 4.58 | 3.68 | | 0.940 | 0.790 | | 0.865 |
| 15.000 | 89.7 | 29.673 | 0.42 | 4.50 | 3.62 | | 1.020 | 0.850 | | 0.935 |

| | s | AS | Δs |
|--------------------|---------|---------|---------|
| 0.7 σ ₁ | 0.35 | 0.745 | 0.28813 |
| 0.3 σ ₁ | 0.15 | 0.45688 | |
| 0.7 σ ₂ | 0.35 | 0.88056 | 0.13555 |
| 0.3 σ ₂ | 0.15 | 0.74501 | |
| D (mm) | 300 | | |
| Ev ₁ | 156.18 | | |
| Ev ₂ | 331.98 | | |
| Area (Sq.m) | 0.07065 | | |

| | |
|---------|------|
| Ev2/Ev1 | 2.13 |
|---------|------|

$$E_s = 0.75 \cdot D \cdot \Delta\sigma / \Delta s$$

- E_s = deformation modulus
- $\Delta\sigma$ = load increment
- Δs = settlement increment
- D = diameter of the plate, generally 0.30 m

* Designer ** Alignment / Bridges: Culvert Only

| | | | |
|--------------------------|---------------------------------|---|------|
| Contractor | | BONAIN 2 | |
| Company | | K.K Consult | |
| Issued by | | Ezz Mahmoud | |
| Contractor | | Ezz Mahmoud | |
| Received by | | ER | |
| Name | | MIR | |
| Sign | | K.P 537 E.W | |
| Date | | 14-9-2023 | |
| Time | | 14 9 2023 | |
| Station Reference | | S1 to S21 | |
| Depot Reference | | D1 to S9 | |
| Kp XXX Note | | For kilometer point only Start Km is used | |
| Sub Element of Activity | | Work Activity | |
| Description of Materials | | Sub Ballast | |
| Contractor Reference | | BN2-SB1 | |
| MAR Approval No | | 554+060 554+300 554+500 554+260 554+260 554+300 554+500 (+0.70) (+0.90) (+0.70) (+0.90) | |
| Supplier Name | | Date | |
| Test Requirement | | Specification | |
| Reference Photos | | Yes attached / No | |
| Item | | Description | |
| 1 | LL & P.L & O.M.C% | M3 | 3500 |
| 2 | Seive analysis & Classification | M3 | 3500 |
| 3 | Proctor | M3 | 3500 |
| 4 | C.B.R | M3 | 3500 |
| Comments by: | | Comments by: | |
| Organisation | | Name | |
| Contractor | | Ezz Mahmoud | |
| QA/QC * | | Mohamed elsaid | |
| Employers | | GARB ** | |
| Representative | | 16-9-2023 | |
| APPROVAL STATUS | | Sign | |
| Date | | A-AWC-R | |



REQUEST FOR QUOTATION



**Absorption & Aggregate specific gravity
AASHTO-T85**

| | |
|-----------------|-------------|
| Testing date :- | 13/9/2023 |
| Location :- | 554+000 |
| Material :- | SUB BALLAST |

| | | |
|---|------|----|
| Weight of sample | 2000 | gm |
| Weight of saturated -dry surface sample (B) | 2025 | gm |
| Weight of saturated sample in water (C) | 1250 | gm |
| Weight of dry sample after heating (A) | 1980 | gm |


Results:-

| | |
|---------------------------------------|-------|
| Bull specific gravity = A / (B-C) | 2.555 |
| Apparent specific gravity = A / (A-C) | 2.712 |
| Absorbtion = (B-A)/A | 2.273 |

**Los Anglos abrasion
AASHTO-T98**

| | | |
|-----------------------------------|-------|------|
| Weight of sample before test (gm) | 3663 | 5000 |
| Abrasion ratio (%) | 26.74 | |

Results:-




مجلس إدارة - القاهرة
 رقم 5/2010
 محمد عبد الحليم

24/10
 محمد عبد الحليم

Consultant

Contractor



| Tare No. | Tare wt. | Wt. Of wet soil & tare | Wt. Of dry soil & tare | Wt. Of water | Wt. Of dry soil | Water content % | A.V. Water content % | Dry Density |
|----------|----------|------------------------|------------------------|--------------|-----------------|-----------------|----------------------|-------------|
| 1 | 55.85 | 200.0 | 195.8 | 4.2 | 140.0 | 3.0% | 3.0% | 2.042 |
| 2 | 54.5 | 200.0 | 193.1 | 6.9 | 141.3 | 3.0% | 3.0% | 2.042 |
| 3 | 55.65 | 200.0 | 193.0 | 7.0 | 137.5 | 5.0% | 5.0% | 2.097 |
| 4 | 52.42 | 200.0 | 190.6 | 9.4 | 133.7 | 7.0% | 7.0% | 2.153 |
| 5 | 56.96 | 200.0 | 191 | 9.4 | 133.9 | 7.0% | 7.0% | 2.153 |
| 6 | 56.74 | 200.0 | 188.2 | 11.8 | 131.4 | 9.0% | 9.0% | 2.088 |
| 7 | 57.92 | 200.0 | 188.3 | 11.7 | 130.4 | 9.0% | 9.0% | 2.088 |
| 8 | 57.92 | 200.0 | 188.3 | 11.7 | 130.4 | 9.0% | 9.0% | 2.088 |

| trial no : | Wt. Of Mold + wet soil | WT. WET SOIL | Wt. Density |
|------------|------------------------|--------------|-------------|
| 1 | 10247 | 4488 | 2.103 |
| 2 | 10458 | 4699 | 2.202 |
| 3 | 10675 | 4916 | 2.304 |
| 4 | 10616 | 4857 | 2.276 |

| | |
|------------------------|--------|
| Weight of empty mold : | 5759.0 |
| Mold Volume: | 2134.0 |
| MAX Dry Density | 2.153 |
| Water content % | 7 |

| | |
|--------------------|-----------------------|
| TESTING DATE: | 19/10/2023 |
| LOCATION | K.P 564+000 (2500 M3) |
| NAME COMPANY | Bonlan-2 |
| code | BN2-11 |
| Zone | Zone |
| 664+000 to 664+600 | |

Proctor Test

operating Lab Mansour Lab

Electric Express Train - HSR


From El Ain El Sokhna City To El Alamein - MATROUH

Section - 7 From FOKA TO MARSA MATROUH

From Station 604+000 To Station 668+177

11-11-2023
 Mohamed Elsayed
 Consultant

المشرف
 محمد السيد
 مقاول
 2023-11-11



| Tare No. | Tare wt. | Wt. Of wet soil & tare | Wt. Of dry soil & tare | Wt. Of water | Wt. Of dry soil | Water content % | AV. Water content % | Dry Density |
|----------|----------|------------------------|------------------------|--------------|-----------------|-----------------|---------------------|-------------|
| 1 | 23.18 | 144.9 | 140.47 | 4.4 | 117.3 | 3.8% | 3.6% | 2.137 |
| 2 | 22.78 | 176.41 | 171.96 | 4.4 | 149.2 | 3.0% | 6.4% | 2.230 |
| 3 | 30.51 | 170.14 | 161.62 | 8.5 | 131.1 | 6.5% | 6.4% | 2.230 |
| 4 | 33.92 | 175.34 | 166.96 | 8.4 | 133.0 | 6.3% | 7.3% | 2.179 |
| 5 | 22.86 | 156.28 | 147.03 | 9.3 | 124.2 | 7.4% | 7.3% | 2.179 |
| 6 | 34.13 | 174.57 | 165.18 | 9.4 | 131.1 | 7.2% | 7.3% | 2.179 |

| trial no : | Wt. Of Mold+ wet soil | WT. WET SOIL | Wt. Density |
|------------|-----------------------|--------------|-------------|
| 1 | 10547 | 4489 | 2.209 |
| 2 | 10880 | 4822 | 2.273 |
| 3 | 10798 | 4740 | 2.333 |

| | |
|------------------------|--------|
| Weight of empty mold : | 6058.0 |
| Mold Volume: | 2032.0 |
| MAX Dry Density | 2.23 |
| Water content % | 6.4% |

| | | | | | |
|---------------|-------------|----------|------------|----------|-------------|
| TESTING DATE: | 13/9/2023 | code | BON2-SUB-1 | QUANTITY | 3500 M3 |
| LOCATION | 554+000 | MATERIAL | | | SUB BALLAST |
| NAME COMPANY | el bonian 2 | ZONE | 554+000 | | 554+500 |

PROCTOR TEST

Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA TO MARSA MATROUH
 From Station 504+000 To Station 508+177

Plate Load Test Results

Company Name **BONIAN-2**

Location **554+400 To 554+500**

Station **554+410**


Test Date **02/10/2023**

Layer level **SUB BALLAST-2**

EQUIPMENT AND TEST PROCEDURE :-

The basis of the given equation is Boussinesq's theory of the relationship between the modulus of elasticity and the settlement of a circular rigid plate with the diameter D .

The load is applied to a circular rigid steel bearing plate by a hydraulic jack in several steps. The settlement under each load step is recorded. The following sketch shows the principle of the test.



The diameter D of the plate is generally 0.30 m. For very coarse grained material also plates with diameter $D = 0.60$ m and $D = 0.762$ m are used

The load is applied in 6 load increments of equal size. Under each load step the settlement must come to a noticeable end (< 0.02 mm/minute). After the maximum load is reached the unloading procedure can begin. After that, the plate is reloaded in 5 steps. A loaded truck, an excavator or a roller usually serve as counterweight for the hydraulic jack

Diameter = **300mm**

| Loading | Load | Load | Stress | Dial 1 | Dial 2 | Dial 3 | Sett. 1 | Sett. 2 | Sett. 3 | Avg. Sett. |
|-----------|-------|--------|--------|--------|--------|--------|---------|---------|---------|------------|
| Stage No. | Bar | KN | MN/M2 | mm | mm | mm | mm | mm | mm | mm |
| 0.000 | 0.0 | 0.000 | 0.00 | 8.10 | 5.69 | | 0.000 | 0.000 | | 0.000 |
| 1.000 | 2.1 | 0.707 | 0.01 | 8.07 | 5.59 | | 0.030 | 0.100 | | 0.065 |
| 2.000 | 17.1 | 5.652 | 0.08 | 8.04 | 5.54 | | 0.060 | 0.150 | | 0.105 |
| 0.080 | 34.2 | 11.304 | 0.16 | 7.90 | 5.32 | | 0.200 | 0.370 | | 0.285 |
| 4.000 | 53.4 | 17.663 | 0.25 | 7.78 | 5.09 | | 0.320 | 0.600 | | 0.460 |
| 5.000 | 70.5 | 23.315 | 0.33 | 7.71 | 4.99 | | 0.390 | 0.700 | | 0.545 |
| 6.000 | 89.7 | 29.673 | 0.42 | 7.65 | 4.84 | | 0.450 | 0.850 | | 0.650 |
| 7.000 | 106.8 | 35.325 | 0.50 | 7.56 | 4.70 | | 0.540 | 0.990 | | 0.765 |
| 8.000 | 53.4 | 17.663 | 0.25 | 7.59 | 4.73 | | 0.510 | 0.960 | | 0.735 |
| 9.000 | 26.7 | 8.831 | 0.12 | 7.66 | 4.84 | | 0.440 | 0.850 | | 0.645 |
| 9.000 | 2.1 | 0.707 | 0.01 | 7.76 | 5.01 | | 0.340 | 0.680 | | 0.510 |
| 10.000 | 2.1 | 0.707 | 0.01 | 7.76 | 5.01 | | 0.340 | 0.680 | | 0.510 |
| 11.000 | 17.1 | 5.652 | 0.08 | 7.74 | 4.97 | | 0.360 | 0.720 | | 0.540 |
| 12.000 | 34.2 | 11.304 | 0.16 | 7.69 | 4.89 | | 0.410 | 0.800 | | 0.605 |
| 13.000 | 53.4 | 17.663 | 0.25 | 7.64 | 4.81 | | 0.460 | 0.880 | | 0.670 |
| 14.000 | 70.5 | 23.315 | 0.33 | 7.61 | 4.76 | | 0.490 | 0.930 | | 0.710 |
| 15.000 | 89.7 | 29.673 | 0.42 | 7.57 | 4.72 | | 0.530 | 0.970 | | 0.750 |


| | | ν | AS | Δs |
|----------------|---------|---------|---------|------------|
| 0.7 σ_1 | 0.35 | 0.54938 | 0.28688 | 0.2 |
| 0.3 σ_1 | 0.15 | 0.2625 | | |
| 0.7 σ_2 | 0.35 | 0.71889 | 0.14889 | 0.2 |
| 0.3 σ_2 | 0.15 | 0.57 | | |
| D (mm) | 300 | | | |
| E_{v1} | 156.86 | | | |
| E_{v2} | 302.24 | | | |
| Area (Sq.m) | 0.07065 | | | |

| | |
|-----------------|------|
| E_{v2}/E_{v1} | 1.93 |
|-----------------|------|

$$E_v = 0.75 \cdot D \cdot \Delta \sigma / \Delta s$$

- E_v = deformation modulus
- $\Delta \sigma$ = load increment
- Δs = settlement increment
- D = diameter of the plate, generally 0.30 m

MATERIAL INSPECTION REQUEST



| | | | | | | | | | | | |
|----------------------|-----------------|------|------------------|-------------|-----|----|----|---|------|---|----|
| Contractor Company | Bonain 2 | | Designer Company | K.K Consult | | | | | | | |
| Issued by Contractor | Name | Sign | Date | Time | | | | | | | |
| | | | 13-7-2023 | | | | | | | | |
| Received by ER | | | MIR | C1 | C2 | C3 | DD | M | YY | H | MM |
| | | | | K.P554+000 | E.W | | 13 | 7 | 2023 | | |


| | | | |
|--------|--------------------------------|-----------------------------|--|
| CODE-1 | S1 to S21 Station Reference | D1 to S3 Depot Reference | Kp XXX Note For Kilometer point only Start Km is used |
| CODE-2 | Work Activity | | |
| CODE-3 | Sub Element of Activity | | |

| | | | | | |
|--------------------------|---------------------------------|---------------|--------------|--------------|------|
| Contractor Reference | BN2-6 | | | | |
| Description of Materials | Fill Material results | | | | |
| Location to be Used | From | To | | | |
| | 554+060 | 554+260 | (-2.5) | | |
| | 554+060 | 554+160 | (-2.0) | | |
| MAR Approval No | | | Date | | |
| Supplier Name | | | | | |
| Test Requirement | | Specification | Clause | | |
| Reference Photos | Yes attached / No | Other | | | |
| Item | Description | Unit | Quantity | Arrival Date | Note |
| 1 | LL & P.L & O.M.C% | M3 | 5000 | 13-7-2023 | |
| 2 | Seive analysis & Classification | M3 | 5000 | 13-7-2023 | |
| 3 | Proctor | M3 | 5000 | 13-7-2023 | |
| 4 | C.B.R | M3 | 10000 | 13-7-2023 | |
| Comments by: | | | Comments by: | | |


APPROVAL STATUS

| | | | | |
|--------------------------|---------------|------|------|---------|
| Organisation | Name | Sign | Date | A-AWC-R |
| Contractor | | | | |
| QA/QC* | Youssef Rajab | | | |
| GARB** | | | | |
| Employers Representative | | | | |

* Designer
 ** Alignment / Bridges: Culvert Only



Electric Express Train - HSR



California Bearing Ratio TEST

| | |
|------------------|-----------------------|
| Testing Date: | 21/10/2023 |
| Location: | K.P 554+000 (2500 M3) |
| Name of Company: | Bonlan-2 |
| Code: | BN2-11 |
| Zone: | 554+000 |
| | 554+500 |

Test Results


| | |
|--------------------------------------|-------|
| Mold No. | 1 |
| Mold Vol. (cm ³) | 2104 |
| Mold WT. (gm) | 8077 |
| Mold WT. + Wet WT. (gm) | 12896 |
| Wet WT. (gm) | 4819 |
| Wet Density (g/cm ³) | 2.270 |
| Dry Density (g/cm ³) | 2.121 |
| Proctor Density (g/cm ³) | 2.153 |
| Compaction % | 99 |

| | |
|-------------------------|-------|
| Tare No. | 7 |
| Tare WT. (gm) | 55.65 |
| Tare WT. + Wet WT. (gm) | 150 |
| Tare WT. + Dry WT. (gm) | 143.8 |
| Water WT. (gm) | 6.2 |
| Dry WT. (gm) | 88.2 |
| Moisture Content % | 7.0 |

| | |
|---------------------|------------|
| Mold No. | 1 |
| Date | 21/10/2023 |
| Initial Height (mm) | 9.00 |
| Final Height (mm) | 11.50 |
| Difference | 2 |
| Sample Height (mm) | 11600.00 |
| Swelling Ratio % | 0.02% |

Loading Reading:

| | | | | | | | | | |
|-------------------|-------|--------|--------|--------|--------|--------|--------|--------|---------|
| Penetration (mm) | 0.64 | 1.27 | 1.91 | 2.54 | 3.18 | 3.80 | 4.45 | 5.00 | 6.40 |
| Load Reading (kg) | 60.35 | 150.47 | 241.67 | 350.47 | 463.57 | 601.24 | 754.88 | 887.57 | 1223.45 |
| Load (kN) | 0.6 | 1.5 | 2.4 | 3.4 | 4.5 | 5.9 | 7.4 | 8.7 | 12.0 |



Calculations :-

| | | | | | | |
|-------------|------|---------------|-------|-------------------|------------|-------|
| Penetration | Load | Standard Load | CBR | Mold - Compaction | Compaction | CBR |
| (mm) | (kN) | (lb) | (%) | (%) | (%) | (%) |
| 2.50 | 3.43 | 13.4 | 25.7% | 99 | 98 | 43.1% |
| 5.00 | 8.70 | 20.0 | 43.4% | | | 25.6% |

Lab. Engineer

Consultant Engineer

Name:
Sign:

Signature and stamp in Arabic script.

Name:
Sign:

Signature and stamp in Arabic script.

| | |
|---------------|--------------|
| TESTING DATE: | 18/7/2023 |
| LOCATION: | K.P(554+250) |
| NAME COMPANY: | EL BONIAN 2 |
| code: | BNZ-7 |
| ZONE: | 554+000 |
| | 554+500 |

Test Results


| | |
|--------------------------------------|-------|
| Mold No. | 55 |
| Mold Val. (cm ³) | 2151 |
| Mold WT. (gm) | 15700 |
| Mold WT. + Wet WT. (gm) | 20550 |
| Wet WT. (gm) | 4850 |
| Wet Density (g/cm ³) | 2.269 |
| Dry Density (g/cm ³) | 2.156 |
| Proctor Density (g/cm ³) | 2.162 |
| Compaction % for Mold | 98 |

| | |
|-------------------------|-------|
| Mold No. | 5 |
| Tare WT. (gm) | 31 |
| Tare WT. + Wet WT. (gm) | 233 |
| Tare WT. + Dry WT. (gm) | 222 |
| Water WT. (gm) | 11.0 |
| Dry WT. (gm) | 191.0 |
| Moldure Ratio (water %) | 6.2 |

| | |
|---------------------|-----------|
| Mold No. | 55 |
| Date | 18-7-2023 |
| Initial Height (mm) | 3.50 |
| Final Height (mm) | 3.50 |
| Difference | 0 |
| Sample Height (mm) | 121.00 |
| Swelling Ratio % | 0% |

Loading Reading


| | | | | | | | | | |
|-------------------|-------|--------|--------|--------|--------|--------|--------|--------|---------|
| Penetration (mm) | 0.04 | 1.27 | 1.91 | 2.54 | 3.18 | 3.80 | 4.45 | 5.00 | 6.40 |
| Load Reading (kg) | 98.00 | 215.00 | 327.00 | 439.00 | 550.00 | 662.00 | 774.00 | 886.00 | 1124.00 |
| Load (kN) | 1.0 | 2.1 | 3.2 | 4.7 | 5.5 | 6.8 | 7.9 | 8.8 | 11.0 |




Calculations

| | | |
|-------------------|------|------------|
| Penetration (mm) | 4.65 | 4.34% |
| Load (kN) | 13.4 | 43.4% |
| Standard Load | 10.0 | 34.6% |
| Mold - Compaction | 99 | 43.4% |
| Compaction | 98 | 34.6% |
| CBR | | % 98 43.4% |


Lab. Specialist: _____
 Lab. Engineer: _____
 Consultant Engineer: _____
 Name: _____
 Sign: _____
 Date: 18/7/2023





23/2/2025

| Correction of Unit Weight and Water Content For Soils Containing oversize Particles (ASTM D-4718) | | | |
|--|---|--|-----------------------|
| Dry Unit Weight of Fine Fraction (γ_{DF}) (gm/cm ³) | Company | Date of Sample | Project |
| 2.160 | el bonian 2 | 18/7/2023 | Express Train Project |
| Optimum Moisture Content (O.M.C) (%) | 6.50 | | |
| Specific Gravity of over Size Fraction (G_m) | 2.371 | | |
| Specific Gravity of Water (γ_w) | 0.980 | | Foka - Matrouh Sector |
| Sample Data | | | |
| UNIT | VALUE | | |
| gm | 8937 | Total Weight of Wet Sample | |
| gm | 3253 | Weight of Wet oversize Fraction (Retained 3/4) | |
| gm | 5684 | Weight of Wet Fine Fraction (Passing 3/4) | |
| gm | 3091 | Weight of Dry oversize Fraction (M_{DC}) | |
| gm | 5286 | Weight of Dry Fine Fraction (M_{DF}) | |
| gm | 8377 | Total Weight of Dry Sample | |
| % | 0.05 | Water Content of oversize Fraction (W_p) | |
| % | 0.075 | Water Content of Fine Fraction (W_f) | |
| % | 36.90 | Percent of oversize Fraction By Mass (P_c) | |
| % | 69.10 | Percent of Fine Fraction By Mass (P_f) | |
| Calculations of Corrected Water for oversize Fraction & Finer Fraction (W_T) :- | | | |
| Corrected Water for oversize Fraction & Finer Fraction (C_w) | $W_f P_f + W_c P_c$ | 6.8 | |
| Specific Gravity of over Size Fraction (G_m) | 2.371 | | |
| Specific Gravity of Fine Fraction (γ_{DF}) | 2.160 | | |
| Specific Gravity of Water (γ_w) | 0.980 | | |
| Calculations of Correct Unit Dry Weight of the Total Material (combined finer and oversize fractions) (γ_{DT}) :- | | | |
| Corrected Dry Unit Weight of Total Material (γ_{DT}) | $(\gamma_{DF} * G_m * W_w) / ((\gamma_{DF} * P_c) + (G_m * W_w * P_f))$ | 2.210 | |
| Corrected Maximum Dry Density (M.D.D) | 2.210 | | |
| Corrected Optimum Moisture Content (O.M.C) | 6.8 | | |





Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSА MATROUH
 From Station 504+000 To Station 568+177



Opreating lab

Mansour Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

| | | | | |
|---------------|-------------|--------|------|--------------------|
| TESTING DATE: | 10/7/2023 | code | | |
| LOCATION | K.P 554+000 | BN2- 5 | Zone | 554+000 to 554+500 |
| NAME COMPANY | Bonlan-2 | | | |

1-visual inspection test

2-Gradient test

A-gradation of bulk materials

| | | SAMPLE WEIGHT [g] | | | | | | 24500.00 | gm | | table classify |
|-------------------------|-------|-------------------|--------|--------|--------|---------|---------|----------|-----|---------------|----------------|
| sieve size | 2 | 1.5 | 1 | 4/3 | 2/1 | 3/8 | # 4 | PASS | | soil classify | |
| 0.00 | 0.0 | 1720.0 | 1855.0 | 3270.0 | 2667.0 | 1587.0 | 1400.0 | | | A-1-a | |
| Cumulative Retained (g) | 0.0 | 1720.0 | 3575.0 | 6845.0 | 9512.0 | 11099.0 | 12499.0 | | PRO | 2.140 | |
| Cumulative Retained % | 0.0 | 7.0 | 14.6 | 27.9 | 38.8 | 45.3 | 51.0 | | WC | 6.60 | |
| Cumulative Passing % | 100.0 | 93.0 | 85.4 | 72.1 | 61.2 | 54.7 | 49.0 | | CBR | 41.80 | |

B-soft material gradation

| | | WT.OF sample | | | 500.00 | gm |
|-------------------------|--------|--------------|--------|--|--------|----|
| sieve size | 10 | 40 | 200 | | | |
| Cumulative Retained (g) | 107.00 | 307.00 | 418.00 | | | |
| Cumulative Retained % | 21.40 | 61.40 | 83.60 | | | |
| Cumulative Passing % | 78.60 | 38.60 | 16.40 | | | |

C-General gradient

| sieve size(ln) | 2 | 1.5 | 1 | 3/4 | 1/2 | 3/8 | # 4 | # 10 | # 40 | # 200 |
|----------------------|-------|------|------|------|------|------|------|------|-------|-------|
| sieve size(mm) | 50.0 | 37.5 | 25.0 | 19.0 | 12.5 | 9.5 | 4.75 | 2.00 | 0.425 | 0.075 |
| Cumulative Passing % | 100.0 | 93.0 | 85.4 | 72.1 | 61.2 | 54.7 | 49.0 | 38.5 | 18.9 | 8.0 |

| | | | |
|-----------------|----------------------|----------------------|----------------------|
| ATTERBERG LIMTS | LIQUID LIMIT (L.L.) | PLASTIC LIMIT (P.L.) | PLASTIC INDEX (P.I.) |
| | N.L | N.P | N.P |

Contractor

Yam

 Mansour Lab
 7014 - Matruh

Consultant

Youssef Ragab
 Youssef
 7-23

**MATERIAL
PROVAL
REQUEST**



| | | | | | | | | | | | |
|----------------------|----------|------|------------------|-------------|-----|----|----|---|------|---|----|
| Contractor Company | Bonain 2 | | Designer Company | K.K Consult | | | | | | | |
| Issued by Contractor | Name | Sign | Date | Time | | | | | | | |
| | | | 13-7-2023 | | | | | | | | |
| Received by ER | | | MAR | C1 | C2 | C3 | DD | M | YY | H | MM |
| | | | | K.P554 +000 | E.W | | 13 | 7 | 2023 | | |

Location Of stock (554+500)

| CODE-1 | S1 to S21 Station Reference | D1 to S3 Depot Reference | Kp XXX Note For Kilometer point only Start Km Is used | |
|----------------------------|--------------------------------|-----------------------------|--|---------|
| CODE-2 | Work Activity | | | |
| CODE-3 | Sub Element of Activity | | | |
| Contractor Reference | BN2-6 | | | |
| Description of Materials | Fill soil (A-1-a) | | | |
| Location to be Used | 554+060 | 554+260 | (-2.5) | |
| | 554+060 | 554+160 | (-2.0) | |
| Sample only | Yes / No | Materials Type | | |
| Supplier Name | | Data Sheet provided | Yes attached / No | |
| Reference in BoQ | | Specification | Clause | |
| Prequalification reference | | Test Samples Results | | |
| Reference Photos | Yes attached / No | Other | | |
| Item | Specification | Test Requirement | Test Result Attachment | Remarks |
| 1 | ASTM- D 75 | Aggregate Sampling | According to specification | |
| 2 | ASTM-C136 | Sieve analysis | According to specification | |
| 3 | ASTM-D1440 | Passing Selve No 200 | 8.0 | |
| 4 | ASTM-D4318 | Atterberg limits | non | |
| 5 | ASTM-D2974 | Moisture Content | 6.6% | |
| 6 | ASTM-D1557 | Modified Proctor | 2.140 | |
| 7 | ASTM-D1883 | CBR | 41.80 | |
| Comments by: | | Comments by: | | |

| APPROVAL STATUS | | | | |
|--------------------------|---------------|------|------|---------|
| Organisation | Name | Sign | Date | A-AWC-R |
| Contractor | | | | |
| QA/QC * | Youssef Rajab | | | |
| GARB** | | | | |
| Employers Representative | | | | |

* Designer

** Alignment/Bridges: Culvert only

California Bearing Ratio TEST

| | |
|------------------|-------------|
| Testing Date: | 13/7/2023 |
| Location: | K.P S54+000 |
| Name of Company: | Bonhan-2 |
| Code: | BN2-6 |
| Zone: | |
| | S54+000 |
| | S54+500 |

Test Results


| | |
|--------------------------------------|-------|
| Mold No. | 1 |
| Mold Vol (cm ³) | 2104 |
| Mold WT. (gm) | 8077 |
| Mold WT. + Wet WT. (gm) | 12896 |
| Wet WT. (gm) | 4819 |
| Wet Density (g/cm ³) | 2.270 |
| Dry Density (g/cm ³) | 2.129 |
| Proctor Density (g/cm ³) | 2.140 |
| Compaction % for Mold | 100 |

| | |
|-------------------------|-------|
| Tare No. | 7 |
| Tare WT. (gm) | 55.65 |
| Tare WT. + Wet WT. (gm) | 150 |
| Tare WT. + Dry WT. (gm) | 144.3 |
| Water WT. (gm) | 5.8 |
| Dry WT. (gm) | 88.5 |
| Moisture Content % | 6.6 |

| | |
|---------------------|-----------|
| Mold No. | 1 |
| Date | 13/7/2023 |
| Initial Height (mm) | 9.00 |
| Final Height (mm) | 9.00 |
| Difference | 0 |
| Sample Height (mm) | 11600.00 |
| Swelling Rate % | 0.00% |

Loading Reading

| | | | | | | | | | |
|-------------------|--------|--------|--------|--------|--------|--------|--------|--------|---------|
| Penetration (mm) | 0.64 | 1.27 | 1.91 | 2.54 | 3.18 | 3.80 | 4.45 | 5.00 | 6.40 |
| Load Reading (kg) | 105.00 | 216.00 | 341.00 | 472.00 | 547.00 | 640.00 | 758.00 | 878.00 | 1210.00 |
| Load (KN) | 1.0 | 2.1 | 3.3 | 4.7 | 5.4 | 6.3 | 7.4 | 8.5 | 11.9 |



Calculations

| | | | | | | |
|-------------|------|---------------|-------|------------------|------------|-------|
| Penetration | Load | Standard Load | CBR | Multi-Compaction | Compaction | CBR |
| (mm) | (KN) | (lb) | (%) | (%) | (%) | |
| 2.50 | 4.23 | 13.4 | 31.7% | 100 | 98 | 41.8% |
| 5.00 | 8.51 | 28.0 | 42.5% | | | |

Constant Engineer

Name: Yousef R. Job

Sign:

13/7/2023

Lab. Engineer

Name:

Sign:

(Handwritten signature)

operating Lab **Mansour Lab**


Proctor Test


| | | | | |
|---------------|-------------|--------|------|--------------------|
| TESTING DATE: | 19-7-2023 | code | | |
| LOCATION | K.P 554+000 | EN2- 6 | Zone | 554+000 to 554+500 |
| NAME COMPANY | Bonlan-2 | | | |

| | | | |
|------------------------|--------|-----------------|------|
| Weight of empty mold : | 5799.0 | MAX Dry Density | 2.14 |
| Mold Volume: | 2134.0 | Water content % | 6.6 |

| trial no : | 1 | 2 | 3 | 4 |
|-----------------------|-------|-------|-------|-------|
| Wt. Of Mold+ wet soil | 10140 | 10480 | 10628 | 10560 |
| WT. WET SOIL | 4381 | 4721 | 4869 | 4801 |
| Wt. Density | 2.053 | 2.212 | 2.282 | 2.250 |

| Tare No. | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
|------------------------|-------|-------|-------|-------|-------|-------|-------|-------|
| Tare wt. | 55.85 | 54.5 | 55.65 | 51.42 | 56.96 | 56.74 | 56.74 | 57.92 |
| Wt. Of wet soil & tare | 200.0 | 200.0 | 200.4 | 199.6 | 199.1 | 199.3 | 200.0 | 199.9 |
| Wt. Of dry soil & tare | 195.8 | 195.6 | 192.9 | 192.4 | 190.4 | 190 | 187.9 | 187.7 |
| Wt. Of water | 4.2 | 4.4 | 7.5 | 7.1 | 8.7 | 9.0 | 12.1 | 12.2 |
| Wt. Of dry soil | 140.0 | 141.1 | 137.2 | 140.0 | 133.4 | 133.6 | 131.2 | 129.8 |
| Water content % | 3.0% | 3.1% | 5.5% | 5.1% | 6.5% | 6.7% | 9.2% | 9.4% |
| AV. Water content % | 3.1% | | 5.3% | | 6.6% | | 9.3% | |
| Dry Density | 1.992 | | 2.101 | | 2.140 | | 2.058 | |



Contractor


Consultant
 Youssef Raab
 19/7/2023

مكتب بنيان (بسام محمد فهمي احمد)

السيد العميد المهندس / رئيس الإدارة المركزية لمنطقة غرب الدلتا
المنطقة الخامسة

تحية طيبة... وبعد

بالإحالة إلى العقد رقم (٦٢٤-٢٠٢٣/٢٠٢٤) لأعمال عملية أستكمال تنفيذ الجسر الترابي
بمشروع إنشاء القطار الكهربائي السريع.

نتشرف بالإحاطة بأنه تم توريد الآتي (طبقاً للعقد المذكور عاليه):-

- ١- عدد ٥ خوذة أمان.
- ٢- عدد ٥ غطاء رأس خفيف.
- ٣- عدد ٢٠ صديري واقى.
- ٤- عدد ٥ جاكيت شتوي.
- ٥- عدد ٥ حذاء امان بمقدمة صلب.

برجاء التكرم بالإحاطة والتنبيه باللازم،،،

بسم الله الرحمن الرحيم
بسم محمد فهمي احمد

مقدمة لسيادتكم
مكتب بنيان (بسام محمد فهمي احمد)

بسم محمد فهمي احمد

٥٠٢٢/١١/١٥
٥٠٢٣/١١/١٥

٥٠٢٣/١١/١٥

