

## السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

نتشرف بان نرسل لسيادتكم مستخلص جاري رقم ( ١ ) لمشروع اسناد اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع ( جرجا/قوص ) لتنفيذ المسافة من الكم ٥٨٨.٩٦٠ الى الكم ٥٩٠.٠٦٠ بطول ١.١٠٠ كم

تنفيذ (شركة الاخوة العرب للمقاولات العمومية) .

برجاء التكرم بالعلم والتنبيه باللازم

وتفضلوا بقبول فائق الاحترام ،،

تحريرا ٢٠٢٤ / ٣ / ٦

رئيس الادارة المركزية



عماد حسين

مهندس /



المرفقات :

عدد ( )

## استمارة الاعتماد الصوف

بيانات الفواتير				رقم
رقم	التاريخ	جنية	فرن	م ذو التاريخ
				٢٠٢٢
				٢٠٢٢

مصلحة  
قسم  
المبلغ المستحق إلى شركة الاسود العرب للنفط والغاز - القروية  
الطلبات طوية أو ..  
بموجب شركة الاسود العرب للنفط والغاز - القروية

صادر من اجله ووجد على صحة ومقدم لاعتماده إداريا وصرف القيمة بواسطة  
إذن صرف على  
شيك على البنك المركزي في  
شيك على الخارج  
صاحب الحق أو  
يسحب باسم شركة الاسود العرب للنفط والغاز - القروية  
ويرسل إليه بالعنوان الآتي :

تَقْلِيدٌ فِي السَّجَلِ بِرَقْمِ

عدد المرفقات	الاعتماد الإداري ونوع الخصم					
	بيانات		نوع الخصم			
	بند	لصل	لرغ	قسم	جنية	قرش
٥١٨/٩٦٠ م.د. ١٠/١٠/١٩٦٠	استاد الاداء المبر الزاين				٢٩٩١	-
	السبع (١٠ - ١٠) لتغطية المصاريف				٢٩٩١	-
	الالتحق ٥٩٠/١٠٦٠ بطول ١٠/١٠/١٩٦٠					
	بيانات الاستقطاعات				جنية	مليم
	عادي	إضافي	دمغة	توقيع		
	قرش	جنية	قرش	جنية	قرش	
	رسم الدمغة					
	مصاريف القيمة المطلوب صرفها					

بمقتضى القیمة المطلوب صرفها

علامة

سنة

إقرار كاتب سجل الحجوزات والتنازلات

قرار بأن القيمة مرتبط بها على الاعتماد المخصص وأن البند المختص يسمح ولم يسبق الصرف \_\_\_\_\_ الأمضاء

جاری ہے۔

(و) بان المبلغ مضاف بحساب

لا يبرأ

ذو التاريخ (ج) قيد في سجل رقم ٥٥ ع.ح' برقم \_\_\_\_\_ توقيع الكاتب المنوط السجل

روجع ، في \_\_\_\_\_ سنة ( علامات المراجع ورئيس المصنعة )

مَشْرِفُ

يَعْتَمِدُ حَتْمًا

این مصرف

الحسابات مدير أو رئيس الحسابات

في \_\_\_\_\_ سنة المبلغ

(د) (١) رقم المستند (وهو رقم القيد في الدفتر رقم ٢٠٢٤ ج.٢) \_\_\_\_\_ امضاء الكاتب المنيوط

(٢) قيد في دفاتر الحسابات المختصة

امضاءات موظفي الشطب

رقم \_\_\_\_\_ امضاء الكاتب الموقوف

(٤) قيد أو سجل      الشيكات / الحوالات      تحت رقم      امضاء الكاتب الموقوف



## السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

نتشرف بان نرسل من طيه مستخلص جاري رقم ١ عن عملية

استناد اعمال ~~الترايب والاعمال المناسية~~ ~~القطار الكهربائي السريع (جوبا/ قوس)~~

لشقة المساحة ~~٥٨٨,٩٦٠~~ ~~٥٩٠~~ بطول ~~١,١٠~~ ~~١,١٠~~

عن شهر يناير ٢٠٢٤ وببانه كالآتي:

### الاستقطاعات

في	جنيه	
٢٧٤١٥٤٢,٨٠	جملة الاعمال ٢٧٤١٥٤٢,٨٠	تأمين ٥%
	السابق صرفه ١٦١٩٥٦,٦٠	دمغات
		خصم معمل المنطقة
٢٧٤١٥٤٢,٨٠	المستحق صرفه	
٢٩٨٥٤٢,٨٠	جملة الاستقطاعات	
٢٩٨٥٤٢,٨٠	الصافي	

برجاء التفضل بالاحاطة والتنبيه بالالزم نحو المراجعة والصرف برسم شركة/

الافوه العربى للمقاولات العمومي وموافاتنا بصورة منه بعد الصرف.

وتفضلوا بقبول فائق الاحترام

تعبيرا ٢٠٢٤/ ٢/ ٦

عدد ( ١ ) استمارة ٥٠ ع.ح

عدد ( ٤ ) مستخلص

عدد ( ١ ) تقرير معمل المنطقة

رئيس الادارة المركزية

مهندس /

عماد حسين



### محضر استلام موقع

مشروع القطار السريع القطاع الرابع 6 أكتوبر أبو سمبل

في المسافة من الكم 588+960 حتى الكم 590+060 بطول 1.100 كم

تنفيذ شركة الأخوة العرب للمقاولات العمومية .

رقم العقد ( 1082 / 2023 / 2024 ) بتاريخ 2024/1/31 لتنفيذ المشروع عالية :-

فقد اجتمعت اللجنة يوم السبت الموافق 2024 / 2 / 3

بحضور كلا من:-

- |                       |   |
|-----------------------|---|
| 1- م / محمود فؤاد     | مهندس الإشراف بالمنطقة الثامنة                      |
| 2- م / أحمد حسين      | مدير المشروع الاستشاري ( مكتب أ.د خالد قنديل )      |
| 3- م / بسام عبدالمعطي | استشاري المساحة ( سمارة ديزاين )                    |
| 4- م / محمد شيخ العرب | ممثل الشركة المنفذة الأخوة العرب للمقاولات العمومية |

وقامت اللجنة بالمرور على موقع المشروع عالية و وجدت اللجنة انه لا يوجد عوائق ظاهرية تعوق البدء في التنفيذ ( الموقع خالي من العوائق ) و عليه يكون 2024 / 2 / 3 هو تاريخ استلام الموقع للمشروع عالية .

واقفل المحضر على ذلك .

### اللجنة

الاسم  
التوقيع  
الهيئة العامة للطرق والكباري  
رئيس الادارة المركزية للمنطقة

الثامنة بقنا

توقيع /

م / عماد حسين

الاسم  
التوقيع  
الاستشاري أ.د خالد قنديل

الاسم / م / محمد شيخ العرب  
التوقيع  
استشاري المساحة

الاسم / م / أحمد حسين  
التوقيع  
الشركة المنفذة





سمارت ديزاين  
استشاري المساحة للهيئة العامة للطرق والكباري

الهيئة العامة  
للطرق والكباري و النقل البري  
(GARBLT)  
وزارة النقل  
الهيئة العامة للطرق والكباري  
المنطقة المركزية الثامنة - قتا

### محضر تسليم ارض طبيعية

بمضاء الى قيام الهيئة العامة للطرق والكباري (المنطقة الثامنة - قتا) بتنفيذ مشروع القطار السريع الكهربائي بالقطاع الرابع ( جزأ - قوص ) تم تسليم ( الارفع المساحي للأرض الطبيعية ) المرفقة مع المحضر وتم استلامها على أرض الواقع والتأكد من الإحداثيات والتناسيب المرفقة مع المحضر وتم استلام البيانات الخاصة بالرفع المساحي المذكور سابقاً على إسطوانة (CD) مرفقة مع المحضر وتم تسليم الرفع المساحي للأرض الطبيعية يوم الثلاثاء الموافق ٢٠٢١/٤/١٨ من مكتب / سمارت ديزاين استشاري المساحة للهيئة العامة للطرق والكباري بالقطاع الرابع إلى شركة / الأخوة العرب للمقاولات العمومية علماً بأن نظام الإحداثيات المستخدم كالتالي :-

Project Coord. System	
Projection Type	UTM
Zone	36 N
Datum	WGS 84
Geoid	EGM 2008

إحداثيات بداية ونهاية القطاع للشركة

نقطة النهاية		نقطة البداية	
EASTING	NORTHING	EASTING	NORTHING
468654.50	2888101.85	464865.74	2887338.40



الاسم / محمد محمد عبد جبار  
التوقيع /  
شركة / الأخوة العرب للمقاولات العمومية

يعتمد،،،



الاسم /  
التوقيع /  
الهيئة العامة للطرق والكباري



31/9/2024	في	مشروع الخطوط الجوية العربية السعودية ( 6 أكتوبر - اسبوع )   القطاع الجديد
31/9/2024	من	تاريخ التوقيع: 31/9/2024
31/9/2024	في	تاريخ التوقيع: 31/9/2024
31/9/2024	في	تاريخ التوقيع: 31/9/2024



رقم	3٠	150767	مجموع	3٠	205165	مجموع	3٠	33726	Subtotal:	إجمالي تسليم المشاريع											
										4	3	2	1	4	3	2	1	4	3	2	1
الرمز	الوحدة	القيمة الاسمية	Jan 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	Feb 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	Mar 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	Apr 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	May 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	Jun 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	July 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	Aug 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							
الرمز	الوحدة	القيمة الاسمية	Sep 2024																		
			4	3	2	1	4	3	2	1	4	3	2	1							

من الميزانية

مدير المشروع | استشاري أد كست طه (م)

الاستشاري | مهندس | مكتب سولوت دوت كوم

مدير المشروع | استشاري | مهندس | مكتب سولوت دوت كوم



## هيكـل تنظيمي للعاملين بمشروع القطار السريع شركة الأخوة العرب للمقاولات العمومية

اسم المشروع : مشروع القطار السريع ( أكتوبر- أوسمبل )

رقم العقد : (2024/2023/1082)

عدد سنوات الخبرة	الوظيفة	الاسم	مستعمل
5	مدير المكتب الفني	محمد مجدي احمد شيخ العرب	1
6	مدير التنفيذ للطرق	عبدالله مخيمر عبدالراضي هلال	2
5	مهندس تنفيذ طرق	محمد راضي احمد حسين	3
5	مهندس ضبط الجودة	حسن محمد الصغير محمود	4
6	مدير السلامة الوقائية	عبدالله سالم عبدالله سالم	5
5	مراقب تنفيذ	محمد سامي محمد ربيع	6
4	مساح	إبراهيم محمد محمد مويـف	7
5	مساح	بهيج مكي محمد بهيج	8
5	محاسب	أحمد حمدي أحمد عويس	9
4	فني معمل	أيوب عبدالراضي أيوب حسين	10

استشاري المشروع

مهندس الشركة المنفذة

م/عـر مـشـيـخ العـر  
ش





465797.654.2887919.665 نهاية الخط 464866.337.2887338.805 جديّة الخط

Handwritten signatures and stamps of the Ministry of Education and Higher Education, with a red circular stamp in the center.

## السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد،

بالإشارة إلى إسناد أعمال الجسر المزبني للخط الثاني من مشروع القطار الكهربائي السريع ( الفيوم - بنى سويف - الأقصر - اسوان - أبو سمبل ) القطاع الرابع ( جرجا - قوص ) المسافة من الكم ٥٨٨,٩٦٠ الى الكم ٥٩٠,٠٦٠ بطول ١,١٠٠ كم

رقم العقد ٢٠٢٤/٢٠٢٣/١٠٨٢

تنفيذ شركة :- الاخوة العرب للمقاولات العمومية.

نشرف بإحاطة سيادتكم ببيان بموقف الحملات على المشروع المشار اليه بعلية :-

• توريد عدد (١) حاسب آلي بالطابعة ( بجميع مشتملاته ) على أن يتم فحصها و اتخاذ الإجراءات اللازمة عن طريق

الإدارة العامة لمركز المعلومات بالهيئة على أن يتم تسليمها للمخازن بمدينة نصر لذا تراجعت بالإدارة العامة

بالقاهرة.

• لا يوجد سيارة محملة على المشروع طبقاً للعقد .

• لا يوجد عماله محمله على المشروع طبقاً للعقد .

الرجاء التكرم بالعلم والتوجيه باتخاذ اللازم

وتفضلوا بقبول فائق الاحترام

تصريفاً في ٢٠٢٤/ ٣/٦ م

رئيس الإدارة المركزية

عماد حسين



Handwritten signature and date 2024/3/6



**شركة الأخوة العرب**  
**للمقاولات العمومية والتوريدات العمومية**  
س.ت/ ١٨٢٥٨ ب.ض/ ١٢٧ / ٢٤٤ / ٥٨٧

السادة / الهيئة العامة للطرق والكباري \*  
السيد المهندس / رئيس قطاع التنفيذ والمناطق بالهيئة العامة للطرق والكباري  
تحية طيبة وبعد ،،،،

بالإحاطة الى عملية اسناد اعمال الجسر الترابي للخط الثاني من مشروع القطار الكهربائي السريع  
( الفيوم - بني سويف - الأقصر - اسوان - أبو سمبل ) القطاع الرابع ( جرجا - قوص )  
المسافة ٥٨٨+٩٦٠ الى الكم ٥٩٠+٠٦٠ بطول ١,١٠٠ كم بالأمر المباشر .

والصادر عنه العقد رقم / ١٠٨٢ / ٢٠٢٣ / ٢٠٢٤ بتاريخ / ٣١ / ٠١ / ٢٠٢٤

مقاوله شركة / الاخوة العرب للمقاولات العمومية والتوريدات العمومية

نحيط سيادتكم علما بالموافقة علي تأجيل المحملات وهي عبارة عن توريد عدد ( ١ )  
حاسب الي ( بجميع مشتملاته ) بالطابعة بأحدث الموصفات المطلوب توريدها  
بالمستخلص رقم ( ١ ) جاري الي المستخلص رقم ( ٢ ) جاري خلال شهر من  
تاريخ / ١٠ / ٠٣ / ٢٠٢٤ وهذا تعهد من الشركة بذلك ،،،،

- مرفق طية صورته من مواصفات المحملات المعطاة من خلال إدارة النظم والمعلومات.  
- مرفق صورة من العقد + صورة ملحق الشروط الخاصة الموضح فيه ببند المحملات .  
وتفضلوا بقبول فائق الاحترام والتقدير ،،،،،

شركة الأخوة العرب  
للمقاولات العمومية والتوريدات العمومية  
س.ت : ١٨٢٥٨ ب.ض : ١٢٧ - ٢٤٤ - ٥٨٧

التوقيع /  
الاسم / احمد سالم عبد الله سالم  
مدير وشريك متضامن  
شركة / الأخوة العرب للمقاولات العمومية والتوريدات



## محضر فحص بصري لاعمال القطع

مشروع القطار السريع - المرحلة الثانية 6 اكتوبر ابو سمبل - القطاع الرابع ( جرجا - قوص )  
قطاع شركة :- الاخوة العرب للمقاولات العمومية .

بالاشارة الى مشروع تنفيذ اعمال الجسر الترابي للخط الثاني لمشروع القطار الكهربائي القطاع الرابع ( جرجا / قوص )  
المسافة من الكم 588,960 الى الكم 592,960 بطول 4.00 كم

رقم العقد :- (2024/2023/1082) بتاريخ 31 / 1 / 2024 لتنفيذ المشروع عالية :-

فقد اجتمعت اللجنة يوم الثلاثاء الموافق 2024/2/20 بحضور كلا من :-

- 1- م / محمود فؤاد مهندس الاشراف بالمنطقة الثامنة
- 2- م / احمد حسين مدير المشروع الاستشاري (مكتب أ.د. خالد قنديل)
- 3- م / محمد شيخ العرب ممثل الشركة المنفذة الأخوة العرب للمقاولات العمومية

وقامت اللجنة بالمرو على القطاع الموضح بعالية وذلك لتحديد نوع التربة وكانت كالتالي :-

Station		القطاع اعلى منسوب الفيضما		ملاحظات
		نوع التربة		
From	To	اتربة متماسكة	اتربة شديدة التماسك	
590+720	591+200	% 100	% 0	
591+620	591+840	% 60	% 40	

الهيئة العامة للطرق والكباري

الاسم  
التوقيع

الاستشاري - خالد قنديل

الاسم  
التوقيع

الشركة المنفذة

الاسم / عمر محمد شيخ العرب  
التوقيع





مشروع القطار الكهربائي السريع 6 أكتوبر - أبو سمبل المرحلة الثانية القطاع الرابع ( جرجا - قوص )



من الكم 588+960 إلى 592+960

الأخوة العرب للمقاولات السوية

تنفيذ شركة

( 2024 / 2023 / 1082 )

رقم العقد

أعمال تنفيذ القطع .....

Station	Cut Area	Cut Volume	Cum. Cut Vol.	نسبة الحفر شديد التماسك	كمية التربة شديدة التماسك
591+620.00	103.15	0.00	0.00	40%	0.00
591+640.00	234.83	3379.76	3379.76	40%	1351.90
591+660.00	268.81	5036.34	8416.10	40%	2014.54
591+680.00	247.21	5160.21	13576.31	40%	2064.08
591+700.00	187.99	4352.08	17928.39	40%	1740.83
591+720.00	56.78	2447.76	20376.15	40%	979.10
591+740.00	8.13	649.15	21025.30	40%	259.66
591+760.00	50.39	585.27	21610.57	40%	234.11
591+780.00	50.31	1007.04	22617.61	40%	402.82
591+800.00	46.36	966.71	23584.32	40%	386.68
591+820.00	18.68	650.41	24234.73	40%	260.16
591+840.00	0.00	186.80	24421.53	40%	74.72
Total Quantity					9768.61

استشاري (مكتب أرغند قنديل )

استشاري مكتب (المساحة) (صبرات ديزاين)

الشركة المتفاهة

مكتب قنديل  
م/ محمد عبد القادر  
التوقيع

م/ بسام عبد المعطي  
التوقيع  
SMART DESIGN  
HSR  
Eng


م/ محمد شيخ العرب  
التوقيع







بيان الاعمال بالمستخلص رقم (1) جاري من بداية الاعمال حتى تاريخ 20/2/2024		بيان الاعمال بالاعمال المقايضة	
إستاد أعمال الجسر الترابي والأعمال الصناعية بقطاعات مشروع إنشاء القطار الكهربائي السريع (أكتوبر -أبو سمبل ) القطاع الرابع (جرجا - قوص ) من الكم 588+960 إلى 592+960 بطول 4 كم		رقم البند وبياناته: [2-2]	
عقد رقم	[2024/2023/1082]	بتر يخ	31/1/2024
بالمر المكعب أعمال حفر باستخدام المعدات الميكانيكية في التربة المتماسكة عدا التربة الصخرية (إستخدام البلدوزر) وتسوية السطح بآلات التسوية والرش بالمياه (الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافه (95% من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل الأتربة الزائدة لمسافة 500 متر من محور الطريق ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التطبيعية المعتمدة والبند يجمع مشتعلات طبعاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.		علاوة 1 جنيه/ كم لمسافة نقل تاليج الحفر وتصبح 1.1 جنيه / كم ابتداء من 2023/5/4 .	
الكمية بالمقايضة		الكمية بالمقايضة	
إجمالي كميات أعمال البند		55000	
إجمالي كميات الاعمال المقايضة		592+960 588+960	
إجمالي كميات الاعمال السابقة		4KM	
إجمالي كميات الاعمال السابقة		51787.5	
إجمالي كميات الاعمال السابقة		0	
إجمالي كميات الاعمال السابقة		51787.5	
إجمالي كميات الاعمال السابقة		0	
إجمالي كميات الاعمال السابقة		46608.75	
إجمالي كميات الاعمال السابقة		3450	
إجمالي كميات الاعمال السابقة		43158.75	





بيان الأعمال والمستخلص رقم (1) جاري من بداية الأعمال حتى تاريخ 20/2/2024

المستند أعمال المجلس الثماني والأعمال الصناعية بقطاعات مشروع إنشاء القطاع الكهربائي السريع ( ككتوبو - حيو سمعان ) القطاع الرابع ( جرجا - قوس ) من الكم 588+960 إلى 592+960 بطول 4 كم

الأخوة العرب للمقاومات العمومية

10

31/12/2004

—

ACBUL/ECUC/JFCUCJ

100

بالمتر المكعب أعمال حفر باستخدام المعدات الميكانيكية في التربة شديدة التماسك (تربة متجذرة أو ..... ) عدا التربة الصخرية (باستخدام البلدوزر) وتسوية السطح بآلات التسوية والرش بالمياه الأضوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) وحمل على البند تحصيل ونقل الأتربة الزائدة لمسافة 500 متر من محور الطريق ويتم التنفيذ طبقاً للمناسيب التصميمية ولقطاعات العرضية للمؤذية والرسومات التفصيلية المعتمدة والبند يجمع مشتعلات طيفاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف .

يتم تحديد نوع التربة طبقاً لمعدلات التنفيذ باستخدام البلدوزر والتي تحدد بمعرفة المنطقة المشرفة والاستشارى .

علاوة 1 جنيه/ كم لمسافة نقل ناتج الحفر وتصبح 1.1 جنيه / كم ابتداء من 2023/5/4 -

رقم الهند. وپماتنه: (3-2)

Lipid Metabolism

10000

جمال، كميّات احمدال بند

المصطفى الكيلاني مكي

2

2

588+560

588+560

Classy

جمالی ماتم تعلیمہ عالی قاری

33

جمالی، الکیمیة المخلطة خلال مائة المستخلص،

15. 4. 11. 2014. 11:11:11

الكيفية المدروسة بالامتثال: الحالة،

4/5/2023 الكعبة المنفلة قبل

4/5/2023 يوم الثلاثاء

مکتبہ اہل خاندان دہلی

1954

1-30-88

مهندس الشركة المتقنة

1

11-17





مشروع الخط الكهربائي السريع - 6 أكتوبر - أبو سجيل المرحلة الثانية (قطاع الرابع) (جرجا - تونس)			
شركة الأنظمة العرب للمحولات الكهربائية		من الكم 598+960 إلى 592+960	
رقم العقد		( 1024 / 2023 / 1052 )	
اصل تكلفة الخط .....			
592+620.00	183.15	0.00	0.00
593+640.00	234.83	3379.76	3379.76
593+660.00	266.81	5036.34	42170.92
593+680.00	247.21	5160.21	47351.13
593+700.00	187.79	4352.00	51683.21
593+720.00	96.78	2447.76	54130.97
593+740.00	8.13	149.15	54780.12
593+760.00	90.39	885.27	55665.39
593+780.00	50.21	1087.04	56752.43
593+800.00	46.16	966.71	57719.14
593+820.00	18.68	450.41	57969.55
593+840.00	0.00	186.80	58156.35
Total quantity			61556.11
<div>التكلفة المبدئية      استشاري مكتب التصميم (مليون)      استشاري (مليون جنيه)      مكتب فني</div> <div>التوقيع:       التوقيع:       التوقيع: </div>			

24421.53



مشروع القطار الكهربائي السريع 6 أكتوبر - أبو سمبل المرحلة الثانية القطاع الرابع ( جرجا - قوص )



تتفيذ شركة

رقم العقد

بند رقم (1-3): أعمال تحميل وتوريد ونقل أتربة مطابقة للمواصفات ونشغيلها باستخدام آلات التسوية.....الخ

Station	Fill Area (Sq.M.)	Fill Volume (Cu.M.)	Cum. Fill Vol. (Cu.M.)	مستوى الطبقة
588+960.00	49.28	0.00	0.00	-0.5
588+980.00	50.68	993.60	993.60	
589+000.00	53.99	1040.72	2034.33	
589+020.00	59.92	1129.05	3173.38	
589+040.00	63.55	1254.63	4408.01	
589+120.00	68.45	0.00	0.00	
589+140.00	50.41	1188.64	1188.64	
589+160.00	31.72	821.37	2010.01	
589+420.00	98.08	0.00	0.00	
589+440.00	96.32	1943.99	1943.99	
589+460.00	105.14	2014.54	3958.53	
589+480.00	109.73	2148.70	6107.23	
589+500.00	97.32	2070.50	8177.73	
589+520.00	101.12	1984.34	10162.07	
589+540.00	108.21	2093.31	12255.38	
589+560.00	103.79	2110.03	14365.41	
589+580.00	105.01	2077.96	16443.37	
589+600.00	104.47	2094.80	18538.17	
589+620.00	103.43	2099.00	20637.17	
589+640.00	106.71	2121.34	22758.51	
589+660.00	95.76	2024.69	24783.20	
589+680.00	102.11	1978.72	26761.92	
589+700.00	100.21	2023.21	28785.13	
589+720.00	103.14	2033.55	30818.68	
589+740.00	116.88	2200.37	33018.95	
589+760.00	118.57	2354.51	35373.46	
589+780.00	106.34	2249.09	37622.55	
589+800.00	128.24	2345.85	39968.40	
589+820.00	124.09	2522.44	42490.84	
589+840.00	112.72	2367.15	44857.99	
589+860.00	29.18	0	0.00	-3.5
589+880.00	44.8	739.74	739.74	
589+900.00	24.65	804.51	1434.25	
589+900.00	105.67	0.00	0.00	-1.75
589+920.00	75.31	1521.95	1521.95	
589+920.00	104.10	0.00	0.00	
589+940.00	108.30	2103.96	2103.96	
589+960.00	108.58	2123.60	4232.55	
589+980.00	104.90	2114.65	6347.20	
590+000.00	101.99	2084.92	8416.12	
590+020.00	96.74	1987.34	10403.46	

	0.00	
	2103.96	
	2123.60	
	2114.63	
	2068.92	
	1087.34	





مشروع القطار الكهربائي السريع 6 أكتوبر - أبو سمبل المرحلة الثانية القطاع الرابع ( جرجا - قوص )



من النعم 588+960 الى 592+960

الأخوة العرب للمقاولات العمومية

تَنْظِيفُ شَرَكَةٍ

( 2024 / 2023 / 1082 )

رقم العدد

بند رقم (1-3): أعمال تحميل وتوريد ونقل التربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية.....الخ

590+040.00	94.67	1914.19	13317.65	-0.5
590+060.00	87.00	1816.72	14134.37	
590+080.00	69.40	1563.93	15698.30	
590+100.00	34.94	1443.32	17141.62	
590+120.00	67.28	1422.16	18563.78	
590+140.00	53.00	1302.76	19766.54	
590+160.00	34.30	872.98	20639.52	
590+180.00	22.49	567.94	21207.46	
590+200.00	28.25	507.40	21714.86	
590+220.00	47.52	757.67	22472.53	
590+240.00	49.88	974.02	23446.55	
590+260.00	43.74	936.29	24382.84	
590+280.00	43.50	872.46	25255.30	
590+300.00	41.19	846.88	26102.18	
590+320.00	31.24	725.31	26827.49	
590+340.00	22.91	542.33	27370.02	
590+360.00	14.53	374.38	27744.40	
590+400.00	16.4	0	0.00	
590+460.00	12.51	229.09	229.09	
590+480.00	11.18	236.86	465.95	
590+500.00	1.66	128.39	594.34	
590+520.00	0	16.63	610.97	
591+340.00	6.99	0	0.00	-0.75
591+360.00	25.8	327.9	327.90	
591+380.00	28.12	539.19	867.09	
591+400.00	11.02	391.38	1258.47	
591+420.00	16.4	274.24	1532.71	
591+440.00	33.54	499.39	2032.10	
591+460.00	31.13	646.68	2678.78	
591+480.00	42.69	738.2	3416.98	
591+500.00	44.82	875.11	4292.09	
591+520.00	36.28	810.97	5103.06	
591+540.00	26.28	625.56	5728.62	
591+560.00	5.94	322.25	6050.87	
Total Quantity				88638.45

استثنائي (معتب | د جالہ فتکيل)

استشاري مكتب العيادات (بسماعات)

**الشرعة المنقّاه**

۱۴۱۰ هجری قمری - خرداد ماه ۱۳۲۹ شمسی

التوقيع /

التوقيع /

SMART DE  
HSP  
Eng



# UNIVERSAL INSPECTION REQUEST



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

Location Name		Contractor Company		Designer Company																					
From 582+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																					
Issued by Contractor	Name Eng/Mohamed Shekheiarab	Sign 	Date 5/4/2023	Time 10:00 AM																					
Contractor UIR Reference	AS-ME-1				Revision1																				
Received by ER			UIR	<table border="1"> <tr> <td>01</td> <td>02</td> <td>03</td> <td>04</td> <td>05</td> <td>06</td> <td>07</td> <td>08</td> <td>09</td> <td>10</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>		01	02	03	04	05	06	07	08	09	10	KP	EW	OT							
01	02	03	04	05	06	07	08	09	10																
KP	EW	OT																							

CODE-1 S1 to S25 Station Reference	CODE-1 D1 to D1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
187.2	From ST 591+460 to 591+500	Fill layer Middle Embankment At (-2.5)
Inspection Description : Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 5/4/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference		MS Reference

Comments by: SMART DESIGN قد استلام القطاع طبقاً لمرسوم "R6" اخر لوصة 5-9-2023 بتاريخ محمد ابراهيم	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
--	----------------------------	-------------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work and/or the time will be complete immediately for inspection at the next time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / مينا محمدي		31/08/2023	10:00 AM	
Contractor UIR Reference	AS-ME-17				Revision1
Received by ER			UIR		
				C2	C3
				DD	MM
				YY	HH
				MM	SS

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
951.60	From 589+900 to 589+960	Fill layer Middle Embankment At (-3)
Inspection Description : Fill layer Middle Embankment At (-3) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
31/08/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الحسابات والبرامج منا امتحان باقي الأعمال محمود فيها ٢٠٢٣ - ٨ - ٣١	تم الفحص البصري ولا مانع منه الأعمال المساحية محمود فيها ٢٠٢٣ / ٨ / ٣١	تم استلام القطاع محمود فيها ٢٠٢٣ / ٨ / ٣١

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمود فيها		31-8-2023	6:00	A		
K.K	محمود فيها		31/8/2023	7:00	A		
GARB**							
Employers							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / مينا مجدي		03/09/2023	10:00 AM	
Contractor UIR Reference	AS-ME-18				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Dipole Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	--	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
671.25	From 588+960 to 589+060	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 03/09/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام اعمال المصاحبة والممانع من استكمال الاعمال محمد شلال 04-9-2023	تم استلام لائحة الممانع والممانع من استكمال الاعمال محمد شلال 04-9-2023	تم استلام لائحة الممانع والممانع من استكمال الاعمال محمد شلال 04-9-2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد شلال		4-9-2023	2:20	A		
K.K	محمد شلال		5-9-2023	9:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at the next time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekheharab		12/7/2023	10:00 AM	
Contractor UIR Reference	AS-ME-4-3				Revision3
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to S3 Depot Reference		CODE-2 Work Activity	
				CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
121.56	From ST 590+340 to 590+400	Fill layer Middle Embankment At (-1.5)
Inspection Description :		
Fill layer Middle Embankment At (-1.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
12/7/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطاع طبقاً لرسالة " R6 " اخذت بتاريخ 5-9-2023 م/ محمد زويال		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period **Not less than 24 Hours**

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekharab		11/12/2023	10:00 AM																	
Contractor UIR Reference	AS-UE-10				Revision1																
Received by ER			UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT						
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to D3 Depot Reference		CODE-2 Work Activity		CODE-3 Sub Element of Activity															

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
70.4	From ST 590+440 to 590+460	Fill layer UPPER Embankment At (-1.25)
Inspection Description : Fill layer UPPER Embankment At (-1.25) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 11/12/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الملاحه ولا مانع من استكمال الاعمال عبد الله خال 12-12-2023	تم الفحص البصري ولا مانع من استلام الاعمال المساحية ياسر 11/12/2023	تم استلام السطوح ياسر 11/12/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبد الله خال		12-12-2023	10:00	A		
K.K	ياسر		12-12-2023	11:00	A		
GARB**							
Employers Representative							



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 72 hours  
The above mentioned services will be completed and ready for inspection by project completion

Location Name		Contractor Company		Designer Company									
From 588+960 to 592+960		اسم الشركة : الذوق العربي		Kk consultant									
Issued by Contractor	Name	Sign	Date	Time									
	Eng/Mohamed Shekharab		21/1/2024	1:00 PM									
Contractor UIR Reference		AS-UE-25		Revision 1									
Received by ER		UIR		<table border="1"> <tr> <td>AP</td> <td>EW</td> <td>OT</td> <td>EX</td> <td>MS</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> </table>		AP	EW	OT	EX	MS	YY	HH	MM
AP	EW	OT	EX	MS	YY	HH	MM						

CODE 1 SI No 521 Station Reference	CODE 1 SI No 521 Detail Reference	CODE 2 Work Activity	CODE 3 Sub Element of Activity
--	---	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
369	From ST 590+440 to 590+500	Fill layer UPPER Embankment A1 (-0.75)
Inspection Description: Fill layer UPPER Embankment A1 (-0.75) Length		

INSPECTION DETAILS The following will be ready at the Planned inspection Time	
Planned Inspection Date 21/1/2024	Planned Inspection Time 1:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام لقطات و/أو مانع صناديق الزمالة ذوق العربي 21-1-2024	Comments by: (K.K) Civil تم استلام الصور والمانع مع استلام الزمالة 21-1-2024 ذوق العربي	Comments by: (K.K) QC تم استلام القطع 22-1-2024 ذوق العربي
---	---	---

INSPECTION RESULT					Approval Status		Please Tick if Not Applicable
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	ذوق العربي		21-1-2024	4:15	A		
K.K	ذوق العربي		22-1-2024	10:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The above mentioned work will be completed and ready for inspection at the above time and place.

Location Name		Contractor Company		Designer Company	
From 588-960 to 592-900		اسم الشركة : الاقوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		15/8/2023	10:00 AM	
Contractor UIR Reference	AS-ME-13-2				Revision 2
Received by ER			UIR	<input type="checkbox"/> C1 <input type="checkbox"/> C2 <input type="checkbox"/> C3 <input type="checkbox"/> C4 <input type="checkbox"/> C5 <input type="checkbox"/> C6 <input type="checkbox"/> C7 <input type="checkbox"/> C8 <input type="checkbox"/> C9 <input type="checkbox"/> C10 <input type="checkbox"/> C11 <input type="checkbox"/> C12 <input type="checkbox"/> C13 <input type="checkbox"/> C14 <input type="checkbox"/> C15 <input type="checkbox"/> C16 <input type="checkbox"/> C17 <input type="checkbox"/> C18 <input type="checkbox"/> C19 <input type="checkbox"/> C20 <input type="checkbox"/> C21 <input type="checkbox"/> C22 <input type="checkbox"/> C23 <input type="checkbox"/> C24 <input type="checkbox"/> C25 <input type="checkbox"/> C26 <input type="checkbox"/> C27 <input type="checkbox"/> C28 <input type="checkbox"/> C29 <input type="checkbox"/> C30 <input type="checkbox"/> C31 <input type="checkbox"/> C32 <input type="checkbox"/> C33 <input type="checkbox"/> C34 <input type="checkbox"/> C35 <input type="checkbox"/> C36 <input type="checkbox"/> C37 <input type="checkbox"/> C38 <input type="checkbox"/> C39 <input type="checkbox"/> C40 <input type="checkbox"/> C41 <input type="checkbox"/> C42 <input type="checkbox"/> C43 <input type="checkbox"/> C44 <input type="checkbox"/> C45 <input type="checkbox"/> C46 <input type="checkbox"/> C47 <input type="checkbox"/> C48 <input type="checkbox"/> C49 <input type="checkbox"/> C50 <input type="checkbox"/> C51 <input type="checkbox"/> C52 <input type="checkbox"/> C53 <input type="checkbox"/> C54 <input type="checkbox"/> C55 <input type="checkbox"/> C56 <input type="checkbox"/> C57 <input type="checkbox"/> C58 <input type="checkbox"/> C59 <input type="checkbox"/> C60 <input type="checkbox"/> C61 <input type="checkbox"/> C62 <input type="checkbox"/> C63 <input type="checkbox"/> C64 <input type="checkbox"/> C65 <input type="checkbox"/> C66 <input type="checkbox"/> C67 <input type="checkbox"/> C68 <input type="checkbox"/> C69 <input type="checkbox"/> C70 <input type="checkbox"/> C71 <input type="checkbox"/> C72 <input type="checkbox"/> C73 <input type="checkbox"/> C74 <input type="checkbox"/> C75 <input type="checkbox"/> C76 <input type="checkbox"/> C77 <input type="checkbox"/> C78 <input type="checkbox"/> C79 <input type="checkbox"/> C80 <input type="checkbox"/> C81 <input type="checkbox"/> C82 <input type="checkbox"/> C83 <input type="checkbox"/> C84 <input type="checkbox"/> C85 <input type="checkbox"/> C86 <input type="checkbox"/> C87 <input type="checkbox"/> C88 <input type="checkbox"/> C89 <input type="checkbox"/> C90 <input type="checkbox"/> C91 <input type="checkbox"/> C92 <input type="checkbox"/> C93 <input type="checkbox"/> C94 <input type="checkbox"/> C95 <input type="checkbox"/> C96 <input type="checkbox"/> C97 <input type="checkbox"/> C98 <input type="checkbox"/> C99 <input type="checkbox"/> C100	

CODE-2 14 to 525 Location Reference	CODE-2 01 to 10 Detail Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
---	--	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
830.56	From ST 529+740 to 529+920	Fill layer Middle Embankment A2 [-4]
Inspection Description : Fill layer Middle Embankment A2 [-4] Length		

INSPECTION DETAILS The following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
15/8/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN نقد استلام القواعد طبقاً لاصدار الترمويم - A6 - بتاريخ 5-9-2023 م/ محمد عبدالعلا	Comments by: (K.K) Civil	Comments by: (K.K) QC
--	--------------------------	-----------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Applicable
Organisation	Name	Sign	Date	Time	A-APP-C-2		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at proposed time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الإخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / مينا مجدي		04/09/2023	10:00 AM	
Contractor UIR Reference	AS-ME-19-02				Revision2
Received by ER			UIR	G1 KF	G2 EW
				G3 OT	DD MM YY HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
618	From 589+060 to 589+160	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
04/09/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القسط الرابع من مستندات الأعمال - مستكمل لأعمال - مستكمل لـ	تم استلام مستندات الأعمال - مستكمل لأعمال - مستكمل لـ	تم استلام القسط الخامس من مستندات الأعمال - مستكمل لأعمال - مستكمل لـ
5-9-2023	5-9-2023	5-9-2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN			4-9-2023	12:00	A		
K.K			5-9-2023	10:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be completed and ready for inspection at the time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		19/12/2023	3:00 PM	
Contractor UIR Reference	AS-UE-17				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD MM YY HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1286	From ST 591+360 to 591+560	Fill layer UPPER Embankment At (-1.25)
Inspection Description : Fill layer UPPER Embankment At (-1.25) Lenght		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 19/12/2023	Planned Inspection Time 3:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام العمل على الموقع استكمال الاعمال في الموقع حال 20-12-2023	Comments by: ( K.K ) Civil تم الفحص البصري والمانع منه استكمال الاعمال المساحية مع تلالف الملاحظات 20/12/19	Comments by: ( K.K ) QC تم استلام الصفاة محمداية
---	---	--

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد فاضل		20-12-2023	2:15	A		
K.K	محمداية		20-12-2023	4:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		19/12/2023	3:00 PM	
Contractor UIR Reference	AS-UE-17				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1286	From ST 591+360 to 591+560	Fill layer UPPER Embankment At (-1.25)
Inspection Description : Fill layer UPPER Embankment At (-1.25) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
19/12/2023	3:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم التأكد من ان العمل جاهز للتفتيش استكمال الاعمال في الموقع 20-12-2023	تم الفحص البصري والمانع منه استكمال الاعمال المزمع مع تلافيف الملاحضات 20/12/19	تم اكمال الصقاع محمداية

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالله فاضل		20-12-2023	2:15	A		
K.K	محمداية		20-12-2023	4:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		9/12/2023	10:00 AM	
Contractor UIR Reference	AS-UE-8				Revision1
Received by ER			UIR	C1 K/P	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
257.2	From ST 589+920 to 589+960	Fill layer UPPER Embankment At (-1.25)
Inspection Description : Fill layer UPPER Embankment At (-1.25) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
9/12/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الملاحه ولا مانع من استكمال الاعمال على حاله 9-12-2023	تم الفحص البصرى ولا مانع من استكمال الأعمال المساحية 10 يوسف رجب Youssef 9/12/2023	تم استلام القطاع 10 يوسف رجب Youssef 9/12/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد صالح خمار		9-12-2023	3:30	A		
K.K	10 يوسف رجب	Youssef	10-12-2023	4:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be completed and ready for inspection at planned time shown.

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الأخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		20/6/2023	10:00 AM	
Contractor UIR Reference	AS-ME-3				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to D3 Depot Reference		CODE-2 Work Activity	
				CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
860.39	From ST 591+400 to 591+540	Fill layer Middle Embankment At (-1.75)
Inspection Description : Fill layer Middle Embankment At (-1.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
20/6/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام إقطاع طبقاً لوصف لوحة R6 تاريخ 5-9-2023 م/ محمد أبو العلا		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							

# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الأخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		19/7/2023	10:00 AM	
Contractor UIR Reference	AS-ME-6				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO MM
				YY HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
96	From ST 591+360	Fill layer Middle Embankment At (-1.75)
Inspection Description : Fill layer Middle Embankment At (-1.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
19/7/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
<p>بم استلام القطاع طبقاً لمرشد أخر لوصف " R6 " بتاريخ 5-9-2023 م/ محمد ابراهيم</p>		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		23/8/2023	10:00 AM	
Contractor UIR Reference	AS-ME-15-2				Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 O1 to S3 Depart Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	--	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
992.11	From ST 589+860 to 589+960	Fill layer Middle Embankment At (-3.5)
Inspection Description : Fill layer Middle Embankment At (-3.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
23/8/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطع طبقا لقرار الخروج ١ R6 بتاريخ 5-9-2023 م/محمد باولعل		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		19/8/2023	10:00 AM	
Contractor UIR Reference	AS-ME-14-2				Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
552	From ST 588+960 to 589+160	Fill layer Middle Embankment At (-1.75)
Inspection Description : Fill layer Middle Embankment At (-1.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 19/8/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام لقطاع طبقات رصف الزوجة R6 بتاريخ 5-9-2023 م/محمد ابولعلا	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
--	----------------------------	-------------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be completed and ready for inspection at the time shown.

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		8/8/2023	10:00 AM	
Contractor UIR Reference	AS-ME-12				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD MM
				YY HH	MM MM

CODE-1 S1 to S21 Station Reference	CODE-2 D1 to S3 Depot Reference	CODE-3 Work Activity	CODE-4 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1186.8	From ST 589+040 to 589+160	Fill layer Middle Embankment At (-2)
Inspection Description : Fill layer Middle Embankment At (-2) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
8/8/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
<p>بمراستلام القطاع طبقا لارسال آخر لسيوة " R6 " بتاريخ 5-9-2023 م/محمد ابو العلا</p>		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekharab		6/8/2023	10:00 AM																	
Contractor UIR Reference		AS-ME-11			Revision1																
Received by ER		UIR		<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>PH</td> <td>MTA</td> </tr> <tr> <td>JP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>		C1	C2	C3	DD	MM	YY	PH	MTA	JP	EW	OT					
C1	C2	C3	DD	MM	YY	PH	MTA														
JP	EW	OT																			

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
811.13	From ST 588+960 to 589+040	Fill layer Middle Embankment At (-2)
Inspection Description : Fill layer Middle Embankment At (-2) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
6/8/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تمام استلام القطاع طبقاً لملامر اخذ لوصة R6 شتاتين 5-9-2023 م/محمد بنو العار		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at the planned time shown.

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / مينا مجدي		30/08/2023	10:00 AM	
Contractor UIR Reference	AS-ME-16-03				Revision3
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
2807.09	From 589+660 to 589+860	Fill layer Middle Embankment At (-3.5)
Inspection Description : Fill layer Middle Embankment At (-3.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 30/08/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN 	Comments by: ( K.K ) Civil 	Comments by: ( K.K ) QC 
-------------------------------	--------------------------------	-----------------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN			30-8-2023	4:00	A		
K.K			31/8/2023	3:00	A		
GARB**							
Employers							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		12/7/2023	10:00 AM	
Contractor UIR Reference	AS-ME-5				Revision1
Received by ER			UIR	C1 C2 C3 DD MM YY HH MM	
				KP EW OT	

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
57	From ST 591+360	Fill layer Middle Embankment At (-2)
Inspection Description : Fill layer Middle Embankment At (-2) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 12/7/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN نقر استلام القطاع طبقاً لوصف افروحة R6 بتاريخ: 5-9-2023 م/محمد زبالعلا	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
--	----------------------------	-------------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time.

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekheharab		31/7/2023	10:00 AM	
Contractor UIR Reference	AS-ME-10				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1455.82	From ST 589+020 to 589+120	Fill layer Middle Embankment At (-2.5)
Inspection Description : Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
31/7/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام القطع طبقا للمواصفات اختر لوصف R6 "تباريف" 5-9-2023 م/محمد بن العار	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
---	----------------------------	-------------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours This Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		22/7/2023	10:00 AM	
Contractor UIR Reference	AS-ME-7-2				Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO MM
				YY HH	MM MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
42	From ST 589+080 to 589+100	Fill layer Middle Embankment At (-3.5)
Inspection Description : Fill layer Middle Embankment At (-3.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 22/7/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام مخطط العمل بتاريخ 5-9-2023 م/محمد أبو العلاء	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
---	----------------------------	-------------------------

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		26/7/2023	10:00 AM	
Contractor UIR Reference	AS-ME-9				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity		CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1138.21	From ST 591+340 to 591+540	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
26/7/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطر طبقاً لمرشد انزاحة R6 بتاريخ 5-9-2023 المهندس ابراهيم		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekhelarab		26/7/2023	10:00 AM																	
Contractor UIR Reference		AS-ME-8-2			Revision2																
Received by ER		UIR		<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>		C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT					
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			

CODE-1 S1 to S21 Station Reference	CODE-1 D3 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
306.21	From ST 589+060 to 589+100	Fill layer Middle Embankment At (-3)
Inspection Description : Fill layer Middle Embankment At (-3) Length		

INSPECTION DETAILS The Following will be ready at the Planned inspection time	
Planned Inspection Date	Planned Inspection Time
26/7/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: (K.K) Civil	Comments by: (K.K) QC
<p>تدقيق التصميم</p> <p>المهندس / م. محمد بن عبد الله</p> <p>5-9-2023</p>		

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K							
GARB**							
Employers Representative							



UNIVERSAL INSPECTION REQUEST		شركة الاقوة العرب		SMART DESIGN		K.K		K.K			
RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours											
Location Name			Contractor Company			Designer Company					
From 589+960 to 592+960			اسم الشركة : الاقوة العرب			Kk consultant					
Issued by Contractor	Name	Sign	Date	Time							
	Eng/Mohamed Shekharab		9/4/2023	10:00 AM							
Contractor UIR Reference	AS-ME-2					Revision1					
Received by ER			UIR	C1	C2	C3	DD	MM	YY	HH	MM
				KP	EW	OT					
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to S3 Depot Reference		CODE-2 Work Activity			CODE-3 Sub Element of Activity				
EXPLANATION OF WORK TO BE INSPECTED											
Quantity		Element			Item						
1106.21		From ST 591+440 to 591+520			Fill layer Middle Embankment At (-2)						
Inspection Description : Fill layer Middle Embankment At (-2) Length											
INSPECTION DETAILS The Following will be ready at the Planned Inspection Time											
Planned Inspection Date						Planned Inspection Time					
9/4/2023						10:00 AM					
COMPLIANCE EVIDENCE Must be Included as appropriate											
Checklist Attached <input type="checkbox"/>		Test Results Attached <input type="checkbox"/>		Calibration Attached <input type="checkbox"/>		Other as indicated <input type="checkbox"/>					
Drawing Reference		ITP Reference				MS Reference					
Comments by: SMART DESIGN		Comments by: ( K.K ) Civil				Comments by: ( K.K ) QC					
تم استلام القطار طبقا لاصدار افر لوصة + R6 " بتاريخ 5-9-2023 م/محمد زبوا العار											
INSPECTION RESULT						Approval Status		Please Tick if Not Attend			
Organisation	Name	Sign	Date	Time	A-AWC-A						
SMART DESIGN											
K.K											
GARB**											
Employers Representative											



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		7/12/2023	10:00 AM	
Contractor UIR Reference		AS-ME-64-2			Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD MM
				YY HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1178.8	From ST 590+060 to 590+140	Fill layer Middle Embankment At (-2.5)
Inspection Description : Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 7/12/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم اسلام الحماحه ولا مانع من استعمال الاعمال عبدالعزى 9-12-2023	تم الفحص البصري ولا مانع من استعمال الاعمال المساحية 1/10 9-12-2023	تم اسلام القطع 1/10 9-12-2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالعزى		9-12-2023	11:15	A		
K.K	1/10		9-12-2023	12:00	A		
GARB**							
Employers Representative							







# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		11/12/2023	10:00 AM	
Contractor UIR Reference	AS-ME-65				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to S3 Depot Reference		CODE-2 Work Activity	
				CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1957.9	From ST 589+420 to 589+560	Fill layer Middle Embankment At (-2)
Inspection Description : Fill layer Middle Embankment At (-2) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
11/12/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: (K.K) Civil	Comments by: (K.K) QC
تم استلام الملاحه ولامانع من استعمال الاربع ل عبد السميع خاله 12-12-2023	تم الفحص البصري والابع منه استلام الاعمال الملاحية 10/12/2023 /محمد/	تم استلام القطاع 10 يوسف رجب /محمد/

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبد السميع خاله		12-12-2023	8:30	A		
K.K	10 يوسف رجب		12-12-2023	11:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		13/12/2023	10:00 AM	
Contractor UIR Reference	AS-ME-66				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1398.5	From ST 590+060 to 590+160	Fill layer Middle Embankment At (-2)
Inspection Description : Fill layer Middle Embankment At (-2) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
13/12/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام المراسلة و لا مانع من استكمال الاعمال في الموقع 13-12-2023	تم الفحص السري و لا مانع من استكمال الاعمال المراجعة 14-12-2023	تم استلام القطاع 14-12-2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالمعالي		13-12-2023	2:05	A		
K.K	عبدالمعالي		14-12-2023	5:15	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		18/2/2024	3:00 PM	
Contractor UIR Reference	AS-UE-42				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity		CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
241.9	From ST 589+120 to 589+160	Fill layer UPPER Embankment At (-0.5)
Inspection Description : Fill layer UPPER Embankment At (-0.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
18/2/2024	3:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطر والمانع من استكمال اعمال محمد ابو جلد 19/2/2024	تم الفحص السبري والمانع من استكمال الاعمال المدنية 18/2/2024 Youssef	تم استلام القطر 18/2/2024 Youssef

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد ابو جلد		19/2/2024	2:00	A		
K.K	18/2/2024		19-2-2024	3:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



المملكة العربية السعودية



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekheiarab		17/1/2024	2:00 PM																	
Contractor UIR Reference	AS-UE-21-2				Revision2																
Received by ER			UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DN</td> <td>ML</td> <td>YY</td> <td>MM</td> <td>DD</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DN	ML	YY	MM	DD	KP	EW	OT						
C1	C2	C3	DN	ML	YY	MM	DD														
KP	EW	OT																			
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to D3 Depot Reference		CODE-2 Work Activity																	
				CODE-3 Sub Element of Activity																	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
861	From ST 589+560 to 589+700	Fill layer UPPER Embankment At (-0.75)
Inspection Description : Fill layer UPPER Embankment At (-0.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
17/1/2024	2:00 PM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: (K.K) Civil	Comments by: (K.K) QC
		تم استلام القطاع 17-1-2024 م. م. م. م.

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K	م. م. م. م.		17-1-2024	4:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		13/2/2024	1:00 PM	
Contractor UIR Reference	AS-UE-40				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
123	From ST 589+140 to 589+160	Fill layer UPPER Embankment At (-0.75)
Inspection Description : Fill layer UPPER Embankment At (-0.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
13/2/2024	1:00 PM


COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام القطاع واماغ من استكمال اعمال محمد الواليد 13/2/2024	Comments by: ( K.K ) Civil تم الفحص البصري واماغ من من استلام الاعمال المعلقة ياسر يوسف ربيع ياسر يوسف ربيع	Comments by: ( K.K ) QC تم استلام القطاع ياسر يوسف ربيع ياسر يوسف ربيع
--	---	---

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد الواليد		13/2/2024	3:18	A		
K.K	ياسر يوسف ربيع		14-2-2024	10:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekhelarab		13/2/2024	1:00 PM	
Contractor UIR Reference	AS-UE-39				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO MM
				YY	HH
				MM	

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1353	From ST 591+340 to 591+560	Fill layer UPPER Embankment At (-0.75)
Inspection Description : Fill layer UPPER Embankment At (-0.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 13/2/2024	Planned Inspection Time 1:00 PM


COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام القطع والامان استكمال الأعمال محمد ابو العلاء 13/2/2024	Comments by: ( K.K ) Civil تم الفحص البصري والامان منه استلام الأعمال المسبقة 13/2/2024 محمد ابو العلاء	Comments by: ( K.K ) QC تم استلام القطع 13/2/2024 محمد ابو العلاء
---	---	--

INSPECTION RESULT					Approval Status		Please Tick if Not Attended
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد ابو العلاء		13/2/2024	3:15	A		
K.K	محمد ابو العلاء		14-2-2024	11:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		11/2/2024	12:00 PM	
Contractor UIR Reference	AS-UE-38				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity		CODE-3 Sub Element of Activity	

## EXPLANATION OF WORK TO BE INSPECTED

Quantity	Element	Item
124.85	From ST 589+140 to 589+160	Fill layer UPPER Embankment At (-1)
Inspection Description : Fill layer UPPER Embankment At (-1) Lenght		

## INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
11/2/2024	12:00 PM

## COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطر و/أو مانع الاستكمال الأعمال محمد زبول العبد 11-2-2024	تم الفحص البصر و/أو مانع منه استلام الأعمال المسبقة أ. يوسف رجب 11-2-2024	تم استلام القطر أ. يوسف رجب 11-2-2024

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد زبول العبد		11-2-2024	14:20	A		
K.K	أ. يوسف رجب		12-2-2024	9:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekheharab		10/2/2024	11:00 AM	
Contractor UIR Reference	AS-UE-37				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO MM
				YY YY	HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
846.65	From ST 589+420 to 589+560	Fill layer UPPER Embankment At (-0.5)
Inspection Description : Fill layer UPPER Embankment At (-0.5) Lenght		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 10/2/2024	Planned Inspection Time 11:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN بعد استلام القطاع ودراسة من الاستكمال الزمالة محمد ابوالعال 11-2-2024	Comments by: ( K.K ) Civil تم النقص البشري ولا مانع من استكمال الزمالة المساحية 11-2-2024 Youssef	Comments by: ( K.K ) QC تم استلام القطاع 11-2-2024 Youssef
---	---	---

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد ابوالعال		11-2-2024	10:00	A		
K.K	Youssef		11-2-2024	12:00	A		
GARB**							
Employers Representative							



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		15/2/2024	11:00 AM	
Contractor UIR Reference	AS-UE-41				Revision1
Received by ER		UIR	C1 KP	C2 EW	C3 OT

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
832.65	From ST 589+560 to 589+700	Fill layer UPPER Embankment At (-0.25)
Inspection Description : Fill layer UPPER Embankment At (-0.25) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 15/2/2024	Planned Inspection Time 11:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم التحقق من القضاة ولا مانع من المراجعة عبدالله	تم الفحص المبرور ولا مانع من استلام الرمال المصاحبة عبدالله	تم استلام القطر عبدالله

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالله		15-2-2024	2:45			
K.K	عبدالله		17-2-2024	4:00			
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		8/2/2024	12:00 PM	
Contractor UIR Reference	AS-UE-36				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1373.35	From ST 591+340 to 591+560	Fill layer UPPER Embankment At (-1)
Inspection Description : Fill layer UPPER Embankment At (-1) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 8/2/2024	Planned Inspection Time 12:00 PM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم اكمال اعمال الماسحة وليس مانع هذا من اكمال باقى الاعمال وليد صدي ٨-٢-٢٠٢٤	تم الغقف البصري ولا مانع من اكمال الاعمال الماسحة ١٠-٢-٢٠٢٤ Youssef	تم اكمال القطر ١٠-٢-٢٠٢٤ Youssef

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	وليد صدي		8-2-2024	2100	A		
K.K	ياسر فاجع		٨-٢-٢٠٢٤	3130	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown.

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		17/1/2024	1:00 PM	
Contractor UIR Reference	AS-UE-23				Revision1
Received by ER			UIR	G1 KP	G2 EW
				G3 OT	DD MM YY HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
861	From ST 589+920 to 590+060	Fill layer UPPER Embankment At (-0.75)
Inspection Description : Fill layer UPPER Embankment At (-0.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 17/1/2024	Planned Inspection Time 1:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطاع ولا مانع من متابعة حال الشغل عبدالله 17-1-2024	تم الغض البصر ولا مانع من استلام الزحف الباقية عبدالله 17-1-2024	تم استلام القطاع عبدالله 20-1-2024

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالله		17-1-2024	3:00	A		
K.K	عبدالله		20-1-2024	2:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at a scheduled time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		7/2/2024	11:00 AM	
Contractor UIR Reference	AS-UE-35				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DO MM
				YY	HH
				MM	

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
483.8	From ST 590+440 to 590+520	Fill layer UPPER Embankment At (-0.5)
Inspection Description : Fill layer UPPER Embankment At (-0.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 7/2/2024	Planned Inspection Time 11:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطاع ولا مانع من استكمال الأعمال ج. ر. خ. ح. 4 7-2-2024	تم الفحص البصري ولا مانع من استكمال الأعمال المساحية أ. م. يوسف 7/2/2024	تم استلام القطاع أ. م. يوسف 7/2/2024

INSPECTION RESULT					Approval Status		Please Tick If Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	ج. ر. خ. ح. 4		7-2-2024	3:00	A		
K.K	أ. م. يوسف		8-2-2024	4:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown -

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekhelarab		4/2/2024	1:00 PM	
Contractor UIR Reference	AS-UE-34				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
725.7	From ST 590+060 to 590+180	Fill layer UPPER Embankment At (-0.5)
Inspection Description : Fill layer UPPER Embankment At (-0.5) Lenght		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 4/2/2024	Planned Inspection Time 1:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام القدر والمانع من استكمال الاعمال ع. ب. خا 4-2-2024	Comments by: ( K.K ) Civil تم الفحص البصري ولا مانع من استكمال الاعمال ع. ب. خا 4-2-2024	Comments by: ( K.K ) QC تم استلام القطع ع. ب. خا 4-2-2024
--	--	--

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	ع. ب. خا		4-2-2024	2:50	A		
K.K	ع. ب. خا		4-2-2024	4:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekhelarab		17/1/2024	1:00 PM																	
Contractor UIR Reference		AS-UE-23			Revision1																
Received by ER			UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>		C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT					
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to S1 Depot Reference		CODE-2 Work Activity																	
				CODE-3 Sub Element of Activity																	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
861	From ST 589+920 to 590+060	Fill layer UPPER Embankment At (-0.75)
Inspection Description : Fill layer UPPER Embankment At (-0.75) Lenght		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
17/1/2024	1:00 PM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القطاع ولا مانع هذا متحى الى الشغل عبدالغلا 17-1-2024	تم الفصل البصر ولا مانع مع استلام انقذ المايه 17-1-2024 معد اسامه	تم استلام القطاع 20-1-2024 معد اسامه

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالغلا		17-1-2024	3:00	A		
K.K	معد اسامه		20-1-2024	2:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		25/12/2023	12:00 PM	
Contractor UIR Reference	AS-ME-70-2				Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
794.1	From ST 590+060 to 590+180	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
25/12/2023	12:00 PM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
		تم استلام القطاع 25-12-2023 م/ محمد أسامة

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K	محمد أسامة		25-12-2023	12:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		21/12/2023	12:00 PM	
Contractor UIR Reference		AS-ME-69		Revision1	
Received by ER		UIR	C1 KP	C2 EW	C3 OT

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
926.45	From ST 589+420 to 589+560	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 21/12/2023	Planned Inspection Time 12:00 PM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الخصال المساحة وتم فحصها وتهيئتها للزوال عبدالله 21-12-2023	تم الفحص البصري ولا مانع من استلام الأعمال المساحة 21-12-2023 م/م حمدان	تم استلام القطاع 21-12-2023 م/م حمدان

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالله		21-12-2023	2:00	A		
K.K	محمد أسامة		21-12-2023	12:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		17/12/2023	12:00 PM	
Contractor UIR Reference	AS-ME-68				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD MM YY HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
816.6	From ST 590+060 to 590+180	Fill layer Middle Embankment At (-1.75)
Inspection Description : Fill layer Middle Embankment At (-1.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 17/12/2023	Planned Inspection Time 12:00 PM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN  17-12-2023	Comments by: (K.K) Civil  17/12/2023	Comments by: (K.K) QC  17/12/2023
---	--	---

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN			17-12-2023	2:00	A		
K.K			18/12/2023	3:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/A'ohamed Shekharab		16/12/2023	10:00 AM	
Contractor UIR Reference	AS-ME-67				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD MM
				YY MM	HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
952.7	From ST 589+420 to 589+660	Fill layer Middle Embankment At (-1.75)
Inspection Description : Fill layer Middle Embankment At (-1.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 16/12/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: (K.K) Civil	Comments by: (K.K) QC
تم استلام المراسلة والمراسلة من استكمال العمل 16-12-2023	تم الفحص البصري ولا مانع من العمل الاستكمال المراسلة مع لافني المراسلة 16/12/2023	تم استلام المراسلة 16/12/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالله بن محمد		16-12-2023	2:15	A		
K.K	كردن		17/12/2023	1:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		26/11/2023	10:00 AM	
Contractor UIR Reference	AS-ME-54				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to S3 Depot Reference		CODE-2 Work Activity	
				CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1143.535	From ST 590+220 to 590+320	Fill layer Middle Embankment At (-2)
Inspection Description : Fill layer Middle Embankment At (-2) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
26/11/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام المراسلة ولا مانع من استكمال الاعمال على حاله 27.11.2023	تم الفحص البصري ولا مانع من استلام الزمالة المساحية ياسر 26/11/2023	تم استلام القطر ياسر 27/11/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	جمال خمار	جمال خمار	27.11.2023	9:30	A		
K.K	ياسر	ياسر	27-11-2023	11:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / محمد مصري		17/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-32-02				Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1583.94	From 589+560 to 589+660	Fill layer Middle Embankment At (-3.5)
Inspection Description : Fill layer Middle Embankment At (-3.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
17/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الحسابات و تم مراجعتها منا استكمال باقي العمل عجود رفا ٢٠٢٣-١٠-١٧	تم الفحص البصري ولا مانع منه استلام الأعمال الملاحية عجود رفا ٢٠٢٣/١٠/١٧	تم استلام القطار عجود رفا ٢٠٢٣/١٠/١٧

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عجود رفا		17-10-2023	12:00	A		
K.K	عجود رفا		17/10/2023	6:00	A		
GARB**							
Employers Representative							



**RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours**  
The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الأخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م. الاستاذ كريا		15/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-31-02				Revision2
Received by ER			UIR	<div style="display: flex; justify-content: space-between;"> <div>C1 KP</div> <div>C2 EW</div> <div>C3 OT</div> </div>	<div style="display: flex; justify-content: space-between;"> <div>DD</div> <div>MM</div> <div>YY</div> <div>HH</div> <div>MM</div> </div>



CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1134.00	From 589+660 to 589+740	Fill layer Middle Embankment At (-2)
<b>Inspection Description :</b> <div style="text-align: center; border: 1px solid black; padding: 5px;"> <u>Fill layer Middle Embankment At (-2) Length</u> </div>		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
15/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام اعلان العمل ولا مانع من استكمال العمل محمد شفيق ٢٠٢٣ - ١٠ - ١٥	تم الفحص البصري ولا مانع من استلام الأعمال المسامية  ٢٠٢٣ / ١٠ / ١٥	تم استلام القطاع  ٢٠٢٣ / ١٠ / ١٥

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد شفيق		15-10-2023	3:30	A		
K.K	م. درنا		15/10/2023	7:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م. احمد ابراهيم	م. احمد ابراهيم	12/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-30-02				Revision2
Received by ER			* UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1511.00	From 589+740 to 589+840	Fill layer Middle Embankment At (-2.5)
Inspection Description: Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 12/10/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام اعمال المنطقة ولا مانع من استكمال العمل محمد شلال 022-10-19	Comments by: (K.K) Civil تم استلام البصري ورمانع من استكمال العمل بالاسفل م. احمد ابراهيم 022/10/19	Comments by: (K.K) QC تم استلام القطاع م. احمد ابراهيم 022/10/19
---	--	---

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	محمد شلال	محمد شلال	12-10-2023	9:00	A		
K.K	م. احمد ابراهيم	م. احمد ابراهيم	12-10-2023	6:20	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	مينا مجدي		05/10/2023	10:00 AM	
Contractor UIR Reference		Revision2			
Received by ER		AS-ME-29-02			
		UIR	C1 KP	C2 EW	C3 OT
			DD	MM	YY
			HH	MM	

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-3 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1208.80	From 589+660 to 589+740	Fill layer Middle Embankment At (-2.5)
Inspection Description : Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
05/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام الاعمال الخاصة ولا مانع من استكمال الاعمال عبد السبع خال 5-10-2023	Comments by: (K.K) Civil تم فحص العمل بصرى ولا مانع من استكمال الاعمال الجاهزة سعيد طهري 5-10-2023	Comments by: (K.K) QC تم استخدام البصاق سعيد طهري 5-10-2023
---	---	--

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-RWC-R		
SMART DESIGN	عبد السبع خال		5-10-2023	1:10	A		
K.K	سعيد طهري		5-10-2023	6:08	A		
GARB**							
Employers Representative							



**RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours**  
The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
			17/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-28-03				Revision3
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
389.30	From 589+960 to 590+040	Fill layer Middle Embankment At (-4)
Inspection Description : Fill layer Middle Embankment At (-4) Length		

INSPECTION DETAILS The following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
17/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام الحسابات و تم اكمالها من استكمال باقي الأعمال عبد رزاق ٢٠٢٣-١٠-١٨	Comments by: ( K.K ) Civil تم الفحص البصري ولا مانع من استلام الأعمال المساحة ٢٠٢٣/١٠/١٧	Comments by: ( K.K ) QC تم استلام القطع عبد رزاق ٢٠٢٣/١٠/١٨
---	--	--

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبد رزاق	عبد رزاق	18-10-2023	11:00	A		
KK	عبد رزاق	عبد رزاق	18/10/2023	5:30	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

This receipt must be filled out and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاقوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / مينا مجدي		02/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-27-03				Revision3
Received by ER		UIR	C1 KP	C2 EW	C3 QT
			DD	MM	YY HH MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Deput Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
EXPLANATION OF WORK TO BE INSPECTED			
Quantity	Element	Item	
1586.00	From 589+740 to 589+840	Fill layer Middle Embankment At (-3)	
Inspection Description :			
Fill layer Middle Embankment At (-3) Length			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
02/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم اسلام الاعمال الساجه ولا مانع من استكمال الاعمال عبد الله صالح 3-10-2023	تم استكمال تقاطع ولا مانع من استكمال الاعمال الساجه عبد الله صالح 3-10-2023	تم استكمال تقاطع ولا مانع من استكمال الاعمال الساجه عبد الله صالح 3-10-2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبد الله صالح		3-10-2023	11:05	A		
K.K	سید پرست		3-10-2023	6:30	A		
GARB**							
Employers Representative							



UNIVERSAL INSPECTION REQUEST	     

# RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م ا بوسنة		07/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-26-02				Revision2
Received by ER			UIR	C1 KP	C2 EW



CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
770.74	From 589+560 to 589+660	Fill layer Middle Embankment At (-4)
Inspection Description : Fill layer Middle Embankment At (-4) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
07/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الاعمال الى جودها مايجب من استعمال الاعمال على السطح 8-10-2023	تم فحص العمل مايجب من استعمال الطوباء المصنوع اسيد جودها C. 01/10/14	تم استلام العمل اسيد جودها C. 01/10/14

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	ع ا بوسنة		8-10-2023	10:00	A		
K.K	اسيد جودها		8-10-2023	12:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	م / مينا مجدي		20/09/2023	10:00 AM	
Contractor UIR Reference		AS-ME-25-02			Revision2
Received by ER			UIR	G1 KP	G2 EW
				G3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-2 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1268.80	From 589+660 to 589+740	Fill layer Middle Embankment At (-3)
Inspection Description : Fill layer Middle Embankment At (-3) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 18/09/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
		تم استلام القطر م / مينا مجدي 20/09/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-II		
SMART DESIGN							
K.K	م / مينا مجدي		20/9/2023	4:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name م/ مينا مجدي	Sign 	Date 18/09/2023	Time 10:00 AM	
Contractor UIR Reference		AS-ME-24		Revision	
Received by ER		UIR	C1 KP	C2 EW	C3 OT
			DO	MM	YY
			HH	MM	

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
671.25	From 589+060 to 589+160	Fill layer Middle Embankment At (-1.5)
<b>Inspection Description :</b> <b>Fill layer Middle Embankment At (-1.5) Length</b>		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date 16/09/2023	Planned Inspection Time 10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام اعمال المساحة ولا مانع من استكمال العمل محمد سنان ١٨-٩-٢٠٢٣	Comments by: ( K.K ) Civil تم الفحص البصري ولا مانع من استلام الاعمال المساحة محمد درغام ١٨/٩/٢٠٢٣	Comments by: ( K.K ) QC تم استلام القضاة محمد سنان ١٨/٩/٢٠٢٣
---	--	---

INSPECTION RESULT					Approval Status		Please Tick if Not Approved
Organisation	Name	Sign	Date	Time	A	AWC-R	
SMART DESIGN	محمد سنان		18-9-2023	5:20	A		
K.K	محمد درغام		18/9/2023	6:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	م / مينا مجدي		19/09/2023	10:00 AM																	
Contractor UIR Reference		AS-ME-23-02		Revision 2																	
Received by ER		UIR		<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DO</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>		C1	C2	C3	DO	MM	YY	HH	MM	KP	EW	OT					
C1	C2	C3	DO	MM	YY	HH	MM														
KP	EW	OT																			

CODE-1 S1 to S21 Station Reference	CODE-1 O1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
671.25	From 588+960 to 589+060	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
16/09/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
		تم استلام الاطراف  ٢٠٢٣/٩/١٩

INSPECTION RESULT					Approval Status		Please Tick if Not Applicable
Organisation	Name	Sign	Date	Time	A	AWC	
SMART DESIGN							
K.K	م. دريما		19/9/2023	4:30			
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekheharab		6/12/2023	10:00 AM	
Contractor UIR Reference	AS-ME-61-2				Revision2
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference		CODE-1 D1 to D3 Depot Reference		CODE-2 Work Activity	
				CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
2062.9	From ST 589+420 to 589+560	Fill layer Middle Embankment At (-2.5)
Inspection Description : Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
6/12/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
		تم استلام القطر 10:00 صباحا Youssef 6/12/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN							
K.K	ياسين يوسف		6-12-2023	10:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		31/10/2023	10:00 AM	
Contractor UIR Reference	AS-ME-34-3				Revision3
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1335.4	From ST 589+960 to 590+060	Fill layer Middle Embankment at (-3.5)
Inspection Description : Fill layer Middle Embankment At (-3.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
31/10/2023	10:00 AM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
		31/10/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time			
SMART DESIGN							
K.K	محمد درغام		31/10/2023	5:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الإخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		25/11/2023	10:00 AM	
Contractor UIR Reference	AS-ME-53				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to D3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
680.5	From ST 589+560 to 589+660	Fill layer Middle Embankment At (-1.75)
Inspection Description : Fill layer Middle Embankment At (-1.75) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
25/11/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام الملاحه واما من استكمال الاعمال في العه قائم 26-11-2023	Comments by: ( K.K ) Civil تم الفحص البصري ولا مانع من استكمال الاعمال المساحه 10-11-2023 Youssef	Comments by: ( K.K ) QC تم استلام القلاط 10-11-2023 Youssef
---	---	--

INSPECTION RESULT					Approval Status		Please Tick Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبدالعزى حاد		26-11-2023	12:30	A		
K.K	ياسين حبيب		27-11-2023	11:30	A		
GARB**							
Employers Representative							



### RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be completed and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekheharab		23/11/2023	10:00 AM	
Contractor UIR Reference	AS-ME-52				Revision1
Received by ER			UIR	<div style="display: flex; gap: 5px;"> <div style="border: 1px solid black; padding: 2px;">C1</div> <div style="border: 1px solid black; padding: 2px;">C2</div> <div style="border: 1px solid black; padding: 2px;">C3</div> <div style="border: 1px solid black; padding: 2px;">DD</div> <div style="border: 1px solid black; padding: 2px;">MM</div> <div style="border: 1px solid black; padding: 2px;">YY</div> <div style="border: 1px solid black; padding: 2px;">HH</div> <div style="border: 1px solid black; padding: 2px;">MM</div> </div>	
				<div style="display: flex; gap: 5px;"> <div style="border: 1px solid black; padding: 2px;">KP</div> <div style="border: 1px solid black; padding: 2px;">EW</div> <div style="border: 1px solid black; padding: 2px;">OT</div> </div>	

<b>CODE-1</b> S1 to S21 Station Reference	<b>CODE-1</b> D1 to D3 Depot Reference	<b>CODE-2</b> Work Activity	<b>CODE-3</b> Sub Element of Activity
---	--	--------------------------------	--

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
1398.5	From ST 589+960 to 590+060	<u>Fill layer Middle Embankment At (-2)</u>
<b>Inspection Description :</b> <div style="text-align: center; margin-top: 10px;"> <u>Fill layer Middle Embankment At (-2) Length</u> </div>		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
23/11/2023	10:00 AM


COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام القسط الرابع من مستندات المشروع -  ٢٣/١١/٢٣	تم الفحص البصري ولا مانع منه استلام الأعمال المسبقة  ٢٣/١١/٢٣	تم استلام القسط  ٢٣/١١/٢٣

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN			23-11-2023	12:30	A		
K.K	م. دريا		25/11/2023	5:00	A		
GARB**							
Employers Representative							



**RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours**  
 The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الأخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekheharab		22/11/2023	10:00 AM																	
Contractor UIR Reference	AS-ME-51				Revision1																
Received by ER			UIR	<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DD</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td> </tr> <tr> <td>KP</td><td>EW</td><td>OT</td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT						
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

**EXPLANATION OF WORK TO BE INSPECTED**



Quantity	Element	Item
2272.9	From ST 589+420 to 589+560	Fill layer Middle Embankment At (-3.5)
Inspection Description : Fill layer Middle Embankment At (-3.5) Length		





**INSPECTION DETAILS** The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
22/11/2023	10:00 AM

**COMPLIANCE EVIDENCE** Must be included as appropriate

Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم استلام المخطط ولما تم فحصه استكمال النظام حسب المخطط 22-11-2023	Comments by: ( K.K ) Civil تم الفحص من البصر ولا مانع منه لاستكمال الأعمال المسماة مع كافي للاعمال  22/11/2023	Comments by: ( K.K ) QC تم استلام المخطط  22/11/2023
--	--	--

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN			22-11-2023	4:00	A		
K.K			23/11/2023	11:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		21/11/2023	10:00 AM	
Contractor UIR Reference	AS-ME-50				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM

CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S1 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
119.6	From ST 590+220 to 590+240	Fill layer Middle Embankment At (-2.5)
Inspection Description : Fill layer Middle Embankment At (-2.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
21/11/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as Indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN تم تسليم العمل ولا مانع من استكمال الاعمال على ما ل 22-11-2023	Comments by: ( K.K ) Civil تم الفحص البصري ولا مانع من تسليم الاعمال الملاحقة مع تلافى اللازم م/كدر 22/11/2023	Comments by: ( K.K ) QC تم تسليم العمل ولا مانع من استكمال الاعمال على ما ل 22/11/2023
--	--	--

INSPECTION RESULT					Approval Status		Please Tick if Not Applicable
Organisation	Name	Sign	Date	Time	A-AWC-B		
SMART DESIGN	ج. ا. ع. م. ا.		22-11-2023	8:30	A		
K.K	م. ك. د. ر.		22/11/2023	11:00	A		
GARB**							
Employers Representative							



**RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours**  
 The forms described below will be complete and ready for inspection at planned time shown



Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekharab		5/12/2023	10:00 AM																	
Contractor UIR Reference		AS-ME-62			Revision1																
Received by ER			UIR	<table border="1" style="font-size: 0.8em;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DD</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td> </tr> <tr> <td>KP</td><td>EW</td><td>OT</td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT						
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			



CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity	CODE-3 Sub Element of Activity
--	---------------------------------------	-------------------------	-----------------------------------

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
661.75	From ST 589+960 to 590+060	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5) Lenght		

INSPECTION DETAILS The following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
5/12/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام الما حه ولاما حه من استلام ال اعمال عبد الحماد 6-12-2023	تم الفحصه البصري ولا مانع لى حه ال اعمال المساحه مع تلافى الملاحظات  6/12/2023	تم استلام الفحصه ١٠ ابرهف رجب  6/12/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
SMART DESIGN	عبد الحماد		6-12-2023	11:45	A		
K.K	ابراهيم رجب		6-12-2023	10:45	A		
GARB**							
Employers Representative							



**RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours**  
The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekharab		18/1/2024	1:00 PM																	
Contractor UIR Reference		AS-UE-22-2			Revision2																
Received by ER			UIR	<table border="1" style="font-size: 8px;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DD</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td> </tr> <tr> <td>KP</td><td>EW</td><td>OT</td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT						
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			

<small>CODE-1 S1 to S21 Station Reference</small>	<small>CODE-1 D1 to D3 Depot Reference</small>	<small>CODE-2 Work Activity</small>	<small>CODE-3 Sub Element of Activity</small>
---	--	---	---

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
861	From ST 589+700 to 589+840	<b>Fill layer UPPER Embankment At (-0.75)</b>
<b>Inspection Description :</b> <div style="text-align: center; color: red;">Fill layer UPPER Embankment At (-0.75) Lenght</div>		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
18/1/2024	1:00 PM

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
		 18/1/2024

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWCR		
SMART DESIGN							
K.K			18-1-2024	1:00	A		
GARB**							
Employers Representative							



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		26/11/2023	10:00 AM	
Contractor UIR Reference	AS-ME-55				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S4 to S21 Station Reference		CODE-1 D1 to S3 Depot Reference		CODE-2 Work Activity	
				CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
264.7	From ST 589+920 to 589+960	Fill layer Middle Embankment At (-1.5)
Inspection Description : Fill layer Middle Embankment At (-1.5) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
26/11/2023	10:00 AM


COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم استلام العمل الى حد الان من استكمال الاعمال في الموقع 27-11-2023	تم الفحص البصري للموقع من استلام العمال المساعدين 10 يوسف رجب Youssef 27/11/23	تم استلام القطر 10 يوسف رجب Youssef 27/11/23

INSPECTION RESULT					Approval Status		Please Tick if Not Applicable
Organisation	Name	Sign	Date	Time	A	W	
SMART DESIGN	في الموقع	في الموقع	27-11-2023	10:00	A		
K.K	10 يوسف رجب	Youssef	27-11-2023	12:00	A		
GARB**							
Employers Representative							



**RECEIPT & NOTIFICATION - Minimum Notice Period not less than 24 Hours**  
The work will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company																	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant																	
Issued by Contractor	Name	Sign	Date	Time																	
	Eng/Mohamed Shekhelarab		30/11/2023	10:00 AM																	
Contractor UIR Reference	AS-ME-60				Revision1																
Received by ER			UIR	<table border="1" style="display: inline-table; border-collapse: collapse;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DD</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td> </tr> <tr> <td>KP</td><td>EW</td><td>OT</td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT						
C1	C2	C3	DD	MM	YY	HH	MM														
KP	EW	OT																			

CODE-1  
S1 to S21  
Station Reference

CODE-1  
D1 to D3  
Deput Reference

CODE-2  
Work Activity

CODE-3  
Sub Element of Activity

**EXPLANATION OF WORK TO BE INSPECTED**

Quantity	Element	Item
952.7	From ST 590+180 to 590+320	Fill layer Middle Embankment At (-1.75)

**Inspection Description :**  
Fill layer Middle Embankment At (-1.75) Lenght

**INSPECTION DETAILS** The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
30/11/2023	10:00 AM

**COMPLIANCE EVIDENCE** Must be included as appropriate



Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

**Comments by: SMART DESIGN**  
 تم اسلام الكاسه و لاصانع  
 من استعمال الاعمال  
 عبد الله خا  
 30-11-2023

**Comments by: ( K.K ) Civil**  
 تم الفحص البصري ولا مانع منه  
 لاستلام الاعمال المسماة بـ  
 ملاصق الملاصقات  
 محمد درويش  
 30/11/2023

**Comments by: ( K.K ) QC**  
 تم لاستلام القطاع  
 محمد درويش  
 30/11/2023

**INSPECTION RESULT**

INSPECTION RESULT				Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time		
SMART DESIGN	عبد الله خا		30-11-2023	10:00	A	
K.K	محمد درويش		2/12/2023	11:00	A	
GARB**						
Employers Representative						



# UNIVERSAL INSPECTION REQUEST



## RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Location Name		Contractor Company		Designer Company	
From 588+960 to 592+960		اسم الشركة : الاخوة العرب		Kk consultant	
Issued by Contractor	Name	Sign	Date	Time	
	Eng/Mohamed Shekharab		29/11/2023	10:00 AM	
Contractor UIR Reference	AS-ME-59				Revision1
Received by ER			UIR	C1 KP	C2 EW
				C3 OT	DD
				MM	YY
				HH	MM
CODE-1 S1 to S21 Station Reference	CODE-1 D1 to S3 Depot Reference	CODE-2 Work Activity		CODE-3 Sub Element of Activity	

EXPLANATION OF WORK TO BE INSPECTED		
Quantity	Element	Item
929.1	From ST 590+060 to 590+120	Fill layer Middle Embankment At (-3)
Inspection Description : Fill layer Middle Embankment At (-3) Length		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
29/11/2023	10:00 AM

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached <input type="checkbox"/>	Test Results Attached <input type="checkbox"/>	Calibration Attached <input type="checkbox"/>	Other as indicated <input type="checkbox"/>
Drawing Reference	ITP Reference	MS Reference	

Comments by: SMART DESIGN	Comments by: ( K.K ) Civil	Comments by: ( K.K ) QC
تم اتمام العمل ولا مانع من استكمال الاعمال عبد الله خمار 30-11-2023	تم الفحص من البصر ولا مانع من اتمام الاعمال المأمية مع توافر الامور المطلوبة م. ك. ك 30/11/2023	تم اتمام القطع م. ك. ك 30/11/2023

INSPECTION RESULT					Approval Status		Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC		
SMART DESIGN	عبد الله خمار		30-11-2023	1:30	A		
K.K	محمد درغما		30/11/2023	4:00	A		
GARB**							
Employers Representative							