


MATERIAL INSPECTION REQUEST



Location Name	Contractor Company	Designer Company								
Electric express train	AL- ARKAN 2 Company	k.k								
Issued by Contractor	Name	Sign	Date	Time						
	Eng. Salman Gamal		11-07-2023							
Contractor reference	ARC2 - (18) 11-07-2023									
Received by ER		MIR	C1	C2	C3	DD	MM	YY	HH	MM
						11	7	23		



CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	FILL MATERIAL RESULTS				
Location to be Used	From	To	LAYER		
	522+000	522+220	-0.75		
	522+000	522+220	-0.5		
	522+000	522+220	-0.25		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve analysis	m³	4000	09-07-2023	
2	Classification	m³	4000	09-07-2023	
3	Proctor & O.m.c	m³	4000	10-07-2023	
4	L.L & P.L & PI	m³	4000	09-07-2023	
5	C.B.R	m³	4000	11-07-2023	
Comments by:			Comments by:		
A sample has been taken from fill material by K.K office to (Al Tawakol laboratory) and the results founded meet the specifications and accepted.					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Eng. Salman Gamal		11-07-2023		
QA/QC *	Mohamed AL				
GARB**					
Comments by					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST




Location Name	Contractor Company		Designer Company	
Electric express train	AL- ARC 2 Company		k.k	
Issued by Contractor	Name	Sign	Date	Time
	Eng. Salman Gamal		11-07-2023	
Contractor Reference	ARC2 - (18) 11-07-2023			
Received by ER		MAR	C1	C2
			C3	DD
			MM	YY
			HH	MM
			11	7
			23	

NB: Package 1 only (Package 2 via Content)				
The following test result are attached for review				
Description of Materials	Soil (A-1-A)			
Location to be Used	K.P (522+300)			
Item	Specification	Test requirement	Test result attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to specifications	
2	ASTM C 136	Sieve Analysis	According to specifications	
3	ASTM D 1440	Passing Sieve, No 200	12.15	
4	ASTM D 4318	Atterberg limit	N. PI	
5	ASTM D 2974	Moisture content	7.9 %	
6	ASTM D 1557	Modified proctor	2.16	
7	ASTM D 1883	CBR	50.8%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Salman Gamal		11-07-2023	
Contractor QA/QC *				
GARB**				
Employers Representative				

- * Designer
- ** Alignment/Bridges: Culvert only



TESTING DATE:	09-07-2023	code	ZONE	522+000	522+500
LOCATION	K.P (522+300)	ARC 2 (18)	Material	fill material	
NAME COMPANY	AL ARKAN		quantity	4000 M	

2-Gradient test

B-soft material gradation				WT. OF sample	500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	70.00	205.00	360.00				
Cumulative Retained %	14.00	41.00	72.00				
Cumulative Passing %	86.00	59.00	28.00				

[illegible]

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. نادر خليل	 شركة كهرباء مصر Electric Express Train CVS/TA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		 الهيئة العامة للنقل الهيئة العامة للنقل MATROUH


MODIFIED PROCTOR TEST ASTM D1557

TESTING DATE:	10-07-2023	code	ZONE	522+000	522+500
LOCATION	K.P (522+300)	ARC 2 (18)	Material	fill material	
NAME COMPANY	AL ARKAN		quantity	4000 M	

Weight of empty mold :	5620.0	MAX Dry Density	2.16
Mold Volume:	2124.0	Water content %	7.9%

trial no :	1	2	3	4	
Wt. Of Mold + Wet Soil	10200.0	10430.0	10585.0	10490	
WT. WET SOIL	4580.0	4810.0	4965.0	4870.0	
Wt. Density	2.156	2.265	2.338	2.293	

Tare No.	18	20	19	14	5	15	2	4		
Tare wt.	55.39	54.94	56.18	53.73	56.38	54.35	55.24	53.56		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	146.28	146.15	144.69	144.20	142.48	143.26	141.00	141.3		
Wt. Of water	3.7	3.8	5.4	5.8	7.5	6.7	9.0	8.7		
Wt. Of dry soil	90.9	91.2	89.4	90.5	86.1	88.9	85.8	87.7		
Water content %	4.1%	4.2%	5.1%	6.4%	8.7%	7.6%	10.5%	9.9%		
AV. Water content %	4.2%		6.3%		8.2%		10.2%			
Dry Density	2.070		2.131		2.161		2.081			



Contractor

[Signature]

Consultant

Mohammed Ali
[Signature]

MATERIAL INSPECTION REQUEST				

Contractor Company	ALARCAN 2		Designer Company																
Issued by Contractor	Name	Sign	Date	Time															
	Eng/SLAMAN GAMAL	<i>[Signature]</i>	19-07-2023																
Contractor Reference	P.S.G.1 ARC 2(P-1)																		
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>M</td> <td>YY</td> <td>HH</td> <td>M</td> </tr> <tr> <td></td> <td></td> <td></td> <td>19</td> <td>07</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	M	YY	HH	M				19	07	2023		
C1	C2	C3	DD	M	YY	HH	M												
			19	07	2023														

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials		Curshed Stone P.S.G.1 Material Result				
Location to be Used		522+000 TO 522+500 0.25+ 522+000 TO 522+500 0.50+				
MAR Approval No		P.S.G.1 ARC 2(P-1)			Date	
Supplier Name						
Test Requirement		Specification			Clause	
Reference Photos		Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note	
1	LL & P.L & O.M.C %	m3	5000	17-07-2023		
2	Proctor	m3	5000	18-07-2023		
3	Classification	m3	5000	17-07-2023		
4	Sieve Analysis	m3	5000	17-07-2023		
5	C.B.R	m3	5000	19-07-2023		
6	L.A	m3	5000	18-07-2023		
7	SP.Gravity	m3	5000	18-07-2023		
8	Absorbtion	m3	5000	18-07-2023		
Comments by:			Comments by:			
APPROVAL STATUS						
Organisation	Name	Sign	Date	A-AWC-R		
Contractor	Eng/ Shehab Hamdi	<i>[Signature]</i>				
QA/QC *	<i>[Signature]</i>	<i>[Signature]</i>				
GARB**						
Employers Representative						


* Designer

** Alignment / Bridges: Culvert Only




File: MIR P.S.G.1 YN3(P-1)

Page 1 of 1

MATERIAL APPROVAL REQUEST				
	الهيئة العامة للطرق والكباري والجسور (GARB) ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد فهد الهيئة القومية للأنفاق NATIONAL AUTHORITY FOR TUNNELS (NAT) SYSTRA SHAKER			

Location Name	Contractor Company		Designer Company																	
Electric express train	ALARCAN 2		k.k																	
Issued by Contractor	Name	Sign	Date	Time																
	Eng/SALMAN GAMAL		19-07-2023																	
Contractor Reference	P.S.G.1 ARC2(P-1)																			
Received by ER																				
		MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>M</td> <td>YY</td> <td>HH</td> <td>M</td> </tr> <tr> <td></td> <td></td> <td></td> <td>19</td> <td>07</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	M	YY	HH	M				19	07	2023			
C1	C2	C3	DD	M	YY	HH	M													
			19	07	2023															

The Following Test Result are Attached For Review				
Description of Materials	P.S.G.1 (A-1-a)			
Location Of Stock	522+140			
Item	Specification	Test requirement	Test result attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to specifications	
2	ASTM C 136	Sieve Analysis	According to specifications	
3	ASTM D 1440	Passing Sieve, No 200	5.2 %	
4	ASTM D 4318	Atterberg limit	N.P	
5	ASTM D 2974	Moisture content	7.90 %	
6	ASTM D 1557	Modified proctor	2.194	
7	ASTM D 1883	CBR	88.8 %	
8	AASHTO-T96	LA	24 %	
9	AASHTO-T85	Absorbtion	2.908 %	
10	AASHTO-T85	SP.Gravity	2.652	
Comments by:			Comments by:	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/Shehab Hamdi			
Contractor QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي اد فوكا لمطرواح	 SYSTER & SHAKER	Electric Express Train - HSR From El Ain El Sekhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	 وزارة النقل والتخطيط الحضري (JARBLT)
Operating Lab	Negida Central Lab		

PARTICLE SIZE DISTRIBUTION OF PREPARED SUBGRADE

TESTING DATE:	17-07-2023	Code	Zone	FROM STATION	TO STATION
LOCATION	KP 522+140	ARC 2(P-1)		522+000	522+500
COMPANY NAME	ALARCAN 2				
MATERIALS	Prepared Subgrade				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		31220.00		gm	Table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	Soil Classify	A-1-a
Mass retained (g)	0.0	1234.0	4817.0	2909.0	4920.0	2740.0	5838.0		PRO	2.194
Cumulative Retained (g)	0.0	1234.0	6051.0	8960.0	13880.0	16620.0	22458.0		WC	7.90
Cumulative Retained %	0.0	4.0	19.4	28.7	44.5	53.2	71.9		CBR	88.83%
Cumulative Passing %	100.0	96.0	80.6	71.3	55.5	46.8	28.1		Los Angles	24
									Absorption	2.908

B-soft material gradation			WT.OF sample		500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	147.00	322.00	408.00				
Cumulative Retained %	29.40	64.40	81.60				
Cumulative Passing %	70.60	35.60	18.40				


C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.0	80.6	71.3	55.5	46.8	28.1	19.8	10.0	5.2
SPECIFICATION	—	97	—	70 — 75	—	15 — 60	—	0 — 35	—	0 — 12

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	—	—	N.P

Contractor


 Mohamed Hamed
 المهندس
 مشروع القطر السريع - فوكا - مطروح

Consultant


 ١٩١٧١٢٠٢٣

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد نصير	 SHARAF	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177	 الهيئة العامة للتخطيط والتطوير الاقتصادي (GASB)


PROCTOR TEST (PREPARED SUBGRADE)

TESTING DATE:	18-7-2023	Code	zone	FROM	TO
LOCATION	522+140	ARC 2(P-1)		522+000	522+500
COMPANY NAME	ALARCAN 2				

Weight of empty mold :	5652.0	MAX Dry Density	2.194
Mold Volume:	2125.0	Water content %	7.9

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9990.0	10380.0	10682.0	10633	
WT. WET SOIL	4338.0	4728.0	5030.0	4981.0	
Wt. Density	2.041	2.225	2.367	2.344	

Tare No.	7	19	13	17	15	40	31	32		
Tare wt.	42.2	44.1	53.6	53.2	30.9	46.2	80.7	82.7		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	145.20	145.00	142.63	142.50	140.20	140.35	138.00	137.80		
Wt. Of water	4.8	5.0	7.4	7.5	9.8	9.7	12.0	12.2		
Wt. Of dry soil	123.0	123.0	123.0	123.0	123.0	123.0	123.0	123.0		
Water content %	3.9%	4.1%	6.0%	6.1%	8.0%	7.8%	9.8%	9.9%		
AV. Water content %	4.0%	6.0%	7.9%	9.8%						
Dry Density	1.963	2.098	2.194	2.134						



Contractor

Mohamed Hamed
المهندس محمد هادي
مشروع القطار السريع - فوكا - مرسى مطروح
19/7/2023

Consultant

طه
19/7/2023

**Absorbion & Aggregate specific gravity
AASHTO-T85**

PREPARED SUBGRADE

TESTING DATE:	18-7-2023	code	zone	FROM	TO
LOCATION	522+140	ARC 2(P-1)		522+000	522+500
COMPANY NAME	ALARCAN 2				

Weight of sample Before Test	—	gm
Weight of saturated -dry surface sample (B)	3008	gm
Weight of saturated sample in water (C)	1821	gm
Weight of dry sample after heating (A)	2923	gm

10695

Results:-

Bulk specific gravity = $A / (B-C)$	2.463	
Apparent specific gravity = $A / (A-C)$	2.652	
Absorbion = $(B-A)/A$	2.908	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3785	24

Lab. Specialist

Name: *محمد*

Sign: *محمد*
19/7/2023

Lab. Engineer

Name: *محمد*

Sign: *محمد*
مشروع القطار السريع في كنف مصر

Consultant Engineer

Name:

Sign:

 	Electric Express Train - HSR	 
---	-------------------------------------	---

Operating Lab	AL Nuby Central Lab
---------------	---------------------

California Bearing Ratio TEST

Testing Date : 19-07-2023		Code		FROM	TO
Location : 522+140		ARC 2(P-1)	ZONE	522+000	522+500
COMPANY NAME : ALARCAN 2					

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2170
Mold WT. (gm)	7700
Mold WT. + Wet WT. (gm)	12666
Wet WT. (gm)	4966
Wet Density (g/cm ³)	2.288
Dry Density (g/cm ³)	2.120
Proctor Density (g/cm ³)	2.194
Compaction %	97

Moisture Ratio After Compacted Mold	
Tare No.	19
Tare WT. (gm)	44.1
Tare WT. + Wet WT. (gm)	188.62
Tare WT. + Dry WT. (gm)	178
Water WT. (gm)	10.6
Dry WT. (gm)	133.9
Moisture Content %	7.9

Swelling	
Mold No.	1
Date	19-07-2023
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	116.40
Swelling Ratio %	0.0%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (KG)	204.0	416.0	665.0	888.0	1135.0	1365.0	1621.0	1790.0	2103.0
Load Reading (KN)	2.0	4.1	6.5	8.7	11.1	13.4	15.9	17.5	20.6



Calculations :-


Penetration (mm)	Load (Kg)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 98
2.50	8.70	13.4	65.2%	97	98	66.1%
5.00	17.54	20.8	87.6%			88.8%

Lab. Specialist



Name :

Sign :

Lab. Engineer

Name: Mohamed Hamel
 Sign: 
 مشروع القطار السريع / شوكة - مضروخ

Consultant Engineer

Name: 
 Sign: 
 19/7/2023

California Bearing Ratio TEST

Testing Date :	09-06-2023	Code	FROM STA :	522+000	522+250
Location :	K.P (522+250)	ARC 2 (16)			
Company Name	AL Arkan 2				


- : Test Results

Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2205
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	10063
Wet WT. (gm)	5029
Wet Density (g/cm ³)	2.281
Dry Density (g/cm ³)	2.129
Proctor Density (g/cm ³)	2.175
Compaction %	97.9

Mositure Ratio After Compacted Mold	
Tare No.	7
Tare WT. (gm)	41.5
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	142.8
Wt. Water	7.2
Dry WT. (gm)	101.3
Moisture Content %	7.1

Swelling	
Mold No.	1
Date	09-06-2023
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0.0%

Pentration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.03	0.08	0.13	0.18	0.24	0.29	0.34	0.39	0.51
Load (KN)	0.9	2.4	3.9	5.4	7.2	8.7	10.2	11.7	15.3



Calculations :-

Pentration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% عند نسبة ٩٨
2.50	5.40	13.4	40.4%	98	98	40.5%
5.00	11.70	20.0	58.4%			58.5%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

PROCTOR TEST


TESTING DATE:	5-6-2023	Code			
LOCATION	K.P (522+250)	ARC 2 (16)	zone	522+000	522+250
NAME COMPANY	AL Arkan 2				

Weight of empty mold :	6280.0
Mold Volume:	2022.0

MAX Dry Density	2.175
Water content %	7.5

trial no :	1	2	3	4	
Wt. Of mold+ wet soil	10514.0	10733.0	11012.0	10981	
WT. WET SOIL	4234.0	4453.0	4732.0	4701.0	
Wt. Density	2.094	2.202	2.340	2.325	

Tare No.	18	80	15	22	47	13	37	7		
Tare wt.	52.6	45.8	30.8	59.1	45.7	45.5	80.2	41.5		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.6	147.2	144.1	145.5	143.1	142.2	143.6	140.2		
Wt. Of water	2.4	2.8	5.9	4.5	6.9	7.8	6.4	9.8		
Wt. Of dry soil	94.7	101.4	113.3	86.4	97.4	96.7	63.4	98.7		
Water content %	2.5%	2.8%	5.2%	5.2%	7.1%	8.1%	10.1%	9.9%		
AV. Water content %	2.6%		5.2%		7.6%		10.0%			
Dry Density	2.040		2.093		2.175		2.113			



Consultant

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SVSIRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSА MATROUH From Station 504+000 To Station 568+177		 الهيئة العامة للإحصاء مصر
		Operating Lab: AL Nuby Central Lab		
		PARTICLE SIZE DISTRIBUTION OF SOIL		

TESTING DATE:	5-6-2023	Code			
LOCATION	K.P (522+250)	ARC 2 (16)	zone	522+000	522+250
NAME COMPANY	AL Arkan 2				

1-visual inspection test

2-Cry-dient test

Gradation of bulk materials				SAMPLE WEIGHT [g]		22254.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	0.0	1928.0	2300.0	2700.0	1694.0	1800.0	1200.0		A-1-a
Cumulative Retained (g)	0.0	1928.0	4228.0	6928.0	8622.0	10422.0	11622.0		PRO
Cumulative Retained %	0.0	8.7	19.0	31.1	38.7	46.8	52.2		WC
Cumulative Passing %	100.0	91.3	81.0	68.9	61.3	53.2	47.8		CBR


B-sift material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	72.00	200.00	350.00					
Cumulative Retained %	14.40	40.00	70.00					
Cumulative Passing %	85.60	60.00	30.00					


C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	91.3	81.0	68.9	61.3	53.2	47.8	40.9	28.7	14.3

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P




Consultant


Contractor Company	AL-Arkan for general contracting		Designer Company	
Issued by Contractor	Name	Sign	Date	Time
	Eng/ Salman Gamal			
Contractor Reference	ARC2-16			
Received by ER				
		MAR	C1 C2 C3 DD MM YY HH MM	
			09 06 2023	
CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used	
CODE - 2	Work Activity			
CODE - 3	Sub Element of Activity			

Description of Materials		Soil (A-1-A)		
Location to be stock		522+100		
Item	Specificatin	Test requirement	Test result attachment	Remarks
1	ASTM D75	Aggregate sampling	According to SPCS	
2	ASTM C136	Sieve Analysis	According to SPCS	
3	ASTM D1440	Passing sieve #200	14.3	
4	ASTM D4318	Atterberg limit	NP	
5	ASTM 2974	Moisture content	7.50	
6	ASTM D1557	Modified Proctor	2.175	
7	ASTM D1883	CBR	58.50	
Comments by:		Comments by:		
APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/Salman Gamal			
QA/QC *				
GARB**				
Employers Representative				

MATERIAL INSPECTION REQUEST	    			
	KK ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد شاهين			

Contractor Company	AL-Arkan for general contracting		Designer Company	
Issued by Contractor	Name	Sign	Date	Time
	Eng/ Salman Gamal			
Contractor Reference	ARC2-16			
Received by ER			MIR	
	C1	C2	C3	DD
				09
				06
				2023
				HH
				MM

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	522+000 to 522+220 (-1.75) 522+000 to 522+220 (-1.50) 522+300 to 522+500 (-0.50) 522+000 to 522+100 (-0.25)				
MAR Approval No			Date		
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	05/06/2023	
2	Atterberg Limits	M^3	5000	05/06/2023	
3	Proctor	M^3	5000	05/06/2023	
4	CBR	M^3	5000	09/06/2023	
Comments by:			Comments by:		
A sample has been taken from fill material by KK Office to (AL-Nuby Central Lab) and the results founded meet the specifications accepted					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Eng/ Salman Gamal				
QA/QC *					
GARB**					
Employers Representative					