

قائمة الكميات الواردة بالمستخلص جاري (2)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح في المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر اتجاه إستكمال مطروح

رقم البند و بيانه : (3-1) أعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات

تنفيذ : شركة التوكل للمقاولات العامة والتوريدات

مقدار العمل السابق : 0.00 3م

الكمية	الابعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايسة
	مساحة المقطع	طول	الى	من	
7540.00	31.42	240	509+240	509+000	القطاع الأول
7482.50969	28.78	260	509+500	509+240	القطاع الثاني
15022.50969	اجمالي الكميات خلال فترة المستخلص الحالية (م ²)				
15022.50969	الاجمالي الكلي (م ²)				

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الجنوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

المهندس

محمد خليل

أحمد كمال

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر اتجاه إستكمال مطروح

رقم البند و بيانه : (3-1) علاوة مسافة النقل 287 كم لاعمال الاتربة

علاوة مسافة النقل

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
15022.50969	الكمية طبقاً لقوائم الكميات
15022.50969	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
15022.50969	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

محمد خليل

محمد خليل

أحمد كمال



قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر اتجاه إستكمال مطروح

رقم البند و بيانه : (3-1) رسوم الكارثة والموازن طبقاً للمادة(36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأتربة

الكارثات والموازن

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
15022.50969	الكمية طبقاً لقوائم الكميات
15022.50969	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
15022.50969	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / ابراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي
العمد بولس

مهندس الإستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / أحمد كمال
أحمد كمال



الهيئة العامة
للطرق والكباري

قائمة الكميات الواردة بالمستخلص جاري (2)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح في المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-1) أعمال توريد وفرش طبقة تأسيس (Prepared Subgrade) من الأحجار الصلبة المتدرجة والمطابقة للمواصفات

تنفيذ : شركة التوكل للمقاولات العامة والتوريدات

0.00 3م

مقدار العمل السابق :

الكمية	الابعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايسة
	مساحة المقطع	طول	الى	من	
1447.92	8.044	180	509+180	509+000	القطاع الأول
965.28	8.044	120	509+300	509+180	القطاع الثاني
804.40	8.044	100	509+400	509+300	القطاع الثالث
804.40	8.044	100	509+500	509+400	القطاع الرابع
4022.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ²)				
4022.00	الاجمالي الكلي (م ²)				

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

الهندس

محمد خليل

أحمد كمال

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-1) المادة المحجربة لاعمال طبقة التأسيس

المادة المحجربة

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
4022.00	الكمية طبقاً لقوائم الكميات (3م)
4022.00	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
4022.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

الحمد يونس

محمد خليل

أحمد كمال

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-1) علاوة مسافة النقل 67 كم لأعمال طبقات التأسيس

علاوة مسافة النقل

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
4022.00	الكمية طبقاً لقوائم الكميات (م3)
4022.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
4022.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والجسور
م / إبن هيم الخناري

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

المهندس

محمد خليل

أحمد كمال



قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح في المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح
رقم البند و بيانه : (4-1) رسوم الكارثة والموازن طبقاً للمادة(36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة التأسيس

الكارثات والموازن

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
4022.00	الكمية طبقاً لقوائم الكميات (3م)
4022.00	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
4022.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

المهندس

محمد خليل

أحمد كمال

قائمة الكميات الواردة بالمستخلص جاري (2)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح في المسافة من الكم
509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-2) أعمال توريد وفرش طبقة أساس من الأحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات

تنفيذ : شركة التوكل للمقاولات العامة والتوريدات

مقدار العمل السابق : 0.00 م 3

الكمية	الابعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايسة
	مساحة المقطع	طول	الى	من	
819.00	5.850	140	509+140	509+000	القطاع الأول
585.00	5.850	100	509+240	509+140	القطاع الثاني
936.00	5.850	160	509+400	509+240	القطاع الثالث
585.00	5.850	100	509+500	509+400	القطاع الرابع
2925.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ²)				
2925.00	الاجمالي الكلي (م ²)				

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

المهندس

محمد خليل

أحمد كمال



قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-2) المادة المحجربة لاعمال طبقة الأساس

المادة المحجربة

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
2925.00	الكمية طبقاً لقوائم الكميات (م3)
2925.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
2925.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم العنواوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

محمد خليل

محمد خليل

أحمد كمال

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-2) علاوة مسافة النقل 217 كم لأعمال طبقات الأساس

علاوة مسافة النقل

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
2925.00	الكمية طبقاً لقوائم الكميات (م3)
2925.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
2925.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والتونل
م / ابراهيم الحناوى

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

الحوالى

محمد خليل

أحمد كمال

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم 509+000 الى الكم 509+560 بطول 0.56 كيلو متر إستكمال إتجاه مطروح

رقم البند و بيانه : (4-2) رسوم الكارثة والموازن طبقاً للمادة(36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأساس

الكارثات والموازن

تنفيذ : شركة التوكل للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
2925.00	الكمية طبقاً لقوائم الكميات (3م)
2925.00	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
2925.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / ابراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / أحمد كمال

الهندس
العمومي

محمد خليل



الهيئة العامة
للطرق والكباري

المنطقة الخامسة - (غرب الدلتا)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة .. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي فائق السرعة (فوكة - مطروح) (القطاع السابع)
نتشرف بأن نرفق لسيادتكم طيه المقايسة المعدلة للقطاعات الآتية:

اتجاه	نهاية القطاع (كم)	بداية القطاع (كم)	اسم الشركة	مسلسل
استكمال مطروح	506+000	505+000	شركة التوكل للمقاولات العامة والتوريدات	1

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم

وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

المنطقة الخامسة - غرب الدلتا

عميد مهندس /
ع.ع.ع
ع.ع.ع

" هاني محمد محمود طه "

مشروع القطار الكهربائي السريع
المقايضة المعدلة لبنود الاعمال للقطاع السابع (فوكه - مطروح) - شركة التوكل - اتجاه استكمال مطروح
القطاع من المحطة 509+000 إلى المحطة 509+560

رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة	الإجمالي
3	اعمال الردم				
3-1	بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام الات التنوية بسلك لا يزيد عن 50 سم حتي منسوب 2- متر و بسلك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كالفورنيا لا تقل عن 15%) و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة (95 % من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف. في حالة طلب جهاز الاشراف زيادة نسبة الدمك عن 95 % يحسب زيادة 1 جنية علي زيادة نسبة الدمك لكل 1 % - مسافة النقل 2 كم ويتم احتساب علاوة 1.5 جنية لكل 1 كم بالزيادة -السعر يشمل قيمة المادة المحجرية	3م	15,022.50969	101.40	1,523,282
	علاوة مسافة النقل 287 كم	3م	15,022.50969	427.50	6,422,123
	علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية	3م	15,022.50969	13.00	195,293
4	طبقات الاساس				
4-1	بالمتر المكعب اعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المترجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كالفورنيا عن 25 % و الا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % و الا يزيد الامتصاص عن 15% و الا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجابيسكال و يتم فردها علي طبقتين باستخدام الات التنوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الي اقصى كثافة جافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف مسافة النقل لا تقل عن 20 كم - يتم احتساب علاوة 1.3 جنية لكل 1 كم بالزيادة	3م	4,022.00	146.40	588,821
	قيمة المادة المحجرية بمشتملاتها		4,022.00	161.00	647,542
	علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية		4,022.00	25.00	100,550
	علاوة مسافة النقل 67 كم		4,022.00	61.10	245,744

مدير عام المشروعات
م / محمد حسنى فياض

مدير المشروع المالك
م / ابراهيم الحناوى

مدير المشروع الاستشارى

مدير المشروع المقاول

م / احمد كمال

م / خالد فوزي
مشروع القطار الكهربائي السريع
القطاع السابع
م / خالد قنديل
م / خالد فوزي
م / ابراهيم الحناوى



مشروع القطار الكهربائي السريع
المقايسة المعدلة لبنود الاعمال للقطاع السابع (فوكه - مطروح) - شركة التوكل - اتجاه إستكمال مطروح
القطاع من المحطة 509+000 إلى المحطة 509+560

رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة	الإجمالي
4-2	بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الي 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن 100%) من الكثافة المعملية و الفئة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف . -مسافة النقل لا تقل عن 20 كم - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة	م ³	2,925.00	151.30	442,553
	قيمة المادة المحجيرة بمشتلاتها		2,925.00	175.00	511,875
	علاوة تحصيل رسوم الكارثة والموازن طبقا لائحة الشركة الوطنية		2,925.00	25.00	73,125
	علاوة مسافة النقل 217 كم		2,925.00	256.10	749,093
	الإجمالي				11,500,000.00

(أحد عشر مليوناً وخمسمائة ألف جنيه فقط لا غير)

مدير عام المشروعات
م / محمد حسنى فياض

مدير المشروع المالك
م / ابراهيم الحناوى

مدير المشروع الإستشارى
م / خالد فوزي

مدير المشروع المقاول
م / احمد كمال

رئيس الإدارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عميد . مهندس /




٢٠١٣



"هانى محمد محمود طه" ١٨

MATERIAL INSPECTION REQUEST



Location Name	Contractor Company		Designer Company							
Electric express train	AL- Tawakol Company		k.k							
Issued by Contractor	Name	Sign	Date	Time						
	Eng. Ahmed Haleem		10-8-2022							
Contractor reference	TW2 sub ballast - (01) -10-8-2022									
Received by ER	MIR		C1	C2	C3	DD	MM	YY	HH	MM
						10	8	23		

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Prepared subgrade material		
Location to be Used	From	To	LAYER
	509+000	509+560	+0.70
	509+000	509+560	+0.90

MAR Approval No		Date	
Supplier Name			
Test Requirement		Specification	
Reference Photos	Yes attached / No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve analysis	m ³	3500	8-8-2023	
2	Classification	m ³	3500	8-8-2023	
3	Proctor & O.m.c	m ³	3500	9-8-2023	
4	L.L & P.L & PI	m ³	3500	8-8-2023	
5	C.B.R	m ³	3500	10-8-2023	
6	Loss angelus	m ³	3500	9-8-2023	
7	Specific gravity	m ³	3500	9-8-2023	

Comments by:		Comments by:	
A sample has been taken from fill material by K.K office to (Al Tawakol laboratory) and the results founded meet the specifications and accepted.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Ahmed Haleem		10-8-2022	
QA/QC *				
GARB**				
Comments by				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Location Name	Contractor Company		Designer Company									
Electric express train	AL- Tawakol COMPANY		k.k									
Issued by Contractor	Name	Sign	Date				Time					
	Eng Ahmed Haleem		10-08-2023									
Contractor Reference	TW2 SUB BALLAST - (1) - 10-08-2023											
Received by ER			MAR		C1	C2	C3	DD	MM	YY	HH	MM
								10	8	23		

NB :Package 1 only (Package 2 via Content)				
The following test result are attached for review				
Description of Materials	Soil (A-1-a)			
Location to be Used	K.p (509)			
Item	Specification	Test requirement	Test result attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to specifications	
2	ASTM C 136	Sieve Analysis	According to specifications	
3	ASTM D 1440	Passing Sieve, No 200	5.6 %	
4	ASTM D 4318	Atterberg limit	N.P	
5	ASTM D 2974	Moisture content	7.7%	
6	ASTM D 1557	Modified proctor	2.23	
7	ASTM D 1883	CBR	95.4%	
8	ASTM C 535	Loss Angeles	24%	
9	ASTM C 127	Specific gravity	2.52	
Comments by:			Comments by:	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng Ahmed Haleem		10-08-2023	
Contractor QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
From Station 504+000 To Station 568+177



Operating lap: **Al Tawkol Central Lab**

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	08-08-2023	code	ZONE	509+000	509+560
LOCATION	K.P (509)	TW 2 Sub Ballast (1)	Material	Sub ballast	
NAME COMPANY	AL TAWAKOL 2		quantity	3500 m³	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]				28280.00	gm	table classify	soil classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS			
Mass retained (g)	75.0	900.0	3275.0	3200.0	3300.0	4400.0	4800.0		CLASS	A-1-A	
Cumulative Retained (g)	75.0	975.0	4250.0	7450.0	10750.0	15150.0	19950.0	8330.0	PRO	2.23	
Cumulative Retained %	0.3	3.4	15.0	26.3	38.0	53.6	70.5		WC	7.7	
Cumulative Passing %	99.7	97	85.0	74	62.0	46.4	29.5		CBR	95.4	
									L.A	24.0	
									S.G	2.52	

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	145.00	320.00	405.00				
Cumulative Retained %	29.00	64.00	81.00				
Cumulative Passing %	71.00	36.00	19.00				


C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	99.7	97	85.0	74	62.0	46.4	29.5	20.9	10.6	5.6

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.PI

Contractor

Eng

Ahmed Haleem



Consultant



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA TO MARSA MATROUH
From Station 504+000 To Station 568+177



PROCTOR TEST

TESTING DATE:	09-08-2023	code	ZONE	509+000	509+660
LOCATION	K.P (509)	TW 2 Sub Ballast (1)	Material	Sub ballast	
NAME COMPANY	AL TAWAKOL 2		quantity	3600 m ³	


Weight of empty mold :	5620.0
Mold Volume:	2124.0

MAX Dry Density	2.23
Water content %	7.7%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10123.0	10425.0	10720.0	10625	
WT. WET SOIL	4503.0	4805.0	5100.0	5005.0	
Wt. Density	2.120	2.262	2.401	2.356	


Tare No.	22	23	24	15	16	17	18	19		
Tare wt.	53.2	52.12	54.35	58.26	56.76	54.92	58.65	59.21		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.0	147.0	144.9	145.3	143.0	143.6	142.0	142.7		
Wt. Of water	3.0	3.0	5.1	4.7	7.0	6.4	8.0	7.3		
Wt. Of dry soil	93.8	94.9	90.6	87.0	86.2	88.7	83.4	83.5		
Water content %	3.2%	3.2%	5.6%	5.4%	8.1%	7.2%	9.6%	8.7%		
A.V. Water content %	3.2%		5.5%		7.7%		9.2%			
Dry Density	2.055		2.144		2.23		2.158			

curve proctor



Contractor

Eng. Ahmed Haleem



Consultant

(Handwritten signature)

Absorbtion & Aggregate specific gravity AASHTO-T85

TESTING DATE:	09/08/2023	code	Station	509+000	509+560
LOCATION	K.P (509)	TW 2 Sub Ballast (1)	Material	Sub ballast	
NAME COMPANY	AL TAWAKOL 2		quantity	3500 m ³	

Weight of sample	2500	gm
Weight of saturated surface dry sample (B)	2530	gm
Weight of saturated sample in water (C)	1544.5	gm
Weight of dry sample after heating (A)	2485	gm

Results:-

Bulk specific gravity = A / (B-C)	2.522	
Bulk specific gravity (S.S.D) = B / (B-C)	2.567	
Apparent specific gravity = A / (A-C)	2.642	
Absorbation = (B-A)/A	1.811	%

Los Anglos Abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3800	24.00

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name : Ahmed Hafeem

Sign :

Consultant Engineer

Name :

Sign :



Electric Express Train - HSR



California Bearing Ratio TEST

Testing Date :	10/8/2023	Code	FROM STA :	509+000	509+560
Location :	K.P (509)	TW 2 Sub Ballast(1)	: Material	Sub ballast	
Company Name	AL TAWAKOL 2		: Layer Thickness	3500m'	

-: Test Results


Mold No.	1
Mold Vol. (cm ³)	2170
Mold WT. (gm)	5310
Mold WT. + Wet WT. (gm)	10502
Wet WT. (gm)	5192
Wet Density (g/cm ³)	2.393
Dry Density (g/cm ³)	2.228
Proctor Density (g/cm ³)	2.230
Compaction %	99.9

Tare No.	21
Tare WT. (gm)	55.63
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.5
Water WT. (gm)	6.5
Dry WT. (gm)	87.9
Moisture Content %	7.4

Mold No.	1
Date	10/8/2023
Intial Height (mm)	20.00
Final Height (mm)	20.00
Difference	0.00
Sample Height (mm)	120
Swelling Ratio %	0.00%

Loading Reading :

Pentration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (Kg)	390	575	780	985	1236	1523	1800	2120	3214
Load (KN)	3.5	5.2	7.0	8.9	11.1	13.7	16.2	19.1	28.9



Calculations :-

Pentration (mm)	Load (Kn)	Standard Load (Ib)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 100
2.50	8.87	13.4	66.4%	100	100	66.5%
5.00	19.08	20.0	95.3%			95.4%

Lab. Specialist

Name :
Sign :

Lab. Engineer

Name : Ahmed Haldem
Sign :

Consultant Engineer

Name :
Sign :

Location Name	Contractor Company		Designer Company								
Electric express train	AL- Tawakol COMPANY		k.k								
Issued by Contractor	Name	Sign	Date		Time						
	Eng Ahmed Haleem		22-07-2023								
Contractor Reference	TW2 P.S.G - (1) - 22-07-2023										
Received by ER			MAR	C1	C2	C3	DD	MM	YY	HH	MM
							22	7	23		

NB :Package 1 only (Package 2 via Content)
The following test result are attached for review

Description of Materials	Soil (A-1-a)				
Location to be Used	K.p (509+250)				
Item	Specification	Test requirement	Test result attachment	Remarks	
1	ASTM D 75	Aggregate Sampling	According to specifications		
2	ASTM C 136	Sieve Analysis	According to specifications		
3	ASTM D 1440	Passing Sieve, No 200	11.7 %		
4	ASTM D 4318	Atterberg limit	N.P		
5	ASTM D 2974	Moisture content	8.1%		
6	ASTM D 1557	Modified proctor	2.20		
7	ASTM D 1883	CBR	67.9 %		
8	ASTM C 535	Loss Angeles	28.2%		
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng Ahmed Haleem			
Contractor QA/QC *	mohamed elsaied		22-7-2023	
GARB**				
Employers Representative				

* Designer
 ** Alignment/Bridges: Culvert only

MATERIAL INSPECTION REQUEST



Location Name	Contractor Company		Designer Company							
Electric express train	AL- Tawakol Company		k.k							
Issued by Contractor	Name	Sign	Date	Time						
	Eng. Ahmed Haleem		22-07-2022							
Contractor reference	TW2 P.S.G - (01) -22-07-2022									
Received by ER		MIR	C1	C2	C3	DD	MM	YY	HH	MM
						22	7	23		

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Prepared subgrade material		
Location to be Used	From	To	LAYER
	509+000	509+500	+0.25

MAR Approval No		Date	
Supplier Name			
Test Requirement		Specification	
Reference Photos	Yes attached / No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve analysis	m ³	2000	19-07-2023	
2	Classification	m ³	2000	19-07-2023	
3	Proctor & O.m.c	m ³	2000	20-07-2023	
4	L.L & P.L & PI	m ³	2000	20-07-2023	
5	C.B.R	m ³	2000	22-07-2023	
6	Loss angelus	m ³	2000	19-07-2023	

Comments by:		Comments by:	
A sample has been taken from fill material by K.K office to (Al Tawakol laboratory) and the results founded meet the specifications and accepted.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Ahmed Haleem		22-07-2022	
QA/QC *	mohamed elsaid		22-7-2023	
GARB**				
Comments by				
Employers Representative				

* Designer
** Alignment / Bridges: Culvert Only

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ا.د. خالد فنديل	 القطار السريع Electric Express Train SVS/TA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	 الهيئة القومية للإنتاج المجلس الأعلى للتخطيط والتنمية الاقتصادية (GAPL)
--	---	---	--

Opreating lap: Al Tawkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	19-07-2023	code	ZONE	509+000	509+560
LOCATION	K.P (509+250)	TW 2 P.S.G (1)	Material	Prepard subgrade	
NAME COMPANY	AL TAWAKOL 2		quantity	2000 m ³	

1-visual inspection test

2-Gradient test


A-gradation of bulk materials				SAMPLE WEIGHT [g]				40995.00	gm	table classify	soil classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS			
Mass retained (g)	0.0	1235.0	5015.0	6100.0	5000.0	5150.0	3495.0		CLASS	A-1-a	
Cumulative Retained (g)	0.0	1235.0	6250.0	12350.0	17350.0	22500.0	25995.0	15000.0	PRO	2.20	
Cumulative Retained %	0.0	3.0	15.2	30.1	42.3	54.9	63.4		WC	8.1	
Cumulative Passing %	100.0	97.0	84.8	70	57.7	45.1	36.6		CBR	67.9	
									L.A	28.2	

B-soft material gradation				WT.OF sample				500.00	gm
sieve size	10	40	200						
Cumulative Retained (g)	70.00	200.00	340.00						
Cumulative Retained %	14.00	40.00	68.00						
Cumulative Passing %	86.00	60.00	32.00						

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.0	84.8	70	57.7	45.1	36.6	31.5	22.0	11.7

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.PI

Contractor



Consultant

mohamed elsaid

m.elsaid

22-7-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ادوكا لجنيل	 SVSTRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177	 الجمهورية العربية السورية وزارة التخطيط (GABRI)
---	--	--	--

PROCTOR TEST


TESTING DATE:	20-07-2023	code	ZONE	509+000	509+560
LOCATION	K.P (509+250)	TW 2 P.S.G (1)	Material	Prepard subgrade	
NAME COMPANY	AL TAWAKOL 2		quantity	2000 m ³	

Weight of empty mold :	5620.0
Mold Volume:	2124.0

MAX Dry Density	2.20
Water content %	8.1%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9995.0	10344.0	10659.0	10475	
WT. WET SOIL	4375.0	4724.0	5039.0	4855.0	
Wt. Density	2.060	2.224	2.372	2.286	

Tare No.	1	2	3	4	5	6	7	8		
Tare wt.	55.4	54.38	55.45	53.62	52.72	55.69	53.52	57.8		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	146.5	146.2	144.7	144.5	142.7	143.0	141.1	141.6		
Wt. Of water	3.5	3.8	5.3	5.5	7.3	7.0	8.9	8.4		
Wt. Of dry soil	91.1	91.9	89.3	90.9	90.0	87.3	87.6	83.8		
Water content %	3.8%	4.1%	5.9%	6.1%	8.1%	8.0%	10.2%	10.0%		
AV. Water content %	4.0%		6.0%		8.1%		10.1%			
Dry Density	1.981		2.099		2.20		2.076			



Contractor

[Handwritten signature]

[Handwritten signature]

Consultant

mohamed elsaid

m.elsaid

22-7-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SUSA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARS MATROUH From Station 504+000 To Station 568+177	 الهيئة العامة للنقل مصر
		Los Anglos Abrasion AASHTO-T96	

TESTING DATE:	19-07-2023	code	Station	509+000	509+560
LOCATION	K.P (509+250)	TW 2 P.S.G (1)	Material	Prepard subgrade	
NAME COMPANY	AL TAWAKOL 2		quantity	2000 m ³	

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3590	28.20

Lab. Specialist


Name :

Sign :

Lab. Engineer

Name :

Sign :



Consultant Engineer

Name : mohamed elsaid

Sign :

22-7-2023



Electric Express Train - HSR



California Bearing Ratio TEST

Testing Date :	22/7/2023	Code	FROM STA :	509+000	509+560
Location :	K.P (509+250)	TW 2 P.S.G(1)	: Material	Prepared subgrade	
Company Name	AL TAWAKOL 2		: Layer Thickness	2000m'	

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol.(cm ³)	2120
Mold WT. (gm)	5310
Mold WT. + Wet WT. (gm)	10302
Wet WT. (gm)	4992
Wet Density (g/cm ³)	2.355
Dry Density (g/cm ³)	2.185
Proctor Density (g/cm ³)	2.200
Compaction %	99.3

Moisture Ratio After Compacted Mold	
Tare No.	12
Tare WT. (gm)	55
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.15
Water WT. (gm)	6.8
Dry WT. (gm)	88.2
Moisture Content %	7.8

Swelling	
Mold No.	1
Date	22/7/2023
Initial Height (mm)	20.00
Final Height (mm)	20.00
Difference	0.00
Sample Height (mm)	120
Swelling Ratio %	0.00%

Loading Reading :

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (Kg)	105	195	350	585	800	1042	1304	1530	1955
Load (KN)	0.9	1.8	3.2	5.3	7.2	9.4	11.7	13.8	17.6



Calculations :-

Penteration (mm)	Load (Kn)	Standard Load (Ib)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 98
2.50	5.27	13.4	39.4%	99	98	38.9%
5.00	13.77	20.0	68.8%			67.9%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

(Handwritten signature in blue ink)

Consultant Engineer

Name : mohamed elsaid

Sign :

(Handwritten signature in blue ink)

22-7-2023

MATERIAL INSPECTION REQUEST



Location Name Electric express train	Contractor Company AL- Tawakol Company	Designer Company k.k																
Issued by Contractor	Name Eng. Ahmed Haleem	Sign <i>[Signature]</i>																
	Date 1-8-2023	Time																
Contractor reference	TW2 P.S.G - (02) -1-8-2022																	
Received by ER	MIR	<table border="1" style="width: 100%; text-align: center;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DD</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td> </tr> <tr> <td></td><td></td><td></td><td>1</td><td>8</td><td>23</td><td></td><td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				1	8	23		
C1	C2	C3	DD	MM	YY	HH	MM											
			1	8	23													

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Prepared subgrade material				
Location to be Used	From	To	LAYER		
	509+000	509+560	+0.5		
	509+500	509+560	+0.25		
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve analysis	m ³	3000	29-07-2023	
2	Classification	m ³	3000	29-07-2023	
3	Proctor & O.m.c	m ³	3000	31-07-2023	
4	LL & P.L & PI	m ³	3000	29-07-2023	
5	C.B.R	m ³	3000	1-8-2023	
6	Loss angelus	m ³	3000	31-07-2023	
Comments by:			Comments by:		
A sample has been taken from fill material by K.K office to (Al Tawakol laboratory) and the results founded meet the specifications and accepted.					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Eng. Ahmed Haleem	<i>[Signature]</i>	1-8-2023		
QA/QC *	<i>mohamed elsaied</i>	<i>m-elsaied</i>	1-8-2023		
GARB**					
Comments by					
Employers Representative					

* Designer
** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Location Name	Contractor Company		Designer Company							
Electric express train	AL- Tawakol COMPANY		k.k							
Issued by Contractor	Name	Sign	Date	Time						
	Eng Ahmed Haleem		1-08-2023							
Contractor Reference	TW2 P.S.G - (2) - 1-8-2023									
Received by ER		MAR	C1	C2	C3	DD	MM	YY	HH	MM
						1	8	23		

NB :Package 1 only (Package 2 via Content)
The following test result are attached for review

Description of Materials	Soil (A-1-a)			
Location to be Used	K.p (509+250)			
Item	Specification	Test requirement	Test result attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to specifications	
2	ASTM C 136	Sieve Analysis	According to specifications	
3	ASTM D 1440	Passing Sieve, No 200	9.4 %	
4	ASTM D 4318	Atterberg limit	N.P	
5	ASTM D 2974	Moisture content	7.9 %	
6	ASTM D 1557	Modified proctor	2.20	
7	ASTM D 1883	CBR	75.0 %	
8	ASTM C 535	Loss Angeles	32.2%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng Ahmed Haleem		1-08-2023	
Contractor QA/QC *	mohamed elsaid		1-8-2023	
GARB**				
Employers Representative				

* Designer
 ** Alignment/Bridges: Culvert only

	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177		
	Operating by: Al Tawakol Central Lab		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	30-07-2023	code	ZONE	509+000	509+560
LOCATION	K.P (509+250)	TW 2 P.S.G (2)	Material	Prepared subgrade	
NAME COMPANY	AL TAWAKOL 2		quantity	3000 m ³	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)				66870.00	gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	0.0	1965.0	8610.0	8100.0	10175.0	12200.0	2650.0	CLASS	A-1-A	
Cumulative Retained (g)	0.0	1965.0	10575.0	18675.0	28850.0	41050.0	43700.0	PRO	2.20	
Cumulative Retained %	0.0	2.9	15.8	27.9	43.1	61.4	65.4	WC	7.9	
Cumulative Passing %	100.0	97.1	84.2	72	56.9	38.6	34.6	CBR	75.0	
								LA	32.2	

B-soft material gradation				WT.OF sample				500.00	gm
sieve size	10	40	200						
Cumulative Retained (g)	110.00	235.00	365.00						
Cumulative Retained %	22.00	47.00	73.00						
Cumulative Passing %	78.00	53.00	27.00						


C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97	84.2	72	56.9	38.6	34.6	27.0	18.4	9.4

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.PI

Contractor

Eng

Ahmed Haleem



Consultant


mohamed elsaid

m.elsaid

1-8-2023



Electric Express Train - HSR
From El Ain El Bokhna City To El Alamein - MATROUH
Section - 7 From FOKA TO MARSA MATROUH
From Station 804+000 To Station 868+177



PROCTOR TEST


TESTING DATE :	31-07-2023	code	ZONE	809+000	809+860
LOCATION :	K.P (809+260)	TW 2 P 5.0 (2)	Material	Prepared subgrade	
NAME COMPANY :	AL TAWAKOL 2		quantity	3000 m ³	

Weight of empty mold :	5620.0
Mold Volume:	2124.0

MAX Dry Density	2.20
Water content %	7.9%

trial no :	1	2	3	4
Wt. Of Mold + wet soil	9995.0	10315.0	10670.0	10523
Wt. Of soil	4375.0	4695.0	5050.0	4903.0
Wt. Density	2.060	2.210	2.378	2.308

Face No.	11	12	13	14	15	16	17	18
Face wt.	85.62	85.42	82.32	84.12	83.12	83.21	86.32	86.3
Wt. Of wet soil & face	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0
Wt. Of dry soil & face	146.5	146.2	144.7	144.5	142.7	143.0	141.1	141.6
Wt. Of water	3.5	3.8	5.3	5.5	7.3	7.0	8.9	8.4
Wt. Of dry soil	90.9	90.8	92.4	90.4	90.6	89.8	84.8	85.3
Water content %	3.9%	4.2%	6.7%	6.1%	8.1%	7.8%	10.5%	9.8%
Avg. Water content %	4.0%		5.9%		7.9%		10.2%	
Dry Density	1.981		2.088		2.20		2.095	



Contractor

[Handwritten signature and stamp of the contractor]

Consultant

mohamed elsaid

[Handwritten signature of Mohamed Elsaid]
 1-8-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ا.د. خالد شندوبل	 الجمعية المصرية لمهندسي الطرق والنقل 1952	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	
Los Anglos Abrasion AASHTO-T96			

TESTING DATE:	31-07-2023	code	Station	509+000	509+560
LOCATION	K.P (509+250)	TW 2 P.S.G (2)	Material	Prepard subgrade	
NAME COMPANY	AL TAWAKOL 2		quantity	3000 m ³	

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3390	32.20

Lab. Specialist


Name :

Sign :

Lab. Engineer

Name : Ahmed Haleem


Sign :



Consultant Engineer

Name : mohamed elszied

Sign :


 1-8-2023

California Bearing Ratio TEST

Testing Date	8/1/2023	Code	FROM STA.	509+000	509+560
Location	K.P (609+250)	TW 2 P.S.G (2)	Material	Prepared subgrade	
Company Name	AL TAWAKOL 2		Layer Thickness	1000m'	

:- Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2170
Mold WT. (gm)	5310
Mold WT. + Wet WT. (gm)	10445
Wet WT. (gm)	5135
Wet Density (g/cm ³)	2.366
Dry Density (g/cm ³)	2.194
Proctor Density (g/cm ³)	2.200
Compaction %	99.7

Moisture Ratio After Compacted Mold	
Tare No.	20
Tare WT. (gm)	56
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.15
Water WT. (gm)	6.8
Dry WT. (gm)	87.2
Moisture Content %	7.9

Swelling	
Mold No.	1
Date	8/1/2023
Initial Height (mm)	30.00
Final Height (mm)	30.00
Difference	0.00
Sample Height (mm)	120
Swelling Ratio %	0.00%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (Kg)	382	565	725	965	1112	1356	1544	1752	2365
Load (kN)	3.4	5.1	6.5	8.7	10.0	12.2	13.9	15.8	21.3



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 95
2.50	8.09	13.4	65.1%	100	95	62.0%
5.00	15.77	20.0	78.7%			75.0%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name : mohamed elsaid

Sign :

1-8-2023

MATERIAL INSPECTION REQUEST



Location Name	Contractor Company		Designer Company							
Electric express train	AL- Tawakol Company		k.k							
Issued by Contractor	Name	Sign	Date	Time						
	Eng. Ahmed Haleem	<i>محمد عبد الحكيم</i>	17-07-2023							
Contractor reference	TW2 - (59) 17-07-2023									
Received by ER		MIR	C1	C2	C3	DD	MM	YY	HH	MM
						17	07	23		

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials		FILL MATERIAL RESULTS			
Location to be Used	From	To	LAYER		
	509+000	509+500	FERMA		
	509+540	509+560	-8.5		
	509+540	509+560	-8		
	509+540	509+560	-7.5		
	509+540	509+560	-7		
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve analysis	m ³	5000	15-07-2023	
2	Classification	m ³	5000	15-07-2023	
3	Proctor & O.m.c	m ³	5000	16-07-2023	
4	L.L & P.L & PI	m ³	5000	15-07-2023	
5	C.B.R	m ³	5000	17-07-2023	
Comments by:		Comments by:			
A sample has been taken from fill material by K.K office to (Al Tawakol laboratory) and the results founded meet the specifications and accepted.					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Eng. Ahmed Haleem		17-07-2023		
QA/QC *	<i>mohamed elsaied</i>	<i>m.elsaied</i>	<i>17-7-2023</i>		
GARB**					
Comments by					
Employers Representative					

* Designer
** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Location Name	Contractor Company		Designer Company						
Electric express train	AL- Tawakol Company		k.k						
Issued by Contractor	Name	Sign	Date		Time				
	Eng. Ahmed Haleem	<i>أحمد عبد الحليم</i>	17-07-2023						
Contractor Reference	TW2 - (59) - 17-07-2023								
Received by ER	MAR	C1	C2	C3	DD	MM	YY	HH	MM
					17	07	23		

NB: Package 1 only (Package 2 via Content)

The following test result are attached for review

Description of Materials	Soil (A-1-A)			
Location to be Used	K.P (509) NO. (1)			
Item	Specification	Test requirement	Test result attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to specifications	
2	ASTM C 136	Sieve Analysis	According to specifications	
3	ASTM D 1440	Passing Sieve, No 200	13.60	
4	ASTM D 4318	Atterberg limit	N. PI	
5	ASTM D 2974	Moisture content	7.7 %	
6	ASTM D 1557	Modified proctor	2.16	
7	ASTM D 1883	CBR	56.1%	
Comments by:		Comments by:		

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Ahmed Haleem		17-07-2023	
Contractor QA/QC *	<i>mohamed elsaid</i>	<i>m.elsaid</i>	<i>17-7-2023</i>	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only