



Agents & Distributors
Civil Engineering Products



الهيئة العامة
للطرق والكبارى و النقل البرى
(GARBLT)
وزارة النقل

Project	مشروع اتصال كدعم التربة فى المسافة من المحطة ١٠٠+٣٤١ الى المحطة ٧٠٠+٣٤١ القطار السريع منطقة الغربيات							
بيان اجماليات للبند رقم (٤)								
الملاحظات	الاجملى	الكمية الحالية	الكمية السابقة	الكمية العقد	الوحدة	البند	رقم البند فى العقد	Items No:4
	١٤٠٩٨,٥٠	١٤٠٩٨,٥٠	٠,٠٠٠	١٨٧٥٠,٠٠٠	م ^٢	بالتر المسطح اتصال تسوية ± 20 سم للأرض الترابية طبقاً للمواصفات التصميمية والبند شامل مما جديده طبقاً لأصول الصناعة والروسك والموصلات وتعليمات المهندس المشرف		
	١٤٠٩٨,٥٠	اجملى ما تم تنفيذه						
	٠,٠٠٠	اجملى الكمية المدرجة بالمستخلص السابق						
	١٤٠٩٨,٥٠	الكمية المدرجة بالمستخلص خلال المدة						
	١٤٠٩٨,٥٠	اجملى الكمية المدرجة بالمستخلص الحالي						

الهيئة العامة للطرق والكبارى

م/ علاء ابو رحمه

م/ احمد الكاشف

الأستشارى العام سيمترا


م/ احمد الكاشف

شركة جيوس للتجارة والمقاولات





Agence de Conception
Civil Engineering - Tunisie



حصر الكميات (أصالة نسوية)				
مشروع اتصال تدعيم التربة في المسافة من المحطة ٣٤١+٧٠٠ إلى المحطة ٣٤١+١٠٠ في منطقة الغربيات				
الملاحظات	الكمية	الى	من	البند
نسوية	١٤٠٩٨.٥٠	٣٤١٦.٨٥	٣٤١١.٠٠	بالمتر المسطح اتصال نسوية ± 20 سم للأرض الطبيعية طبقا للمناسوب التصميمية والبلد شامل مما جسيمة طبقا لأصول الصناعة والروسمات والمواصفات وتعليمات المهندس المشرف
	١٤٠٩٨.٥٠			
				الإجمالي م ٢٠

الهيئة العامة للطرق والكباري
م/ علاء ابو رحمة

١٣٠٩٨٠٥٠

الاستشاري العام (مسترا)
م/ احمد الكاشف

٣٤١٦.٨٥

شركة جيوس
للتجارة والمقاولات

٣٤١١.٠٠





Al-Gharbanivat 341+100-341+700

الملاحظات	الاجملى	الكمية الحالية	الكمية السابقة	كمية العقد	الوحدة	البيد	رقم البيد في العقد
	£	£	.	£	عداد	بمطابقه نقل منتهية الخو تزف الى موقع دفنها وتلقها داخل الموقع ثم فيها ونقلها خارج الموقع بعد الانتهاء من كافة الاعمال والسعر يشمل المعدات والاولاش اللازمة لذلك والتركيب بالموقع ومكان تخزينها والبيد شامل مما جديده على ان تم جميع الاعمال طبقا للشروط والوصفات القوية والرمومات وحسب تعليمات المهندس المشرف وحسب اصول الصناعة	Items No:7
	£					اجملى ما تم تنفيذه	
	.					اجملى الكمية المدرجة بالمستخلص السابق	
	£					الكمية المدرجة بالمستخلص خلال المدة	
	£					اجملى الكمية المدرجة بالمستخلص الحالي	

محمد ابراهيم

الأستاذ العام مسيتر

28/05/20





بالعدد نقل مكينة الخوازيق

مشروع اعمال تدعيم التربة في المسافة من المحطة ٣٤١+١٠٠ الى المحطة ٣٤١+٦٨٥
القضار السريع منطقة القريبات

الملاحظات	الاجمالي	الكمية	الوحدة	البند
	£	£	مقطوعة	بمقطوعة نقل مكينة الخوازيق الى موقع دفنها ونظفها داخل الموقع تم فكها ونظفها خارج الموقع بعد الانتهاء من كافة الاعمال والسعر يشمل المعدات والافرنش اللازمه تفك والترتيب بالموقع ومكان تفريتها والبند شامل مما جرمه على ان تتم جميع الاعمال طبقا للشروط والمواصفات الفنية والرسومات وحسب تعليمات المهندس المشرف وحسب اصول الصناعة
	£			
	£			

الاجمالي (عدد)

الهيئة العامة للطرق
والكباري
لجنة المراجعة

الاستشاري العام
مستشار
مستشار

شركة جيوس
للتجارة والمقاولات
مستشار





Geos

Agents & Distributors

Civil Engineering Products



المجلة الخامسة
الطرق والكباري والنقل البري

(GARBLT)



5

مشاريع أعمال لتعليم التربة في المسافة من المحطة ٣٤١+٧٠٠ المحطة ٣٤١+١٠٠

Explain

بیان اجمالیات التہذیب رقم (۷۸)

[illegible]

الهيئة العامة للطرق والكباري

4/22/2019

م ا ی ر

الأستاذ في العام الدراسي

م / أحمد ابو عافیه





Geos

Agents & Distributors

Civil Engineering Products

Civil Engineering Products



الهيئة العامة
للطرق والكباري والنقل البري
(GARBLT)



مشروع اعصال تدعيم التربة في المنطقة من المحطة ٣٤١+٧٠٠ الى المحطة ٣٤١+٧٠٠

القطار السريع منطقة الغربيات

بيان اجماليات للتبذ رقم (١١)

رقم البند في العقد	البند	الوحدة	كمية العقد	الكمية المبذورة	الكمية الحالية	الاجملي	الملاحظات
Items No: 11	بشكل العصب كوربة و صب خرسانة ويتم تسخير الخرسانة مع الخلطة و لامة التربة بتركيبة على الاقل المقررة المعيار ٢ للمعيب القوي للخرسانة لمساحة بعد ٢٨ يوم من التسبب بظهورية عن ٣٠٠ كجم/م ^٣ ومحتوى الاسمنت لا يقل عن ٤٠٠ كجم/م ^٣ اسمنت بوركلاند في نتيجة لوجوه جود وقليل بتركية	م ^٣	٧٠٠,٠٠٠	٦٥٣,٠٠٠	٧٠,٤٨	٧٢٣,٤٨	
	اجملي ما تم تنفيذ (م ^٣)					٧٢٣,٤٨	
	اجملي الكمية بلسمية صرف ٩٥ %					٦٨٧,٠٠٠	
	اجملي الكمية المبرجة بالاسمنت من الحصى عن اللدة					٣٤,٠٠٠	

الهيئة العامة للطرق والكباري

م/ علاء ابو رحمة

١٣٠١

الاستشاري العام مسبقا

م/ احمد ابو عاتية

١٣٠١

شركة جيس للتجارة والمقاولات

Geos
For Trading and Contracting



Geos

Agents & Distributors
Civil Engineering Products
Civil Engineering Company



المدينة العامة
للطرق والكباري و النقل البري
(GARBLT)



حصص الكميوت (خرسانة زائدة نتيجة لوجود جيوب وخلفاء بالقرية)

مشروع اتصال لدعم التربة في المسألة من المنطقة (١٠٠ + ٣٤١) إلى المنطقة (١٠٠ + ٣٤١)

المقار السريعة منطقة التوريات

الملاحظات	الرقم	كمية الخرسانة الطرية	كمية الخرسانة الصلبة	أجزاء التوريات الصلبة	المدة	Bar Mark
	٧٢٣,٤٨٠	٨٤٦٩,٥٠	٧٧٣٩,٠٢	٢٤٦١٦,٩٧	بالقرى: الكعب فور به و صب خرسانة ويتم تصميم الخلطة الخرسانية مع الطلاء و لينة فيمكنه على ألا تال. المقارمة المعززة للكعب القوي للخرسانة المستعملة بعد ٢٨ يوم من الصب بالمقارمة عن ٢٠٠ كجم/م ^٣ ومستوى الأمست لا يقل عن ٢٠٠ كجم/م ^٣ سمكت ١٨ مللادي نتيجة لوجود جيوب وخلفاء بالقرية	١١
	٧٢٣,٤٨٠				الإجمالي (٣٥)	

الهيئة العامة للطرق والكباري

م/ علاء ابو رعه

م/ احمد ابو عاتية

الاستشاري العام سويكدا

م/ احمد ابو عاتية

م/ احمد ابو عاتية

شركة جويس للتجارة والمقاولات





Geos

Agents & Distributors
Civil Engineering Products
Civil Engineering Products



المدينة العامة
للطرق والكباري والنقل البري
(GARBLT)



مشروع اعمال تدعيم التربة في المسافة من المحطة ٣٤١+٧٠٠ الى المحطة ٣٤١+٧٠٠

القطار السريع منطقة القريجات

بيان اجماليات البند رقم (١٥)

رقم البند في العقد	البند	الوحدة	كمية العقد	الكمية السابقة	الكمية الحالية	الاجمالي	الملاحظات
Items No: 15	بشتر المصعب طر موكليش بيت القو اترك المصوبه بالمواد المتاحه بالمصنوع المصوب الزام الاجماليات طابق المصوبه بالمصنوع المصوب حسب الاجماليات والمواصفات الموضحة بالرسومات التنفيذية والقياسات لرفع أي مادة تظهر أثناء العمل وسنقوم بالرفع أي عواقب تعرضه ونفرض طبقا لاجمالي الرسومات وكان ما يقرر انهم يعمل طبقا للتوريد	٣ م	٢٠٠٠٠٠٠٠٠	٠٠٠٠	٢٢٩٥٠,٣٤	٢٢٩٥٠,٣٤	
	اجمالي ما تم تنفيذه (٣ م)					٢٢٩٥٠,٣٤	
	اجمالي الكمية بنسبة صرف ٩٥%					٢٠٠٠٠٠٠٠٠	
	اجمالي الكمية المخرجة بالمستخلص الحالي من المدة					٢٠٠٠٠٠٠٠٠	

المدينة العامة للطرق والكباري

د/ علاء ابو رحمة

م/ احمد ابو عافيه

المستشار العام سيمسرا

م/ احمد ابو عافيه

شركة جيوس للتجارة والمقاولات





Geos

Agents & Distributors
Civil Engineering Products
Civil Engineering Products



الهيئة العامة
للطرق والكباري والنقل البري
(GARBLT)



مشروع اعمل تدعيم التربة في المسافة من المحطة ٢٤١+١٠٠ الى المحطة ٢٤١+٧٠٠
القطر السريع منطقة القريبات

مشروع

بيان اجتماعات اللبند رقم (١٧)						
الملاحظات	الاجملى	لكمية الحادية	لكمية المنطقة	كمية العقد	لوحدة	البند
	٣٧٤,٠٠٤	٣٧٤,٠٠٤	٠,٠٠٠	٤٤٠,٠٠٠	م	بشير لخص كرسية حديدية للاسفلت والخرق والانتفاخية والمقوية الموزة لخص كرسية بعد ١٨ يوم عن ٢٥٠ كجم سم ٢ ولا يقل مستوى الاسفلت عن ٢٠٠ كجم/م ٢ ولقوة تحمل على ما يترجم توفر حمل طبقا للمسوحات والخرق والمواسمات وتجهيزات الماشين المشرف
	٣٧٤,٠٠٤					Items No: 17
	٣٧٤,٠٠٤					اجملى ما تم تنفيذه (م)
	٣١٧,٠٠٠					اجملى لكمية بنسبة صرف ٨٥%
	٣١٧,٠٠٠					اجملى الكمية الصادرة بالمستخلص الحالي عن المدة

الهيئة العامة للطرق والكباري

م / علاء ابو رحمه

٣١٧٠٠٠

الاستشاري العام سينس

م / احمد ابو عافيه

٣١٧٠٠٠





Geos

Agents & Distributors
Civil Engineering Products
Civil Engineering Products



الهيئة العامة
للطرق والكباري و النقل البري
(GARBLT)



حصر الكميات (خرسانة عالية - قواعد)

مشروع (صلح ك عدم التربة في المسألة من المحطة ٣٤١+٠.٠ إلى المحطة ٣٤١+٧.٠)

الطائر السريع منطقة التربة

الملاحظات	الاجمعي	مسك	عرض	طول	البيد	Bar Mark
	٠,٥٢٩	٠,١٠	٢,٣٠	٢,٣٠	بالمر المكعب خرسانة عالية للأسس والطلاءات الإنشائية والطبقة السمرة لمكب التربة بعد ٢.٨ م عن ٢.٥ م عدم اسم ٢ ولا طاق مقوى الأسس عن ٢.٠ م حفرهم ٣ والفتة تشمل كل ما يدر لغير العمل طبق للمواصفات والشروط والمواصفات وتعليمات المهندس المشرف	١٧
	٠,٠٢٨	٠,١٠		٠,٢٨	قسم قطع رأس الخندق	
	٠,٥٠١				اجمالي القاعدة الواحدة (٣ م)	
	٣٧٤,٠٤٢				اجمالي عدد القواعد = ٧٤٧	

الهيئة العامة للطرق والكباري

م/ علاء ابو رحه

٣١٥٠٠٠٠

الاستشاري العام سينشرا

م/ احمد ابو عاليه

٣١٥٠٠٠٠


شركة جيون للتجارة والمقاولات

٣١٥٠٠٠٠





Chill Engineering Products



المبيطة الصامة
الطارق و الكباري و النقل البري
(GARBLT)



مستخرج اصل كد عجم التربة في المسافة من المحطة ٣٤١+١٠٠ الى المحطة ٣٤١+٧٠٠ القطار السريع منطقة الغربيات

Exhibit

بين اجماليات للبند رقم (١٨)

بيان اجماليات البند رقم (١٨)						
الملاحظات	الاجملي	القيمة الحقيقية	القيمة المبينة	كمية العقد	الوحدة	البند
	١٢٩٣,٨٤	١٢٩٣,٨٤	٠,٠٠	١٢٠٠,٠٠	م	بالمر المكس كوريد حسب قسيمة مساحة للمعدات والأدوات على أن يكون الخط والعمق يتوافق على الأقل المقايمة المعقولة للمكس القياسي للقرصية مساحته ١٨/٢٠م من نص بطريقه عن ٣٠٠ كم / اسد٩ والا يقل الامتنت عن ٣٥ كم/م٣ استنتت من الخاخر على مر مقام الكورينات طبقا للشروط والقواصيات مع معالجته الكرسقه بعد نصب طبقا للقواصيات والسر يشمل القيم التقديرية وكل ما يلزم تنوع العمل فكلما طبقا للرسومات والشروط والقواصيات والبيانات المتطلبات والمشراف والمالك لا تشمل فورية وتشتغل وتركيب حديد التسليح
	١٢٩٣,٨٤					اجملي ما تم تنفيذه (م)
	١٠٩٩,٠٠					اجملي القيمة بنسبة صرف ٨٥%
	١٠٩٩,٠٠					اجملي القيمة المدرجة بالمستخلص الجاهلي عن البند

الهيئة العامة للطرق والكباري

400, 500, 600, 700, 800, 900, 1000

مراد علی

الأستاذ د. العام سيستاني

م / احمد ابو عايشه

2/1/2014

شركة جيو سن للتجارة والمقاولات



GEOS
For Trading and Contracting



Geos

Agents & Distributors

Civil Engineering Products

For Government Projects



المدينة العامة
للطرق و الكباري و النقل البري
(GARBLT)



مشروع اعصل تدعيم التربة في المسئلة من المحطة ٣٤١+١٠٠ الى المحطة ٣٤١+٧٠٠

القطر السريع منطقة الغريقيات

بيان اجماليات للتبذ رقم ١٨ - ١

رقم التبذ في العقد	التبذ	الوحدة	كمية العقد	الكمية لمصلحة	كمية لحظية	الاجملي	الملاحظات
Items No ١٠٨	في حقل زينة مسطوح الاسفلت والوجه طبقا لمطابق التجميع بت زيادة مسرد الترسعة ١٤٥ جنيه - م تبذ اسفلت موزة بتربعة او التلمن (حوزة زينة ٢٩٠ جنيه ١٠٠٠ تبذ اسفلت)	م ^٢	١٢٠٠٠,٠٠٠	٠,٠٠٠	١٢٩٣,٨٤	١٢٩٣,٨٤	
الاجملي ما تم تنفيذ (م ^٢)							
الاجملي الكمية بنسبة صرف ٨٥ %							
الاجملي الكمية المبرجة بالمستخلص الحالي عن المدة							
						١٠٩٩,٠٠٠	
						١٠٩٩,٠٠٠	
						١٢٩٣,٨٤	

الهيئة العامة للطرق والكباري


الاستشاري العام سينترا

م / علاء ابو رصه

م / احمد ابو عايقه

م / سوسن حجاز





Agents & Distributors

Coal Engineering Products



الهيئة العامة
للطرق والكباري و النقل البري
(GARBLT)



مشروع اصعل تدعيم التربة في المسافة من المحطة ٣٤١+١٠٠ الى المحطة ٣٤١+٧٠٠
القطر السريع منطقة الغريبات

مشروع اعمل تدعيم التربة في المسافة من المحطة ٣٤١+١٠٠ الى المحطة ٣٤١+٧٠٠							مشروع
بيان اجماليات البند رقم (١٩)							
الملاحظات	الاجملي	لكمية الحفرية	لكمية السابقة	كمية العقد	الوحدة	البند	رقم البند في العقد
	٥٩٠,٢٥	١٥٣,٢٥	٤٣٧,٠٠	٥٥٥,٠٠	طن	بالمقارن كوريد وبتشطيل وازركيب وترسيطة حديد تسليح من الصلب ١٠/٤٠ لتتلاءم جميع العناصر الانشائية والقدرة تحمل كل ما يلزم طبقا للشروط والتم استقامات والقوحت ويدخل تكريه الحديد المستخدم ومحمل على اللية كراسي تثبت التعلقات القوية للتسلح والتعلقات بين الاسياخ والارمر وحمل الاختبارات القوية وكل ما يلزم لتعمل طبقا لكامل الشروط والتم استقامات والتعلقات لمبتدئين لمشرف.	Items No: 19
	٥٩٠,٢٥					اجملي ما تم تنفيذ (طن)	
	٥٥٥,٠٠					اجملي الكمية المبرجة بالمستخلص	
	١١٨,٠٠					اجملي الكمية المبرجة بالمستخلص الحالي عن الدعة	

الهيئة العامة للطرق والكباري

مجله مطالعات ادبیات اسلامی


2017

الأستاذ د. العالم مصطفى

م / أحمد أبو عافية

20





Geos

Agents & Distributors
Civil Engineering Products



المدينة العامة
للطرق والكباري و النقل البري
(GARBLT)



حصر الكميات (حديد التسليح - خوازيق قطاع D)

مشروع أعمال تدعيم التربة في المساحة من المحطة ٣٤١+٠٠ الى المحطة ٣٤١+٧٠٠
القطار السريع منطقة الطر بالبيت

شكل التسليح	الاجملي الوزن (الطن)	اجملي الطول (متر)	اجملي عدد الاصابع	عدد	طول التسليح (متر)	وزن المتر الطولي (كجم)	لمتر تسليح (سم)	البلد	Bar Mark	
وصلة ١٨	٠,٢٤٠	١٢٠	١٠	١٠	١٢,٠٠٠	٢,٠٠٠	١٨	بطن كوربة وتثبيت وتركيب وربطة حديد تسليح من الصلب - ١٠-١٢ - لتعزيز جميع العناصر (الخرسانة) والتي تشمل على ما يلزم طبقا للشروط والمتطلبات والمواصفات وجدول طريقة الحديد المعتمدة ومعدل طي القالب كما هي تبينها المخططات التنفيذية للتصنيع والتجهيزات بين الاسودج والاكوتر وخلافة وعلى الاختبارات اللازمة وكل ما يلزم تهر العمل كتملا طبقا للمواصفات والشروط والمتطلبات وتعليمات المهندس المشرف.		
وصلة ١٦	٠,١٩٠	١٢٠	١٠	١٠	١٢,٠٠٠	١,٥٨	١٦			
وصلة ١٦	٠,٠٩٥	٦٠	١٠	١٠	٦,٠٠٠	١,٥٨	١٦			
سوستة الوصلة ١٨	٠,٠٥٨	٩٣,٣٩	٩٣,٣٩	٩٣,٣٩	٩,٩٠	٠,٦١٧	١٠			
سوستة الوصلة ١٦	٠,٠٧٠	١١٣,١٨	١١٣,١٨	١١٣,١٨	١٢,٠٠٠	٠,٦١٧	١٠			
سوستة الوصلة ١٦	٠,٠٢٩	٤٦,٢٦	٤٦,٢٦	٤٦,٢٦	٤,٩٠	٠,٦١٧	١٠			
اجملي الوزن لحدة خوازيق واحد (طن)										
٠,٦٨٠										
١١,٢٣٥								٩٠	اجملي الوزن لحدة خوازيق واحد (طن)	
١١,٢٣٥									اجملي الوزن لحدة خوازيق واحد (طن)	

المدينة العامة للطرق والكباري


المستشار العام سميثا

شركة جبرس للتجارة والمقاولات

م/ علاء ابو رحه
م/ سميثا

م/ احمد ابو عاليه





Geos

Agents & Distributors
Civil Engineering Products



الهيئة العامة
للطرق والكباري و النقل البري
(GARBLT)



حصص الكميات (حديد التسليح - خوازيق قطاع E,F)

مشروع اصيل تدعيم التربة في المنطقة من المحطة ٢٤١+٠٠ الى المحطة ٢٤١+٧٠
الاطار السريع منطقة الفرديات

شكل التسليح	الاجملي الوزن (الطن)	اجملي الطول (متر)	اجملي عدد الاسياخ	عدد	طول التسليح (متر)	وزن المتر نظري (كجم)	قطر التسليح (مم)	البيد	Bar Mark	
وصلة ١٨	٠,٢٤	١٢٠	١٠	١٠	١٢	٢,٠٠٠	١٨	يطلب توريد وتسليح وتركيب وترتيب حديد تسليح من الصلب ١٠٠٪ تتطلب جميع العناصر الانشائية والقواعد تشمل كل ما يلزم طبقاً للشروط والمراسلات والموافقات وجاهزاً توريد الحديد المعتمدة ومحملاً على الطاقة مركبة مثبتات الميقات الطرية لتتسليح والتكاملات بين الاسياخ والاوتار وخلافاً وحسب الاختصاصات اللازمة وكل ما يلزم لتتسليح العمل فاعلاً طبقاً للمواصفات والشروط والمواصفات والمواصفات المعتمدة المتوفرة.	١٩	
وصلة ١٦	٠,١٩	١٢٠	١٠	١٠	١٢	١,٥٨	١٦			
سوستة الوصلة ١٨	٠,٠٥٨	٩٣,٣٩	٩٣,٣٩	٩٣,٣٩	٩,٩	٠,١٢	١٠			
سوستة الوصلة ١٩	٠,٠٧٠	١١٣,١٨	١١٣,١٨	١١٣,١٨	١٢	٠,١٢	١٠			
٠,٥٥٧		اجملي الوزن لعدد خوازيق واحد (طن)								
٤٢٠,٠١٥		اجملي الطول (طن)								
٤٢٠,٠١٥		اجملي بالطن								

الهيئة العامة للطرق والكباري

المستشاري العلم سيندرا

شركة جيوس للتجارة والمقاولات


د/ علاء ابو رحه

د/ احمد ابو علقه

م/ محمد ملاح

م/ احمد ابو علقه





Geos

Agents & Distributors
Civil Engineering Products



المدينة الصناعية
للطرق والكباري و النقل البري
(GARBLT)



حصر الكميات (حديد التسليح - قواعد)

مشروع أعمال تدعيم التربة في المنطقة من المحطة ٣٤١+٠٠ إلى المحطة ٣٤١+٧٠٠
القطار السريع منطقة القريبات

شكل التسليح	الإجمالي الوزن (الطن)	إجمالي الطول (متر)	إجمالي عدد الأسياخ	عدد	طول التسليح (متر)	وزن المتر الطولي (كجم)	قطر التسليح (سم)	البيد	Bar Mark
قربان سفلي	٠,٠٢٩٣	٣٣	١١	٥	٣	٠,٨٩	١٢	يطلب توريد وتسليم قوائم وكميات حديد تسليح من الصلب ١٠/٤٠ تتطلب جميع العناصر (الأسياخ) وإلصاقه تشمل كل ما يلزم طبقا للترسية والمواصفات واللوائح ومعايير توريد الحديد المعتمدة ومحملة على القاية قوائم توريد أحمال التربة للتسليح والتخانات بين الأسياخ والأوتار وكتابة وعمل الاختبارات اللازمة وكل ما يلزم تنوع العمل كقلا طبقا للمواصفات والشروط والمواصفات ومطلوبات المهندسين المشرفين.	١٩
غطاء سفلي	٠,٠٢٩٣	٣٣	١١	٥	٣	٠,٨٩	١٢		
طرق سفلي	٠,٠٢٩٣	٣٣	١١	٥	٣	٠,٨٩	١٢		
غطاء علوي	٠,٠٢٩٣	٣٣	١١	٥	٣	٠,٨٩	١٢		
خطاف علوي	٠,٠٢٩٣	٣٣	١١	٥	٣	٠,٨٩	١٢		
إجمالي الوزن لكل خرزعة واحد (الطن)	٠,٢٥٨								
إجمالي الوزن لكل خرزعة (الطن)	١٠٩,٠٠٠								
إجمالي الوزن لكل خرزعة (الطن)	١٠٩,٠٠٠								
إجمالي الوزن لكل خرزعة (الطن)	١٠٩,٠٠٠								

المهندسة العامة للطرق والكباري


م/ علاء ابو رحه

م/ علاء ابو رحه

المستشار العام سيمسرا

م/ احمد ابو علقية

م/ احمد ابو علقية





Geos

Agents & Distributors

Civil Engineering Products



الطبعة الخامسة
للطوارق و الكباري و النفل البري
(GARBLT)



مشروع اعمل لدعم التربة في المنطقة من المحطة ١٠٠ الى المحطة ٧٠٠

Ex 9

القطر السريع منطقة الغربيات

بيان اجمالیات للهند رقم (۲۰)

تقرير الخصائص للمادة رقم (٢٠)							
رقم البند في العقد	المادة	الوحدة	كمية العقد	القيمة السابقة	القيمة الحالية	الاجمالي	
Items No: 20	بالمر السطح قودية وحمل طيلة فترة من شهورين على ايدى لوجه نظيري ودوران الانسداد وحجم الاضرار المتوقعة والسر يشمل كل ما يترتب لهذه الاضرار سواء كانت مادية او مالية او انسانية وتضمنت التأمينات المشترط وعلى المالك اعادة كافة اضرار على التغطية وعلى ما يترتب لهذه الاعمال كالتلا والافس خمس طيلة اعمار المصانة وتضمنت التأمينات المشترط .	٢٢	٧٢٣٠,٠٠٠	٢٩٠٩,٧٨	٢٩٠٩,٧٨	٢٩٠٩,٧٨	
		اجمالي ما تم تقيده (٢٢)					
		اجمالي القيمة البديلة تصرف ٩٥% اجمالي القيمة المبرجة بالمستخلص الحالي عن المادة					
						٢٧٥٩,٠٠	
						٢٧٥٩,٠٠	

الهيئة العامة للطرق والكباري

مجلس علماء ائمة ورجاله

21214

الأستاذ في العام سبتمبر

م / أحمد ابو عاتق

[Handwritten signature]

شركة جازمين للتجارة والمقاولات



GEOS

For Trading and Contracting



Geos

Agents & Distributors
Civil Engineering Products



الهيئة العامة
للطرق والكبارى والنقل البرى
(GARBLT)



حصص الكبيك (عزل التربة) - قواعد

مشروع اعداد كبح التربة في المسألة من المحطة ٣٤١+١٠٠ الى المحطة ٣٤١+١٠٠

القطر المربع منطقة التربة

ملاحظات	الاجملى	عدد الاربع	عرض	طول	النتج	Bar Mark
	٤,٤١	١,٠٠	٢,١٠	٢,١٠	نظير فصل لوريد وصل طلبة عزلة من التربة بوجه تصديري ودعوى الاساسات وجميع لاصل التربة والسر يشل كل ما يلزم لجر الاعمال لهورا ككل ذلك وفيه لوصول لمتابعة وتطبيقات المبني بالتركيب وعلى التربة لاجل كلفة لهورا لكان التربة لكان لهورا ككل ذلك وفيه لوصول لمتابعة وتطبيقات التي لهورا لمتابعة وتطبيقات المبني بالتركيب بالتركيب لهورا كلفة لهورا لكان التربة لكان لهورا ككل ذلك وفيه لوصول لمتابعة وتطبيقات التركيب بوجه تصديري ودعوى الاساسات وجميع التربة لاجل كلفة لهورا لكان التربة لكان لهورا ككل ذلك وفيه لوصول لمتابعة وتطبيقات كذلك وفيه لوصول لمتابعة وتطبيقات المبني بالتركيب بالتركيب لهورا كلفة لهورا لكان التربة لكان لهورا ككل ذلك وفيه لوصول لمتابعة وتطبيقات	
	٥,٨٨	٤,٠٠	٥,٧٠	٢,١٠		
	١٠,٢٩٠					
	٢٩٠١,٧٨٠				اجملى القاعدة الواحدة (م ^٢)	
					اجملى عدد القواعد = ٢٨٢	

الهيئة العامة للطرق والكبارى


م / علام ابو رعه

م / احمد ابو رعه

الاستشاري العام سميث

م / احمد ابو رعه

م / احمد ابو رعه



(المنطقة الخامسة - غرب الدلتا)

(الإسكندرية - مرسى مطروح)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد

بالإحالة الى مشروع انشاء القطار السريع (العين السخنة- مطروح) والى عملية
تدعيم التربة أسفل الخط الأول للقطار الكهربائي السريع في المسافة من كم
٣٤١+١٠٠ الى كم ٣٤١+٧٠٠ بطول ٦٠٠ م بمنطقة الغربانيات عقد رقم
(٢٠٢٤/٢٠٢٣/١٢٦٧) تنفيذ شركة جيوس للتجارة والمقاولات

مرفق لسيادتكم طيه المقايضة المعدلة رقم (١) بنفس قيمة المقايضة الاصلية وذلك بعد
موافقة السيد اللواء مهندس / رئيس الهيئة العامة للمطرق والكباري علي محضر
مفاوضة الشركة علي الاسعار بتاريخ ٢٠٢٤/٧/٧ بقيمة (١٤٥,١٨١,٧٥٥) مليون
جنيها فقط لا غير.

والامر مفوض لسيادتكم لاتخاذ ما ترونه مناسباً..

وتفضلوا بقبول وافر الاحترام ""

السيد /

تحريرا في ٢٠٢٤/٨/١٨

رئيس الإدارة المركزية

المنطقة الخامسة - غرب الدلتا

(الإسكندرية - مرسى مطروح)

٢٠٢٤
٨/١٨

عميد مهندس /

"هاني محمد محمود طه"

مقايضة معدلة

=====

اسم العملية

مشروع انشاء القطار السريع (العين السخنة-مطروح) والى عملية تدعيم التربة أسفل الخط الأول للقطار الكهربائي السريع في المسافة من كم ٣٤١+١٠٠ الى كم ٣٤١+٧٠٠ بطول ٦٠٠ متر بمنطقة الغربانيات

اسم الشركة المنفذة	شركة جيوس للتجارة والمقاولات
قيمة العملية طبقا للعقد	١٤٥,١٨٢,٥٠٠ جنيه
عقد العملية	٢٠٢٤/٢٠٢٣/١٢٦٧
مدة المشروع طبقا للتعاقد	(٦) شهور
تاريخ بدء العملية	٢٠٢٤/٣/٧
تاريخ النتهاء الفعلي طبقا للعقد الأصلي	٢٠٢٤/٩/٦
تاريخ النتهاء الفعلي طبقا لآخر موافقة معتمدة	٢٠٢٤/٩/٦
المقايضة وارادة من	المنطقة الخامسة غرب الدلتا
قيمة المقايضة المعدلة	١٤٥,١٨١,٧٥٥ جنيه
قيمة النقص وكذا نسبة النقص عن العقد الأصلي	٠
مبررات المقايضة	
"كميات الاعمال طبقا لما تم تنفيذه على الطبيعة ودفاتر الحصر"	
مهندس / علاء أبو رحمة	م (علاء أبو رحمة)
مهندس / محمد حسنى فياض	
مهندس / محمد محمود محمد أبازة	
مهندس محمد كمال حسن غنيم	
عميد / أبوبكر احمد حسن عساف	
السيد العميد المهندس / هانى محمد طه	
مهندس / أيمن محمد متولى	
الأستاذ / تامر بدرت محمود	
مهندس المشروع	
مدير عام المشروع	
مدير عام تنفيذ الكبارى	
مدير عام صيانة الكبارى	
رئيس الإدارة المركزية للشئون المالية والإدارية	
رئيس الإدارة المركزية للمنطقة الخامسة	
رئيس الإدارة المركزية لتنفيذ وصيانة الكبارى	
مدير عام العقود والفتاوى واللوائح	

التوقيع

مهندس / محسن محمد زهران

رئيس قطاع التنفيذ والمناطق

التوقيع

لواء مهندس / حسام الدين مصطفى

رئيس الهيئة العامة للطرق والكبارى

مشروع اعمال تدعيم التربة اسفل الخط الاول للقطار الكهربائي السريع (السبخة - الاسكندرية العلمين - مطروح) في المسافة من كم ٢٤١+١٠٠ الى كم ٢٤١+٧٠٠ بطول ٦٠٠ متر بمنطقة الغربانيات
تنفيذ شركة جيوس للتجارة والمقاولات
مقايضة معدلة (١)

٢	البند	الوحدة	الكمية	القيمة	الاجمالي	ملاحظات
١	بالمتر الطولي أعمال الرقع المساحي للمرافق والمعترضات	م ط	١	١٣	١٣	
٢	بالمتر الطولي أعمال جسات بائير	م ط	١	١٧٧	١٧٧	
٣	بالمتر المكعب حفر في جميع أنواع التربة (ما عدا المتناسكة وشديدة المتناسك والصخرية) بالمعمق المطلوب لزوم الأساسات بأجهاد حتى ١٥٠ كجم / سم ٢ بحيث يصل عمق الحفر إلى المنسوب الصالح لتأسيس حسب الأبعاد والمقاسات الموضحة بالرسومات التنفيذية والسعر يشمل سند جوانب الحفر وإزالة أي عوائق تعترضه ونزع مياه الرشح إذا لزم الأمر ونقل نواتج الحفر الزائدة إلى المقالب العمومية والبند شامل معاً جميعه طبقاً لأصول الصناعة والرسومات والمواصفات وتعليمات المهندس المشرف	م ٣	١	٦٤	٦٤	
٤	بالمتر المسطح أعمال تسوية ± ٢٠ سم للأرض الطبيعية طبقاً للمناسيب التصميمية والبنود شامل معاً جميعية طبقاً لأصول الصناعة والرسومات والمواصفات وتعليمات المهندس المشرف	م ٢	١٦,٦٠٠	٢٦	٤٣١,٦٠٠	
٥	بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات والتمرجح الوارد بالإشترافات العامة والخاصة والمشروع لا تقل نسبة لحمل كاليفورنيا عن ٨٠% ولا يزيد نسبة الفقد بجهاز لوس أنجلوس عن ٤٠% ولا يزيد الإنمصاص عن ١٠% وفردتها على طبقتين باستخدام آلات التسوية الحديثة على أن لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالمياه الأتوسلية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة قصوى (لا تقل عن ٩٥%) من الكثافة المعملية والقيمة تشمل إجراء التجارب المعملية والحقلية ويتم التنفيذ طبقاً لأصول الصناعة والرسومات التنفيذية المتضمنة والبنود بجميع مشتملاته طبقاً لمواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف - مسافة النقل ٢٠ كم - يتم احتساب علاوة ١,٢ جنيه لكل ١ كم زيادة أو النقصان وذلك حتى مسافة نقل ١٠٠ كم و ١ جنيه لكل ١ كم زيادة عن مسافة نقل ١٠٠ كم . - السعر يشمل قيمة المادة المحجورة و على الشركة المنفذة تقديم ما يثبت من الجهات الرسمية المشرفة عن المحاجر.	م ٣	١	٢٤٣	٢٤٣	
٦	بالمتر المكعب تكسير وإزالة أسفلت وطبقات أساس باي سمك ونقل المخلفات خارج الموقع ونهو العمل والبنود شامل معاً جميعية طبقاً لأصول الصناعة والرسومات وتعليمات المهندس المشرف مسافة نقل ١٠ كم ويتم احتساب علاوة ١ جنيه لكل ١ كيلومتر	م ٣	٣٠٠	٧٤	٢٢,٢٠٠	
٧	بالمقطوعة نقل ماكينه الخوازيق الى موقع دأها ونقلها داخل الموقع لم فكها ونقلها خارج الموقع بعد الانتهاء من كافة الاعمال والسعر يشمل المعدات والاولاش اللازمة لتفك والتركيب بالموقع ويمكن تخزينها والبنود شامل معاً جميعه على ان تتم جميع الاعمال طبقاً للشرط والمواصفات الفنية والرسومات وحسب تعليمات المهندس المشرف وحسب اصول الصناعة	مقطوعة	٤	٢٨٤,٦٧٢	١,١٣٨,٦٩٢	
٨	بالمتر الطولي تنفيذ خوازيق محفورة بالبر ومضبوته بموالمها (bored piles) قطر ٦٠ سم وتصب بخرسانة مسلحة ويتم تصميم الخلطة الخرسانية مع الخلط و الدمك الميكانيكي على ألا تقل المقاومة المموزة للمكعب القياسي للخرسانة المسلحة بعد ٢٨ يوم من الصب بالطبيعة عن ٢٥٠٠ كجم/سم ٢ ومحتوى الأسمنت لا يقل عن ١٥٠ كجم/م ٣ أسمنت بورتلاندى عالى واستخدام سائل البليتوتيت من نوع Ultra gel وبوليمر HP أو ما يمتلكهم (اسند جوانب الحفر نظراً لطبيعة التربة الخاصة واستخدام مواد الإضافات المعتمدة لزيادة القابلية للتشغيل من نوع (silica fume) أو ما يمتلكها للحصول على (durability) لا تقل عن ١٢٠ سنة للمتمصر والتابع كل المواصفات المبينة لمثل هذا المشاريع والقيود المنبئة علمياً للوصول بالخوازيق الى متعلقات الاحمال بالطاير السريع والقيمة تشمل الحفر في أي نوع من أنواع التربة عدا الصخرية مع تكسير رؤوس الخوازيق العليا والبنود يشمل عمل اختبارات الفخية والصوتية (ultra sonic) على كامل طول الخوازيق (والقياس القيسونات) والبنود يشمل نهاية الخوازيق (على ان تتم جميع الاعمال والمواصفات الفنية والرسومات وحسب تعليمات المهندس المشرف	م ط	٢٤,٠٢٥	٣,٧٦٧	٩٠,٥٠٢,١٧٥	

مهندس الهنة
م / علاء أبو رحمة

م ا س ر ا ل ح م

مشروع أعمال تدعيم التربة أسفل الخط الأول للقطار الكهربائي السريع (السكينة - الإسكندرية العلقين - مطروح) في المسافة من كم ٢٤١+١٠٠ الى كم ٢٤١+٧٠٠ بطول ٦٠٠ متر بمنطقة الغريانات
تنفيذ شركة جيوس للتجارة والمقاولات
مطابقة معدلة (١)

م	البند	الوحدة	الكمية	الفترة	الإجمالي	ملاحظات
٩	بالمتر الطولي تنفيذ خوازيق بموقعها CFA قطر ٦٠ سم باستخدام المونة الاسمنتية والقياس من سطح الأرض الطبيعية على ان تتم جميع الاعمال طبقا للمواصفات الفنية والرسومات وحسب تعليمات المهندس المشرف	م . ط	١٠	—	—	مؤجل لحين تحديد اشتراطات التنفيذ
١٠	بالمتر الطولي تنفيذ خوازيق بموقعها bored piles قطر ٦٠ سم باستخدام المونة الاسمنتية والقياس من سطح الأرض الطبيعية على ان تتم جميع الاعمال طبقا للمواصفات الفنية والرسومات وحسب تعليمات المهندس المشرف	م . ط	١٠	—	—	مؤجل لحين تحديد اشتراطات التنفيذ
١١	بالمتر المكعب توريد وصب خرسانة ويتم تصميم الخلطة الخرسانية مع الخلط و الدمك الميكانيكي على ألا تقل المقاومة المميزة للمكعب القياسي للخرسانة المسلحة بعد ٢٨ يوم من الصب بالطبيعة عن ٣٥٠ كجم / سم ^٣ ومحتوى الاسمنت لا يقل عن ١٥٠ كجم / م ^٣ سمست بورتلاندي نتيجة لوجود جيوب و خنثى بالترية	م ^٣	٧٠٠	٢,٨٧٦	٢,٠١٣,٢٠٠	
١٢	بالمتر المكعب توريد وصب مونة اسمنتية ويتم تصميم الخلطة الخرسانية مع الخلط و الدمك الميكانيكي بمحتوى الاسمنت ١٥٠ كجم / م ^٣ سمست بورتلاندي نتيجة لوجود جيوب و خنثى بالترية	م ^٣	١٠	—	—	مؤجل لحين تحديد اشتراطات التنفيذ
١٣	بالعدد عمل تجرئة تحميل على خازوق غير عامل قطر ٦٠ سم بنفس قطر الخوازيق المستخدمة بحمل ٢٠٠ % من الحمل التصميمي والفترة تشمل الإكواب المعنوية المؤقتة وأجهزة القياس والسعر لا يشمل خازوق التجربة الذي يصب خارج الدعائم وكل ما يلزم فهو العمل طبقا للشروط والمواصفات وتعليمات المهندس المشرف لا تشمل حديد التسليح	عدد	١	١٢١,٢٤٩	١٢١,٢٤٩	
١٤	بالعدد عمل تجرئة تحميل على خازوق عامل قطر ٦٠ سم بنفس قطر الخوازيق المستخدمة بحمل ١٥٠ % من الحمل التشغيل والفترة تشمل فهو العمل طبقا للشروط والمواصفات وتعليمات المهندس المشرف لا تشمل حديد التسليح	عدد	٤	٨٩,٦١٩	٣٥٨,٤٧٦	
١٥	بالمتر المكعب حفر ميكانيكي بين الخوازيق المصبوبة بالقواعد المسلحة بالعمل المطلوب لزوم الأساسات طبقا للمنسوب الصالح لتأسيس حسب الابعاد والمطاسات الموضحة بالرسومات التنفيذية والفترة تشمل نزع أي مياه نظير أثناء الحفر وسد الجوانب إذا لزم الأمر وإزالة أي عوائق تعترضه والقياس طبقا لأبعاد الرسومات وكل ما يلزم فهو العمل طبقا للشروط	م ^٣	٢٠,٠٠٠	١٠٧	٢,١٤٠,٠٠٠	
١٦	بالمتر المكعب حفر استكشافي بمعالجة بدويه في ارض الموقع العام (رمليه او طينية او ترابيه شديده التماسك) والعمل المطلوب والقياس هندسي طبقا لرسومات التنفيذ والفترة تشمل كل ما يلزم فهو الاعمال طبقا للشروط والمواصفات وتعليمات المهندس المشرف	م ^٣	١	١٢٦	١٢٦	
١٧	بالمتر المكعب خرسانة عادية للأساسات والبلاطات الأنتقالية والمقاومة المميزة للمكعب الخرسانة بعد ٢٨ يوم عن ٢٥٠ كجم / سم ^٣ ولا يقل محتوى الاسمنت عن ٢٠٠ كجم / م ^٣ والفترة تشمل كل ما يلزم فهو العمل طبقا لرسومات والشروط والمواصفات وتعليمات المهندس المشرف	م ^٣	٤٤٠	٢,٣٠٧	١,٠١٥,٠٨٠	
١٨	بالمتر المكعب توريد وصب خرسانة مسلحة للمخدرات والأساسات على ان يكون الخلط و الدمك ميكانيكي على ألا تقل المقاومة المميزة للمكعب القياسي للخرسانة المسلحة بعد ٢٨ يوم من الصب بالطبيعة عن ٢٠٠ كجم / سم ^٣ ولا يقل الاسمنت عن ٢٥٠ كجم / م ^٣ سمست بورتلاندي عادي او مقاوم للتكرينات طبقا للشروط والمواصفات مع معالجة الخرسانة بعد الصب طبقا للمواصفات والسعر يشمل القرم الخشبية وكل ما يلزم فهو العمل كاملا طبقا لرسومات والشروط والمواصفات وتعليمات المهندس المشرف والفترة لا تشمل توريد وتشغيل وتركيب حديد التسليح	م ^٣	١,٢٠٠	٤,٠٤٤	٤,٨٥٢,٨٠٠	

مهندس الهيئة
م / علاء ابو رحمة

مهندس الشركة

م. اس. يوسف

مشروع اعمال تدعيم التربة اسفل الخط الاول للقطار الكهربائي السريع (السبخة - الاسكندرية العلمين - مطروح) في المسافة من كم ١٠٠+٢٤١ الى كم ٧٠٠+٢٤١ بطول ٦٠٠ متر بمنطقة الغربانيات
تنفيذ شركة جيوس للتجارة والمقاولات
مقايضة معدلة (١)

م	البند	الوحدة	الكمية	الفترة	الاجمالي	ملاحظات
١.١	في حالة زيادة محتوى الاسمنت والاحجار طبقا لمتطلبات التصميم يتم زيادة سعر بند الخرسانة ١٢٥ جنيه / ٥٠ كجم اسمنت سواء بالزيادة او النقصان	م٣	١,٢٠٠	١٤٥	١٧٤,٠٠٠	
١٩	بالطن توريد وتشغيل وتركيب وترتيب حديد تسليح من الصلب ٦٠/٤٠ لتنفيذ جميع العناصر الانشائية والفنية تشمل كل ما يلزم طبقا للشروط والمواصفات واللوحات وجدول توريد الحديد المعتمدة ومحمل على الفئة كراسي تثبيت الطبقات العلوية للتسليح والتخانات بين الاسياخ والاوتار وخلافة وعمل الاختبارات اللازمة وكل ما يلزم لنهوا العمل كاملا طبقا للرسومات والشروط والمواصفات وتعليمات المهندس المشرف.	طن	٥٥٥	٧٥,٥١٨	٤١,٩١٢,٤٩٠	
٢٠	بالطن المسطح توريد وعمل طبقة عازلة من البونومين على البارد بوجه تحضيرى ووجهان للأساسات وجميع الاعمال المدقونة والسعر يشمل كل ما يلزم لنهوا الاعمال نهوا كاملا وذلك طبقا لأصول الصناعة وتعليمات المهندس المشرف وعلى المقاول اعتماد كافة المواد قبل التنفيذ وكل ما يلزم لنهوا العمل كاملا والتدريس هندسى طبقا لأصول الصناعة وتعليمات المهندس المشرف .	م٢	٧,٢٣٠	٦٩	٤٩٨,٨٧٠	
الاجمالي						مائة وخمسة وأربعون مليوناً ومائة وواحد والمائتان ألفاً وسبعمائة وخمسة وخمسون جنيهاً لا غير

ملاحظات:-
١ - في حالة المرور على الشركة الوطنية للبناء وتنمية وإدارة الطرق بصفاء اسعار القائمة قيمة لتعصيل رسوم الكارة والموازين طبقا للامانة الشركة الوطنية كالتالي:

اعمال توريد الاتربة يتم احتسابه مبلغ ١٢ جنيه / م٣ حشوي

اعمال طبقات الاساسي يتم احتسابه مبلغ ٢٥ جنيه/م٣ حشوي

اعمال طبقات الرصف الاسفلتي يتم احتسابه مبلغ ٣٠ جنيه /م٣

يعق لشركة صرف فروق الاسعار سواء بالزيادة او النقصان للبند المتعدد طبقا لشرط الارفاق القياسية للاسعار الصادرة من الجهاز المركزي للتعبئة

والاحصاء طبقا لنسب التوزيع المقدمة من الشركة من تاريخ التعاقد

٢. يعق لشركة صرف قيمة التغيرات الناتجة عن بنود التعاقد التي تدخل في مكوناتها مواد محصورة .

٣. تم تأجيل التفاوض على الاسعار الخاصة بالبند (١٢.١.١) لعين تحديد الشرايط التنفيذية الخاصة بتلك البند على ان يتم صرفها بنسبة ٩٥ ٪ من السعر التقديري لعين المطاوعة

مهندس الشركة

مهندس الهيئة
م/ علاء ابو رحمة
م/ محمد حسني قباوض
مدير عام المشروعات

رئيس الادارة المركزية
المنطقة الخامسة - غرب الدلتا
(الاسكندرية - مرسى مطروح)

هاني محمد محمود طه



SUBMISSION of TEST RESULTS



المعهد
للجودة والكفاءة
(GARB)



Geo
Agents & Distributors
Civil Engineering P

Green Line

Location Name		Contractor Company		Designer Company			
AL-Gharbaniyat 341+100 341+400		Geos		A&A Consultants			
Issued by Contractor	Name	Sign	Date	Time			
	ENG: Samouel Ghaly		07/10/2024				
Contractor UIR Reference	GH-GEOS-SYS-STR-TRF- 381				Revision : 00		
Received by (ER) Employers Representative	Name	Sign	TRF	DD	MM	YY	H
	ENG: HAMOUDA ALI			07	10	2024	1

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test	integrity test result			
	PILE NO : F 1681 TO F 1691 , F 1693 TO F 1781			
Location of Test	EGYPT_JABAN UNIVERSITY OF SCIENCE TECHNOLOGY			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	C400/460	(7&28) DAYS – COMPRESSIVE STRENGTH	ATTACHED	
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-L
Contractor	Eng/ Samouel Ghaly		07/10/2024	A
Designer				A
GARB *				
Employers Representative	Eng/ Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved, AWC= Approved with Comment



CONCERNING: **SIT** REPORT ON (101) CONCRETE PILE(S) IN

ELECTRIC EXPRESS TRAIN, SECTOR 5, AL-GHARBANIYAT VILLAGE, BURJ AL-ARAB

المكتب الهندسي
للمشروعات والكهرباء
(GARBLT)



Rev 0 Status FINAL Date 04-SEP-2024

Editor SHERIF SALAH, BSc

Sherif Salah

Checked by DR. ENG. A. F. EL - KADI



NILE ENGINEERING CONSULTING BUREAU (MISR)

PRO.DR.ING./ FAROUK.I.K.EL KADI

DR.ING. / ANWAR FAROUK EL KADI

EXPERT HOUSE OF ENGINEERING CONSULTANTS

05 Dr. Abdel Hameed Lotfy Street

Po. Box 11371


Nasr City-Cairo-Egypt

Tel : +2-02-22877600

Fax : +2-02-22700553

E-mail : anwarfelkadi@gmail.com

Internet: www.necb-misr.net



Nile Engineering Consulting Bureau – Geotechnical Q.C&Q.A Department
Subject : **SIT Final Report** _ EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
To : Geos for Trading and Contracting.
NECB Ref. : SIT017/0440/2024.
Checked by : **A. F. El-Kadi, PhD**



Document History

Title	NECB Ref.	Rev.	Status	Date	Remark
SIT Report	SIT017/0440/024	0	Formal/ Final	04-09-2024	-



Contents

1. Introduction.....	4
2. The Measuring Technique.....	5
2.1 Applicable standards:.....	5
2.2 Additional measurement.....	5
2.3 Testing Equipment.....	5
3. Conclusion.....	5
General Tips	6
ANNEXES.....	7
Tested Pile(s) on Sep 04 th , 2024	7
1. SIT Method Statement.....	8
2. SIT Equipment Calibration Certificate.....	8
3. Site Handover Sheet.....	8

1. Introduction

1.1 Upon the request of "Geos for Trading and Contracting"  Sonic Integrity Testing (SIT) following the Project specifications executed to verify the integrity of (101) concrete pile(s).

1.2 The testing activities may be summarized as follows:

Project /Location	EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab
Date /Time	04-Sep-2024
Witnessed	Project Engineer; and Client Engineer
NECB Staff	Amr Salah, BSc. Mohamad Ali, Geotec
Tested Element (s) Information	All piles information as stated in annex 1
Visual Inspection	As stated in the Reflectogram footer



FIG. 1 SIT IN PROGRESS

2. The Measuring Technique

2.1 Applicable standards:

2.1.1 The measuring technique fully complies with ASTM Standard D5882-17, EA Pfähle 2012, CUR-Aanbeveling 109:2013, AFNOR NF P 94-160-2, and NF P 94-160-4.

2.1.2 The detailed method statement attached in the attachments.

2.2 Additional measurement

2.2.1 Not used.

2.3 Testing Equipment

2.3.1 The used testing equipment manufactured by Allnamics USA.



2.3.2 All testing equipment data are in the attachments.

3. Conclusion

Based on test results interpretation using available nearest borehole logs, the following may be stated:

3.1 The test results for all tested and report piles shows acceptable lengths according to the pile's execution data as shown in annex 1;

3.2 The Test results for all tested and reported piles are matching soil layers' sequence.

Generally, it is be concluded that:

- 1) No major construction anomalies are evident from the test results;
- 2) All tested and reported piles are **Integrity Wisely Accepted**.

- يمكن تلخيص نتائج الاختبار لعدد (101) خازوق خرساني والموضحين بالجدول المرفق أدناه بان

جميع الخوازيق المختبرة ذات تكاملية جيدة ومقبولة (في الطول المقاس من منسوب الاختبار ومتوسط

القطر)، وبدون أي عيوب جوهرية أو اختناقات مؤثرة على تكامليتها.

Nile Engineering Consulting Bureau – Geotechnical Q.C&Q.A Department
Subject : SIT Final Report _ EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
To : Geos for Trading and Contracting.
NECB Ref. : SIT017/0440/2024.
Checked by : A. F. El-Kadi, PhD




General Tips

- Depending on our instrument accuracy, while the pile length is greater than 25 times the pile diameter. The measurement accuracy is about 90%;
- Pile marked (poor pile head preparation) means surface cracks appear due to pile head demolishing, which does not affect either the wave quality or the integrity of this pile.
- Pile marked (anomaly @ pile head) means the marked pile needs to demolish for about 10 to 20 cm to reach sound concrete.
- The truth of the tested elements ID and input data is the client's responsibility.

Cairo, 4 Sep 2024

**NILE ENGINEERING CONSULTING BUREAU
(NECB- MISR)**



Nile Engineering Consulting Bureau – Geotechnical Q.C&Q.A Department
Subject : **SIT Final Report** _ EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
To : Geos for Trading and Contracting.
NECB Ref. : SIT017/0440/2024.
Checked by : **A. F. El-Kadi, PhD**



ANNEXES

ANNEX 1


Tested Pile(s) on September 04th, 2024

Serial	Type	Pile ID	Ref. Length (meter)	Ref. Diameter (meter)	Pile Toe	Analysis	Conclusion
1	Bored	F1693	26.80	0.60	Clear	No Major anomaly	Accepted
2	Bored	F1694	26.80	0.60	Clear	No Major anomaly	Accepted
3	Bored	F1695	26.80	0.60	Clear	No Major anomaly	Accepted
4	Bored	F1696	26.80	0.60	Clear	No Major anomaly	Accepted
5	Bored	F1697	26.80	0.60	Clear	No Major anomaly	Accepted
6	Bored	F1698	26.80	0.60	Clear	No Major anomaly	Accepted
7	Bored	F1699	26.80	0.60	Clear	No Major anomaly	Accepted
8	Bored	F1700	26.80	0.60	Clear	No Major anomaly	Accepted
9	Bored	F1701	26.80	0.60	Clear	No Major anomaly	Accepted
10	Bored	F1702	26.80	0.60	Clear	No Major anomaly	Accepted
11	Bored	F1703	26.80	0.60	Clear	No Major anomaly	Accepted
12	Bored	F1704	26.80	0.60	Clear	No Major anomaly	Accepted
13	Bored	F1705	26.80	0.60	Clear	No Major anomaly	Accepted
14	Bored	F1706	26.80	0.60	Clear	No Major anomaly	Accepted
15	Bored	F1707	26.80	0.60	Clear	No Major anomaly	Accepted
16	Bored	F1708	26.80	0.60	Clear	No Major anomaly	Accepted
17	Bored	F1709	26.80	0.60	Clear	No Major anomaly	Accepted
18	Bored	F1710	26.80	0.60	Clear	No Major anomaly	Accepted
19	Bored	F1711	26.80	0.60	Clear	No Major anomaly	Accepted
20	Bored	F1712	26.80	0.60	Clear	No Major anomaly	Accepted
21	Bored	F1713	26.80	0.60	Clear	No Major anomaly	Accepted
22	Bored	F1713*	26.80	0.60	Clear	No Major anomaly	Accepted
23	Bored	F1714	26.80	0.60	Clear	No Major anomaly	Accepted
24	Bored	F1715	26.80	0.60	Clear	No Major anomaly	Accepted
25	Bored	F1716	26.80	0.60	Clear	No Major anomaly	Accepted
26	Bored	F1717	26.80	0.60	Clear	No Major anomaly	Accepted
27	Bored	F1718	26.80	0.60	Clear	No Major anomaly	Accepted
28	Bored	F1719	26.80	0.60	Clear	No Major anomaly	Accepted
29	Bored	F1720	26.80	0.60	Clear	No Major anomaly	Accepted
30	Bored	F1721	26.80	0.60	Clear	No Major anomaly	Accepted
31	Bored	F1722	26.80	0.60	Clear	No Major anomaly	Accepted
32	Bored	F1723	26.80	0.60	Clear	No Major anomaly	Accepted
33	Bored	F1724	26.80	0.60	Clear	No Major anomaly	Accepted
34	Bored	F1725	26.80	0.60	Clear	No Major anomaly	Accepted
35	Bored	F1726	26.80	0.60	Clear	No Major anomaly	Accepted
36	Bored	F1727	26.80	0.60	Clear	No Major anomaly	Accepted
37	Bored	F1728	26.80	0.60	Clear	No Major anomaly	Accepted
38	Bored	F1729	26.80	0.60	Clear	No Major anomaly	Accepted
39	Bored	F1730	26.80	0.60	Clear	No Major anomaly	Accepted
40	Bored	F1731	26.80	0.60	Clear	No Major anomaly	Accepted
41	Bored	F1732	26.80	0.60	Clear	No Major anomaly	Accepted
42	Bored	F1733	26.80	0.60	Clear	No Major anomaly	Accepted
43	Bored	F1734	26.80	0.60	Clear	No Major anomaly	Accepted
44	Bored	F1735	26.80	0.60	Clear	No Major anomaly	Accepted
45	Bored	F1736	26.80	0.60	Clear	No Major anomaly	Accepted
46	Bored	F1737	26.80	0.60	Clear	No Major anomaly	Accepted
47	Bored	F1738	26.80	0.60	Clear	No Major anomaly	Accepted
48	Bored	F1739	26.80	0.60	Clear	No Major anomaly	Accepted
49	Bored	F1740	26.80	0.60	Clear	No Major anomaly	Accepted
50	Bored	F1741	26.80	0.60	Clear	No Major anomaly	Accepted
51	Bored	F1742	26.80	0.60	Clear	No Major anomaly	Accepted
52	Bored	F1743	26.80	0.60	Clear	No Major anomaly	Accepted
53	Bored	F1744	26.80	0.60	Clear	No Major anomaly	Accepted
54	Bored	F1745	26.80	0.60	Clear	No Major anomaly	Accepted
55	Bored	F1746	26.80	0.60	Clear	No Major anomaly	Accepted




Serial	Type	Pile ID	Ref. Length (meter)	Ref. Diameter (meter)	Pile Top	Analysis	Conclusion
56	Bored	F1747	26.80	0.60	Clear	No Major anomaly	Accepted
57	Bored	F1748	26.80	0.60	Clear	No Major anomaly	Accepted
58	Bored	F1749	26.80	0.60	Clear	No Major anomaly	Accepted
59	Bored	F1750	26.80	0.60	Clear	No Major anomaly	Accepted
60	Bored	F1751	26.80	0.60	Clear	No Major anomaly	Accepted
61	Bored	F1752	26.80	0.60	Clear	No Major anomaly	Accepted
62	Bored	F1753	26.80	0.60	Clear	No Major anomaly	Accepted
63	Bored	F1754	26.80	0.60	Clear	No Major anomaly	Accepted
64	Bored	F1755	26.80	0.60	Clear	No Major anomaly	Accepted
65	Bored	F1756	26.80	0.60	Clear	No Major anomaly	Accepted
66	Bored	F1757	26.80	0.60	Clear	No Major anomaly	Accepted
67	Bored	F1758	26.80	0.60	Clear	No Major anomaly	Accepted
68	Bored	F1759	26.80	0.60	Clear	No Major anomaly	Accepted
69	Bored	F1760	26.80	0.60	Clear	No Major anomaly	Accepted
70	Bored	F1761	26.80	0.60	Clear	No Major anomaly	Accepted
71	Bored	F1762	26.80	0.60	Clear	No Major anomaly	Accepted
72	Bored	F1763	26.80	0.60	Clear	No Major anomaly	Accepted
73	Bored	F1764	26.80	0.60	Clear	No Major anomaly	Accepted
74	Bored	F1765	26.80	0.60	Clear	No Major anomaly	Accepted
75	Bored	F1766	26.80	0.60	Clear	No Major anomaly	Accepted
76	Bored	F1767	26.80	0.60	Clear	No Major anomaly	Accepted
77	Bored	F1768	26.80	0.60	Clear	No Major anomaly	Accepted
78	Bored	F1769	26.80	0.60	Clear	No Major anomaly	Accepted
79	Bored	F1770	26.80	0.60	Clear	No Major anomaly	Accepted
80	Bored	F1771	26.80	0.60	Clear	No Major anomaly	Accepted
81	Bored	F1772	26.80	0.60	Clear	No Major anomaly	Accepted
82	Bored	F1773	26.80	0.60	Clear	No Major anomaly	Accepted
83	Bored	F1774	26.80	0.60	Clear	No Major anomaly	Accepted
84	Bored	F1775	26.80	0.60	Clear	No Major anomaly	Accepted
85	Bored	F1776	26.80	0.60	Clear	No Major anomaly	Accepted
86	Bored	F1777	26.80	0.60	Clear	No Major anomaly	Accepted
87	Bored	F1778	26.80	0.60	Clear	No Major anomaly	Accepted
88	Bored	F1779	26.80	0.60	Clear	No Major anomaly	Accepted
89	Bored	F1780	26.80	0.60	Clear	No Major anomaly	Accepted
90	Bored	F1781	26.80	0.60	Clear	No Major anomaly	Accepted
91	Bored	F1687	26.80	0.60	Clear	No Major anomaly	Accepted
92	Bored	F1688	26.80	0.60	Clear	No Major anomaly	Accepted
93	Bored	F1689	26.80	0.60	Clear	No Major anomaly	Accepted
94	Bored	F1690	26.80	0.60	Clear	No Major anomaly	Accepted
95	Bored	F1691	26.80	0.60	Clear	No Major anomaly	Accepted
96	Bored	F1681	26.80	0.60	Clear	No Major anomaly	Accepted
97	Bored	F1682	26.80	0.60	Clear	No Major anomaly	Accepted
98	Bored	F1683	26.80	0.60	Clear	No Major anomaly	Accepted
99	Bored	F1684	26.80	0.60	Clear	No Major anomaly	Accepted
100	Bored	F1685	26.80	0.60	Clear	No Major anomaly	Accepted
101	Bored	F1686	26.80	0.60	Clear	No Major anomaly	Accepted


EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1693 : No significant anomaly, pile is OK




F1694 : No significant anomaly, pile is OK




F1695 : No significant anomaly, pile is OK




F1696 : No significant anomaly, pile is OK




F1697 : No significant anomaly, pile is OK




F1698 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1699 : No significant anomaly, pile is OK




F1700 : No significant anomaly, pile is OK




F1701 : No significant anomaly, pile is OK




F1702 : No significant anomaly, pile is OK




F1703 : No significant anomaly, pile is OK




F1704 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1705 : No significant anomaly, pile is OK




F1706 : No significant anomaly, pile is OK




F1707 : No significant anomaly, pile is OK




F1708 : No significant anomaly, pile is OK




F1709 : No significant anomaly, pile is OK




F1710 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1711 : No significant anomaly, pile is OK




F1712 : No significant anomaly, pile is OK




F1713 : No significant anomaly, pile is OK




F1713* : No significant anomaly, pile is OK




F1714 : No significant anomaly, pile is OK




F1715 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab,
SIT Field Results on Sep 04th, 2024.




F1716 : No significant anomaly, pile is OK




F1717 : No significant anomaly, pile is OK




F1718 : No significant anomaly, pile is OK




F1719 : No significant anomaly, pile is OK




F1720 : No significant anomaly, pile is OK




F1721 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1722 : No significant anomaly, pile is OK




F1723 : No significant anomaly, pile is OK




F1724 : No significant anomaly, pile is OK




F1725 : No significant anomaly, pile is OK




F1726 : No significant anomaly, pile is OK




F1727 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1728 : No significant anomaly, pile is OK




F1729 : No significant anomaly, pile is OK




F1730 : No significant anomaly, pile is OK




F1731 : No significant anomaly, pile is OK




F1732 : No significant anomaly, pile is OK




F1733 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1734 : No significant anomaly, pile is OK




F1735 : No significant anomaly, pile is OK




F1736 : No significant anomaly, pile is OK




F1737 : No significant anomaly, pile is OK




F1738 : No significant anomaly, pile is OK




F1739 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab,
SIT Field Results on Sep 04th, 2024.




F1740 : No significant anomaly, pile is OK




F1741 : No significant anomaly, pile is OK




F1742 : No significant anomaly, pile is OK




F1743 : No significant anomaly, pile is OK




F1744 : No significant anomaly, pile is OK




F1745 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1746 : No significant anomaly, pile is OK




F1747 : No significant anomaly, pile is OK




F1748 : No significant anomaly, pile is OK




F1749 : No significant anomaly, pile is OK




F1750 : No significant anomaly, pile is OK




F1751 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1752 : No significant anomaly, pile is OK




F1753 : No significant anomaly, pile is OK




F1754 : No significant anomaly, pile is OK




F1755 : No significant anomaly, pile is OK




F1756 : No significant anomaly, pile is OK




F1757 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1758 : No significant anomaly, pile is OK




F1759 : No significant anomaly, pile is OK




F1760 : No significant anomaly, pile is OK




F1761 : No significant anomaly, pile is OK




F1762 : No significant anomaly, pile is OK




F1763 : No significant anomaly, pile is OK







F1764 : No significant anomaly, pile is OK




F1765 : No significant anomaly, pile is OK




F1766 : No significant anomaly, pile is OK




F1767 : No significant anomaly, pile is OK




F1768 : No significant anomaly, pile is OK




F1769 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1770 : No significant anomaly, pile is OK




F1771 : No significant anomaly, pile is OK




F1772 : No significant anomaly, pile is OK




F1773 : No significant anomaly, pile is OK




F1774 : No significant anomaly, pile is OK




F1775 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1776 : No significant anomaly, pile is OK




F1777 : No significant anomaly, pile is OK




F1778 : No significant anomaly, pile is OK




F1779 : No significant anomaly, pile is OK




F1780 : No significant anomaly, pile is OK




F1781 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1687 : No significant anomaly, pile is OK



F1688 : No significant anomaly, pile is OK




F1689 : No significant anomaly, pile is OK




F1690 : No significant anomaly, pile is OK




F1691 : No significant anomaly, pile is OK




F1681 : No significant anomaly, pile is OK




EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
SIT Field Results on Sep 04th, 2024.




F1682 : No significant anomaly, pile is OK




F1683 : No significant anomaly, pile is OK




F1684 : No significant anomaly, pile is OK



F1685 : No significant anomaly, pile is OK



F1686 : No significant anomaly, pile is OK



Nile Engineering Consulting Bureau – Geotechnical Q.C&Q.A Department
Subject : **SIT Final Report** _ EET, Sector 5, Al-Gharbaniyat Village, Burj Al-Arab.
To : Geos for Trading and Contracting.
NECB Ref. : SIT017/0440/2024.
Checked by : **A. F. El-Kadi, PhD**



ATTACHMENTS

1. SIT Method Statement.
2. SIT Equipment Calibration Certificate.
3. Site Handover Sheet.

Sonic Integrity Testing(SIT) – Generic Method Statement



Rev	Status	Date	Editor	Checked by
0	Final	May, 2022	SHERIF SALAH, BSc	DR. ENG. A. F. EL – KADI

Sherif Salah

A. F. El-Kadi

Contents

Sonic Integrity Testing(SIT) - Method Statement.....	1
1) General	2
2) Applicable Standard.....	2
3) SIT Requirement	2
4) Testing equipment and tools.....	2
5) Testing procedure.....	2
6) Interpretation of results	2
7) SIT accuracy	2
(8) Advantages of SIT	2
9) Limitations of SIT include.....	3
10) SITWAVE (optional)	3
11) Reports:	3

1) General

- Integrity testing of piles is designed to provide data about the physical dimensions, continuity, and consistency of material used in piles, not to give direct information about the performance of piles under the conditions of loading.
- An acoustic technique, developed by the institute for building material and building construction research of the Netherlands (TNO). The method, called Sonic Integrity Testing, has been in use in Europe since 1965.
- SIT classified as a most quickly and cheapest testing of pile integrity.
- The test itself takes no more than a few minutes, and over 100 piles a day can be easily tested.



Fig. 1 SIT General Scheme

2) Applicable Standard

SIT-system fully complies with the following standard : **ASTM Standard D 5882; CUR109, EA PFähle, AFNOR, NF, P94-160-214.**

3) SIT Requirement

3.1 In the cast –in- place concrete piles, integrity tests shall not be carried out until at least 5 days from the casting date or reach to 75% of the designed strength.

3.2 "Client Obligation"

3.2.1 The pile head must be clean, accessible, sound, and free from standing water so that a small

accelerometer can be pressed against it.

3.2.2 All related data for the tested piles (pile numbers, lengths, diameters, soil data, execution sheets) should be turned over to NECB's technical office as required via any available form "E-mail, Whatsup, or hard copy".

4) Testing equipment and tools

Testing equipment consists of:

- Portable Computer containing required software;
- Accelerometer connected to the computer
- Teflon Head Hammer; and
- Pile head cleaning tool.

NECB has a four sets of Testing equipment as follows:

- SIT⁺** Sys. manufactured by Profound B.V;
- SIT Pro.** manufactured by Profound B.V; and
- Two ALLSIT sys.** manufactured Allnamics USA.

The available equipment will do the required tests as available.

The related testing equipment information and calibration certificates shall be included in the test results reports.

5) Testing procedure

The testing of the piles shall follow the following steps:

- Preparation of pile heads to avoid any loose concrete particles and standing water;
- Press a small accelerometer against the pile head, and implement a number of three hits to the pile head using a Teflon Hammer;
- Receive the equivalent waves on the portable computer screen;

- 5.4 Check that at least three waves are as similar as possible;



Fig.2 Pile head preparation

- 5.5 Check the waves and implement preliminary evaluation;
- 5.6 In case a defect is obvious it is recommended to implement several tests to assure the defect; and
- 5.7 Save results on the computer for later thorough interpretation and reporting.

5.8 SIT duration:

- 5.8.1 Test takes about 3 to 5 minute /pile in the normal conditions, poor pile head preparation, wet surface or other reasons may affect this duration.



Fig.4 Test in progress

6) Interpretation of results

- 6.1 It must be emphasized that results of integrity testing need to be interpreted with the requisite experience, and that all methods have limitations.
- 6.2 It should be appreciated that anomalous results can arise which may be capable of alternative interpretations. Integrity testing may also identify minor defects, which shall not necessarily affect pile performance, and the experienced person(s) shall have to

exercise his judgment as to the acceptability or refusal of such a pile. Full details of the ground conditions, pile dimensions construction method and, logs shall be made available to the specialist in order to facilitate interpretation of the results.

7) SIT accuracy

- 7.1 The accuracy of the pile length depends directly on the accuracy of the stress wave velocity. When the pile length is known, the stress wave velocity can be measured by adjusting this velocity until the pile length corresponds with the known pile length.
- 7.2 Also to be clarified that the pile length is not one of the major findings of the test and does have an accuracy of 90-95%, while the stress wave velocity range (3000 to 4400m/sec), where:
- 7.2.1 Length of the pile <25 Diameter, the accuracy is about 95%;
- 7.2.2 Length of the pile >25 Diameter, the accuracy is about 90%.
- 7.3 The pile length is for the stored signal data. If the pile length is too short, the measured signal will be too short to determine the pile toe. The pile length should be estimated between 80% and 130% of the real pile length.




Fig. 5 SIT interface


8) Advantages of SIT

- 8.1 First line quality assurance against major faults;
- 8.2 Hundreds of piles can be tested in a single day;
- 8.3 Testing on any accessible pile;

- 8.4 Defects discovered at an early stage;
- 8.5 Quick and economical compared to other methods;
- 8.6 Equipment is portable and easy to operate.

9) Limitations of SIT include

- 9.1 Can not estimate bearing capacity;
- 9.2 Minor defects are not easily seen (local loss of cover to steel or small inclusions);
- 9.3 Length is difficult to determine for very long piles with very high shaft friction;
- 9.4 The thickness of a debris layer at the pile toe can not be determined.



10) SITWAVE (optional)

- 10.1 Numerical analysis (SITWAVE) is a finite element using the computer program TNOWAVE based on one-dimensional wave propagation theory. This allows the behavior of a pile and the Surrounding ground under an impact load to be simulated. The algorithm for the program in the past was developed by TNO and applied in the program TNOWAVE.
- 10.2 SITWAVE analysis consists of two or three phases. The first step is to create a computer model based on the reliable reference pile with the ground profile. There are the theoretical dimensions of the pile and bring the sounding introduced (cone resistance with a depth of soil).
- 10.3 After entering the data, the measurement results of the reference pile are compared with the output of the theoretical model. By means of (signal processing/ comparison techniques) and signal matching the basic model in the computer is adjusted so that as much as possible consistent with the measurement of the reference pile. The reference piles will not usually be a pile of constant diameter and in the second phase, a match is made on the pile diameters.

10.4 The third phase is to run a match to the suspect signal pile. This is the basic model taken from the previous stage and the pile diameter is adjusted to that corresponding to the measurement of the suspect pile.

- SITWAVE calculates the wave signal of a modeled pile (with or without discontinuities or soil behavior) Experience with simulated SIT signals greatly helps the understanding of real SIT signals. When normal interpretation is not possible or too difficult, TNOWAVE calculations can clarify a discontinuity in a pile.

▪ SITWAVE may use for the following causes:

- I. Recording a major problem during the pile execution,
- II. Recording an abnormal SIT result from the rest of the result; and
- III. The client requested an analysis of a random sample.

Therefore, official approval to conduct the analysis is required.

11) SITWAVE requirement

- IV. Measurement signals for selected pile ;
- V. Pile record sheet including all casting data (theoretical and actual concrete, casting date, pile diameter, pile toe penetration, and any related information);
- VI. Related or nearest borehole;
- VII. Static and /or dynamic test report (if available);

▪ SITWAVE output

- I. Graph of velocity as a function of time or length;
- II. Graph of Radius and velocity as a function of time;
- III. Graph of equivalent diameter along pile axis;
- IV. Graph of pile cross-section along pile axis; and Excel sheet of the defected segments reading.

12) Reports:

- SIT final report for **each site visit** will be ready to submit at NECB office in Nasr City branch within less than 48Hr. Soft copy will be available as needed.

CALIBRATION SHEET

SIT-ACCELERATION SENSOR

Transducer information:

Serial number : **SA 217**
Manufacturer : Allnamics Pile Testing Experts
Calibration Factor : Teflon pile, 1m, wave velocity 700m/s
Calibration date : 18-12-2023
Due date : 17-12-2025
Calibration by : Allnamics



1) The end user is responsible for a recalibration of the transduce.

Typical sensor specification:

Model	:	Model 333D01		
Manufacturer	:	PCB Piezotronics		
Range	:	10/20 g	Non Linearity	: 2 %FS
Interface	:	USB 2.0	Transverse sens.	: 2 %FS
ADC	:	24 bit	Freq. range	: 1:8000 Hz
Max range/shock	:	7000 g	Operating range	: -10 to 55 °C

Wiring and mounting:

Connector : USB, A Male
Cable : 2.9 m, PVC
USID : none
Dimensions : 75x 30x30 mm (lxbxh)
IP Class : 66

Allnamics Pile Testing Experts B.V.

Address : Waterpas 98
2495 AT The Hague
The Netherlands
Web : www.allnamics.eu
Tel. : +31 - 70 - 3077499

This certificate shall not be reproduced.





إستلام موقع Site Handover Sheet (SIT)						
إستلام أمر العمل: 2024 / 1 /		تاريخ التسليم: 2024 / 9 / 1				
المالك (Owner):		وزارة النقل - الهيئة العامة للإقنانه				
الممثل (NECB Client):		شركة جبريل الهندسة والمقاولات				
المشروع (Project Name):		القفل الكهربائي السريع - قطاع الدمام - فرع الدمام				
إستشاري المالك (OE):		سييرا				
File ID Cap/No.	Diameter (cm)	Length (m) from level of test	Total # tested in cap	Pile Type		
سبب طلب التحليل العددي SITWAVE request F1681 → F1781	60	26.80	101	☒	Bored	Strawn
					CFA	Micro
					Other	
					Other measurements	
Free hand Layout (if layout not available)					Layout	
					Soil data	
					الجهز المستخدم Testing Equipment	
إجمالي عدد الاختبارات Total # of tests			101			
موقع		موقع		موقع		ممثل المكتب NECB Representative
موقع		موقع		موقع		ممثل العميل Client Representative
موقع		موقع		موقع		ممثل المستشار OE Representative

سعة أرقام وأحجام وبيانات الطوائف المسجلة مستوية العميل دون غيره، ويلزم التأكد منها من خلال لوحة معتمدة بالموقع
The truth of the tested elements data is in the client responsibility and should be checked via a stamped layout at site

SUBMISSION of TEST RESULTS



Geos
Agents & Distributors
Civil Engineering Products

Green Line

Location Name		Contractor Company		Designer Company	
AL-Gharbaniyat 341+100 341+400		Geos		A&A Consultants	
Issued by Contractor	Name	Sign	Date	Time	
	ENG: Samouel Ghaly		17/07/2024		
Contractor UIR Reference	GH-GEOS-SYS-STR-TRF- 307				Revision : 00
Received by (ER) Employers Representative	Name	Sign	TRF	DD	MM
	ENG: HAMOUDA ALI			17	07
				YY	HH
				11	00

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test	COMPRESSIVE STRENGTH TEST RESULT (7&28 DAYS) FOR PILE NO : D 863 D 955 D 978 E 1104 F 1501 CASTED AT 01/06/2024 _BATCH PLAN (SMART)			
Location of Test	EGYPT _JABAN UNIVERSITY OF SCIENCE TECHNOLOGY			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	C400/460	(7&28) DAYS – COMPRESSIVE STRENGTH	ATTACHED	
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Samouel Ghaly		17/07/2024	A
Designer				A
GARB *				
Employers Representative	Eng/ Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



Technical Report

Cube Compressive Strength

(Pile No. D 963, D 965, D 978, E 1104, F 1501)

(7 days)

1/6/2024

Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria

Prepared for

Geos for Trading and Contracting

(June 11, 2024)





Cube Compressive Strength Report

Company : Geos for Trading and Contracting
Owner: National Authority for Tunnels (NAT)
Casting Date: 1/6/2024 As mentioned by the company
Ready mix concrete supplier Smart Ready mix Concrete
Curing condition and storing Smart Ready mix Concrete
The age at which the sample is required to be tested 7 days
Project ELECTRIC EXPRESS TRAIN
Structural element Pile No. D 963, D 965, D 978, E 1104, F 1501
Design grade of concrete 400 kg/cm² (Provided by the company)
Mixing ratios
Cement (kg/m³) 460
Water (kg/m³) 180
Sand (kg/m³) 690
Gravel size 1 (kg/m³) 515
Gravel size 2 (kg/m³) 515
Add. (kg/m³) 7
Cement Type OPC (Provided by the company)
Additives type --
Sample type Standard Cube
Sample receipt date 11/6/2024
Sample Testing date 11/6/2024
Sample age 10 Days

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8242	225.0	767.5	34.1	348	Pile No. (D 963, D 965, D 978, E 1104, F 1501)
2	8182	225.0	861.2	38.3	390	
3	8185	225.0	828.1	36.8	375	
Average Compressive Strength				36.4	371.1	
Standard deviation value				2.11	21.54	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar





Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم والتكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit

وحدة اختبارات واستشارات الهندسة
المدنية

Technical Report

Cube Compressive Strength

(Pile No. D 963, D 965, D 978, E 1104, F 1501)

(28 days)

1/6/2024

Project



ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria

Prepared for

Geos for Trading and Contracting

(July 4, 2024)



Cube Compressive Strength Report

Company :	Geos for Trading and Contracting												
Owner:	National Authority for Tunnels (NAT)												
Casting Date:	1/6/2024 As mentioned by the company												
Ready mix concrete supplier	Smart Ready mix Concrete												
Curing condition and storing	Smart Ready mix Concrete												
The age at which the sample is required to be tested	28 days												
Project	ELECTRIC EXPRESS TRAIN												
Structural element	Pile No. D 963, D 965, D 978, E 1104, F 1501												
Design grade of concrete	400 kg/cm^2 (Provided by the company)												
Mixing ratios	<table> <tr> <td>Cement (kg/m³)</td><td>460</td></tr> <tr> <td>Water (kg/m³)</td><td>180</td></tr> <tr> <td>Sand (kg/m³)</td><td>690</td></tr> <tr> <td>Gravel size 1 (kg/m³)</td><td>515</td></tr> <tr> <td>Gravel size 2 (kg/m³)</td><td>515</td></tr> <tr> <td>Add. (kg/m³)</td><td>7</td></tr> </table>	Cement (kg/m ³)	460	Water (kg/m ³)	180	Sand (kg/m ³)	690	Gravel size 1 (kg/m ³)	515	Gravel size 2 (kg/m ³)	515	Add. (kg/m ³)	7
Cement (kg/m ³)	460												
Water (kg/m ³)	180												
Sand (kg/m ³)	690												
Gravel size 1 (kg/m ³)	515												
Gravel size 2 (kg/m ³)	515												
Add. (kg/m ³)	7												
Cement Type	OPC (Provided by the company)												
Additives type	--												
Sample type	Standard Cube												
Sample receipt date	4/7/2024												
Sample Testing date	4/7/2024												
Sample age	33 Days												

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8245	225.0	856.9	38.1	388	Pile No. (D 963, D 965, D 978, E 1104, F 1501)
2	8266	225.0	993.3	44.1	450	
3	8255	225.0	1026.5	45.6	465	
Average Compressive Strength				42.6	434.6	
Standard deviation value				3.99	40.73	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar

SUBMISSION of TEST RESULTS



الهيئة العامة
للطرق والكباري
(GARB)



Geos

Agents & Distributors
Civil Engineering Products

Green Line

Location Name		Contractor Company		Designer Company				
AL-Gharbaniyat 341+100 341+400		Geos		A&A Consultants				
Issued by Contractor	Name	Sign	Date	Time				
	ENG: Samouel Ghaly		17/07/2024					
Contractor UIR Reference	GH-GEOS-SYS-STR-TRF- 309				Revision : 00			
Received by (ER) Employers Representative	Name	Sign	TRF	DD	MM	YY	HH	MM
	ENG: HAMOUDA ALI			17	07	2024	11	00

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test	COMPRESSIVE STRENGTH TEST RESULT (7&28 DAYS) FOR PILE NO : D 985 E 1114 F 1481 F 1497 CASTED AT 03/06/2024 _BATCH PLAN (TELAL)			
Location of Test	EGYPT _JABAN UNIVERSITY OF SCIENCE TECHNOLOGY			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	C400/460	(7&28) DAYS - COMPRESSIVE STRENGTH	ATTACHED	
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ Samouel Ghaly		17/07/2024	A
Designer				A
GARB *				
Employers Representative	Eng/ Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



Technical Report

Cube Compressive Strength

(Pile No. D 985, E 1114, F 1481, F 1497)

(7 days)

3/6/2024

Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria



Prepared for

Geos for Trading and Contracting

(June 11, 2024)






Cube Compressive Strength Report

Company : Geos for Trading and Contracting
Owner: National Authority for Tunnels (NAT)
Casting Date: 3/6/2024 As mentioned by the company
Ready mix concrete supplier: Telal Ready Mix
Curing condition and storing: Telal Ready Mix
The age at which the sample is required to be tested: 7 days
Project: ELECTRIC EXPRESS TRAIN
Structural element: Pile No. D 985, E 1114, F 1481, F 1497
Design grade of concrete: 400 kg/cm^2 (Provided by the company)
Mixing ratios:
Cement (kg/m³): 450
Water (kg/m³): 180
Sand (kg/m³): 690
Gravel size 1 (kg/m³): 515
Gravel size 2 (kg/m³): 515
Add. (kg/m³): 7
Cement Type: OPC (Provided by the company)
Additives type: --
Sample type: Standard Cube
Sample receipt date: 11/6/2024
Sample Testing date: 11/6/2024
Sample age: 8 Days

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8125	225.0	682.0	30.3	309	Pile No. (D 985, E 1114, F 1481, F 1497)
2	8340	225.0	779.3	34.6	353	
3	8117	225.0	549.3	24.4	249	
Average Compressive Strength				29.8	303.7	
Standard deviation value				5.13	52.33	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar





Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم والتكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit

وحدة اختبارات واستشارات الهندسة
المدنية

Technical Report

Cube Compressive Strength

(Pile No. D 985, E 1114, F 1481, F 1497)

(28 days)

3/6/2024

Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria



Prepared for

Geos for Trading and Contracting

(July 4, 2024)





Cube Compressive Strength Report

Company :	Geos for Trading and Contracting
Owner:	National Authority for Tunnels (NAT)
Casting Date:	3/6/2024 As mentioned by the company
Ready mix concrete supplier	Telal Ready Mix
Curing condition and storing	Telal Ready Mix
The age at which the sample is required to be tested	28 days
Project	ELECTRIC EXPRESS TRAIN
Structural element	Pile No. D 985, E 1114, F 1481, F 1497
Design grade of concrete	400 kg/cm ² (Provided by the company)
Mixing ratios	Cement (kg/m ³) 450 Water (kg/m ³) 180 Sand (kg/m ³) 690 Gravel size 1 (kg/m ³) 515 Gravel size 2 (kg/m ³) 515 Add. (kg/m ³) 7
Cement Type	OPC (Provided by the company)
Additives type	--
Sample type	Standard Cube
Sample receipt date	4/7/2024
Sample Testing date	4/7/2024
Sample age	31 Days

Test Results


No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8217	225.0	892.9	39.7	405	Pile No. (D 985, E 1114, F 1481, F 1497)
2	8390	225.0	1021.9	45.4	463	
3	8192	225.0	773.3	34.4	350	
Avarage Compressive Strength				39.8	406.1	
Standard deviation value				5.53	56.36	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar



SUBMISSION of TEST RESULTS



Geos
Agents & Distributors
Civil Engineering Products

Green Line								
Location Name		Contractor Company		Designer Company				
AL-Gharbaniyat 341+100 341+400		Geos		A&A Consultants				
Issued by Contractor	Name	Sign	Date	Time				
	ENG: Samouel Ghaly		17/07/2024					
Contractor UIR Reference	GH-GEOS-SYS-STR-TRF- 314			Revision : 00				
Received by (ER) Employers Representative	Name	Sign	TRF	DD	MM	YY	HH	MM
	ENG: HAMOUDA ALI			17	07	2024	11	00

NB: Package 1 Only (Package 2 via Aconex)				
THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW				
Description of Test	COMPRESSIVE STRENGTH TEST RESULT (7&28 DAYS) FOR PILE NO : D 867 D 975 E 1115 F 1472 CASTED AT 10/06/2024 _BATCH PLAN (TELAL)			
Location of Test	EGYPT_JABAN UNIVERSITY OF SCIENCE TECHNOLOGY			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	C400/480	(7&28) DAYS - COMPRESSIVE STRENGTH	ATTACHED	
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ Samouel Ghaly		17/07/2024	A
Designer				A
GARB *				
Employers Representative	Eng/ Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



Technical Report

Cube Compressive Strength

(Pile No. D 967, D 975, E 1115, F 1472)

(7 days)

10/6/2024

Project


ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria

Prepared for

Geos for Trading and Contracting

(June 25, 2024)





Cube Compressive Strength Report


Company :	Geos for Trading and Contracting
Owner:	National Authority for Tunnels (NAT)
Casting Date:	10/6/2024 As mentioned by the company
Ready mix concrete supplier	Telal Ready Mix
Curing condition and storing	Telal Ready Mix
The age at which the sample is required to be tested	7 days
Project	ELECTRIC EXPRESS TRAIN
Structural element	Pile No. D 967, D 975, E 1115, F 1472
Design grade of concrete	400 kg/cm ² (Provided by the company)
Mixing ratios	Cement (kg/m ³) 450 Water (kg/m ³) 180 Sand (kg/m ³) 690 Gravel size 1 (kg/m ³) 515 Gravel size 2 (kg/m ³) 515 Add. (kg/m ³) 7
Cement Type	OPC (Provided by the company)
Additives type	--
Sample type	Standard Cube
Sample receipt date	25/6/2024
Sample Testing date	25/6/2024
Sample age	15 Days

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8210	225.0	1212.7	53.9	550	Pile No. (D 967, D 975, E 1115, F 1472)
2	8180	225.0	1213.9	54.0	550	
3	8200	225.0	1240.2	55.1	562	
Average Compressive Strength				54.3	553.9	
Standard deviation value				0.69	7.03	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar





Technical Report

Cube Compressive Strength

(Pile No. D 967, D 975, E 1115, F 1472)

(28 days)

10/6/2024

Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria



Prepared for

Geos for Trading and Contracting

(July 10, 2024)





Cube Compressive Strength Report


Company : Geos for Trading and Contracting
Owner: National Authority for Tunnels (NAT)
Casting Date: 10/6/2024 As mentioned by the company
Ready mix concrete supplier: Telal Ready Mix
Curing condition and storing: Telal Ready Mix
The age at which the sample is required to be tested: 28 days
Project: ELECTRIC EXPRESS TRAIN
Structural element: Pile No. D 967, D 975, E 1115, F 1472
Design grade of concrete: 400 kg/cm² (Provided by the company)
Mixing ratios:
Cement (kg/m³) 450
Water (kg/m³) 180
Sand (kg/m³) 690
Gravel size 1 (kg/m³) 515
Gravel size 2 (kg/m³) 515
Add. (kg/m³) 7
Cement Type: OPC (Provided by the company)
Additives type: --
Sample type: Standard Cube
Sample receipt date: 10/7/2024
Sample Testing date: 10/7/2024
Sample age: 30 Days

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	7890	225.0	802.9	35.7	364	Pile No. (D 967, D 975, E 1115, F 1472)
2	8122	225.0	1102.5	49.0	500	
3	7940	225.0	1094.0	48.6	496	
Average Compressive Strength				44.4	453.1	
Standard deviation value				7.58	77.31	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar



**SUBMISSION of
TEST RESULTS**



الهيئة العامة
للمرور والكباري
(GARB)



Geos
Agents & Distributors
Civil Engineering Products

Green Line

Location Name		Contractor Company		Designer Company	
AL-Gharbaniyat 341+100 341+400		Geos		A&A Consultants	
Issued by Contractor	Name	Sign	Date	Time	
	ENG: Samouel Ghaly		17/07/2024		
Contractor UIR Reference	GH-GEOS-SYS-STR-TRF- 308				Revision : 00
Received by (ER) Employers Representative	Name	Sign	TRF	DD	MM
	ENG: HAMOUDA ALI			17	07
				YY	HH
				2024	11
					00

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test	COMPRESSIVE STRENGTH TEST RESULT (7&28 DAYS) FOR			
	PILE NO : D 969 D 971 D 990 E 1106 F 1493			
	CASTED AT 02/06/2024 _BATCH PLAN (SMART)			
Location of Test	EGYPT _JABAN UNIVERSITY OF SCIENCE TECHNOLOGY			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	C400/460	(7&28) DAYS - COMPRESSIVE STRENGTH	ATTACHED	
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ Samouel Ghaly		17/07/2024	A
Designer				A
GARB *				
Employers Representative	Eng/ Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم والتكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit

وحدة اختبارات واستشارات الهندسة
المدنية

Technical Report

Cube Compressive Strength

(Pile No. D 969, D 971, D 990, E 1106, F 1493)

(7 days)

2/6/2024

Project

ELECTRIC EXPRESS TRAIN


Al-gharbanaa - Borg Al Arab - Alexandria



Prepared for

Geos for Trading and Contracting

(June 11, 2024)





Cube Compressive Strength Report

Company : Geos for Trading and Contracting
Owner: National Authority for Tunnels (NAT)
Casting Date: 2/6/2024 As mentioned by the company
Ready mix concrete supplier Smart Ready mix Concrete
Curing condition and storing Smart Ready mix Concrete
The age at which the sample is required to be tested 7 days
Project ELECTRIC EXPRESS TRAIN
Structural element Pile No. D 969, D 971, D 990, E 1106, F 1493
Design grade of concrete 400 kg/cm² (Provided by the company)
Mixing ratios
Cement (kg/m³) 460
Water (kg/m³) 180
Sand (kg/m³) 690
Gravel size 1 (kg/m³) 515
Gravel size 2 (kg/m³) 515
Add. (kg/m³) 7
Cement Type OPC (Provided by the company)
Additives type --
Sample type Standard Cube
Sample receipt date 11/6/2024
Sample Testing date 11/6/2024
Sample age 9 Days

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8110	225.0	968.1	43.0	439	Pile No. (D 969, D 971, D 990, E 1106, F 1493)
2	8210	225.0	886.1	39.4	402	
3	8067	225.0	1046.2	46.5	474	
Average Compressive Strength				43.0	438.2	
Standard deviation value				3.56	36.27	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar





Technical Report

Cube Compressive Strength

(Pile No. D 969, D 971, D 990, E 1106, F 1493)

(28 days)

2/6/2024



Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria

Prepared for

Geos for Trading and Contracting

(July 4, 2024)





Cube Compressive Strength Report

Company : Geos for Trading and Contracting
Owner: National Authority for Tunnels (NAT)
Casting Date: 2/6/2024 As mentioned by the company
Ready mix concrete supplier Smart Ready mix Concrete
Curing condition and storing Smart Ready mix Concrete
The age at which the sample is required to be tested 28 days
Project ELECTRIC EXPRESS TRAIN
Structural element Pile No. D 969, D 971, D 990, E 1106, F 1493
Design grade of concrete 400 kg/cm² (Provided by the company)
Mixing ratios
Cement (kg/m³) 460
Water (kg/m³) 180
Sand (kg/m³) 690
Gravel size 1 (kg/m³) 515
Gravel size 2 (kg/m³) 515
Add. (kg/m³) 7
Cement Type OPC (Provided by the company)
Additives type --
Sample type Standard Cube
Sample receipt date 4/7/2024
Sample Testing date 4/7/2024
Sample age 32 Days

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8221	225.0	1069.2	47.5	485	Pile No. (D 969, D 971, D 990, E 1106, F 1493)
2	8139	225.0	1035.6	46.0	469	
3	8210	225.0	1033.2	45.9	468	
Average Compressive Strength				46.5	474.1	
Standard deviation value				0.89	9.12	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar



Test Results

الهيئة العامة
للطرق والكباري
(GARB)



الهيئة العامة
للطرق والكباري
(GARB)



Geos

Agents & Distributors
Civil Engineering Products

Green Line

Location Name		Contractor Company		Designer Company							
Electrical Express Train Project - 5th Sector Gharbanyat Village Track - Borg El Arab - Alexandria		GEOS		A&A CONSULTANTS							
Issued by Contractor	Name	Sign	Date	Designation							
	ENG : SAMOUEL GHALY		8-08-2024								
Contractor TRF Reference	GH-GEOS-SYS-STR- TST -03				Revision: 00						
Received by ER	Name	Sign	TST	DD	MM						
	ENG : HAMOUDA ALI			8	08						
<table border="1"> <tr> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>2024</td> <td>11</td> <td>00</td> </tr> </table>						YY	HH	MM	2024	11	00
YY	HH	MM									
2024	11	00									

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test	MECHANICAL AND CHEMICAL TESTS FOR STEEL REINFORCEMENT – GRADE (B500 DWR) FOR (16 MM DIAMETER ,18 MM DIAMETER) SUPPLIED BY EGYPTIAN STEEL COMPANY FOR QUANTITY EQUAL (16 MM DIAMETER=61.57 TON & 18 MM DIAMETER =52.17 TON)
Location of Test	ALEXANDRIA UNIVERSITY FACULTY OF ENGINEERING- PROPERTIES AND STRENGTH MATRIAL LAB

Item	Specification	Test Requirement	Test Result Attachment	Remarks
1				
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS						
Organisation	Name	Sign	Designation	Date	A-AWC-R	
Contractor Engineer	ENG : SAMOUEL GHALY			08-08-2024	A	
Contractor QA/QC					A	
GARB*						
Employers Representative	ENG : HAMOUDA ALI		QA/QC	10/08/24	A	

* Alignment/Bridges: Culvert only

A= Approved; AWC= Approved with Comments; R= Rejected



نتائج الاختبارات على عينات حديد تسليح (مشرشر)

- الجهة المالكة للمشروع: الهيئة العامة للطرق والكبارى / الهيئة العامة للأنفاق
- الاستشارى العام: شركة Systar
- الجهة المنفذة: شركة جىوس للتجارة والمقاولات
- المشروع: القطار السريع القطاع الخامس الغربانيات - برج العرب - الاسكندرية
- الشركة المنتجة لحديد التسليح المورد : عز - رمز الحديد EZ
- توريد العينات: 2024/7/16

الرقم	قطر العينة الاسمي (mm)	مساحة المقطع الاسمية (mm ²)	حمل الخضوع (k.N)	إجهاد الخضوع ReH (N/mm ²)	حمل الاقصى (k.N)	مقاومة الشد Rm (N/mm ²)	القيمة المختبرة المحددة Rm/ReH	النسبة النوية للاستطالة (5D)	وزن المتر المولي (Kg)	الثنى على البارد	ملاحظات
1	16	201.06	108.00	537	138.40	688	1.28	17.5	1.523		-----
2	16	201.06	108.20	538	138.60	689	1.28	22.5	1.525		
3	16	201.06	107.80	536	137.80	685	1.28	18.8	1.520		

ملحوظة هامة:

- تم توريد العينات بمعرفة العميل وكذلك المعلومات الخاصة بها دون ادنى مسئولية على المعمل.

مدير المعمل

د. عبد اللطيف السيد أبو سن

المشرف على الاختبار

د. إسماعيل أحمد محمد محروس

تحريرا فى : 2024/7/18
رقم التقرير

٤٩٦١/٥٥٤



المركز الهندسي
للخدمة العامة

٢٢ يوليو ٢٠٢٤





تاريخ التقرير : ٢٠٢٤/٧/١٦
الشركة المنفذة : شركة جيوس للتجارة والمقاولات.
المالك : الهيئة العامة للطرق والكباري/الهيئة القومية للاتفاق.
المشروع : القطر السريع القطاع الخامس الغربيات / برج العرب الإسكندرية.
الإستشاري العام : شركة SYSTRA.
العينات : جزء من حديد مشرشر عز قطر ١٦ مم (١) والموردة بمعرفتكم للوحده الخاصه لهندسة الإنتاج.
الاختبارات المطلوبة : تحليل للعناصر المكونة للمعدن.
ملحوظة / الوحدة الخاصة لهندسة الإنتاج غير مسنولة عن مصدر العينات الواردة إليها وما تمثله تلك العينات.

بيان التحليل للعناصر المكونة للمعدن:

wt%										
C	Si	Mn	P	S	Cr	Mo	Ni	Cu	V	Fe
0.262	0.210	0.93	0.001	0.001	0.077	0.013	0.080	0.277	0.003	97.886

المشرف

د. محمد عبد الرزاق أنور أحمد

محمد عبد الرزاق أنور أحمد





نتائج الاختبارات على عينات حديد تسليح (مشرشر)

- الجهة المالكة للمشروع: الهيئة العامة للطرق والكبارى / الهيئة العامة للأنفاق
- الاستشارى العام: شركة Systar
- الجهة المنفذة: شركة جيمس للتجارة والمقاولات
- المشروع: القطار السريع القطاع الخامس الغربائيات - برج العرب - الاسكندرية
- الشركة المنتجة لحديد التسليح المورد: عز - رمز الحديد EZ
- توريد العينات: 2024/7/16

الرقم	قطر العينة الاسمي (mm)	مساحة المقطع الاسمية (mm ²)	حمل الخضوع (k.N)	إجهاد الخضوع ReH (N/mm ²)	حمل الاقصى (k.N)	مقاومة الشد Rm (N/mm ²)	القيمة المختبرة المحددة Rm/ReH	النسبة المئوية للاستطالة (5D)	وزن المتر الطولي (Kg)	الشي على البارد	ملاحظات
1	18	254.47	139.80	549	177.90	699	1.27	15.6	1.931		-----
2	18	254.47	138.60	545	176.90	695	1.28	11.1	1.935		-----
3	18	254.47	139.90	550	177.80	699	1.27	20.0	1.935		-----

ملحوظة هامة:

- تم توريد العينات بمعرفة العميل وكذلك المعلومات الخاصة بها دون انني مسئولية على المعمل.

مدير المعمل

د. عبد اللطيف السيد أبو سن

المشرف على الاختبار

د. إسماعيل أحمد محمد محروس

تحريرا فى : 2024/7/18
رقم التقرير

٢٠٢٤/٢٢

المركز الهندسي
للخدمة العامة



٢٢ يوليو ٢٠٢٤





تاريخ التقرير : ٢٠٢٤/٧/ ١٦
الشركة المنفذة : شركة جيوس للتجارة والمقاولات.
المالك : الهيئة العامة للطرق والكباري/الهيئة القومية للأنفاق.
المشروع : القطر السريع القطاع الخامس الغربانيات / برج العرب الإسكندرية.
الإستشاري العام : شركة SYSTRA.
العينات : جزء من حديد مشرشر عز قطر ١٨ مم (١) والموردة بمعرفتكم للوحده الخاصه لهندسة الإنتاج.
الاختبارات المطلوبة : تحليل للعناصر المكونة للمعدن.
ملحوظة / الوحدة الخاصة لهندسة الإنتاج غير مسنولة عن مصدر العينات الواردة اليها وما تمثله تلك العينات.

بيان التحليل للعناصر المكونة للمعدن:

wt%										
C	Si	Mn	P	S	Cr	Mo	Ni	Cu	V	Fe
0.288	0.207	0.96	0.001	0.001	0.125	0.011	0.096	0.321	0.002	97.795

المشرف

أ.د. محمد عبد المنعم ضحا



Customer : 11

Plant No: Almotahda

ExitTime 10:39

Site No.

Date 09/01/2024

k b

DELIVERY NOTE 17576

Truck 36

Driver

4036

Quantity m3 1

Mix Name: 460ss

Concrete Grade

W/C ratio:

Manufacturer Description	cbm	Aggregate Moisture	sand(0-5) AvMol 0.0%	AGG 1 AvMol 0.0%	Agg 2 AvMol 0.0%	OPC1	Water	ADD 2
Set value s	1.00	0kg	740kg	525kg	525kg	460kg	160.0kg	7.00kg
Act. values	1.00	25	737kg	511kg	518kg	461kg	159.9kg	7.39kg
Sum actual	1.00	0kg	737kg	511kg	518kg	461kg	159.9kg	7.39kg
Sum set va	1.00		740kg	525kg	525kg	460kg	160.0kg	7.00kg
Deviation %			-0.5	-2.7	-1.4	0.2	-0.1	5.6
Deviation Kg			-3kg	-14kg	-7kg	1kg	-0.1kg	0.39kg



Technical Report

Cube Compressive Strength

(R.C. Trial Mix)

(7 days)

9/1/2024

Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria


Prepared for

Geos for Trading and Contracting

(January 17, 2024)



يعتمد
أمين على الجامعة
لواء أمن / أمانة فنت






Cube Compressive Strength Report

Company : Geos for Trading and Contracting
Owner: Egypt-Japan University for Science and Technology
Casting Date: 9/1/2024 As mentioned by the company
Ready mix concrete supplier: Almotaheda Ready Mix
Curing condition and storing: Almotaheda Ready Mix
The age at which the sample is required to be tested: 7 days
Project: ELECTRIC EXPRESS TRAIN
Structural element: R.C. Trial Mix
Design grade of concrete: 400 kg/cm^2 (Provided by the company)
Mixing ratios:
Cement (kg/m³): 460
Water (kg/m³): 160
Sand (kg/m³): 740
Gravel size 1 (kg/m³): 525
Gravel size 2 (kg/m³): 525
Add. (kg/m³): 8
Cement Type: OPC (Provided by the company)
Additives type: R4PN
Sample type: Standard Cube
Sample receipt date: 17/1/2024
Sample Testing date: 17/1/2024
Sample age: 8 Days

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8193	225.0	1012.3	45.0	459	R.C. (Trial Mix)
2	8101	225.0	1105.3	49.1	501	
3	8236	225.0	1179.7	52.4	535	
Average Compressive Strength				48.8	498.1	
Standard deviation value				3.73	38.00	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Eng. Mohamed A. Al-Najjar





Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم والتكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit
وحدة اختبارات واستشارات الهندسة
المدنية

Technical Report

Cube Compressive Strength

(R.C. Trial Mix)
(28 days)
9/1/2024



٢٠٢٤

Project

ELECTRIC EXPRESS TRAIN

Al-gharbanaa - Borg Al Arab - Alexandria

Prepared for

Geos for Trading and Contracting

(February 7, 2024)

بموجب
أمين عام الجامعة
لواء مهندس / أسامة فتحي




Cube Compressive Strength Report

Company : Geos for Trading and Contracting
Owner: Egypt-Japan University for Science and Technology
Casting Date: 9/1/2024 As mentioned by the company
Ready mix concrete supplier Almotaheda Ready Mix
Curing condition and storing Almotaheda Ready Mix
The age at which the sample is required to be tested 28 days
Project ELECTRIC EXPRESS TRAIN
Structural element R.C. Trial Mix
Design grade of concrete 400 kg/cm^2 (Provided by the company)
Mixing ratios
Cement (kg/m³) 460
Water (kg/m³) 160
Sand (kg/m³) 740
Gravel size 1 (kg/m³) 525
Gravel size 2 (kg/m³) 525
Add. (kg/m³) 8
Cement Type OPC (Provided by the company)
Additives type R4PN
Sample type Standard Cube
Sample receipt date 7/2/2024
Sample Testing date 7/2/2024
Sample age 29 Days

Test Results

No.	Cube weight (g)	Cube loaded surface area (cm ²)	Ultimate Load (kN)	Compressive Strength		Note
				N/mm ²	kg/cm ²	
1	8067	225.0	1383.8	61.5	627	R.C. (Trial Mix)
2	8147	225.0	1180.2	52.5	535	
3	8142	225.0	1105.4	49.1	501	
Average Compressive Strength				54.4	554.3	
Standard deviation value				6.40	65.31	

Technical committee
Prof. Dr. Mohamed F. M. Fahmy



Lab Engineer
Eng. Mohamed A. Al-Najjar