



قائمة الكميات الواردة بالمستخلص جاري (٢)

مشروع: أعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة _ مطروح)
(قطاع العلمين _ فوكة المسافة من الكم ٤١٩+٦٠٠ الي الكم ٤٢٢+١٠٠ بطول ٢,٥ كم اتجاة فوكة

رقم البند و بيانه : (١-٣) اعمال تحميل وتوريد ونقل اتربة مطابقة للمواصفات وتشغيلها
باستخدام آلات التسوية

تنفيذ : شركة شركة حسن أسعد طة سليم

مقدار العمل السابق : ٠,٠٠ ٣م

الكمية	الابعاد (متر)		الموقع الكيلومري		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
١٨١٨٧,٦٢٠	٧,٢٧٥	٢٥٠٠	٤٢٢+١٠٠	٤١٩+٦٠٠	القطاع الأول
١٨١٨٧,٦٢٠	اجمالي الكميات خلال فترة المستخلص الحالية (٣م)				
١٨١٨٧,٦٢٠	الاجمالي الكلي (٣م)				

مهندس الهيئة

م / إبراهيم الحناوى

مهندس الاستشاري

مكتب د/ سعد الجيوشي

م/مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م /عبدالمنعم محمد



قائمة الكميات الواردة بالمستخلص جاري (٢)

مشروع: أعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة _ مطروح)
(قطاع العلمين _ فوكة المسافة من الكم ٤١٩+٦٠٠ الي الكم ٤٢٢+١٠٠ بطول ٢,٥ كم اتجاة فوكة

رقم البند و بيانه : (٣-١) علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية

تنفيذ : شركة شركة حسن أسعد طة سليم

مقدار العمل السابق : ٠,٠٠ ٣م

الكمية	الابعاد (متر)		الموقع الكيلومري		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
١٨١٨٧,٦٢٠	٧,٢٧٥	٢٥٠٠	٤٢٢+١٠٠	٤١٩+٦٠٠	القطاع الأول
١٨١٨٧,٦٢٠	اجمالي الكميات خلال فترة المستخلص الحالية (٣م)				
١٨١٨٧,٦٢٠	الاجمالي الكلي (٣م)				

مهندس الهيئة

م / إبراهيم الحناوى

مهندس الاستشاري

مكتب د/ سعد الجيوشي

م/مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م /عبدالمنعم محمد

عبدالمعز



قائمة الكميات الواردة بالمستخلص جاري (٢)

مشروع: أعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة _ مطروح)
(قطاع العلمين _ فوكة المسافة من الكم ٦٠٠+١٩ الى الكم ١٠٠+٢٢ بطول ٢,٥ كم اتجاه فوكة

رقم البند و بيانه : (٣-١) علاوة مسافة النقل ١٤٠ كم

تنفيذ : شركة شركة حسن أسعد طة سليم

مقدار العمل السابق : ٠,٠٠ ٣م

الكمية	الابعاد (متر)		الموقع الكيلومري		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
١٨١٨٧,٦٢٠	٧,٢٧٥	٢٥٠٠	٤٢٢+١٠٠	٤١٩+٦٠٠	القطاع الأول
١٨١٨٧,٦٢٠	اجمالي الكميات خلال فترة المستخلص الحالية (٣م)				
١٨١٨٧,٦٢٠	الاجمالي الكلي (٣م)				

مهندس الهيئة

م / إبراهيم الحناوى

مهندس الاستشاري

مكتب د/ سعد الجيوشي

م / مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م / عبدالمنعم محمد

المنطقة الخامسة - (غرب الدلتا)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي السريع قطاع (العلمين _ فوكة)
نتشرف بأن نرفق لسيادتكم طية المقياسة المعدلة بعد المفاوضة لبنود الاعمال بتاريخ
١٨-١٢-٢٠٢٣ للقطاع الآتي :

م	المسافة		الطول (كم)	الشركة	الاتجاه
	من	الي			
١	٤١٩+٦٠٠	٤٢٢+١٠٠	٢,٥	سيناء للمقاولات حسن أسعد طة	فوكة

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم .

وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

(المنطقة الخامسة - غرب الدلتا)

٤/١٨

عميد التنفيذ /

"هاني محمد محمود طة"



مركز الإستشارات الهندسية
للتنقل و الطارات و الطرق
(خبراء دوليون)
دكتور/ سعد الجيوشي



أعمال لجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي فائق السرعة قطاع (العلمين - فوكة)
مقايسة المعدلة بعد المفاوضة لبنود الاعمال بتاريخ ١٨-١٢-٢٠٢٣ تنفيذ شركة سيناء للمقاولات حسن أسعد طه اتجاه فوكة
القطاع من المحطة ٤١٩,٦٠٠ الى ٤٢٢,١٠٠

رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة	الاجمالي
٣	اعمال الردم				
١-٣	اعمال تحميل وتوريد ونقل اترية مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية بسمك لا يزيد عن ٥٠ سم حتي منسوب ٢ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كالفورنيا لا تقل عن ١٥%) و رشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. في حالة طلب جهاز الاشراف زيادة نسبة الدمك عن ٩٥% يحسب ١ جنيه علي زيادة نسبة الدمك لكل ١% - مسافة النقل ٢ كم - يتم احتساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان - السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم - السعر يشمل قيمة المادة المحجرية	٣م	١٨,١٨٧,٦٢٠	٩٣,٤	١,٦٩٨,٧٢٤
	علاوة مسافة النقل ١٤٠ كم	٣م	١٨,١٨٧,٦٢٠	٢٠٧,٠٠	٣,٧٦٤,٨٣٧
	علاوة تحصيل رسوم الكارثة والموازين طبقا للائحة الشركة الوطنية	٣م	١٨,١٨٧,٦٢٠	١٣	٢٣٦,٤٣٩
	الإجمالي				٥,٧٠٠,٠٠٠
(خمسة مليون و سبع مائة الف جنيه فقط لاغير)					

مدير عام المشروعات الهندسية

م/محمد حسني فياض

مدير المشروع الهندسية

م/ابراهيم الحفاوى

مدير المشروع الاستشارى

م/مصطفى نجم

مدير المشروع

م/عبد المنعم محمد

يعتمد
رئيس الادارة المركزية
منطقة غرب الدلتا



الاسكندرية - مرسى مطروح


عميد مهندس /

"هانى محمد محمود طه"




٣٠/٠٣



UNIVERSAL INSPECTION REQUEST	    
------------------------------	---

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours CHAL-F-170

The Work described below will be complete and ready for inspection at planned time shown





Contractor Company	HASSAN ASAD TAHA		Designer Company*	SGAC																
Issued by Contractor	Name Eng/ABDELMONEM MOHMED	Sign 	Date 18/12/2023	Time																
Received by ER	H-S	Sign 	UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP422</td> <td>E.W</td> <td>C.S</td> <td>1</td> <td>1</td> <td>2023</td> <td>12</td> <td>00</td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP422	E.W	C.S	1	1	2023	12	00
C1	C2	C3	DD	MM	YY	HH	MM													
KP422	E.W	C.S	1	1	2023	12	00													
CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used																	
CODE - 2	Work Activity																			
CODE - 3	Sub Element of Activity																			

EXPLANATION OF WORK TO BE INSPECTED		
Description	Element	Item
Layer (ferma)	UPPER Embankment	From St (422+060 to St (422+100)

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached ☒	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: 	Comments by: 
Civil: 	Survey: 
Material: 	Material: 

INSPECTION RESULT					Approval Status	Please Tick if
Organisation	Name	Sign	Date	Time	A-AWC-R	Not Attend
Contractor	Eng/ASAD TAHA		1-1-2023		A	
QA/QC*	Kamal		1-1-2023		A	
GARB**	M. Hegm		1-1-2023		A	
Comments by ER	All works are done under the responsibility of contractor the lab result under the responsibility of whom issued the contractor have submitted final shop drawing and final quantities					
Employers Representative	H-S				AWC	

* Designer
** Alignment: Bridges: Culvert Only

STATION	0.00							DL	LANE SLOPE			Width and Level
									LEFT		RIGHT	
	13.44	8.44	4	0	4	9.94			access	L1	R1	
422+060	17.711	17.911	18.089	18.249	18.089	17.851	19.149	-4.00%	-4.00%	-4.00%	T.W/L	23.38
	✓	✓	+1	-2	✓	-2						
422+080	17.783	17.983	18.161	18.321	18.161	17.923	19.221	-4.00%	-4.00%	-4.00%		23.38
	-1	+1	✓	+1	✓	-2						
422+100	17.855	18.055	18.233	18.393	18.233	17.995	19.293	-4.00%	-4.00%	-4.00%		23.38
	A-2	✓	+1	-2	-2	✓						

منسوب الطبقة 0

R.A

مشروع القطار السريع - غزالة النيل

ح. ل. ل. ح.

سيناء للمقاولات
حسن أسعد طه سليم
س. ت. ١٧١٥٦٨ ب. ض. ٨٣٢ - ٩٦٩ - ٢١٠

COORDINATES AND LEVELS FOR BED LEVELS FROM STATION 422+060 to 422+100												
STATION	W-L	CATCH - L			CL			CATCH - R			W-R	
		E	N	Z	E	N	Z	E	N	Z		
422+060	13.44	399853.42	917932.47		399862.72	917942.17		399869.60	917949.34		9.94	
422+080	13.44	399838.98	917946.31		399848.29	917956.91		399855.16	917963.18		9.94	
422+100	13.44	399824.55	917960.15		399833.85	917969.85		399840.73	917977.03		9.94	

مشروع القطار السريع - غرب النيل

سبيل للمقاول
حسن أسعد طه سليم
س ق ١٧١٥٦٨ باب ٨٢٢ - ٨٢٩ - ٨٢٩

م.أ.ح

Station	422+000	422+020	422+040	422+060	422+080	422+100
DL (27-04-2022)	18.932	19.004	19.076	19.149	19.221	19.293
Ferna	18.032	18.104	18.176	18.249	18.321	18.393
Asbuilt-Ngl(Bed Levels)	14.032	14.104	14.176	14.249	14.643	14.600
Av Diff	4	4	4	4	3.678	3.793
0	18.032	18.104	18.176	18.249	18.321	18.393
0.25	17.782	17.854	17.926	17.999	18.071	18.143
0.5	17.532	17.604	17.676	17.749	17.821	17.893
0.75	17.282	17.354	17.426	17.499	17.571	17.643
1	17.032	17.104	17.176	17.249	17.321	17.393
1.25	16.782	16.854	16.926	16.999	17.071	17.143
1.5	16.532	16.604	16.676	16.749	16.821	16.893
1.75	16.282	16.354	16.426	16.499	16.571	16.643
2	16.032	16.104	16.176	16.249	16.321	16.393
2.5	15.532	15.604	15.676	15.749	15.821	15.893
3	15.032	15.104	15.176	15.249	15.321	15.393
3.5	14.532	14.604	14.676	14.749	14.821	14.893
4						
4.5						

مجلس المقاولات
 دمشق
 ١٧١٥٦١٨٢٢
 ١٤٢٢-١٤٢٣
 ٩٩٩-٩٩٨

مشروع القطار السريع - غرب النيل

جانب برزخية - ١٨.١٨
 ١٨.١٨

١٨.١٨

مشروع القطار السريع (العلمين - فوكه) قطاع د / سعد الجيوشي مكتب سجاك للاستشارات الهندسية

Project : High speed railway (New Al Alameen-fokka)

Date : 16 / 12 / 2022

Company:

سيناء للمقاولات (حسن أسعد طه)


location : from sta 419+600 to sta 422+100 / Zone : from sta 422 + 060 to 422 + 100 (20)

ASTM C-136 & C-117

Source of Tested Material

أترية

Sieve No.	2.5 in.	2.0 in.	1.5 in.	1.0 in.	3/4 in.	1/2 in.	3/8 in.	No.4	No.10	No.40	No.200
Opening (mm)	63.50	50.00	38.00	25.00	19.00	12.50	9.50	4.75	2.00	0.425	0.075
Passing, %	100.0	100.0	97.0	91.2	83.6	74.8	65.2	55.5	46.9	29.0	12.8



Atterberg Limits

L.L.

0.0

Max. 35

P.L.

0

P.I.

0.0

(Max.6)

Classification, (ASTM D-2487)

(A-1- a)

GARP Consultant Engineer's Comments :

site engineer.:-

Name :-

Signature :-

سيناء للمقاولات
حسن أسعد طه سليم
سجل ١٧١٥١٨٦٢٢ / ٨٣٢ - ٩٦٩ - ٣١٠

Consulting materials Engineer.:-

Name :-

Signature :-

مركز الاستشارات الهندسية
SGAC للطرق والطارات
اد سعد محمد الجيوشي
مشروع القطار السريع قطاع ٦

مشروع القطار السريع (العلمين - فوكه) قطاع د / سعد الجيوشي مكتب سجاك للاستشارات الهندسية


Company:	سيناء للمقاولات (حسن أسعد طه)	Sample No:	20
Description :	أترية	Sample Date :	16/12/2022
Station Repres	422 + 060 to 422 + 100	Report Date:	17/12/2022

Laboratory Compaction Characteristics (Proctor) of Soil Sample

Using 10 lbf. rammer dropped from 18 in. high, Producing a compactive effort of 56000 ft-lbf/ft³

Weight of PROCTOR Mould, gm	5981	Volume of PROCTOR Mould, cm ³	2120
-----------------------------	------	--	------

Point No.	1	2	3	4	5
Weight of Soil + Mould, gm	10,040	10,334	10,574	10,696	10,572
Wet Density, gm/cm ³	1.915	2.053	2.167	2.224	2.166
Weight of Wet Soil Portion, gm	150.0	150.0	150.0	150.0	150.0
Weight after Drying, gm	145.2	143.2	140.9	138.1	136.0
Moisture Content, %	3.3	4.7	6.5	8.6	10.3
Dry Density, gm/cm ³	1.853	1.960	2.035	2.048	1.963

Max. Dry Density = 2.057 t/m³

Optimum Moisture Content = 8.00 %

CONSULTANT COMMENTS

site engineer.:-

Name :-

Signature :-

Consulting materials Engineer.:-

Name :-

Signature :-

سيناء للمقاولات
حسن أسعد طه سليم
سرت ١٧١٥٦٨ / ب ٢٢ - ٨٢٢ - ٩٦٩ - ٣١٠

مركز الاستشارات الهندسية
للطرق والطارات SGAC
أ. د. سعد محمد الجيوشي
مشروع القطار السريع قطاع ٦

SYSTRA



مركز الإستشارات الهندسية
للنقل و الطارات و الطرق
(خبراء دوليون)
دكتور / سعد الجيوشي



وزارة النقل
الهيئة العامة للطرق والجسور
والنقل البري

مشروع القطار السريع (العلمين - فوكه) قطاع د / سعد الجيوشي مكتب سجاك للإستشارات الهندسية

Activity : اختبار طبقة اترية

نتائج اختبارات المعمل

Date

19/12/2022

Density and Unit Weight of Soil in Place by the Sand-Cone Method – ASTM D 1556

Company:	حسن أسعد طه سيناء للمقاولات العامة	Layer NO:	(ferma5)
Description :	اختبار طبقة اترية	Layer Thickness:	25 CM
Station Represented :	422 +060 to 422+100	Sample Date :	18/12/2022

Modified Proctor Testing Results

Max. Dry Density, gm/cm ³	Optimum Moisture Content, %	Degree of Compaction Required , %	Bulk Density of Specified Sand, gm/cm ³
2.057	8.00	95%	1.490

Compaction Testing Results & Calculations

STATION	422+075	422+100						
Hole No.	1	2						
Wt. of Sand before Test, gm	9000	9000						
Wt. of Sand After Test, gm	4539	4614						
Wt. of Sand in Cone + hole, gm	4461	4386						
Wt. of Sand in Cone	1425	1530						
Wt. of Sand at hole, gm	3036	2856						
Volume of the Hole, cm ³	2038	1917						
Wt. of Soil from Hole, gm	4337	4103						
Bulk Density of Soil, gm/cm ³	2.129	2.141						
Moisture Content, %	6.2	6.3						
Dry Density, gm/cm ³	2.004	2.014						
Compaction, (%)	97.4%	97.9%						

Acceptance Criteria

Comply

Not Comply

CONSULTANT COMMENTS

site engineer:-


Name :-

Signature :-

Consulting materials Engineer:-

Name :-

Signature :-



Company Name : حسن أسعد طة (سيناء للمقاولات)
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (419+600) : (422+100)
Type of sample : Soil Embankment
Delivery Date : 29/09/2022
Reporting Date : 05/10/2022
Reporting No. : 09
Sample No. : 09

Dear Gentleman,

Attached here with the Soil Embankment delivered on 29/09/2022

Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according to ASTM D-1140.
3. Liquid limits and plasticity index of soil according to ASTM D-4318.
4. Soil classification according to Project Specs.
5. Proctor Test according to ASTM D-1557

Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken

CEL

مكتب معامل الاستشارات الهندسية

الساحل الشمالي

رقم التسجيل: 27367231 - 27363893

البريد الإلكتروني: info@cel-egypt.com

Signature: 

Company Name : حسن أسعد طة (سيناء للمقاولات)
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Location : St. (419+600) : (422+100)
 Type of sample : Soil Embankment
 Delivery Date : 29/09/2022
 Reporting Date : 05/10/2022
 Reporting No. : 09
 Sample No. : 09

RESULTS OF SIEVE ANALYSIS According to ASTM D-422.

Sieve Size (mm)	Passing %
50	100
37.5	93.4
25	87.1
19	80.2
12.50	67.1
9.50	50.4
4.75	35.6
2.36	33.3
2.00	31.6
1.18	29.3
0.600	23.2
0.425	18.6
0.300	14.4
0.150	12.2

Signature /

Company Name : حسن أسعد طة (سيناء للمقاولات)
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (419+600) : (422+100)
Type of sample : Soil Embankment
Delivery Date : 29/09/2022
Reporting Date : 05/10/2022
Reporting No. : 09
Sample No. : 09

**Materials finer than 75 μ m (no.200) sieve
by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ m (No.200)	10.2

Signature: 
215-001-527

Company Name : حسن أسعد طة (سيناء للمقاولات)
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (419+600) : (422+100)
Type of sample : Soil Embankment
Delivery Date : 29/09/2022
Reporting Date : 05/10/2022
Reporting No. : 09
Sample No. : 09

**Results of liquid limit and plasticity index
of soils according to ASTM D-4318**

Test	Results (%)
Liquid Limit	NP
Plastic Limit	NP
Plasticity Index	NP

Signature/ 

Company Name : حسن أسعد طة (سيناء للمقاولات)
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Location : St. (419+600) : (422+100)
 Type of sample : Soil Embankment
 Delivery Date : 29/09/2022
 Reporting Date : 05/10/2022
 Reporting No. : 09
 Sample No. : 09

Soil Classification According to Project Specs (Embankment)


TEST	Results (%)	Limits according Projects Specs	
• Group Classification	(A-1-a)	(A-1-a)	(A-1-b)
2.00 mm (No.10).	31.6	Max 50 %	-----
0.425 mm (No. 40).	18.6	Max 30 %	Max 50 %
0.075 mm (No. 200).	10.2	Max 15 %	Max 15 %
Characteristics of fraction passing 0.425 mm (No.40)			
Liquid Limit	NP	-----	-----
Plasticity index	NP	Max 6 %	Max 6 %

The test results are (☒ Comply - ☐ Not Comply) with specifications limits

Signature / 

Company Name : حسن أسعد طه (سيناء للمقاولات)
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (419+600) : (422+100)
Type of sample : Soil Embankment
Delivery Date : 29/09/2022
Reporting Date : 05/10/2022
Reporting No. : 09
Sample No. : 09

Moisture – Density relation of soil
Test result (Modified proctor test)
ASTM D-1557



- Max dry density (gm/cm³) : 2.07
- Optimum moisture content % : 7.4

Signature / ...



Company : شركة حسن اسعد طه

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (6)
- Alamein to Foka
Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements
Test Location : Station 422+060 to 422+100
Test Date : 18/12/2022
Repot Date : 19/12/2022
Test level : Ferma.
Report No. : 136

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus

1. Loading plates consists of two plates with 600 mm and 300 mm diameter.
2. The thickness of plates 30 mm.
3. Dial gauges with accuracy 0.01 mm to measuring the settlement.
4. Steel straightedges with magnetic supports to fixed the dial gauges.
5. Hydraulic jack with pump to transfer reactive loads to the loading plates.
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac).
7. Reaction loading system by roller compactor with weight approximately 15 Ton.
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil.
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges.
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero.
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm².
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads.



Report

1. Evaluation and representation of results
2. Load Settlement curve.
3. The test report content the following:-
 - location of test site - Dimension of loading plate.
 - Measuring device used - Type of soil.
 - Type of Bedding material below the plate -Weathering condition.
 - Time and date of measurements - Unusual observation made during test.
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve.
 - Description of the soil condition below the plate after testing.


Report

- Type of soil : Ferma.
- Job requirement : $E_{v2} > 600 \text{ Kg/cm}^2$ (60 MPa).

Item	Descriptions
- Type of bedding material below the plate	Natural Soil
- Weather condition	Sunny
- Plate Diameter (mm)	600
- date of measurement	18/12/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Test No.	Station		First Cycle	Second Cycle	E_{v2}/E_{v1} Ratio
	From	To	$E_{v1} \text{ (kg/cm}^2\text{)}$	$E_{v2} \text{ (kg/cm}^2\text{)}$	
1	422+060	422+100	2250	2500	1.1

Signature / 
مكتب معامل الاستشارات الهندسية
الهيئة العامة للغذاء والدواء
رقم التسجيل الشرعي : 219-991-537
القانون : 3 شارع الملك الأفضل - الزمالة

Company Name : شركة حسن اسعد طه
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
 Test Date : 18/12/2022
 report date : 19/12/2022
 Location : Station 422+060 to 422+100
 Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.82	0.18	19.76	0.24	19.79	0.21	0.21
2	0.83	19.70	0.30	19.65	0.35	19.70	0.30	0.32
3	1.25	19.64	0.36	19.56	0.44	19.60	0.40	0.40
4	1.67	19.58	0.42	19.45	0.55	19.51	0.49	0.49
5	2.08	19.51	0.49	19.37	0.63	19.42	0.58	0.57
6	2.50	19.44	0.56	19.28	0.72	19.31	0.69	0.66

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.44	0.56	19.28	0.72	19.31	0.69	0.66
2	1.25	19.52	0.48	19.40	0.60	19.42	0.58	0.55
3	0.625	19.60	0.40	19.52	0.48	19.55	0.45	0.44
4	0.05	19.79	0.21	19.71	0.29	19.80	0.20	0.23

Loading Stage (2)


Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.70	0.30	19.60	0.40	19.69	0.31	0.34
1	0.83	19.63	0.37	19.52	0.48	19.60	0.40	0.42
2	1.25	19.57	0.43	19.40	0.60	19.53	0.47	0.50
3	1.67	19.50	0.50	19.33	0.67	19.45	0.55	0.57
4	2.08	19.44	0.56	19.21	0.79	19.37	0.63	0.66

Signature

مكتب معامل الاستشارات الهندسية
 رقم التسجيل الضريبي : 279 - 991 - 537
 العنوان : 3 شارع الملك الأفضل - الزمالك

Company Name : شركة حسن اسعد طه
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 18/12/2022
report date : 19/12/2022
Location : Station 422+060 to 422+100
Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.21	0.32	0.40	0.49	0.57	0.66

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	0.66	0.55	0.44	0.23

D (mm) = 600	S1 (mm) = 0.30	S2(mm) = 0.50	ΔS = 0.20
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS	2250		

Ev2/Ev1 =	1.1
-----------	-----

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.23	0.34	0.42	0.50	0.57	0.66

D (mm) = 600	S1 (mm) = 0.40	S2(mm) = 0.58	ΔS = 0.18
Ev2 (kg/cm2) = (0.75*D*Δσ)/ΔS	2500		

Ev1 = Modulus of deformation during the loading stage.

Ev2 = Modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

Δs = The difference between 0.3 and 0.7 from the maximum loading (smax) (kg/cm²)

DS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

