

مكالمة ختامية

بخصوص :- اعمال الجسر الترابي للخط الاول لمشروع للطريق
الكهربائي السريع مرحلة الحفر ومن القنتر بطول ٠,٨ كم
مقاوله :- شركة محمد عبدالله محمد اسماعيل

بمناسبة انتهاء الاعمال الخاصة بالعملية الحالية وعمل المستخلص الختامي

طبقاً للكميات المنفذه على الطبيعة فقد تم إعداد المقاييس الختامية المرفقه لكافة

بنود العملية باجمالى مبلغ ١٩٢٧٨٦٤٣,٩٨ جنيهه (فقط وقدره تسعة عشرة مائون مائتان ثمانية وسبعون

الف ستمائة ثلاثة واربعون جنيها و ١٠٠/٩٨ لا غير)

مدير عام المشروعات

مهندس / المشرف على تنفيذ العملية

الاسم / محمود موسى قنم

الاسم / ماجدة جبريل

التوقيع /

التوقيع /

رئيس الإدارة المركزية

محافظة غرب الدلتا

(بالاستلام / مرسى مطروح)

٢٠٢٥
٦/١٩
ماني محمد محمود طه



مصطفیٰ عاشور

مشروع: اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة - العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم ٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٨,٠ كم مرحلة الحفر وسن الفلتر والجسر الترابي

رقم البند وبيانه : (١-٢) أعمال حفر بالمعدات الميكانيكية في التربة المتماسكة عدا الصخرية (الاراضي الزراعية)

تنفيذ: شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق رقم العقد (٢٠٢٤/٢٠٢٣/٥٩٦)

13,286.80			كمية الاعمال بالمقايسة (م٣)				بند المقايسة
الكمية	المسطح	الطول	الى الكم	من الكم	التاريخ	رقم الطلب	
3,046.40	21.76	140	351+400	351+260	10/07/2023	IR C-03	بالمتر المكعب اعمال حفر باستخدام المعدات الميكانيكية في التربة المتماسكة (الاراضي الزراعية) او الاماكن ذات منسوب مياة مرتفع (طبقا لرؤية المهندس المشرف) عدا التربة الصخرية وتسوية السطح بالآلات التسوية والرش بالمياة الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى اقصى كثافة جافة (95% من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل الاتربة الزائدة لمسافة ٥٠٠ متر من محور الطريق والفئة تشمل عمل تشوينات وذلك باستخدام الاراضي الزراعية المجاورة لنقل ناتج الحفر على مراحل باستخدام وسيلة النقل المناسبة لضيق اماكن المرور وذلك طبقا لرؤية المهندس المشرف ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف. -يتم احتساب علاوة ١,١ جنية لكل ١ كم بالزيادة
2,532.80	31.66	80	351+480	351+400	16/07/2023	IR C-04	
3,312.00	33.12	100	351+580	351+480	23/07/2023	IR C-05	
4,395.60	24.42	180	351+760	351+580	01/08/2023	IR C-06	
13,286.80			الاجمالي الكلي (م٣)				

مدير مشروع
الهيئة العامة للطرق والكباري

م / مارجريت مجدي زاهر

مهندس الاستشاري
مكتب XYZ

مهندس الشركة
مكتب XYZ

مهندس الشركة
مكتب XYZ

م / محمد مصطفى عاشور

مشروع: اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم ٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٠,٨ كم مرحلة الحفر وسن الفلتر والجسر الترابي

رقم البند و بيانه : (٣-١) بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات وتشغيل باستخدام المعدات

تنفيذ: شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق رقم العقد (٢٠٢٤/٢٠٢٣/٥٩٦)

15,825.60			كمية الاعمال بالمقاييس (م٢)				
الكمية	المسطح	الطول	الى الكم	من الكم	التاريخ	رقم الطلب	بند المقاييس
421.00	4.21	100	351+100	351+000	01/05/2023	IR F-01	اعمال تحميل وتوريد ونقل اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب -٢ متر وبسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥ %) ورشها بالمياة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (٩٥ % من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. -في حالة طلب جهاز الاشراف زيادة نسبة الدمك عن ٩٥ % يحسب زيادة ١ جنية على زيادة نسبة الدمك لكل ١ % . -مسافة النقل حتى ٢ كم ويتم احتساب علاوة ١,٥ جنية للكم بالزيادة او النقصان. -السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم . -السعر يشمل قيمة المادة المحجربة .
747.20	4.67	160	351+260	351+100	01/05/2023	IR F-02	
934.40	5.84	160	351+260	351+100	16/05/2023	IR F-03	
584.00	5.84	100	351+100	351+000	24/05/2023	IR F-04	
584.00	5.84	100	351+100	351+000	30/05/2023	IR F-05	
934.40	5.84	160	351+260	351+100	30/05/2023	IR F-06	
584.00	5.84	100	351+200	351+100	07/06/2023	IR F-07	
584.00	5.84	100	351+100	351+000	11/06/2023	IR F-08	
934.40	5.84	160	351+260	351+100	15/06/2023	IR F-09	
584.00	5.84	100	351+100	351+000	18/06/2023	IR F-10	
584.00	5.84	100	351+100	351+000	04/07/2023	IR F-11	
840.60	4.67	180	351+440	351+260	31/08/2023	IR F-12	
280.20	4.67	60	351+500	351+440	04/09/2023	IR F-13	
560.40	4.67	120	351+620	351+500	05/09/2023	IR F-14	
1053.00	5.85	180	351+440	351+260	06/09/2023	IR F-15	
351.00	5.85	60	351+500	351+440	10/09/2023	IR F-16	
819.00	5.85	140	351+640	351+500	10/09/2023	IR F-17	
1053.00	5.85	180	351+440	351+260	11/09/2023	IR F-18	
351.00	5.85	60	351+500	351+440	14/09/2023	IR F-19	
819.00	5.85	140	351+640	351+500	18/09/2023	IR F-20	
1404.00	5.85	240	351+500	351+260	18/09/2023	IR F-21	
819.00	5.85	140	351+640	351+500	24/09/2023	IR F-22	
15,825.60			الاجمالي الكلي (م٢)				

مدير مشروع
الهيئة العامة للطرق والكباري

م / مارجريت مجدي زاهر

مدير المشروع والاستشاري

مكتب د/ خالد قنديل KK

م / السيد محمد سيف الدين

مهندس الاستشاري

XYZ

م / محمد شهاب خليل

مهندس الشركة

م / محمد مصطفى

م / محمد مصطفى ورصف الطريق

مشروع: اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم ٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٨٠٠ كم مرحلة الحفر وسن الفلتر والجسر الترابي

رقم البند و بيانه : (٣-١) بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات والتشغيل باستخدام المعدات

المقاول: شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق رقم العقد (٢٠٢٤/٢٠٢٣/٥٩٦)

علاوة مسافة النقل للتربة بنسبة ٨٠% من الكمية الكلية

12,660.48				كمية الاعمال بالمقايسة (م ^٣)				بند المقايسة
الكمية	نسبة التراب	المسطح	الطول	الى الكم	من الكم	التاريخ	رقم الطلب	
336.80	80%	4.21	100	351+100	351+000	01/05/2023	IR F-01	اعمال تحميل وتوريد ونقل اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢- متر وبسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥ %) ورشها بالمياة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف.
597.76	80%	4.67	160	351+260	351+100	01/05/2023	IR F-02	
747.52	80%	5.84	160	351+260	351+100	16/05/2023	IR F-03	
467.20	80%	5.84	100	351+100	351+000	24/05/2023	IR F-04	
467.20	80%	5.84	100	351+100	351+000	30/05/2023	IR F-05	
747.52	80%	5.84	160	351+260	351+100	30/05/2023	IR F-06	
467.20	80%	5.84	100	351+200	351+100	07/06/2023	IR F-07	
467.20	80%	5.84	100	351+100	351+000	11/06/2023	IR F-08	
747.52	80%	5.84	160	351+260	351+100	15/06/2023	IR F-09	
467.20	80%	5.84	100	351+100	351+000	18/06/2023	IR F-10	
467.20	80%	5.84	100	351+100	351+000	04/07/2023	IR F-11	
672.48	80%	4.67	180	351+440	351+260	31/08/2023	IR F-12	
224.16	80%	4.67	60	351+500	351+440	04/09/2023	IR F-13	
448.32	80%	4.67	120	351+620	351+500	05/09/2023	IR F-14	
842.40	80%	5.85	180	351+440	351+260	06/09/2023	IR F-15	
280.80	80%	5.85	60	351+500	351+440	10/09/2023	IR F-16	
655.20	80%	5.85	140	351+640	351+500	10/09/2023	IR F-17	
842.40	80%	5.85	180	351+440	351+260	11/09/2023	IR F-18	
280.80	80%	5.85	60	351+500	351+440	14/09/2023	IR F-19	
655.20	80%	5.85	140	351+640	351+500	18/09/2023	IR F-20	
1123.20	80%	5.85	240	351+500	351+260	18/09/2023	IR F-21	
655.20	80%	5.85	140	351+640	351+500	24/09/2023	IR F-22	
12,660.48				الاجمالي الكلي (م ^٣)				

مدير مشروع
الهيئة العامة للطرق والكبارى

م / مارجريت مجدي زاخر

مدير المشروع الاستشارى
مكتب KK

م / محمد سيف الدين
م / محمد سيف الدين
م / محمد سيف الدين

مهندس الاستشارى
مكتب XYZ

م / محمد شهاب
م / محمد شهاب

مهندس الشركة

م / محمد عبد الحفيظ
م / محمد عبد الحفيظ
م / محمد عبد الحفيظ

مشروع: اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة - العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم ٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٨٠٠ كم مرحلة الحفر وسن الفلتر والجسر الترابي

رقم البند و بيانه : (٣-١) بالمتر المكعب اعمال توريد وتشغيل اتربة صالحة للردم ومطابقة للمواصفات والتشغيل باستخدام المعدات

المقاول: شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق رقم العقد (٢٠٢٤/٢٠٢٣/٥٩٦)

علاوة مسافة النقل للرمال بنسبة ٢٠% من الكمية الكلية

3,165.12				كمية الاعمال بالمقايسة (م ^٣)				بند المقايسة
الكمية	نسبة الرمال	المسطح	الطول	الى الكم	من الكم	التاريخ	رقم الطلب	
84.20	20%	4.21	100	351+100	351+000	01/05/2023	IR F-001	اعمال تحميل وتوريد ونقل اتربة مطابقة
149.44	20%	4.67	160	351+260	351+100	01/05/2023	IR F-002	للمواصفات وتشغيلها باستخدام الات التسوية
186.88	20%	5.84	160	351+260	351+100	16/05/2023	IR F-003	بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢-
116.80	20%	5.84	100	351+100	351+000	24/05/2023	IR F-004	متر وبسمك لا يزيد عن ٢٥ سم لاستكمال
116.80	20%	5.84	100	351+100	351+000	30/05/2023	IR F-005	المنسوب التصميمي لتشكيل الجسر والاكتاف
186.88	20%	5.84	160	351+260	351+100	30/05/2023	IR F-006	(نسبة تحمل كالفورنيا لا تقل عن ١٥ %)
116.80	20%	5.84	100	351+200	351+100	07/06/2023	IR F-007	ورشها بالمياة الاصولية الى نسبة الرطوبة
116.80	20%	5.84	100	351+100	351+000	11/06/2023	IR F-008	المطلوبة والدمك الجيد بالهراسات للوصول
186.88	20%	5.84	160	351+260	351+100	15/06/2023	IR F-009	الى اقصى كثافة جافة (٩٥% من الكثافة
116.80	20%	5.84	100	351+100	351+000	18/06/2023	IR F-010	الجافة القصوى) ويتم التنفيذ طبقا للمناسيب
116.80	20%	5.84	100	351+100	351+000	04/07/2023	IR F-011	التصميمية والقطاعات العرضية النموذجية
168.12	20%	4.67	180	351+440	351+260	31/08/2023	IR F-012	والرسومات التفصيلية المعتمدة والبند بجميع
56.04	20%	4.67	60	351+500	351+440	04/09/2023	IR F-013	مشمثلاته طبقا لاصول الصناعة ومواصفات
112.08	20%	4.67	120	351+620	351+500	05/09/2023	IR F-014	الهيئة العامة للطرق والكباري وتعليمات
210.60	20%	5.85	180	351+440	351+260	06/09/2023	IR F-015	المهندس المشرف.
70.20	20%	5.85	60	351+500	351+440	10/09/2023	IR F-016	في حالة طلب جهاز الاشراف زيادة نسبة
163.80	20%	5.85	140	351+640	351+500	10/09/2023	IR F-017	الدمك عن ٩٥% بحسب زيادة ١ جنية على
210.60	20%	5.85	180	351+440	351+260	11/09/2023	IR F-018	زيادة نسبة الدمك لكل ١% -مسافة
70.20	20%	5.85	60	351+500	351+440	14/09/2023	IR F-019	النقل حتى ٢ كم ويتم احتساب علاوة ١,٥
163.80	20%	5.85	140	351+640	351+500	18/09/2023	IR F-020	جنية لكم بالزيادة او النقصان.
280.80	20%	5.85	240	351+500	351+260	18/09/2023	IR F-021	-السعر يشمل عمل تشوينات وتخليط
163.80	20%	5.85	140	351+640	351+500	24/09/2023	IR F-022	واختبارات ونقل لموقع العمل حتى مسافة ٢
								كم .
								-السعر يشمل قيمة المادة
								المحجزة .
3,165.12				الاجمالي الكلي (م ^٣)				

مدير مشروع
الهيئة العامة للطرق والكباري

م / مارجرية مجدي زاهر

مفكر المشروع الاستشاري
مكتب ه/ خالد قنديل KK

م / السيد محمد صيف الدين

مهندس الاستشاري
XYZ

مهندس الشركة

م / محمد مصطفى العاشور

مشروع: اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة - العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم ٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٨٠٠ كم مرحلة الحفر وسن الفلتر والجسر الترابي

رقم البند و بيانه : (٣-١) بالمترا المكعب اعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات والتشغيل باستخدام المعدات

تنفيذ: شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق رقم العقد (٢٠٢٤/٢٠٢٣/٥٩٦)

علاوة تحصيل رسوم الكارثة والموازن على اجمالي الكمية طبقا للائحة الشركة الوطنية

15,825.60			كمية الاعمال بالمقايضة (م³)				
الكمية	المسطح	الطول	الى الكم	من الكم	التاريخ	رقم الطلب	بند المقايضة.
421.00	4.21	100	351+100	351+000	01/05/2023	IR F-01	اعمال تحميل وتوريد ونقل اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢٠ متر وبسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكثاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥ %) ورشها بالمياة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.
747.20	4.67	160	351+260	351+100	01/05/2023	IR F-02	
934.40	5.84	160	351+260	351+100	16/05/2023	IR F-03	
584.00	5.84	100	351+100	351+000	24/05/2023	IR F-04	
584.00	5.84	100	351+100	351+000	30/05/2023	IR F-05	
934.40	5.84	160	351+260	351+100	30/05/2023	IR F-06	
584.00	5.84	100	351+200	351+100	07/06/2023	IR F-07	
584.00	5.84	100	351+100	351+000	11/06/2023	IR F-08	
934.40	5.84	160	351+260	351+100	15/06/2023	IR F-09	
584.00	5.84	100	351+100	351+000	18/06/2023	IR F-10	
584.00	5.84	100	351+100	351+000	04/07/2023	IR F-11	
840.60	4.67	180	351+440	351+260	31/08/2023	IR F-12	
280.20	4.67	60	351+500	351+440	04/09/2023	IR F-13	
560.40	4.67	120	351+620	351+500	05/09/2023	IR F-14	
1053.00	5.85	180	351+440	351+260	06/09/2023	IR F-15	
351.00	5.85	60	351+500	351+440	10/09/2023	IR F-16	
819.00	5.85	140	351+640	351+500	10/09/2023	IR F-17	
1053.00	5.85	180	351+440	351+260	11/09/2023	IR F-18	
351.00	5.85	60	351+500	351+440	14/09/2023	IR F-19	
819.00	5.85	140	351+640	351+500	18/09/2023	IR F-20	
1404.00	5.85	240	351+500	351+260	18/09/2023	IR F-21	
819.00	5.85	140	351+640	351+500	24/09/2023	IR F-22	
15,825.60			الاجمالي الكلي (م³)				

مدير مشروع
الهيئة العامة للطرق والكباري

م / مارجرية مجدي زاهر

مدير المشروع الاستشاري
مكتب نهال كين KK

م / السيد محمد شيف الدين

مهندس الاستشاري
X.Y.Z

محمد شهاب خليل

مهندس الشركة

م / محمد مصطفى عاشور
ورصف الطرق
محمد اسماعيل

م / محمد مصطفى عاشور

مهندس الشركة
محمد عبد الله
الإنشاءات مصطفى
م / محمد مصطفى
الطريق
اسماعيل

م / محمد مصطفیٰ عاشور

محضر استلام ابتدائي

لعملية: أعمال الجسر الترابي والاعمال الصناعية لمسار القطار الكهربائي السريع الخط الأول
(العين السخنة العلمين) قطاع (برج العرب - العلمين) مرحلة الحفر وسن الفلتر والجسر الترابي
المسافة من ٣٥١+٠٠٠ الي محطة ٣٥١+٨٠٠ بطول ٠,٨ كم
طبقا للعقد (٢٠٢٤/٢٠٢٣/٥٩٦)

تنفيذ شركة :- محمد عبد الله محمد اسماعيل للانشاءات ورصف الطرق

اشراف : المنطقة الخامسة غرب الدلتا (الإسكندرية - مطروح)
استشاري الهيئة للمشروع : المكتب الاستشاري الهندسي مكتب (أ.د/ خالد قنديل)

انه في يوم الخميس الموافق 02/01/2025 وبناءً علي قرار السيد العميد مهندس/ رئيس الإدارة المركزية
لمنطقة غرب الدلتا والخاص بأعمال الاستلام الابتدائي للأعمال عاليه.

فقد اجتمعت اللجنة المشكلة من كلاً من :-

- | | | |
|--------------------------------|--|----------|
| (المهندس/ محمد حسني فياض | مدير عام المشروعات بالمنطقة | (رئيساً) |
| (المهندسة/ مارجريت مجدي زاهر | مدير مشروع القطاع من المنطقة | (عضواً) |
| (المهندس/ عبدالله عبدالمحسن | معمل المنطقة المشرفة | (عضواً) |
| (المهندس/ السيد محمد سيف الدين | مكتب أ.د/ خالد قنديل استشاري الهيئة | (عضواً) |
| (المهندس/ محمد شهاب خليل | مكتب (اكس واي زد) استشاري المساحة بالمشروع | (عضواً) |
| (المهندس/ محمد مصطفى عاشور | مدير مشروع الشركة المنفذة | (عضواً) |

وقد بدأت اللجنة أعمالها بالإطلاع علي ملف العملية وكراسة الشروط والمواصفات وعقد العملية ثم انتقلت اللجنة علي
الطبيعة للمرور علي الأعمال المنفذة ومعاينتها ظاهرياً وتم أخذ عينات أتربة من الجسر لإجراء التجارب اللازمة عليها
بمعمل المنطقة وتحديد نسبة الحيود وقد أسفر الفحص والمعاينة الظاهرية عن التالي:-

الأعمال المنفذة والمطلوب تسليمها أعمال الحفر وأعمال الأتربة لتشكيل مسار الجسر الترابي

أولاً:- أعمال الحفر:-

تم التأكد من وصول الأعمال للمناسيب المطلوبة طبقاً لطلبات التسليم بالمشروع والأعمال مقبولة بصفة عامة.

ثانياً:- حالة السطح العلوي للجسر المنفذ:-

الأعمال مقبولة بصفة عامة وتم التأكد من الوصول للمناسيب وتحقيق الميل الجانبية للقطاع.

توصيات اللجنة :-

- (١) علي مندوب معمل المنطقة تحديد مدي الحيود بالعينات عن المواصفة العامة للمشروع وتحديد قيمة الخصم .
- (٢) علي السادة استشاري القطاع (مكتب أ.د/ خالد قنديل) مراجعة الحصر والتأكد من الكميات المنفذة طبقاً لطلبات الاستلام وموافاه اللجنة بالكميات والتجارب التي أجريت علي الأعمال أثناء التنفيذ.
- (٣) قام مندوب استشاري المساحة بالتأكد علي المناسب المنفذة طبقاً للتصميم المعتمد.
- (٤) علي استشاري القطاع (مكتب أ.د/ خالد قنديل) متابعة سلوك الأعمال خلال فترة الضمان وإبلاغ الشركة بأي عيوب تظهر لأصلحها فوراً.
- وعليه تري اللجنة قبول الأعمال حيث لا يوجد ما يعيق الاستلام الابتدائي للأعمال عاليه ويعتبر تاريخ المحضر هو تاريخ النهو الفعلي وبدء فترة الضمان للأعمال.

وعلي ذلك جري التوقيع.

التوقيعات :-

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق

(٦)
(٥)
(٤)
(٣) ٢٠/١٢/٢٠١٩
(٢)
(١)

بمعد
رئيس الإدارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عميد . مهندس /
"هاني محمد محمود طه"

التقييم الفني

الهيئة العامة
للطرق والكباري
(GARB)



مشروع: اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة - العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة منالكم ٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٠,٨ كم مرحلة الحفر وسن الفلتر والجسر الترابي.
طبقا للعقد (٢٠٢٤/٢٠٢٣/٥٩٦)

تنفيذ : شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق
إشراف : المنطقة الخامسة قطاع غرب الدلتا

الحسابات المالية ومفصل التقييم وقيمة الخصومات:

أنه في يوم السبت الموافق ٢٠٢٥/١/٤ وبناء على قرار السيد العميد المهندس/ رئيس الإدارة المركزية لمنطقة غرب الدلتا ومحضر الاستلام الإبتدائي للعملية المؤرخ في ٢٠٢٥/١/٢ تم عمل التقييم الفني للعملية عالياه.

وقد اجتمعت اللجنة المشكلة من كلا من:

١) المهندس/ محمد حسني فياض	مدير عام المشروعات بالمنطقة	(رئيساً للجنة)
٢) المهندسة/ مارجريت مجدي زاخر	مدير مشروع القطاع (الهيئة العامة للطرق والكباري)	(عضواً)
٣) المهندس/ عبدالله عبدالمحسن	معمل المنطقة المشرفة	(عضواً)
٤) المهندس/ السيد محمد سيف الدين	مكتب (أ.د. خالد قنديل) استشاري الهيئة	(عضواً)
٥) المهندس/ محمد شهاب خليل	مكتب (اكس واي زد) استشاري المساحة بالمشروع	(عضواً)
٦) المهندس/ محمد مصطفى عاشور	مدير مشروع الشركة المنفذة	(عضواً)

وبعد الإطلاع على محضر الاستلام الابتدائي للعملية وملفات التجارب العملية تم حساب الخصومات المالية وجاءت كالاتي :

* الخصم على طبقات الردم (التربة) : لا يوجد خصم

* الخصم على اختبارات الدمك بطبقات الردم (التربة) : لا يوجد خصم

* الخصم على النقص في السمك بطبقات الردم (التربة) : لا يوجد خصم

* الخصم على طبقة الفلتر : لا يوجد خصم

* الخصم على اختبارات الدمك لطبقة الفلتر : لا يوجد خصم

* الخصم على النقص في السمك لطبقة الفلتر : لا يوجد خصم

* الخصم طبقاً لمحضر الاستلام الابتدائي :-

من الفحص البصري :-

الخصم على سطح الطريق = % ٠,٥ * ١٩,٢٧٨,٦٤٣.٩٨ = ٩٦,٣٩٣.٢٢ جنيه

* الخصم على اختبارات التصنيف والتدرج ونسبة تحمل كاليفورنيا لطبقات الردم (التربة): لا يوجد خصم

* الخصم على اختبارات التصنيف والتدرج والامتصاص ولوس انجلوس لطبقة الفلتر: لا يوجد خصم

* القيمة المالية للخصم للجنة الاستلام الابتدائي: ٩٦,٣٩٣.٢٢ جنيهاً (فقط ستة وتسعون ألفاً وثلاثمائة وثلاثة

وتسعون جنيهاً واثنان وعشرون قرشاً لا غير)

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق

التوقيعات:

٦-
٥-

٤-

٣- ٣١/٣/٢٠١٩

٢-

١-

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عبد . مهندس /

"هاني محمد محمود طه"

نموذج رقم ٢



بشأن : حصص المواد المحجرة الواردة بالمستخلص

القيد : / / ٢٠٢٣ المنطقة

التاريخ / / ٢٠٢٣

الى السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

نتشرف بان نرفق طية المستخلص الخاص بعملية
اعمال الجسر الترابي للخط الاول لمشروع للقطار الكهربائي السريع مرحلة الحفر وسن
الفلتر بطول ٠,٨ كم

عقد رقم ٢٠٢٤/٢٠٢٣/٥٩٦

تنفيذ شركة / محمد عبدالله محمد اسماعيل

يرجى التفضل بالاحاطة والتنبيه باتخاذ ما يلزم مع التفضل من سيادتكم
بالعلم ان المواد المحجرة المستخدمة بهاها ملاحى :-

م	نوع المادة المحجرة	الوحدة	الكمية	الجهة الحصول على الخامة
١	سن	م٢	٢٣٠٥٢,٧٢	كسارة
٢	اتربة	م٢	١٢٦٦٠,٤٨	محجر المصرية
٣	رمل	م٢	٣١٦٥,١٢	محجر رقم / تصريح / بدون

هذا وقد تمت مراجعة (البونات المائية / التصريح) للكميات التى تم الحصول عليها من
(كسارات / محاجر / تشوينات) معتمدة ووجدت مطابقة للكميات بالمستخلص .

يرجى التكرم من سيادتكم بالعلم والاحاطة والتنبيه باتخاذ اللازم ،،،

وتفضلوا بقبول فائق الاحترام

محمد مهندس / هانى محمد محمود طه

رئيس الادارة المركزية

للمنطقة - غرب الدلتا

كشف أتاوة المحاجر

عن كمية المواد التى تم استخدامها

مشروع اعمال الجسر الترابى للخط الاول للقطار الكهربائى السريع (العين
السخنة - العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم
٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٠,٨ كم مرحلة الحفر وسن الفلتر
والجسر الترابى.

طبقا للعقد (٢٠٢٤/٢٠٢٣/٥٩٦)

تنفيذ : شركة محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق

أعمال تم تنفيذها حتى تاريخ ٢٠٢٥/١/٤

كمية التربة المنفذة بند رقم (٣-١)

بالمتر المكعب = ١٢٦٦٠,٤٨ م٣

التوقيعات:

مدير مشروع الهيئة

م/ مارجريت مجدي زاهر

مدير مشروع الاستشارى

المكتب الاستشارى الهندسى
مدير المشروع: خالد قنديل
مدير المشروع: السيد سمين
مدير المشروع: السيد محمد سيفه
مدير المشروع: السيد محمد سيفه

مدير مشروع الشركة

مدير مشروع الشركة
مدير المشروع: محمد مصطفى عاشور
مدير المشروع: محمد مصطفى عاشور

إفادة

بالإشارة مشروع اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة - العلمين)
قطاع (برج العرب - العلمين)

العقد رقم : مرحلة الحفر وسن الفلتر والجسر الترابي عقد رقم (٢٠٢٤/٢٠٢٣/٥٩٦)

في المسافة من ٣٥١+٠٠٠ الي ٣٥١+٨٠٠

مقاوله شركة : محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق

اشراف استشاري : مكتب د/ خالد قنديل

- كمية التربة المستخدمة : ١٢٦٦٠,٤٨ م٣

يرجي العلم بانة قد تم توريد المواد المحجرية بالمشروع ببونات رسمية معتمدة وقام
استشاري المشروع بمراجعة جميع البونات والكرتات والتأكد من الكميات المدرجة وذلك
تحت اشراف المنطقة.

مدير مشروع الهيئة

م/ مارجريت مجدي زاهر

مدير مشروع الاستشاري

م/ السيد محمد سيف الدين

مدير مشروع الشركة

م/ محمد مصطفى العاشور
للانشاءات ورصف الطرق

مدير عام المشروعات الهيئة

يعتمد

رئيس الادارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد مهندس /

" هاني محمد محمود طه "

م/ محمد حسني فياض

كشف أتاوة المحاجر

عن كمية المواد التي تم استخدامها

مشروع اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين
السخنة - العلمين) قطاع (برج العرب - العلمين) لتنفيذ المسافة من الكم
٣٥١+٠٠٠ الى الكم ٣٥١+٨٠٠ بطول ٠,٨ كم مرحلة الحفر وسن الفلتر
والجسر الترابي.

طبقا للعقد (٢٠٢٤/٢٠٢٣/٥٩٦)

تنفيذ : شركة محمد عبدالله محمد اسماعيل للإنشاءات ورصف الطرق

أعمال تم تنفيذها حتي تاريخ ٢٠٢٥/١/٤

كمية الرمال المنفذة بند رقم (٣-١)

بالمتر المكعب = ٣١٦٥,١٢ م٣

التوقيعات:

مدير مشروع الهيئة



م/ مارجريت مجدي زاخر

مدير مشروع الاستشاري

مكتب
مدير مشروع الاستشاري
الهندسي
خالد فتيل (السيد)
القطاع الكهربائي السريع
م/ السيد محمد سيف الدين

مدير مشروع الشركة

مكتب محمد عبدالله محمد اسماعيل
للإنشاءات ورصف الطرق
م/ محمد مصطفى عاشور

"هانی محمد محمود طه"

عن كمية المواد التي تم استخدامها

طبقاً للعقد (٢٠٢٤/٢٠٢٣/٥٩٦)

أعمال تم تنفيذها حتى تاريخ ٢٠٢٥/١/٤

بالمتر المكعب = ٢٣٠.٥٢,٧٢ م^٣

التوقعات:



م/ مارجریت مجدي زاخر

مدير مشروع الاستشاري

~~القطاع الخاص~~

م/ السيد محمد سيف الدين

دير مشروع الشركة

محمد مصطفى عاشق
الانبياءات ووصف الطرق

إفادة

بالإشارة مشروع اعمال الجسر الترابي للخط الاول للقطار الكهربائى السريع (العين السخنة - العلمين)
قطاع (برج العرب - العلمين)

العقد رقم : مرحلة الحفر وسن الفلتر والجسر الترابي عقد رقم (٢٠٢٤/٢٠٢٣/٥٩٦)

في المسافة من ٣٥١+٠٠٠ الي ٣٥١+٨٠٠

مقاوله شركة : محمد عبدالله محمد اسماعيل للانشاءات ورصف الطرق

اشراف استشاري : مكتب د/ خالد قنديل

- كمية سن الفلتر المستخدمة : ٢٣٠٥٢,٧٢ م ٣

يرجى العلم بانة قد تم توريد المواد المحجرية بالمشروع ببونات رسمية معتمدة وقام
استشاري المشروع بمراجعة جميع البونات والكرتات والتأكد من الكميات المدرجة وذلك

تحت اشراف المنطقة.

مدير مشروع الهيئة



م/ مارجريت مجدي زاهر

مدير مشروع الاستشاري



م/ السيد محمد سيف الدين

مدير مشروع الشركة



م/ محمد مصطفى عاكشور

مدير عام المشروعات الهيئة

يعتمد
رئيس الادارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد مهندس /
٢٠٢٥ / ١٩
" هاني محمد محمود طه "

م/ محمد حسني فياض



معله اضافيه

واردة من المنطقة الخامسة - غرب الدلتا

إسم العميل: تنفيذ أعمال الجسر الترابى لمشروع القطار الكهربائى السريع الخط الاول (العين المسخنة - العلمين) (قطاع برج العرب / العلمين) اعمال الحفر والسن الفلتر والجسر الترابى لتنفيذ المسافة من الكم ٣٥١ الى الكم ٣٥١,٨٠٠ بطول ٠,٨ كم.

إسم الشركة المنفذة: مكتب محمد عبد الله محمد اسماعيل للانشاءات ورصف الطرق
عقد العملية رقم: (٢٠٢٤/٢٠٢٣/٥٩٦)
قيمة التعاقدية: ١٩,٩٩٨,٨٢٠ جنية
تاريخ بدء العملية: ٢٠٢٣/١١/٦
تاريخ النھو طبقا للتعاقد: ٢٠٢٤/٧/٥
المطلوب: مد مدة العملية (٦ اشهر) ليصبح تاريخ النھو ٢٠٢٥/١/٥

المبررات :- ورد خطاب المنطقة المشرفة بشأن مد مدة المشروع للأسباب الآتية :-
- بناءً على قرار مجلس الوزراء بالجلسة رقم (٢٥٤) بتاريخ ٢٠٢٣/٨/٣٠ بمد جميع التعاقدات الجارى تنفيذها لمدة (٦ اشهر) وذلك لمواجهة الاثار السلبية المترتبة على تداعيات الازمات العالمية الحالية والى طلب الشركة المنفذه المقدم بمبررات منحها تلك المدة وموافقة المنطقة المشرفة بعد دراستها الطلب على منحها تلك المدة وهي كالتالى:-

- تأخر التنفيذ بسبب تحرير سعر الصرف
- زيادة تكلفة المواد الخام وارتفاع اسعار نقلها
- ارتفاع اسعار قطع غيار المعدات وندرة توافرها


إعداد مهندس:
مدير عام (صيانة/التنفيذ)
رئيس الادارة المركزية للشئون المالية:

رأى الإدارة القانونية:
-
-
-
رئيس قطاع التنفيذ والمناطق:

أوافق ويعتمد ...

التوقيع)
لواء مهندس / حسام الدين مصطفى
رئيس الهيئة العامة للطرق والكبارى

MATERIAL INSPECTION REQUEST



Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office							
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed moustafa		31/05/2023 S5-A-MO3-PLT-C-1	3:00 PM							
Received by GARB CONSULTANT	Eng. SAYED SAIF		MIR	C1 351	C2 EW	C3 CS	DD 1	MM 6	YY 23	HH 3	MM 0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE-2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-3	Work Activity		
	Sub Element of Activity		

Description of Materials	Excavation Bed			
Location to be Used	from	351+000	TO	351+100
		33+519.71		33+619.71
MAR & UIR Approval No	UIR S5-A-MO3-IR-C-1	Date	16/04/2023	
Supplier Name	native soil			
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	2	06/03/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.I.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST) 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

للإشاعات ورصف الطرق

مدير المشروع م / السيد سيف
مستشار الكهرباء السريخ
التقاع الخامس





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+880)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.35
1	7.07	0.025	0.40
2	14.14	0.050	0.46
3	21.21	0.075	0.54
4	28.28	0.100	0.61
5	35.35	0.125	0.70
6	42.42	0.150	0.75
7	49.49	0.175	0.83
8	56.56	0.200	0.91
9	63.63	0.225	0.96

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 350+880) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 350+880) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 350+940) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 350+940) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 351+075) is provided in Tables 13-15 and Figure 5. The testing data corresponding to the sixth testing point (KM 351+100) is provided in Tables 16-18 and Figure 6.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+880)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	0.03	0.33
a_1 (mm/(MN/m ²))	3.73	2.87
a_2 (mm/(MN ² /m ⁴))	0.24	-0.08
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	118.70	157.89
Ev_2/Ev_1	1.33	






Figure 1: Load-settlement data: plate loading test performed at (KM 350+880)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+880)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.32
2	14.14	0.050	0.54
3	21.21	0.075	0.70
4	28.28	0.100	0.85
5	35.35	0.125	1.15
6	42.42	0.150	1.40
7	49.49	0.175	1.69
8	56.56	0.200	1.90
9	63.63	0.225	2.10
10	70.7	0.250	2.33
11	56.56	0.200	2.33
12	49.49	0.175	2.19
13	35.35	0.125	2.01
14	21.21	0.075	1.70
15	1.414	0.005	0.62



Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+880)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m^2	Settlement (S) mm
0	1.414	0.005	0.62
1	7.07	0.025	0.91
2	14.14	0.050	1.10
3	21.21	0.075	1.29
4	28.28	0.100	1.42
5	35.35	0.125	1.61
6	42.42	0.150	1.80
7	49.49	0.175	1.95
8	56.56	0.200	2.10
9	63.63	0.225	2.24

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+880)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,\max}) \text{ MN/m}^2$	0.25	0.25
$a_0 \text{ (mm)}$	0.10	0.63
$a_1 \text{ (mm/(MN/m}^2\text{))}$	7.89	9.11
$a_2 \text{ (mm/(MN}^2\text{/m}^4\text{))}$	4.61	-8.97
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,\max})$	49.75	65.49
E_{v2}/E_{v1}	1.32	




Figure 2: Load-settlement data: plate loading test performed at (KM 350+880)



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+940)



Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.16
2	14.14	0.050	0.23
3	21.21	0.075	0.29
4	28.28	0.100	0.35
5	35.35	0.125	0.44
6	42.42	0.150	0.53
7	49.49	0.175	0.63
8	56.56	0.200	0.70
9	63.63	0.225	0.76
10	70.7	0.250	0.89
11	56.56	0.200	0.89
12	49.49	0.175	0.85
13	35.35	0.125	0.76
14	21.21	0.075	0.65
15	1.414	0.005	0.25

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+940)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.25
1	7.07	0.025	0.32
2	14.14	0.050	0.40
3	21.21	0.075	0.44
4	28.28	0.100	0.52
5	35.35	0.125	0.57
6	42.42	0.150	0.66
7	49.49	0.175	0.75
8	56.56	0.200	0.80
9	63.63	0.225	0.85

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+940)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	0.10	0.24
a_1 (mm/(MN/m ²))	2.43	2.82
a_2 (mm/(MN ² /m ⁴))	2.85	-0.29
$Ev = 1.5 \sqrt{(a_1 + a_2 \cdot s_{0,max})}$	143.13	164.04
Ev_1 / Ev_2	1.15	






Figure 3: Load-settlement data: plate loading test performed at (KM 350+940)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+940)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.42
2	14.14	0.050	0.62
3	21.21	0.075	0.89
4	28.28	0.100	1.15
5	35.35	0.125	1.49
6	42.42	0.150	1.90
7	49.49	0.175	2.21
8	56.56	0.200	2.49
9	63.63	0.225	2.72
10	70.7	0.250	3.06
11	56.56	0.200	3.06
12	49.49	0.175	2.81
13	35.35	0.125	2.58
14	21.21	0.075	2.17
15	1.414	0.005	0.90

مكتب محمد عبد الله محمد اسماعيل
للإشارات ورصف الطرق

الجامعة المصرية اليابانية للعلوم والتكنولوجيا
EGYPT-JAPAN UNIVERSITY OF SCIENCE AND TECHNOLOGY
وحدة اختبارات واستشارات الهندسة المدنية
E-JUST CETC Unit



Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+940)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.90
1	7.07	0.025	1.21
2	14.14	0.050	1.49
3	21.21	0.075	1.80
4	28.28	0.100	2.10
5	35.35	0.125	2.44
6	42.42	0.150	2.49
7	49.49	0.175	2.70
8	56.56	0.200	2.86
9	63.63	0.225	3.01

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+940)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	0.07	0.83
a_1 (mm/(MN/m ²))	11.24	15.17
a_2 (mm/(MN ² /m ⁴))	3.27	-24.68
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	37.33	49.98
Ev_2/Ev_1	1.34	




Figure 4: Load-settlement data plate loading test performed at (KM 350+940)



Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+075)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.35
2	14.14	0.050	0.50
3	21.21	0.075	0.65
4	28.28	0.100	0.85
5	35.35	0.125	1.00
6	42.42	0.150	1.15
7	49.49	0.175	1.32
8	56.56	0.200	1.48
9	63.63	0.225	1.60
10	70.7	0.250	1.75
11	56.56	0.200	1.75
12	49.49	0.175	1.65
13	35.35	0.125	1.55
14	21.21	0.075	1.45
15	1.414	0.005	0.70

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+075)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.70
1	7.07	0.025	0.92
2	14.14	0.050	1.10
3	21.21	0.075	1.26
4	28.28	0.100	1.35
5	35.35	0.125	1.43
6	42.42	0.150	1.52
7	49.49	0.175	1.60
8	56.56	0.200	1.68
9	63.63	0.225	1.74

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+075)

Parameters
($s_{0, \max}$) MN/m²
 a_0 (mm)
 a_1 (mm/(MN/m²))
 a_2 (mm/(MN²/m⁴))
 $E_v = 1.5 r / (a_1 + a_2 \cdot s_{0, \max})$
 E_{v2}/E_{v1}

1st loading cycle

0.25
0.16
7.04
-2.67

2nd loading cycle

0.25
0.71
7.88
-15.22
110.45

70.61

1.56

E-JUST CETC Unit




Figure 5: Load-settlement data: plate loading test performed at (KM 351+075)

Table 16: Load-settlement data obtained at the first loading and unloading stages of the

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.70
2	14.14	0.050	1.15
3	21.21	0.075	1.64
4	28.28	0.100	2.05
5	35.35	0.125	2.50
6	42.42	0.150	3.10
7	49.49	0.175	3.56
8	56.56	0.200	4.00
9	63.63	0.225	4.45
10	70.7	0.250	4.80
11	56.56	0.200	4.80
12	49.49	0.175	4.80
13	35.35	0.125	4.60
14	21.21	0.075	4.23
15	1.414	0.005	1.76



Table 17: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+100)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	1.76
1	7.07	0.025	2.36
2	14.14	0.050	2.90
3	21.21	0.075	3.30
4	28.28	0.100	3.66
5	35.35	0.125	3.95
6	42.42	0.150	4.20
7	49.49	0.175	4.40
8	56.56	0.200	4.60
9	63.63	0.225	4.78

Table 18: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+100)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.17	1.75
a_1 (mm/(MN/m ²))	19.77	23.67
a_2 (mm/(MN ² /m ⁴))	-4.06	-46.63
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	23.99	37.45
Ev_2/Ev_1	1.56	




Figure 6: Load-settlement data: plate loading test performed at (KM 351+100)



4. Closure

Test results presented herein report the load-settlement data obtained from 6 plate loading tests conducted on the soil of the Electric Express train project at 6 locations (KM 350+880, KM 350+880, KM 350+940, KM 350+940, KM 351+075, and KM 351+100) in accordance with German Standard, DIN18134.

Location	Level	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 350+880	(-0.75 m)	118.70	157.89	1.33
KM 350+880	Native soil	49.75	65.49	1.32
KM 350+940	(-0.75 m)	143.13	164.04	1.15
KM 350+940	Native soil	37.33	49.98	1.34
KM 351+075	(-0.75 m)	70.61	110.45	1.56
KM 351+100	Native soil	23.99	37.45	1.56

▪ Note: Before interpreting these test results for future applications, the soil in-situ variability between the testing locations should be considered.

Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar



MATERIAL INSPECTION REQUEST					
	محمد عبد الله للإنشاءات ورصف الطرق	ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي للإنشاءات ورصف الطرق	المكتب الاستشاري للطرق و البنى التحتية (GARB)	الهيئة العامة للموانئ والقنوات الناقية	الهيئة العامة للموانئ والقنوات الناقية

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			18/04/2023	3:00 PM						
				S5-A-MO3-PLT-C-2							
Received by GARB CONSULTANT	Eng. SAYED SAIF		MIR	C1	C2	C3	DO	MM	YY	HH	MM
				351	EW	CS	19	4	23	3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
Sub Element of Activity			

Description of Materials	Excavation Bed			
Location to be Used	from	351+100	TO	351+260
		33+619.71		33+779.71
MAR & UIR Approval No	UIR S5-A-MO3-IR-C-2	Date	17/04/2023	
Supplier Name	native soil			
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	2	20/04/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.l.t. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (COMIBASSAL) 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق

For K.K.
المكتب الاستشاري الهندسي
(أ.د / خالد قنديل)
مدير المشروع / السيد سيف
مشروع: التطوير الكهربائي السريع
القطاع الخامس



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

351+160

600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.39
2	14.14	0.050	0.80
3	21.21	0.075	1.02
4	28.28	0.100	1.20
5	35.35	0.125	1.36
6	42.42	0.150	1.48
7	49.49	0.175	1.64
8	56.56	0.200	1.73
9	63.63	0.225	1.82
10	70.7	0.250	1.96
11	56.56	0.200	1.93
12	49.49	0.175	1.88
13	35.35	0.125	1.71
14	21.21	0.075	1.51
15	1.414	0.005	0.94

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.94
16	7.07	0.025	1.03
17	14.14	0.050	1.23
18	21.21	0.075	1.38
19	28.28	0.100	1.47
20	35.35	0.125	1.57
21	42.42	0.150	1.66
22	49.49	0.175	1.74
23	56.56	0.200	1.81
24	63.63	0.225	1.86

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0,max}$) MN/m ²	0.250	0.250
a_0 (mm)	0.192	0.892
a_1 (mm/(MN/m ²))	11.828	7.032
a_2 (mm/(MN ² /m ⁴))	-49.907	-12.293
$E_v = 1.5 \cdot r / (a_1 + a_2 \cdot \sigma_{0,max})$	65.67	113.67
E_{v2}/E_{v1}	1.73	



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_0 Normal stress MN/m²



مكتب محمد عبدالله محمد اسماعيل
للإنشاءات ورصف الطرق





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

351+240

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.27
2	14.14	0.050	0.51
3	21.21	0.075	0.71
4	28.28	0.100	0.96
5	35.35	0.125	1.20
6	42.42	0.150	1.45
7	49.49	0.175	1.65
8	56.56	0.200	1.86
9	63.63	0.225	2.02
10	70.7	0.250	2.55
11	56.56	0.200	2.54
12	49.49	0.175	2.45
13	35.35	0.125	2.26
14	21.21	0.075	1.99
15	1.414	0.005	1.43

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	1.43
16	7.07	0.025	1.55
17	14.14	0.050	1.71
18	21.21	0.075	1.87
19	28.28	0.100	2.04
20	35.35	0.125	2.18
21	42.42	0.150	2.36
22	49.49	0.175	2.47
23	56.56	0.200	2.57
24	63.63	0.225	2.67

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0,max}$) MN/m ²	0.250	0.250
a_0 (mm)	0.095	1.378
a_1 (mm/(MN/m ²))	7.863	7.306
a_2 (mm/(MN ² /m ⁴))	5.962	-6.559
$E_v = 1.5 v / (a_1 + a_2 \cdot \sigma_{0,max})$	48.11	79.42
E_{v2}/E_{v1}		1.65

كتاب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_0 Normal stress MN/m²



مكتب محمد عبدالله محمد اسماعيل
للإنشاءات ورصف الطرق



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

Conclusions:

The present test results which obtained from the plate loading tests of the native soil on Excavation Base layer of the electric express train project at location (from 351+160 to 351+240) in accordance to the German standard , DIN 18134 are illustrated in table 7 .

Table 7 :Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
351+160	65.67	113.67	1.73
351+240	48.11	79.42	1.65

Lab Director

Eng / Eman Kandil




Geotechnical Consultant

For . Dr . M .
Dr / Mohamed Mostafa Badry

مكتب محمد عبد الله محمد اسماعيل
للإستشارات ورصف الطرق

MATERIAL INSPECTION REQUEST			الهيئة العامة للطرق والكباري (GARB)		الهيئة العامة للتخطيط العمراني (GAP)		



Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office		
Issued by Contractor	Name	Sign		Date/Serial Number	Time		
	Eng. Mohamed moustafa			17/06/2023	3:00 PM		
Received by GARB CONSULTANT	Eng. Sayed saif		MIR	C1	C2	C3	DD
				351	EW	CS	18
				MM	YY	HH	MM
				6	23	3	0

CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	FERMA		
Location to be Used	From	351+100	TO
		33+619.71	
MAR & UIR Approval No	UIR S5-A-MO1-IR-F-009	Date	15/06/2023
	S5-A-MO1-MAR-F-03		28/05/2023
Supplier Name	محاجر وادي النطرون - العلمين		
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Reference Photos	No/Yes	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	7	19/06/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried- out by third party lab (E-JUST) 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

للإنشاءات ورصف الطرق

مدير المشروع م / السيد سيف
رؤس: انقطاع الكهرباء السريع
القنطرة الخامس



Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم والتكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit

وحدة اختبارات واستشارات الهندسة
المدنية

Technical Report

FIELD DENSITY TEST (7 Point)

Upper Embankment from KM 351+110 to KM 351+260

Project

Electric Express Train (Sokhna - New capital - 6th of October
city - New Elalamein city)

Prepared For

Mohammed Abdullah Company for Construction and Road Paving

Al-Israa Tower, Al-Mahmoudia Canal Road, Hajar Al-Nawatiya, Al-Bar Al-Qibli - Alexandria, Egypt



(June 18, 2023)

يعتمد
أمين عام الجامعة
لواء مهندس / أسامة فتحي



مكتب محمد عبد الله
www.ejust.edu.eg
CETC23060004.Trans.GEO.FD
للإنشاءات ورصف الطرق



CINTECH@ejust.edu.eg
Mobile: +201555631725



Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Mohammed Abdullah Company for Construction and Road Paving to conduct 7 SAND CONE tests on the backfill soil of the Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city) in accordance with the Egyptian Standard ECP 202. A geotechnical technician (Mr. Ahmed Sabry) from the working CETCU team visited the project site on June 18, 2023 and performed the tests. The report summarizes the sand cone test procedure, the test results and their interpretations, and the CETCU recommendations.

Test Set Up

The Egyptian standard ECP 202 was applied to define standard dry sand density used in the experiment, calculate the volume of a standard pot and cone, and the test setup. The sand cone test was conducted on the backfill soil of the project. The number and location of test points were determined according to the site engineer of the company. These tests were conducted to determine the density of the soil to determine the water content, and to determine the degree of compaction taking into account the test results of the Modified proctor test and the sieve analysis report are given in Appendix A of this report.

Test Procedure and Results


The sand cone test was conducted in accordance with the Egyptian standard ECP 202. According to the test locations and points specified and determined by the site company's engineer, disturbed samples were taken from the backfill soil at the project site.

Prior to the test, the test surface area was levelled, and the test set-up was bedded on this surface.

The soil used in the backfilling works is sand according to the sieve analysis results, so it was carefully treated according to the requirements of the Egyptian specifications to extract the required samples at each test point. For the extracted disturbed wet soil, the weight was measured directly in the field using a 0.1 g precision scale.

The curves for the sieve analysis test and relationship of the water content versus the soil dry density are included in Appendix A.

Table 1 presents the data obtained at the points 1-to-5, and Table 2 presents the data obtained at the points 6-to-7.





FIELD DENSITY REPORT

Company: Mohammed Abdullah Company for Construction and Road Paving
Project Owner: General Authority for Roads & Bridges
Project: Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)
Structure: As mentioned in table 1
location: As mentioned in table 1
Layer: Upper Embankment
Site test date: 18/6/2023

Table 1

Reference point		1	2	3	4	5
Location		351+110	351+135	351+160	351+185	351+210
Layer		Upper Embankment				
Determination of Unit of wet soil	Wt. of wet soil (gm)	3811	4071	3430	4360	3950
	Wt. (sand+ cont.) gm	11350	11071	10792	10507	10133
	Wt. resid. sand+cont. gm	7420	6962	7107	6220	6111
	Wt. sand to fill cone (gm)	1359.5	1359.5	1359.5	1359.5	1359.5
	Wt. sand to fill hole (gm)	2570.5	2749.5	2325.5	2927.5	2662.5
	Unit Wt. of sand (t/m^3)	1.474	1.474	1.474	1.474	1.474
	Vol of the hole	1743.9	1865.3	1577.7	1986.1	1806.3
	Unit of wet soil (t/m^3)	2.185	2.182	2.174	2.195	2.187
Moisture content	Wt. of dry soil (gm)	3689.0	3891.9	3285.9	4236.2	3776.2
	Wt of moisture (gm)	122.0	179.1	144.1	123.8	173.8
	Mositure content (%)	3.3	4.6	4.4	2.9	4.6
Compaction	Unit Wt. of dry soil (t/m^3)	2.115	2.086	2.083	2.133	2.091
	Max dry density (t/m^3)	1.992	1.992	1.992	1.992	1.992
	Compaction (%)	106.2	104.7	104.6	107.1	104.9


Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar





FIELD DENISITY REPORT

Company	Mohammed Abdullah Company for Construction and Road Paving
Project Owner	General Authority for Roads & Bridges
Project	Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)
Structure	As mentioned in table 2
location	As mentioned in table 2
Layer	Upper Embankment
Site test date	18/6/2023

Table 2

Reference point		6	7
Location		351+235	351+260
Layer		Upper Embankment	
Determination of Unit of wet soil	Wt. of wet soil (gm)	3852	3648
	Wt. (sand+ cont.) gm	9740	9544
	Wt. resid. sand+cont. gm	5782	5767
	Wt. sand to fill cone (gm)	1359.5	1359.5
	Wt. sand to fill hole (gm)	2598.5	2417.5
	Unit Wt. of sand (t/m^3)	1.474	1.474
	Vol of the hole	1762.9	1640.1
	Unit of wet soil (t/m^3)	2.185	2.224
Moisture content	Wt. of dry soil (gm)	3694.8	3526.9
	Wt of moisture (gm)	157.2	121.1
	Mositure content (%)	4.3	3.4
Compaction	Unit Wt. of dry soil (t/m^3)	2.096	2.150
	Max dry density (t/m^3)	1.992	1.992
	Compaction (%)	105.2	108.0

Technical committee
Dr. Mahmoud Ahmed
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Mohamed A. Al-Najjar

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق





Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم و التكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit


وحدة اختبارات و استشارات الهندسة
المدنية

Appendix A

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات و رصف الطرق



MATERIAL INSPECTION REQUEST



الهيئة العامة
للطرق والكباري
(GARB)



Contractor Company	Mohamed Abdallah for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office							
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed moustafa		18/06/2023	3:00 PM							
			S5-A-MO3-FDT-F-10								
Received by GARB CONSULTANT	Eng. Sayed saif		MIR	C1	C2	C3	DD	MM	YY	HH	MM
				351	FW	CS	19	6	23	3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	FILL LAYER (-0.25m from ferma level)				
Location to be Used	From	351+000	TO	351+100	
		33+519.71		33+619.71	
MAR & UIR Approval No	UIR S5-A-MO1-IR-F-010	Date	18/06/2023		
	S5-A-MO1-MAR-F-03		28/05/2023		
Supplier Name	محاجر وادي النطرون - العلمين				
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (EG21-41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos	No/Yes	Other			


Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	4	20/06/2023	
2					
3					
4					



Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried- out by material engineer for both contractor and GARB Consultant 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed saif			A
GARB **	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق

المكتب الاستشاري الهندسي
(د.أ) خالد قنديل
مدير المشروع م / السيد سيف
شروع: القطر الكهربائي السريع
القطاع الخامس




MATERIAL INSPECTION REQUEST	     	
	محمد عبدالله للإنشاءات ورصف الطرق K.K. ENGINEERING CONSULTING OFFICE مكتب محمد عبدالله للإنشاءات ورصف الطرق الهيئة العامة للمواصلات (GARB) وزارة النقل السفارة العامة للتنسيق Syster Shaikh	

Contractor Company	Mohamed Abdallah for constructions and roads paving		Designer Company	k.k	
Issued by Contractor	Name	Eng. Mohamed moustafa	Date/Serial Number	18/06/2023 (F.D.T.010)	
	Sign			Time 3:00 PM	
Received by GARB CONSULTANT	Eng. Sayed saif		MIR	C1 351	C2 EW
				C3 CS	DD 19
				MM 6	YY 23
				HH 3	MM 0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		



Description of Materials	Fill Layer (-0.25m from Ferma Level).				
Location to be Used	From	351+000	TO	351+100	
MAR & UIR Approval No	UIR F-010		Date	18/06/2023	
	M.A.R.003			28/05/2023	
Supplier Name	محجر وادي النطرون - العلمين				
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	4	20/06/2023	
2					
3					
4					

Comments by: Eng. (K.K)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried- out by material engineer for both contractor and GARB Consultant 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		20/6	AWC

* Designer.

** Alignment/Bridges: Culvert only

(أ.د / خالد قنديل)
 مدير المشروع / السيد سيف
 مشروع القطر الكهربائي السريع
 القطاع الخامس

Project	Electrical Express Train From Borg Alarab to Alamein		STATION REPRESENTED
SAMPLE Date	19/06/2023	FINAL DATE	20/06/2023
STAGE OF WORK :	Fill Layer at level (-0.25 m) from Ferma		
Request NO.	S5-A-M03-IR-F-10		

WORKSHEET FOR FIELD DENSITY TEST

BY SAND CONE METHOD ASTM D 1556

LAYER		Fill Layer at level (-0.25 m) from Ferma			
DEPTH OF HOLE	cm	15 cm	15 cm	15 cm	15 cm
SAMPLE No.	-	1	2	3	4
STATION	-	351+025	351+050	351+075	351+100
		33+545	33+570	33+595	33+620
CONTAINER No.	-	A-1	A-1	A-1	A-1
WEIGHT OF CAN	gms	29	33	32	33
WT. OF CAN+WET SOIL	gms	203.0	203.0	205.0	203.0
WT. OF CAN+DRY SOIL	gms	191.0	193.0	195.0	194.0
WT. OF WATER	gms	12.0	10.0	10.0	9.0
WT. OF DRY SOIL	gms	162.0	160.0	163.0	161.0
WATER CONTENT	%	7.4	6.3	6.1	5.6
WT. OF WET SOIL	gms	3795	3899	3883	3755
WT. OF INITIAL SAND+CONT.	gms	7741	7876	7844	7757
WT. OF RESIDUAL SAND + CONT.	gms	3743	3787	3781	3729
WT. OF SAND TO FILL CONE+HOLE	gms	3998	4089	4063	4028
WT. OF SAND TO FILL CONE	gms	1553	1553	1553	1553
WT. OF SAND TO FILL HOLE	gms	2445	2536	2510	2475
UNIT WT. OF SAND	gm/cc	1.47	1.47	1.47	1.47
GROSS VOLUME OF HOLE	ccs	1663.3	1725.2	1707.5	1683.7
WET UNIT WT. OF SOIL	gm/cc	2.28	2.26	2.27	2.23
DRY UNIT WT. OF SOIL	gm/cc	2.12	2.13	2.14	2.11
MAX. DRY DENSITY	gm/cc	2.18	2.18	2.18	2.18
OPTIMUM MOISTURE CONTENT	%	6.9	6.9	6.9	6.9
COMPACTION	%	97.44	97.57	98.29	96.89
REQUIRED COMPACTION	%	95	95	95	95
REMARKS		PASSED	PASSED	PASSED	PASSED

Eng. / CONSULTANT

KK الاستشاري الهندسي
(أ.د. خالد قنديل)

مدير المشروع م. السيد سيف
شروع القطار الكهربائي السريع
القطاع الخامس

Eng. / CONTRACTOR

مكتب محمد السيد اسماعيل
للإنشاءات ورصف الطرق

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			05/07/2023	3:00 PM						
				S5-A-MO3-FDT-F-11							
Received by GARB CONSULTANT	Eng. Sayed saif		MIR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	06	7	23	3	0

CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
Sub Element of Activity			

Description of Materials	ferma			
Location to be Used	From	351+000	TO	351+100
		33+519.71		33+619.71
MAR & UIR Approval No	UIR S5-A-MO1-IR-F-011	Date	04/07/2023	
	S5-A-MO1-MAR-F-03		28/05/2023	
Supplier Name	محاجر وادي النطرون - العلمين			
Test Requirement	F.D.T(ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	4	08/07/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK) 1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	Comments by: Eng. Alaa Abd-Allatif (ER) 1-F.D.T was carried- out by Third party lab (E-JUST) 2-Results report attached and acceptable with project specifications.
---	--

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC +	Eng. Sayed saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد اسماعيل
للإتصالات ورصف الطرق

المكتب الاستشاري الهندسي (أ.د/ خالد قنديل)

مدير المشروع م / السيد سيف

مشروع: القطار الكهربائي السريع

القضاع الخامس

MATERIAL INSPECTION REQUEST	محمد عبد الله	KK	المكتب الاستشاري الهندسي	مكة النور	الهيئة العامة للطرق والكباري (GARB)	الهيئة العامة للطرق والكباري	CVSRA SHARAH
	للإشراف ورصف الطرق	مكتب محمد عبد الله محمد اسماعيل	للإشراف ورصف الطرق	للإشراف ورصف الطرق	للإشراف ورصف الطرق	للإشراف ورصف الطرق	للإشراف ورصف الطرق

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k			
Issued by Contractor	Name	Sign		Date/Serial Number	Time			
	Eng. Mohamed moustafa			05/07/2023 (F.D.T.0011)	3:00 PM			
Received by GARB CONSULTANT	Eng. Sayed saif	Khawaja	MIR	C1	C2	C3	DD	MM
				351	EW	CS	06	7
								23
								3
								0

CODE-A	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Ferma				
Location to be Used	From	351+000	TO	351+100	
MAR & UIR Approval No	UIR F-011		Date	04/07/2023	
	M.A.R.003			28/05/2023	
Supplier Name	محجر وادي النطرون - العلمين				
Test Requirement	F.D.T(ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	4	08/07/2023	
2					
3					
4					

Comments by: Eng. (K.K)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried- out by third party lab (E-Just) 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed saif	Khawaja		A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif	for	8-7-2023	AWC

* Designer
** Alignment/Bridges: Culvert only

مكتب محمد عبد الله محمد اسماعيل
للإشراف ورصف الطرق

المكتب الاستشاري الهندسي
(أ.د. خالد قنديل)
مدير المشروع: م. السيد سيف
مشروع: القطار الكهربائي السريع



Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Mohammed Abdullah Company for Construction and Road Paving to conduct 7 SAND CONE tests on the backfill soil of the Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city) in accordance with the Egyptian Standard ECP 202. A geotechnical technician (Mr. Ahmed Sabry) from the working CETCU team visited the project site on July 6, 2023 and performed the tests. The report summarizes the sand cone test procedure, the test results and their interpretations, and the CETCU recommendations.

Test Set Up

The Egyptian standard ECP 202 was applied to define standard dry sand density used in the experiment, calculate the volume of a standard pot and cone, and the test setup. The sand cone test was conducted on the backfill soil of the project. The number and location of test points were determined according to the site engineer of the company. These tests were conducted to determine the density of the soil to determine the water content, and to determine the degree of compaction taking into account the test results of the modified proctor test and the sieve analysis report are given in Appendix A of this report.

Test Procedure and Results

The sand cone test was conducted in accordance with the Egyptian standard ECP 202. According to the test locations and points specified and determined by the site company's engineer, disturbed samples were taken from the backfill soil at the project site.

Prior to the test, the test surface area was levelled, and the test set-up was bedded on this surface.

The soil used in the backfilling works is sand according to the sieve analysis results, so it was carefully treated according to the requirements of the Egyptian specifications to extract the required samples at each test point. For the extracted disturbed wet soil, the weight was measured directly in the field using a 0.1 g precision scale.

The curves for the sieve analysis test and relationship of the water content versus the soil dry density are included in Appendix A.

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق





FIELD DENSITY REPORT

Company	Mohammed Abdullah Company for Construction and Road Paving
Project Owner	General Authority for Roads & Bridges
Project	Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)
Structure	As mentioned in table 1
location	As mentioned in table 1
Layer	As mentioned in table 1
Site test date	6/7/2023

Table 1

Reference point		1	2	3	4	5	6
Location		350+850	350+875	350+900	350+925	350+950	350+975
Layer		Upper Embankment					
Determination of Unit of wet soil	Wt.of wet soil (gm)	4039	3992	4632	4568	4121	4133
	Wt.(sand+ cont.) gm	10473	10225	9980	9509	9250	8850
	Wt. resid. sand+cont. gm	6325	6086	5400	5050	4998	4622
	Wt. sand to fill cone (gm)	1469.0	1469.0	1469.0	1469.0	1469.0	1469.0
	Wt. sand to fill hole (gm)	2679.0	2670.0	3111.0	2990.0	2783.0	2759.0
	Unite Wt. of sand (t/m ³)	1.44	1.44	1.44	1.44	1.44	1.44
	Vol of the hole	1860.4	1854.2	2160.4	2076.4	1932.6	1916.0
	Unit of wet soil (t/m ³)	2.171	2.153	2.144	2.200	2.132	2.157
Moisture content	Wt. of dry soil (gm)	3967.9	3838.7	4515.3	4432.8	4032.8	4020.6
	Wt of moisture (gm)	71.1	153.3	116.7	135.2	88.2	112.4
	Mositure content (%)	1.8	4.0	2.6	3.1	2.2	2.8
Compaction	Unit Wt. of dry soil (t/m ³)	2.133	2.070	2.090	2.135	2.087	2.098
	Max dry density (t/m ³)	1.992	1.992	1.992	1.992	1.992	1.992
	Compaction (%)	107.1	103.9	104.9	107.2	104.8	105.3

Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar





FIELD DENSITY REPORT

Company	Mohammed Abdullah Company for Construction and Road Paving
Project Owner	General Authority for Roads & Bridges
Project	Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)
Structure	As mentioned in table 2
location	As mentioned in table 2
Layer	As mentioned in table 2
Site test date	6/7/2023

Table 2

Reference point		7	8	9	10	11
Location		351+000	351+025	351+050	351+075	351+100
Layer		Upper Embankment				
Determination of Unit of wet soil	Wt. of wet soil (gm)	3820	3754	3735	3545	3385
	Wt. (sand+ cont.) gm	8542	8192	7855	7589	7306
	Wt. resid. sand+cont. gm	4498	4107	3948	3727	3540
	Wt. sand to fill cone (gm)	1469.0	1469.0	1469.0	1469.0	1469.0
	Wt. sand to fill hole (gm)	2575.0	2616.0	2438.0	2393.0	2297.0
	Unit Wt. of sand (t/m ³)	1.44	1.44	1.44	1.44	1.44
	Vol of the hole	1788.2	1816.7	1693.1	1661.8	1595.1
	Unit of wet soil (t/m ³)	2.136	2.066	2.206	2.133	2.122
Moisture content	Wt. of dry soil (gm)	3723.7	3656.4	3602.0	3445.0	3303.8
	Wt of moisture (gm)	96.3	97.6	133.0	100.0	81.2
	Mositure content (%)	2.6	2.7	3.7	2.9	2.5
Compaction	Unit Wt. of dry soil (t/m ³)	2.082	2.013	2.128	2.073	2.071
	Max dry density (t/m ³)	1.992	1.992	1.992	1.992	1.992
	Compaction (%)	104.5	101.0	106.8	104.1	104.0

Technical committee
Dr. Mahmoud Ahmed
Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer
Mohamed A. Al-Najjar

MATERIAL INSPECTION REQUEST						
	محمد عبد الله Mohamed Abdallah 3	الهيئة العامة للطرق والكباري (GARB)	الهيئة العامة للطرق والكباري (GARB)	الهيئة العامة للطرق والكباري (GARB)	الهيئة العامة للطرق والكباري (GARB)	الهيئة العامة للطرق والكباري (GARB)

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number	Time	
	Eng. Mohamed moustafa		16/06/2023 55-A-MO3-PLT-F-1	3:00 PM	
Received by GARB CONSULTANT	Eng. SAYED SAIF	MIR	CL	C2	C3
			351	EW	CS
			17	MM	YY
			6	23	3
			0		

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	FERMA			
Location to be Used	from	351+100	TO	351+260
		33+619.71		33+779.71
MAR & UIR Approval No	UIR 55-A-MO3-IR-F-9	Date	16/06/2023	
	55-A-MO3-MAR-F-3			
Supplier Name	محاجر وادي النظرون - العلمين			
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	4	18/06/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.l.t. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST) 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق

مدير المشروع: م / السيد سيف
مشروع: القطر الكهربائي السريع
القطاع الخامس



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 4 plate loading tests on the Upper Embankment (Ferma) of the Electric Express Train project were conducted at 4 locations (KM 351+120, KM 351+160, KM 351+200, and KM 351+260) and the data collected at the 4 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+120), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+120)

Loading stage	Load (F) kN	Normal MN/m ²	Settleme mm
0	1.414	0.005	0.00
1	7.07	0.025	0.18
2	14.14	0.050	0.21
3	21.21	0.075	0.31
4	28.28	0.100	0.39
5	35.35	0.125	0.50
6	42.42	0.150	0.59
7	49.49	0.175	0.64
8	56.56	0.200	0.79
9	63.63	0.225	0.84
10	70.7	0.250	0.90
11	56.56	0.200	0.90
12	49.49	0.175	0.84
13	35.35	0.125	0.76
14	21.21	0.075	0.64
15	1.414	0.005	0.14





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+120)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.14
1	7.07	0.025	0.34
2	14.14	0.050	0.42
3	21.21	0.075	0.50
4	28.28	0.100	0.57
5	35.35	0.125	0.65
6	42.42	0.150	0.72
7	49.49	0.175	0.78
8	56.56	0.200	0.83
9	63.63	0.225	0.92

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 351+120) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 351+160) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 351+200) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 351+260) is provided in Tables 10-12 and Figure 4.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+120)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.07	0.17
a_1 (mm/(MN/m ²))	3.38	4.74
a_2 (mm/(MN ² /m ⁴))	0.18	-6.85
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	131.52	148.80
Ev_2/Ev_1	1.13	

الإشراف: د. محمد عبد الله محمد اسماعيل
الإشراف: د. رائف الطارق

الجامعة المصرية اليابانية للعلوم والتكنولوجيا
EJUST
وحدة اختبارات واستشارات الهندسة المدنية
EJUST CETC Unit




Figure 1: Load-settlement data: plate loading test performed at (KM 351+120)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+160)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m^2	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.12
2	14.14	0.050	0.17
3	21.21	0.075	0.28
4	28.28	0.100	0.31
5	35.35	0.125	0.40
6	42.42	0.150	0.49
7	49.49	0.175	0.61
8	56.56	0.200	0.70
9	63.63	0.225	0.75
10	70.7	0.250	0.85
11	56.56	0.200	0.85
12	49.49	0.175	0.80
13	35.35	0.125	0.69
14	21.21	0.075	0.58
15	1.414	0.005	0.20



Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+160)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.20
1	7.07	0.025	0.34
2	14.14	0.050	0.40
3	21.21	0.075	0.46
4	28.28	0.100	0.55
5	35.35	0.125	0.63
6	42.42	0.150	0.68
7	49.49	0.175	0.73
8	56.56	0.200	0.79
9	63.63	0.225	0.87

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+160)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.04	0.21
a_1 (mm/(MN/m ²))	2.73	3.76
a_2 (mm/(MN ² /m ⁴))	2.18	-4.09
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	137.52	164.18
Ev_2/Ev_1	1.19	




Figure 2: Load-settlement data, plate loading test performed at (KM 351+160)



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+200)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.12
2	14.14	0.050	0.20
3	21.21	0.075	0.28
4	28.28	0.100	0.38
5	35.35	0.125	0.49
6	42.42	0.150	0.58
7	49.49	0.175	0.70
8	56.56	0.200	0.78
9	63.63	0.225	0.85
10	70.7	0.250	0.93
11	56.56	0.200	0.93
12	49.49	0.175	0.88
13	35.35	0.125	0.78
14	21.21	0.075	0.69
15	1.414	0.005	0.25

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+200)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.25
1	7.07	0.025	0.42
2	14.14	0.050	0.46
3	21.21	0.075	0.55
4	28.28	0.100	0.62
5	35.35	0.125	0.71
6	42.42	0.150	0.77
7	49.49	0.175	0.83
8	56.56	0.200	0.88
9	63.63	0.225	0.94

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+200)

Parameters	1st loading cycle	2nd loading cycle
($s_{0, \max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.00	0.27
a_1 (mm/(MN/m ²))	4.03	4.22
a_2 (mm/(MN ² /m ⁴))	-1.09	-5.60
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0, \max})$	119.71	159.62
Ev_2/Ev_1	1.33	




Figure 3: Load-settlement data: plate loading test performed at (KM 351+200)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+260)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.13
2	14.14	0.050	0.22
3	21.21	0.075	0.30
4	28.28	0.100	0.37
5	35.35	0.125	0.46
6	42.42	0.150	0.55
7	49.49	0.175	0.65
8	56.56	0.200	0.72
9	63.63	0.225	0.82
10	70.7	0.250	0.93
11	56.56	0.200	0.93
12	49.49	0.175	0.85
13	35.35	0.125	0.65
14	21.21	0.075	0.59
15	1.414	0.005	0.16






Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+260)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.16
1	7.07	0.025	0.35
2	14.14	0.050	0.43
3	21.21	0.075	0.49
4	28.28	0.100	0.58
5	35.35	0.125	0.64
6	42.42	0.150	0.74
7	49.49	0.175	0.80
8	56.56	0.200	0.85
9	63.63	0.225	0.91

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+260)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.06	0.19
a_1 (mm/(MN/m ²))	2.97	4.64
a_2 (mm/(MN ² /m ⁴))	1.94	-6.51
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	130.42	149.36
Ev_2/Ev_1	1.15	




Figure 4: Load-settlement data, plate loading test performed at (KM 351+260)



4. Closure

Test results presented herein report the load-settlement data obtained from 4 plate loading tests conducted on the Upper Embankment (Ferma) of the Electric Express train project at 4 locations (KM 351+120, KM 351+160, KM 351+200, and KM 351+260) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 351+120	131.52	148.80	1.13
KM 351+160	137.52	164.18	1.19
KM 351+200	119.71	159.62	1.33
KM 351+260	130.42	149.36	1.15

- Note: Before interpreting these test results for future applications, the Upper Embankment (Ferma) in-situ variability between the testing locations should be considered.

Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar





Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			05/07/2023 S5-A-MO3-PLT-F-2	3:00 PM						
Received by GARB CONSULTANT	Eng. SAYED SAIF		MIR	C1	C2	C3	D0	MM	YY	HH	MM
				351	EW	CS	6	7	23	3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	FERMA			
Location to be Used	from	351+000	TO	351+100
		33+519.71		33+619.71
MAR & UIR Approval No	UIR S5-A-MO3-IR-F-11	Date	04/07/2023	
	S5-A-MO3-MAR-F-3			
Supplier Name	محاجر وادي النطرون -العلمين			
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	3	08/07/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK) 1-The Plate Load Test Result p.l.T. (DIN 18134) is Approved.	Comments by: Eng. Alaa Abd-Allatif (ER) 1-P.L.T was carried- out by third party lab (E-JUST) 2-Results report attached and acceptable with project specifications.
--	---

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق



مكتب الاستشاري الهندسي
(د. / خالد فتحي)
مدير المشروع: م / السيد سيف
مشروع: القطار الكهربائي السريع
القطاع الخامس

Contractor Company		Mohamed Abdallah for constructions and roads paving		Designer Company		k.k	
Issued by Contractor	Name	Sign	Date/Serial Number		Time		
	Eng. Mohamed moustafa		05/07/2023 (P.L.T. 002)		3:00 PM		
Received by GARB CONSULTANT	Eng. Sayed saif	Sign	MIR	C1	C2	C3	DD
				351	EW	CS	6
					7	23	3
							0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials		Ferma			
Location to be Used		From	351+000	TO	351+100
MAR & UIR Approval No	UIR F-011		Date	04/07/2023	
	M.A.R.-003				
Supplier Name		محجر وادي النطرون - العلمين			
Test Requirement		P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos		No/Yes	Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	3	08/07/2023	
2					
3					
4					
Comments by: Eng. (K.K)			Comments by: Eng. Alaa Abd-Allatif (ER)		
1-The Plate Load Test Result p.l.T. (DIN 18134) is Approved.			1-P.L.T was carried- out by third party lab (E-JUST) .		
			2-Results report attached and acceptable with project specifications.		
			3-Final approval is subject to above mentioned comments with proj spec.		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed saif			A
GARB**	Eng. Mervet magdy			
Employers Representative	Eng. Alaa Abd-Allatif		6-7-2023	AWC

Technical Report

Plate Loading Tests

KM 350+840, KM 350+920,
KM 350+970, KM 351+020,
KM 351+060, and KM 351+100

Upper Embankment (Ferma)

Project

Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)

Prepared for
**Mohammed Abdullah Company for Construction and Road
Paving**

Al-Israa Tower, Al-Mahmoudia Canal Road, Hajar Al-Nawatiya, Al-Bar
Al-Qibli - Alexandria, Egypt

(July 6, 2023)



1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Mohammed Abdullah Company for Construction and Road Paving to conduct 6 plate loading tests on the Upper Embankment (Ferma) of the Electric Express Train project at 6 locations (KM 350+840, KM 350+920, KM 350+970, KM 351+020, KM 351+060, and KM 351+100) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Mohamed Mostafa of Mohammed Abdullah Company for Construction and Road Paving. Field team members (Mr. Mohamed Mamdouh) from the working CETCU team visited the project site on July 6, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $27 \pm 1^\circ\text{C}$.
- The plate was carried out on a Upper Embankment (Ferma) (according to the company) at 6 points. The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader Komatsu WA420.



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 6 plate loading tests on the Upper Embankment (Ferma) of the Electric Express Train project were conducted at 6 locations (KM 350+840, KM 350+920, KM 350+970, KM 351+020, KM 351+060, and KM 351+100) and the data collected at the 6 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+840), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+840)

Loading stage	Load (F)	Normal	Settleme
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.19
2	14.14	0.050	0.25
3	21.21	0.075	0.37
4	28.28	0.100	0.44
5	35.35	0.125	0.53
6	42.42	0.150	0.63
7	49.49	0.175	0.72
8	56.56	0.200	0.82
9	63.63	0.225	0.90
10	70.7	0.250	1.05
11	56.56	0.200	1.05
12	49.49	0.175	1.02
13	35.35	0.125	0.95
14	21.21	0.075	0.84
15	1.414	0.005	0.30



Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+840)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.30
1	7.07	0.025	0.47
2	14.14	0.050	0.57
3	21.21	0.075	0.64
4	28.28	0.100	0.70
5	35.35	0.125	0.79
6	42.42	0.150	0.84
7	49.49	0.175	0.90
8	56.56	0.200	0.97
9	63.63	0.225	1.03

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 350+840) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 350+920) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 350+970) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 351+020) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 351+060) is provided in Tables 13-15 and Figure 5. The testing data corresponding to the sixth testing point (KM 351+100) is provided in Tables 16-18 and Figure 6.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+840)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.11	0.33
a_1 (mm/(MN/m ²))	3.04	4.56
a_2 (mm/(MN ² /m ⁴))	2.61	-6.69
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	122.01	155.89
Ev_2/Ev_1	1.28	




Figure 1: Load-settlement data: plate loading test performed at (KM 350+840)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+920)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.22
2	14.14	0.050	0.26
3	21.21	0.075	0.36
4	28.28	0.100	0.43
5	35.35	0.125	0.57
6	42.42	0.150	0.69
7	49.49	0.175	0.74
8	56.56	0.200	0.82
9	63.63	0.225	0.91
10	70.7	0.250	1.00
11	56.56	0.200	1.00
12	49.49	0.175	0.99
13	35.35	0.125	0.95
14	21.21	0.075	0.83
15	1.414	0.005	0.30



Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+920)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.30
1	7.07	0.025	0.45
2	14.14	0.050	0.51
3	21.21	0.075	0.60
4	28.28	0.100	0.65
5	35.35	0.125	0.73
6	42.42	0.150	0.81
7	49.49	0.175	0.87
8	56.56	0.200	0.92
9	63.63	0.225	0.98

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+920)

Parameters	1st loading cycle	2nd loading cycle
$(s_0)_{max}$ MN/m ²	0.25	0.25
a_0 (mm)	0.10	0.31
a_1 (mm/(MN/m ²))	3.73	4.02
a_2 (mm/(MN ² /m ⁴))	-0.42	-4.85
$Ev = 1.5 \cdot r / (a_1 + a_2 \cdot s_0)_{max}$	124.02	160.18
Ev_2/Ev_1	1.29	




Figure 2: Load-settlement data: plate loading test performed at (KM 350+920)



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 350+970)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.37
3	21.21	0.075	0.51
4	28.28	0.100	0.59
5	35.35	0.125	0.74
6	42.42	0.150	0.85
7	49.49	0.175	1.00
8	56.56	0.200	1.11
9	63.63	0.225	1.21
10	70.7	0.250	1.35
11	56.56	0.200	1.35
12	49.49	0.175	1.35
13	35.35	0.125	1.29
14	21.21	0.075	1.19
15	1.414	0.005	0.41

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 350+970)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.41
1	7.07	0.025	0.60
2	14.14	0.050	0.72
3	21.21	0.075	0.86
4	28.28	0.100	1.00
5	35.35	0.125	1.10
6	42.42	0.150	1.20
7	49.49	0.175	1.24
8	56.56	0.200	1.34
9	63.63	0.225	1.41

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 350+970)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.17	0.40
a_1 (mm/(MN/m ²))	4.25	7.04
a_2 (mm/(MN ² /m ⁴))	1.88	-11.68
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	95.29	109.17
E_{v2}/E_{v1}		




Figure 3: Load-settlement data: plate loading test performed at (KM 350+970)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+020)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m^2	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.25
2	14.14	0.050	0.32
3	21.21	0.075	0.39
4	28.28	0.100	0.55
5	35.35	0.125	0.73
6	42.42	0.150	0.83
7	49.49	0.175	0.95
8	56.56	0.200	1.07
9	63.63	0.225	1.15
10	70.7	0.250	1.29
11	56.56	0.200	1.29
12	49.49	0.175	1.28
13	35.35	0.125	1.19
14	21.21	0.075	1.13
15	1.414	0.005	0.51



Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+020)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.51
1	7.07	0.025	0.70
2	14.14	0.050	0.83
3	21.21	0.075	0.90
4	28.28	0.100	0.98
5	35.35	0.125	1.07
6	42.42	0.150	1.11
7	49.49	0.175	1.18
8	56.56	0.200	1.26
9	63.63	0.225	1.32

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+020)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.09	0.54
a_1 (mm/(MN/m ²))	4.85	5.35
a_2 (mm/(MN ² /m ⁴))	-0.12	-8.80
$EV = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	93.34	142.87
EV_2/EV_1	1.53	




Figure 4: Load-settlement data: plate loading test performed at (KM 351+020)



Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+060)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.28
3	21.21	0.075	0.37
4	28.28	0.100	0.47
5	35.35	0.125	0.58
6	42.42	0.150	0.70
7	49.49	0.175	0.79
8	56.56	0.200	0.87
9	63.63	0.225	0.94
10	70.7	0.250	1.15
11	56.56	0.200	1.15
12	49.49	0.175	1.03
13	35.35	0.125	0.95
14	21.21	0.075	0.85
15	1.414	0.005	0.29

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+060)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.29
1	7.07	0.025	0.46
2	14.14	0.050	0.55
3	21.21	0.075	0.65
4	28.28	0.100	0.72
5	35.35	0.125	0.79
6	42.42	0.150	0.88
7	49.49	0.175	0.94
8	56.56	0.200	1.00
9	63.63	0.225	1.08

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+060)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.11	0.31
a_1 (mm/(MN/m ²))	3.39	4.83
a_2 (mm/(MN ² /m ⁴))	2.43	-6.59
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	112.48	141.46
E_{v2}/E_{v1}	1.26	




Figure 5: Load-settlement data: plate loading test performed at (KM 351+060)

Table 16: Load-settlement data obtained at the first loading and unloading stages of the

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.13
2	14.14	0.050	0.18
3	21.21	0.075	0.28
4	28.28	0.100	0.40
5	35.35	0.125	0.54
6	42.42	0.150	0.70
7	49.49	0.175	0.83
8	56.56	0.200	0.92
9	63.63	0.225	1.05
10	70.7	0.250	1.15
11	56.56	0.200	1.15
12	49.49	0.175	1.10
13	35.35	0.125	1.02
14	21.21	0.075	0.95
15	1.414	0.005	0.45



Table 17: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+100)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.45
1	7.07	0.025	0.56
2	14.14	0.050	0.63
3	21.21	0.075	0.70
4	28.28	0.100	0.80
5	35.35	0.125	0.88
6	42.42	0.150	0.95
7	49.49	0.175	1.00
8	56.56	0.200	1.05
9	63.63	0.225	1.11

Table 18: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+100)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	-0.02	0.44
a_1 (mm/(MN/m ²))	4.35	4.10
a_2 (mm/(MN ² /m ⁴))	1.76	-5.05
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	94.02	158.51
Ev_2/Ev_1	1.69	




Figure 6: Load-settlement data plate loading test performed at (KM 351+100)



4. Closure

Test results presented herein report the load-settlement data obtained from 6 plate loading tests conducted on the Upper Embankment (Ferma) of the Electric Express train project at 6 locations (KM 350+840, KM 350+920, KM 350+970, KM 351+020, KM 351+060, and KM 351+100) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 350+840	122.01	155.89	1.28
KM 350+920	124.02	160.18	1.29
KM 350+970	95.29	109.17	1.15
KM 351+020	93.34	142.87	1.53
KM 351+060	112.48	141.46	1.26
KM 351+100	94.02	158.51	1.69

• Note: Before interpreting these test results for future applications, the Upper Embankment (Ferma) in-situ variability between the testing locations should be considered.


Technical committee

Dr. Mahmoud Ahmed


Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar



MATERIAL APPROVAL REQUEST



Contractor Company	Mohamed Abdallah for constructions and roads paving		Designer Company	K.K	
Issued by Contractor	Name	Eng. Mohamed moustafa	Date/Serial Number	26/04/2023	
	Sign		(M.A.R.D.01)	Time	
Received by GARB CONSULTANT	Eng.	Eng. Khaled Zaki	CL	EW	CS
	MAH	27	4	23	0

CD00-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	fill layer		
Location to be Used	Store from s t (351+000) To s t (351+760)		
Sample only	Yes	Materials Type	fill layer
Supplier Name	مناجر وادي البطرون - العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21 41 2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	

Comments by: Eng. (K.K)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-Quality test Result By site lab	1-For information only
2 This Sample Representative (5000 m3) only	2-All tests were carried-out by site lab.
	3 Results report attached and acceptable with the project specification
	4-final approval is subject to above mentioned comments

APPROVAL STATUS				
Organisation	Name	Sign	Date	A AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng.			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		2023/4/29	AWC

* Designer

** Alignment/Bridges Culvert only

29/4

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ا.د. خالد الشاذلي	 SYSTRA SYSTRA	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 358+000	الهيئة العامة للمواصلات (M.T.A.)  الهيئة العامة للمواصلات
Operating Lab	محمد عبد الله		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	27/04/2023	Code	ZONE	351+000	351+760
LOCATION	STORE	MAR-1			
NAME COMPANY	Mohamed abdallah				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]	16872.00		gm		
sieve size	2	1.5	1	4/3	3/3	# 4	PASS	table classify	soil classify
Mass retained (g)	0.0	698.0	158.0	1135.0	2547.0	4258.0			A-1-B
Cumulative Retained (g)	0.0	698.0	856.0	1991.0	4538.0	8794.0		PRO	2.17
Cumulative Retained %	0.0	4.1	5.1	11.8	26.9	52.1		WC	7.10
Cumulative Passing %	100.0	95.9	94.9	88.2	73.1	47.9		CBR	-

B-soft material gradation				WT.OF samp	500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	82.00	40.00	387.00				
Cumulative Retained %	12.40	8.00	77.40				
Cumulative Passing %	87.60	92.00	22.60				

C-General gradient									
sieve size(in)	2	1.5	1	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	95.9	94.9	88.2	73.1	47.9	41.9	44.0	10.8



ATTERBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (PL)	PLASTIC INDEX (PI)
	N.P	N.P	N.P


Contractor




Consultant






MATERIAL APPROVAL REQUEST										
	محمد عبد الله Mohamed Abdallah for constructions and roads paving		Engineering Consultancy Office المكتب الاستشاري الهندسي 101 - 102 - 103 - 104 - 105 - 106 - 107 - 108 - 109 - 110 - 111 - 112 - 113 - 114 - 115 - 116 - 117 - 118 - 119 - 120 - 121 - 122 - 123 - 124 - 125 - 126 - 127 - 128 - 129 - 130 - 131 - 132 - 133 - 134 - 135 - 136 - 137 - 138 - 139 - 140 - 141 - 142 - 143 - 144 - 145 - 146 - 147 - 148 - 149 - 150 - 151 - 152 - 153 - 154 - 155 - 156 - 157 - 158 - 159 - 160 - 161 - 162 - 163 - 164 - 165 - 166 - 167 - 168 - 169 - 170 - 171 - 172 - 173 - 174 - 175 - 176 - 177 - 178 - 179 - 180 - 181 - 182 - 183 - 184 - 185 - 186 - 187 - 188 - 189 - 190 - 191 - 192 - 193 - 194 - 195 - 196 - 197 - 198 - 199 - 200 - 201 - 202 - 203 - 204 - 205 - 206 - 207 - 208 - 209 - 210 - 211 - 212 - 213 - 214 - 215 - 216 - 217 - 218 - 219 - 220 - 221 - 222 - 223 - 224 - 225 - 226 - 227 - 228 - 229 - 230 - 231 - 232 - 233 - 234 - 235 - 236 - 237 - 238 - 239 - 240 - 241 - 242 - 243 - 244 - 245 - 246 - 247 - 248 - 249 - 250 - 251 - 252 - 253 - 254 - 255 - 256 - 257 - 258 - 259 - 260 - 261 - 262 - 263 - 264 - 265 - 266 - 267 - 268 - 269 - 270 - 271 - 272 - 273 - 274 - 275 - 276 - 277 - 278 - 279 - 280 - 281 - 282 - 283 - 284 - 285 - 286 - 287 - 288 - 289 - 290 - 291 - 292 - 293 - 294 - 295 - 296 - 297 - 298 - 299 - 300 - 301 - 302 - 303 - 304 - 305 - 306 - 307 - 308 - 309 - 310 - 311 - 312 - 313 - 314 - 315 - 316 - 317 - 318 - 319 - 320 - 321 - 322 - 323 - 324 - 325 - 326 - 327 - 328 - 329 - 330 - 331 - 332 - 333 - 334 - 335 - 336 - 337 - 338 - 339 - 340 - 341 - 342 - 343 - 344 - 345 - 346 - 347 - 348 - 349 - 350 - 351 - 352 - 353 - 354 - 355 - 356 - 357 - 358 - 359 - 360 - 361 - 362 - 363 - 364 - 365 - 366 - 367 - 368 - 369 - 370 - 371 - 372 - 373 - 374 - 375 - 376 - 377 - 378 - 379 - 380 - 381 - 382 - 383 - 384 - 385 - 386 - 387 - 388 - 389 - 390 - 391 - 392 - 393 - 394 - 395 - 396 - 397 - 398 - 399 - 400 - 401 - 402 - 403 - 404 - 405 - 406 - 407 - 408 - 409 - 410 - 411 - 412 - 413 - 414 - 415 - 416 - 417 - 418 - 419 - 420 - 421 - 422 - 423 - 424 - 425 - 426 - 427 - 428 - 429 - 430 - 431 - 432 - 433 - 434 - 435 - 436 - 437 - 438 - 439 - 440 - 441 - 442 - 443 - 444 - 445 - 446 - 447 - 448 - 449 - 450 - 451 - 452 - 453 - 454 - 455 - 456 - 457 - 458 - 459 - 460 - 461 - 462 - 463 - 464 - 465 - 466 - 467 - 468 - 469 - 470 - 471 - 472 - 473 - 474 - 475 - 476 - 477 - 478 - 479 - 480 - 481 - 482 - 483 - 484 - 485 - 486 - 487 - 488 - 489 - 490 - 491 - 492 - 493 - 494 - 495 - 496 - 497 - 498 - 499 - 500 - 501 - 502 - 503 - 504 - 505 - 506 - 507 - 508 - 509 - 510 - 511 - 512 - 513 - 514 - 515 - 516 - 517 - 518 - 519 - 520 - 521 - 522 - 523 - 524 - 525 - 526 - 527 - 528 - 529 - 530 - 531 - 532 - 533 - 534 - 535 - 536 - 537 - 538 - 539 - 540 - 541 - 542 - 543 - 544 - 545 - 546 - 547 - 548 - 549 - 550 - 551 - 552 - 553 - 554 - 555 - 556 - 557 - 558 - 559 - 560 - 561 - 562 - 563 - 564 - 565 - 566 - 567 - 568 - 569 - 570 - 571 - 572 - 573 - 574 - 575 - 576 - 577 - 578 - 579 - 580 - 581 - 582 - 583 - 584 - 585 - 586 - 587 - 588 - 589 - 590 - 591 - 592 - 593 - 594 - 595 - 596 - 597 - 598 - 599 - 600 - 601 - 602 - 603 - 604 - 605 - 606 - 607 - 608 - 609 - 610 - 611 - 612 - 613 - 614 - 615 - 616 - 617 - 618 - 619 - 620 - 621 - 622 - 623 - 624 - 625 - 626 - 627 - 628 - 629 - 630 - 631 - 632 - 633 - 634 - 635 - 636 - 637 - 638 - 639 - 640 - 641 - 642 - 643 - 644 - 645 - 646 - 647 - 648 - 649 - 650 - 651 - 652 - 653 - 654 - 655 - 656 - 657 - 658 - 659 - 660 - 661 - 662 - 663 - 664 - 665 - 666 - 667 - 668 - 669 - 670 - 671 - 672 - 673 - 674 - 675 - 676 - 677 - 678 - 679 - 680 - 681 - 682 - 683 - 684 - 685 - 686 - 687 - 688 - 689 - 690 - 691 - 692 - 693 - 694 - 695 - 696 - 697 - 698 - 699 - 700 - 701 - 702 - 703 - 704 - 705 - 706 - 707 - 708 - 709 - 710 - 711 - 712 - 713 - 714 - 715 - 716 - 717 - 718 - 719 - 720 - 721 - 722 - 723 - 724 - 725 - 726 - 727 - 728 - 729 - 730 - 731 - 732 - 733 - 734 - 735 - 736 - 737 - 738 - 739 - 740 - 741 - 742 - 743 - 744 - 745 - 746 - 747 - 748 - 749 - 750 - 751 - 752 - 753 - 754 - 755 - 756 - 757 - 758 - 759 - 760 - 761 - 762 - 763 - 764 - 765 - 766 - 767 - 768 - 769 - 770 - 771 - 772 - 773 - 774 - 775 - 776 - 777 - 778 - 779 - 780 - 781 - 782 - 783 - 784 - 785 - 786 - 787 - 788 - 789 - 790 - 791 - 792 - 793 - 794 - 795 - 796 - 797 - 798 - 799 - 800 - 801 - 802 - 803 - 804 - 805 - 806 - 807 - 808 - 809 - 810 - 811 - 812 - 813 - 814 - 815 - 816 - 817 - 818 - 819 - 820 - 821 - 822 - 823 - 824 - 825 - 826 - 827 - 828 - 829 - 830 - 831 - 832 - 833 - 834 - 835 - 836 - 837 - 838 - 839 - 840 - 841 - 842 - 843 - 844 - 845 - 846 - 847 - 848 - 849 - 850 - 851 - 852 - 853 - 854 - 855 - 856 - 857 - 858 - 859 - 860 - 861 - 862 - 863 - 864 - 865 - 866 - 867 - 868 - 869 - 870 - 871 - 872 - 873 - 874 - 875 - 876 - 877 - 878 - 879 - 880 - 881 - 882 - 883 - 884 - 885 - 886 - 887 - 888 - 889 - 890 - 891 - 892 - 893 - 894 - 895 - 896 - 897 - 898 - 899 - 900 - 901 - 902 - 903 - 904 - 905 - 906 - 907 - 908 - 909 - 910 - 911 - 912 - 913 - 914 - 915 - 916 - 917 - 918 - 919 - 920 - 921 - 922 - 923 - 924 - 925 - 926 - 927 - 928 - 929 - 930 - 931 - 932 - 933 - 934 - 935 - 936 - 937 - 938 - 939 - 940 - 941 - 942 - 943 - 944 - 945 - 946 - 947 - 948 - 949 - 950 - 951 - 952 - 953 - 954 - 955 - 956 - 957 - 958 - 959 - 960 - 961 - 962 - 963 - 964 - 965 - 966 - 967 - 968 - 969 - 970 - 971 - 972 - 973 - 974 - 975 - 976 - 977 - 978 - 979 - 980 - 981 - 982 - 983 - 984 - 985 - 986 - 987 - 988 - 989 - 990 - 991 - 992 - 993 - 994 - 995 - 996 - 997 - 998 - 999 - 1000		2023-05-04 (M.A.R. 2)		08:00			

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			2023-05-04 (M.A.R. 2)	08:00						
Received by GARB CONSULTANT	Eng. 		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	6	5	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	Fill layer		
Location to be Used	From S.t (351+000) To S.t (351+260)		
Sample only	Yes	Materials Type	Fill layer
Supplier Name	محاجر وادي النطرون - العلمين	Data Sheet provided	
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K) 1-Quality test Result By Third party lab is Approved. 2-This Sample Representative (5000m3) only. 		Comments by: Eng. Alaa Abd-Allatif (ER) 1-All tests were carried-out by Third party lab 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. 			
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		21-5-2023	

* Designer

** Alignment/Bridges: Culvert only



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

SOIL REPORTS FOR ELECTRIC EXPRESS TRAIN PROJECT

Contractor : محمد عبدالله للإنشاءات ورصف الطرق
Date of report : 21/05/2023
QC : 1202-2





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

I- Introduction

General Consultant : SYSTRA
Consultant : Dr/ Khaled Kandil
Contractor : محمد عبدالله للإنشاءات ورصف الطرق
Sample : FERMA
Station : St(350+780) to st(351+100)
Date of Test : 06/05/2023
QC : 1202-2

II- Sample description:

Gravel and sand

III- Required tests

- 1- Grain size analysis and classification
- 2- Modified compaction (Proctor test)
- 3- Liquid limit, plastic limit and plasticity index
- 4- California bearing ratio (CBR)

IV- Results

1- Grain size analysis and classification	Grain size analysis	As showed in appendix
	Classification	A-1-a
2- Modified compaction (Proctor test)	MDD	2.114
	OMC	7.3%
3- Liquid limit, plastic limit and plasticity index	LL	Non plastic
	PL	Non plastic
	PI	Non plastic
4- California bearing ratio (CBR)	CBR ratio	49%

LAB DIRECTOR

Eng / Eman kandil



Geotechnical Consultant

Dr. Mohamed Mostafa Badry

Kilo 23 Alexandria - Cairo Desert Road - Merghem

Tel: 002 03 4704595 - 002 034701191

Email : civdept@comibassal.com

WebSite : www.comibassal.com



49 El Horria Ave. Alex, Egypt

Tel: 002 033920176 - 002 033931482

Fax :002 033900476

Email : internal-inspection@comibassal.com



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

APPENDIX





COMIBASSAL International Controllers


Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

	WEIGHT RETAINED (gm)	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD SPECIFICATION LIMITS
2	0.00	0.00	0.00	100.0	
1 1/2	0.00	0.00	0.00	100.0	
1	237.00	237.00	2.37	97.6	
3/4	359.00	596.00	5.96	94.0	
1/2	688.00	1284.00	12.84	87.2	
3/8	584.00	1868.00	18.68	81.3	
No.4	1389.00	3257.00	32.57	67.4	
No.10	148.00	148.00	29.60	47.5	
No.40	310.00	310.00	62.00	25.6	
No.200	400.00	400.00	80.00	13.5	

Total sample weight = 10000.00 pass No.4= 6743.0 Total fine aggregates weight = 500 gm
% 67.4



Soil classification: A - 1 - a (Non plastic)





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Modified Proctor Test Report ASTM - D 1557

Mould Number :- 2
Volume of mould = 2.199 cm³
Weight of mould = 7045 g
G.S = 2.57 g/cm³


A- Density Calculations :-

	1	2	3	4	5
Weight of wet soil+mould (g)	11684	11879	12033	11921	11842
Weight of mould (g)	7045	7045	7045	7045	7045
Weight of wet soil (g)	4639	4834	4988	4876	4797
Volume of mould (cm ³)	2199	2199	2199	2199	2199
Wet density (g/cm ³)	2.110	2.198	2.268	2.217	2.181
Dry density (g/cm ³)	2.008	2.077	2.114	2.007	1.952
Zero-air Void curve			2.164	2.024	1.975

B- Moisture Calculations :-

Weight of wet soil (g)	100.0	100.0	100.0	100.0	100.0
Weight of dry soil (g)	95.2	94.5	93.2	90.5	89.5
moisture content%	5.0	5.8	7.3	10.5	11.7

C - Dry density-Moisture relationship:-



M.D.D= 2.114 gm/cm³
O.M.C= 7.30 %





COMIBASSAL International Controllers


Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Report Of CBR Test - ASTM - D 1883

NO OF BLOWS	56				Swell %	
MOULD NO	1				56	
WT OF MOULD+SOIL	11950			Start	0.00	
WT OF MOULD	7010			End	0.00	
WT OF SOIL	4940			Swell	0.00	
VOLUME OF MOULD	2198					
WET DENSITY	2.247					
	MC before soaking			Weight of Rammer	4.54Kg	
TIN NO	1			MDD	Kg/m3	2.114
WT OF WET SOIL+TIN	250.00			OMC	%	7.3
WT OF DRY SOIL+TIN	240.5					
WT OF WATER	9.50					
WT OF TIN	92			PROVING RING		
WT OF DRY SOIL	148.5			Div/KN	0.0210	
MOISTURE CONTENT	6.4					
DRY DENSITY	2.112			Capacity (KN)	50	

Pen	Reading (Div)	Bearing (KN)	standar	CBR
mm	56	56	56	
0.00	0	0.0	0.0	
0.64	80	0.8	4.5	
1.27	208	2.0	8.5	
1.91	355	3.5	12.0	
2.54	475	4.7	14.5	35
3.17	605	5.9	16.3	
3.81	751	7.4	18.0	
4.45	883	8.7	19.3	
5.08	1005	9.9	20.5	49
5.71	1155	11.3	21.9	
6.35	1315	12.9	23.3	





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

Report	:	452 - 1 - Center
Date	:	13/05/2023

CHEMICAL ANALYSIS

General Consultant	:	SYSTRA
Consultant	:	DR / KHALED KANDIL
Contractor	:	شركة محمد عبدالله للاستشارات ورصف الطرق
Project	:	Electric express train
Sample	:	Middle Embankment (-1.5)
Station	:	ST (350 + 780) : (351 +100)
Date of Test	:	6-5-2023

Temperature : 21 °C

Humidity : 40%

ANALYSIS	RESULTS	METHOD REFERENCE
ORGANIG MATTER	NEGATIVE	ASTM D 2974





LAB DIRECTOR
CH/ Mostafa Asker

Mostafa Asker

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	fill layer		
Location to be Used	Store from s.t (351+000) To s.t (351+760)		
Sample only	Yes	Materials Type	fill layer
Supplier Name	محاجر وادي النطرون - العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By site lab		1-For information only	
2-This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab.	
		3-Results report attached and acceptable with the project specification.	
		4-final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng.			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif	2023 		AWC

** Alignment/Bridges: Culvert only

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SYSTRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 358+000	 الهيئة القومية للإنتاج (CAPBL)
Opreating Lab	محمد عبدالله		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	28/05/2023	Code			
LOCATION	STORE	MAR-3	ZONE	351+000	351+760
NAME COMPANY	Mohamed abdallah				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]	15848.00		gm	table classify
sieve size	2	1.5	1	4/3	8/3	# 4	PASS	soil classify
Mass retained (g)	0.0	579.0	145.0	1068.0	2496.0	4135.0		A-1-B
Cumulative Retained (g)	0.0	579.0	724.0	1792.0	4288.0	8423.0		2.18
Cumulative Retained %	0.0	3.7	4.6	11.3	27.1	53.1		0.90
Cumulative Passing %	100.0	96.3	95.4	88.7	72.9	46.9		-

B-soft material gradation				WT.OF sample	500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	62.00	40.00	387.00				
Cumulative Retained %	12.40	8.00	77.40				
Cumulative Passing %	87.60	92.00	22.60				

C-General gradient									
sieve size(in)	2	1.5	1	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.3	95.4	88.7	72.9	46.9	41.0	43.1	10.6


ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

Ant mnc

Khater 2024

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد زكي	 SVSIFA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 358+000		 الهيئة العامة للنقل وزارة النقل والاقتصاد (GARE)

PROCTOR TEST


TESTING DATE:	28/5/2023	Code	ZONE	351+000	351+760
LOCATION	STORE	MAR 3			
NAME COMPANY	MOHAMED ABDALLAH				

Weight of empty mold :	6062.0
Mold Volume:	2103.0

MAX Dry Density	2.18
Water content %	6.9

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10364.0	10687.0	10965.0	10960	10674
WT. WET SOIL	4302.0	4625.0	4903.0	4898.0	4612.0
Wt. Density	2.046	2.199	2.331	2.329	2.193

Tare No.	33	18	5	15	90	17	16	5	20	4
Tare wt.	73.7	77.5	59.7	31.9	62.5	59.6	33.8	59.7	61	60.3
Wt. Of wet soil & tare	151.0	152.0	151.0	152.0	153.0	156.0	150.0	154.0	156.0	150.0
Wt. Of dry soil & tare	148.0	149.0	146.5	146.0	147.0	150.0	142.0	145.0	147.0	139.0
Wt. Of water	3.0	3.0	4.5	6.0	6.0	6.0	8.0	9.0	9.0	11.0
Wt. Of dry soil	74.3	71.5	86.8	114.1	84.5	90.4	108.2	85.3	86.0	78.7
Water content %	4.0%	4.2%	5.2%	5.3%	7.1%	6.6%	7.4%	10.5%	10.5%	14.0%
AV. Water content %	4.1%		5.2%		6.9%		9.0%		12.2%	
Dry Density	1.965		2.099		2.182		2.137		1.954	





Contractor

Amr Mohamed

Consultant



Khaled Zaki

MATERIAL APPROVAL REQUEST							

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed moustafa		18/07/2023 (M.A.R.004)	08:00							
Received by GARB CONSULTANT	Eng. Sayed saif	 Mohammed ALI	MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	19	7	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	Fill layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Fill layer
Supplier Name	محاجر وادي النطرون-العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K) 1-Quality test Result By third party Laboratory is Approved. 2-This Sample Representative (5000 m3) only. 		Comments by: Eng. Alaa Abd-Allatif (ER) 1-All tests were carried-out by thid party lab (Alexandria University) 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments. 4.for information only.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Mergret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		2-8-2023	AWC


* Designer

** Alignment/Bridges: Culvert only

**Grain Size Distribution Curve**

CLIENT	شركة محمد عبد الله للإنشاءات ورصف الطرق
PROJECT	القطار الكهربائي السريع من برج العرب الى العلمين
LOCATION	من محطة ٣٥٠+٨٤٠ الى محطة ٣٥١+١٠٠
LAYER TYPE	اتربة عينة ١ / ١

Receiving Date	19/07/2023
Cheque Date	19/07/2023
Reciept Number	985202
Report Date	02/08/2023
Lab. Ref.	G 6/08

GRAIN SIZE DISTRIBUTION CURVE

Sieve No.	PERCENT PASSING							
	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"
Test Results	9.1	27.6	54.5	61.0	71.4	80.5	86.6	93.9

تصنيف التربة : A-1-b

العينة عديمة اللونه

وردت العينة التي اجري عليها الاختبار الى المعمل بمعرفة مندوب الاستشاري أ.د/ خالد قنديل



Laboratory Director

Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات وصحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اي نتائج مبنية على ذلك


رقم بریدی ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)+

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203



نتائج تجارب الدمك - بروكتور معدل

٢٠٢٣/٠٧/١٩	تاريخ توريد العينة	ب ٠٨/٠٧	تقرير رقم
٢٠٢٣/٠٧/١٩	تاريخ الايصال	بروكتور	الاختبارات
٩٨٥٢٠٢	رقم الايصال	شركة محمد عبد الله للانشاءات ورصف الطرق	العمل
٢٠٢٣/٠٨/٠٢	تاريخ التقرير	القطار الكهربائي السريع من برج العرب الى العلمين	المشروع
طبقة اترية	العينة	من محطة ٣٥٠+٨٤٠ الى محطة ٣٥١+١٠٠	الموقع



أقصى كثافة معملية جافة	: ٢.٠٨ جم/سم³
نسبة المياه الأصولية	: ٨%

تم توريد العينة بمعرفة مندوب الاستشارى أ.د/ خالد قنديل

مدير المعمل

والله

د. / وائل بخيت

فى المعمل

أ / أحمد عادل



The laboratory is **only** responsible for the test results and its correctness. The laboratory is **not** responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن تفسير نتائج الاختبارات او أى نتائج مبنيه على ذلك


رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)+

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203





نتائج تجارب نسبة تحمل كاليفورنيا

٢٠٢٣/٠٧/١٩	تاريخ توريد العينة	٠٨/٠٦/٢٠٢٣	تقرير رقم
٢٠٢٣/٠٧/١٩	تاريخ الايصال	نسبة تحمل كاليفورنيا	الاختبارات
٩٨٥٢٠٢	رقم الايصال	شركة محمد عبد الله للانشاءات ورصف الطرق	العميل
٢٠٢٣/٠٨/٠٢	تاريخ التقرير	القطار الكهربائى السريع من برج العرب الى العلمين	المشروع
طبقة التربة	العينة	من محطة ٣٥٠+٨٤٠ الى محطة ٣٥١+١٠٠	الموقع



نسبة تحمل كاليفورنيا بعد المعالجة في الماء لمدة ٤ أيام	:	٤١ %
تم توريد العينة بمعرفة مندوب الاستشارى أ.د/ خالد قنديل		

مدير المعمل

 د. / وائل بخيت

فى المعمل

 أ / أحمد عادل





The laboratory is **only responsible** for the test results and its correctness. The laboratory is **not responsible** for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات أو أى نتائج مبنية على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)


P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203

MATERIAL APPROVAL REQUEST												
	للاستشارات وهندسة الطرق للاستشارات وهندسة الطرق		K.K. DESIGNERS K.K. DESIGNERS		GARB GARB		وزارة النقل وزارة النقل		وزارة التخطيط والتنمية الاقتصادية وزارة التخطيط والتنمية الاقتصادية		وزارة الإسكان والتخطيط العمراني وزارة الإسكان والتخطيط العمراني	

Contractor Company	Mohamed Abdallah for constructions and roads paving				Designer Company	K.K					
Issued by Contractor	Name	Sign			Date/Serial Number	Time					
	Eng. Mohamed moustafa				31/08/2023	08:00					
					(M.A.R.005)						
Received by GARB CONSULTANT	Eng.	Khaled Zaki	MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	2	9	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	fill layer		
Location to be Used	Store from s.t (351+000) To s.t (351+760)		
Sample only	Yes	Materials Type	fill layer
Supplier Name	محاجر وادي النطرون - العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By site lab		1-For information only	
2-This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab.	
		3-Results report attached and acceptable with the project specification.	
		4-final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng.	Khaled Zaki		A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			AWC

* Designer

** Alignment/Bridges: Culvert only

03/9

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد شحيد	 SYSTEM SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 358+000	 الهيئة القومية للإنتفاق المجلس الأعلى للقناة (CARBT)
Opreating Lab	محمد عبدالله		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	02/09/2023	Code	ZONE	351+000	351+760
LOCATION	STORE	MAR-5			
NAME COMPANY	Mohamed abdallah				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]	10984.00		gm	table classify	
sieve size	2	1.5	1	4/3	8/3	# 4	PASS	soil classify	
Mass retained (g)	0.0	542.0	142.0	985.0	2148.0	2065.0		A-1-B	
Cumulative Retained (g)	0.0	542.0	684.0	1669.0	3817.0	5882.0		PRO	2.15
Cumulative Retained %	0.0	4.9	6.2	15.2	34.8	53.6		WC	6.50
Cumulative Passing %	100.0	95.1	93.8	84.8	65.2	46.4		CBR	-

B-soft material gradation			WT.OF samp	500.00		gm
sieve size	10	40	200			
Cumulative Retained (g)	59.00	40.00	349.00			
Cumulative Retained %	11.80	8.00	69.80			
Cumulative Passing %	88.20	92.00	30.20			

C-General gradient									
sieve size(in)	2	1.5	1	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	95.1	93.8	84.8	65.2	46.4	41.0	42.7	14.0

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

Amr mael

Khaled Zaki

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد زكي	 SVSIRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 358+000		 الهيئة العامة للنقل الميناء الاقتصادي (SARF)

PROCTOR TEST


TESTING DATE:	2/9/2023	Code	ZONE	351+000	351+760
LOCATION	STORE	MAR-5			
NAME COMPANY	MOHAMED ABDALLAH				

Weight of empty mold :	6062.0
Mold Volume:	2103.0

MAX Dry Density	2.15
Water content %	6.5

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10365.0	10684.0	10899.0	10687	10524
WT. WET SOIL	4303.0	4622.0	4837.0	4625.0	4462.0
Wt. Density	2.046	2.198	2.300	2.199	2.122

Tare No.	1	3	5	7	4	9	8	2	14	30
Tare wt.	73.1	77.2	59.5	32.1	61.6	58.7	33.2	59.7	61.9	60.3
Wt. Of wet soil & tare	152.0	153.0	154.0	154.0	156.0	161.0	150.0	154.0	156.0	150.0
Wt. Of dry soil & tare	149.0	150.0	150.0	148.0	150.0	155.0	142.0	145.0	147.0	139.0
Wt. Of water	3.0	3.0	4.0	6.0	6.0	6.0	8.0	9.0	9.0	11.0
Wt. Of dry soil	78.9	72.8	90.5	115.9	88.4	96.3	108.8	85.3	85.1	78.7
Water content %	4.0%	4.1%	4.4%	5.2%	6.8%	6.2%	7.4%	10.6%	10.6%	14.0%
AV. Water content %	4.0%		4.8%		6.5%		9.0%		12.3%	
Dry Density	1.967		2.097		2.159		2.019		1.890	




Contractor

Amr mag



Consultant

Khaled Zeki

Contractor Company	Mohemed Abdallah for constructions and roads paving			Designer Company	K.K			
Issued by Contractor	Name	Sign		Date/Serial Number		Time		
	Eng. Mohamed moustafa			14/09/2023 (M.A.R.004)		08:00		
Received by GARB CONSULTANT	Eng.		MAR	C1	C2	C3	DD	MM
				351	EW	LS	16	9

	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	fill layer		
Location to be Used	Store from s.t (351+000) To s.t (351+760)		
Sample only	Yes	Material's Type	fill layer
Supplier Name	محاجر وادي النطرون - الملمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Pregualification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1- Quality test Result: By site lab		1- For information only	
2- This Sample Representative (5000 m3) only.		2- All tests were carried-out by site lab.	
		3- Results report attached and acceptable with the project specification.	
		4- final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng.			A
GARB **	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		14.9.2023	Awc

* Designer

** Allignment/Bridges: Culvert only

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فاضل	 SYSTRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Matrouh - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 358+000	 الهيئة القومية للإنتفاق (GAREL)
Operating Lab	محمد عبدالله		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	16/09/2023	Code	ZONE	351+000	351+750
LOCATION	STORE	MAR 6			
NAME COMPANY	MCHAMED ABDALLAH				

1-Visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]	13785.00		gm	table classify	
sieve size	2	1.5	1	4/3	8/3	# 4	PASS	soil classify	
Mass retained (g)	0.0	542.0	142.0	985.0	2214.0	4035.0		A-1-B	
Cumulative Retained (g)	0.0	542.0	684.0	1669.0	3883.0	7918.0		PRO	2.18
Cumulative Retained %	0.0	3.9	5.0	12.1	28.2	57.4		WC	6.50
Cumulative Passing %	100.0	96.1	95.0	87.9	71.8	42.6		CBR	-

B-soft material gradation			WT.OF sample	500.00	gm
sieve size	10	40	200		
Cumulative Retained (g)	60.00	41.00	348.00		
Cumulative Retained %	12.00	8.20	69.60		
Cumulative Passing %	88.00	91.80	30.40		

C-General gradient									
sieve size(in)	2	1.5	1	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.1	95.0	87.9	71.8	42.6	37.5	39.1	12.9

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant



Amr moaz

Khaleel zaki

Consultant

Δn_{max}

Khajezau

MATERIAL APPROVAL REQUEST							
	الهيئة العامة للنقل للطرق والكباري (GAR) الهيئة العامة للنقل للطرق والكباري (GAR) الهيئة العامة للنقل للطرق والكباري (GAR) الهيئة العامة للنقل للطرق والكباري (GAR) الهيئة العامة للنقل للطرق والكباري (GAR) الهيئة العامة للنقل للطرق والكباري (GAR) الهيئة العامة للنقل للطرق والكباري (GAR)						

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			15/07/2023	08:00						
				55-A-M03-MAR-FF-1							
Received by GARB CONSULTANT	Eng. SAYED SAIF		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	W	S	15	7	23	9	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter Layer		
Location to be Used	From	351+000	TO 351+760
		33+519.71	34+279.71
Sample only	Yes	Materials Type	filter layer
Supplier Name	كسارة وادي النطرون - العلمين	Data Sheet provided	filter layer (fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1 Quality test Result By site laboratory is Approved		1-For Information only	
2 This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab	
		3-Results report attached and acceptable with the project specifications.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد
للإستشارات وخدمات

For KK
الاستشاري الهندسي
(أ/د/ خالد قنديل)
مدير المشروع / السيد سيف
شروع التفتار الكهربائي السريع
القنطرة الخامسة

MATERIAL APPROVAL REQUEST

مكتب محمد عبد الله
للإنشاءات ورصف الطرق

ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
إ. د. خالد فتحي

الهيئة العامة
للطرق والكباري
(GARB)



المكتب الاستشاري للإنشاءات
والمرافق
م. د. خالد فتحي



المكتب الاستشاري للإنشاءات
والمرافق
م. د. خالد فتحي

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			15/07/2023 (M.A.R. FF-001)	08:00						
Received by GARB CONSULTANT	Eng. Sayed saif		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	16	7	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون - لمين	Data Sheet provided	filter layer (Fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K) 1-Quality test Result By Site Laboratory is Approved. 2-This Sample Representative (5000 m3) only.		Comments by: Eng. Alaa Abd-Allatif (ER) 1-For information only 2-All tests were carried-out by site lab 3-Results report attached and acceptable with the project specifications. 4-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Monamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		2023/7/19	AWC

* Designer

** Alignment/Bridges: Culvert only

مكتب محمد عبد الله محمد
للإنشاءات ورصف الطرق

المكتب الاستشاري الهندسي
إ. د. خالد فتحي
مدير المشروع / السيد / السيد
مشروع: التتظار الكهربائي السريع
القطاع الخامس

 محمد عبدالله للمهندسات ورصف الطرق ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHMAM From Station 349+000 To Station 351+800	 الهيئة القومية للإزفاء الطرق والكباري والملاحة (CARB)
---	--	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	16/7/2023	code	ZONE	351+000	351+760
LOCATION	351		Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		layer Thickness	25 Cm	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		7895.00		gm	table classify
sieve size	5	4.0	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	898.0	1203.0	4268.0	1256.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	898.0	2101.0	6369.0	7625.0	PRO	
Cumulative Retained %	0.0	0.0	0.0	11.4	26.6	80.7	96.6	WC	
Cumulative Passing %	100.0	100.0	100.0	88.6	73.4	19.3	3.4	CBR	

B-soft material gradation			WT.OF sample		500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	109.50	254.50	380.00				
Cumulative Retained %	21.90	50.90	76.00				
Cumulative Passing %	78.10	49.10	24.00				

C-General gradient									
sieve size(in)	5	4.0	3	1 1/2	3/4	3/8	# 4	# 10	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.075
Cumulative Passing %	100.0	100.0	100.0	88.6	73.4	19.3	3.4	2.7	0.8


ATTERBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor



 مكتب محمد عبدالله
 للإهندسات ورصف الطرق

Consultant



 لمكتب الاستشاري الهندسي
 (أ.د. خالد قنديل)
 مدير المشروع م / السيد سيف
 مشروع: التطوير الكهربائي للمدينة
 القطاع الخامس






محمد عبد الله
 المهندس الاستشاري
 أ. د. خالد بن عبد الله
 Engineering Consulting Office
 المكتب الاستشاري الهندسي
 SYSCA
 SHAKER

From Station 348+000 To Station 351+800
 Section - B From SCRS 348+000 To 351+800
 From Station 348+000 To Station 351+800

الهيئة العامة للطرق
 الهنبة للتوسعة للإنفاق
 (GPR)

TESTING DATE:	16/7/2023	code MAR FF-001	Station	35i+000	351+760
LOCATION	K.P (35i)		Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		Layer Thickness	25 Cm	

Results:-

Lab. Specialist

MATERIAL APPROVAL REQUEST						
	مكتب محمد عبد الله	ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي	الهيئة العامة للطرق والكباري (GARB)	مركز الطرق	المعهد القومي للبحوث والدراسات	مركز الدراسات والبحوث في النقل

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office							
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed moustafa		24/07/2023	08:00							
			S5-A-M03-MAR-FF-2								
Received by GARB CONSULTANT	Eng. SAYED SAIF		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				154	FW	CS	25	7	25	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			



Description of Materials	Filter layer		
Location to be Used	From	351+000	TO
		33+519.71	
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	Filter layer (fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By site laboratory is Approved		1-For information only	
2 This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab	
		3-Results report attached and acceptable with the project specifications.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB **	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد السماعيل
للإنشاءات وصرف الطرق

For
مكتب الاستشاري الهندسي (أ.د. خالد قنديل)
مدير المشروع م / السيد سميعة
شروع: التفتار الكهربائي السريع
القطاع الخامس

MATERIAL APPROVAL REQUEST



Contractor Company	Mohamed Abdallah for constructions and roads paving		Designer Company	k.k						
Issued by Contractor	Name	Sign	Date/Serial Number	Time						
	Eng. Mohamed moustafa		24/07/2023	08:00						
Received by GARB CONSULTANT	Eng. Sayed saif	Sign	(M A R FF 002)							
			LL	C2	C3	OD	MM	YY	HH	MM
			351	EW	CS	25	7	23	8	0

CODE-S	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter layer		
Location to be Used	From S t (351+000) To S t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي السطرون - العلمين	Data Sheet provided	filter layer (Fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21 41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by Eng. Sayed Saif (K K)		Comments by: Eng. Alaa Abdel-Atatif (ER)	
1-Quality test Result By Site Laboratory is Approved.		1-For information only	
2-This Sample Representative (5000 m3) only		2 All tests were carried-out by site lab	
		3-Results report attached and acceptable with the project specifications	
		4 Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB **	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abdel Atatif			Awe

* Designer

** Alignment/Location/Quantity

تمت الموافقة على
الاستشارة في 27/7/2023
للاستشارة في 27/7/2023

27/7/2023
مدير المشروع م / السيد
شروع القطار الكهربائي السريع
التقاطع الخامس

 محمد عبدالله ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فندويل	 Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHMAM From Station 349+000 To Station 351+800	 الهيئة القومية للإنفاق القنوات والكباري والملاحة (CARBET)
---	--	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	25/7/2023	code	ZONE	351+000	351+760
LOCATION	351	MAR ff-002	Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		layer Thickness	25 Cm	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		9856.00		gm	table classify
sieve size	5	4.0	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	998.0	1365.0	5689.0	1326.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	998.0	2363.0	8052.0	9378.0	PRO	
Cumulative Retained %	0.0	0.0	0.0	10.1	24.0	81.7	95.2	WC	
Cumulative Passing %	100.0	100.0	100.0	89.9	76.0	18.3	4.8	CBR	

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	109.50	254.50	460.00					
Cumulative Retained %	21.90	50.90	92.00					
Cumulative Passing %	78.10	49.10	8.00					

C-General gradient									
sieve size(in)	5	4.0	3	1 1/2	3/4	3/8	# 4	# 10	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.075
Cumulative Passing %	100.0	100.0	100.0	89.9	76.0	18.3	4.8	3.8	0.4

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor


 المهندس محمد عبد الله محمد
 الاستشاري الهندسي
 أ.د. خالد فندويل

Consultant


 المهندس محمد عبد الله محمد
 الاستشاري الهندسي
 (أ.د. خالد فندويل)
 مدير المشروع / السيد سبيح
 مشروع: القطار الكهربائي السريع
 القطاع الخامس

 محمد عبدالله للاستشارات و تصف الطرق	 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد ممدوح	 SVS TRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAS To ALHMAM From Station 349+000 To Station 351+800	 الهيئة العامة للنقل الهيئة العامة للنقل
Absorbtion & Aggregate specific gravity AASHTO-T85				

TESTING DATE:	25/7/2023	code	Station:	351+000	351+750
LOCATION	K.P (351)	MAR FF-002	Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		Layer Thickness	25 Cm	
	Los Anglos abrasion AASHTO-T96				

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	4015	19.70

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

المهندس / محمد عبد الله
مدير المشروع / المشيدين
مشروع: القطار الكهربائي السريع
التقاطع الخامس

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق و الكباري (GARB)		الهيئة العامة للطرق و الكباري (GARB)		الهيئة العامة للطرق و الكباري (GARB)		الهيئة العامة للطرق و الكباري (GARB)

Contractor Company	Mohamed Abdallah 1 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			02/08/2023	08:00						
Received by GARB CONSULTANT	Eng. SAYED SAIF	MAR		C1	C2	C3	DD	MM	YY	HH	MM
				31	10	15	1	8	13	8	00


CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			


Description of Materials	filter layer		
Location to be Used	From	351+000	TO
		33+519.71	
Sample only	Yes	Materials Type	filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21 41 2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1- Quality test Result By Third party laboratory Approved.		1- All tests were carried out by third party lab (Alexandria university)	
2- This Sample Representative (5000 m3) only.		2- Results report attached and acceptable with the project specifications	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد استشاري
للإنشاءات ورصف الطرق



مكتب الاستشاري الهندسي
(أ.د. خالد قنديل)
مدير المشروع م / السيد سيف
شروع: القطار الكهربائي السريع
التقطيع الخامس

MATERIAL APPROVAL REQUEST												
	محمد عبدالله للإنشاءات ورصف الطرق		ENGINEERING CONSULTING OFFICE المهندسين الاستشاريين والبناء إ. د. خالد قنديل		الهيئة العامة للمرور والكباري (GARB)		الهيئة العامة للمرور والكباري (GARB)		الهيئة العامة للمرور والكباري (GARB)		الهيئة العامة للمرور والكباري (GARB)	

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			02/08/2023 (M.A.R.FF-003)	08:00						
Received by GARB CONSULTANT	Eng. Sayed saif	 MAR		C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	3	8	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون-العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K) 1-Quality test Result By third party Laboratory is Approved. 2-This Sample Representative (5000 m3) only.		Comments by: Eng. Alaa Abd-Allatif (ER) 1-All tests were carried-out by thid party lab (Alexandria University) 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Mergret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		7-8-2023	AWC

* Designer

** Alignment/Bridges: Culvert


مكتب محمد عبدالله
للإنشاءات ورصف الطرق

مهندسين الاستشاريين والبناء
(إ. د. خالد قنديل)
مدير المشروع م / السيد سعيد
مشروع: القطار الكهربائي السريع
القطاع الخامس

**Grain Size Distribution Curve**

CLIENT	شركة محمد عبد الله للإنشاءات ورصف الطرق
PROJECT	القطار الكهربائي السريع من برج العرب الى العلمين
LOCATION	القطار الكهربائي السريع من برج العرب الى العلمين
LAYER TYPE	سن فلتر عينة ١ / ١

Receiving Date	03/08/2023
Cheque Date	03/08/2023
Reciept Number	990905
Report Date	07/08/2023
Lab. Ref.	G 34/08

GRAIN SIZE DISTRIBUTION CURVE

Sieve No.	PERCENT PASSING							
	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"
Test Results	0.0	0.1	0.1	0.9	21.5	37.0	64.5	98.1

وردت العينة التي اجري عليها الاختبار الى المعمل بمعرفة المهندس الاستشاري م / محمد على الشيخ

Laboratory Director

د. وائل بكهت

Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او أى نتائج مبنيه على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203



نتائج تجارب لوس أنجلوس و الامتصاص

٢٠٢٣/٠٨/٠٣	تاريخ توريد العينة	ل. ١٤.١/ ٠٨	تقرير رقم
٢٠٢٣/٠٨/٠٣	أمر دفع	لوس أنجلوس و الامتصاص	الاختبارات
٩٩.٩٠.٥	أمر دفع	شركة محمد عبد الله للإنشاءات ورصف الطرق	المقاول
٢٠٢٣/٠٨/٠٧	تاريخ التقرير	القطار الكهربائى السريع من برج العرب الى العلمين	المشروع
سن فلتر	العينة	القطار الكهربائى السريع من برج العرب الى العلمين	الموقع

نتائج اختبار لوس أنجلوس و الامتصاص

٥٠٠ لفة	لوس أنجلوس
١٢ كورة	عدد كرات الاختبار
٥٠٠٠ جم	وزن العينة قبل التجربة
٤٠١٩ جم	وزن العينة بعد التجربة
١٩,٦٢ %	نسبة التآكل
١,٥٠ %	نسبة الامتصاص بعد ٢٤ ساعة غمر
٠,٥٠ %	نسبة التفتت في الماء
٢,٦١ جم/سم ٣	الوزن النوعي

تم توريد العينة بمعرفة المهندس الاستشارى م / محمد على الشيخ

مدير المعمل

د. / وائل بخيت

فنى المعمل

أ / أحمد عادل

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق



The laboratory is **only responsible** for the test results and its correctness. The laboratory is **not responsible** for the interpretation of the test results. المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنية على ذلك

رقم بريدى ٢١٥٤٤ الإسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مستشفى الإبيستاموي الهندسي
(أ.د. خالد قنديل)
مدير مشروع: م. السيد سيف
مشروع: التفتيش الكهربائي السريع
القطاع الخامس

MATERIAL APPROVAL REQUEST

محمد عبدالله
للإنشاءات ورصف الطرق

ENGINEERING CONSULTING OFFICE
المكتب الاستشاري والهندسي
إ.م. خالد هادي

الهيئة العامة
للمرور والكباري
(GARB)



الهيئة العامة
للتنظيم والإدارة
م.م. خالد هادي

SYSTEMS
SHAKKAH

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company				k.k			
Issued by Contractor	Name	Sign		Date/Serial Number				Time			
	Eng. Mohamed moustafa			06/08/2023				08:00			
				(M.A.R. FF-004)							
Received by GARB CONSULTANT	Eng. Sayed saif		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	7	8	23	8	0

CODE-1	S1 to S21	D1 to S3	K: XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	filter layer (Fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By Site Laboratory is Approved.		1-For information only	
2-This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab	
		3-Results report attached and acceptable with the project specifications.	
		4-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa	[Signature]		A
QA/QC *	Eng. Sayed Saif	[Signature]		A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif	[Signature]	8-8-2023	AWC

* Designer: مهندس محمد عبد الله محمد

** Alignment/Bridges: Culvert only

للإنشاءات ورصف الطرق

مدير المشروع / المهندس
مشروع: القطار الكهربائي
التقاطع الخامس

 محمد عبد الله مهندسين واستشارات مهندسين واستشارات	 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد قنديل	 SVS TRA	Electric Express Train - HSR From El Ain El Sokhna City To El Alamain - MATROUH Section - 5 From BORG ALARAB To ALHMAN From Station 349+000 To Station 351+800	 الهيئة العامة للنقل (A.R.T)
---	---	---	--	---

**Absorbion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	7/8/2023	code	Station	351+000	351+760
LOCATION	K.P (351)	MAR FF-004	Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		Layer Thickness	25 Cm	

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	4008	19.84

Lab. Specialist

Name:

Sign:

Lab. Engineer

Name:

Sign:

Consultant Engineer

Name:

Sign:

المهندس الاستشاري المهندس
 (أ. د. / خالد قنديل)
 مدير المشروع م / السيد سيد
 مشروع: القطار الكهربائي السريع
 القطاع الخامس

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق والكباري (GARB)			
	محمد عبد الله Mohamed Abdallah 3	ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد قنديل		مادة الطرق	المعهد القومي للتخطيط	الهيئة العامة للطرق والكباري Egyptian Expressway Authority

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number	Time	
	Eng. Mohamed moustafa		09/08/2023 SS-A-M03-MAR-FF-5	08:00	
Received by GARB CONSULTANT	Eng. SAYED SAIF		MAR	C1	C2
				C3	DD
				MM	YY
				HH	MM
				351	EW
				CS	10
				8	23
				8	08





CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		


Description of Materials	filter layer		
Location to be Used	From	351+000	TO
		33+519.71	
			351+760
			34+279.71
Sample only	Yes	Materials Type	filter layer
Supplier Name	كسارات وادي التطرون - العلمين	Data Sheet provided	filter layer(fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By site laboratory is Approved.		1-For information only	
2 This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab	
		3-Results report attached and acceptable with the project specifications	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد استشاري
للإنشاءات ورصف الطرق


مكتب الاستشاري الهندسي
(أ.د/ خالد قنديل)
مدير المشروع / السيد سيف
شروع القطر الكهربائي السريع
القطاع الخامس

MATERIAL APPROVAL REQUEST					
					

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			09/08/2023	08:00						
				(M.A.R. FF-005)							
Received by GARB CONSULTANT	Eng. Sayed saif	Kh Moustafa	MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	10	8	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	filter layer (Fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K) 1-Quality test Result By Site Laboratory is Approved. 2-This Sample Representative (5000 m3) only.		Comments by: Eng. Alaa Abd-Allatif (ER) 1-For information only 2-All tests were carried-out by site lab 3-Results report attached and acceptable with the project specifications. 4-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif	Kh Moustafa		HA
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		10-8-2023	AWC

* Designer
 ** Alignment/Bridges: Culvert only

مكتب محمد عبد الله محمد عبد الله
 للإنشاءات ورصف الطرق

مدير المشروع م / السيد سيف
 مشروع القطر الكهربائي السريع
 القطاع الخامس

 محمد عبدالله للمهندسين واستشارات الهندسية (إد. خالد قنديل)	 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي (إد. خالد قنديل)	 VSTRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHMAM From Station 349+000 To Station 351+800	 الهيئة العامة للنقل (إد. خالد قنديل)
--	---	--	--	--

**Absorbition & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	10/8/2023	code	Station	351+000	351+760
LOCATION	K.P (351)	MAR FF-005	Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		Layer Thickness	25 Cm	
Los Angeles abrasion AASHTO-T96					

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	4013	19.74

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer


Name :



Sign :

مكتبة محمد عبدالله
 للمهندسين واستشارات الهندسية
 (إد. خالد قنديل)

(إد. خالد قنديل)


(إد. خالد قنديل)
 مدير المشروع / السيد سيف
 مشروع التطوير الكهربائي السريع
 القطاع الخامس

MATERIAL APPROVAL REQUEST	     	
	الهيئة العامة للطرق والكباري (GARB)	

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign	Date/Serial Number	Time						
	Eng. Mohamed moustafa		13/08/2023	08:00						
Received by GARB (UNSAFE)	Eng. SAYED SAIF		S5-A-MO3-MAR-FF-6							
			C1	C2	C3	DD	MM	YY	HH	MM
			25	15	15	14	8	2	8	8

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	filter layer			
Location to be Used	From	351+000	TO	351+760
		33+519.71		34+279.71
Sample only	Yes	Materials Type	filter layer	
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	Yes attached	
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Prequalification reference		Test Samples Results		
Reference Photos	No/Yes	Other		
Comments by: Eng. SAYED SAIF (KK) 1- Quality test Result By third party laboratory is Approved. 2- This Sample Representative (5000 m3) only.		Comments by: Eng. Alaa Abd-Allatif (ER) 1- All tests were carried-out by third party lab (Alexandria university) 2- result report attached and acceptable with the project specifications		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
CA/IC*	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

يكتب محمود عبد الله محمد السيد


للإشادات ورصد الطرق

مدير المشروع / السيد سيف
مهندس الكهربياني السريع
التقاسم الخامس

**Grain Size Distribution Curve**

CLIENT	محمد عبد الله للإنشاءات ورصف الطرق
PROJECT	القطار الكهربائي السريع من برج العرب الى العلمين
LOCATION	من ٣٥١+٢٦٠ الى ٣٥١+٧٦٠ (مشون)
LAYER TYPE	سن فتر عينة ٢ / ١

Receiving Date	14/08/2023
Cheque Date	14/08/2023
Reciept Number	992194
Report Date	22/08/2023
Lab. Ref.	G 76/08



Sieve No.	PERCENT PASSING							
	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"
Test Results	0.0	0.1	0.1	1.5	17.0	44.0	98.3	100.0

وردت العينة التي اجري عليها الاختبار الى المعمل بمعرفة مندوب الاستشارى أ.د/ خالد قنديل

Laboratory Director

والد

Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنيه على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203



نتائج تجارب لوس أنجلوس و الامتصاص

٢٠٢٣/٠٨/١٤	تاريخ توريد العينة	٠٨/ ٤٢.١ ل	تقرير رقم
٢٠٢٣/٠٨/١٤	أمر دفع	لوس انجلوس و الامتصاص	الاختبارات
٩٩٢١٩٤	أمر دفع	محمد عبد الله ثلاثاءات ورصف الطرق	المقاول
٢٠٢٣/٠٨/٢٢	تاريخ التقرير	القطار الكريائي السريع من برج العرب الى العلمين	المشروع
سن فلتر (١)	العينة	(من ٣٥١+٢٦٠ الى ٣٥١+٧٦٠ مشون)	الموقع

نتائج اختبار لوس انجلوس و الامتصاص

٥٠٠ لفة	لوس انجلوس
١٢ كورة	عدد كرات الاختبار
٥٠٠٠ جم	وزن العينة قبل التجربة
٤٠٠٥ جم	وزن العينة بعد التجربة
%١٩,٩٠	نسبة التآكل
%١,٦٠	نسبة الامتصاص بعد ٢٤ ساعة غمر
%٠,٣١	نسبة التفككت في الماء
٢,٦٧ جم/سم ٣	الوزن النوعي

تم توريد العينة بمعرفة مندوب الاستشارى أ.د/ خالد قنديل

مدير المعمل

د. / وائل بخيت

فنى المعمل

أ / أحمد عادل

The laboratory is **only** responsible for the test results and its correctness. The laboratory is **not** responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنيه على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203

MATERIAL APPROVAL REQUEST



الهيئة العامة
للطرق والكباري
(GARBU)



الهيئة العامة
للتخطيط
المالى



Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office				
Issued by Contractor	Name	Sign		Date/Serial Number	Time				
	Eng. Mohamed moustafa			16/08/2023	08:00				
Received by GARB CONSULTANT	Eng. SAYED SAIF		MAR	SS-A-M03-MAR-FF-7					
				C1	C2	C3	DD	MM	YY
				351	17	08	23	08	00



CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			


Description of Materials	filter layer			
Location to be Used	From	351+000	TO	351+760
		33+519.71		34+279.71
Sample only	Yes	Materials Type	filter layer	
Supplier Name	كسارات وادي النظرون - العلمين	Data Sheet provided	Yes attached	
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21 41.2) VERSION 2 BY CIVECON GROUP	
Prequalification reference		Test Samples Results		
Reference Photos	No/Yes	Other		
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)		
1- Quality test Result By third party laboratory is Approved.		1-For information only		
2- This Sample Representative (5000 m3) only.		2-All tests were carried-out by site lab		
		3- result report attached and acceptable with the project specifications		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			

مكتب محمد عبد الله محمد المصطفى
للإستشارات وإنشاءات وإستشارات


مدير المشروع م / السيد بييتا
شروع: التقطع الكهربي الثاني السريع
التقطع الخامس

MATERIAL APPROVAL REQUEST										
	وزارة النقل والبنية التحتية Ministry of Transport and Infrastructure		المكتب الاستشاري الهندسي Engineering Consulting Office		الهيئة العامة للطرق والكباري (GARB)		وزارة النقل Ministry of Transport		الهيئة العامة للطرق والكباري General Authority for Road and Urban Planning	

Contractor Company	Mohamed Abdallah for constructions and roads paving				Designer Company	k.k					
Issued by Contractor	Name	Sign	Date/Serial Number		Time						
	Eng. Mohamed moustafa		16/08/2023 (M.A.R. FF-007)		08:00						
Received by GARB CONSULTANT	Eng. Sayed saif		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	17	8	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	filter layer (Fill)
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K) 1-Quality test Result By Site Laboratory is Approved. 2-This Sample Representative (5000 m3) only.		Comments by: Eng. Alaa Abd-Allatif (ER) 1-For information only 2-All tests were carried-out by site lab 3-Results report attached and acceptable with the project specifications. 4-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		17-8-2023	AWC

* Designer
 ** Alignment/Bridges: Culvert only
 كتب محمد عبد الله محمد النشأت
 للإنشاءات ورصف الطرق

(أ.د / / محمد قنديل)
 مدير المشروع / السيد سبيح
 مشروع القطار الكهربائي السريع
 القنصل الخامس

	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHMAM From Station 349+000 To Station 351+800	
--	--	---

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	17/8/2023	code MAR ff-007	ZONE	351+000	351+760
LOCATION	351		Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		layer Thickness	25 Cm	
1-visual inspection test					

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		11369.00		gm	table classify soil classify A-1-a PRO WC CBR
sieve size	5	4.0	3	1 1/2	3/4	3/8	# 4	PASS	
Mass retained (g)	0.0	0.0	0.0	989.0	1426.0	6598.0	1610.0		
Cumulative Retained (g)	0.0	0.0	0.0	989.0	2415.0	9013.0	10623.0		
Cumulative Retained %	0.0	0.0	0.0	8.7	21.2	79.3	93.4		
Cumulative Passing %	100.0	100.0	100.0	91.3	78.8	20.7	6.6		

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	172.00	331.00	452.00					
Cumulative Retained %	34.40	66.20	90.40					
Cumulative Passing %	65.60	33.80	9.60					

C-General gradient									
sieve size(in)	5	4.0	3	1 1/2	3/4	3/8	# 4	# 10	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.075
Cumulative Passing %	100.0	100.0	100.0	91.3	78.8	20.7	6.6	4.3	0.6

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

مكتب محمد عبد الله سمير
للإنشاءات ورصف الطرق

Consultant

مهندس الاستشاري
(أ.د. / خالد قنديل)
مدير المشروع / السيد مينا
شروع: التطوير الكهربائي السريع
التطاع الخامس

 وزارة النقل والبنية التحتية جمهورية مصر العربية	 المعهد الاستشاري الهندسي المهندس محمد عبد الله	 وزارة الإسكان جمهورية مصر العربية	Electric Express Train - HSR From El Ain El Sekhna City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHMAN From Station 349+000 To Station 381+800	 الهيئة العامة للمياه جمهورية مصر العربية
---	--	---	--	--

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	17/8/2023	code	Station	351+000	351+760
LOCATION	K.P (351)	MAR FF-007	Material	FILTER LAYER	
NAME COMPANY	Mohamed Abdallah		Layer Thickness	25 Cm	

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	4011	19.78

Lab. Specialist

Name :

Sign:

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

كمال ج. خ. خ.
 المهندس الاستشاري
 (أ.د. / خالد قنديل)
 مدير المشروع / م. / السيد سيد
 مشروع: القطار الكهربائي
 القطاع الخامس

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق والكباري (GARB)			
	محمّد عبد الله Mohamed Abdallah 3	المكتب الاستشاري الهندسي ENGINEERING CONSULTING OFFICE	مركز النقل	الهيئة العامة للطرق والكباري	الهيئة العامة للطرق والكباري	الهيئة العامة للطرق والكباري

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number	Time	
	Eng. Mohamed moustafa		16/10/2023	08:00	
			55-A-M03-MAR-FF-8		
Received by GARB CONSULTANT	Eng. SAYED SAIF		MAR	C1	C2
				C3	DD
				MM	YY
				HH	MM
				351	FW
				CS	17
				10	23
				8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	filter layer			
Location to be Used	From	351+000	TO	351+760
		33+519.71		34+279.71
Sample only	Yes	Materials Type	filter layer	
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	Yes attached	
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Prequalification reference		Test Samples Results		
Reference Photos	No/Yes	Other		
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)		
1- Quality test Result By third party laboratory is Approved.		1-All tests were carried out by third party lab (Alexandria university)		
2- This Sample Representative (5000 m3) only.		2- result report attached and acceptable with the project specifications		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employer Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد اسماعيل
للإنشاءات ورصف الطرق

مدير المشروع م / السيد سيف
شروع: القطار الكهربائي السريع
القطاع الخامس

MATERIAL APPROVAL REQUEST



الهيئة العامة
للمطرق والكباري
(GARB)



Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company				k.k			
Issued by Contractor	Name	Sign		Date/Serial Number				Time			
	Eng. Mohamed moustafa			16/10/2023				08:00			
				(M.A.R.FF-008)							
Received by GARB CONSULTANT	Eng. Sayed saif		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	C5	17	10	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون-العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By third party Laboratory is Approved.		1-All tests were carried-out by thid party lab (Alexandria University)	
2-This Sample Representative (5000 m3) only.		2-Results report attached and acceptable with the project specifications.	
		3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Mergret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		4-11-2023	AWC

* Designer

** Alignment/Bridges: Culvert only

مكتب محمد عبد الله مكي
للإنشاءات وصرف الطرق

مكتب الاستشاري الهندسي
(أ.د / خاليد فتحي)
مدير المشروع / المهندس
مشروع: القطار الكهربائي السريع
القطاع الخامس




Grain Size Distribution Curve

CLIENT	محمد عبد الله للانشاءات ورصف الطرق
PROJECT	القطار الكهربائي السريع من برج العرب الى العلمين
LOCATION	من كم ٣٥١+٧٦٠ الى ٣٥١+٢٦٠ من المشون
LAYER TYPE	سن فلتر عينة ٤ / ٤

Receiving Date	17/10/2023
Cheque Date	19/10/2023
Reciept Number	879
Report Date	04/11/2023
Lab. Ref.	G 37/11

GRAIN SIZE DISTRIBUTION CURVE



Sieve No.	PERCENT PASSING							
	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"
Test Results	0.0	0.2	0.2	2.0	27.4	44.6	68.6	91.7
								100.0

وردت العينة التي اجري عليها الاختبار الى المعمل بمعرفة مندوب الاستشارى د.ا/ خالد قنديل

مكتب محمد عبد الله للانشاءات ورصف الطرق



Laboratory Director

Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنية على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203



نتائج تجارب لوس أنجلوس و الامتصاص

٢٠٢٣/١٠/١٧	تاريخ توريد العينة	ل.١١/٢٢.١	تقرير رقم
٢٠٢٣/١٠/١٩	أمر دفع	لوس أنجلوس و الامتصاص	الاختبارات
٨٧٩	أمر دفع	محمد عبد الله للإنشاءات ورصف الطرق	المقاول
٢٠٢٣/١١/٠٤	تاريخ التقرير	القطار الكهربائى السريع من برج العرب الى العلمين	المشروع
سن فلتر (٤)	العينة	من كم ٣٥١+٧٦٠ الى ٣٥١+٢٦٠ من المشون	الموقع

نتائج اختبار لوس أنجلوس و الامتصاص

٥٠٠ لفة	لوس أنجلوس
١٢ كورة	عدد كرات الاختبار
٥٠٠٠ جم	وزن العينة قبل التجربة
٣٩٩٧ جم	وزن العينة بعد التجربة
٢٠,٠٦%	نسبة التآكل
١,٤٠%	نسبة الامتصاص بعد ٢٤ ساعة غمر
٠,٣٠%	نسبة التفتت في الماء
٢,٦٢ جم/سم ٣	الوزن النوعي

تم توريد العينة بمعرفة مندوب الاستشارى ا.د/ خالد قنديل

مدير المعمل

د. / وائل بخيت

فنى المعمل

أ / أحمد عادل



The laboratory is **only** responsible for the test results and its correctness. The laboratory is **not** responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنية على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)+

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق و الكباري (GARB)		الهيئة العامة للتخطيط الاقتصادي والاجتماعي والتنمية		الهيئة العامة للطرق و الكباري (GARB)		الهيئة العامة للتخطيط الاقتصادي والاجتماعي والتنمية		الهيئة العامة للطرق و الكباري (GARB)

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed moustafa		16/10/2023	08:00							
			55-A-M03-MAR-FF-9								
Received by GARB (CONSULTANT)	Eng. SAYED SAIF	Sign	MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	17	10	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		


Description of Materials	filter layer		
Location to be Used	From	351+000	TO
		33+519.71	351+760
Sample only	Yes	Materials Type	filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1- Quality Test Result By third party laboratory is Approved.		1-All tests were carried-out by third party lab (Alexandria university)	
2- This Sample Representative (5000 m3) only.		2- result report attached and acceptable with the project specifications	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد
للإنشاءات والتمهيد الطرق

مدير المشروع / المهندس
مشروع: القطار الكهربائي السريع
التصميم الخامس

MATERIAL APPROVAL REQUEST



الهيئة العامة
للطرق والكباري
(GARB)



Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			16/10/2023 (M.A.R.FF-009)	08:00						
Received by GARB CONSULTANT	Eng. Sayed saif		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	17	10	23	8	0

CODE-1	S1 to S21	D1 to S3	K to XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النطرون-العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By third party Laboratory is Approved.		1-All tests were carried-out by thid party lab (Alexandria University)	
2-This Sample Representative (5000 m3) only.		2-Results report attached and acceptable with the project specifications.	
		3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Mergret magdy			
Employers Representative	Eng. Alaa Abd-Allatif		4-11-2023	AWC

* Designer

** Alignmant/Bridges: Culvert only

مكتب محمد عبد الله محمد السيد
للإنشاءات ورصف الطرق

المكتب الاستشاري الهندسي
(أ.د/ خالد قنديل)
مدير المشروع: م. / السيد
شروع: التطار الكهربائي السريع
القطاع الخامس




Grain Size Distribution Curve

CLIENT	محمد عبد الله للإنشاءات ورصف الطرق
PROJECT	القطار الكهربائي السريع من برج العرب الى العامين
LOCATION	من كم ٣٥١+٧٦٠ الى ٣٥١+٢٦٠ من المشون
LAYER TYPE	سن فلت ٤ / ٣ عينة

Receiving Date	17/10/2023
Cheque Date	19/10/2023
Reciept Number	879
Report Date	04/11/2023
Lab. Ref.	G 36/11


GRAIN SIZE DISTRIBUTION CURVE



Sieve No.	PERCENT PASSING								
	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"	2"
Test Results	0.1	0.5	0.6	1.9	27.8	48.1	70.8	90.7	100.0

وردت العينة التي اجري عليها الاختبار الى المعمل بمعرفة مندوب الاستشارى ا.د/ خالد قنديل

مكتب محمد عبد الله محمد استشاري
للإنشاءات ورصف الطرق



Laboratory Director

Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات وصحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اي نتائج مبنية على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203



نتائج تجارب لوس أنجلوس و الامتصاص

٢٠٢٣/١٠/١٧	تاريخ توريد العينة	ل.أ.٢١/١١	تقرير رقم
٢٠٢٣/١٠/١٩	أمر دفع	لوس أنجلوس و الامتصاص	الاختبارات
٨٧٩	أمر دفع	محمد عبد الله للإنشاءات ورصف الطرق	المقاول
٢٠٢٣/١١/٠٤	تاريخ التقرير	القطار الكهربائي السريع من برج العرب الى العلمين	المشروع
سن فتر (٣)	العينة	من كم ٣٥١+٧٦٠ الى ٣٥١+٢٦٠ من المشون	الموقع

نتائج اختبار لوس أنجلوس و الامتصاص

٥٠٠ لفة	لوس أنجلوس
١٢ كورة	عدد كرات الاختبار
٥٠٠٠ جم	وزن العينة قبل التجربة
٤٠٢٢ جم	وزن العينة بعد التجربة
١٩,٥٦%	نسبة التآكل
١,٣٣%	نسبة الامتصاص بعد ٢٤ ساعة غمر
٠,٢٦%	نسبة التفتت في الماء
٢,٥٥ جم/سم ٣	الوزن النوعي


تم توريد العينة بمعرفة مندوب الاستشارى د.أ/ خالد قنديل

مدير المعمل

د. / وائل بخيت

فنى المعمل

أ / أحمد عادل




The laboratory is **only** responsible for the test results and its correctness. The laboratory is **not** responsible for the interpretation of the test results.

المعمل مسنول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسنول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنيه على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)


P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق والكباري (GARB)		الهيئة العامة للطرق والكباري (GARB)	

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			16/10/2023	08:00						
				S5-A-M03-MAR-FF-10							
Received by GARB CONSULTANT	Eng. SAYED SAIF		MAR	C1	C2	C3	DD	MM	YY	HH	MM


CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
Sub Element of Activity			

Description of Materials	filter layer		
Location to be Used	From	351+000	TO
		33+519.71	
Sample only	Yes	Materials Type	filter layer
Supplier Name	كسارات وادي النطرون - العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21 41 2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. SAYED SAIF (KK)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1 Quality test Result By third party laboratory is Approved.		1-All tests were carried-out by third party lab (Alexandria university)	
2-This Sample Representative (5000 m3) only.		2- result report attached and acceptable with the project specifications	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Moustafa			A
QA/QC *	Eng. Sayed Saif			
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتب محمد عبد الله محمد استاغيل
للإنشاءات ورصف الطرق

MATERIAL APPROVAL REQUEST



الهيئة العامة
للطرق والكباري
(GARB)



Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			16/10/2023	08:00						
Received by GARB CONSULTANT	Eng. Sayed saif	Sign	MAR	C1	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	17	10	23	8	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	Filter layer		
Location to be Used	From S.t (351+000) To S.t (351+760)		
Sample only	Yes	Materials Type	Filter layer
Supplier Name	كسارات وادي النظرون-العلمين	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng.Sayed Saif (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By third party Laboratory is Approved.		1-All tests were carried-out by thid party lab (Alexandria University)	
2-This Sample Representative (5000 m3) only.		2-Results report attached and acceptable with the project specifications.	
		3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Mergret magdy			
Employers Representative	Eng. Alaa Abd-Allatif	for	4.11.2023	AWC

* Designer


** Alignment/Bridges: Culvert only

مستند محمد عبد الله محمد
للإنشاءات ورصف الطرق

**Grain Size Distribution Curve**

CLIENT	محمد عبد الله للإنشاءات ورصف الطرق
PROJECT	القطار الكهربائي السريع من برج العرب الى العلمين
LOCATION	من كم ٣٥١+٧٦٠ الى ٣٥١+٢٦٠ من المشون
LAYER TYPE	سن فلتر عينة ١ / ٤

Receiving Date	17/10/2023
Cheque Date	19/10/2023
Reciept Number	879
Report Date	04/11/2023
Lab. Ref.	G 34/11

GRAIN SIZE DISTRIBUTION CURVE

Sieve No.	PERCENT PASSING							
	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"
Test Results	0.1	0.2	0.3	7.0	26.8	46.8	68.4	100.0

وردت العينة التي اجري عليها الاختبار الى المعمل بمعرفة مندوب الاستشارى ا.د/ خالد قنديل

Laboratory Director

Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنية على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)+

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203



نتائج تجارب لوس أنجلوس و الامتصاص

٢٠٢٣/١٠/١٧	تاريخ توريد العينة	ل. ١٩. ١١	تقرير رقم
٢٠٢٣/١٠/١٩	أمر دفع	لوس أنجلوس و الامتصاص	الاختبارات
٨٧٩	أمر دفع	محمد عبد الله للإنشاءات ورصف الطرق	المقاول
٢٠٢٣/١١/٠٤	تاريخ التقرير	القطار الكهربائى السريع من برج العرب الى العلمين	المشروع
سن فلتر (١)	العينة	من كم ٣٥١+٧٦٠ الى ٣٥١+٢٦٠ من المشون	الموقع

نتائج اختبار لوس أنجلوس و الامتصاص

٥٠٠ لفة	لوس أنجلوس
١٢ كورة	عدد كرات الاختبار
٥٠٠٠ جم	وزن العينة قبل التجربة
٣٩٩٤ جم	وزن العينة بعد التجربة
٢٠,١٢ %	نسبة التآكل
١,٢٥ %	نسبة الامتصاص بعد ٢٤ ساعه غمر
٠,٢٣ %	نسبة التفتت فى الماء
٢,٦٢ جم/سم ٣	الوزن النوعى

تم توريد العينة بمعرفة مندوب الاستشارى د.أ/ خالد قنديل

مدير المعمل

د. / وائل بخيت

فنى المعمل

أ / أحمد عادل



The laboratory is **only** responsible for the test results and its correctness. The laboratory is **not** responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات او اى نتائج مبنيه على ذلك

رقم بريدى ٢١٥٤٤ الاسكندرية - تليفاكس ٥٩١٧٢٠٣ (٢٠٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax +(203) 5917203

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.l.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST) .
	2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

المكتب الاستشاري الهندسي
(أ.د/ خالد فنديل)
مدير المشروع: السيد سيف
مشروع: القطار الكهربائي المصري
القاهرة - السويس



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. One plate loading tests on the Crushed Stone Filter Layer of the Electric Express Train project was conducted at one location (KM 351+300) and the data collected at the test point is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+300), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+300)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.23
2	14.14	0.050	0.35
3	21.21	0.075	0.46
4	28.28	0.100	0.54
5	35.35	0.125	0.65
6	42.42	0.150	0.70
7	49.49	0.175	0.78
8	56.56	0.200	0.88
9	63.63	0.225	0.95
10	70.7	0.250	1.10
11	56.56	0.200	1.06
12	49.49	0.175	1.02
13	35.35	0.125	0.87
14	21.21	0.075	0.73
15	1.414	0.005	0.15

مكتب محمد عبد الله محمد اسماعيل
للإستشارات ورصف الطرق





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+300)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.15
1	7.07	0.025	0.40
2	14.14	0.050	0.50
3	21.21	0.075	0.60
4	28.28	0.100	0.70
5	35.35	0.125	0.80
6	42.42	0.150	0.88
7	49.49	0.175	0.97
8	56.56	0.200	1.00
9	63.63	0.225	1.05

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 351+300) are shown in Figure 1.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+300)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.16	0.18
a_1 (mm/(MN/m ²))	3.81	6.65
a_2 (mm/(MN ² /m ⁴))	-0.73	-12.47
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	123.93	127.31
E_{v2}/E_{v1}	1.03	




Figure 1: Load-settlement data: plate loading test performed at (KM 351+300)



4. Closure

Test results presented herein report the load-settlement data obtained from one plate loading test conducted on the Crushed Stone Filter Layer of the Electric Express train project at one location (KM 351+300) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 351+300	123.93	127.31	1.03

• Note: Before interpreting these test results for future applications, the Crushed Stone Filter Layer in-situ variability between the testing locations should be considered.


Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar



MATERIAL INSPECTION REQUEST			الهيئة العامة للطرق والكباري (GARB)			
	محمد عبد الله Mohamed Abdallah 3	KK Engineering Consulting Office	الهيئة العامة للطرق والكباري (GARB)	وزارة النقل Ministry of Transport	وزارة التخطيط Ministry of Planning	وزارة الاقتصاد Ministry of Economy



Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number	Time	
	Eng. Mohamed moustafa		30/07/2023 S5-A-MO3-PLT-ff-2	3:00 PM	
Received by GARB CONSULTANT	Eng. SAYED SAIF		MIR	C1	C2
				C3	DD
				MM	YY
				HH	MM
				349	EW
				CS	31
				7	23
				3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	filter layer		
Location to be Used	from	351+360	TO
		33+879.71	
		351+400	
		33+919.71	
MAR & UIR Approval No	UIR S5-A-MO3-IR-ff-2	Date	30/07/2023
	S5-A-MO3-MAR-ff-2		
Supplier Name	كسارات وادى النظرون - العلمين		
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Reference Photos	No/Yes	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	1	02/08/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.l.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST) . 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

المكتب الاستشاري الهندسي
(د. خالد قنديل)
مدير المشروع م / السيد سيف
مشروع: القطر الكهربائي السريع
القطاع الخامس



Technical Report

Plate Loading Test

KM 351+400

Crushed Stone Filter Layer

Project


**Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)**

Prepared for

**Mohammed Abdullah Company for Construction and Road
Paving**

Al-Israa Tower, Al-Mahmoudia Canal Road, Hajar Al-Nawatiya, Al-Bar
Al-Qibli - Alexandria, Egypt

(July 31, 2023)





1. Introduction


The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Mohammed Abdullah Company for Construction and Road Paving to conduct one plate loading test on the Crushed Stone Filter Layer of the Electric Express Train project at one location (KM 351+400) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Mohamed Mostafa of Mohammed Abdullah Company for Construction and Road Paving. Field team members (Mr. Mohamed Mamdouh) from the working CETCU team visited the project site on July 31, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $30 \pm 1^\circ\text{C}$.
- The plate was carried out on a Crushed Stone Filter Layer (according to the company) at one point: (KM 351+400). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader Komatsu WA420.

استاذ

للمستشارين والاختبارات





3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. One plate loading tests on the Crushed Stone Filter Layer of the Electric Express Train project was conducted at one location (KM 351+400) and the data collected at the test point is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+400), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+400)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.26
2	14.14	0.050	0.33
3	21.21	0.075	0.40
4	28.28	0.100	0.52
5	35.35	0.125	0.67
6	42.42	0.150	0.88
7	49.49	0.175	1.05
8	56.56	0.200	1.30
9	63.63	0.225	1.49
10	70.7	0.250	1.72
11	56.56	0.200	1.72
12	49.49	0.175	1.65
13	35.35	0.125	1.59
14	21.21	0.075	1.49
15	1.414	0.005	0.82

كتب محمد عبدالله محمد الشمايل

للإنشاءات ورصف الطرق





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+400)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.82
1	7.07	0.025	1.05
2	14.14	0.050	1.15
3	21.21	0.075	1.25
4	28.28	0.100	1.35
5	35.35	0.125	1.43
6	42.42	0.150	1.51
7	49.49	0.175	1.59
8	56.56	0.200	1.67
9	63.63	0.225	1.80

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 351+400) are shown in Figure 1.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+400)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.19	0.86
a_1 (mm/(MN/m ²))	1.83	5.46
a_2 (mm/(MN ² /m ⁴))	17.64	-6.56
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	72.10	117.76
Ev_2/Ev_1	1.63	




Figure 1: Load-settlement data plate loading test performed at (KM 351+400)



4. Closure

Test results presented herein report the load-settlement data obtained from one plate loading test conducted on the Crushed Stone Filter Layer of the Electric Express train project at one location (KM 351+400) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 351+400	72.10	117.76	1.63

* Note: Before interpreting these test results for future applications, the Crushed Stone Filter Layer in-situ variability between the testing locations should be considered.

Technical committee


Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar

كتب محمد عبد الله محمد اسماعيل
للإشادات ورصف الطرق





Location of test site:	KM 351+400		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - Mohammed Abdullah Company for Construction and Road Paving		Date:	31/7/2023
Diameter of loading plate	600		Time	10:30:00 AM 10:28:00 AM
Lever ratio	1		Note: Komatsu WA420	
Type of Soil	Crushed Stone Filter Layer			
Bedding material	---			
Temperature	30°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.74	
	2	14.14	9.67	
	3	21.21	9.60	
	4	28.28	9.48	
	5	35.35	9.33	
	6	42.42	9.12	
	7	49.49	8.95	
	8	56.56	8.70	
	9	63.63	8.51	
	10	70.7	8.28	
Unloading Stage	11	56.56	8.28	
	12	49.49	8.35	
	13	35.35	8.41	
	14	21.21	8.51	
	15	1.414	9.18	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.18	
	1	7.07	8.95	
	2	14.14	8.85	
	3	21.21	8.75	
	4	28.28	8.65	
	5	35.35	8.57	
	6	42.42	8.49	
	7	49.49	8.41	
	8	56.56	8.33	
	9	63.63	8.20	

مكتب محمد عبد الله محمد اسماعيل
الاستشارات ورصف الطرق



Appendix A

مكتب محمد عبد الله محمد السماعيل
للإستشارات وتصاميم الطرق

MATERIAL INSPECTION REQUEST



الهيئة العامة
للطرق و التخطيط
(GARU)



الهيئة العامة
للمياه والكهرباء



Contractor Company	Mohamed Abdallah 3 for constructions and roads paving		Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign	Date/Serial Number	Time						
	Eng. Mohamed moustafa		08/08/2023 55-A-MO3-PLT-ff-3	3:00 PM						
Received by GARU CONSULTANT	Eng. SAYED SAIF	MIR	C1	C2	C3	DD	MM	YY	HH	MM
			351	EW	CS	9	8	23	3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	filter layer				
Location to be Used	from	351+460	TO	351+580	
		33+979.71		34+099.71	
MAR & UIR Approval No	UIR S5-A-MO3-IR-ff-3	Date	08/08/2023		
	SS-A-MO3-MAR-ff-3				
Supplier Name	محجر وادي النطرون-العلمين				
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT ICG21.41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos	No/Yes	Other			

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	1	10/08/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.I.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST) . 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS			
Organisation	Name	Sign	Date
Contractor	Eng. Mohamed moustafa		
QA/QC *	Eng. Sayed Saif		
GARB**	Eng. Margret magdy		
Employers Representative	Eng. Alaa Abd-Allatif		

مكتب الاستشاري الهندسي
(أ.أ) خالد قنديل
مدير المشروع م / السيد سيف
مشروع: التطوير الكهربائي السريع
القطاع الخامس

MATERIAL INSPECTION REQUEST	محمد عبدالله	KK	الهيئة العامة للطرق والكباري (GARB)	مجلس الوزراء	مجلس الوزراء	مجلس الوزراء
	للإشراف على إنشاءات وصيانة الطرق	مجلس الوزراء	مجلس الوزراء	مجلس الوزراء	مجلس الوزراء	مجلس الوزراء

Contractor Company	Mohamed Abdallah for constructions and roads paving			Designer Company	k.k						
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed moustafa	<i>[Signature]</i>	08/08/2023 P.L.T FF-003	3:00 PM							
Received by GARB CONSULTANT	Eng. Sayed Saif	Sign	MIR	CL	C2	C3	DD	MM	YY	HH	MM
				351	EW	CS	9	8	23	3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	Filter layer				
Location to be Used	From	351+460	TO	351+580	
MAR & UIR Approval No	UIR (FF-003)		Date	08/08/2023	
	M.A.R.FF-003				
Supplier Name	محجر وادي النطرون - العلمين				
Test Requirement	P.L.T (DIN 18134)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes		Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	1	10/08/2023	
2					
3					
4					

Comments by: Eng. (K.K)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.I.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST) . 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments with proj spec.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa	<i>[Signature]</i>		A
QA/QC *	Eng. Sayed Saif	<i>[Signature]</i>		
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif	<i>[Signature]</i>	10/8/2023	AWC

* Designer

** Alignment/Bridges: Culvert only

مدير المشروع: م / السيد سيف
مشروع: التتار الكهربائي السريع
القطاع الخامس



Technical Report

Plate Loading Test

KM 351+500

Crushed Stone Filter Layer

Project

**Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city) - Al
Ghirbaniaat**


Prepared for

**Mohammed Abdullah Company for Construction and Road
Paving**

Al-Israa Tower, Al-Mahmoudia Canal Road, Hajar Al-Nawatiya, Al-Bar
Al-Qibli - Alexandria, Egypt

(August 9, 2023)

يعتمد
أمين عام الجامعة
لواء مهندس / أسامة فتحي





1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Mohammed Abdullah Company for Construction and Road Paving to conduct one plate loading test on the Crushed Stone Filter Layer of the Electric Express Train project at one location (KM 351+500) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Mohamed Mostafa of Mohammed Abdullah Company for Construction and Road Paving. Field team members (Sameh Hassan) from the working CETCU team visited the project site on August 9, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $32 \pm 1^\circ\text{C}$.
- The plate was carried out on a Crushed Stone Filter Layer (according to the company) at one point: (KM 351+500). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader Komatsu WA420.



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. One plate loading tests on the Crushed Stone Filter Layer of the Electric Express Train project was conducted at one location (KM 351+500) and the data collected at the test point is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+500), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+500)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.18
2	14.14	0.050	0.26
3	21.21	0.075	0.37
4	28.28	0.100	0.42
5	35.35	0.125	0.54
6	42.42	0.150	0.67
7	49.49	0.175	0.84
8	56.56	0.200	1.05
9	63.63	0.225	1.17
10	70.7	0.250	1.34
11	56.56	0.200	1.33
12	49.49	0.175	1.30
13	35.35	0.125	1.16
14	21.21	0.075	1.05
15	1.414	0.005	0.52





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+500)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.52
1	7.07	0.025	0.75
2	14.14	0.050	0.83
3	21.21	0.075	0.92
4	28.28	0.100	1.00
5	35.35	0.125	1.10
6	42.42	0.150	1.21
7	49.49	0.175	1.28
8	56.56	0.200	1.35
9	63.63	0.225	1.36

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 351+500) are shown in Figure 1.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+500)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.13	0.54
a_1 (mm/(MN/m ²))	2.00	5.80
a_2 (mm/(MN ² /m ⁴))	11.76	-9.38
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	91.03	130.22
Ev_2/Ev_1	1.43	




Figure 1: Load-settlement data, plate loading test performed at (KM 351+500)



4. Closure

Test results presented herein report the load-settlement data obtained from one plate loading test conducted on the Crushed Stone Filter Layer of the Electric Express train project at one location (KM 351+500) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 351+500	91.03	130.22	1.43

• Note: Before interpreting these test results for future applications, the Crushed Stone Filter Layer in-situ variability between the testing locations should be considered.

Technical committee


Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy




Lab Engineer

Mohamed A. Al-Najjar






Appendix A





Location of test site:	KM 351+500		Field team	Sameh Hassan
Project title:	Electric Express Train Project - Mohammed Abdullah Company for Construction and Road Paving		Date:	9/8/2023
Diameter of loading plate	600		Time	3:03:00 PM 3:30:00 PM
Lever ratio	1		Note: Komatsu WA420	
Type of Soil	Crushed Stone Filter Layer			
Bedding material	---			
Temperature	32°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.82	
	2	14.14	9.74	
	3	21.21	9.63	
	4	28.28	9.58	
	5	35.35	9.46	
	6	42.42	9.33	
	7	49.49	9.16	
	8	56.56	8.95	
	9	63.63	8.83	
	10	70.7	8.66	
Unloading Stage	11	56.56	8.67	
	12	49.49	8.70	
	13	35.35	8.84	
	14	21.21	8.95	
	15	1.414	9.48	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.48	
	1	7.07	9.25	
	2	14.14	9.17	
	3	21.21	9.08	
	4	28.28	9.00	
	5	35.35	8.90	
	6	42.42	8.79	
	7	49.49	8.72	
	8	56.56	8.65	
	9	63.63	8.64	

MATERIAL INSPECTION REQUEST	     	
		

Contractor Company	Mohamed Abdallah 3 for constructions and roads paving			Designer Company	(KK) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed moustafa			30/08/2023 SS-A-MO3-PLT-ff-4	3:00 PM						
Received by GARB CONSULTANT	Eng. SAYED SAIF		MIR	C1	C2	C3	DO	MM	YY	HH	MM
				JSJ	EW	CS	31	8	23	3	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		


Description of Materials	filter layer			
Location to be Used	from	351+580	TO	351+760
		34+099.71		34+279.71
MAR & UIR Approval No	UIR S5-A-MO3-IR-ff-4, S5-A-MO3-IR-ff-5	Date	20/08/2023	
	S5-A-MO3-MAR-ff-4, S5-A-MO3-MAR-ff-5			
Supplier Name	محجر وادي النظرون - العلمين			
Test Requirement	P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST	NUMBER	3	02/09/2023	
2					
3					
4					

Comments by: Eng. SAYED SAIF (KK)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.l.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (E-JUST). 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng. Sayed Saif			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

مكتبة الاستشاري المهندس
 (د. خالد قنديل)
 مدير المشروع م / السيد سيف
 مشروع: القطار الكهربائي السريع
 القطاع الخامس

Contractor Company		Mohamed Abdallah for constructions and roads paving			Designer Company				k.k			
Issued by Contractor	Name	Sign			Date/Serial Number				Time			
	Eng. Mohamed moustafa				30/08/2023				3:00 PM			
					P.L.T FF- 4,5							
Received by GARB CONSULTANT	Eng.		MIR	C1	C2	C3	DD	MM	YY	HH	MM	
				351	EW	CS	31	8	23	3	0	

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials		Filter layer				
Location to be Used		From	351+580	TO	351+760	
MAR & UIR Approval No		UIR (FF-004 , FF-005)	Date	20/08/2023		
		M.A.R.004,05				
Supplier Name		محجر وادي النطرون -العلمين				
Test Requirement		P.L.T (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos		No/Yes	Other			
Item	Description		Unit	Quantity	Arrival Date	Note
1	PLATE LOAD TEST		NUMBER	3	02/09/2023	
2						
3						
4						

Comments by: Eng. (K.K)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Plate Load Test Result p.l.T. (DIN 18134) is Approved.	1-P.L.T was carried- out by third party lab (Japanese university) . 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments with proj spec.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed moustafa			A
QA/QC *	Eng.			A
GARB**	Eng. Margret magdy			
Employers Representative	Eng. Alaa Abd-Allatif			A

* Designer

** Alignment/Bridges: Culvert only

مدير المشروع م / السيد سيف
شروع: القطار الكهربائي السريع
القطاع الخامس



Technical Report

Plate Loading Tests

KM 351+580, KM 351+650,
and KM 351+720

Crushed Stone Filter Layer

Project

Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)



Prepared for

Mohammed Abdullah Company for Construction and Road
Paving

Al-Israa Tower, Al-Mahmoudia Canal Road, Hajar Al-Nawatiya, Al-Bar
Al-Qibli - Alexandria, Egypt

(August 31, 2023)

أمين عام الجامعة
لواء مهندس / أسامة فتحي





1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Mohammed Abdullah Company for Construction and Road Paving to conduct 3 plate loading tests on the Crushed Stone Filter Layer of the Electric Express Train project at 3 locations (KM 351+580, KM 351+650, and KM 351+720) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Mohamed Mostafa of Mohammed Abdullah Company for Construction and Road Paving. Field team members (Sameh Hassan) from the working CETCU team visited the project site on August 31, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $32 \pm 1^\circ\text{C}$.
- The plate was carried out on a Crushed Stone Filter Layer (according to the company) at 3 points (KM 351+580, KM 351+650, and KM 351+720). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader Komatsu WA420.



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 3 plate loading tests on the Crushed Stone Filter Layer of the Electric Express Train project were conducted at 3 locations (KM 351+580, KM 351+650, and KM 351+720) and the data collected at the 3 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+580), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+580)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.28
2	14.14	0.050	0.38
3	21.21	0.075	0.51
4	28.28	0.100	0.70
5	35.35	0.125	1.08
6	42.42	0.150	1.46
7	49.49	0.175	1.70
8	56.56	0.200	1.96
9	63.63	0.225	2.22
10	70.7	0.250	2.44
11	56.56	0.200	2.38
12	49.49	0.175	2.31
13	35.35	0.125	2.15
14	21.21	0.075	1.95
15	1.414	0.005	1.40

تم إعداد هذا التقرير من قبل



Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+580)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	1.40
1	7.07	0.025	1.66
2	14.14	0.050	1.78
3	21.21	0.075	1.93
4	28.28	0.100	2.04
5	35.35	0.125	2.14
6	42.42	0.150	2.23
7	49.49	0.175	2.33
8	56.56	0.200	2.37
9	63.63	0.225	2.40

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 351+580) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 351+650) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 351+720) is provided in Tables 7-9 and Figure 3.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+580)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	-0.02	1.41
a_1 (mm/(MN/m ²))	7.60	7.98
a_2 (mm/(MN ² /m ⁴))	10.25	-16.02
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	44.30	113.14
Ev_2/Ev_1	2.55	

مكتب محمد عبد الله محمد اسماعيل
للإستشارات ورصف الطرق

الجامعة المصرية اليابانية للعلوم والتكنولوجيا
E-Just CETC Unit




Figure 1: Load-settlement data: plate loading test performed at (KM 351+580)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+650)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.22
2	14.14	0.050	0.30
3	21.21	0.075	0.40
4	28.28	0.100	0.52
5	35.35	0.125	0.70
6	42.42	0.150	0.88
7	49.49	0.175	1.13
8	56.56	0.200	1.41
9	63.63	0.225	1.76
10	70.7	0.250	2.10
11	56.56	0.200	2.07
12	49.49	0.175	2.02
13	35.35	0.125	1.90
14	21.21	0.075	1.79
15	1.414	0.005	1.30

محمد عبد الله محمد اسماعيل



Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+650)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	1.30
1	7.07	0.025	1.51
2	14.14	0.050	1.63
3	21.21	0.075	1.73
4	28.28	0.100	1.83
5	35.35	0.125	1.92
6	42.42	0.150	2.01
7	49.49	0.175	2.11
8	56.56	0.200	2.14
9	63.63	0.225	2.16

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+650)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.22	1.31
a_1 (mm/(MN/m ²))	0.02	6.63
a_2 (mm/(MN ² /m ⁴))	30.07	-12.50
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	59.67	128.25
Ev_2/Ev_1	2.15	




Figure 2: Load-settlement data: plate loading test performed at (KM 351+650)



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 351+720)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.18
2	14.14	0.050	0.29
3	21.21	0.075	0.40
4	28.28	0.100	0.49
5	35.35	0.125	0.61
6	42.42	0.150	0.76
7	49.49	0.175	0.88
8	56.56	0.200	1.08
9	63.63	0.225	1.31
10	70.7	0.250	1.53
11	56.56	0.200	1.47
12	49.49	0.175	1.42
13	35.35	0.125	1.27
14	21.21	0.075	1.13
15	1.414	0.005	0.62

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 351+720)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.62
1	7.07	0.025	0.85
2	14.14	0.050	0.96
3	21.21	0.075	1.07
4	28.28	0.100	1.16
5	35.35	0.125	1.25
6	42.42	0.150	1.36
7	49.49	0.175	1.43
8	56.56	0.200	1.54
9	63.63	0.225	1.56

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 351+720)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.15	0.64
a_1 (mm/(MN/m ²))	1.84	6.27
a_2 (mm/(MN ² /m ⁴))	14.49	-9.69
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	82.42	117.02
Ev_2/Ev_1		






Figure 3: Load-settlement data: plate loading test performed at (KM 351+720)

مكتب محمد عبد الله محمد السماعيل
للإنشاءات ورصف الطرق

مكتب محمد عبد الله محمد السماعيل
للإنشاءات ورصف الطرق
E-Just CETC 37510



4. Closure

Test results presented herein report the load-settlement data obtained from 3 plate loading tests conducted on the Crushed Stone Filter Layer of the Electric Express train project at 3 locations (KM 351+580, KM 351+650, and KM 351+720) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 351+580	44.30	113.14	2.55
KM 351+650	59.67	128.25	2.15
KM 351+720	82.42	117.02	1.42

• Note: Before interpreting these test results for future applications, the Crushed Stone Filter Layer in-situ variability between the testing locations should be considered.

Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed R. M. Fahmy



Lab Engineer

Mohamed A. Al-Najjar

