



قائمة الكميات الواردة بالمستخلص جاري ٤

أعمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة – العاصمة الاداريه – العلمين - مطروح) قطاع (العلمين _ فوكة) في المسافه من الكم ٤٦٤+٦٠٠ الى الكم ٤٦٥+٦٠٠ بطول ١ كيلو متر اتجاه الضبعة

رقم البند و بيانه : (٣ - ١ - ١) أعمال توريد وتشغيل اتربه صالحه للردم (سعر شهر ديسمبر ٢٠٢٢)

تنفيذ : شركة ايجبت ستون للتعيين والتوريدات

مقدار العمل السابق : ٠,٠٠ ٣م

الكمية					بيان الاعمال
الكمية	الابعاد (متر)		الموقع الكيلومري		مستخلص بيان اعمال
	مساحة المقطع	طول	الى	من	
٤١٠٠٠,٠٠	٤١,٠٠	١٠٠٠	٤٦٥+٦٠٠	٤٦٤+٦٠٠	القطاع ١
٤١٠٠٠,٠٠	اجمالي الكميات خلال فترة المستخلص الحالية (م ^٣)				
٤١٠٠٠,٠٠	الاجمالي الكلي (م ^٣)				

مهندس الهيئة

م / إبراهيم الحناوي

مهندسى الاستشاري
مكتب د سعد الجوشي

م / مصطفى نجم

الشيخ

مهندس الاستشاري
مكتب XYZ

م / محمد خليل

مفضل

مهندس الشركة

م / محمد النجار

محمد النجار



قائمة الكميات الواردة بالمستخلص جاري؛

أعمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة – العاصمة الاداريه – العلمين – مطروح) قطاع (العلمين _ فوكة) في المسافه من الكم ٦٠٠+٦٤٤ الى الكم ٦٠٠+٦٥٥ بطول ١ كيلو متر اتجاه الضبعة

رقم البند و بيانه : (٣-١-٢) أعمال توريد وتشغيل اتربه صالحه للردم (سعر شهر مارس ٢٠٢٣)

تنفيذ : شركة ايجبت ستون للتعيين والتوريدات

مقدار العمل السابق : ٠,٠٠ ٣م

الكمية					بيان الاعمال
الكمية	الابعاد (متر)		الموقع الكيلومتری		مستخلص بيان اعمال
	مساحة المقطع	طول	الى	من	
٢٩٠٠,٠٠	٢,٩٠	١٠٠٠	٦٥٥+٦٠٠	٦٤٤+٦٠٠	القطاع ١
٢٩٠٠,٠٠	اجمالي الكميات خلال فترة المستخلص الحالية (م ^٣)				
٢٩٠٠,٠٠	الاجمالي الكلي (م ^٣)				

مهندس الهيئة

م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د سعد الجوشي

م / مصطفى نجم

المشرف

مهندس الاستشاري
مكتب XYZ

م / محمد خليل

مختار

مهندس الشركة

م / محمد النجار

مختار



قائمة الكميات الواردة بالمستخلص جاري؛

أعمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة – العاصمة الإدارية – العلمين – مطروح) قطاع (العلمين _ فوكة) في المسافة من الكم ٦٤+٦٠٠ الى الكم ٦٥+٦٠٠ بطول ١ كيلو متر اتجاه الضبعة

رقم البند و بيانه : (٣ - ١) علاوه مسافه النقل ٢١٢ كم

تنفيذ : شركة ايجبت ستون للتعبدين والتوريدات

٠,٠٠ ٣م

مقدار العمل السابق :

الكمية					بيان الاعمال
الكمية	الابعاد (متر)		الموقع الكيلومترى		مستخلص بيان اعمال
	مساحة المقطع	طول	الى	من	
٤٣٩٠٠,٠٠	٤٣,٩٠	١٠٠٠	٦٥+٦٠٠	٦٤+٦٠٠	القطاع ١
٤٣٩٠٠,٠٠	اجمالى الكميات خلال فترة المستخلص الحالية (م ^٣)				
٤٣٩٠٠,٠٠	الاجمالى الكلى (م ^٣)				

مهندس الهيئة

م / ابراهيم الحناوى

مهندسى الاستشارى
مكتب د سعد الجوشي

م / مصطفى نجم

مهندس الاستشارى
مكتب XYZ

م / محمد خليل

مهندس الشركة

م / محمد النجار



قائمة الكميات الواردة بالمستخلص جاري

أعمال الجسر الترابي والأعمال الصناعية لمشروع القطر الكهربائي السريع (العين السخنه – العاصمة الاداريه – العلمين - مطروح) قطاع (العلمين _ فوكة) في المسافه من الكم ٦٠٠+٦٤٤ الى الكم ٦٠٠+٦٥٥ بطول ١ كيلو متر اتجاه الضبعة

رقم البند و بيانه : (١-٣) علاوه تحصيل رسوم الكارته والموازين طبقا للانحه الشركه الوطنيه

تنفيذ : شركة ايجبت ستون للتعبدين والتوريدات

مقدار العمل السابق : ٠,٠٠ ٣م

الكميه					بيان الاعمال
الكمية	الابعاد (متر)		الموقع الكيلومترى		مستخلص بيان اعمال
	مساحة المقطع	طول	الى	من	
٤٣٩٠٠,٠٠	٤٣,٩٠	١٠٠٠	٦٥٥+٦٠٠	٦٤٤+٦٠٠	القطاع ١
٤٣٩٠٠,٠٠	اجمالي الكميات خلال فترة المستخلص الحالية (م ^٣)				
٤٣٩٠٠,٠٠	الاجمالي الكلي (م ^٣)				

مهندس الهيئة

م / إبراهيم الحناوى

مهندسى الاستشاري
مكتب د سعد الجوشي

م / مصطفى نجم

الشركة

مهندس الاستشاري
مكتب XYZ

م / محمد خليل

مهندس الشركة

م / محمد النجار



تأتمة الكميات الواردة بالمستخلص جاري ء

عمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي السريع (العين السخنة - العاصمة الاداريه - العلمين - مطروح) قطاع (العلمين
_ فوكة) في المسافه من الكم ٤٦٤+٦٠٠ الى الكم ٤٦٥+٦٠٠ بطول ١ كيلو متر اتجاه الضبعة

رقم البند و بيانه : (١-١-١) أعمال حفر بأستخدام المعدات الميكانيكية لجميع أنواع التربة العادية
عدا التربة الصخرية (سعر شهر ديسمبر ٢٠٢٣)

تنفيذ : شركة ايجبت ستون للتعدين والتوريدات

٠,٠٠ ٣م

مقدار العمل السابق :

الكمية					بيان الاعمال
الكمية	الابعاد (متر)		الموقع الكيلومتری		مستخلص بيان اعمال
	مساحة المقطع	طول	الى	من	
٤٧٠١٤,٦١	٤٧,٠١٥	١٠٠٠	٤٦٥+٦٠٠	٤٦٤+٦٠٠	القطاع ١
٤٧٠١٤,٦١	اجمالي الكميات خلال فترة المستخلص الحالية (م³)				
٤٧٠١٤,٦١	الاجمالي الكلي (م³)				

مهندس الهيئة

م / إبراهيم الحناوى

مهندسى الاستشاري

مكتب د سعد الجوشي

م / مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

محمد خليل

مهندس الشركة

م / محمد النجار

محمد النجار

الشيخ

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي فائق السرعة قطاع (العلمين - فوكة)
نتشرف بأن نرفق لسيادتكم طيه المقايسة المعدلة بعد المفاوضة لبنود الاعمال
بتاريخ ١٨-١٢-٢٠٢٣ للقطاع الآتي:

المسلسل	اسم الشركة	من المحطة	إلى المحطة	الإتجاه
١	شركة ايجبت ستون للتعيين والتوريدات	464+600	465+600	الضبعة

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم .

وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

المنطقة الخامسة- غرب الدلتا

عميد مهندس /
٢٠٢٣
"هاني محمد محمود طه"





مركز الإستشارات الهندسية
للنقل و الممرات و الطرق
(خبراء دوليون)
دكتور/ سعد الجبوشي



مشروع القطر الكهربائي، فائق السرعة قطاع (الطين - فوكة)
المقايمة المعدلة بعد المفاضلة لينود الاعمال بتاريخ ٢٠٢٣-١٢-١٨ تنفيذ شركة ايجيبت استون
القطاع من المحطة ٤٦٤+٦٠٠ الى ٤٦٥+٦٠٠ اتجاه الضبعة

رقم البند	بيان الأعمال	الوحدة	الكمية	القيمة	الاجمالي
١	اعمال الحفر				
١-١	بالمتر المكعب احصال حفر باستخدام المعدات الميكانيكية لجميع انواع التربة عدا التربة الصخرية و تسوية السطح بالأت الترسوية والرش بالماء الاصوي للوصل الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (96% من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل التربة الزائدة لمسافة ٥٠٠ متر من محور الطريق ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المصنعة والبند بجميع مشتلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. وفي حالة زيادة مسافة نقل ناتج الحفر عن ٥٠٠ متر من محور الطريق يتم حساب ١.١ جنيه للكيلومتر زيادة				
١-١-١	سعر شهر ديسمبر ٢٠٢٢	م٣	٤٧,٤٠٠,٠٠٠	٢٢,٩٠	١,٠٨٥,٤٦٠,٠٠
٢	اعمال التطهير				
١-٢	بالمتر المكعب اعمال تطهير الموقع من الاشجار والمزروعات و المظلات في مناطق الدلتا ذات الطبيعة الزراعية الكثيفة والتخلص منها بالمقالب الصومية تمهيدا لاصال الرقع المساحي لكامل حدود المشروع طبقا للشروط والمواصفات و تعليمات المهندس المشرف.	م٢	٣٠,٠٠٠,٠٠٠	٥,٠٠	١٥٠,٠٠٠,٠٠
٣	اصال الردم				
١-٣	أعمال تحميل و توريد و نقل التربة مطابقة لمطابقة المواصفات و تشغيلها باستخدام آلات التسوية بسمك لا يزيد عن ٥٠ سم حتى متسوب ٢٠ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المتسوب التصميمي لتشكيل الجس و الاكتاف (نسبة تحمل كاتيلونيا لا تقل عن ١٥%) و رشها بالماء الاصوي للوصل الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (96% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المصنعة والبند بجميع مشتلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. في حالة طلب جهاز الاشراف زيادة نسبة الدمك عن ٩٥% يحسب ١- مسافة النقل ٢ كم - سيتم احتساب علاوة ١.٥ جنيه لكل ١ كم بالزيادة او النقصان - السعر يشمل عمل تشوينات وتخطيط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم - السعر يشمل قيمة المادة المحجورية				
	علاوة مسافة النقل ٢١٢ كم	م٣	٤٤,٦٣١,٥٤	٣١٥,٠٠	١٤,٠٥٨,٩٣٤,٢٢
	علاوة تحميل رسوم الكارتة والموازين طبقا للشركة الوطنية	م٣	٤٤,٦٣١,٥٤	١٣,٠٠	٥٨٠,٢٠٩,٩٨
١-١-٣	سعر شهر ديسمبر ٢٠٢٢	م٣	٤١,٠٠٠,٠٠	٩١,٧٠	٣,٧٥٩,٧٠٠,٠٠
٢-١-٣	سعر شهر مارس ٢٠٢٣	م٣	٣,٦٣١,٥٤	١٠٠,٧٠	٣٦٥,٦٩٥,٨٠
	الاجمالي				٢٠,٠٠٠,٠٠٠

(عشرين مليون جنيه فقط لا غير)

مدير المشروعات الهندسية

م / محمد حسني فياض

مدير المشروع الهندسية

م / ابراهيم الحناوى

مدير المشروع الاستشارى

م / مصطفى نجم

مدير المشروع الشركة

م / محمد النجار



يعتمد
رئيس الادارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح

عميد مهندس /

هاني محمد محمود طه



٣٠٨٣



مشروع القطار السريع (العلمين - فوكة)

شركة ايجيبت استون - من المحطة 464+600 الى المحطة 465+600

محضر تحديد مسافة نقل

(نقل الاتربة)

انه في يوم الخميس الموافق :- 2022/9/15

- بناء على طلب المقاول شركة ايجيبت استون لتحديد مسافة نقل الاتربة

على طريق وادي النظرون العلمين للمشروع المذكور أعلاه.

تم زيارة المحجر من قبل:-

ممثل الهيئة العامة للطرق والكباري

مندوب الاستشاري مكتب د. سعد الجيوشي

ممثل استشاري المساحة مكتب

(xyz)

مندوب شركة ايجيبت استون للمقاولات العام

1- السيد المهندس / ابراهيم الحناوي

2- السيد المهندس / كمال نجيب

3- السيد المهندس / محمد خليل

4- السيد المهندس / محمد النجار

وتبين ان المحجر علي مسافة 212 كم من منتصف قطاع شركة ايجيبت استون للمقاولات العام

N 30 ° 33 ' 19.7 " E 29 ° 45 ' 06.7 "

احد اثي المحجر

N 31 ° 02 ' 04.89 " E 28 ° 18 ' 53.35 "

احداثي منتصف القطاع

وعلي ذلك تم توقيع،،



4- محمد النجار

3- محمد خليل

2- Kamel

1-

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

PSY-F-42

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	Egypt Stone CO for contracting and roads paving			Designer Company*	SGAC						
Issued by Contractor	Name	Sign	Date	Time							
			22/10/2022	08:00							
Received by ER		10/22/2022	UIR	C1	C2	C3	DD	MM	YY	HH	MM
				465	E.W	C.S					
CODE-1	S1 to S21 Station Reference		D1 to S3 Depot Reference		Kp XXX Note For Kilometer point only Start Km is used						
CODE - 2	Work Activity										
CODE - 3	Sub Element of Activity										

EXPLANATION OF WORK TO BE INSPECTED		
Description	Element	Item
FERMA	UPPER EMBANKMENT	FROM (465+100) TO (465+200)

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time
22/10/2022	08:30

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference		MS Reference

Comments by: SGAC مركز الاستشارات الهندسية للنقل والمطارات والطرق دكتور/ سعيد الجيوش مشروع القطار السريع قطاع 7	Comments by: مشاريع القطار السريع مركز الاستشارات الهندسية للنقل والمطارات والطرق دكتور/ سعيد الجيوش
Civil:	Survey:
Material:	

INSPECTION RESULT					Approval Status	Please Tick if
Organisation	Name	Sign	Date	Time	A-AWC-R	Not Attend
Contractor	محمد علي	CA	22/10/2022	09:00	A	
QA/QC*	Kamal		25/10/22	1:00	A	
GARB**	M. N. E. G. M.		23/10/22	2:00	A	
Comments by ER	Approved as noted there are not approved cross section. The survey offers open on profile No (9) The contractors was implemented					
Employers Representative	M. A	10/30/2022			AWC	

* Designer

** Alignment: Bridges: Culvert Only



رقم الثانية :

Electrical Express Train From El ALAMEIN City to FOKA From Station
To Station 504+275 394+580

منسوب الثانية :

شركة (ايجبت ستون للتعدين والتوريدات) قطاع المقاولات

منسوب سطح الميزان :

القطاع من الكم (+) الي الكم (+)

التاريخ : / /

طول القطاع ()

طلب استلام مساحة لطبقة منسوبها ()

مكتب أ.د. سعد الجوشي




465+100	53.378	53.436	53.596	53.756	53.916	-4.00%	54.816	-4.00%	53.916	53.756	53.596	53.518
قراءة تصميمية												
قراءة قائمة												
الفرق												
465+120	53.336	53.394	53.554	53.714	53.874	-4.00%	54.774	-4.00%	53.874	53.714	53.554	53.476
قراءة تصميمية												
قراءة قائمة												
الفرق												
465+140	53.294	53.352	53.512	53.672	53.832	-4.00%	54.732	-4.00%	53.832	53.672	53.512	53.434
قراءة تصميمية												
قراءة قائمة												
الفرق												
465+160	53.252	53.310	53.470	53.630	53.790	-4.00%	54.690	-4.00%	53.790	53.630	53.470	53.392
قراءة تصميمية												
قراءة قائمة												
الفرق												
465+180	53.168	53.268	53.428	53.588	53.748	-4.00%	54.648	-4.00%	53.748	53.588	53.428	53.350
قراءة تصميمية												
قراءة قائمة												
الفرق												
465+200	53.153	53.226	53.386	53.546	53.706	-4.00%	54.606	-4.00%	53.706	53.546	53.386	53.308
قراءة تصميمية												
قراءة قائمة												
الفرق												

م. ك. ح. ح. ح.



م. ك. ح. ح. ح.





وزارة النقل
البنية التحتية للنقل والاقتصاد



الهيئة القومية للأنفاق
National Tunneling Authority of Egypt (NTAE)



قطار الكهربائي السريع
Electric Express Train
SHAKER



مركز الإستشارات الهندسية
للتقار والمطارات والطرق
(جهاز دولي)
دكتور/ سعد الديبشي



م. ه. ح.

ع. ا. ص. ا.

Station	465+100	465+120	465+140	465+160	465+180	465+200
Design	54.816	54.774	54.732	54.69	54.648	54.606
Ferna level	53.916	53.874	53.832	53.79	53.748	53.706
BED CUT LEVEL	51.638	51.739	51.738	51.563	51.295	51.278
different	2.28	2.14	2.09	2.23	2.45	2.43
0	53.916	53.874	53.832	53.79	53.748	53.706
0.25	53.666	53.624	53.582	53.54	53.498	53.456
0.5	53.416	53.374	53.332	53.29	53.248	53.206
0.75	53.166	53.124	53.082	53.04	52.998	52.956
1	52.916	52.874	52.832	52.79	52.748	52.706
1.25	52.666	52.624	52.582	52.54	52.498	52.456
1.5	52.416	52.374	52.332	52.29	52.248	52.206
1.75	52.166	52.124	52.082	52.04	51.998	51.956
2	51.916	51.874	51.832	51.79	51.748	51.706
2.5						
3						
3.5						



م. ه. ح.

COORDINATES AND LEVELS FROM STATION 464+600 TO 465+600

Station	W-L	CATCH - L		CENTER-LINE		CATCH - R		W-R
		N	E	N	E	N	E	
465+100.00	13.82	927,763.60	358,565.15	927,776.90	358,567.14	927,786.73	358,568.61	10.32
465+120.00	13.82	927,766.57	358,545.37	927,779.86	358,547.36	927,789.69	358,548.83	10.32
465+140.00	13.82	927,769.53	358,525.59	927,782.82	358,527.58	927,792.65	358,529.06	10.32
465+160.00	13.82	927,772.50	358,505.81	927,785.79	358,507.80	927,795.62	358,509.28	10.32
465+180.00	13.82	927,775.46	358,486.03	927,788.75	358,488.02	927,798.58	358,489.50	10.32
465+200.00	13.82	927,778.42	358,466.25	927,791.72	358,468.24	927,801.55	358,469.72	10.32

Handwritten signature and date: 13/10/2019

X

Handwritten signature and date: 13/10/2019



Handwritten signature and date: 13/10/2019

Handwritten signature and date: 13/10/2019

SYSTRA



مركز الإستشارات الهندسية
للنقل والطارات والطرق
(خبراء دوليون)
دكتور/ سعد الجيوشي




مشروع القطار السريع (العلمين - فوكه) قطاع د / سعد الجيوشي مكتب سجاك للإستشارات الهندسية

Company:	إيجيبت ستون للتعيين و التوريدات	Sample No:	
description:	تربة ردم المصرية	Sample Date :	2022-10-20
Station Represented : 465+100	to 465+200	Ferma	Report Date: 2022-10-20

(ASTM:D-424 // AASHTO :T-90-80)

Source of Tested Material

Sieve No.	2.5 in.	2.0 in.	1.5 in.	1.0 in.	3/4 in.	1/2 in.	3/8 in.	No.4	No.10	No.40	No.200
Opening (mm)	63.50	50.00	38.00	25.00	19.00	12.50	9.50	4.75	2.00	0.425	0.075
Passing, %	100.0	100.0	100.0	96.4	85.7	74.9	66.2	54.2	39.2	24.1	10.8



Atterberg Limits	L.L.	0.0	Max. 35	P.L.	0	P.I.	0.0	(Max. 10)
------------------	------	-----	---------	------	---	------	-----	-----------

SOIL CLASSIFICATION :

A - 1 - A

GARP Consultant Engineer's Comments :

Lab Contractor Eng.:




مشروع القطر السريع (العلمين - فوكه) قطاع د / سعد الجيوشي مكتب سجلات للإستشارات الهندسية

Company:	إيجيبت ستون للتعدين والتوريدات	Sample No:	
Description :	تربة ردم المصرية	Sample Date :	2022-10-20
ation Represente	465+100 to 465+200	Report Date:	2022-10-21

Laboratory Compaction Characteristics (Proctor) of Soil Sample

ASTM D 1557 Method "C" 6 in. mold, 5 equal layers, each compacted by 56 blows
Using 10 lbf. rammer dropped from 18 in. high, Producing a compactive effort of 56000 ft-lbf/ft³

Weight of PROCTOR Mould, gm	5590	Volume of PROCTOR Mould, cm ³			2120
Point No.	1	2	3	4	5
Weight of Soil + Mould, gm	9886	10146	10436	10358	
Wet Density, gm/cm ³	2.026	2.149	2.286	2.249	
Weight of Wet Soil Portion, gm	107.6	115.9	182.6	143.3	
Weight after Drying, gm	103.6	110.3	170.4	130.6	
Moisture Content, %	3.9	5.1	7.2	9.7	
Dry Density, gm/cm ³	1.951	2.045	2.133	2.050	

Max. Dry Density= 2.133 t/m³

opti.moisture content= 7.2 %

CONSULTANT COMMENTS

Lab Contractor Eng.:-

مركز الاستشارات الهندسية
للنقل والطارات والطرق
(خبراء دوليون)
دكتور/ سعد الجيوشي
مشروع القطر السريع قطاع د / سعد الجيوشي

SGAC Consultant Eng.:-

SYSTRA



مركز الإستشارات الهندسية
للمنقل والمطارات والطرق
(خبراء دوليون)
دكتور/ سعد الجيوشي



مشروع القطار السريع (العلمين - فوكه) قطاع د / سعد الجيوشي مكتب سجاك للإستشارات الهندسية

Activity : Earth Work

نتائج اختبارات المعمل

Date

2022-10-23

Density and Unit Weight of Soil in Place by the Sand-Cone Method – ASTM D 1556

Company:	ايجيبت ستون	Layer NO:	
Description :	تربة ردم المصرية	Layer Thickness:	0.25
Station Represented :	465+100 to 465+200	Sample Date :	2022-10-22

Modified Proctor Testing Results

Max. Dry Density, gm/cm ³	Optimum Moisture Content, %	Degree of Compaction Required , %	Bulk Density of Specified Sand, gm/cm ³
2.133	7.2	95%	1.410

Compaction Testing Results & Calculations

Stations	465+125	465+150	465+175	465+200				
Hole No.	1	2	3	4				
Wt. of Sand before Test, gm	11195	11552	11237	11216				
Wt. of Sand After Test, gm	6336	6758	6395	6393				
Wt. of Sand in Cone + hole, gm	4859	4794	4842	4823				
Wt. of Sand in Cone	2072	2073	2074	2075				
Wt. of Sand at hole, gm	2787	2721	2768	2748				
Volume of the Hole, cm ³	1977	1930	1963	1949				
Wt. of Soil from Hole, gm	4461	4366	4376	4361				
Bulk Density of Soil, gm/cm ³	2.257	2.262	2.229	2.238				
Moisture Content, %	7.4	7.4	7.4	7.3				
Dry Density, gm/cm ³	2.101	2.107	2.076	2.085				
Compaction, (%)	98.5%	98.8%	97.3%	97.8%				

Acceptance Criteria

Comply



Not Comply



CONSULTANT COMMENTS

Lab Contractor Eng.:-

SGAC Consultant Eng.:-

Company Name : Egypt Stone
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (464+600) : (465+600)
Type of sample : Soil Replacement (Embankment)
Delivery Date : 14/10/2022
Reporting Date : 20/10/2022
Reporting No. : 63
Sample No. : 01

Dear Gentleman,


Attached here with the Soil Replacement delivered on 14/10/2022

Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according to ASTM D-1140.
3. Liquid limits and plasticity index of soil according to ASTM D-4318.
4. Soil classification according to Project Specs.
5. Proctor test according to ASTM D-1557.
6. CBR according to ASTM D-1883.

Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken

Signature /



Company Name : Egypt Stone
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (464+600) : (465+600)
Type of sample : Soil Replacement (Embankment)
Delivery Date : 14/10/2022
Reporting Date : 20/10/2022
Reporting No. : 63
Sample No. : 01

Results of Sieve Analysis According to ASTM D-422.

Sieve Size (mm)	Passing %
50	100
37.5	95.3
25	87.4
19	81.7
12.50	73.6
9.50	55.2
4.75	35.9
2.36	33.7
2.00	32.2
1.18	30.7
0.600	25.8
0.425	21.0
0.300	18.6
0.150	13.2

Signature / ...

Company Name : Egypt Stone
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (464+600) : (465+600)
Type of sample : Soil Replacement (Embankment)
Delivery Date : 14/10/2022
Reporting Date : 20/10/2022
Reporting No. : 63
Sample No. : 01

**Materials finer than 75 μ m (no.200) sieve
by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ M (No.200)	7.5


Signature /

مكتب معامل الإستشارات الهندسية
3333-3333-3333
3333-3333-3333

Company Name : Egypt Stone
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (464+600) : (465+600)
Type of sample : Soil Replacement (Embankment)
Delivery Date : 14/10/2022
Reporting Date : 20/10/2022
Reporting No. : 63
Sample No. : 01

Results of liquid limit and plasticity index
of soils according to ASTM D-4318

Test	Results (%)
Liquid Limit	NP
Plastic Limit	NP
Plasticity Index	NP


Signature

Company Name : Egypt Stone
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. (464+600) : (465+600)
Type of sample : Soil Replacement (Embankment)
Delivery Date : 14/10/2022
Reporting Date : 20/10/2022
Reporting No. : 63
Sample No. : 01

Soil Classification According to Project Specs (Embankment)

TEST	Results (%)	Limits according Projects Specs	
• Group Classification	(A-1-a)	(A-1-a)	(A-1-b)
2.00 mm (No.10).	32.2	Max 50 %	-----
0.425 mm (No. 40).	21.0	Max 30 %	Max 50 %
0.075 mm (No. 200).	7.5	Max 15 %	Max 15 %
Characteristics of fraction passing 0.425 mm (No.40)			
Liquid Limit	NP	-----	-----
Plasticity index	NP	Max 6 %	Max 6 %

The test results are (☒ Comply - ☐ Not Comply) with specifications limits

Signature /

Company Name : Egypt Stone

Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh

Location : St. (464+600) : (465+600)

Type of sample : Soil Replacement (Embankment)

Delivery Date : 14/10/2022

Reporting Date : 20/10/2022

Reporting No. : 63

Sample No. : 01

Test Results of California Bearing Ratio on Base Materials



ASTM D 1883

penetration		stress on piston (Mpa)
mm	Inch	
0.64	0.025	2.03
1.27	0.050	2.36
1.91	0.075	2.59
2.54	0.100	2.92
3.18	0.125	3.21
3.81	0.150	3.48
4.45	0.175	3.63
5.08	0.200	3.78
5.71	0.225	3.99
6.35	0.250	4.10

CBR Result	Stress (Mpa)		CBR %
At 0.1 inch (2.54 mm) penetration	St. Value	Sample results	42.26
	6.90	2.92	

Notes:

- 1- Attached graph shows penetration resistance versus penetration magnitude.
- 2- The sample was compacted to dry density of 2.13(gm /cm³)
At 8.3 % optimum water content.
- 3- Surcharge load 4.50 Kgs.

Signature / .. 


Company Name : Egypt Stone

Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh

Location : St. (464+600) : (465+600)

Type of sample : Soil Replacement (Embankment)

Delivery Date : 14/10/2022


Reporting Date : 20/10/2022

Reporting No. : 63

Sample No. : 01

Load Penetration Curve of CBR Test

ASTM D-1883



Signature

[Handwritten Signature]
مكتب معامل الاستشارات الهندسية
3 شارع الملك الأفضل
زمالك - القاهرة
تليفون : ٢٧٣٦٣٠٩٣ - ٢٧٣٦٧٢٣١
فاكس : ٢٧٣٦٣٠٩٣

Company : Egypt Stone

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (6)
- Alamein to Foka
Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements
Test Location : Station (465+100 to 465+600)
Test Date : 17/11/2022
Report Date : 19/11/2022
Type of soil : A-1-a
Test level : (Ferma).
Report No. : 298:307

Dear Gentleman,


According to the above mentioned subject the test performed as follows:-

Apparatus

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton
8. Calibration certificates are attached

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Report

1. Evaluation and representation of results
2. Load Settlement curve
3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate -Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Report

- Type of layer : (Ferma).
- Job requirement : $E_{v2} > 400 \text{ Kg/cm}^2$ (40 MPa).

Item	Descriptions
- Type of bedding material below the plate	Natural Soil
- Weather condition	Sunny
- Plate Diameter (mm)	600
- date of measurement	16/11/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Test No	Station		First Cycle	Second Cycle	E_{v2}/E_{v1} Ratio	Remarks
	From	To	$E_{v1} \text{ (kg/cm}^2\text{)}$	$E_{v2} \text{ (kg/cm}^2\text{)}$		
1	465+100	465+150	672	1286	1.9	Ok
2	465+150	465+200	333	750	2.3	---
3	465+200	465+250	517	1286	2.5	Ok
4	465+250	465+300	563	1125	2.0	Ok
5	465+300	465+350	1125	1250	1.1	Ok
6	465+350	465+400	789	1500	1.9	Ok
7	465+400	465+450	1000	1286	1.3	Ok
8	465+450	465+500	1250	2368	1.9	Ok
9	465+500	465+550	1071	1552	1.4	Ok
10	465+550	466+000	563	1406	2.5	Ok

Signature / ... 219 - 394 - 559
 رقم التسجيل المهنى : 219 - 394 - 559
 المهندس / ... 219 - 394 - 559

3 El Malek El Afdal Street
 Zamalek, Cairo.
 Tel. & Fax : 27367231 - 27363093



٣ ش الملك الأفضل
 الزمالك - القاهرة
 تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
 www.cel-egypt.com

Company Name : Egypt Stone company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 17/11/2022
report date : 19/11/2022
Location : Station 465+100 to 465+150
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils

DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.88	0.12	19.68	0.32	19.77	0.23	0.22
2	0.83	19.69	0.31	19.50	0.50	19.39	0.61	0.47
3	1.25	19.52	0.48	19.03	0.97	19.06	0.94	0.80
4	1.67	19.30	0.70	18.74	1.26	18.78	1.22	1.06
5	2.08	19.11	0.89	18.54	1.46	18.62	1.38	1.24
6	2.50	18.88	1.12	18.23	1.77	18.18	1.82	1.57

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.88	1.12	18.23	1.77	18.18	1.82	1.57
2	1.25	18.98	1.02	18.38	1.62	18.32	1.68	1.44
3	0.625	19.16	0.84	18.57	1.43	18.54	1.46	1.24
4	0.01	19.41	0.59	18.95	1.05	18.92	1.08	0.91

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.36	0.64	18.83	1.17	18.85	1.15	0.99
1	0.83	19.25	0.75	18.68	1.32	18.86	1.14	1.07
2	1.25	19.14	0.86	18.55	1.45	18.53	1.47	1.26
3	1.67	19.01	0.99	18.41	1.59	18.48	1.52	1.37
4	2.08	18.90	1.10	18.30	1.70	18.26	1.74	1.51

Signature \




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Egypt Stone company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka
Test Date : 17/11/2022
report date : 19/11/2022
Location : Station 465+100 to 465+150
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.22	0.47	0.80	1.06	1.24	1.57

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.825	0.01
Settlement (mm)	1.57	1.44	1.24	0.91

D (mm) = 600	S1 (mm) = 0.43	S2 (mm) = 1.10	ΔS = 0.67
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS	672		

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.91	0.99	1.07	1.26	1.37	1.51

Ev2/Ev1 = 1.9

D (mm) = 600	S1 (mm) = 1.05	S2 (mm) = 1.40	ΔS = 0.35
Ev2 (kg/cm2) = (0.75*D*Δσ)/ΔS	1286		


Ev1 = Modulus of deformation during the loading stage.

Ev2 = Modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

Ds = The difference between 0.3 and 0.7 from the maximum loading (σmax) (kg/cm²)

DS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com



Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name : Egypt Stone company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 17/11/2022
report date : 19/11/2022
Location : Station 465+150 to 465+200
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils

DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.71	0.29	19.62	0.38	19.57	0.43	0.37
2	0.83	19.22	0.78	18.92	1.08	18.98	1.02	0.96
3	1.25	18.73	1.27	18.26	1.74	18.31	1.69	1.57
4	1.67	18.28	1.72	17.67	2.33	17.72	2.28	2.11
5	2.08	17.91	2.09	17.43	2.57	17.22	2.78	2.48
6	2.50	17.50	2.50	16.61	3.39	16.66	3.34	3.08

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	17.50	2.50	16.61	3.39	16.66	3.34	3.08
2	1.25	17.69	2.31	16.92	3.08	16.93	3.07	2.82
3	0.625	17.98	2.02	17.34	2.66	17.27	2.73	2.47
4	0.01	18.58	1.42	18.19	1.81	18.09	1.91	1.71

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	18.39	1.61	17.88	2.12	17.86	2.14	1.96
1	0.83	18.16	1.84	17.58	2.42	17.55	2.45	2.24
2	1.25	17.92	2.08	17.22	2.78	17.20	2.80	2.55
3	1.67	17.74	2.26	16.95	3.05	16.96	3.04	2.78
4	2.08	17.56	2.44	16.74	3.26	16.76	3.24	2.98

Signature \



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093




ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : Egypt Stone company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 17/11/2022
report date : 19/11/2022
Location : Station 465+150 to 465+200
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.37	0.96	1.57	2.11	2.48	3.08

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	3.08	2.82	2.47	1.71

D (mm) = 600	S1 (mm) = 0.95	S2(mm) = 2.20	ΔS = 1.35
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS	333		

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	1.71	1.96	2.24	2.55	2.78	2.98

Ev2/Ev1 = 2.3

D (mm) = 600	S1 (mm) = 2.20	S2(mm) = 2.80	ΔS = 0.60
Ev2 (kg/cm2) = (0.75*D*Δσ)/ΔS	750		



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)

Δs = The difference between 0.3 and 0.7 from the maximum loading (smax) (kg/cm²)
DS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



٣ ش الملك الأفصل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com