



قائمة كميات المستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكا - مطروح في المسافة من الكم ٥٥٦+٠٠٠ إلى الكم ٥٥١+٥٠٠ بطول ١,٥ كيلو متر .

رقم البند و بيانه : (١-٣) قيمة المادة المحجرية بجميع مشتملاتها

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

٣

مقدار العمل السابق :

الكمية	بيان بالكميات
٠.٢٥,٩١	الكمية طبقاً لقوائم الكميات
٠.٢٥,٩١	اجمال الكميات خلال فترة المستخلص الحالية (٣٦)
٠.٢٥,٩١	اجمالى الكل (م)

مهندس الهيئة العامة للطرق  
والجسور  
م / ابراهيم محمد العذاري

مهندس الاستشاري  
مكتب د/ خالد قنديل  
م / خالد فوزي السيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٠٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلو متر .

رقم البند وبيانه : [١.٣] علاوة مسافة النقل ٢٢٩ كم

علاوة مسافة النقل

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

مقدار العمل السابق :

الكمية	بيان بالكميات
٠٠٢٥,٩١	الكمية طبقاً لقوائم الكميات
٠٠٢٥,٩١	اجمالى الكميات خلال فترة المستخلص الحالية (٣٠)
٠٠٢٥,٩١	اجمالى الكل (م٢)

مهندس الهيئة العامة للطرق  
والكباري  
م / ابراهيم عبد الله العذاري

مهندس الاستشاري  
مكتب ديفلاد قديل  
م / خالد فوزي السيد

كمازنت

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



### قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٠٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلومتر .  
رقم البند و بيانه : (١-٣) رسوم الكارته والموازن طبقاً للمادة (٣٦) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأرضية

### الكارته والموازن

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

مقدار العمل السابق :

٢٣

بيان بالكميات	الكمية
الكمية طبقاً لفواتير الكميات	٠٠٢٥,٩١
اجمال الكميات خلال فترة المستخلص الحالية (٣٦)	٠٠٢٥,٩١
اجمال الكميات الكلي (م)	٠٠٢٥,٩١

مهندس الهيئة العامة للطرق  
والجسور  
م / ابراهيم محمد العماري

مهندس الاستشاري  
مكتب دبلبله لتدليل  
م / خالد فوزي السيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



فالة الكميات الواردة بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكا - مطروح في المسافة من الكم ٥٥٤+٥٠٠ إلى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلومتر .

رقم البند وبيانه : ( ١٤ ) أعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات

تنفيذ : شركة لجمة الخليج للمقاولات والتوريدات العامة

مقدار العمل السابق :

الكمية	الابعاد (متر)		الموقع الكيلومترى		بيان الاموال بالمقاييس
	مساحة المقطع	طول	الى	من	
١١٢٦,١٦	٨,٠٤٤	١٤-	٠٥٥٤١٦-	٠٥٥٤-	القطاع الأول
اجمالي الكميات خلال فترة المستخلص الحالية (م <sup>٢</sup> )					
الاجمالي الكلي (م <sup>٢</sup> )					

مهندس الهيئة العامة للطرق  
والكباري  
م / راهيم جمال الدين الخatri

مهندس الاستشاري  
مكتب د/ خالد قنديل  
م / خالد فوزي السيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -معطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤٤٥٠٠ الى الكم ٥٥٦٤٠٠ بطول ١,٥ كيلو متر .

رقم البند و بيانه : ( ١-١ ) قيمة المادة المحجرية بجميع مستعملاتها

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢٣

مقدار العمل السابق :

الكمية	بيان بالكميات
١١٢٦,١٦	الكمية طبقاً لقوائم الكميات
١١٢٦,١٦	اجمالى الكميات خلال فترة المستخلص الحالية (٢٣)
١١٢٦,١٦	الاجمالى الكلى (م٢)

مهندس الهيئة العامة للطرق  
والجسور  
م / ابراهيم الحناوي

مهندس الاستشاري  
مكتب ديفيد فنديل  
م / خالد فرزى السيد

مهندس الاستشاري (gyx)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



#### قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٠٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلو متر .

رقم المندوبية : (١-٤) علاوة مسافة النقل ١١٢ كم

#### علاوة مسافة النقل

تصنيف : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢٣

مقدار العمل السابق :

الكمية	بيان بالكميات
١١٢٦,١٦	الكمية طبقا لقوائم الكميات
١١٢٦,١٦	اجمالي الكميات خلال فترة المستخلص الحالية (٢م)
١١٢٦,١٦	الاجمالي الكلي (م)

مهندس الهيئة العامة للطرق  
والجسور  
مكيان احمد عبد الله الحناري

مهندس الاستشاري  
مكتب ديفيد تكنولوجيز  
م / خالد فوزي السيد

مهندس الاستشاري (HZY)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد

الإذن

محرر حكيم

د. ناصر عز الدين



#### قائمة كميات المستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٠٠٠ الى الkm ٥٥٦+٠٠٠ بطول ١,٥ كيلو متر .

رقم البند و بيانه : (١٤) رسوم الكارتة والموازن طبقاً للمادة (٣٦) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأرضية

#### الكارتات والموازن

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢م

مقدار العمل السابق :

بيان بالكميات	الكمية
الكمية طبقاً لقوائم الكميات	١١٢٦,١٦
اجمالي الكميات خلال فترة المستخلص العالية (٢م)	١١٢٦,١٦
الاجمالي الكلي (م²)	١١٢٦,١٦

مهندس الهيئة العامة للطرق  
والكهرباء  
م / احمد محمد محمد الحناوي

مهندس الاستشاري  
مكتب دايفاك فنديل  
م / خالد فوزي السيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



قائمة الكبیات الواردة بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٥٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلومتر .

رقم البند وبيانه : ( ٢-٤ ) أعمال توريد وفرض طبقة أساس من الأحجار الصلبة المتدرجة ناتج تكسير الكسارات

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

مقدار العمل السابق :

الكمية	الارتفاع (متر)		الموقع الكيلومترى		بيان الأعمال بالمقاييس
	مساحة المقطع	طول	ال	من	
٨٢٠,٤-	٥,٨٦٠	١٤-	٥٥٥+١٦,	٥٥٤+٠٠	القطاع الأول
اجمالى الكبیات خلال فترة المستخلص الحالية (م <sup>٣</sup> )					
اجمالى الكبی (م <sup>٣</sup> )					

مهندس الهيئة العامة للطرق  
والكباري  
م / ابراهيم علاء الدين

مهندس الاستشاري  
مكتب د/ خالد قنديل  
م / خالد نوري السيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد



قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم . ٥٥٤+٥٠٠ إلى الكم . ٥٥٦+٠٠٠ بطول . ١,٥ كيلو متر .

رقم البند و بيانه : ( ٢-٤ ) قيمة المادة المحجرية بجميع مستلزماتها

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

مقدار العمل السابق : ٢٣

الكمية	بيان بالكميات
٨٢٠,٤٠	الكمية طبقاً لقوائم الكميات
٨٢٠,٤٠	اجمالى الكميات خلال فترة المستخلص الحالية (م)
٨٢٠,٤٠	اجمالى الكلي (م)

مهندس الهيئة العامة للطرق  
والجسور والكباري  
م / أحمد محمد محمد الحناوي

مهندس الاستشاري  
مكتب ديفيد تانيل  
م / خالد فوري السيد

لـ

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

محمد حكمي

مهندس الشركة  
م / أحمد محمد محمد

م / محمد عز الدين



### قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٥٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلو متر .

رقم البند و بيانه : (٤-٢) علاوة مسافة النقل ٢٦٢ كم

### علاوة مسافة النقل

بيان : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢٣

مقدار العمل السابق :

بيان بالكميات	الكمية
الكمية طبقاً لقوائم الكميات	٨٢٠,٤٠
اجمالي الكميات خلال فترة المستخلص الحالية (٢م)	٨٢٠,٤٠
اجمالي الكلى (م)	٨٢٠,٤٠

مهندس الهيئة العامة للطرق  
والجسور  
م / ابراهيم عبد الله الجذاري

مهندس الاستشاري  
مكتب ديفلداد تكنولوجيز  
م / خالد فوزي السيد

كراز

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

محمد حسنين

مهندس الشركة  
م / أحمد محمد محمد

م. ناصر



### قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الإدارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٥٠٠ إلى الكم ٥٥٦+٠٠٠ بطول ١,٥٠ كيلو متر .

رقم البند و بيانه : (٤-٤) رسوم الكارتة والموازين طبقاً للمادة (٣٦) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لأسعار الطرق لاعمال طبقة الأرضية

### الكارتات والموازين

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢٤

مقدار العمل السابق :

بيان بالكميات	الكتبة
الكتبة طبقاً للوائح الكميات	٨٢٠,٤٠
اجمالي الكميات خلال فترة المستخلص الحالية (٢٤)	٨٢٠,٤٠
اجمالي الكلي (م)	٨٢٠,٤٠

مهندس الهيئة العامة للطرق  
والكباري  
م / إبراهيم - محمد الجنوي

مهندس الاستشاري  
مكتب دخلان قنديل  
م / خالد فوزي السيد

كراں

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

محمد حليم

مهندس الشركة  
م / أحمد محمد محمد

٢٤-٢٠١٩



قائمة الكهرباء الواردة بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكا - مطروح في المسافة من الكم ٥٥٤+٠٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلومتر .

رقم البند و بيانه : ( ٧ ) أعمال توريد وفرد ودمك طبقات TECHNICAL BLOCK

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

مقدار العمل السابق :

الكمية	الإبعاد (متر)		الموقع الكيلومترى		بيان الاعمال بالمقاييس
	مساحة المقطع	طول	الى	من	
١٤٤٥,٨٠	١٠,٣٢٧١	١٤-	٥٥٥٤١٦-	٥٥٥٤...	القطاع الأول
اجمالي الكهرباء خلال فترة المستخلص الحالية (م)					
الاجمالي الكلي (م)					

مهندس الهيئة العامة للطرق  
والنقل البري  
م / ابراهيم عاصم العباري

مهندس الاستشاري  
مكتب ديفيد فنديل  
م / خالد فوزي السيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خازل

مهندس الشركة  
م / احمد محمد محمد

لـ

محمد حليم

٢٠١٩/١٢/٢٢



#### قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤+٥٠٠ الى الكم ٥٥٦+٠٠٠ بطول ١,٥ كيلومتر .

رقم البند و بيانه : (٧) علاوة مسافة النقل ٢٦٢ كم

#### علاوة مسافة النقل

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢٩

مقدار العمل السابق :

بيان بالكميات	الكمية
الكمية طبقاً لقوائم الكميات	١١٤٥,٨-
اجمالى الكميات خلال فترة المستخلص الحالية (٣٢)	١٤٤٥,٨-
الاجمالي الكلى (م)	١٤٤٥,٨-

مهندس الهيئة العامة للطرق  
والنقل البري  
م / ابراهيم عبد الله العبدالوا

مهندس الاستشاري  
مكتب د/ خالد قديل  
م / خالد فوزي السيد

كراز

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

محمد حليم

مهندس الشركة  
م / أحمد محمد محمد

م / سعيد عز



#### قائمة كميات بالمستخلص جاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤٤٥,٠٠ الى الكم ٥٥٦٤٠,٠٠ بطول ١,٥ كيلومتر .

رقم البند و بيانه : (٧) رسوم الكارنة والموازن طبقاً للمادة [٣٦] من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأرضية

#### الكارنات والموازن

تنفيذ : شركة نجمة الخليج للمقاولات والتوريدات العامة

٢٦

مقدار العمل السابق :

بيان بالكميات	الكمية طبقاً لقوائم الكميات	الكمية
	١٤٤٥,٨٠	
اجمالى الكميات خلال فترة المستخلص الحالية (٢٦)	١٤٤٥,٨٠	١٤٤٥,٨٠
اجمالى التكاليف الكلية (٢٦)	١٤٤٥,٨٠	

مهندس الهيئة العامة للطرق  
والنقل البري  
م / إبراهيم سالم الحناوي

مهندس الاستشاري  
مكتب دخلان قنديل  
م / خالد فوزي السيد

مهندس الاستشاري (nyc)  
م / محمد شهاب خليل

مهندس الشركة  
م / أحمد محمد محمد

كرار

محمد حليم

٢٦ - المحاسب



### قائمة الكميات الواردة بالمستخلص چاري (١)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع فوكة - مطروح في المسافة من الكم ٥٥٤٠٠ إلى الكم ٥٥٦٤٠٠ بطول ١,٥ كيلومتر.

رقم البند و بيانه : ( ١-٣ ) أعمال توريد و تشغيل اثربة صالحية للردم مطابقة للمواصفات

**تنفيذ:** شركة نجمة الخليج للمقاولات والتوريدات العامة

#### **مقدار العمل السابق:**

الكمية	الابعاد { متر }		الموقع الكيلومترى		بيان الاعمال والمقاييس
	مساحة المقطع	طول	ان	من	
٠.٢٥,٩١	٣٥,٨٩٩٤	١٤-	٤٥٥٤١٤-	٥٥٥٤٠٠-	القطاع الاول
٠+٢٥,٩١			اجمال الكثبيات خلال فترة المستخلص الحالية (م <sup>۲</sup> )		
٠+٢٥,٩١			الاجمالى الكلى (م <sup>۳</sup> )		

مقدمن الهيئة العامة للطرق  
والمباري  
م. سليمان الحلواني

مهندس الاستشاري  
مكتب د. خالد قنديل  
م / خالد فوزي الصيد

مهندس الاستشاري (xyz)  
م / محمد شهاب خليل

مهندس الشريعة  
أحمد محمد محمد

م / خالد فوزي السيد

## محضر استلام موقع

مشروع: أعمال الجسر الترابي لمشروع القطار الكهربائي السريع قطاع فوكه  
- مطروح في المسافة من كم 554+5000 إلى كم 556+000 بطول 1.50 كم .

تنفيذ: شركة نجمة الخليج للمقاولات والتوريدات العامة  
إشراف: المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم ( 2025/2024/913 ) بتاريخ : 12/05/2025

إنه في يوم الثلاثاء الموافق 13/05/2025 اجتمع كل من:-

- 1. السيد المهندس / محمد حسني فياض مدير عام المشروعات - الهيئة العامة للطرق والجسور
  - 2. السيد المهندس / إبراهيم عبد الله الحناوي مهندس العملية - الهيئة العامة للطرق والجسور
  - 3. السيد المهندس / أحمد محمد محمد مدير مشروع - شركة نجمة الخليج للمقاولات والتوريدات العامة
- وذلك للمرور على مسار العملية المذكورة عاليه لاستلام الموقع :-  
وقد تبين أن الموقع حالياً من العوائق الظاهرة ويسمح بالبدء في التنفيذ وبناء عليه يعتبر  
تاریخ 13/05/2025 هو تاريخ استلام الموقع وبدء الأعمال بالعملية.  
وأقفل المحضر على ذلك ووقع الحضور

### التوقيعات

3 - م. حسني فياض

2 - إبراهيم عبد الله الحناوي

1 -

رئيس الإدارة المركزية  
منطقة غرب الدلتا



الاسكندرية - مصر مطروح  
صياد، مهندس /  
"أحمد محمد محمود طه"



المنطقة الخامسة - ( غرب الدلتا )

السيد المهندس / نائب رئيس الهيئة للتنفيذ والمناطق

تحية طيبة.. وبعد،

بالإحالة إلى مشروع القطار الكهربائي فائق السرعة ( فوكة - مطروح ) ( القطاع السابع )

نتشرف بأن نرفق لسيادتكم طيبة المقاييس المعدلة بعد المفاوضة للقطاعات الآتية:

مسلسل	اسم الشركة	بداية القطاع (كم)	نهاية القطاع (كم)	اتجاه
1	شركة نجمة الخليج للمقاولات والتوريدات العامة	554+500	556+000	11,499,994

يرجاء من سعادتكم التفضل بالأحاطة والتوجيه بالازم

ونفضلوا بقبول فائق الاحترام والتقدير،

رئيس الإدارة المركزية

المنطقة الخامسة - غرب الدلتا

محمد هيثم / ٤٠٠٢٠٠٦  
”هاني محمد محمود طه“

مشروع القطار الكهربائي السريع

المقاومة المعدلة حسباً للمقاوحة بتاريخ ٢٥/٣/٢٠٢٢ لاستكمال أعمال الجسر الرابع للخط الأول لمشروع القطار الكهربائي السريع القطاع السادس (فوكـ٤) مطروح ) في المسافة من الكم ٠٠٥٤٤٥ إلى الكم ٥٥٦٤ بطول ١,٥ كم

شركة نجمة الخليج للمقاولات والتوريدات العامة

لقد حملت مأمورينا ونعتنا وتبصرنا وتنسون المأهولة واريحة وتنسون جليها لا يضر

مختصر حلم المشرّوحة



مدير الشئون المالية  
البرلمان العربي



وَكُلُّ مُؤْمِنٍ يُنذَهُ عَنِ الْفَحْشَاءِ وَمَا يَعْمَلُونَ

• 1400 Questions •



MATERIAL INSPECTION REQUEST	 KHALID KHAN HOLDINGS KHALID KHAN GROUP OF COMPANIES KHALID KHAN GROUP OF COMPANIES	 Khalid Khan GROUP OF COMPANIES	 KHALID KHAN GROUP OF COMPANIES
-----------------------------------	---	---	--

Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company							
Issued by Contractor	Name	Sign		Date		Time					
	Eng/ AHMED SHOMAN			22/10/2024							
Contractor Reference	NKH3-5										
Received by ER		MIR		C1	C2	C3	DD	M M	YY	HH	MM
CODE-1	S1 to S21 Station Reference		D1 to D3 Depot Reference	Exp XXX Note For Kilometer point only Start Km is used							
CODE - 2			Work Activity								
CODE - 3			Sub Element of Activity								


Description of Materials	<b>REPLACEMENT FILL MATERIAL RESULTS</b>					
Location to be Used	555+000 to 555+140 (-0.50) 555+000 to 555+140 (-0.25 ) 555+000 to 555+140 (0.00 )					
	MAR Approval No			Date		
	Supplier Name					
Test Requirement		Specification		Clause		
Reference Photos		Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note	
1	Seive Analysis	M^3	2600	19/10/2024		
2	Atterberg Limits	M^3	2600	19/10/2024		
3	Proctor	M^3	2600	20/10/2024		
4	CBR	M^3	2600	22/10/2024		
Comments by:			Comments by:			
<b>APPROVAL STATUS</b>						
Organisation	Name	Sign	Date	A-AWC-R		
Contractor	Eng/ AHMED SHOMAN		22-10-24	A		
QA/QC *						
GARB**						
Employers Representative						

MATERIAL APPROVAL REQUEST	 KINGDOM OF SAUDI ARABIA	 MOUHASSABA Ministry of Public Works and Housing	 GOV.KSA
---------------------------	--	--	--

Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company							
Issued by Contractor	Name	Sign		Date		Time					
	Eng/ AHMED SHOMAN			22-10-2024							
Contractor Reference	NKH3-5										
Received by ER			MAR	C1	C2	C3	DD	M M	YY	HH	MM

CODE-1	S1 to S21 Station Reference	B1 to B3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used	
CODE-2				
CODE-3				

Description of Test Materials		Soil ( A-1-a )						
Location of Test		K.P (555+500)						
Item	Specification	Test Requirement	Test Result Attachment		Remarks			
1	ASTM D 75	Aggregate Sampling	According to Specification					
2	ASTM C 136	Sieve Analysis	According to Specification					
3	ASTM D 1440	Passing Sieve # 200	12.60%					
4	ASTM D 4318	Atterberg Limit	N.P					
5	ASTM D 2974	Moisture Content	7.30%					
6	ASTM D 1557	Modified Proctor	2.190					
7	ASTM D 1883	CBR	55.80%					
Comments by:			Comments by:					

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ AHMED SHOMAN		22-10-24	A
Designer				A
GARB *				
Employers Representative				

\* Alignment / Bridges/ Culvert Only

	Electric Express Train - HSR	
	From El Ain El Sohna City To El Alamein - MATROUH	
	Section - 7 From FOKA To MARSA MATROUH	
	From Station 504+000 To Station 568+177	

Operating Lab AL Nuby Central Lab

### PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	19-10-2024	Code:	zone	555+000	555+140
LOCATION	k.p(555+000)	NKH3 (05)		Material	Embankment (2600m3)
1-hand inspection test					

2-Gradient test

A-gradation of bulk materials			SAMPLE WEIGHT (g)		27261.00		gm
sieve size	2	5.6	1	403	271	83	# 6
Mass retained (g)	0.0	1520.0	2528.0	1000.0	2042.0	1220.0	7352.0
Cumulative Retained (g)	0.0	1520.0	4048.0	1737.0	3779.0	3929.0	11381.0
Cumulative Retained %	0.0	5.6	14.6	21.0	28.6	33.1	69.0
Cumulative Passing %	100.0	94.4	85.2	79.0	71.6	66.9	40.0

Table classify	
Soil Classification	A-1-a
PRO	2.19
WC	7.3
CBR	55.80

B-soft material gradation			WT.OF sample	500.00	gm
sieve size	10	40	200		
Cumulative Retained (g)	43.00	130.00	342.00		
Cumulative Retained %	8.60	26.00	68.40		
Cumulative Passing %	91.40	74.00	31.60		

C-General gradient									
ATTERBERG LIMITS	LIQUID LIMIT (L.L.)			PLASTIC LIMIT (P.L.)			PLASTIC INDEX (P.I.)		
	N.L.			N.P.			N.P.		

Contractor Engineer:-

Lab Engineer:-

Consultant Engineer:-



W. OMAR



**Electric Express Train - HSR**  
**From El Ain El Sekhina City To El Alamein - MATROUH**  
**Section - 7 From FOKA TO MARSA MATROUH**  
**From Station 504+000 To Station 568+177**




### PROCTOR TEST

TESTING DATE:	20-10-2024	Code	ZONE	555+000	555+140
LOCATION	K.p(555+500)	HIGH 3 (05)			
NAME COMPANY	Negmt Elkhaleg 3				

Weight of empty mold :	6275.0	MAX Dry Density	2.190
Mold Volume:	2085.0	Water content %	7.30

trial no:	1	2	3	4	5
Wt. Of Mold+ wet soil	10694.0	10981.0	11089.0	11169	11182
WT. WET SOIL	4819.0	4796.0	4814.0	4894.0	4827.0
Wt. Density	2.119	2.257	2.306	2.347	2.315

Tube No.	27	4	8	20	19	22	50	11	33	55
Tube no.	77.9	79.7	79	39.8	38.7	42.5	51.6	39.5	60.5	51.8
Wt. Of wet soil & tube	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0
Wt. Of dry soil & tube	147.9	147.9	145.8	144.4	143.5	143.2	142.8	143.1	142.6	143.2
Wt. Of water	3.0	2.1	4.2	5.6	6.5	6.8	7.2	6.9	7.4	6.8
Wt. Of dry soil	69.1	68.2	66.8	104.6	104.8	100.7	91.2	103.6	82.1	91.4
Water content %	4.3%	3.1%	6.3%	5.1%	6.2%	6.8%	7.9%	6.7%	9.8%	7.4%
AV. Water content %	3.7%		5.8%		6.5%		7.3%		8.2%	
Dry Density	2.044		2.132		2.168		2.188		2.139	



Contractor Engineer:-

Lab Engineer:-

Consultant Engineer:-



Momeny



**Electric Express Train - HSR**  
**From El Ain El Sokhna City To El Alamein - MATROUH**  
**Section - 7 From FOKA TO MARSA MATROUH**  
**From Station 504+000 To Station 568+177**



**California Bearing Ratio TEST**

Testing Date :	22-10-2024	Code	zone	555+000	555+140
Location :	k.p(555+000)	NKH3 (05)			

Test Results


Compaction % for Mold	
Mold No.	6
Mold Vol.(cm³)	3122
Mold WT. (gm)	5075
Mold WT. + Wet WT. (gm)	5879
Wet WT. (gm)	4824
Wet Density (g/cm³)	2.133
Dry Density (g/cm³)	2.028
Pearl Density (g/cm³)	2.098
Compaction %	96.9

Moisture Ratio After Compacted Mold	
Tare No.	11
Tare WT. (gm)	28.5
Tare WT. + Wet WT. (gm)	154
Tare WT. + Dry WT. (gm)	142.6
Water Tl (gm)	7.4
Dry WT. (gm)	103.1
Moisture Content %	7.1

Swelling	
Mold No.	6
Date	22-10-2024
Initial Height (mm)	5.58
Final Height (mm)	5.58
Difference	0.00
Slope Height (mm)	120.00
Swelling Ratio %	0.00%

Loadings Reading :-

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.89	4.45	5.00	6.40
Load Reading (mm)	0.06	0.10	0.14	0.18	0.23	0.27	0.33	0.38	0.50
Load (kN)	1.8	3.0	4.2	5.4	6.9	8.1	9.9	11.4	15.0



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR	
(mm)	(kN)	(lb)	(%)	(%)	(%)	(%)	
2.50	5.40	13.4	46.4%	96.9	95	39.7%	At 98% compaction
5.00	11.40	26.0	56.9%				55.8%

Contractor Engineer



Consultant Engineer

Mom EN

**MATERIAL  
INSPECTION  
REQUEST**



Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company								
Issued by Contractor	Name	Sign		Date	Time							
	Eng/ AHMED SHOMAN			30/10/2024								
Contractor Reference	NKH3-PSG2											
Received by ER			MIR	C1	C2	C3	DD	M M	YF	HH	MM	
CODE-1	S1 to S21 Station Reference			D1 to S3 Depot Reference			Kp XXX Note: Per Kilometer point only Start Km is used					
CODE - 2				Work Activity								
CODE - 3				Sub Element of Activity								

Description of Materials		REPLACEMENT FILL MATERIAL RESULTS									
Location to be Used		555+000 to 555+140 (+0.25) 555+000 to 555+140 (+0.50)									
MAR Approval No							Date				
Supplier Name											
Test Requirement					Specification		Clause				
Reference Photos		Yes attached / No			Other						
Item	Description			Unit		Quantity		Arrival Date		Note	
1	Sieve Analysis			M^3		1150		28/10/2024			
2	Atterberg Limits			M^3		1150		28/10/2024			
3	Proctor			M^3		1150		29/10/2024			
4	CBR			M^3		1150		30/10/2024			
Comments by:		Comments by:									



APPROVAL STATUS												
Organisation	Name		Sign			Date	A-AWC-R					
Contractor	Eng/ AHMED SHOMAN					30-10-2024	A					
QA/QC*												
GARB**												
Employers Representative												

MATERIAL APPROVAL REQUEST	 Khalid Group of Companies Khalid Group of Companies Khalid Group of Companies	 Road and Bridges Quality Control	 Quality Control
---------------------------	--	---	--

Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company							
Issued by Contractor	Name	Sign		Date	Time						
	Eng/ AHMED SHOMAN			30-10-2024							
Contractor Reference	NKH3-PSG2										
Received by ER			MAR	C1	C2	C3	BD	M M	YY	HH	MM

CODE-1	SI to S23 Station Reference	D1 to S3 Depot Reference	Kip XXX Note For Kilometer point only Start item is used		
CODE -2	Work Activity				
CODE -3	Sub Element of Activity				

Description of Test Materials		Soil ( A-1-a )					
Location of Test		K.P (555+500)					
Item	Specification	Test Requirement	Test Result Attachment			Remarks	
1	ASTM D 75	Aggregate Sampling	According to Specification				
2	ASTM C 136	Sieve Analysis	According to Specification				
3	ASTM D 1440	Passing Sieve # 200	10.90%				
4	ASTM D 4318	Atterberg Limit	N.P				
5	ASTM D 2974	Moisture Content	8.00%				
6	ASTM D 1557	Modified Proctor	2.20				
7	ASTM D 1883	CBR	89.0%				
8		LOS ANGLES	26.16				
Comments by:			Comments by:				

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ AHMED SHOMAN		30-10-2024	A
Designer				A
GARB *				
Employers Representative				

\* Alignment / Bridges: Culvert Only

		Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	
Opreating Lab	AL Nuby Central Lab		

### PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	28-10-2024	Code	Zone	555+000	555+140
LOCATION	K.P (555+500)	NIGH3 (P.S.G 2)	Material	Prepared Subgrade	
NAME COMPANY	Negm Elkhaleg3		Quantity	1150m <sup>3</sup>	

1-visual inspection test

2-Gradient test

A-granulation of bulk material's			SAMPLE WEIGHT [g]		40350.00		gm	Table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	8.4	PASS	Soil Classify
Mass retained (g)	0.0	1340.0	8310.0	3777.0	3688.0	1747.0	4746.0		PIR
Cumulative Retained (g)	0.0	1340.0	9650.0	13427.0	12085.0	18832.0	23577.0		WC
Cumulative Retained %	0.0	2.9	20.5	28.7	36.5	49.2	50.3		CBR
Cumulative Passing %	100.0	97.1	79.4	71.3	63.5	59.8	49.7	Los Angles	26.18

B-soft material granulation			WT.OF sample		500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	110.00	240.00	390.00				
Cumulative Retained %	22.00	48.00	78.00				
Cumulative Passing %	78.00	52.00	22.00				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	#4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.1	79.4	71.3	63.5	59.8	49.7	38.7	25.8	10.9

ATTERBERG LIMITS	LIQUID LIMIT ( L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L.	N.P.	N.P.

Contractor Engineer:-

Lab Engineer:-

Consultant Engineer:-



Kashan

	<b>Electric Express Train - HSR</b>	
	From El Ain El Sokhna City To El Alamein - MATROUH	
	Section - 7 From FOKA TO MARSA MATROUH	
	From Station 564+000 To Station 588+177	


### PROCTOR TEST

TESTING DATE:	29-10-2024	Code:	Z000	565+000	565+140
LOCATION	K.P (565+500)	NKH3 (P.S.G.2)			
NAME COMPANY	Negmt Elkhaleg3				

Weight of empty mold :	6215.0	MAX Dry Density	2.2
Mold Volume:	2085.0	Water content %	8

Index No.:	1	2	3	4	5
WT. Of Mold+ wet soil	14678.0	10344.0	11094.0	11225	11168
WT. WET SOIL	4403.0	3559.0	4019.0	3953.0	4093.0
WT. Density	2.112	2.487	2.311	2.376	2.347

Face No.	10	20	30	40	50	60	70	80	90	100
Tare wt.	39.8	39.4	39.4	79	38.7	41.9	65	39.4	79.5	56
WT. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0
WT. Of dry soil & tare	146.7	147.0	146.9	147.0	144.0	141.9	143.1	142.6	143.0	142.5
WT. Of water	3.3	3.0	3.1	3.0	6.0	8.1	6.9	7.4	7.8	7.5
WT. Of dry soil	106.9	107.6	67.5	68.0	105.3	106.0	78.1	103.2	63.5	86.5
Water content %	3.1%	2.8%	4.6%	4.4%	5.7%	8.1%	6.8%	7.2%	11.0%	8.7%
AV.Water content %	2.9%		4.5%		6.9%		8.0%		9.8%	
Dry Density	2.061		2.092		2.162		2.200		2.136	



Contractor Engineer:-

Lab Engineer:-

Consultant Engineer:-



*Khalil*



Electric Express Train - HSR  
 From El Ain El Sokhna City To El Alamein - MATROUH  
 Section - 7 From FOKA To MARSA MATROUH  
 From Station 504+000 To Station 568+177



### Los Angeles abrasion AASHTO-T96

TESTING DATE:	29-10-2024	code	Station	555+000	555+140
LOCATION	K.P (555+500)	NKH3 (P.S.G 2)	Material	Prepared Subgrade	
NAME COMPANY	Negant Elkhaleg3		Quantity	1150m <sup>3</sup>	

#### Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3692	26.16

Contractor Engineer:-

Lab Engineer:-

Consultant Engineer:-



Kelvin



## Electric Express Train - HSR



Operating Lab

Al-Ruby Central Lab

### California Bearing Ratio TEST

Testing Date :	30-10-2024	Code	Zone	555+000	555+140
Location :	K.P (555+500)	NKH3 (P.S.G 2)			

#### Test Results


Composition % for Mold	
Mold No.	3
Mold Vol. (cm <sup>3</sup> )	2925
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	9799
Wet WT. (gm)	4765
Wet Density (g/cm <sup>3</sup> )	2.353
Dry Density (g/cm <sup>3</sup> )	2.378
Precise Density (g/cm <sup>3</sup> )	2.380
Compaction %	99.0

Moisture Ratio After Compacted Mold	
Task No.	-01
Tare WT. (gm)	46.4
Tare WT. + Dry WT. (gm)	193
Tare WT. + Dry WT. (gm)	141.3
Water WT. (gm)	7.7
Dry WT. (gm)	95.9
Moisture Content %	8.0

Stripping	
Mold No.	3
Date	30-10-2024
Initial Height (mm)	4.00
Final Height (mm)	4.00
Difference	0
Sample Height (mm)	119.00
Scaling Ratio %	0.0%

#### Load Reading :

119.00	0.68	1.27	1.91	2.54	3.18	3.80	4.45	5.00	5.63
Load Reading (mm)	0.68	0.13	0.20	0.28	0.36	0.44	0.53	0.60	0.74
Load (KN)	2.4	3.9	6.0	8.4	10.8	13.2	15.3	18.0	22.2



#### Calculations :

Penetration	Load	Standard Load	CBR	Mold - Compactive	Compactive	CRR
0.68	(KN)	(Bb)	(%)	(%)	(%)	At compactive (98%)
2.54	8.4	13.4	62.9%	99.0	98.8	62.2%
5.63	22.2	20.8	89.9%			89.9%

Contractor Engineer

Name :

Sign:

Consultant Engineer

Name :

Sign:



**MATERIAL  
INSPECTION  
REQUEST**



Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company								
Issued by Contractor	Name Eng/ AHMED SHOMAN	Sign		Date 10/11/2024	Time							
Contractor Reference	NKH3-SB3											
Received by ER				MIR	C1	C2	C3	DD	MM	YY	HR	MM
CODE-1	S1 to S21 Station Reference		D1 to D3 Depot Reference	Rp XXX Note For Kilometer point only Start Km is used								
CODE - 2	Work Activity											
CODE - 3	Sub Element of Activity											

Description of Materials	<b>REPLACEMENT FILL MATERIAL RESULTS</b>													
Location to be Used	555+000 to 555+140 [+0.70] 555+000 to 555+140 [+0.90 ]													
MAR Approval No						Date								
Supplier Name														
Test Requirement						Specification		Clause						
Reference Photos	Yes attached / No		Other											
Item	Description		Unit	Quantity	Arrival Date		Note							
1	Seive Analysis		M^3	850	09/11/2024									
2	Atterberg Limits		M^3	850	09/11/2024									
3	Proctor		M^3	850	10/11/2024									
4	CBR		M^3	850	12/11/2024									
Comments by:				Comments by:										
<b>APPROVAL STATUS</b>														

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ AHMED SHOMAN			
QA/QC *				
GARB**				
Employers Representative				

**MATERIAL  
APPROVAL  
REQUEST**



Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company							
Issued by Contractor	Name	Sign		Date		Time					
Contractor Reference	Eng/ AHMED SHOMAN			12-11-2024							
Received by ER	NKH3-SB3			C1	C2	C3	DD	M	YY	HH	MM
			MAR								

CODE-I	S1 to S2E Station Reference	D1 to D3 Depot Reference	Kp XXX Note: For Kilometer point only Start Km is used
CODE -J		Work Activity	
CODE -K		Sub Element of Activity	

Description of Test Materials		Soil ( A-1-a )				
Location of Test		K.P (555+500)				
Item	Specification	Test Requirement	Test Result Attachment	Remarks		
1	ASTM D 75	Aggregate Sampling	According to Specification			
2	ASTM C 136	Sieve Analysis	According to Specification			
3	ASTM D 1440	Passing Sieve # 200	1.60%			
4	ASTM D 4318	Atterberg Limit	N.P			
5	ASTM D 2974	Moisture Content	7.70%			
6	ASTM D 1557	Modified Proctor	2.21			
7	ASTM D 1883	CBR	97.70%			
8		LOS ANGLES	25.78			
Comments by:			Comments by:			

**APPROVAL STATUS**

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ AHMED SHOMAN			A
Designer				A
GARB *				
Employers Representative				

\* Alignment / Bridges: Culvert Only



**Electric Express Train - HSR**  
**From El Ain El Sokhna City To El Alamein - MATROUH**  
**Section - 7 From FDIA To MARSA MATROUH**  
**From Station 604+000 To Station 660+177**



Operating Lab.

AL Nuby Central Lab

**PARTICLE SIZE DISTRIBUTION OF SOIL**

TESTING DATE:	09-11-2024	Code	Zone	555+000	555+140
LOCATION	K.P(555+000)		Material	Sub Ballast (850m3)	
NAME COMPANY	Negmt Elkhaleg3	NKH3 (S.B-3)	Layer Thickness	20	

1-visual inspection test

2-Gradient test

Table classify

**A-agradation of bulk materials**

			SAMPLE WEIGHT [g]		22549.00		gm	Soil Classify	A-1-a
sieve size	2	1.5	1	4/3	21	8/3	# 4	PASS	PRO
Mass retained (g)	0.0	0.0	1960.0	4499.0	3051.0	3322.0	7973.0		WC
Cumulative Retained (g)	0.0	0.0	1960.0	6467.0	9518.0	12340.0	20813.0		CBR
Cumulative Retained %	0.0	0.0	6.7	28.7	42.2	56.8	92.3		Los Angles
Cumulative Passing %	100.0	100.0	91.3	71.3	57.8	43.1	7.7		Specific gravity

**B-soft material gradation**

			WT.OF sample		500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	132.00	288.00	399.00				
Cumulative Retained %	26.40	57.60	79.80				
Cumulative Passing %	73.60	42.40	20.20				

**C-General gradient**

sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	60.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	91.3	71.3	57.8	43.1	7.7	5.7	3.3	1.8
Limits		100-75	100-50	75-75		60-15		0-35	30-0	0-7

ATTERBERG LIMTS	LIQUID LIMIT ( L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor Engineer :-

Name :-

Sign :-

Lab. Engineer :-

Name :-

Sign :-



Consultant Engineer :-

Name :-

Sign :-



**Electric Express Train - HSR**  
**From El Ain El Sorkha City To El Alamein - MATROUH**  
**Section - 7 From FOKA TO MARSA MATROUH**  
**From Station 604+000 To Station 608+177**




**PROCTOR TEST**

TESTING DATE:	09-11-2024	Code	zone	655+000	655+140
LOCATION	KP(655+600)	NISHI (S.B - 1)			
NAME COMPANY	Negmt Elkhaleq 3				

Weight of empty mold :	6198.0	MAX Dry Density	2.219
Mold Volume:	2142.0	Water content %	7.7

trial no :	1	2	3	4	
Wt. DRY MOLD + wet soil	18632.0	11000.0	11388.0	11266	
Wt. WET SOIL	4332.0	4710.0	5098.0	4976.0	
Wt. Density	1.918	2.199	2.388	2.323	

Tare No.	4	28	22	16	33	55	15	19	
Tare wt.	73.6	29.4	42	39.4	77.8	80	80.3	38.2	
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0	
Wt. Of dry soil & tare	148.0	148.2	145.3	144.0	144.7	145.1	142.0	142.2	
Wt. Of water	2.0	1.8	4.7	5.4	8.3	4.9	8.0	7.7	
Wt. Of dry soil	69.4	103.8	103.5	105.2	65.9	65.1	64.7	106.1	
Water content %	1.9%	1.7%	4.5%	5.1%	7.9%	7.5%	13.0%	7.4%	
A.V/Water content %	2.3%		4.8%		7.7%		10.2%		
Dry Density	1.973		2.097		2.209		2.163		



Contractor Engineer :-

Name :-

Sign :-

Lab. Engineer :-

Name :-


Sign :-

ادارة التأهيل المركزي  
قطاع فوكا - مطروح

Consultant Engineer :-

Name :-

Sign :-



**Absorption & Aggregate specific gravity  
AASHTO-T85**

TESTING DATE:	10-11-2024	code	zone	555+000	555+140
LOCATION	K.P(555+500)	NKH3 (S.B - 3)			
NAME COMPANY	Negmt Elkhaleg3				

Weight of sample	2500	gm
Weight of saturated -dry surface sample (B)	2533	gm
Weight of saturated sample in water (C)	1548	gm
Weight of dry sample after heating (A)	2471	gm

Results:-

Bulk Specific gravity = A / (B-C)	2.509	
Apparent specific gravity = A / (A-C)	2.577	
Asorbition = ( B-A)/A	2.509	%

**Los Anglos abrasion AASHTO-T96**

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3711	25.78

Contractor Engineer :-

Name :

Sign :



Consultant Engineer :-

Name :

Sign :



## Electric Express Train - HSR



Operating Unit

Al-Habib Central Lab

### California Bearing Ratio TEST

Testing Date :	12-11-2024	Code	FROM STA :	555+000	555+140
Location :	K.P(555+500)				
Company Name	Negmt Elkhaleg3				

#### Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm <sup>3</sup> )	2100
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	10266
Wet WT. (gm)	5232
Wet Density (g/cm <sup>3</sup> )	2.33
Dry Density (g/cm <sup>3</sup> )	2.285
Proctored Density (g/cm <sup>3</sup> )	2.210
Compaction %	99.3

Moisture Ratio After Compacted Mold	
Tare No.	33
Tare WT. (gm)	81.3
Tare WT. + Wet WT. (gm)	150
Tare WT. + Dry WT. (gm)	145.1
Wet WT.	6.9
Dry WT. (gm)	63.4
Moisture Content %	7.7

Swelling	
Mold No.	1
Date	12-11-2024
Total Height (mm)	2.88
Final Height (mm)	3.00
Difference	0.12
Sample Height (mm)	120.00
Swelling Rate %	0.05%

#### Loading Reading :

Penetration (mm)	0.68	1.27	1.91	2.54	3.18	3.80	4.45	5.08	5.40
Load Reading (KN)	0.09	0.19	0.28	0.36	0.45	0.51	0.58	0.65	0.79
Load (KN)	2.7	5.7	8.4	10.8	12.9	15.3	17.7	19.5	23.7



#### Calculations :-

Penetration	Load	Standard Load	CBR	MR44 - Proportion	Properties	CBR
0.68	(KN)	(KN)	(%)	(%)	(%)	100 ± 10 %
2.50	10.40	15.4	68.9%	100	100	81.2%
5.40	19.50	20.8	97.4%			97.7%

Contractor Engineer

Name :

Sign :



Consulted Engineer

Name :

Sign :



**Electric Express Train - HSR**  
**From El AHH El Suhna City To El Alamein - MATROUH**  
**Section - 7 From FOKA TO MARSA MATROUH**  
**From Station 504+000 To Station 568+177**




## PROCTOR TEST

TESTING DATE	13-09-2024	Coop	ZONE	555+000	555+100
LOCATION	K.P (555+00)	NH3-TD (01)			
NAME COMPANY	Haggit Ekhaleg				


Weight of empty mold :	5600 g	MAX Dry Density	2.204
Mold Volume:	2122.0	Water content %	7.7

trial no:	1	2	3	4	
Wt. Of Molds wet soil	10189.0	10501.0	10678.0	10524	
WT. WET SOIL	4523.0	4541.0	5038.0	4554.0	
WT. Density	2.134	2.181	2.374	2.253	

Tare wt.	7	12	20	22	28	41	8	15	
WT. Of wet soil & tare	42.8	73.6	73.8	54.1	85.	46.1	46.8	21.3	
WT. Of dry soil & tare	156.0	156.0	156.0	156.0	156.0	156.0	156.0	156.0	
WT. Of water	153.2	147.2	145.6	144.6	143.8	142.4	140.5	129.2	
WT. Of dry soil	103.2	73.6	71.8	50.5	38.0	16.3	8.5	10.8	
Water content %	3.9%	3.8%	6.1%	6.8%	7.8%	7.8%	10.1%	10.8%	
AV. Water content %	3.8%		6.0%		7.8%		10.1%		
Dry Density	2.065		2.182		2.281		2.203		



Contractor Engineer



Lab. Engineer

Shahab Hamdi

Consultant Engineer

Omar Laibef

MATERIAL  
INSPECTION  
REQUEST



Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ AHMED SHOMAN		14/09/2023								
Contractor Reference	NKH3-T.B1										
Received by ER				MIR	C1	C2	C3	DD	M	YY	MM
CODE-1	S1 to S21 Station Reference		D1 to D2 Deposit Reference		Rp XXX Note For Kilometer point only Start Km is used						
CODE-2			Work Activity								
CODE-3			Sub Element of Activity								

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS										
	555+091 TO 555+094(-4.75)		555+065 TO 555+062(-4.50)								
	555+091 TO 555+095(+4.50)		555+065 TO 555+061(-4.25)								
	555+091 TO 555+096(-4.25)		555+065 TO 555+060(-4.00)								
	555+091 TO 555+097(-4.00)		555+065 TO 555+059(-3.75)								
	555+091 TO 555+098(-3.75)		555+065 TO 555+058(-3.50)								
	555+091 TO 555+099(-3.50)		555+065 TO 555+057(-3.25)								
Location to be Used	555+091 TO 555+100(-3.25)		555+065 TO 555+056(-3.00)								
	555+091 TO 555+101(-3.00)		555+065 TO 555+055(-2.75)								
	555+091 TO 555+102(-2.75)		555+065 TO 555+054(-2.50)								
	555+091 TO 555+103 (-2.50)		555+065 TO 555+053(-2.25)								
	555+091 TO 555+104(-2.25)		555+065 TO 555+052(-2.00)								
	555+091 TO 555+105(-2.00)										

MAR Approval No				Date	
Supplier Name					
Test Requirement				Specification	Clause
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve Analysis	M³	1250	12/09/2023	
2	Atterberg Limits	M³	1250	12/09/2023	
3	Proctor	M³	1250	13/09/2023	
4	CBR	M³	1250	14/09/2023	

Comments by:	Comments by:
A Sample has been taken from fill material by KK office to (NEGIDA LAB) and the result founded meet the specifications accepted	

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ AHMED SHOMAN	A-sho	14-3-2-24	
QA/QC*	Amr Jassar	Amr Jassar	14/3/2024	
GARB**				
Employers Representative				

**MATERIAL  
APPROVAL  
REQUEST**



Contractor Company	NEGMAR AL-KHANZEG CO.	Designer Company								
Issued by Contractor	Name: Eng/ AHMED SHOMAN	Date: 14-09-2024	Time:							
Contractor Reference	NKH-3-T.B1									
Received by ER:		MAR	C1	C2	C3	CG	M	T	V	SAD

CODE-1	SI to S2I Station Reference	SI to S3 Depot Reference	SI to K3 For Kilometer point only Start Km is used
CODE-2		Work Activity	
CODE-3		Sub Element of Activity	

Description of Test Materials		Soil ( A-1-z )		
Location of Test		K.P (555+500)		
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to Specification	
2	ASTM C 136	Sieve Analysis	According to Specification	
3	ASTM D 1440	Passing Sieve # 200	3.60%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture Content	7.70%	
6	ASTM D 1557	Modified Proctor	2.204	
7	ASTM D 1883	CBR	92.80%	
8		LOS	26.00%	
9		CU	15.54	


Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R.
Contractor	Eng/ AHMED SHOMAN	A.1.1	14-9-2024	A
Designer	Owner engineer	Owner engineer		A
GARD *				
Employers Representative				

\* Alignment / Bridges: Callout Only



**Electric Express Train - HSR**  
From El Aia El Sokhna City To El Alamein - MATROUH  
Section - T From FOKA TO MARSUA MATROUH  
From Station 564+000 To Station 568+177



### California Bearing Ratio TEST

Testing Date:	14-09-2024	Date:			
Location:	E.P (555-100)	Model:	JKCH3-TB (01)	Serial:	555-060
Company Name:	Second Elektronik				555-100

— 1 —


Composition To Be Used	
Molar No.	
Molar No. (g/mol)	1000
Molar WT. (g/mol)	7657
Molar WT. + Molar WT. (g/mol)	15314
One WT. (g/mol)	4077
One Density (g/cm <sup>3</sup> )	1.000
One Density (g/mm <sup>3</sup> )	1.000
One Density (kg/mm <sup>3</sup> )	1.000
Concentration %	99.7

Memory Ratio After Compacted Mold	
True Strain	11
Dry WT. (g/m)	46.1
True WT. <math>\times</math> Dry WT. (g/m)	299.8
True WT. <math>\times</math> Dry WT. (g/m)	301.35
Water Weight	18.2
Dry WT. (g/m)	233.3
Memory Content %	7.9

Swelling	
Stitch No.	3
Date	14-09-2018
Initial Height (mm)	9.10
Final Height (mm)	9.10
Difference	0.00
Length Height (mm)	116.84
Swelling Ratio %	0.00%

### Lending Register:

Penetration (mm)	0.04	1.27	3.91	7.54	11.18	23.80	44.48	51.00	64.40
Load (kg)	42	411	646	985	1214	1477	1731	1888	2137
Load (kN)	0.3	4.0	6.5	9.6	12.0	14.8	17.0	18.5	20.9



卷之三

Performance	Cost	Standard Cost	CHG	Actual vs. Projections	Forecasted	CHG
(Actual)	\$100	\$90	+11%	+7.1%	+5.1%	+10.4% (vs. +7.1%)
2018	4.3x	12.4	30.1%			30.4%
2019	15.85	20.8	-21.4%	+10.1%	15.0	+9.3%

#### **Continuer jusqu'à**

100

第二部分

A rectangular stamp with a double-line border containing Persian text. The text is arranged in two rows: the top row reads "سازمان اسناد و کتابخانه ملی" (National Archives and Library Organization) and the bottom row reads "جمهوری اسلامی ایران" (Islamic Republic of Iran).



Electric Express Train - HSR  
From El Ain El Sokhna City To El Alamein - MATROUH  
Section - 7 From FOKA To MARSA MATROUH  
From Station 504+000 To Station 568+177



Operating Lab

NEGIDA Central Lab

### PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	12-09-2024	Code	Material	Aggregate MixFor Tech. Block	
LOCATION	K.P (555+500)			1260 m <sup>3</sup>	
NAME COMPANY	Negmt Elkhaleq	NKHS -TB (01)	Quantity	555+050	555+100
Total Volume (m <sup>3</sup> )		zone			

C-Grain test

Analysis of bulk material			SAMPLE WEIGHT (g)		24360.00		gm
sieve size	2	1.6	1	472	211	83	# 4
Mass retained (g)	0.0	627.0	2432.0	2323.0	4492.0	1989.0	4188.0
Cumulative Retained (g)	0.0	627.0	3088.0	5354.0	8786.0	11482.0	15662.0
Cumulative Retained %	0.0	2.8	12.8	22.1	40.2	47.1	64.3
Cumulative Passing %	100.0	97.4	87.4	77.9	58.8	52.9	35.7

Table classify	
Soil Classification	A-1-3
Proctor without cement	2.204
Water Content	7.70
Proctor With Cement	
Water Content	
Absorption	2.22%
LOS	26%
CU	15.54
C.B.R.	92.8%

Basic mineral proportion			WT OF sample		500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	232.00	401.00	449.00				
Cumulative Retained %	46.40	80.20	89.80				
Cumulative Passing %	53.60	19.80	10.20				

C-General gradient			WT OF sample		500.00		gm
sieve size(in)	2	1.6	1	3/4	1/2	3/8	# 4
sieve size(mm)	60.0	37.5	25.0	18.0	12.5	9.5	# 10
Cumulative Passing %	100.0	97.4	87.4	77.9	69.8	52.9	28.7
							10.1
							7.1
							3.8

ATTERBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	—	—	N.P

Contractor Engineer

Lab. Engineer

Rashed Hamdi

Consultant Engineer

Omar Yousaf

