

Contractor Company	Orange for Import & Export and General Contracting Company			Designer Company				(AHE) & (FHECOR)			
Issued by Contractor	Name	Sign		Date/Serial Number				Time			
	Eng: Hesham Magdy	هشام مجدي		07-12-2023 (OR-03 M.A-01)				09:00 AM			
Received by ER	Eng: Gaber Ibrahim		MAR(01)	C1	C2	C3	DO	MM	YY	HH	MM
				310+205	EW	C5	07	12	23	09	00

CODE - 1	S1 to S21 Station Reference	01 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	3		
CODE - 3	Work Activity		
	Sub Element of Activity		

Description of Materials	Stockpile For Replacement Layer		
Location to be Used	Pipe Culvert @ KP 310+205		
Sample only	Yes	Materials Type	Crushed Aggregate
Supplier Name	RATEB	Data Sheet provided	Yes attached
Reference in BoQ		Specification	- GEOTECHNICAL REPORT FROM (A&A) CONSULTANT, Marh 2023-SYSTRA RM ON 20-03-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-4L3) VERSION 2 BY CIVECON GROUP.
Prequalification reference		Test Samples Results	Approved
Reference Photos	No	Other	
Comments by: Eng (KK)		Comments by: Eng. (ER)	
١- تم إجراء الاختبارات المعملية بمكتب معمل الإستشارات الهندسية (CEL) . ٢- وتم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.		1- All tests were carried-out by (Consulting Engineer Bureau & Laboratories), Depended on samples submitted by material engineer for both contractor , GARB consultant. And general consultant (systra) 2- Results report attached and acceptable with the project specifications. 3- Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Hesham Magdy	هشام مجدي		A
QA/QC (K.K)*	Eng: Hesham Sabry	هشام صبري	10/12/2023	A
Structure (SYSTRA)	Eng. Abdalrahman Yousry	عبد الرحمن يوسف		AWC
GARB**	Eng. Ahmed Galal	أحمد جلال		
Employers Representative	Eng: Gaber Ibrahim	غابر إبراهيم	10-12-2023	A.W.C

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+205
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 003
Sample No. : 02

Dear Gentleman,

Attached here with the Culvert Sample delivered on 07/12/2023

Materials test

1. Sieve analysis according to ASTM C-136.
2. Material finer than sieve No. 200 according ASTM D-1140.
3. Specific Gravity & Absorption according to ASTM C-127 & D 6473.
4. Los Anglos according to ASTM C-131.
5. Soundness according to ASTM C-88.

Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken.

Signature 

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-eg.com

CELConsulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+205
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 003
Sample No. : 02

Results of sieve analysis according to ASTM D-422.

Sieve Size (mm)	Passing %
50	100
37.5	95.1
25.0	75.1
19.0	63.1
12.5	31.5
9.50	24.1
4.75	5.8
2.36	4.6
2.00	4.0
1.18	3.4
0.600	2.9
0.425	2.4
0.300	2.0
0.150	1.8

Signature: 
الساحل الممالسي 02

المرور من قبل: المهندس: محمد السيد - القاهرة

2

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093**IAS**
ACCREDITED
Testing Laboratoryش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com



Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+205
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 003
Sample No. : 02

**Materials finer than 75 μm (no.200) sieve
by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μm (No.200)	1.5

مکتب معاصر الدراسات الهندسية
 الساجل الشعاعي 02
 CF
 Signature /
 د. محمد ج. العبدالله

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+205
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 003
Sample No. : 02

Results of Specific Gravity and Absorption
of Course Aggregate
ASTM C127 & D 6473

Test	Results
Bulk Specific Gravity (OD)	2.51
Bulk Specific Gravity (SSD)	2.53
Apparent Specific Gravity.	2.58
Absorption %	1.12

Note:

- (OD) Refer to Oven Dry.
- (SSD) Refer to Saturated Surface Dry.

Signature



Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+205
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 003
Sample No. : 02

RESISTANCE TO DEGRADATION
OF SMALL SIZE AGGREGATE BY ABRASION
AND IMPACT IN LOS ANGELES MACHINE
ASTM C-131

Test	Results
Amount of loss by abrasion and impact (%) Coarse aggregate	18.5

- According to Project Specs:
The amount of loss by abrasion and impact for moderate weathering
- Shall not exceed 40% (when Subjected to 500 revolutions)

The test results is (~~Comply~~) Not Comply) with specifications limits.

مكتب معامل الاستشارات الهندسية
02
Signature /

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+205
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 003
Sample No. : 02


SOUNDNESS OF AGREGATE BY USE OF SODUIM SULFAT
(FIVE CYCLES)ASTM C-88

Test	Results
Soundness by using Sodium Sulfate (%)	3.214

- According to Project Specs:
The amount of Soundness not more than 12%


The test results is (☒ Comply - ☐ Not Comply) with specifications limits.


Signature: 02
المهندس / 02
مكتب معامل الاستشارات الهندسية

Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)				
Issued by Contractor	Name	Sign	Date/Serial Number 07-12-2023 (OR-03 M.A-01)		Time 09:00 AM			
	Eng: Hesham Magdy							
Received by ER	Eng: Gaber Ibrahim	MAR(01)	C1	C2	C3	DD	MM	YY
			310+215	EW	CS	07	12	23
							HH	MM
							09	00

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	3		
CODE-3			

Description of Materials	Stockpile For Replacement Layer		
Location to be Used	Pipe Culvert @ KP 310+215		
Sample only	Yes	Materials Type	Crushed Aggregate
Supplier Name	RATEB	Data Sheet provided	Yes attached
Reference in BoQ		Specification	- GEOTECHNICAL REPORT FROM (ABA) CONSULTANT, March 2023-SYSTRA RN ON 20-03-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (C021-41.2) VERSION 2 BY CIVECON GROUP.
Prequalification reference		Test Samples Results	Approved
Reference Photos	No	Other	
Comments by: Eng. (KK)		Comments by: Eng. (ER)	
١- تم إجراء الاختبارات المعملية بمكتب معمار الإستشارات الهندسية (CEL). ٢- وتم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.		1- All tests were carried-out by (Consulting Engineer Bureau & Laboratories), Depended on samples submitted by material engineer for both contractor , GARB consultant. And general consultant (systra) 2- Results report attached and acceptable with the project specifications. 3- Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Hesham Magdy			A
QA/QC (K.K)*	Eng: Hesham Sabry		10/12/2023	A
Structure (SYSTRA)	Eng. Abdalrahman Yousry			AWC
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng: Gaber Ibrahim			A.W.C

07-12-2023

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+215
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 002
Sample No. : 01

Dear Gentleman,

Attached here with the Culvert Sample delivered on 07/12/2023

Materials test

1. Sieve analysis according to ASTM C-136.
2. Material finer than sieve No. 200 according ASTM D-1140.
3. Specific Gravity & Absorption according to ASTM C-127 & D 6473.
4. Los Anglos according to ASTM C-131.
5. Soundness according to ASTM C-88.

Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken.


مكتب معامل الإستشارات الهندسية
02
المناخيل الشمالية
Signature: 

CEL

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+215
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 002
Sample No. : 01

Results of sieve analysis according to ASTM D-422.

Sieve Size (mm)	Passing %
50	100
37.5	94.6
25.0	72.0
19.0	60.1
12.5	26.2
9.50	23.0
4.75	3.1
2.36	2.9
2.00	2.4
1.18	2.0
0.600	1.9
0.425	1.7
0.300	1.5
0.150	1.3

Signature

مكتب معامل الاستشارات الهندسية
المسجل رقم 002
الاسم: المهندس

د. محمد السيد - المهندس - القاهرة

2

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



3 ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : 27367231 - 27363093
www.cel-ezved.com

CEL

Consulting Engineering Bureau & Laboratories

مكتب معامل الإستشارات الهندسية

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+215
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 002
Sample No. : 01

Materials finer than 75 μ m (no.200) sieve
by washing ASTM D-1140.

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ m (No.200)	0.30

Signature 02 
مكتب معامل الإستشارات الهندسية
الساحل الشمالي - مصر
د. محمد عبد الله - م. أحمد - م. محمد - م. أحمد

3

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

IAS
ACCREDITED
Testing Laboratory

3 ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+215
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 002
Sample No. : 01

Results of Specific Gravity and Absorption
of Course Aggregate
ASTM C127 & D 6473

Test	Results
Bulk Specific Gravity (OD)	2.53
Bulk Specific Gravity (SSD)	2.57
Apparent Specific Gravity.	2.64
Absorption %	2.1

Note:

- (OD) Refer to Oven Dry.
- (SSD) Refer to Saturated Surface Dry.

Signature /  02 الساحل الشمالي

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الإستشارات الهندسية

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+215
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 002
Sample No. : 01

RESISTANCE TO DEGRADATION
OF SMALL SIZE AGGREGATE BY ABRASION
AND IMPACT IN LOS ANGELES MACHINE
ASTM C-131

Test	Results
Amount of loss by abrasion and impact (%) Coarse aggregate	23.1

- According to Project Specs:
The amount of loss by abrasion and impact for moderate weathering
- Shall not exceed 40% (when Subjected to 500 revolutions)

The test results is (☒ Comply - ☐ Not Comply) with specifications limits.

Signature  02

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

IAS
ACCREDITED
Testing Laboratory

ش.م.ك. الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egvpt.com

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 310+215
Type of sample : Culvert Mixed Aggregate
Delivery Date : 07/12/2023
Reporting Date : 14/12/2023
Reporting No. : 002
Sample No. : 01

SOUNDNESS OF AGREGATE BY USE OF SODUIM SULFAT
(FIVE CYCLES)ASTM C-88

Test	Results
Soundness by using Sodium Sulfate (%)	3.241

- According to Project Specs:
The amount of Soundness not more than 12%

The test results is (☒ Comply - ☐ Not Comply) with specifications limits.

Signature 

MATERIAL INSPECTION REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)	
Issued by Contractor	Name	Sign	Date/ Serial Number	Time	
	Eng: Hesham Magdy	هشام مجدي	10-12-2023 (OR-05 M.I.01)	12:00 PM	
Received by ER	Eng. Gaber Ibrahim	MIR(01)	310+215	EW	CS
			DD	MM	YY
			10	12	23
			HH	MM	
			12	00	

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Replacement Layer				
Location to be Used	Pipe Culvert KP 310+215 <i>seg. 01/03</i>				
MAR Approval No	(OR-03 M.A-01-(310+215))		Date	10-12-2023	
Supplier Name	RATEB				
Test Requirement	PLT (ASTM D 1196)		Specification	- GEOTECHNICAL REPORT FROM (ASA) CONSULTANT, March 2023-SYSTRA RN ON 20-03-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (CG2)-41.2) VERSION 2 BY CIVECON GROUP.	
Reference Photos	No		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	02	10-12-2023	
2					
4					
Comments by : GARB/ KK			Comments by: ER		
١- تم بواسطة تم اختبار القطاع (Plate Loading Test) من قبل مكتب معامل الإستشارات الهندسية (CEL) . ٢- تم التحقيق من المواصفات المطلوبة .			1-P.L.T was carried- out by (CEL) Lab attendance of material engineer for both contractor, GARB Consultant and general consultant (SYSTRA). 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.		
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Eng: Hesham Magdy	هشام مجدي	10-12-2023	A	
QA/QC *	Eng. Hesham Sabry	<i>[Signature]</i>	12/12/2023	A	
Structure (SYSTRA)	Eng. Abdalrahman Yousry	<i>[Signature]</i>		AWC	
GARB**	Eng. Ahmed Galal				
Employers Representative	Eng. Gaber Ibrahim	<i>[Signature]</i>	12/12-2023	A.W.C	

* Designer

Company : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh
Priority Sector (4) - Alexandria to Borg Al Arab.
Subject : Determine the deformation and strength characteristics of soil by the plate loading test according ASTM D 1196 and project specs requirements
Test Date : 10/12/2023
Report Date : 12/12/2023
Test Location : Culvert (at station 310+215) Left side
Report No. : 002

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 500 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 500 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required



7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until 9.821 ton to achieve soil stress (5.0 Kg/cm²)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing



**Determine the deformation and strength characteristics of soil
By the plate loading test according specifications**

ASTM D 1196

Report

- Test level : Culvert (at station 310+215) Left side
- TEST No. : 02
- Type of soil : Soil replacement.

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	500
- date of measurement	10/12/2023
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Stage No.	settlement (mm)	Soil stress Kg/cm ²
1	2.80	5.00

Signature /



(03 of 6)

Company Name : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 10 / 12 / 2023
report date : 12 / 12 / 2023
Location : Culvert 4 (at station 310+215) left side
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils
ASTM D 1196

Data sheet

Loading Stage

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.50	19.90	0.10	19.75	0.25	19.70	0.30	0.22
2	1.00	19.71	0.29	19.62	0.38	19.58	0.42	0.36
3	1.50	19.40	0.60	19.30	0.70	19.26	0.74	0.68
4	2.00	19.18	0.82	19.14	0.86	19.10	0.90	0.86
5	2.50	18.85	1.15	18.70	1.30	18.52	1.48	1.31
6	3.00	18.40	1.60	18.32	1.68	18.20	1.80	1.69
7	3.50	18.10	2.00	18.04	2.00	18.01	2.00	1.95
8	4.00	17.85	2.15	17.51	2.49	17.30	2.70	2.45
9	4.50	17.60	2.40	17.23	2.77	17.12	2.88	2.68
10	5.00	17.41	2.59	17.20	2.80	17.00	3.00	2.80

Unloading Stage

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	5.00	17.41	2.59	17.20	2.80	17.00	3.00	2.80
2	3.50	17.55	2.45	17.46	2.54	17.91	2.09	2.38
3	2.50	17.71	2.29	17.62	2.38	18.10	1.90	2.19
4	1.50	17.95	2.05	17.80	2.20	18.43	1.57	1.94
5	0.00	18.53	1.47	18.30	1.70	18.66	1.34	1.50

Signature /



(4 of 6)

Company Name
Project

: Orange Construction.
: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) -
Alexandria to Borg El Arab,
: 10 / 12 / 2023
: 12 / 12 / 2023
: Culvert 4 (at station 310+215) left side
: 02

Test Date
report date
Location
Test No.

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p \cdot B (1 - \mu^2 / E_p) \cdot I$$

S (mm) : Settlement immediately
p (kg/cm²) : Stress at foundation level
B (m) : Foundation Width
I : Factor depends on the foundation shape and rigidity
E_p : Modulus of elasticity
μ : Poisson's ratio

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.22	0.50	982	50	0.3	0.79	829.5
2	0.36	1.00	1964	50	0.3	0.79	989.3
3	0.68	1.50	2946	50	0.3	0.79	792.9
4	0.86	2.00	3929	50	0.3	0.79	835.9
5	1.31	2.50	4911	50	0.3	0.79	686.0
6	1.69	3.00	5893	50	0.3	0.79	636.8
7	1.95	3.50	6875	50	0.3	0.79	645.2
8	2.45	4.00	7857	50	0.3	0.79	587.7
9	2.68	4.50	8839	50	0.3	0.79	602.8
10	2.80	5.00	9821	50	0.3	0.79	642.6

Average values of the deformation modulus at mentioned stress is from 0.00 to 1.5
kg/cm²

724.9

Kg/cm²

Signature: 
مكتب معامل الاستشارات الهندسية
الاستشارات المعمارية
إلى التصميم الحضري ، 537 - 991 - 219
3 شارع الملك الأفضل - الزمالة
(5 of 6)

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel & Fax : 27367231 - 27363093


IAS
ACCREDITED
Testing Laboratory

3 ش الملك الأفضل
الزمالة - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 10 / 12 / 2023
report date : 12 / 12 / 2023
Location : Culvert 4 (at station 310+216) left side
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils

ASTM D1196



Loading	0	1	2	3	5	6	7	8	9	10	11
Stage(Kg)	0	982	1964	2946	3929	4911	5893	6875	7857	8839	9821
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50	3.00	3.50	4.00	4.50	5.00
Settlement (mm)	0.00	0.22	0.38	0.68	0.88	1.31	1.69	1.95	2.45	2.68	2.80

UnLoading	1	2	3	4	5
Stage(Kg)	9821	6875	4911	2946	0
Stress (Kg/cm2)	5.00	3.50	2.50	1.50	0.00
Settlement (mm)	2.80	2.38	2.19	1.94	1.50

Signature

مكتب معامل الاستشارات الهندسية
الاختبارات المعملية
رقم الترخيص 219-991-537
القاهرة - الجيزة - مصر

(6 of 6)

Company : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh
Priority Sector (4) - Alexandria to Borg Al Arab.
Subject : Determine the deformation and strength characteristics of soil by the plate loading test according ASTM D 1196 and project specs requirements
Test Date : 10/12/2023
Report Date : 12/12/2023
Test Location : Culvert (at station 310+215) Right side
Report No. : 001

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 500 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 500 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required



7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until **9.821 ton** to achieve soil stress (**5.0 Kg/cm²**)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing



Determine the deformation and strength characteristics of soil
By the plate loading test according specifications

ASTM D 1196

Report

- Test level : Culvert (at station 310+215) Right side
- TEST No. : 01
- Type of soil : Soil replacement.

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	500
- date of measurement	10/12/2023
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Stage No.	settlement (mm)	Soil stress Kg/cm ²
1	2.19	5.00

Signature


مكتب معامل الاستشارات الهندسية
الاستشارات الهندسية
219 991 - 537
33 شارع النخيل - الزمالة
(03 of 6)

Company Name : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 10 / 12 / 2023
report date : 12 / 12 / 2023
Location : Culvert 4 (at station 310+215) right side
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils
ASTM D 1196

Data sheet

Loading Stage

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.50	19.82	0.18	19.60	0.40	19.49	0.51	0.36
2	1.00	19.70	0.30	19.51	0.49	19.33	0.67	0.49
3	1.50	19.10	0.90	19.00	1.00	18.92	1.08	0.99
4	2.00	18.91	1.09	18.86	1.14	18.59	1.41	1.21
5	2.50	18.72	1.28	18.41	1.59	18.38	1.62	1.50
6	3.00	18.36	1.64	18.20	1.80	18.16	1.84	1.76
7	3.50	18.30	2.00	18.15	2.00	18.10	2.00	1.82
8	4.00	18.21	1.79	18.09	1.91	18.04	1.96	1.89
9	4.50	18.10	1.90	18.03	1.97	18.00	2.00	1.96
10	5.00	17.87	2.13	17.81	2.19	17.76	2.24	2.19

Unloading Stage

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	5.00	17.87	2.13	17.81	2.19	17.76	2.24	2.19
2	3.50	18.10	1.90	18.04	1.96	17.91	2.09	1.98
3	2.50	18.94	1.06	18.45	1.55	18.40	1.60	1.40
4	1.50	19.20	0.80	19.03	0.97	19.00	1.00	0.92
5	0.00	19.60	0.40	19.51	0.49	19.43	0.57	0.49

Signature

مكتب معامل الاستشارات الهندسية
الإستشارات المعمورة
رقم التسجيل 219 - 991 - 537
3 شارع النهضة الأمامية - الزمالة

(4 of 6)

Company Name
Project

: Orange Construction,
: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) -
Alexandria to Borg El Arab.

Test Date
report date

: 10 / 12 / 2023
: 12 / 12 / 2023

Location
Test No.

: Culvert 4 (at station 310+215)
: 01

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p \cdot B (1 - \mu^2 / E_s) \cdot I$$

S (mm) : Settlement immediately
p (kg/cm²) : Stress at foundation level
B (m) : Foundation Width
I : Factor depends on the foundation shape and rigidity
E_s : Modulus of elasticity
μ : Poisson's ratio

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.36	0.50	982	50	0.3	0.79	494.7
2	0.49	1.00	1964	50	0.3	0.79	738.6
3	0.99	1.50	2946	50	0.3	0.79	542.8
4	1.21	2.00	3929	50	0.3	0.79	592.5
5	1.50	2.50	4911	50	0.3	0.79	600.4
6	1.76	3.00	5893	50	0.3	0.79	612.7
7	1.82	3.50	6875	50	0.3	0.79	692.5
8	1.89	4.00	7857	50	0.3	0.79	762.1
9	1.96	4.50	8839	50	0.3	0.79	826.7
10	2.19	5.00	9821	50	0.3	0.79	821.9

Average values of the deformation modulus at mentioned stress is from 0.00 to 1.5 kg/cm²

668.5


Kg/cm²

Signature: 
مكتب معامل الاستشارات الهندسية
الاستشارات الهندسية
رقم التسجيل المميز : 537 - 991 - 219
القاهرة - شارع الملك الأفضل - الزمالك
(5 of 6)

Company Name : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 10 / 12 / 2023
report date : 12 / 12 / 2023
Location : Culvert 4 (at station 310+215)
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils

ASTM D1196



Loading	0	1	2	3	5	6	7	8	9	10	11
Stage(Kg)	0	982	1964	2946	3929	4911	5893	6875	7857	8839	9821
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50	3.00	3.50	4.00	4.50	5.00
Settlement (mm)	0.00	0.36	0.49	0.99	1.21	1.50	1.76	1.82	1.89	1.96	2.19

UnLoading	1	2	3	4	5
Stage(Kg)	9821	6875	4911	2946	0
Stress (Kg/cm2)	5.00	3.50	2.50	1.50	0.00
Settlement (mm)	2.19	1.96	1.40	0.92	0.49

Signature

مكتب معامل الاستشارات الهندسية
الاستشارات المعمارية
إدارة التسجيل والتوثيق : 219-951-537
الشارع الملك الأفضل - الزمالة

(6 of 6)


Date: 12/12/2023

Project : Electric Express Train, AlAin Sokhna To Marsa Matrouh, Priority Sector (4)
– Alexandria to Borg Al Arab
Company : Orange Construction Company
Location : Culvert at Station (310+215) Right side & Left Side
Test Date : 10-12-2023
Reports No. : (001 & 002)
Type of soil : Replacement layer is crushed stone
Subject : Check the immediate settlement of pipe culvert under embankment of High Speed Electric train, on replacement layer based on the Results of the PLTs no. (001 & 002).

1- Introduction

The aim of this report is to analyze the results of plate load tests (PLT) carried out on the compacted layer of crushed stone of size 1 or size 2 or mix with ratio (1:1), prepared for one vent pipe Culvert raft foundation for High Speed Electric Train.

The recommended foundationsystem is raft foundation with dimensions $B \times L = 1.72 \text{ m} \times 60 \text{ m}$ on 1.00 m thickness crushed stone. The recommended allowable bearing capacity at foundation level is 1.50 kg/cm^2 . According to Technical report prepared by A&A consultant office. The geotechnical report by A&A recommended an average modulus of subgrade reaction for the culvert's raft footing to be considered conservatively as 650 ton/m^3 .



2- Plate Load Tests

All Tests were carried out with the following specification

- The test was carried out according to ASTM D 1196 and project specs requirements.
- Loading plates consists of two plates with 600 mm and 300 mm diameter.



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



3 ش الملك الأفطال
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣

- Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600/300 mm dia. 30 mm thickness, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The Geotechnique report recommended soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required, with machine 15 tons.

3- Evaluation the Results of PLT No. (001)

The maximum required allowable bearing pressure at foundation level on the compacted replacement layer is $(q) = 1.50 \text{ kg/cm}^2$. The results of PLT (001) is shown in Fig. (1).




Figure (1) Load-settlement PLT (001) Culvert St (310+215) Right side on replacement layer for Raft Foundation

- The plate diameter = 0.600 m
- Footing width (B) = 1.72 m
- The settlement of the plate under stress of $1.50 \text{ kg/cm}^2 = 1.00 \text{ mm}$

3.1 Footing immediate settlement (S_i) based on Settlement of PLT (at dry conditions)

The plate load test can be used to directly estimate the immediate settlement of a footing. For settlement of medium to dense sands caused by an applied surface loading, an empirical equation developed Terzaghi and Peck (1967) relates the depth of penetration of the steel plate S_f to the settlement of the actual footing S is as follows:



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون • فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

$$S = \frac{S_1}{\left(1 + \frac{D_1}{D}\right)^2}$$

Where: S = settlement of the footing (m)

S_1 = settlement of the steel plate (m) or (mm)

D_1 = smallest dimensions of the steel plate (m)

D = smallest dimensions of the footing (m)

$$S_{dry} = 4 \times S_1 / (1 + D_1/D)^2 = 4 \times 1.0 / [1 + (0.60/1.72)]^2 = 4.0 / 1.82 = \underline{2.20 \text{ mm}} < 25 \text{ mm (OK)}$$

3.2 Footing immediate settlement (S_i) based on modulus of deformation estimated from the results of plate load test

$$S_i = \left(\frac{1 - \mu^2}{E} \right) q B I_p$$

- Poisson's ratio (μ) For granular soil = 0.30

- I_p For flexible strip raft foundation = 2.24

- B = 1.72 m

- E_s = 542 kg/cm² (Average value of the deformation modulus at stress in the range from 0.50 to 1.50 kg/cm²)

- The required allowable bearing capacity over the replacement layer = 2.00 kg/cm²

$$S = (0.91/542) \times 1.50 \times 1.72 \times 2.24 = 0.00970 \text{ m} = \underline{9.70 \text{ mm}} < 50 \text{ mm (OK)}$$

3.3 Footing estimated subgrade reaction (K_s)

The modulus of subgrade reaction ($K_s = q/S_i$) is estimated as the recommended design stress (q) divided by the corresponding estimated footing settlement (S_i), the same procedures had been recommended as per **ACI-336.2R_88**.

$$\text{Modulus of subgrade Reaction } (K_s) = (q/S_i) = 150/9.70 = 15.46 \text{ MN/m}^3 = 1546 \text{ t/m}^3 > 650 \text{ t/m}^3 \text{ (OK)}$$

On the other hand, the modulus of elasticity of soil (E_s) may approximately be related to the modulus of subgrade reaction using the equation proposed by Bowels (1982) as:

$$E_s = K_s B (1 - \mu^2) I_p$$

And consequently

$$K_s = E_s / B (1 - \mu^2) I_p = 5420 / (1.72 \times 0.91 \times 2.24) = 1546 \text{ t/m}^3$$



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

4- Evaluation the Results of PLT No. (002) مكتب معامل الاستشارات الهندسية

The maximum required allowable bearing pressure at foundation level on the compacted replacement layer is $(q) = 1.50 \text{ kg/cm}^2$. The results of PLT (002) is shown in Fig. (2).




Figure (2) Load-settlement PLT (002) Culvert St (310+215) lift side on replacement layer for Raft Foundation

- The plate diameter = 0.600 m
- Footing width (B) = 1.72 m
- The settlement of the plate under stress of $1.50 \text{ kg/cm}^2 = 0.70 \text{ mm}$

4.1 Footing immediate settlement (S_f) based on Settlement of PLT (at dry conditions)

The plate load test can be used to directly estimate the immediate settlement of a footing. For settlement of medium to dense sands caused by an applied surface loading, an empirical equation developed Terzaghi and Peck (1967) relates the depth of penetration of the steel plate S_f to the settlement of the actual footing S is as follows:

$$S = \frac{4S_f}{\left(1 + \frac{D_f}{D}\right)^2}$$

Where: S = settlement of the footing (m)

S_f = settlement of the steel plate (m) or (mm)

D_f = smallest dimensions of the steel plate (m)

D = smallest dimensions of the footing (m)

$$S_{dry} = 4 \times S_f / \left(1 + D_f/D\right)^2 = 4 \times 0.7 / \left[1 + (0.60/1.72)\right]^2 = 2.80 / 1.82 = \underline{1.53 \text{ mm}} < 50 \text{ mm (OK)}$$



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



3 ش الملك الأفضل
الزمالة - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

4.2 Footing immediate settlement (S_i) based on modulus of deformation estimated from the results of plate load test

$$S_i = \left(\frac{1 - \mu^2}{E} \right) q B I_p$$

- Poisson's ratio (μ) For granular soil = 0.30
 - I_p For flexible strip raft foundation = 2.24
 - $B = 1.72$ m
 - $E_s = 793$ kg/cm² (Average value of the deformation modulus at stress in the range from 0.50 to 1.50 kg/cm²)
 - The required allowable bearing capacity over the replacement layer = 2.00 kg/cm²
- $S = (0.91/793) * 1.50 * 1.72 * 2.24 = 0.00663$ m = **6.63 mm** < 25 mm (OK)

4.3 Footing estimated subgrade reaction (K_s)

The modulus of subgrade reaction ($K_s = q/S_i$) is estimated as the recommended design stress (q) divided by the corresponding estimated footing settlement (S_i), the same procedures had been recommended as per ACI-336.2R_88.

$$\text{Modulus of subgrade Reaction } (K_s) = (q/S_i) = 150/6.63 = 22.62 \text{ MN/m}^3 = 2262 \text{ t/m}^3 > 650 \text{ t/m}^3 \text{ (OK)}$$

On the other hand, the modulus of elasticity of soil (E_s) may approximately be related to the modulus of subgrade reaction using the equation proposed by Bowels (1982) as:

$$E_s = K_s B (1 - \mu^2) I_p$$

And consequently

$$K_s = E_s / B (1 - \mu^2) I_p = 7930 / (1.72 * 0.91 * 2.24) = 2262 \text{ t/m}^3$$



5. Summary

Based on the results of two plate load tests carried out on replacement layer for the raft foundation prepared for Twin vents Pipe culvert at station (310+215), the immediate settlement estimated for flooding area with $B= 1.72$ m and under design load of 1.50 kg/cm^2 are summarized in the following table.

PLT (No.)	Culvert location	Testing at dry State					
		Plate	Footing Immediate settlement (S_f)		(E_s)	(K_s)	
		Sp (mm)	Equ. (1) (mm)	Equ. (2) (mm)	(kg/cm ²)	(MN/m ²)	(t/m ²)
001	Station 310+215 Right side	1.00	2.20	9.70	542	15.46	1546
002	Station 310+215 left side	0.70	1.50	6.63	793	22.62	2262
Average		0.85	1.85	8.17	668	19.04	1904

- The estimated immediate settlements are within the allowable limits for loaded area on cohesionless soil.
- The **deformation modulus (E_s)** as estimated from the plate load test results reflects the stiffness of the compacted replacement layer, the value of E_s is of about **668 kg/cm^2** (as an average value)
- The modulus of **subgrade reaction ($K_s = p/\delta$)** as parameter depends on the induced settlement under design load, can be assumed to be **1904 t/m^3** (as an average value).
- The geotechnical report prepared by A&A Consultant assumed the value of the subgrade reaction, K_s , under design load of 15 t/m^2 to be in the range of 650 t/m^3 for rafts with width less than 10 m, this value is based on maximum allowable raft settlement of about 23 mm. On the other hand, the analysis of PLTs No. (1 & 2) for assumed loaded area of $3.34 \text{ m} \times 54 \text{ m}$ under allowable design load of 15 t/m^2 showed that, the estimated value for the modulus of subgrade reaction (K_s) is 1904 t/m^3 , which is corresponding to estimated settlement of only 15.86 mm (as an average value)..

6- General Conclusions

The estimated subgrade reaction values are higher than the value as 650 t/m^3 as recommended by the geotechnical report prepared by A&A Consultant, **therefore, the results reflect the good quality of the compacted crushed stone layer.**

Consultant Engineer



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد أعمال الجسر الترابي والأعمال الصناعية للخط الأول لمسار القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
(قطاع وادي النطرون / برج العرب) أعمال سن الفلتر
لتنفيذ المسافة من الكم ٣١٠,٠٠٠ إلى الكم ٣١٠,٣٠٠ بطول ٣٠٠ كم (بالأمر المباشر).

بند (١-١):

بالمتر المكعب أعمال توريد وفرش طبقة فلتر من الأحجار الصلبة المندرجة ناتج تكسير كسارات والمطابقة للمواصفات وأقصى حجم حبيبي ما بين ٢٠ مم إلى ٧٥ مم ولا يزيد نسبة المار من منخل ٢٠٠ عن ٥% والنترج الوارد بالاشتراطات الخاصة بالمشروع وهي أحجار مقل من ١ سن ٢ سن ٤ أو ٦ بنسبة ١:١:١ ولا يقل معامل المرونة EV2 من تجربة لوح التحميل عن ٥٠ ميجا بسكال ولا يزيد نسبة الفاقد بجهاز لوس أنجلوس عن ٤٥% والفئة تشمل أعمال التجارب المعملية والبند يشمل اجراء التجارب المعملية والحقلية طبقاً لأصول الصناعة الممتازة وتقرير الاستشاري وتعليمات المهندس المشرف.

- لمسافة نقل ٢٠ كم.

- الفئة شاملة قيمة المادة المحجيرة.

- يتم احتساب ١,٣ جنية للكم بالزيادة أو النقصان.

السعر ابتداءً من شهر سبتمبر طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ ٢٠٢٤-٠٦-٢٠

تنفيذ : "شركة أورنجك للاستيراد والتصدير"

عقد رقم (٢٠٢٤/٢٠٢٣/٩٥٢)

مقدار العمل السابق :	٠,٠	٣م
----------------------	-----	----

مستلم	الموقع الكيلومتری		الطول (متر)	الكمية (م³)
	من الكم	إلى الكم		
١	٣١٠+٠١٠	٣١٠+١٨٠	١٧٠	٧٢٢٧,٢٢
٢	٣١٠+٢٣٠	٣١٠+٢٤٠	١٠	٢٥٧,٥٨
٣	٣١٠+٢٤٠	٣١٠+٣٠٠	٦٠	١٩٣٢,٤٧
٤	بريخ ٣١٠+٢٠٥		٥٤	١٤٧,٦٨
٥	بريخ ٣١٠+٢١٥		٥٤	١٤٧,٦٨
اجمالي الكمية الهندسي (م³)				
٩٧١٢,٦٣				
اجمالي الكمية بعد احتساب نسبة غرز ٢٥% (م³)				
١٢١٤٠,٧٨٨				
الاجمالي خلال فترة المستخلص الحالية (م³)				
١٢١٤٠,٧٨٨				

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أحمد جلال قنديل

م / هشام محمد منيري

القطاع الرابع
(الإسكندرية)
مهندس محمد منيري
KK

مهندس الاستشاري
مكتب XYZ

م / محمد خليل

ORANGE EXPORT & IMPORT

مهندس الشركة

م / محمد فتحي الغول

ORANGE EXPORT & IMPORT
م / محمد فتحي الغول
٢٠٢٤/٠٦/٢٠

قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد أعمال الجسر الترابي والأعمال الصناعية للخط الأول لمسار القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العامين - مطروح)
(قطاع وادي التطرون / برج العرب) أعمال سن الفلتر
لتنفيذ المسافة من الكم ٣١٠,٠٠٠ إلى الكم ٣١٠,٣٠٠ بطول ٠,٣٠٠ كم (بالأمر المباشر).

علاوة بند (١-١) علاوة مسافة النقل ١٦٢ كم .

السعر ابتداءً من ٢٠٢٢-٢٠٢٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"

عقد رقم (٢٠٢٤/٢٠٢٣/٩٥٢)

مقدار العمل السابق :	٠,٠	م ٣
----------------------	-----	-----

مستعمل	الموقع الكيلومتری		الكمية (م ٣)
	من الكم	إلى الكم	
١	٣١٠+٢٠٥	٣١٠+٢٠٥	٥٥,٣٥
٢	٣١٠+٢١٥	٣١٠+٢١٥	٥٥,٣٥
إجمالي الكمية الهندسية (م ٣)			١١٠,٧٠
إجمالي الكمية بعد احتساب نسبة غرض ٢٥% (م ٣)			١٣٨,٣٧٥

الإجمالي خلال فترة المستخلص الحالية (م ٣)	١٣٨,٣٧٥
---	---------

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أيد / خالد فتحي
م / هشام محمد سبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد أعمال الجسر الثرابي والأعمال الصناعية للخط الأول لمسار القطر الكهربائي السريع
(لعين السفلة - العاصمة الإدارية - العلمين - مطروح)
(قطاع وادي النطرون / برج العرب) أعمال من الفلتر
لتنفيذ المسافة من الكم ٣١٠,٠٠٠ إلى الكم ٣١٠,٣٠٠ بطول ٠,٣٠٠ كم (بالأمر المباشر).

علاوة بند (١-١) علاوة مسافة النقل ١٦٢ كم .

السعر ابتداءً من ٢٠٢٣-٠٥-٠٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/٩٥٢)

مقدار العمل السابق :	٠,٠	٣م
----------------------	-----	----

الكمية (م)	الطول (متر)	الموقع الكيلومتری		متمثل
		من الكم	إلى الكم	
٧٢٦٧,٦٢	١٧٠	٣١٠+١٨٠	٣١٠+٠١٠	١
٢٥٧,٥٨	١٠	٣١٠+٢٤٠	٣١٠+٢٣٠	٢
١٩٢٢,٤٧	٦٠	٣١٠+٣٠٠	٣١٠+٢٤٠	٣
١٤٧,٦٨	٥٤	بريخ ٣١٠+٢٠٥		٤
١٤٧,٦٨	٥٤	بريخ ٣١٠+٢١٥		٥
٩٧١٢,٦٣		إجمالي الكمية الهندسي (م)		
١٢١٤٠,٧٨٨		إجمالي الكمية بعد احتساب نسبة عزل ٢٥% (م)		

١٢١٤٠,٧٨٨	الإجمالي خلال فترة المستخلص الحالية (م)
-----------	---

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



مهندس الشركة
م / محمد انصاري الفول
م / محمد خليل



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد أعمال الجسر الترابي والأعمال الصناعية للخط الأول لمصار الفطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العنمين - مطروح)
(قطاع وادي التطرون / برج العرب) أعمال سن الفلتر
لتنفيذ المسافة من الكم ٣١٠,٠٠٠ إلى الكم ٣١٠,٣٠٠ بطول ٠,٣٠٠ كم (بالأمر المباشر).

بند (١-١):

بالمتر المكعب أعمال توريد وفرش طبقة فتر من الأحجار الصلبة المتدرجة ناتج تكسير كسارات والمطابقة للمواصفات وأقصى حجم حبيبي ما بين ٢٠ مم إلى ٧٥ مم ولا يزيد نسبة المار من منخل ٢٠٠ عن ٥% والتكرج الوارد بالاشتراطات الخاصة بالمشروع وهي أحجار مقاس سن ١: سن ٢: سن ٤ أو سن ٦ بنسبة ١: ١: ١: ١ ولا يقل معامل المرونة EV2 من تجربة لوح التحميل عن ٥٠ ميجا بسكال ولا يزيد نسبة الفقد بجهاز لوس أنجلوس عن ٤٥% والقنة تشمل أعمال التجارب المعملية والبند يشمل اجراء التجارب المعملية والحقلية طبقاً لأصول الصناعة الممتازة وتقرير الاستشاري وتعليمات المهندس المشرف.

- لمسافة نقل ٢٠ كم.

- القنة شاملة قيمة المادة المحجيرة.

- يتم احتساب ١,٣ جنية للكم بالزيادة أو النقصان.

السعر ابتداءً من ٢٠٢٢-٣-٢٤ طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ ٢٠٢٤-٠٦-٢٠

تنفيذ : "شركة أورانج للاستيراد والتصدير"

عقد رقم (٢٠٢٤/٢٠٢٣/٩٥٢)

مقدار العمل السابق :		٠,٠	٣م
مستعمل	الموقع الكيلومري		الكمية (٣م)
	من الكم	الى الكم	
١	بريخ ٢١٠+٢٠٥		٥٥,٣٥
٢	بريخ ٢١٠+٢١٥		٥٥,٣٥
الجمالي الكمية الهندسي (٣م)			١١٠,٧٠
الجمالي الكمية بعد احتساب نسبة غرز ٢٥% (٣م)			١٣٨,٣٧٥
الاجمالي خلال فترة المستخلص الحالية (٣م)			١٣٨,٣٧٥

مهندس الهيئة
م / احمد جلال عبد السلام
i احمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد فتنديل

م / هشام محمد صبري
القطاع الرابع
أعمال الفطار الكهربائي السريع
(إسكندرية)
KKK

مهندس الاستشاري
مكتب XYZ

م / محمد خليل
مكتب XYZ

مهندس الشركة

م / محمد فتحي الغول
ORANGE
EXPORT & IMPORT
٢٠٢٣/١١/٢٣
أورانج للاستيراد والتصدير

قائمة الكميات الواردة بالمستخلص جاري (٢)

اسلاك أعمال الجسر الترابي والأعمال الصناعية للخط الأول لمسار القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
(قطاع وادي النطرون / برج العرب) أعمال من اللتر
لتنفيذ المسافة من الكم ٣١٠,٠٠٠ إلى الكم ٣١٠,٣٠٠ بطول ٣٠٠ كم (بالأمر المباشر).

علاوة بند (١-١) علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية.

تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/٩٥٢)

مقدار العمل السابق :		١١٧٧١,٥٩	م ٣
مستل	الموقع الكيلومتری		الكمية (م ٣)
	من الكم	إلى الكم	
١	٣١٠+٢٠٥	بريخ	٢٠٢,٠٢
٢	٣١٠+٢١٥	بريخ	٢٠٢,٠٢
اجمالي الكمية الهندسي (م ٣)			٤٠٦,٠٦
اجمالي الكمية بعد احتساب نسبة غرز ٢٥ % (م ٣)			٥٠٧,٥٧٥
الاجمالي خلال فترة المستخلص الحالية (م ٣)			١٢٢٧٩,١٦٣

مهندس الهيئة
م / احمد جلال عبد السلام
i محمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد مبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



مهندس الشركة
م / محمد قنديل



القطار الكهربائي السريع

المنطقة الخامسة - غرب الدلتا

(الاسكندرية - مرسى مطروح)

السيد المهندس / رئيس قطاع التنفيذ و المناطق

تحية طيبة وبعد ،،،

بالإحالة إلى مشروع القطار الكهربائي السريع القطاع الرابع (قطاع وادي النطرون/برج العرب/الاسكندرية).

نتشرف بأن نرسل لسيادتكم المقايضة المعدلة لبنود أعمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي السريع الخط الأول (العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب) أعمال سن الفلتر لتنفيذ المسافة من الكم ٣١٠,٠٠٠ إلى الكم ٣١٠,٣٠٠ بطول ٠,٣٠٠ كم (بالأمر المباشر).

عقد رقم (٢٠٢٤/٢٠٢٣/٩٥٢)

تنفيذ : "شركة أورانج للاستيراد والتصدير" .

وذلك طبقاً للأسعار بعد المفاوضة.

برجاء من سيادتكم التفضل بالموافقة والتوجيه بالازم.

و تفضلوا بقبول فائق الاحترام ،،،

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عبد مهندس /

"هاني محمد محمود طه"





رئيس الإدارة المركزية
منطقة غرب الدلتا
الإسكندرية - مرسى مطروح
عميد مهندس /
"هانى محمد محمود طه"

Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)			
Issued by Contractor	Name	Sign	Date/ Serial Number		Time		
	Eng: Hesham Magdy						
Received by ER	Eng. Gaber Ibrahim	MIR(01)	C1	C2	C3	DO	MM
			310+215	EW	CS	29	05
						24	12
						00	

CODE - 1	S1 to S21	D1 to S3	Kp XXX Note
CODE - 2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE - 3		Work Activity	
		Sub Element of Activity	

Description of Materials		Replacement Layer			
Location to be Used		Pipe Culvert KP 310+215 309.2			
MAR Approval No		(OR-03 M.A-01-(310+215))		Date	10-12-2023
Supplier Name		RATEB			
Test Requirement		PLT (ASTM D 1196)		Specification	
				- GEOTECHNICAL REPORT FROM (A&A) CONSULTANT, March 2023-SYSTRA RN ON 20-05-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (EG21-41.2) VERSION 2 BY CIVECON GROUP.	
Reference Photos		No		Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	01	29-05-2024	
2					
4					

Comments by : GARB/ KK

١- تم اختبار القطاع (Plate Loading Test) .
٢- تم التحقيق من المواصفات المطلوبة .

Comments by: ER

1-P.L.T was carried- out by the material engineer for both the contractor and GARB Consultant.
2-Results report attached and acceptable with project specifications.
3-Final approval is subject to above-mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Hesham Magdy		29-05-2024	A
QA/QC *	Eng. Hesham Sabry		29/5/2024	A
Structure (SYSTRA)	Eng. Abdalrahman Yousry			Awc
SYSTRA Lead Civil	Eng. Mohamed Hesham			Awc
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.W.C

* Designer



المكتب الاستشاري
للطرق و الجسور
(GARB)



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Natroun
To Borg Elarab
From Station 300+000 to 305+500

Request no.:		DATE	29-May-2024
Description :	CULVURT	LAB No :	1
Station :	310+215 - one Vent		
Diameter plate	:300mm	Hand Pump :	RSC 50150
		Hydraulic Jack :	PT53320 / T821030
		Max Pressure :	700 bar

plate load test (ACI 336.2R-88)

stress(kg/cm ²)	bar	Dial Reading 1	Dial Reading 2	AVERAGE (B)
0	0.0	7.20	6.92	7.09
0.5	11.8	7.10	6.85	6.98
1	23.8	6.94	6.65	6.77
1.5	35.4	6.80	6.45	6.43
2	47.1	6.40	6.30	6.71
2.5	58.9	6.15	6.10	6.94
3	70.7	5.80	5.78	1.27
3.5	82.5	5.38	5.30	1.73
4	94.3	5.00	4.70	2.21
4.5	106.1	4.55	3.95	2.81
5	117.9	4.10	4.00	2.71
5.5	129.7	3.65	3.55	2.94
6	141.5	3.20	3.10	2.34
6.5	153.3	2.75	2.65	2.69

ELASTIC MODULUS

E1(kg/cm ²)	$q^*B^2(1+\mu)/S$	782.3
E2(kg/cm ²)	q^*H	1047
Eaverage(kg/cm ²)		899.4

q^* = maximum stress , B = plate diameter , μ = poisson's ratio = 0.3 ,
Impact factor of plate = 0.79 H = impact depth = 20+60

FOOTING IMMEDIATE SETTLEMENT (Sdry) BASED ON PLATE SETTLEMENT

$$S_{dry} = (4S)(1+\mu)(D/B)^2$$

S = plate settlement, D = smallest plate dimension, B = width of footing = 192 cm

$$S_{dry} = [4(0.043)](1+(30/172))^2 = 0.1247 \text{ cm}$$

FOOTING IMMEDIATE SETTLEMENT BASED ON (Es)

$$S = (1-\mu^2 / Es) * q^* B^2 / I_p$$

μ = poisson's ratio for granular soil = 0.30 , E_s = elasticity modulus , $q^* = 1.5 \text{ kg/cm}^2$,
 B = foot width = 172 cm , I_p for flexible strip at foundation = 2.24

$$S = (0.91/899.4)(1.5*172^2*2.24) = 0.585 \text{ cm}$$

MODULUS OF SUB GRADE REACTIN (Ks) FROM FOOTING SETTLEMENT

$$K_s = q / (S \text{ (mm)} / a \text{ (m)}) \quad K_s = 15/0.00585 = 2564.1 \text{ TON/m}^2$$

MODULUS OF SUB GRADE REACTIN (Ks) FROM ELASTICITY MODULUS (Es)

$$K_s = Es / B^2 (1-\mu^2) * I_p$$


$$K_s = 899.4 / (172^2 * 0.91 * 2.24) = 2564.26 \text{ ton/m}^2$$

BEARING CAPACITY ON REPLACEMENT LATER

according to an Egyptian code ultimate bearing capacity estimated from (plt) and consider the value which meet failure point on (stress-settlement curve) or value which meet settlement = 50mm in case of no failure point .

EVALUATION OF PLT

PARAMETER	FIELD VALUE	STANDARD	EVALUATION
Ks (ton/m ²)	2565	700	APPROVED
S (mm)	5.85	50	APPROVED
Gu (kg/cm ²)	> 4.5	1.5	APPROVED



مهندس الاستشاري (B.E.)

صالح محمد عبد الحادي

مهندس المواد (B.E.)

محمد أبو شنب

Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)
Issued by Contractor	Name	Sign	Date/ Serial Number	Time
	Eng: Hesham Magdy		29-05-2024 (OR-08 M.I.02)	12:00 PM
Received by ER	Eng. Gaber Ibrahim	MIR(01)	C1	C2
			C3	DD
			MM	YY
			HH	MM
			310+205	EW
			CS	29
			05	24
			12	00

CODE-1	S1 to S21 Station Reference	D1 to D3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2			
CODE - 3			

Description of Materials	Replacement Layer		
Location to be Used	Pipe Culvert KP 310+205		
MAR Approval No	(OR-03 M.A-01-(310+205))	Date	10-12-2023
Supplier Name	RATEB		
Test Requirement	PLT (ASTM D 1196)	Specification	- GEOTECHNICAL REPORT FROM (A&A) CONSULTANT, March 2023-SYSTRA BN ON 20-03-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-4L.2) VERSION 2 BY CIVECON GROUP.
Reference Photos	No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	01	29-05-2024	
2					
4					

Comments by : GARB/ KK ١- تم اختبار القطاع (Plate Loading Test) ٢- تم التحقق من المواصفات المطلوبة.	Comments by: ER 1-P.L.T was carried- out by the material engineer for both the contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.
---	--

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Hesham Magdy		29-05-2024	A
QA/QC *	Eng. Hesham Sabry		29/5/2024	A
Structure (SYSTRA)	Eng. Abdalrahman Yousry			AWC
SYSTRA Lead Civil	Eng. Mohamed Hesham			AWC
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.W.C

* Designer

29.05.2024



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Nnatroun
To Borg Elarab
From Station 300+000 to 305+500

Request no.:		DATE	29-May-2024
Description :	CULVURT	LAB No :	1
Station :	310+205 - one Vent		
Diameter plate	:300mm	Hand Pump :	RSC 50150
		Hydraulic Jack :	PT53329 / T8210305
		Max Pressure :	700 bar

plate load test (ACI 336.2R-88)

stress(kg/cm ²)	bar	Dial Reading 1	Dial Reading 2	AVERAGE (S)
0	0.0	7.42	8.58	0.00
0.5	11.8	7.30	8.40	0.15
1	23.4	7.10	8.15	0.38
1.5	35.4	6.80	7.88	0.66
2	47.1	6.41	7.35	1.12
2.5	58.9	5.98	6.95	1.54
3	70.7	5.78	6.25	1.99
3.5	82.5	5.50	5.50	2.50
4	94.3	5.20	4.80	3.10
4.5	106.1	4.50	4.00	3.75
5	117.9	4.00	4.10	4.05
5.5	129.7	3.50	4.40	4.45
6	141.5	3.00	4.60	4.80
6.5	153.3	2.50	4.80	5.15
7	165.1	2.00	5.12	5.59

ELASTIC MODULUS

E1(kg/cm ²)	$q^2 B^2 (1-\mu^2) / S$	496.2
E2(kg/cm ²)	$q^2 H / 2S$	682
Eaverage(kg/cm ²)		586.0

q = maximum stress, B = plate diameter, μ = poisson's ratio = 0.3,
I = impact factor of plate = 0.79 H = impact depth = 2B = 60

FOOTING IMMEDIATE SETTLEMENT (Sdry) BASED ON PLATE SETTLEMENT

$$S_{dry} = (45q / (1 + (D/B)^2))$$

S = plate settlement, D = smallest plate dimension, B = width of footing = 192 cm

$$S_{dry} = (4 \times 0.056) / (1 + (36/172)^2) = 0.1914 \text{ cm}$$

FOOTING IMMEDIATE SETTLEMENT BASED ON (Es)

$$S = (1 - \mu^2 / Es) \times q \times B \times I_p$$

μ = poisson's ratio for granular soil = 0.30, Es = elasticity modulus, q = 1.5 kg/cm²,
B = foot width = 172 cm, Ip for flexible strip at foundation = 2.24

$$S = (0.31/566) \times (1.5 \times 172 \times 2.24) = 0.897 \text{ cm}$$

MODULUS OF SUB GRADE REACTIN (Ks) FROM FOOTING SETTLEMENT

$$Ks = q / (S \times B) / \mu = 15/0.0097 = 1670.4 \text{ TON/m}^2$$

MODULUS OF SUB GRADE REACTIN (Ks) FROM ELASTICITY MODULUS(Es)

$$Ks = Es / B \times (1 - \mu^2) \times I_p$$


$$Ks = 586 / (172 \times 0.91 \times 2.24) = 1671.4 \text{ T/m}^2$$

BEARING CAPACITY ON REPLACEMENT LATER

according to an Egyptian code ultimate bearing capacity estimated from (p/q)
and consider the value which meet failure point on (stress-settlement curve)
or value which meet settlement = 50mm in case of no failure point.

EVALUATION OF PLT

PARAMETER	FIELD VALUE	STANDARD	EVALUATION
Ks (T/m ²)	1671	750	APPROVED
S (mm)	8.98	50	APPROVED
Qu (kg/cm ²)	> 4.5	1.5	APPROVED



مهندس الاستشاري (ع.ك.)

م. احمد محمد الحامدي

مهندس استشاري (ع.ك.)

محمد أبو شبيب