

✓

لجنة التوريد باستكمال جاري (١)

مشروع : القطار الكهربائي فائق السرعة قطاع (إرج العرب - العينين) تقليد شركة علاء الدين وشركاء لتقنيات المتكاملة القطاع من المحطة ٢٢٤+٩٠٠ الي ٢٢٥+٠٠٠

رقم البند و بيته : ( ١-١ ) بشرط الملصق اعطي حفر باستكمال المعدات الميكانيكية لجميع انواع القربة عدا القربة الصخرية

تسليم : شركة علاء الدين وشركاء، المقاولات المتكاملة

مقار العمل السابق :

٢٠٠٠ م

حجمية تقديرية 10,000.00 م<sup>٣</sup>

| الكمية    | الكمية (متر)  |           | البيانات التقديرية |         | رقم الطلب | بيان العمل بالخطبة                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-----------|---------------|-----------|--------------------|---------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           | مساحة المنطقة | عمق (متر) | متر                | متر     |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
| ٥٥٨٨,٠٠٠  | ٥٥٨٨          | 100       | 335+000            | 334+900 | C(01)     | يتم عمل حفر باستكمال المعدات الميكانيكية لجميع انواع القربة عدا القربة الصخرية و تسوية السطح والبنات التوسية والخرق بالعمق الاصوري لتوسيع في نسبة القربة الصخرية والبنات الجيدة بشرط توصيل الي قسي ثقلة جقة (٩٠١) من الكثافة الجيدة القصوى (و جعل حتى جيد لتصلين وفاق القربة لزيادة لاسطة ٥٠٠ متر من محور الطريق ويتم لتتالية طبقة لتتسليم للتسليمية و التلغات لتعرضة للتوسية و التوسيمات القصوية المتعددة و يتم جميع مشتتة طبقة لتسليم الصناعة و توسيعات الهياكل المتعددة لسطح و الكباري و التلغات الهياكل المتعددة و التلغات لزيادة حافة زيادة مسافة لاق لاج لسطح عن ٥٠٠ متر من محور الطريق يتم حسب ا جنية لتكوير متر زيادة. |
| ٥,٥٨٨,٠٠٠ |               |           |                    |         |           | يتم عمل التوسيمات خلال فترة المتكامل المتعددة (١٠٠)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |
| ٥,٥٨٨,٠٠٠ |               |           |                    |         |           | الاجمعي لتكسي (١٠٠)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |

مهندس الهيئة

١٠/١٠/٢٠٠٠

مهندس الاستشاري

١٠/١٠/٢٠٠٠

مهندس الشركة

١٠/١٠/٢٠٠٠

مهندس الشركة  
١٠/١٠/٢٠٠٠

مشروع القطار السريع - عرب النيل  
١٠/١٠/٢٠٠٠

مهندس الهيئة  
١٠/١٠/٢٠٠٠



قائمة الكميات الواردة بالمستخلص جاري (١)

مشروع : لخطار الكهربائي قنلى السرعة قطاع (برج العرب - العامين) تنفيذ شركة علاء الدين وشركاه للمقاولات المتكاملة  
القضاء من المحطة ٣٣٤٩٠٠ إلى ٣٣٥٤٠٠

رقم البند و بيانه : ( ١-٣ ) بالمر المكعب اصلا توريد وتتليل اترية مساحة للردم ومطابقة للمواصفات والتشغيل باستخدام المعدات  
(علاوة تحصيل رسوم وكارتات الموازين والرسوم للتغطية للطرق )

تتبع : شركة علاء الدين وشركاه للمقاولات المتكاملة

مقدار العمل السابق : ٠٠ م ٣ كمية المقايضة 21,000.000 م ٣

| الكمية  | الكمية ( متر ) |     | الموقع القلومشري |         | رقم الطلب | بيان الاصل بالمقايضة                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
|---------|----------------|-----|------------------|---------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|         | مساحة التلطيح  | طول | من               | الى     |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٤١٣,٩٠ | ١٤,١٣٩         | 100 | 335+000          | 334+900 | IR (F-01) | اصلا تمصيل وتوريد ونقل اترية مطابقة للمواصفات والتشغيل باستخدام الات فاسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢٠ متر وبسمك لا يزيد عن ٢٥ سم لاستعمال المنسوب التجميع للتلطيح التوسر والاكثاف اسمية لعمل القلومشري لا يقل عن ١٥ % ورشها بالمداد الاصوية للوصول الى نسبة الرطوبة المطلوبة والتمك الجيد بالهرسات للوصول الى النسب المثلى جافة ( ١٠ % من التلطيح جافة القسوى ) ويتم التلطيح طبقا لتسليم التسليمه والفتحات العرشية التوتوية والرسومات التفصيلية المعتمدة والتأكد بجمع مشكلاته طبقا لاصول الصفاة ومواصفات الهيئة العامة للطرق والكباري تعليمات المهندس المشرف على حدة طلب جهاز الاشراف زيادة نسبة التمسك عن ١٠ % وبسب زيادة ا جنية على زيادة نسبة التمسك لكل ١ % . مسافة التلطيح حتى ٢ كم ويتم احصاء علاوة ١,٥ جنية لكل متر زيادة المسح يتم عمل التوتويات والتلطيح والمخبرات ونقل مواقع العمل حتى مسافة ٢ كم . المسح يتم اتمل قيمة المادة المحجوزة . |
| ١٣٧٦,٤٠ | ١٣,٧٦٤         | 100 | 335+000          | 334+900 | IR (F-02) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٣٣٨,٩٠ | ١٣,٣٨٩         | 100 | 335+000          | 334+900 | IR (F-03) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٣٠١,٤٠ | ١٣,٠١٤         | 100 | 335+000          | 334+900 | IR (F-04) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٢٦٤,٤٠ | ١٢,٦٤٤         | 100 | 335+000          | 334+900 | IR (F-05) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٢٢٧,٤٠ | ١٢,٢٧٤         | 100 | 335+000          | 334+900 | IR (F-06) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١١٩٠,٤٠ | ١١,٩٠٤         | 100 | 335+000          | 334+900 | IR (F-07) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١١٥٣,٤٠ | ١١,٥٣٤         | 100 | 335+000          | 334+900 | IR (F-08) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١١١٦,٤٠ | ١١,١٦٤         | 100 | 335+000          | 334+900 | IR (F-09) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٠٧٩,٤٠ | ١٠,٧٩٤         | 100 | 335+000          | 334+900 | IR (F-10) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٠٤٢,٤٠ | ١٠,٤٢٤         | 100 | 335+000          | 334+900 | IR (F-11) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| ١٠٠٥,٤٠ | ١٠,٠٥٤         | 100 | 335+000          | 334+900 | IR (F-12) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

الاجمالي القلومشري (م)

مهندس الهيئة

د/ اسرار محمد عيسى

مهندس الاستشاري

د/ اسرار محمد عيسى

مهندس الاستشاري

د/ اسرار محمد عيسى

مهندس الشركة

د/ اسرار محمد عيسى



قائمة الكميات الواردة بالمستخلص جاري (١)

مشروع : القطار الكهربائي فائق السرعة لقطاع (برج العرب - العلمين) تنفيذ شركة علاء الدين وشركائه للمقاولات المتكاملة  
القطاع من المحطة ٣٣١+٩٠٠ الي ٣٣٥+٠٠٠

رقم الهند و بيلته : ( ١٠٣ ) بالمعتر المكعب اعصال توريد وتشغيل اترية صالحة للزرم ومطابقة للمواصفات والتشغيل باستخدام المععدات  
 لـ شـ ركة علاء الدين وشركاه للمقاولات المتكاملة

مقدار العمل السابق : 0.000 م ٣ كمية المقايضة 21,000.00 م ٣

| الكمية    | الكمية ( متر ) |     | الموقع الكيلومتری |         | رقم العطاء                                | بيان الاصل بالمقايضة                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------|----------------|-----|-------------------|---------|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           | مساحة المقطع   | طول | الى               | من      |                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٤١٣,٩٠   | ١٤,١٣٩٠        | 100 | 335+000           | 334+900 | IR (F-01)                                 | <p>اعمال تعمير وتوريد ونقل الرية مطابقة للمواصفات وتشغيلها باستخدام آلات للتسوية بمسك لا يزيد عن ٥٠ سم حتى متسوب - ٩ متر وبمسك لا يزيد عن ٢٥ سم لاستكمال المتسوب التصميمي لتشكيل الجسر والاكشاف (نسبة تحمل كاشيلورنيا لا تقل عن ١٥ %) ورشها بالعملة الاسفالية للوصول الى نسبة كاشيلورنيا المطلوبة والمنقوية والتمهك الجيد بالهراسات للوصول الى أقصى كثافة جافة ( ٩٥ % من الكثافة الجافة القصوى ) ويتم التنفيذ طبقا للتصاميم التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والتيهت بجميع مشتملاتها طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف</p> <p>الى حالة طلب جهاز الاشراف زيادة نسبة التمك عن ٩٥ % بحسب زيادة ١ جنيه على زيادة نسبة التمك لكل ١ % .</p> <p>مسافة النقل حتى ١ كم ويتم احتساب علاوة ١٠٠ جنيه للكم بزيادة.</p> <p>السعر يشمل عمل تشوينات ونظفط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم .</p> <p>السعر يشمل قيمة المادة المحجوزة .</p> |
| ١٣٧٦,٤٠   | ١٣,٧٦٤٠        | 100 | 335+000           | 334+900 | IR (F-02)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٣٣٨,٩٠   | ١٣,٣٨٩٠        | 100 | 335+000           | 334+900 | IR (F-03)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٣٠١,٤٠   | ١٣,٠١٤٠        | 100 | 335+000           | 334+900 | IR (F-04)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٤١,٤٠    | ٦,٤١٤٠         | 100 | 335+000           | 334+900 | IR (F-05)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٥٠,٧٠    | ٦,٥٠٧٠         | 100 | 335+000           | 334+900 | IR (F-06)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٦٠,٠٠    | ٦,٦٠٠٠         | 100 | 335+000           | 334+900 | IR (F-07)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٦٩,٣٠    | ٦,٦٩٣٠         | 100 | 335+000           | 334+900 | IR (F-08)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٧٨,٦٠    | ٦,٧٨٦٠         | 100 | 335+000           | 334+900 | IR (F-09)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٧٨,٦٠    | ٦,٧٨٦٠         | 100 | 335+000           | 334+900 | IR (F-10)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٨٧,٨٠    | ٦,٨٧٨٠         | 100 | 335+000           | 334+900 | IR (F-11)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٠,٠٩٧,٠٠ |                |     | (م)               |         | اجمالي الكميات خلال فترة المستخلص المالية |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٠,٠٩٧,٠٠ |                |     | (م)               |         | الاجمالي الكلي                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

مهندس الهيئة

م از غار جویک، همدان

مهندس الاستشارات

مكتبة الخلد قديم

مهندس الاستشاري

مکتبہ XYZ

مجلس الشركة

م / ربيع رشتی

ربیع اشرف



علاء الدين وشركاء للمقاولات العامة  
ص.ب. 4000 - الجزائر  
Tél: 021 22 22 22 - Fax: 021 22 22 22





مشروع : الخطار الكهربى لبلق السرة قطاع (درج العرب - العنبر) تنفيذ شركة علاء الدين وشركاه للمقاولات المكاملة القطاع من المحطة ٣٣٤٠٠٠ الى ٣٣٤٠٠٠

رقم البند و يبداء : ( ٣٠٧ ) بالتميز المصطح اعمال تطوير الموقع من الاشجار والمزروعات و المخططات

شركة علاء الدين وشركاه للمقاولات المعمورة

مقدار العمل المطلوب

| الرقم التسلسلي | القيمة (متر) |     | القيمة (متر) |     | رقم الطلب | ملاحظات |
|----------------|--------------|-----|--------------|-----|-----------|---------|
|                | متر          | متر | متر          | متر |           |         |
| ١              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٢              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٣              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٤              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٥              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٦              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٧              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٨              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ٩              | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |
| ١٠             | ١٠٠          | ١٠٠ | ١٠٠          | ١٠٠ | ١٠٠       | ١٠٠     |

م. أ. علي الوائلي، محاضر

معلومات الاستشارة في  
XVZ  
معلومات

مهندس الشركة

والمعنى

د. عبدالرشيد

مشروع القطار السريع - غرب النيل





قائمة الكميات الواردة بالمستخلص جاري (١)

مشروع : لخطار الكهربائي قنلى السرعة قطاع (برج العرب - العامين) تنفيذ شركة علاء الدين وشركاه للمقاولات المتكاملة  
القضاء من المحطة ٣٣٤٩٠٠ إلى ٣٣٥٤٠٠

رقم البند و بيانه : ( ١-٣ ) بالمر المكعب اصلا توريد وتتليل اترية مساحة للردم ومطابقة للمواصفات والتشغيل باستخدام المعدات  
(علاوة تحصيل رسوم وكارتات الموازين والرسوم للتغطية للطرق )

تتبع : شركة علاء الدين وشركاه للمقاولات المتكاملة

مقدار العمل السابق : ٠٠ م ٣ كمية المقايسة 21,000.000 م ٣

| الكمية  | الكمية ( متر ) |     | الموقع القلومشري |         | رقم الطلب | بيان الاصل بالمقايسة                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|---------|----------------|-----|------------------|---------|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|         | مساحة التلطيح  | طول | من               | الى     |           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٤١٣,٩٠ | ١٤,١٣٩         | 100 | 335+000          | 334+900 | IR (F-01) | اصلا تمصيل وتوريد ونقل اترية مطابقة للمواصفات والتشغيل باستخدام الات القسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢٠ متر وبسمك لا يزيد عن ٢٥ سم لاستعمال المنسوب التجميع للتلطيح النهر والاكثاف اسمية لعمل القلومري لا يقل عن ١٥ % ورشها بالمداد الاكسوية للوصول الى نسبة الرطوبة المطلوبة والتمك الجيد بالهرسات للوصول الى النسب المثلى جافة ( ١٠ % من التلطيح جافة القسوى ) ويتم التلطيح طبقا لتسليم التسليمه والقواعد الفنية التوجيهية والرسومات التفصيلية المعتمدة والتأكد بجمع مشكلاته طبقا لاصول الصفاة ومواصفات الهيئة العامة للطرق والكباري تعليمات المهندس المشرف على حدة طلب جهاز الاشراف زيادة نسبة التمدد عن ١٠ % وبسب زيادة ا جنية على زيادة نسبة التمدد لكل ١ % . مسافة التلطيح حتى ٢ كم ويتم احصاء علاوة ١,٥ جنية لكل متر زيادة المسار يتم عمل التلطيح والتلطيح والخطارات ونقل مواقع العمل حتى مسافة ٢ كم . المسار يتم ابدال قيمة المادة المحجوزة . |
| ١٣٧٦,٤٠ | ١٣,٧٦٤         | 100 | 335+000          | 334+900 | IR (F-02) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٣٣٨,٩٠ | ١٣,٣٨٩         | 100 | 335+000          | 334+900 | IR (F-03) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٣٠١,٤٠ | ١٣,٠١٤         | 100 | 335+000          | 334+900 | IR (F-04) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٢٦٤,٩٠ | ١٢,٦٤٩         | 100 | 335+000          | 334+900 | IR (F-05) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٢٢٧,٩٠ | ١٢,٢٧٩         | 100 | 335+000          | 334+900 | IR (F-06) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١١٩٠,٩٠ | ١١,٩٠٩         | 100 | 335+000          | 334+900 | IR (F-07) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١١٥٣,٩٠ | ١١,٥٣٩         | 100 | 335+000          | 334+900 | IR (F-08) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١١١٦,٩٠ | ١١,١٦٩         | 100 | 335+000          | 334+900 | IR (F-09) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٠٧٩,٩٠ | ١٠,٧٩٩         | 100 | 335+000          | 334+900 | IR (F-10) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٠٤٢,٩٠ | ١٠,٤٢٩         | 100 | 335+000          | 334+900 | IR (F-11) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| ١٠٠٥,٩٠ | ١٠,٠٥٩         | 100 | 335+000          | 334+900 | IR (F-12) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

الاجمالي القسوى (م)

مهندس الهيئة

د/ اسرار محمد عيسى

مهندس الاستشاري

د/ اسرار محمد عيسى

مهندس الاستشاري

د/ اسرار محمد عيسى

مهندس الشركة

د/ اسرار محمد عيسى



قائمة الكميات الواردة بالمستخلص جاري (١)

مشروع : القطار الكهربائي فائق السرعة لقطاع (برج العرب - العلمين) تنفيذ شركة علاء الدين وشركائه للمقاولات المتكاملة  
القطاع من المحطة ٣٣١+٩٠٠ الي ٣٣٥+٠٠٠

رقم الهند و بيلته : ( ١٠٣ ) بالمعتر المكعب اصيل توريد وتشغيل اترية صالحة للزرم ومطابقة للمواصفات والتشغيل باستخدام المعدات  
 تُنفَّذ : شركة علاء الدين وشركاه للمقاولات المتكاملة

مقدار العمل السابق : 0.000 م ٣ كمية المقايضة 21,000.00 م ٣

| الكمية    | الكمية ( متر ) |     | الموقع الكيلومتری |         | رقم الطلب                                 | بيان الاصل بالمقايضة                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |
|-----------|----------------|-----|-------------------|---------|-------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|           | مساحة المقطع   | طول | الى               | من      |                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٤١٣,٩٠   | ١٤,١٣٩٠        | 100 | 335+000           | 334+900 | IR (F-01)                                 | <p>اعمال تعمير وتوريد ونقل الرية مطابقة للمواصفات وتشغيلها باستخدام آلات للتسوية بمسك لا يزيد عن ٥٠ سم حتى متسوب - ٩ متر وبمسك لا يزيد عن ٢٥ سم لاستكمال المتسوب التصميمي لتشكيل الجسر والاكشاف (نسبة تحمل كاشيلورنيا لا تقل عن ١٥ %) ورشها بالعمد الاصطناعية للوصول الى نسبة كاشيلورنيا المطلوبة والمطوية والتمك الجيد بالهراسات للوصول الى أقصى كثافة جافة ( ٩٥ % من الكثافة الجافة القصوى ) ويتم التنفيذ طبقا للتصاميم التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والتيهت بجميع مشتملاتها طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف</p> <p>الى حالة طلب جهاز الاشراف زيادة نسبة التمك عن ٩٥ % بحسب زيادة ١ جنيه على زيادة نسبة التمك لكل ١ % .</p> <p>مسافة النقل حتى ١ كم ويتم احتساب علاوة ١٠٠ جنيه للكم بزيادة .</p> <p>السعر يشمل عمل تشوينات ونقلها واختبارات ونقل لموقع العمل حتى مسافة ٢ كم .</p> <p>السعر يشمل قيمة المادة المحجوزة .</p> |
| ١٣٧٦,٤٠   | ١٣,٧٦٤٠        | 100 | 335+000           | 334+900 | IR (F-02)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٣٣٨,٩٠   | ١٣,٣٨٩٠        | 100 | 335+000           | 334+900 | IR (F-03)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٣٠١,٤٠   | ١٣,٠١٤٠        | 100 | 335+000           | 334+900 | IR (F-04)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٤١,٤٠    | ٦,٤١٤٠         | 100 | 335+000           | 334+900 | IR (F-05)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٥٠,٧٠    | ٦,٥٠٧٠         | 100 | 335+000           | 334+900 | IR (F-06)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٦٠,٠٠    | ٦,٦٠٠٠         | 100 | 335+000           | 334+900 | IR (F-07)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٦٩,٣٠    | ٦,٦٩٣٠         | 100 | 335+000           | 334+900 | IR (F-08)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٧٨,٦٠    | ٦,٧٨٦٠         | 100 | 335+000           | 334+900 | IR (F-09)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٧٨,٦٠    | ٦,٧٨٦٠         | 100 | 335+000           | 334+900 | IR (F-10)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ٦٨٧,٨٠    | ٦,٨٧٨٠         | 100 | 335+000           | 334+900 | IR (F-11)                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٠,٠٩٧,٠٠ |                |     | (م)               |         | اجمالي الكميات خلال فترة المستخلص المالية |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |
| ١٠,٠٩٧,٠٠ |                |     | (م)               |         | الاجمالي الكلي                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |

مهندس الهيئة

تم از مشاوران و متخصصان مجرب

مهندس الاستشارات

مكتبة أحمد قنديل

مهندسين الاستشاري

مکتبہ XYZ

مهندس الشركة

م / روح رشدی

ربیع اشرف

مشروع القطار السريع - عرب الليل

علاء الدين وشركاء للمقاولات العامة  
ص.ر. ٨٠٢٦ - دمشق  
٩٦١ / ٢٠٠٠ - ١٩٨٨





قائمة التكميلات الواردة بالمستخلص جاري (١)

مشروع : القطر الكهربائي فائق السرعة قطاع (برج العرب - العنبرين) تنفيذ شركة هلاو النيل وشركاؤه نقلات المتكاملة القطاع من المحطة ٢٣١٤٩٠٠ الى ٢٣٥٤٠٠٠

رقم الهند و بياته : ( ١٠٣ ) بالمتر المكعب احصال ثوريد وتشغيل التربة صالحة للزرم ومطابقة للمواصفات التشغيل باستخدام المعدات ( علاوة مسافة النقل للزرم بنسبة ٢٠٪ )

تتألف من : شركة حلاوة الدين وشركاه للمقاولات المعمولة

Rp 4.200,00

عمارة القنصلية

Te

994

مقدار العمل المبني :

| رقم الطلب                                     | الموقع الكيلومتری |         | الارتفاع ( متر ) |              | نسبة المطارة<br>%٢٠ | الكمية    |
|-----------------------------------------------|-------------------|---------|------------------|--------------|---------------------|-----------|
|                                               | من                | إلى     | طول              | مساحة المقطع |                     |           |
| IR (F-01)                                     | 334+900           | 335+000 | 100              | ٢,٨٣         | %٢٠                 | ٢٨٢,٧٨    |
| IR (F-02)                                     | 334+900           | 335+000 | 100              | ٢,٧٥         | %٢٠                 | ٢٧٥,٧٨    |
| IR (F-03)                                     | 334+900           | 335+000 | 100              | ٢,٦٨         | %٢٠                 | ٢٦٧,٧٨    |
| IR (F-04)                                     | 334+900           | 335+000 | 100              | ٢,٦٠         | %٢٠                 | ٢٦٠,٧٨    |
| IR (F-05)                                     | 334+900           | 335+000 | 100              | ١,٢٨         | %٢٠                 | ١٢٨,٨٨    |
| IR (F-06)                                     | 334+900           | 335+000 | 100              | ١,٢٠         | %٢٠                 | ١٢٠,٨٨    |
| IR (F-07)                                     | 334+900           | 335+000 | 100              | ١,٢٢         | %٢٠                 | ١٢٢,٠٠    |
| IR (F-08)                                     | 334+900           | 335+000 | 100              | ١,٢١         | %٢٠                 | ١٢٣,٨٧    |
| IR (F-09)                                     | 334+900           | 335+000 | 100              | ١,٢٦         | %٢٠                 | ١٢٥,٧٧    |
| IR (F-10)                                     | 334+900           | 335+000 | 100              | ١,٢٦         | %٢٠                 | ١٢٥,٧٧    |
| IR (F-11)                                     | 334+900           | 335+000 | 100              | ١,٣٨         | %٢٠                 | ١٣٧,٨٥    |
| إجمالي الكميات خلال فترة التسليم المقالية (د) |                   |         |                  |              |                     | ٢,٠١٩,٤٠٠ |
| إجمالي الكمية (د)                             |                   |         |                  |              |                     | ٢,٠١٩,٤٠٠ |

مجلس الهيئة  
الطبيعية

مهندسين الاستشارات

مکتبہ XYZ

15-4573

مهندسي الشركة

خبرگزاری فارس

مذہب، شریعت

١٠٠٠  
 ١٠٠٠  
 ١٠٠٠

شروع القطار السريع - عرب النيل

## محضر استلام موقع

مشروع: أعمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي  
السريع (العين السخنة - مطروح) لتنفيذ أعمال الجسر الترابي قطاع  
(برج العرب - العلمين) في المسافة من الكم 334+900 الى الكم 335+000  
بطول 0.10 كيلو متر .

تنفيذ: شركة علاء الدين وشركاؤه للمقاولات المتكاملة.

إشراف : المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم (٢٠٢٥/٢٠٢٤/١١٧) بتاريخ ٢٠٢٤/٠٧/٣٠

إنه في يوم الأحد الموافق ٢٠٢٤/٠٨/٠٤ اجتمع كل من:-

- ١- السيد المهندس/محمد حسني فياض مدير عام مشروعات - الهيئة العامة للطرق والكباري
- ٢- السيدة المهندس/مارجريت مجدي زاهر مدير مشروع - الهيئة العامة للطرق والكباري
- ٣- السيد المهندس/ربيع رشدي مدير مشروع - شركة علاء الدين وشركاؤه للمقاولات المتكاملة

وذلك للمرور على مسار العملية المذكورة عاليه لاستلام الموقع :-

وقد تبين أن الموقع خالياً من العوائق الظاهرية ويسمح بالبدء في التنفيذ وبناء عليه يعتبر  
تاريخ ٢٠٢٤/٠٨/٠٤ هو تاريخ استلام الموقع وبدء الأعمال بالعملية  
واقفل المحضر على ذلك ووقع الحضور

التوقيعات

رئيس الإدارة المركزية  
منطقة غرب الدلتا

الإسكندرية - مرسى

مطروح

عبد . مهندس //

"هاني محمد محمود طه"

٣- ربيع رشدي

٢- محمد حسني فياض

١- مارجريت مجدي زاهر

المنطقة الخامسة - ( غرب الدلتا )

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي السريع قطاع ( برج العرب - العلمين ) ( القطاع الخامس-أ )

نتشرف بأن نرفق لسيادتك طيه المقايمة المعدلة بعد المفاوضة بتاريخ

٢٠٢٣/١٢/١٨ للقطاع الاتي :

| الشركة                                 | من كم   | الى كم  |
|----------------------------------------|---------|---------|
| علاء الدين وشركاؤه للمقاولات المتكاملة | ٣٣٤+٩٠٠ | ٣٣٥+٠٠٠ |

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم

وتفضلوا بقبول فائق الاحترام والتقدير،،

✍

رئيس الإدارة المركزية

المنطقة الخامسة - غرب الدلتا

عبد مهندس /

٢٠٢٣/١٢/١٨  
"هاني محمد محمود طه"





# MATERIAL APPROVAL REQUEST



المهندسة العامة  
للمطرق والكباري  
(GARB)



|                             |                   |                     |                                       |                                     |       |    |    |    |    |    |    |
|-----------------------------|-------------------|---------------------|---------------------------------------|-------------------------------------|-------|----|----|----|----|----|----|
| Contractor Company          | ALADDIN(4)        |                     | Designer Company                      | (K.K) Engineering Consulting Office |       |    |    |    |    |    |    |
| Issued by Contractor        | Name              | Sign                | Date/Serial Number                    |                                     | Time  |    |    |    |    |    |    |
|                             | Eng. MAHMOUD DIAB | <i>Mahmoud Diab</i> | 2/12/2023<br>S5-A-AD-4-M.A.R. QT - 04 |                                     | 10:00 |    |    |    |    |    |    |
| Received by GARB CONSULTANT | Eng. SAIED SAIF   | Sign                | MAR                                   | C1                                  | C2    | C3 | DD | MM | YY | HH | MM |
|                             |                   |                     |                                       | 334                                 | EW    | CS | 3  | 12 | 23 | 10 | 0  |

|        |                         |                 |                                           |
|--------|-------------------------|-----------------|-------------------------------------------|
| CODE-1 | S1 to S21               | D1 to S3        | Kp XXX Note                               |
|        | Station Reference       | Depot Reference | For Kilometer point only Start Km is used |
| CODE-2 | Work Activity           |                 |                                           |
| CODE-3 | Sub Element of Activity |                 |                                           |

|                                                                                                                        |                                     |                                                                                                                                                                                                                                  |                                                                               |
|------------------------------------------------------------------------------------------------------------------------|-------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|
| Description of Materials                                                                                               | Fill Layer Total Quantity(2000 m3 ) |                                                                                                                                                                                                                                  |                                                                               |
| Location to be Used                                                                                                    | المشروع                             |                                                                                                                                                                                                                                  |                                                                               |
| Sample only                                                                                                            | Yes                                 | Materials Type                                                                                                                                                                                                                   | fill layers                                                                   |
| Supplier Name                                                                                                          |                                     | Data Sheet provided                                                                                                                                                                                                              | Yes attached                                                                  |
| Reference in BoQ                                                                                                       |                                     | Specification                                                                                                                                                                                                                    | EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 CIVECON GROUP |
| Prequalification reference                                                                                             |                                     | Test Samples Results                                                                                                                                                                                                             |                                                                               |
| Reference Photos                                                                                                       | No/Yes                              | Other                                                                                                                                                                                                                            |                                                                               |
| Comments by: Eng.khaled Zaki (k.k)                                                                                     |                                     | Comments by: Eng. Alaa Abd-Allatif (ER)                                                                                                                                                                                          |                                                                               |
| QUALITY TEST RESULT IS APPROVED<br> |                                     | 1- one sample was selected for quality test<br>2- All tests were carried - out by CEL Lab .<br>3- results attached and found acceptable and comply with proj. specs.<br>4- final approval is subject to above mentioned comments |                                                                               |

| APPROVAL STATUS          |                       |                         |            |         |
|--------------------------|-----------------------|-------------------------|------------|---------|
| Organisation             | Name                  | Sign                    | Date       | A-AWC-R |
| Contractor               | Eng.Mahmoud Diab      | <i>Mahmoud Diab</i>     |            | A       |
| QA/QC *                  | Eng. SAIED SAIF       | <i>Mohamed AE</i>       |            |         |
| GARB**                   | Eng. Margret Magdy    |                         |            |         |
| Employers Representative | Eng. Alaa Abd-Allatif | <i>Alaa Abd-Allatif</i> | 19-12-2023 | Awc     |

\* Designer

\*\* Alignment/Bridges: Culvert only

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

Dear Gentleman,

Attached here with the Soil Embankment delivered on 25/10/2023

### Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according to ASTM D-1140.
3. Liquid limits and plasticity index of soil according to ASTM D-4318.
4. Soil classification according to Project Specs.
5. Proctor Test according to ASTM D-1557
6. CBR according to ASTM D-1883
7. Organic Content ASTM D-2974

*Note: The client to our laboratory brought the sample and the laboratory is not responsible for the way it is taken.*

Signature 

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**RESULTS OF SIEVE ANALYSIS According to ASTM D-C 136**

| Sieve Size<br>(mm) | Passing % |
|--------------------|-----------|
| 50                 | 100       |
| 37.5               | 99.2      |
| 25                 | 91.2      |
| 19                 | 81.2      |
| 12.50              | 71.4      |
| 9.50               | 62.3      |
| 4.75               | 54.1      |
| 2.36               | 49.8      |
| 2.00               | 46.2      |
| 1.18               | 41.2      |
| 0.600              | 34.9      |
| 0.425              | 28.2      |
| 0.300              | 23.4      |
| 0.150              | 18.9      |

مكتب معامل الاستشارات الهندسية  
التمثيل القانوني  
02  
Signature /  
الموقع الإلكتروني : [www.cel-egypt.com](http://www.cel-egypt.com)

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**Materials finer than 75  $\mu$ m (no.200) sieve**  
**by washing ASTM D-1140.**

| Test                                                                | Results<br>(%) |
|---------------------------------------------------------------------|----------------|
| Percentage of material finer than<br>Sieve Size 75 $\mu$ m (No.200) | 9.8            |

Signature /.....  
03  
مكتب معامل الاستشارات الهندسية  
التمثيل  
شركة المهندس / علاء الدين و شركاه

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**Results of liquid limit and plasticity index  
of soils according to ASTM D-4318**

| Test             | Results (%) |
|------------------|-------------|
| Liquid Limit     | NP          |
| Plastic Limit    | NP          |
| Plasticity Index | NP          |

Signature  
02  
مكتب معامل الاستشارات الهندسية  
...  
شركة التأسيس " شارع الملك الأفضل الزمالة - القاهرة "

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

### Soil Classification According to Project Specs (Embankment)

| TEST                                                 | Results<br>(%) | Limits according<br>Projects Specs |          |
|------------------------------------------------------|----------------|------------------------------------|----------|
|                                                      |                | (A-1-a)                            | (A-1-b)  |
| Group Classification                                 | (A-1-a)        | (A-1-a)                            | (A-1-b)  |
| 2.00 mm (No.10).                                     | 46.2           | Max 50 %                           | -----    |
| 0.425 mm (No. 40).                                   | 28.2           | Max 30 %                           | Max 50 % |
| 0.075 mm (No. 200).                                  | 9.8            | Max 15 %                           | Max 15 % |
| Characteristics of fraction passing 0.425 mm (No.40) |                |                                    |          |
| Liquid Limit .....                                   | NP             | -----                              | -----    |
| Plasticity index .....                               | NP             | Max 6 %                            | Max 6 %  |

The test results are (☒ Comply - ☐ Not Comply) with specifications limits

  
مكتبة معامل الاستشارات الهندسية  
التمثيل القانوني  
لجنة الترخيص "قانون البناء" - القاهرة - جمهورية مصر العربية

5


3 El Malek El Afdal Street  
Zamalek, Cairo.  
Tel.& Fax : 27367231 - 27363093



3 ش الملك الأفضل  
الزمالك - القاهرة  
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣  
www.cel-egypt.com

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**Moisture – Density relation of soil**  
**Test result (Modified proctor test)**  
**ASTM D-1557**



- Max dry density (gm/cm³) : 2.13
- Optimum moisture content % : 8.1

Signature:

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**Test Results of California Bearing Ratio on Base Materials**  
**ASTM D 1883**

| penetration |       | stress on piston (Mpa) |
|-------------|-------|------------------------|
| mm          | Inch  |                        |
| 0.64        | 0.025 | 2.12                   |
| 1.27        | 0.050 | 2.69                   |
| 1.91        | 0.075 | 3.16                   |
| 2.54        | 0.100 | 3.49                   |
| 3.18        | 0.125 | 3.84                   |
| 3.81        | 0.150 | 4.18                   |
| 4.45        | 0.175 | 4.50                   |
| 5.08        | 0.200 | 4.86                   |
| 5.71        | 0.225 | 5.23                   |
| 6.35        | 0.250 | 5.56                   |

| CBR Result                        | Stress (Mpa) |                | CBR % |
|-----------------------------------|--------------|----------------|-------|
| At 0.1 inch (2.54 mm) penetration | St. Value    | Sample results | 50.6  |
|                                   | 6.90         | 3.49           |       |

**Notes :**

- 1- Attached graph shows penetration resistance versus penetration magnitude.
- 2- The sample was compacted to dry density of 2.13 (gm /cm<sup>3</sup>) at 8.1 % optimum water content.


3- Surcharge load 4.50 Kg/cm<sup>2</sup>

Signature : ..

بروكو المهندس \* شارع الملك الأفضل \* القاهرة

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**Load Penetration Curve of CBR Test**  
**ASTM D-1883**



Signature



Company Name : علام الدين و شركاه للمقاولات المتكاملة :  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Reporting Date : 03/12/2023  
Reporting Date : 19/12/2023  
Reporting No. : 09  
Sample No. : 09

**Organic of Soil ASTM D-2974**

**Method Type D**

| Test                        | Results |
|-----------------------------|---------|
| Amount of organic content % | Nil     |

CEL  
مكتب معامل الاستشارات الهندسية  
Signature  
.....  
شركة علام الدين و شركاه للمقاولات المتكاملة

# MATERIAL APPROVAL REQUEST



|                             |                   |                    |                              |                                     |    |    |    |    |    |    |
|-----------------------------|-------------------|--------------------|------------------------------|-------------------------------------|----|----|----|----|----|----|
| Contractor Company          | ALADDIN(4)        |                    | Designer Company             | (K.K) Engineering Consulting Office |    |    |    |    |    |    |
| Issued by Contractor        | Name              | Sign               | Date/Serial Number           | Time                                |    |    |    |    |    |    |
|                             | Eng. MAHMOUD DIAB | <i>[Signature]</i> | 11/09/2023                   | 10:00                               |    |    |    |    |    |    |
| Received by GARB CONSULTANT | Eng. SAIED SAIF   | MAR                | S5 - A-AD-4 - M.A.R. QT - 01 |                                     |    |    |    |    |    |    |
|                             |                   |                    | C1                           | C2                                  | C3 | DD | MM | YY | HH | MM |
|                             |                   |                    | 334                          | EW                                  | CS | 12 | 9  | 23 | 10 | 0  |

|          |                         |                 |                                           |
|----------|-------------------------|-----------------|-------------------------------------------|
| CODE - 1 | S1 to S21               | D1 to S3        | Kp XXX Note                               |
|          | Station Reference       | Depot Reference | For Kilometer point only Start Km is used |
| CODE - 2 | Work Activity           |                 |                                           |
| CODE - 3 | Sub Element of Activity |                 |                                           |

|                                     |                                    |                                                                                                                                                                                                                                                                          |                                                                               |
|-------------------------------------|------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------|
| Description of Materials            | Fill Layer Total Quantity(5000 m3) |                                                                                                                                                                                                                                                                          |                                                                               |
| Location to be Used                 | المشور                             |                                                                                                                                                                                                                                                                          |                                                                               |
| Sample only                         | Yes                                | Materials Type                                                                                                                                                                                                                                                           | fill layers                                                                   |
| Supplier Name                       |                                    | Data Sheet provided                                                                                                                                                                                                                                                      | Yes attached                                                                  |
| Reference in BoQ                    |                                    | Specification                                                                                                                                                                                                                                                            | EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 CIVECON GROUP |
| Prequalification reference          |                                    | Test Samples Results                                                                                                                                                                                                                                                     |                                                                               |
| Reference Photos                    | No/Yes                             | Other                                                                                                                                                                                                                                                                    |                                                                               |
| Comments by: Eng. khalef Zaki (k.k) |                                    | Comments by: Eng. Alaa Abd-Allatif (ER)                                                                                                                                                                                                                                  |                                                                               |
| QUALITY TEST RESULT IS APPROVED     |                                    | 1- one sample was selected for quality test<br>2- All tests were carried - out by CEL Lab .<br>3- results attached and found acceptable and comply with proj. specs.<br>4- final approval is subject to above mentioned comments<br><i>original document attached in</i> |                                                                               |

## APPROVAL STATUS

| Organisation             | Name                  | Sign               | Date      | A-AWC-R |
|--------------------------|-----------------------|--------------------|-----------|---------|
| Contractor               | Eng. Mahmoud Diab     | <i>[Signature]</i> |           | A       |
| QA/QC *                  | Eng. SAIED SAIF       | <i>[Signature]</i> |           | A       |
| GARB**                   | Eng. Margret Magdy    |                    |           |         |
| Employers Representative | Eng. Alaa Abd-Allatif | <i>[Signature]</i> | 24-9-2023 | Awc     |

\* Designer

\*\* Alignment/Bridges: Culvert only

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Delivery Date : 12/09/2023  
Reporting Date : 24/09/2023  
Reporting No. : 03  
Sample No. : 03

Dear Gentleman,

Attached here with the Soil Embankment delivered on 12/09/2023

### Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according to ASTM D-1140.
3. Liquid limits and plasticity index of soil according to ASTM D-4318.
4. Soil classification according to Project Specs.
5. Proctor Test according to ASTM D-1557
6. CBR according to ASTM D-1883
7. Organic Content ASTM D-2974

*Note: The client to our laboratory brought the sample and the laboratory is not responsible for the way it is taken.*

Signature / 03  
CEL  
مكتب معامل الاستشارات الهندسية  
الساحل الشمالي - مصر  
البريد الإلكتروني : info@cel-egypt.com

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Delivery Date : 12/09/2023  
Reporting Date : 24/09/2023  
Reporting No. : 03  
Sample No. : 03

**RESULTS OF SIEVE ANALYSIS According to ASTM D-C 136**

| Sieve Size (mm) | Passing % |
|-----------------|-----------|
| 50              | 100       |
| 37.5            | 96.5      |
| 25              | 89.2      |
| 19              | 80.3      |
| 12.50           | 71.2      |
| 9.50            | 63.1      |
| 4.75            | 51.2      |
| 2.36            | 46.2      |
| 2.00            | 41.2      |
| 1.18            | 36.1      |
| 0.600           | 32.5      |
| 0.425           | 27.9      |
| 0.300           | 24.1      |
| 0.150           | 20.1      |

Signature

**Company Name :** علاء الدين و شركاه للمقاولات المتكاملة  
**Project :** Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
**Type of sample :** Soil Embankment  
**Location :** St. 334+000  
**Delivery Date :** 12/09/2023  
**Reporting Date :** 24/09/2023  
**Reporting No. :** 03  
**Sample No. :** 03

**Materials finer than 75  $\mu$ m (no.200) sieve**  
**by washing ASTM D-1140.**

| Test                                                                | Results<br>(%) |
|---------------------------------------------------------------------|----------------|
| Percentage of material finer than<br>Sieve Size 75 $\mu$ M (No.200) | 10.2           |

Signature /.....

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Delivery Date : 12/09/2023  
Reporting Date : 24/09/2023  
Reporting No. : 03  
Sample No. : 03

**Results of liquid limit and plasticity index  
of soils according to ASTM D-4318**

| Test             | Results<br>(%) |
|------------------|----------------|
| Liquid Limit     | NP             |
| Plastic Limit    | NP             |
| Plasticity Index | NP             |



Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
 Type of sample : Soil Embankment  
 Location : St. 334+000  
 Delivery Date : 12/09/2023  
 Reporting Date : 24/09/2023  
 Reporting No. : 03  
 Sample No. : 03

### Soil Classification According to Project Specs (Embankment)


| TEST                                                 | Results<br>(%) | Limits according<br>Projects Specs |          |
|------------------------------------------------------|----------------|------------------------------------|----------|
|                                                      |                | (A-1-a)                            | (A-1-b)  |
| Group Classification                                 | (A-1-a)        | (A-1-a)                            | (A-1-b)  |
| 2.00 mm (No.10).                                     | 41.2           | Max 50 %                           | -----    |
| 0.425 mm (No. 40).                                   | 27.9           | Max 30 %                           | Max 50 % |
| 0.075 mm (No. 200).                                  | 10.2           | Max 15 %                           | Max 15 % |
| Characteristics of fraction passing 0.425 mm (No.40) |                |                                    |          |
| Liquid Limit .....                                   | NP             | -----                              | -----    |
| Plasticity index .....                               | NP             | Max 6 %                            | Max 6 %  |

The test results are ( ☒ Comply - ☐ Not Comply ) with specifications limits

Signature

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Delivery Date : 12/09/2023  
Reporting Date : 24/09/2023  
Reporting No. : 03  
Sample No. : 03

**Moisture – Density relation of soil**  
**Test result (Modified proctor test)**  
**ASTM D-1557**



- Max dry density (gm/cm³) : 2.13
- Optimum moisture content % : 8.2

Signature: 

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
 Type of sample : Soil Embankment  
 Location : St. 334+000  
 Delivery Date : 12/09/2023  
 Reporting Date : 24/09/2023  
 Reporting No. : 03  
 Sample No. : 03


**Test Results of California Bearing Ratio on Base Materials**  
**ASTM D 1883**

| penetration |       | stress on piston (Mpa) |
|-------------|-------|------------------------|
| mm          | Inch  |                        |
| 0.64        | 0.025 | 2.16                   |
| 1.27        | 0.050 | 2.42                   |
| 1.91        | 0.075 | 2.71                   |
| 2.54        | 0.100 | 3.03                   |
| 3.18        | 0.125 | 3.29                   |
| 3.81        | 0.150 | 3.60                   |
| 4.45        | 0.175 | 3.96                   |
| 5.08        | 0.200 | 4.24                   |
| 5.71        | 0.225 | 4.56                   |
| 6.35        | 0.250 | 4.94                   |

| CBR Result                        | Stress (Mpa) |                | CBR % |
|-----------------------------------|--------------|----------------|-------|
| At 0.1 inch (2.54 mm) penetration | St. Value    | Sample results | 43.9  |
|                                   | 6.90         | 3.03           |       |

**Notes :**

- 1- Attached graph shows penetration resistance versus penetration magnitude.
- 2- The sample was compacted to dry density of 2.13 (gm /cm<sup>3</sup>) at 8.2 % optimum water content.
- 3- Surcharge load 4.50 Kg

Signature : 


3 El Malek El Afdal Street  
 Zamalek, Cairo.  
 Tel.& Fax : 27367231 - 27363093



٣ ش الملك الأفضل  
 الزمالك - القاهرة  
 تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣  
[www.cel-egypt.com](http://www.cel-egypt.com)

Company Name : علاء الدين و شركاهه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Delivery Date : 12/09/2023  
Reporting Date : 24/09/2023  
Reporting No. : 03  
Sample No. : 03

## Load Penetration Curve of CBR Test ASTM D-1883



CEL  
مكتب معامل الاستشارات الهندسية  
الساحل الشمالي 02  
Signature /

Company Name : علاء الدين و شركاه للمقاولات المتكاملة  
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh  
Type of sample : Soil Embankment  
Location : St. 334+000  
Delivery Date : 12/09/2023  
Reporting Date : 24/09/2023  
Reporting No. : 03  
Sample No. : 03

## Organic of Soil ASTM D-2974

### Method Type D

| Test                        | Results |
|-----------------------------|---------|
| Amount of organic content % | Nil     |

Signature:   
مكتسب معامل الاستشارات الهندسية  
02  
المقر الرئيسي : شارع الملك الأفيل - الزمالة - القاهرة

# MATERIAL INSPECTION REQUEST



الهيئة العامة  
للمرور والخطط الحضرية  
(GARBU)



الهيئة العامة للتخطيط  
الحضري والتطوير الاقتصادي  
(HUEP)



|                             |                   |                     |                                    |                                       |    |    |    |    |    |    |    |
|-----------------------------|-------------------|---------------------|------------------------------------|---------------------------------------|----|----|----|----|----|----|----|
| Contractor Company          | ALADDIN(04)       |                     | Designer Company                   | (K - K) Engineering Consulting Office |    |    |    |    |    |    |    |
| Issued by Contractor        | Name              | Sign                | Date/Serial Number                 | Time                                  |    |    |    |    |    |    |    |
|                             | Eng. Mahmoud Diab | <i>Mahmoud Diab</i> | 5/08/2023<br>S5 -A-AD-4-P.L.T (01) | 1:00 PM                               |    |    |    |    |    |    |    |
| Received by GARB CONSULTANT | Eng. Saied Saif   | Sign                | MIR                                | C1                                    | C2 | C3 | DD | MM | YY | HH | MM |
|                             |                   |                     |                                    | 334                                   | EW | CS | 6  | 8  | 23 | 1  | 0  |

|        |                         |                 |                                           |
|--------|-------------------------|-----------------|-------------------------------------------|
| CODE-1 | S1 to S21               | D1 to S3        | Kp XXX Note                               |
| CODE-2 | Station Reference       | Depot Reference | For Kilometer point only Start Km is used |
| CODE-3 | Work Activity           |                 |                                           |
|        | Sub Element of Activity |                 |                                           |

|                          |                      |               |                                                                                  |              |      |
|--------------------------|----------------------|---------------|----------------------------------------------------------------------------------|--------------|------|
| Description of Materials | CUT BED              |               |                                                                                  |              |      |
| Location to be Used      | From                 | 334+900       | TO                                                                               | 335+000      |      |
| MAR & UIR Approval No    | UIR S5 -A-AD-4 -C-01 |               | Date                                                                             | 02/08/2023   |      |
|                          | M.A.R. Q.T.-C-01     |               |                                                                                  | 29/05/2023   |      |
| Supplier Name            |                      |               |                                                                                  |              |      |
| Test Requirement         | P.L.T (DIN 18134)    | Specification | EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP |              |      |
| Reference Photos         | No/Yes               | Other         |                                                                                  |              |      |
| Item                     | Description          | Unit          | Quantity                                                                         | Arrival Date | Note |
| 1                        | plate load test      | NUMBER        | 1                                                                                |              |      |
| 2                        |                      |               |                                                                                  |              |      |
| 3                        |                      |               |                                                                                  |              |      |
| 4                        |                      |               |                                                                                  |              |      |

|                                                             |                                                                                                                                                                                                                                                                                                                          |
|-------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Comments by: Eng. Saied Saif (K.K)                          | Comments by: Eng. Alaa Abd-Allatif (ER)                                                                                                                                                                                                                                                                                  |
| 1-The Plate Load Test Result P.L.T.(DIN 18134) is Approved. | 1-P.L.T was carried- out by civil engineering testing & consulting unit (Egypt.Japan University of Science and Technology)<br>2-Results report attached and found acceptable and comply with project specifications.<br>3-Final approval is subject to above mentioned comments.<br><i>original document attached in</i> |

| APPROVAL STATUS          |                       |                              |      |         |
|--------------------------|-----------------------|------------------------------|------|---------|
| Organisation             | Name                  | Sign                         | Date | A-AWC-R |
| Contractor               | Eng. Mahmoud Diab     | <i>Mahmoud Diab</i>          |      | A       |
| QA/QC *                  | Eng. Saied Saif       | <i>Eng. Saied Saif</i>       |      | A       |
| GARB**                   | Eng. Margret Magdy    |                              |      |         |
| Employers Representative | Eng. Alaa Abd-Allatif | <i>Eng. Alaa Abd-Allatif</i> |      | Awc     |



## Technical Report

### Plate Loading Tests

KM 334+840, KM 334+940,  
KM 335+057, KM 334+500,  
and KM 334+560

Native Soil

### Project

Electric Express Train (Sokhna - New capital - 6th  
of October city - New Elalamein city)


Prepared for

Aladdin and Partners Integrated Contracting

El khalig El masri Street, Hedayek El Kobba -149

بمكتب  
أمين تمام الجوامعة  
لواء مهندس / أسامة فليح

(August 5, 2023)





## 1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Aladdin and Partners Integrated Contracting to conduct 5 plate loading tests on the Native Soil of the Electric Express Train project at 5 locations (KM 334+840, KM 334+940, KM 335+057, KM 334+500, and KM 334+560) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Rabiee Roshdy of Aladdin and Partners Integrated Contracting. Field team members (Sameh Hassan) from the working CETCU team visited the project site on August 6, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

## 2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was  $33 \pm 1^\circ\text{C}$ .
- The plate was carried out on a Native Soil (according to the company) at 5 points (KM 334+840, KM 334+940, KM 335+057, KM 334+500, and KM 334+560). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader CAT 966E.





### 3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m<sup>2</sup> was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m<sup>2</sup> was reached, and the loading increment was 0.025 MN/m<sup>2</sup>. The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 5 plate loading tests on the Native Soil of the Electric Express Train project were conducted at 5 locations (KM 334+840, KM 334+940, KM 335+057, KM 334+500, and KM 334+560) and the data collected at the 5 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location KM 334+840, while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 334+840)

| Loading stage | Load (F)<br>kN | Normal<br>MN/m <sup>2</sup> | Settlement<br>mm |
|---------------|----------------|-----------------------------|------------------|
| 0             | 1.414          | 0.005                       | 0.00             |
| 1             | 7.07           | 0.025                       | 0.23             |
| 2             | 14.14          | 0.050                       | 0.33             |
| 3             | 21.21          | 0.075                       | 0.40             |
| 4             | 28.28          | 0.100                       | 0.48             |
| 5             | 35.35          | 0.125                       | 0.60             |
| 6             | 42.42          | 0.150                       | 0.69             |
| 7             | 49.49          | 0.175                       | 0.81             |
| 8             | 56.56          | 0.200                       | 0.93             |
| 9             | 63.63          | 0.225                       | 1.03             |
| 10            | 70.7           | 0.250                       | 1.14             |
| 11            | 56.56          | 0.200                       | 1.11             |
| 12            | 49.49          | 0.175                       | 1.04             |
| 13            | 35.35          | 0.125                       | 0.90             |
| 14            | 21.21          | 0.075                       | 0.75             |
| 15            | 1.414          | 0.005                       | 0.04             |



Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 334+840)

| Loading stage | Load (F)<br>kN | Normal stress ( $\sigma_n$ )<br>MN/m <sup>2</sup> | Settlement (S)<br>mm |
|---------------|----------------|---------------------------------------------------|----------------------|
| 0             | 1.414          | 0.005                                             | 0.04                 |
| 1             | 7.07           | 0.025                                             | 0.30                 |
| 2             | 14.14          | 0.050                                             | 0.39                 |
| 3             | 21.21          | 0.075                                             | 0.52                 |
| 4             | 28.28          | 0.100                                             | 0.59                 |
| 5             | 35.35          | 0.125                                             | 0.70                 |
| 6             | 42.42          | 0.150                                             | 0.81                 |
| 7             | 49.49          | 0.175                                             | 0.90                 |
| 8             | 56.56          | 0.200                                             | 0.95                 |
| 9             | 63.63          | 0.225                                             | 1.03                 |

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 334+840) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 334+940) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 335+057) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 334+500) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 334+560) is provided in Tables 13-15 and Figure 5.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 334+840)

| Parameters                                         | 1st loading cycle | 2nd loading cycle |
|----------------------------------------------------|-------------------|-------------------|
| $(s_0 \text{ max}) \text{ MN/m}^2$                 | 0.25              | 0.25              |
| $a_0 \text{ (mm)}$                                 | 0.15              | 0.07              |
| $a_1 \text{ (mm/(MN/m}^2))$                        | 9.11              | 6.44              |
| $a_2 \text{ (mm/(MN}^2/\text{m}^2))$               | 3.52              | -10.02            |
| $E_{v1} = 1.5 a_1 / (a_1 + a_2 - s_0 \text{ max})$ | 112.77            | 114.44            |
| $E_{v2}/E_{v1}$                                    |                   | 1.01              |




Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 334+940)

| Load stage | Load (F) | Normal stress (σ) | Settlement (s) |
|------------|----------|-------------------|----------------|
| 0          | 1.414    | 0.005             | 0.06           |
| 1          | 7.07     | 0.025             | 0.40           |
| 2          | 14.14    | 0.050             | 0.51           |
| 3          | 21.21    | 0.075             | 0.66           |
| 4          | 28.28    | 0.100             | 0.79           |
| 5          | 35.35    | 0.125             | 0.92           |
| 6          | 42.42    | 0.150             | 1.00           |
| 7          | 49.49    | 0.175             | 1.13           |
| 8          | 56.56    | 0.200             | 1.28           |
| 9          | 63.63    | 0.225             | 1.34           |

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 334+940)

| Parameters                                   | 1st loading cycle | 2nd loading cycle |
|----------------------------------------------|-------------------|-------------------|
| $(\sigma_{rmax})_{kN/m^2}$                   | 0.25              | 0.25              |
| $\sigma_p (mm)$                              | 0.24              | 0.11              |
| $\sigma_p (mm/(kN/m^2))$                     | 3.29              | 7.92              |
| $\sigma_p (mm/(kN/m^2))$                     | 5.09              | 11.24             |
| $E_{ve} (1.5 \cdot r) (kPa, 50 \text{ max})$ | 98.69             | 88.01             |
| $E_{ve}/E_{ve}$                              | 0.89              |                   |




Figure 2: Load-settlement data: plate loading test performed at (KM 334+940)



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 335+057)

| Loading stage | Load (F) | Normal stress ( $\sigma_n$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.00           |
| 1             | 7.07     | 0.025                        | 0.35           |
| 2             | 14.14    | 0.050                        | 0.54           |
| 3             | 21.21    | 0.075                        | 0.69           |
| 4             | 28.28    | 0.100                        | 0.75           |
| 5             | 35.35    | 0.125                        | 0.85           |
| 6             | 42.42    | 0.150                        | 1.00           |
| 7             | 49.49    | 0.175                        | 1.13           |
| 8             | 56.56    | 0.200                        | 1.26           |
| 9             | 63.63    | 0.225                        | 1.37           |
| 10            | 70.7     | 0.250                        | 1.51           |
| 11            | 56.56    | 0.200                        | 1.46           |
| 12            | 49.49    | 0.175                        | 1.40           |
| 13            | 35.35    | 0.125                        | 1.23           |
| 14            | 21.21    | 0.075                        | 1.02           |
| 15            | 1.414    | 0.005                        | 0.08           |

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 335+057)

| Loading stage | Load (F) | Normal stress ( $\sigma_n$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.08           |
| 1             | 7.07     | 0.025                        | 0.40           |
| 2             | 14.14    | 0.050                        | 0.55           |
| 3             | 21.21    | 0.075                        | 0.76           |
| 4             | 28.28    | 0.100                        | 0.89           |
| 5             | 35.35    | 0.125                        | 1.00           |
| 6             | 42.42    | 0.150                        | 1.21           |
| 7             | 49.49    | 0.175                        | 1.34           |
| 8             | 56.56    | 0.200                        | 1.41           |
| 9             | 63.63    | 0.225                        | 1.49           |

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 335+057)

| Parameters                                    | 1st loading cycle | 2nd loading cycle |
|-----------------------------------------------|-------------------|-------------------|
| ( $S_{0,max}$ ) (mm)                          | 0.25              | 0.25              |
| $a_0$ (mm)                                    | 0.26              | 0.09              |
| $a_1$ (mm/(MN/m <sup>2</sup> ))               | 4.96              | 9.68              |
| $a_2$ (mm/(MN <sup>2</sup> /m <sup>4</sup> )) | -0.06             | -15.48            |
| $E_v = 1.5 \pi (a_1 + a_2 \cdot \sigma_n)$    | 80.99             | 77.39             |
| $E_v/E_v$                                     | 0.85              |                   |



الوحدة المصرية اليابانية للعلوم والتكنولوجيا  
EJUST CSTC Unit  
7 of 18




Figure 3: Load-settlement data: plate loading test performed at (KM 335+057)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 334+500)

| Loading stage | Load (F) | Normal stress ( $\sigma_n$ ) |  | Settlement (S) |
|---------------|----------|------------------------------|--|----------------|
|               | kN       | MN/m <sup>2</sup>            |  |                |
| 0             | 1.414    | 0.005                        |  | 0.00           |
| 1             | 7.07     | 0.025                        |  | 0.31           |
| 2             | 14.14    | 0.050                        |  | 0.38           |
| 3             | 21.21    | 0.075                        |  | 0.57           |
| 4             | 28.28    | 0.100                        |  | 0.69           |
| 5             | 35.35    | 0.125                        |  | 0.86           |
| 6             | 42.42    | 0.150                        |  | 1.04           |
| 7             | 49.49    | 0.175                        |  | 1.27           |
| 8             | 56.56    | 0.200                        |  | 1.45           |
| 9             | 63.63    | 0.225                        |  | 1.65           |
| 10            | 70.7     | 0.250                        |  | 1.84           |
| 11            | 56.56    | 0.200                        |  | 1.79           |
| 12            | 49.49    | 0.175                        |  | 1.73           |
| 13            | 35.35    | 0.125                        |  | 1.61           |
| 14            | 21.21    | 0.075                        |  | 1.46           |
| 15            | 1.414    | 0.005                        |  | 0.55           |






Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 334+500)

| Loading stage | Load (F)<br>kN | Normal stress ( $\sigma_n$ )<br>MN/m <sup>2</sup> | Settlement (S)<br>mm |
|---------------|----------------|---------------------------------------------------|----------------------|
| 0             | 1.414          | 0.005                                             | 0.55                 |
| 1             | 7.07           | 0.025                                             | 0.79                 |
| 2             | 14.14          | 0.050                                             | 0.98                 |
| 3             | 21.21          | 0.075                                             | 1.20                 |
| 4             | 28.28          | 0.100                                             | 1.37                 |
| 5             | 35.35          | 0.125                                             | 1.56                 |
| 6             | 42.42          | 0.150                                             | 1.75                 |
| 7             | 49.49          | 0.175                                             | 1.88                 |
| 8             | 56.56          | 0.200                                             | 1.96                 |
| 9             | 63.63          | 0.225                                             | 2.00                 |

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 334+500)

| Parameters                                      | 1st loading cycle | 2nd loading cycle |
|-------------------------------------------------|-------------------|-------------------|
| $(s_p, \text{mm}) \text{ MN/m}^2$               | 0.25              | 0.25              |
| $a_0 \text{ (mm)}$                              | 0.16              | 0.50              |
| $a_1 \text{ (mm/(MN}^2\text{m}^2\text{))}$      | 4.59              | 10.83             |
| $a_2 \text{ (mm/(MN}^2\text{m}^2\text{))}$      | 8.85              | 17.88             |
| $E_v = 1.5 a (a_0 + a_1 \sigma + a_2 \sigma^2)$ | 66.12             | 70.78             |
| $E_{v2}/E_{v1}$                                 |                   | 1.07              |




Figure 4: Load-settlement data: plate loading test performed at (KM 334+500)



Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 334+560)

| Loading stage | Load (P) | Normal stress ( $\sigma_v$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.00           |
| 1             | 7.07     | 0.025                        | 0.38           |
| 2             | 14.14    | 0.050                        | 0.49           |
| 3             | 21.21    | 0.075                        | 0.57           |
| 4             | 28.28    | 0.100                        | 0.69           |
| 5             | 35.35    | 0.125                        | 0.83           |
| 6             | 42.42    | 0.150                        | 0.98           |
| 7             | 49.49    | 0.175                        | 1.14           |
| 8             | 56.56    | 0.200                        | 1.29           |
| 9             | 63.63    | 0.225                        | 1.46           |
| 10            | 70.7     | 0.250                        | 1.58           |
| 11            | 56.56    | 0.200                        | 1.58           |
| 12            | 49.49    | 0.175                        | 1.54           |
| 13            | 35.35    | 0.125                        | 1.36           |
| 14            | 21.21    | 0.075                        | 1.17           |
| 15            | 1.414    | 0.005                        | 0.30           |

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 334+560)

| Loading stage | Load (P) | Normal stress ( $\sigma_v$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.30           |
| 1             | 7.07     | 0.025                        | 0.55           |
| 2             | 14.14    | 0.050                        | 0.70           |
| 3             | 21.21    | 0.075                        | 0.85           |
| 4             | 28.28    | 0.100                        | 0.97           |
| 5             | 35.35    | 0.125                        | 1.12           |
| 6             | 42.42    | 0.150                        | 1.24           |
| 7             | 49.49    | 0.175                        | 1.36           |
| 8             | 56.56    | 0.200                        | 1.44           |
| 9             | 63.63    | 0.225                        | 1.53           |

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 334+560)

| Parameters                                    | 1st loading cycle | 2nd loading cycle |
|-----------------------------------------------|-------------------|-------------------|
| ( $s_{0.025}$ ) (mm)                          | 0.25              | 0.25              |
| $a_1$ (mm)                                    | 0.27              | 0.31              |
| $a_2$ (mm/(MN/m <sup>2</sup> ))               | 3.72              | 8.03              |
| $a_3$ (mm/(MN <sup>2</sup> /m <sup>4</sup> )) | 6.49              | -11.69            |
| $E_v = 1.5 a_1 / (a_2 + a_3 \cdot s_{0.025})$ | 84.78             | 88.14             |
| $E_v / E_v$                                   |                   | 1.05              |



E-JUST CERT. UNIT




Figure 5: Load-settlement data: plate loading test performed at (KM 334+560)



#### 4. Closure

Test results presented herein report the load-settlement data obtained from 5 plate loading tests conducted on the Native Soil of the Electric Express train project at 5 locations (KM 334+840, KM 334+940, KM 335+057, KM 334+500, and KM 334+560) in accordance with German Standard, DIN18134.

| Location   | $E_{v2}$<br>MN/m <sup>2</sup> | $E_{v1}$<br>MN/m <sup>2</sup> | $E_{v2}/E_{v1}$ ratio |
|------------|-------------------------------|-------------------------------|-----------------------|
| KM 334+840 | 112.77                        | 114.44                        | 1.01                  |
| KM 334+940 | 98.69                         | 88.01                         | 0.89                  |
| KM 335+057 | 90.99                         | 77.39                         | 0.85                  |
| KM 334+500 | 66.12                         | 70.78                         | 1.07                  |
| KM 334+560 | 84.28                         | 88.14                         | 1.05                  |

\* Note: Before interpreting these test results for future applications, the Native Soil in-situ variability between the testing locations should be considered.

#### Technical committee


Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy



#### Lab Engineer

Mohamed A. Al-Najjar



وعدة اختبارات و استشارات الهندسة  
المهندسة

CINTECH@ejust.edu.eg  
Mobile: +201555631725



|                           |                                                                              |           |                         |                           |
|---------------------------|------------------------------------------------------------------------------|-----------|-------------------------|---------------------------|
| Location of test site:    | KM 334+840                                                                   |           | Field team              | Sameh Hassan              |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |           | Date:                   | 6/8/2023                  |
| Diameter of loading plate | 600                                                                          |           | Time                    | 12:35:00 PM<br>1:02:00 PM |
| Lever ratio               | 1                                                                            |           | Note:<br>CAT 966E       |                           |
| Type of Soil              | Native Soil                                                                  |           |                         |                           |
| Bedding material          |                                                                              |           |                         |                           |
| Temperature               | 33°C                                                                         |           |                         |                           |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                           |
| Loading Stage             | 0                                                                            | 1.414     | 10.00                   |                           |
|                           | 1                                                                            | 7.07      | 9.77                    |                           |
|                           | 2                                                                            | 14.14     | 9.67                    |                           |
|                           | 3                                                                            | 21.21     | 9.60                    |                           |
|                           | 4                                                                            | 28.28     | 9.52                    |                           |
|                           | 5                                                                            | 35.35     | 9.40                    |                           |
|                           | 6                                                                            | 42.42     | 9.31                    |                           |
|                           | 7                                                                            | 49.49     | 9.19                    |                           |
|                           | 8                                                                            | 56.56     | 9.07                    |                           |
|                           | 9                                                                            | 63.63     | 8.97                    |                           |
| Unloading Stage           | 10                                                                           | 70.7      | 8.86                    |                           |
|                           | 11                                                                           | 56.56     | 8.89                    |                           |
|                           | 12                                                                           | 49.49     | 8.96                    |                           |
|                           | 13                                                                           | 35.35     | 9.10                    |                           |
|                           | 14                                                                           | 21.21     | 9.25                    |                           |
|                           | 15                                                                           | 1.414     | 9.96                    |                           |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                           |
| Reloading Stage           | 0                                                                            | 1.414     | 9.96                    |                           |
|                           | 1                                                                            | 7.07      | 9.70                    |                           |
|                           | 2                                                                            | 14.14     | 9.61                    |                           |
|                           | 3                                                                            | 21.21     | 9.48                    |                           |
|                           | 4                                                                            | 28.28     | 9.41                    |                           |
|                           | 5                                                                            | 35.35     | 9.30                    |                           |
|                           | 6                                                                            | 42.42     | 9.19                    |                           |
|                           | 7                                                                            | 49.49     | 9.10                    |                           |
|                           | 8                                                                            | 56.56     | 9.05                    |                           |
|                           | 9                                                                            | 63.63     | 8.97                    |                           |



|                           |                                                                              |           |                         |                          |
|---------------------------|------------------------------------------------------------------------------|-----------|-------------------------|--------------------------|
| Location of test site:    | KM 334+940                                                                   |           | Field team              | Sameh Hassan             |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |           | Date:                   | 6/8/2023                 |
| Diameter of loading plate | 600                                                                          |           | Time                    | 1:07:00 PM<br>1:34:00 PM |
| Lever ratio               | 1                                                                            |           | Note:<br>CAT 966E       |                          |
| Type of Soil              | Native Soil                                                                  |           |                         |                          |
| Bedding material          | ---                                                                          |           |                         |                          |
| Temperature               | 33°C                                                                         |           |                         |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
| Loading Stage             | 0                                                                            | 1.414     | 10.00                   |                          |
|                           | 1                                                                            | 7.07      | 9.67                    |                          |
|                           | 2                                                                            | 14.14     | 9.60                    |                          |
|                           | 3                                                                            | 21.21     | 9.49                    |                          |
|                           | 4                                                                            | 28.28     | 9.37                    |                          |
|                           | 5                                                                            | 35.35     | 9.28                    |                          |
|                           | 6                                                                            | 42.42     | 9.15                    |                          |
|                           | 7                                                                            | 49.49     | 9.04                    |                          |
|                           | 8                                                                            | 56.56     | 8.92                    |                          |
|                           | 9                                                                            | 63.63     | 8.73                    |                          |
|                           | 10                                                                           | 70.7      | 8.64                    |                          |
| Unloading Stage           | 11                                                                           | 56.56     | 8.69                    |                          |
|                           | 12                                                                           | 49.49     | 8.75                    |                          |
|                           | 13                                                                           | 35.35     | 8.92                    |                          |
|                           | 14                                                                           | 21.21     | 9.07                    |                          |
|                           | 15                                                                           | 1.414     | 9.94                    |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
| Reloading Stage           | 0                                                                            | 1.414     | 9.94                    |                          |
|                           | 1                                                                            | 7.07      | 9.60                    |                          |
|                           | 2                                                                            | 14.14     | 9.49                    |                          |
|                           | 3                                                                            | 21.21     | 9.34                    |                          |
|                           | 4                                                                            | 28.28     | 9.21                    |                          |
|                           | 5                                                                            | 35.35     | 9.08                    |                          |
|                           | 6                                                                            | 42.42     | 9.00                    |                          |
|                           | 7                                                                            | 49.49     | 8.87                    |                          |
|                           | 8                                                                            | 56.56     | 8.72                    |                          |
|                           | 9                                                                            | 63.63     | 8.66                    |                          |



|                           |                                                                              |                   |                         |                          |
|---------------------------|------------------------------------------------------------------------------|-------------------|-------------------------|--------------------------|
| Location of test site:    | KM 335+057                                                                   |                   | Field team              | Sameh Hassan             |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |                   | Date:                   | 6/8/2023                 |
| Diameter of loading plate | 600                                                                          |                   | Time                    | 1:39:00 PM<br>2:06:00 PM |
| Lever ratio               | 1                                                                            |                   | Note:<br>CAT 966E       |                          |
| Type of Soil              | Native Soil                                                                  |                   |                         |                          |
| Bedding material          | ----                                                                         |                   |                         |                          |
| Temperature               | 33°C                                                                         |                   |                         |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN)         | Dial Gauge Reading (mm) |                          |
| Loading Stage             | 0                                                                            | 1.414             | 10.00                   |                          |
|                           | 1                                                                            | 7.07              | 9.65                    |                          |
|                           | 2                                                                            | 14.14             | 9.46                    |                          |
|                           | 3                                                                            | 21.21             | 9.31                    |                          |
|                           | 4                                                                            | 28.28             | 9.25                    |                          |
|                           | 5                                                                            | 35.35             | 9.15                    |                          |
|                           | 6                                                                            | 42.42             | 9.00                    |                          |
|                           | 7                                                                            | 49.49             | 8.87                    |                          |
|                           | 8                                                                            | 56.56             | 8.74                    |                          |
|                           | 9                                                                            | 63.63             | 8.63                    |                          |
|                           | 10                                                                           | 70.7              | 8.49                    |                          |
| Unloading Stage           | 11                                                                           | 56.56             | 8.54                    |                          |
|                           | 12                                                                           | 49.49             | 8.60                    |                          |
|                           | 13                                                                           | 35.35             | 8.77                    |                          |
|                           | 14                                                                           | 21.21             | 8.98                    |                          |
|                           | 15                                                                           | 1.414             | 9.92                    |                          |
|                           | Test regime                                                                  | Loading Stage No. | Load (kN)               | Dial Gauge Reading (mm)  |
| Reloading Stage           | 0                                                                            | 1.414             | 9.92                    |                          |
|                           | 1                                                                            | 7.07              | 9.60                    |                          |
|                           | 2                                                                            | 14.14             | 9.45                    |                          |
|                           | 3                                                                            | 21.21             | 9.24                    |                          |
|                           | 4                                                                            | 28.28             | 9.11                    |                          |
|                           | 5                                                                            | 35.35             | 9.00                    |                          |
|                           | 6                                                                            | 42.42             | 8.79                    |                          |
|                           | 7                                                                            | 49.49             | 8.66                    |                          |
|                           | 8                                                                            | 56.56             | 8.59                    |                          |
|                           | 9                                                                            | 63.63             | 8.51                    |                          |



|                           |                                                                              |           |                         |                          |
|---------------------------|------------------------------------------------------------------------------|-----------|-------------------------|--------------------------|
| Location of test site:    | KM 334+500                                                                   |           | Field team              | Sameh Hassan             |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |           | Date:                   | 6/8/2023                 |
| Diameter of loading plate | 600                                                                          |           | Time                    | 2:11:00 PM<br>2:38:00 PM |
| Lever ratio               | 1                                                                            |           | Note:<br>CAT 966E       |                          |
| Type of Soil              | Native Soil                                                                  |           |                         |                          |
| Bedding material          | ---                                                                          |           |                         |                          |
| Temperature               | 33°C                                                                         |           |                         |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
| Loading Stage             | 0                                                                            | 1.414     | 10.00                   |                          |
|                           | 1                                                                            | 7.07      | 9.69                    |                          |
|                           | 2                                                                            | 14.14     | 9.62                    |                          |
|                           | 3                                                                            | 21.21     | 9.43                    |                          |
|                           | 4                                                                            | 28.28     | 9.31                    |                          |
|                           | 5                                                                            | 35.35     | 9.14                    |                          |
|                           | 6                                                                            | 42.42     | 8.96                    |                          |
|                           | 7                                                                            | 49.49     | 8.73                    |                          |
|                           | 8                                                                            | 56.56     | 8.55                    |                          |
|                           | 9                                                                            | 63.63     | 8.35                    |                          |
|                           | 10                                                                           | 70.7      | 8.16                    |                          |
| Unloading Stage           | 11                                                                           | 56.56     | 8.21                    |                          |
|                           | 12                                                                           | 49.49     | 8.27                    |                          |
|                           | 13                                                                           | 35.35     | 8.39                    |                          |
|                           | 14                                                                           | 21.21     | 8.54                    |                          |
|                           | 15                                                                           | 1.414     | 9.45                    |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
| Reloading Stage           | 0                                                                            | 1.414     | 9.45                    |                          |
|                           | 1                                                                            | 7.07      | 9.21                    |                          |
|                           | 2                                                                            | 14.14     | 9.02                    |                          |
|                           | 3                                                                            | 21.21     | 8.80                    |                          |
|                           | 4                                                                            | 28.28     | 8.63                    |                          |
|                           | 5                                                                            | 35.35     | 8.44                    |                          |
|                           | 6                                                                            | 42.42     | 8.25                    |                          |
|                           | 7                                                                            | 49.49     | 8.12                    |                          |
|                           | 8                                                                            | 56.56     | 8.04                    |                          |
|                           | 9                                                                            | 63.63     | 8.00                    |                          |



|                           |                                                                              |           |                         |                          |
|---------------------------|------------------------------------------------------------------------------|-----------|-------------------------|--------------------------|
| Location of test site:    | KM 334+560                                                                   |           | Field team              | Sameh Hassan             |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |           | Date:                   | 6/8/2023                 |
| Diameter of loading plate | 600                                                                          |           | Time                    | 2:43:00 PM<br>3:10:00 PM |
| Lever ratio               | 1                                                                            |           | Note:<br>CAT 966E       |                          |
| Type of Soil              | Native Soil                                                                  |           |                         |                          |
| Bedding material          |                                                                              |           |                         |                          |
| Temperature               | 33°C                                                                         |           |                         |                          |
| Test regime               |                                                                              |           |                         |                          |
| Loading Stage             | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
|                           | 0                                                                            | 1.414     | 10.00                   |                          |
|                           | 1                                                                            | 7.07      | 9.62                    |                          |
|                           | 2                                                                            | 14.14     | 9.51                    |                          |
|                           | 3                                                                            | 21.21     | 9.43                    |                          |
|                           | 4                                                                            | 28.28     | 9.31                    |                          |
|                           | 5                                                                            | 35.35     | 9.17                    |                          |
|                           | 6                                                                            | 42.42     | 9.02                    |                          |
|                           | 7                                                                            | 49.49     | 8.86                    |                          |
|                           | 8                                                                            | 56.56     | 8.71                    |                          |
| Unloading Stage           | 9                                                                            | 63.63     | 8.54                    |                          |
|                           | 10                                                                           | 70.7      | 8.42                    |                          |
|                           | 11                                                                           | 56.56     | 8.42                    |                          |
|                           | 12                                                                           | 49.49     | 8.46                    |                          |
|                           | 13                                                                           | 35.35     | 8.64                    |                          |
|                           | 14                                                                           | 21.21     | 8.83                    |                          |
|                           | 15                                                                           | 1.414     | 9.70                    |                          |
| Test regime               |                                                                              |           |                         |                          |
| Reloading Stage           | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
|                           | 0                                                                            | 1.414     | 9.70                    |                          |
|                           | 1                                                                            | 7.07      | 9.45                    |                          |
|                           | 2                                                                            | 14.14     | 9.30                    |                          |
|                           | 3                                                                            | 21.21     | 9.15                    |                          |
|                           | 4                                                                            | 28.28     | 9.03                    |                          |
|                           | 5                                                                            | 35.35     | 8.88                    |                          |
|                           | 6                                                                            | 42.42     | 8.76                    |                          |
|                           | 7                                                                            | 49.49     | 8.64                    |                          |
|                           | 8                                                                            | 56.56     | 8.56                    |                          |
|                           | 9                                                                            | 63.63     | 8.47                    |                          |

|                             |                   |                     |                                    |                                       |    |    |    |    |    |    |    |
|-----------------------------|-------------------|---------------------|------------------------------------|---------------------------------------|----|----|----|----|----|----|----|
| Contractor Company          | ALADDIN(04)       |                     | Designer Company                   | (K - K) Engineering Consulting Office |    |    |    |    |    |    |    |
| Issued by Contractor        | Name              | Sign                | Date/Serial Number                 | Time                                  |    |    |    |    |    |    |    |
|                             | Eng. Mahmoud Diab | <i>Mahmoud Diab</i> | 31/10/2023<br>SS-A-AD-4-P.L.T (02) | 1:00 PM                               |    |    |    |    |    |    |    |
| Received by GARB CONSULTANT | Eng. Saied Saif   | <i>Ezz Kimmoun</i>  | MIR                                | C1                                    | C2 | C3 | DD | MM | YY | HH | MM |
|                             |                   |                     |                                    | 334                                   | EW | CS | 1  | 11 | 23 | 1  | 0  |

|         |                                |                             |                                                          |
|---------|--------------------------------|-----------------------------|----------------------------------------------------------|
| CODE -1 | S1 to S21<br>Station Reference | D1 to S3<br>Depot Reference | Kp XXX Note<br>For Kilometer point only Start Km is used |
| CODE -2 | Work Activity                  |                             |                                                          |
| CODE -3 | Sub Element of Activity        |                             |                                                          |

|                                                             |                      |         |                                                                                                                           |                                                                                  |      |
|-------------------------------------------------------------|----------------------|---------|---------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------|------|
| Description of Materials                                    | Fill layer (-1.5)    |         |                                                                                                                           |                                                                                  |      |
| Location to be Used                                         | From                 | 334+900 | TO                                                                                                                        | 335+000                                                                          |      |
| MAR & UIR Approval No                                       | UIR S5 -A-AD-4 -F-06 |         | Date                                                                                                                      | 30/10/2023                                                                       |      |
|                                                             | M.A.R. Q.T.-03       |         |                                                                                                                           | 15/10/2023                                                                       |      |
| Supplier Name                                               |                      |         |                                                                                                                           |                                                                                  |      |
| Test Requirement                                            | P.L.T (DIN 18134)    |         | Specification                                                                                                             | EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP |      |
| Reference Photos                                            | No/Yes               |         | Other                                                                                                                     |                                                                                  |      |
| Item                                                        | Description          | Unit    | Quantity                                                                                                                  | Arrival Date                                                                     | Note |
| 1                                                           | plate load test      | NUMBER  | 1                                                                                                                         |                                                                                  |      |
| 2                                                           |                      |         |                                                                                                                           |                                                                                  |      |
| 3                                                           |                      |         |                                                                                                                           |                                                                                  |      |
| 4                                                           |                      |         |                                                                                                                           |                                                                                  |      |
| Comments by: Eng. Saied Saif (K.K)                          |                      |         | Comments by: Eng. Alaa Abd-Allatif (ER)                                                                                   |                                                                                  |      |
| 1-The Plate Load Test Result P.L.T.(DIN 18134) is Approved. |                      |         | 1-P.L.T was carried out by civil engineering testing & consulting unit (Egypt.Japan University of Science and Technology) |                                                                                  |      |
|                                                             |                      |         | 2-Results report attached and found acceptable and comply with project specifications.                                    |                                                                                  |      |
|                                                             |                      |         | 3-Final approval is subject to above mentioned comments.                                                                  |                                                                                  |      |

| APPROVAL STATUS          |                       |                         |           |         |
|--------------------------|-----------------------|-------------------------|-----------|---------|
| Organisation             | Name                  | Sign                    | Date      | A-AWC-R |
| Contractor               | Eng. Mahmoud Diab     | <i>Mahmoud Diab</i>     |           | A       |
| QA/QC *                  | Eng. Saied Saif       | <i>Ezz Kimmoun</i>      |           | A       |
| GARB**                   | Eng. Margret Magdy    |                         |           |         |
| Employers Representative | Eng. Alaa Abd-Allatif | <i>Alaa Abd-Allatif</i> | 2-11-2023 | Awc     |



# Technical Report

## Plate Loading Tests

KM 334+940 and KM 335+040

(Middle Embankment (-1.5 m))

## Project

Electric Express Train (Sokhna - New capital - 6th  
of October city - New Elalamein city)

## Prepared for

Aladdin and Partners Integrated Contracting

El khalig El masri Street, Hadayek El Kobba -149

(November 1, 2023)




## 1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by Aladdin and Partners Integrated Contracting to conduct two plate loading tests on the Middle Embankment (-1.5 m) of the Electric Express Train project at two locations (KM 334+940 and KM 335+040) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Rabiee Roshdy of Aladdin and Partners Integrated Contracting. Field team members (Sameh Hassan) from the working CETCU team visited the project site on November 1, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

## 2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was  $27 \pm 1^\circ\text{C}$ .
- The plate was carried out on a Middle Embankment (-1.5 m) (according to the company) at two points (KM 334+940 and KM 335+040). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader CAT 966E.





### 3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m<sup>2</sup> was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m<sup>2</sup> was reached, and the loading increment was 0.025 MN/m<sup>2</sup>. The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. Two plate loading tests on the Middle Embankment (-1.5 m) of the Electric Express Train project were conducted at two locations (KM 334+940 and KM 335+040) and the data collected at the two test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 334+940), while Table 2 shows the data obtained at the second loading stage.

**Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 334+940)**

| Loading stage | Load (F) | Normal stress ( $\sigma_0$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.00           |
| 1             | 7.07     | 0.025                        | 0.43           |
| 2             | 14.14    | 0.050                        | 0.57           |
| 3             | 21.21    | 0.075                        | 0.69           |
| 4             | 28.28    | 0.100                        | 0.85           |
| 5             | 35.35    | 0.125                        | 1.00           |
| 6             | 42.42    | 0.150                        | 1.16           |
| 7             | 49.49    | 0.175                        | 1.27           |
| 8             | 56.56    | 0.200                        | 1.38           |
| 9             | 63.63    | 0.225                        | 1.54           |
| 10            | 70.7     | 0.250                        | 1.65           |
| 11            | 56.56    | 0.200                        | 1.63           |
| 12            | 49.49    | 0.175                        | 1.58           |
| 13            | 35.35    | 0.125                        | 1.48           |
| 14            | 21.21    | 0.075                        | 1.34           |
| 15            | 1.414    | 0.005                        | 0.45           |






**Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 334+940)**

| Loading stage | Load (F) | Normal stress ( $\sigma_0$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.45           |
| 1             | 7.07     | 0.025                        | 0.84           |
| 2             | 14.14    | 0.050                        | 0.93           |
| 3             | 21.21    | 0.075                        | 1.00           |
| 4             | 28.28    | 0.100                        | 1.14           |
| 5             | 35.35    | 0.125                        | 1.25           |
| 6             | 42.42    | 0.150                        | 1.35           |
| 7             | 49.49    | 0.175                        | 1.46           |
| 8             | 56.56    | 0.200                        | 1.54           |
| 9             | 63.63    | 0.225                        | 1.59           |

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 334+940) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 335+040) is provided in Tables 4-6 and Figure 2.

**Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 334+940)**

| Parameters                                    | 1st loading cycle | 2nd loading cycle |
|-----------------------------------------------|-------------------|-------------------|
| ( $s_{0,max}$ ) MN/m <sup>2</sup>             | 0.25              | 0.25              |
| $a_0$ (mm)                                    | 0.27              | 0.53              |
| $a_1$ (mm/(MN/m <sup>2</sup> ))               | 6.11              | 7.56              |
| $a_2$ (mm/(MN <sup>2</sup> /m <sup>4</sup> )) | -2.24             | -12.87            |
| $E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$   | 81.14             | 103.48            |
| $E_{v2}/E_{v1}$                               | 1.28              |                   |






Figure 1: Load-settlement data: plate loading test performed at (KM 334+940)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 335+040)

| Loading stage | Load (F) | Normal stress ( $\sigma_0$ ) | Settlement (S) |
|---------------|----------|------------------------------|----------------|
|               | kN       | MN/m <sup>2</sup>            | mm             |
| 0             | 1.414    | 0.005                        | 0.00           |
| 1             | 7.07     | 0.025                        | 0.27           |
| 2             | 14.14    | 0.050                        | 0.38           |
| 3             | 21.21    | 0.075                        | 0.55           |
| 4             | 28.28    | 0.100                        | 0.70           |
| 5             | 35.35    | 0.125                        | 0.85           |
| 6             | 42.42    | 0.150                        | 1.00           |
| 7             | 49.49    | 0.175                        | 1.13           |
| 8             | 56.56    | 0.200                        | 1.25           |
| 9             | 63.63    | 0.225                        | 1.29           |
| 10            | 70.7     | 0.250                        | 1.40           |
| 11            | 56.56    | 0.200                        | 1.40           |
| 12            | 49.49    | 0.175                        | 1.40           |
| 13            | 35.35    | 0.125                        | 1.30           |
| 14            | 21.21    | 0.075                        | 1.17           |
| 15            | 1.414    | 0.005                        | 0.40           |






Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 335+040)

| Loading stage | Load (F) | Normal stress ( $\sigma_0$ ) |  | Settlement (S) |
|---------------|----------|------------------------------|--|----------------|
|               | kN       | MN/m <sup>2</sup>            |  | mm             |
| 0             | 1.414    | 0.005                        |  | 0.40           |
| 1             | 7.07     | 0.025                        |  | 0.62           |
| 2             | 14.14    | 0.050                        |  | 0.79           |
| 3             | 21.21    | 0.075                        |  | 0.90           |
| 4             | 28.28    | 0.100                        |  | 1.00           |
| 5             | 35.35    | 0.125                        |  | 1.10           |
| 6             | 42.42    | 0.150                        |  | 1.19           |
| 7             | 49.49    | 0.175                        |  | 1.25           |
| 8             | 56.56    | 0.200                        |  | 1.29           |
| 9             | 63.63    | 0.225                        |  | 1.33           |

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 335+040)

| Parameters                                    | 1st loading cycle | 2nd loading cycle |
|-----------------------------------------------|-------------------|-------------------|
| ( $s_{0,max}$ ) MN/m <sup>2</sup>             | 0.25              | 0.25              |
| $a_0$ (mm)                                    | 0.06              | 0.41              |
| $a_1$ (mm/(MN/m <sup>2</sup> ))               | 7.43              | 7.72              |
| $a_2$ (mm/(MN <sup>2</sup> /m <sup>4</sup> )) | -8.06             | -16.37            |
| $E_v = 1.5 \pi / (a_1 + a_2 \cdot s_{0,max})$ | 83.18             | 123.99            |
| $E_{v2}/E_{v1}$                               | 1.49              |                   |




Figure 2: Load-settlement data: plate loading test performed at (KM 335+040)



#### 4. Closure

Test results presented herein report the load-settlement data obtained from two plate loading tests conducted on the Middle Embankment (-1.5 m) of the Electric Express train project at two locations (KM 334+940 and KM 335+040) in accordance with German Standard, DIN18134.

| Location   | $E_{v1}$<br>MN/m <sup>2</sup> | $E_{v2}$<br>MN/m <sup>2</sup> | $E_{v2}/E_{v1}$ ratio |
|------------|-------------------------------|-------------------------------|-----------------------|
| KM 334+940 | 81.14                         | 103.48                        | 1.28                  |
| KM 335+040 | 83.18                         | 123.99                        | 1.49                  |


• Note: Before interpreting these test results for future applications, the Middle Embankment (-1.5 m) in-situ variability between the testing locations should be considered.

#### Technical committee

Prof, Dr. Mohamed F. M. Fahmy


#### Lab Engineer

Mohamed A. Al-Najjar





## Appendix A





|                           |                                                                              |           |                         |                          |
|---------------------------|------------------------------------------------------------------------------|-----------|-------------------------|--------------------------|
| Location of test site:    | KM 334+940                                                                   |           | Field team              | Samah Hassan             |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |           | Date:                   | 1/11/2023                |
| Diameter of loading plate | 600                                                                          |           | Time                    | 1:20:00 PM<br>1:47:00 PM |
| Lever ratio               | 1                                                                            |           | Note:<br>CAT 966E       |                          |
| Type of Soil              | Middle Embankment (-1.5 m)                                                   |           |                         |                          |
| Bedding material          |                                                                              |           |                         |                          |
| Temperature               | 27°C                                                                         |           |                         |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
| Loading Stage             | 0                                                                            | 1.414     | 10.00                   |                          |
|                           | 1                                                                            | 7.07      | 9.57                    |                          |
|                           | 2                                                                            | 14.14     | 9.43                    |                          |
|                           | 3                                                                            | 21.21     | 9.31                    |                          |
|                           | 4                                                                            | 28.28     | 9.15                    |                          |
|                           | 5                                                                            | 35.35     | 9.00                    |                          |
|                           | 6                                                                            | 42.42     | 8.84                    |                          |
|                           | 7                                                                            | 49.49     | 8.73                    |                          |
|                           | 8                                                                            | 56.56     | 8.62                    |                          |
|                           | 9                                                                            | 63.63     | 8.46                    |                          |
|                           | 10                                                                           | 70.7      | 8.35                    |                          |
| Unloading Stage           | 11                                                                           | 56.56     | 8.37                    |                          |
|                           | 12                                                                           | 49.49     | 8.42                    |                          |
|                           | 13                                                                           | 35.35     | 8.52                    |                          |
|                           | 14                                                                           | 21.21     | 8.66                    |                          |
|                           | 15                                                                           | 1.414     | 9.55                    |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN) | Dial Gauge Reading (mm) |                          |
| Reloading Stage           | 0                                                                            | 1.414     | 9.55                    |                          |
|                           | 1                                                                            | 7.07      | 9.16                    |                          |
|                           | 2                                                                            | 14.14     | 9.07                    |                          |
|                           | 3                                                                            | 21.21     | 9.00                    |                          |
|                           | 4                                                                            | 28.28     | 8.86                    |                          |
|                           | 5                                                                            | 35.35     | 8.75                    |                          |
|                           | 6                                                                            | 42.42     | 8.65                    |                          |
|                           | 7                                                                            | 49.49     | 8.54                    |                          |
|                           | 8                                                                            | 56.56     | 8.46                    |                          |
|                           | 9                                                                            | 63.63     | 8.41                    |                          |



|                           |                                                                              |                   |                         |                          |
|---------------------------|------------------------------------------------------------------------------|-------------------|-------------------------|--------------------------|
| Location of test site:    | KM 335+040                                                                   |                   | Field team              | Sameh Hassan             |
| Project title:            | Electric Express Train Project - Aladdin and Partners Integrated Contracting |                   | Date:                   | 1/11/2023                |
| Diameter of loading plate | 600                                                                          |                   | Time                    | 1:52:00 PM<br>2:19:00 PM |
| Lever ratio               | 1                                                                            |                   | Note:<br>CAT 966E       |                          |
| Type of Soil              | Middle Embankment (-1.5 m)                                                   |                   |                         |                          |
| Bedding material          | ---                                                                          |                   |                         |                          |
| Temperature               | 27°C                                                                         |                   |                         |                          |
| Test regime               | Loading Stage No.                                                            | Load (kN)         | Dial Gauge Reading (mm) |                          |
| Loading Stage             | 0                                                                            | 1.414             | 10.00                   |                          |
|                           | 1                                                                            | 7.07              | 9.73                    |                          |
|                           | 2                                                                            | 14.14             | 9.62                    |                          |
|                           | 3                                                                            | 21.21             | 9.45                    |                          |
|                           | 4                                                                            | 28.28             | 9.30                    |                          |
|                           | 5                                                                            | 35.35             | 9.15                    |                          |
|                           | 6                                                                            | 42.42             | 9.00                    |                          |
|                           | 7                                                                            | 49.49             | 8.87                    |                          |
|                           | 8                                                                            | 56.56             | 8.75                    |                          |
|                           | 9                                                                            | 63.63             | 8.71                    |                          |
|                           | 10                                                                           | 70.7              | 8.60                    |                          |
| Unloading Stage           | 11                                                                           | 56.56             | 8.60                    |                          |
|                           | 12                                                                           | 49.49             | 8.60                    |                          |
|                           | 13                                                                           | 35.35             | 8.70                    |                          |
|                           | 14                                                                           | 21.21             | 8.83                    |                          |
|                           | 15                                                                           | 1.414             | 9.60                    |                          |
|                           | Test regime                                                                  | Loading Stage No. | Load (kN)               | Dial Gauge Reading (mm)  |
| Reloading Stage           | 0                                                                            | 1.414             | 9.60                    |                          |
|                           | 1                                                                            | 7.07              | 9.38                    |                          |
|                           | 2                                                                            | 14.14             | 9.21                    |                          |
|                           | 3                                                                            | 21.21             | 9.10                    |                          |
|                           | 4                                                                            | 28.28             | 9.00                    |                          |
|                           | 5                                                                            | 35.35             | 8.90                    |                          |
|                           | 6                                                                            | 42.42             | 8.81                    |                          |
|                           | 7                                                                            | 49.49             | 8.75                    |                          |
|                           | 8                                                                            | 56.56             | 8.71                    |                          |
|                           | 9                                                                            | 63.63             | 8.67                    |                          |