

MATERIAL APPROVAL REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(KK) Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number	Time			
	Eng: Mohamed Fathy	محمد فathy	24-08-2023 (OR-M.A 050)	09:00 AM			
Received by ER	Eng: Gaber Ibrahim		MAR	JOB	EW	CS	24 08 23 09 00

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Stockpile For Soil (Fill Layer).		
Location to be Used	Station 308+600		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	EL-Sewy - EL-Wafa (Eslam)	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	Approved
Reference Photos	No	Other	
Comments by: Eng. Hesham Sabry (KK)		Comments by: Eng. Gaber Ibrahim (ER)	
١- تم إجراء الاختبارات المعملية وتم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.		1- All tests were carried-out by material engineer for both contractor and GARB Consultant. 2- Results report attached and acceptable with the project specifications. 3- Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Fathy	محمد فathy	27-08-2023	A
QA/QC *	Eng: Hesham Sabry		27/8/2023	A
GARB**	Eng: Ahmed Galal			
Employers Representative	Eng: Gaber Ibrahim			A.W.C

* Designer

** Alignment/Bridges: Culvert only

27-08-2023

Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Nnatroun To Borg Elarab "
From Station 305+500 To Station 311+000

Sieve Analysis of Fine and Coarse Aggregates (ASHTO T-27)

Date :	24-Aug-2023
From / To :	

Station:	308+600
Sample type :	عينة أتربة من المشون

Classification	A-1-b
----------------	-------

Sieve size	Retained	Passing	Passing %
2"	0	23897	100.0
1.5"	0	23897	100.0
1"	168	23729	99.3
3/4"	254	23475	98.2
1/2"	560	22915	95.9
3/8"	1352	21563	90.2
NO. 4	7692	13871	58.0
Passing	13871		
Total	23897		

500 gm			
NO.10	31.2	468.8	54.4
NO.40	145.5	354.5	41.2
NO.200	379.3	120.7	14.0

KK المكتب الاستشاري الهندسي
(أ.د. خالد خليل)
مدير المشروع: م. محمد صبري
مشروع: القطار الكهربائي السريع
القطار السريع (الإسكندرية)

مهندس المواد (الشركة)
محمود أبو شبيب



ORANGE COMPANY
Engineering & Construction Services



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. م.س.أ. م.س.أ. م.س.أ.



COSTA SHAKER
معدات الاختبار

الهيئة العامة
للطرق والكباري
(GAR)



الهيئة العامة
للطرق والكباري
(GAR)

Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Natroun To Borg El Arab
From Station 305+500 To Station 311+000

The Moisture - Density Relations of Soils using (ASTM D1557)


Date : 24-Aug-2023

Station: 308+600

From / To

Sample type : عينة أتربة من المشون

	1	2	3	4	5
Mold + Wet Sample Weight	10049	10211	10421	10420	10351
Mold Weight	5626	5626	5626	5626	5626
Wet Sample Weight	4423	4585	4795	4794	4725
Mold Volume	2122	2122	2122	2122	2122
Wet Density	2.08	2.16	2.26	2.26	2.23
Container NO.	3	2	1	5	10
Mass of Can	31.1	34.7	33.7	33.9	34
Wet soil Weight + Mass of Can	244	267.5	263.8	221.5	250.1
Dry soil Weight + Mass of Can	236	254.2	246.6	204.2	225.9
Dry soil Weight	204.9	219.5	212.9	170.3	191.9
Water Weight	8	13.3	17.2	17.3	24.2
Percentage of Moisture	3.90	6.06	8.08	10.16	12.61
Dry Density	2.006	2.037	2.091	2.051	1.977



Max. Dry Density	2.091
Optimum Water Content	8.20%

المهندس الاستشاري الهندسي
المهندس (المهندس) قنديل
مدير المشروع: م. هشام محمد صبري
مشروع: القطار الكهربائي السريع
القضبان الرابع (الإسكندرية)

مهندس المواد (أشرف)
محمود أبو توب

Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Knatroun To Borg El Arab
From Station 305+500 To Station 311+000

CALIFORNIA BEARING RATIO (ASTM D1883)

Date :	27-Aug-2023
From / To :	

Station:	308+600
Sample type :	عينة أتربة من المشون

Mold No		1
Mold	g	5073
Volume of Mold	cm³	2140
Sample + Mold	g	9875
Sample	g	4802
Wet unit weight	g/cc	2.24
Dry unit weight	g/cc	2.08
Compaction	%	99.3%

Maximum Dry Density	g/c	2.091
Optimum Moisture Content		8.20
Can No		2
MASS WET SOIL + CAN		198.0
MASS DRY SOIL + CAN		184.1
Mass of Moisture	g	13.9
Mass of Can	g	11.0
Mass DRY SOIL	g	173.1
Moisture		8.03%


Initial Reading	0.0
Final Reading	0.12

Date Molded	24-Aug-2023
Swell %	0.10

Penetration mm.	0.635	1.27	1.95	2.54	3.81	5.08	7.62
Penetration in"	0.025	0.05	0.075	0.1	0.15	0.2	0.3
Loading Ring Reading							
Load kN	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Load kg	61	168	291	382	593	821	1209

CBR % at 0.1" =	28.1%
CBR % at 0.2" =	40.2%

C . B . R	40%
-----------	-----



المهندس الاستشاري
م. م. م. م.

مهندس المواد (شركة)
م. م. م. م.

قائمة الكميات الواردة بالمستخلص جاري (١)

استناد أعمال الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) أعمال الردم
تنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

علاوة بند (١-١) علاوة تحصيل رسوم الكارثة والموازن طبقاً للائحة الشركة الوطنية.

تنفيذ : "شركة أورانج للإستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)


مقدار العمل السابق :		٣م	١٥٩٣٥,٧
مسجل	الموقع الكيلومتری		الكمية (م٣)
	من الكم	إلى الكم	
١	٣٠٩٦٠٠	٣٠٩٧٣٠	٢٧٩٣,٧٠
الاجمالي خلال فترة المستخلص الحالية (م٣)			
٢٧٩٣,٧٠			
الاجمالي الكلي (م٣)			
١٨٧٢٩,٤٢			

مهندس الهيئة
م / أحمد جلال عبد السلام
إمجد

مهندس الاستشاري

مكتب أ.د/ خالد قنديل

م / هشام محمد صبري



مهندس الاستشاري

مكتب XYZ

م / محمد خليل



مهندس الشركة

م / محمد قصي الغول



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد اعمال الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع
(العين السفنة - العاصمة الإدارية - العظمين - مطروح)
قطاع (وادي التطرون - برج العرب) أعمال الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

بند (١-١):

- بالمتر المكعب اعمال تحميل وتوريد ونقل التربة مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسبك لا يزيد عن ٥٠ سم حتى منسوب ٢٠ متر وبسبك لا يزيد عن ٢٥ سم لاستعمال المنسوب التصميمي لتشكيل الجس والاكثاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) ورشها بالمياه الاصلوية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.
- مسافة النقل حتى ٢ كم ويتم حساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان.
 - السعر يشمل عمل تشوينات وتخليط واختيارات ونقل لموقع العمل .
 - السعر يشمل قيمة المادة المحجيرة.

السعر خلال شهريونيو طبقا للمفاوضة الخاصة بالقطاع الرابع بتاريخ ٢٠٢٤-٠٦
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
متسل	الموقع الكيلومترى		الكمية (م٣)
	من الكم	الى الكم	
١	٣٠٩+١٦٠	٣٠٩+٧٤٠	٢٩١٥,٣٩
الاجمالى خلال فترة المستخلص الحالية (م٣)			
٢٩١٥,٣٩			
الاجمالى الكلى (م٣)			
٢٩١٥,٣٩			

مهندس الهيئة
م / احمد جلال عبد السلام
م. احمد جلال

مهندس الاستشاري
مكتب ا.د/ خالد قنديل

م / هشام محمد صبرى



مهندس الاستشاري
مكتب XYZ

م / محمد خليل



مهندس الشركة

م / محمد فتحى الغول



قائمة الكميات الواردة بالمستخلص جاري (٢)

استناد أعمال الجسر الترابي للخط الأول من مشروع القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) أعمال الردم
لتنفيذ المسافة من النك ٣٠٩,١٦٠ إلى النك ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

بند (١-١):

بالمتر المكعب أعمال تحميل وتوريد ونقل التربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية بسمك لا يزيد عن ٥٠ سم حتى متسوب ٢ متر وبسمك لا يزيد عن ٢٥ سم لاستكمال المتسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) ورشها بالمياد الأصولية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند يجمع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.

- مسافة النقل حتى ٢ كم ويتم حساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة أو النقصان.
- السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم.
- السعر يشمل قيمة المادة المحجيرة.

السعر خلال شهر يوليو طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ ٢٠٢٤-٠٦

تنفيذ: "شركة أورانج للاستيراد والتصدير"

عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
مستعمل	الموقع الكيلومترى		الكمية (م٣)
	من النك	إلى النك	الطول (متر)
١	٣٠٩+١٦٠	٣٠٩+٧٤٠	٥٨٠
٥٧٣٢,٩١	الاجمالي خلال فترة المستخلص الحالية (م٣)		٥٧٣٢,٩١
٥٧٣٢,٩١	الاجمالي الكلى (م٣)		٥٧٣٢,٩١

مهندس الهيئة
م / أحمد جلال عبد السلام
i محمد جلال

مهندس الاستشاري
مكتب أيد/ خالد قنديل
م / هشام محمد صبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



مهندس الشركة
م / محمد فتحي العول



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد أعمال الجسر الترابي للخط الأول من مشروع القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) أحبال الردم
تنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

بند (١-١):

- بالمتر المكعب أعمال تحميل وتوريد ونقل أتربة مطابقة للمواصفات وتشغيلها باستخدام الآلات التسوية بسك لا يزيد عن ٥٠ سم حتى منسوب -٢ متر ويسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (تسوية تحمل كاثيرونيا لا تقل عن ١٥%) ورشها بالمياه الأصولية للوصول إلى تسوية الرطوبة المطلوبة والدمك الجيد بالهرامات للوصول إلى أقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية التموجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.
- مسافة النقل حتى ٢ كم ويتم حساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة أو النقصان.
 - السعر يشمل عمل نشوينات وتخليط واختبارات ونقل لموقع العمل .
 - السعر يشمل قيمة المادة المحجيرة.

السعر ابتداءً من شهر أغسطس طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ ٢٠٢٤-٠٦-٢٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
مسلسل	الموقع الكيلومري		الكمية (م٣)
	من الكم	إلى الكم	
١	٣٠٩+١٦٠	٣٠٩+٧٤٠	٢٩٩٠,٧٦
الاجمالي خلال فترة المستخلص الحالية (م٣)			
٢٩٩٠,٧٦			
الاجمالي الكلي (م٣)			
٢٩٩٠,٧٦			

مهندس الهيئة
م / أحمد جلال عبد السلام
٢٠٢٤/٠٦/٢٤

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري

الاستشاري الهندسي
م / هشام محمد صبري
م / خالد قنديل
م / أحمد جلال عبد السلام
٢٠٢٤/٠٦/٢٤

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمد فتح القهل
م / محمد خليل
٢٠٢٤/٠٦/٢٤

مهندس الشركة
م / محمد فتح القهل
م / محمد خليل
٢٠٢٤/٠٦/٢٤

قائمة الكميات الواردة بالمستخلص جاري (٢)

استناد أعمال الجسر الترابي للخط الأول من مشروع القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) أعمال الردم
تنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

بند (١-١):

بالمتر المكعب أعمال تحميل وتوريد ونقل التربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية بسمك لا يزيد عن ٥٠ سم حتى مئسوب -٢ متر وبسمك لا يزيد عن ٢٥ سم لاستكمال المئسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) ورشها بالمياه الأصولية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند يجمع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.

- مسافة النقل حتى ٢ كم ويتم حساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة أو النقصان.
- السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل.
- السعر يشمل قيمة المادة المحجيرة.

السعر ابتداءً من شهر سبتمبر طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ ٢٠٢٤-٠٦
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
مسلسل	الموقع الكيلومري		الكمية (م٣)
	من الكم	إلى الكم	
١	٣٠٩+١٦٠	٣٠٩+٧٤٠	٤٢٩٦,٦٦
الاجمالي خلال فترة المستخلص الحالية (م٣)			
الاجمالي الكلي (م٣)			
٤٢٩٦,٦٦			

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ/د/ خالد قنديل
م / هشام محمد صيري

مهندس الاستشاري
مكتب أ/د/ خالد قنديل
م / هشام محمد صيري
القطاع الرابع (الإسكندرية)
مشروع: القطر الكهربائي السريع
بنيو المقروء: م / هشام محمد صيري
مهندس الاستشاري (مهندسي KK)

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمد قنديل القول
أورانج للاستيراد والتصدير
ORANGE EXPORT&IMPORT
م. ٢٠٢٣/١١/٢٣

قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد اعمال الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العطين - مطروح)
قطاع (وادي النطرون - برج العرب) اعمال الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

بند (١-١):

بالمتر المكعب اعمال تحميل وتوريد ونقل اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسبك لا يزيد عن ٥٠ سم حتى مشوب - ٢ متر ويسبك لا يزيد عن ٢٥ سم لاستعمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) ورشها بالمياه الاصلوية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية التوضيحية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.

- مسافة النقل حتى ٢ كم ويتم حساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان.
- السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل .
- السعر يشمل قيمة المادة المحجورية.

السعر ابتداءً من شهر ٢٠٢٢-٣-٢٢ طبقاً للمفاوضة الخاصة بالقطاع الرابع ٢٠٢٤-٠٦


تنفيذ : "شركة أورانج للاستيراد والتصدير"

عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
ممتثل	الموقع الكيلومترى		الكمية (م٣)
	من الكم	إلى الكم	الطول (متر)
١	٣٠٩+٦٠٠	٣٠٩+٧٣٠	١٣٠
٢٧٩٣,٧٠			
الاجمالى خلال فترة المستخلص الحالية (م٣)			
٢٧٩٣,٧٠			
الاجمالى الكلى (م٣)			
٢٧٩٣,٧٠			

مهندس الهيئة
م / احمد جلال عبد السلام
محمد جلال

مهندس الاستشاري
مكتب ايد/ خالد قنديل
م / هشام محمد صدي



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد اصيل الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع
(العين السفلى - العاصمة الإدارية - العتمين - مطروح)
قطاع (وادي النطرون - برج العرب) اصيل الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

علاوة بند (١-١) علاوة مسافة النقل ١٤١ كم .

السعر ابتداءً من ٢٠٢٣-٠٥-٠٤
تنفيذ : "شركة اورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
ممثل	الموقع الكيلومري		الكمية (م)
	من الكم	الى الكم	
١	٣٠٩+١٦٠	٣٠٩+٧٤٠	١٢٧٤٨,٥٨
الاجمالي خلال فترة المستخلص الحالية (٣م)			
الاجمالي الكلي (٣م)			
١٢٧٤٨,٥٨			

مهندس الهيئة
م / احمد جلال عبد السلام
i احمد جلال

مهندس الاستشاري
مكتب ا/د خالد قدبل

م / هشام محمد صبري



مهندس الاستشاري

مكتب XYZ

م / محمد خليل



مهندس الشركة

م / احمد فتحي الغول



قائمة الكميات الواردة بالمستخلص جاري (٢)

استاد أصل الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العظمين - مطروح)
قطاع (وادي التطرون - برج العرب) أصل الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

علاوة بند (١-١) علاوة مسافة النقل ١٤١ كم .

السعر ابتداءً من ٢٠٢٢-٣-٢٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
مسلم	المواقع الكيلومترى		الكمية (م٣)
	من الكم	إلى الكم	
١	٣٠٩,١٦٠	٣٠٩,٨٠٠	٢٢٣٤,٩٦
الإجمالي خلال فترة المستخلص الحالية (م٣)			
٢٢٣٤,٩٦			
الإجمالي الكلي (م٣)			
٢٢٣٤,٩٦			

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبرى



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



مهندس الشركة



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد اعمال الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) اعمال الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)


علاوة بند (١-١) علاوة مسافة النقل ١٠٦ كم .

السعر ابتداءً من ٢٠٢٣-٠٥-٠٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
متسلسل	الموقع الكيلومتری		الكمية (م)
	من الكم	إلى الكم	
١	٣٠٩,١٦٠	٣٠٩,٧٤٠	٣٠٢٠,٧٤
الاجمالي خلال فترة المستخلص الحالية (م)			
الاجمالي الكلي (م)			
٣٠٢٠,٧٤			

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



مهندس الشركة
م / محمد قنديل



قائمة الكميات الواردة بالمستخلص جاري (٢)

اسناد أعمال الجسر الترابي للخط الأول من مشروع القطر الكهربائي السريع
(العين المسفحة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) أعمال الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر)

علاوة بند (١-١) علاوة مسافة النقل ١٢٩ كم .

السعر ابتداءً من ٢٠٢٣-٠٥-٠٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٢/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
مسلم	الموقع للكيلومتری		الكمية (م٣)
	من الكم	إلى الكم	
١	٣٠٩,١٦٠	٣٠٩,٧٤٠	١٦٦,٤٠
الاجمالي خلال فترة المستخلص الحالية (م٣)			
الاجمالي الكلي (م٣)			
١٦٦,٤٠			

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ/د/ خالد قنديل

م / هشام محمد صبري



مهندس الاستشاري
مكتب XYZ

م / محمد خليل



مهندس الشركة

م / محمد فتحى الفول



قائمة الكميات الواردة بالمستخلص جاري (٢)

امداد أعمال الجسر الترابي للخط الأول من مشروع القطر الكهربائي السريع
(العين المسقنة - العاصمة الإدارية - العلمين - مطروح)
قطاع (وادي النطرون - برج العرب) أعمال الردم
لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالامر المباشر)

علاوة بند (١-١) علاوة مسافة النقل ١٢٩ كم .

السعر ابتداءً من ٢٠٢٢-٢٠٢٤
تنفيذ : "شركة أورانج للاستيراد والتصدير"
عقد رقم (٢٠٢٤/٢٠٢٣/١٠١٣)

مقدار العمل السابق :		٠,٠	٣م
مسلسل	الموقع الكيلومتری		الكمية (م٣)
	من الكم	إلى الكم	
١	٣٠٩+١٦٠	٣٠٩+٧٤٠	٥٥٨,٧٤
الاجمالي خلال فترة المستخلص الحالية (م٣)			
الاجمالي الكلي (م٣)			
			٥٥٨,٧٤

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



مهندس الشركة
م / محمد فتيحي القبول

محضر استلام موقع عملية

العملية:

اسناد أعمال الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع (العين السخنة - العاصمة الإدارية - العلمين - مطروح) قطاع (وادي النطرون - برج العرب) أعمال الردم لتنفيذ المسافة من الكم 309.160 إلى الكم 309.800 بطول 0.640 كم (بالأمر المباشر).

تنفيذ: شركة "أورانج للاستيراد والتصدير"

استشاري المشروع: المكتب الاستشاري الهندسي (أ.د/خالد قنديل)

إشراف: المنطقة الخامسة - منطقة غرب الدلتا

طبقا للعقد رقم (1013-2023-2024) بتاريخ (2024/01/18)

أنه في يوم الاثنين الموافق 2024/02/26 اجتمع كل من:

- | | |
|---|---|
| 1- السيد المهندس / محمد حسني فياض | مدير عام المشروعات - الهيئة العامة للطرق والكباري |
| 2- السيد المهندس / أحمد جلال عبد السلام | مهندس العملية - الهيئة العامة للطرق والكباري |
| 3- السيد المهندس / هشام محمد صيري | استشاري المشروع (أ.د/خالد قنديل) |
| 4- السيد المهندس / محمد فتحي الغول | مدير مشروع - شركة أورانج للاستيراد والتصدير |

وذلك للمرور على مسار العملية المذكورة عالية لاستلام الموقع.

وقد تبين أن الموقع خالي من العوائق الظاهرية ويسمح بالبداة في التنفيذ وبناء عليه يعتبر تاريخ 2024/02/26 هو تاريخ استلام الموقع وبداة أعمال الإشراف بالعملية.

واقفل المحضر علي ذلك ووقع الحضور.

التوقيعات:

رئيس الإدارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عميد مهندس /
"هاني محمد محمود طه"



4-

3-

2-

1-

القطار الكهربائي السريع

المنطقة الخامسة - غرب الدلتا

(الإسكندرية - مرسى مطروح)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

بالإحالة إلى مشروع القطار الكهربائي السريع القطاع الرابع (قطاع وادي النطرون/برج العرب/الإسكندرية).

نتشرف بأن نرسل لسيادتكم المقياسة المعدلة لبنود أعمال الجسر الترابي للخط الأول من مشروع القطار الكهربائي السريع (العين السخنة - العاصمة الإدارية - العلمين - مطروح) قطاع (وادي النطرون - برج العرب) أعمال الردم لتنفيذ المسافة من الكم ٣٠٩,١٦٠ إلى الكم ٣٠٩,٨٠٠ بطول ٠,٦٤٠ كم (بالأمر المباشر).

تنفيذ : "شركة أورانج للاستيراد والتصدير" .

وذلك طبقاً للأسعار بعد المفاوضة.

برجاء من سيادتكم التفضل بالموافقة والتوجيه بالازم.

و تفضلوا بقبول فائق الاحترام ،،،

ش

رئيس الإدارة المركزية

منطقة غرب الدلتا

الإسكندرية - مرسى مطروح

صديق مهتم /

"هاني محمد محمود طه"

**ORANGECO
EXPORT&IMPORT**

MATERIAL APPROVAL REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(KK) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number		Time
	Eng: Mohamed Fathy		27-12-2023 (OR-M.A 075)		09:00 AM
Received by ER	Eng: Gaber Ibrahim		MAR	C1 308	C2 EW
				C3 CS	DO 27
				MM 12	YY 23
				HH 09	MM 00

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Stockpile For Soil (Fill Layer).		
Location to be Used	Station 308+800		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	EL-Sewy - EL-Wafa (Eslam)	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	Approved
Reference Photos	No	Other	
Comments by: Eng. Hesham Sabry (KK)		Comments by: Eng. Gaber Ibrahim (ER)	
1. تم إجراء الاختبارات المعملية 2. وتم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.		1- All tests were carried-out by material engineer for both contractor and GARB Consultant. 2- Results report attached and acceptable with the project specifications. 3- Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Fathy		30-12-2023	A
QA/QC *	Eng: Hesham Sabry			
GARB**	Eng: Ahmed Galal			
Employers Representative	Eng: Gaber Ibrahim			

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Nnatroun To Borg Elarab "
From Station 305+500 To Station 311+000

Sieve Analysis of Fine and Coarse Aggregates (ASHTO T-27)

Date :	27-Dec-2023	Station:	308+800
From / To :		Sample type :	عينة أتربة من المشون

Classification	A-1-b
----------------	-------

Sieve size	Return	Passing	%
2"	350	22032	98.4
1.5"	415	21617	96.6
1"	451	21166	94.6
3/4"	1150	20016	89.4
1/2"	3298	16718	74.7
3/8"	2356	14362	64.2
NO. 4	4562	9800	43.8
Passing	9800		
Total	22382		

500 gm			
NO.10	70.2	429.8	37.6
NO.40	145.1	354.9	31.1
NO.200	369	131	11.5

المهندس الاستشاري

م. ا. هندسة الجيوتقنية

مهندس المواد (الشركة)

محمد قنبر أبو شنب

Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Nnatroun To Borg Elarab "
From Station 305+500 To Station 311+000

Determining the Plastic Limit & Plasticity Index of soil (AASHTO (T 90)
Determining the Liquid Limit of soil (AASHTO (T-89)

Date :	27-Dec-2023
From / To :	


Station:	308+800
Sample type :	عينة أتربة من المشون

LIQUID LIMIT

Container No	a	s	f
Number of Blows	16	29	38
Mass of Wet Soil + Can	55.30	57.10	52.40
Mass of Dry Soil + Can	51.20	53.20	48.90
Mass of Water	4.10	3.90	3.50
Mass of Can	33.2	35.6	31.8
Mass of Dry Soil	18.0	17.6	17.1
Moisture Content	22.78	22.16	20.47

PLASTIC LIMIT

Container No	x	c
Mass of Wet Soil + Can	38.70	35.80
Mass of Dry Soil + Can	35.1	33.20
Mass of Water	3.60	2.60
Mass of Can	17.40	20.00
Mass of Dry Soil	17.7	13.2
Moisture Content	20.34	19.70



RESULTS

PASSING No. 10	37.6
PASSING No. 40	31.1
PASSING No. 200	11.5
LIQUID LIMIT	22
PLASTIC LIMIT	20.02
PLASTICITY INDEX	1.98

المهندس الاستشاري

صرايعة محمد المفاطري

مهندس المواد (الشركة)

عماد فتحي ابوشنب


Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Nnatroun To Borg Elarab -
From Station 305+300 To Station 311+000

The Moisture - Density Relations of Soils using (ASTM D1557)

Date : 27-Dec-2023
From / To

Station: 308+800
Sample type : عينة آتربة من المشون

	1	2	3	4	5
Mold + Wet Sample Weight	9950	10270	10468	10410	
Mold Weight	5630	5630	5630	5630	
Wet Sample Weight	4328	4640	4838	4780	
Mold Volume	2122	2122	2122	2122	
Wet Density	2.04	2.19	2.28	2.25	
Container NO.	5	2	4	7	
Mass of Can	31.5	35.6	33.7	32.5	
Wet soil Weight + Mass of Can	260.5	308.6	217.5	238	
Dry soil Weight + Mass of Can	255.2	298	205.6	220.9	
Dry soil Weight	223.7	260.4	171.9	188.4	
Water Weight	5.3	12.6	11.9	17.1	
Percentage of Moisture	2.37	4.84	6.92	9.08	
Dry Density	1.992	2.086	2.131	2.055	



Max. Dry Density	2.131
Optimum Water Content	6.90%

المهندس الاستشاري

مهندس المواد (الخرق)

م. ا. محمد علفاوي

محمود فتحي ابو شنب

Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein
Section - 4 From Wadi El Nnatroun To Borg Elarab "
From Station 305+500 To Station 311+000

CALIFORNIA BEARING RATIO (ASTM D1883)

Date :	30-Dec-2023
From / To :	

Station:	308+800
Sample type :	عينة تربة من المشون

Mold No	6
Mold g	5073
Volume of Mold cm ³	2140
Sample + Mold g	9915
Sample g	4842
Wet unit weight g/cc	2.26
Dry unit weight g/cc	2.12
Compaction %	99.3%

Maximum Dry Density g/c	2.131
Optimum Moisture Content	6.90
Can No	2
MASS WET SOIL + CAN	254.0
MASS DRY SOIL + CAN	240.0
Mass of Moisture g	14.0
Mass of Can g	11.0
Mass DRY SOIL g	229.0
Moisture	6.11%


Initial Reading	0.0
Final Reading	0.13

Date Molded	27-Dec-2023
Swell %	0.11

Penetration mm.	0.635	1.27	1.95	2.54	3.81	5.08	7.62
Penetration in"	0.025	0.05	0.075	0.1	0.15	0.2	0.3
Loading Ring Reading							
Load kN	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Load kg	62	168	281	402	620	810	1145

CBR % at 0.1" =	29.6%
CBR % at 0.2" =	39.7%

C . B . R	40%
-----------	-----




المهندس الاستشاري

مهندس المواد (الشركة)

صا ابراهيم جعفر

محمود فتحي ابو شنب

MATERIAL INSPECTION REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company			Designer Company		(KK) Engineering Consulting Office					
Issued by Contractor	Name	Sign		Date/ Serial Number		Time					
	Eng: Mohamed Fathy			12-09-2023 OR-M.I.103		10:30 AM					
Received by ER	Eng. Gaber Ibrahim		MIR	C1	C2	C3	DO	MM	YY	HH	MM
				309	EW	CS	12	09	23	10	30

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	FILL LAYER		
Location to be Used	From St. (309+180) To St. (309+290) (Ferma Layer).		
MAR Approval No	(AW-M.A 049)	Date	23-08-2023
Supplier Name	EL-SEWY – ELWAFA (ESLAM)		
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP.
Reference Photos	No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Loading Test	NUMBER	2	12-09-2023	
2					
3					
4					

Comments by : Eng. Hesham Sabry (KK)	Comments by: Eng. Gaber Ibrahim (ER)
1- تم اختبار القطاع (Plate Loading Test) من قبل المعمل الهندسي (كومبيصل). 2- تم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.	1- P.L.T was carried- out by Comibassal Lab, Attendances of material engineer for both contractor and GARB Consultant. 2- Results report attached and acceptable with project specifications. 3- Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Fathy		12-09-2023	A
QA/QC *	Eng. Hesham Sabry		16/9/2023	A
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim		16/09/2023	A.W.C

* Designer

** Alignment / Bridges: Culvert Only



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

Technical report

of Plate Loading Test (DIN 18134)

General Consultant	:	SYSTRA
Consultant	:	Dr/Khaled Kandil
Contractor	:	شركة اورنج للإستيراد والتصدير و المقاولات العامة
Project	:	ELECTRIC EXPRESS TRAIN
Sample	:	Upper Embankment (Ferma)
Station	:	ST(309+180) TO ST(309+290)
Date of Test	:	12/9/2023
QC	:	1915

خالد





Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil.

The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on top of it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio was equal to 1.
- 5- The temperature at the time of the test was 25°.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate was bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction loading system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regims were applied according to DIN 18134 for the plate load test to estimate the resilient modulus
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased only to the penultimate stage of the first cycle.





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

st(309+180) to st(309+290)

309+210

600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.12
2	14.14	0.050	0.27
3	21.21	0.075	0.54
4	28.28	0.100	0.66
5	35.35	0.125	0.78
6	42.42	0.150	0.88
7	49.49	0.175	1.02
8	56.56	0.200	1.17
9	63.63	0.225	1.27
10	70.7	0.250	1.37
11	56.56	0.200	1.38
12	49.49	0.175	1.31
13	35.35	0.125	1.16
14	21.21	0.075	1.00
15	1.414	0.005	0.64

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.64
16	7.07	0.025	0.75
17	14.14	0.050	0.85
18	21.21	0.075	0.99
19	28.28	0.100	1.05
20	35.35	0.125	1.14
21	42.42	0.150	1.24
22	49.49	0.175	1.33
23	56.56	0.200	1.36
24	63.63	0.225	1.38

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{a,max})$ MN/m ²	0.250	0.250
a_0 (mm)	-0.859	0.613
a_1 (mm/(MN/m ²))	7.765	5.418
a_2 (mm/(MN ² /m ⁴))	-8.306	-8.544
$E_v = 1.5 \sigma' / (a_1 + a_2 \cdot \sigma_{a,max})$	79.10	137.11
E_v2/E_v1	1.73	



Kilo 23 Alexandria - Cairo Desert Road - Merghem
Tel: 002 03 4704595 - 002 034701191
Email : civdept@comibassal.com
WebSite : www.comibassal.com



49 El Horria Ave. Alex, Egypt
Tel: 002 033920176 - 002 033931482
Fax : 002 033900476
Email : internal-inspection@comibassal.com



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_3 Normal stress MN/m²



Kilo 23 Alexandria - Cairo Desert Road - Merghem
Tel: 002 03 4704595 - 002 034701191
Email : civdept@comibassal.com
WebSite : www.comibassal.com



49 El Horria Ave. Alex, Egypt
Tel: 002 033920176 - 002 033931482
Fax : 002 033900476
Email : internal-inspection@comibassal.com



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031708/1A

st(309+180) to st(309+290)

309+260

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.13
2	14.14	0.050	0.30
3	21.21	0.075	0.42
4	28.28	0.100	0.58
5	35.35	0.125	0.70
6	42.42	0.150	0.84
7	49.49	0.175	1.01
8	56.56	0.200	1.13
9	63.63	0.225	1.25
10	70.7	0.250	1.38
11	56.56	0.200	1.36
12	49.49	0.175	1.32
13	35.35	0.125	1.13
14	21.21	0.075	0.90
15	1.414	0.005	0.34

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.34
16	7.07	0.025	0.47
17	14.14	0.050	0.59
18	21.21	0.075	0.77
19	28.28	0.100	0.97
20	35.35	0.125	1.10
21	42.42	0.150	1.20
22	49.49	0.175	1.29
23	56.56	0.200	1.35
24	63.63	0.225	1.41

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0,avg}$) MN/m ²	0.250	0.250
a_0 (mm)	-0.016	0.273
a_1 (mm/(MN/m ²))	6.089	8.108
a_2 (mm/(MN/m ²))	-1.920	-13.444
$E_s = 1.5 \pi / (a_1 + a_2 \cdot \sigma_{0,avg})$	80.23	94.78
E_s/E_v	1.18	



Kilo 23 Alexandria - Cairo Desert Road - Merghem
Tel: 002 03 4704595 - 002 034701191
Email : civdept@comibassal.com
WebSite : www.comibassal.com



49 El Horria Ave. Alex, Egypt
Tel: 002 033920176 - 002 033931482
Fax :002 033900476
Email : internal-inspection@comibassal.com



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_g Normal stress MN/m²





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

Conclusions:

The present test results which obtained from the plate loading tests of the native soil on Upper embankment layer of the electric express train project at location (from 309+180 to 309+290) in accordance to the German standard , DIN 18134 are illustrated in table 7 .


Table 7 :Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
309+210	79.10	137.11	1.73
309+260	80.23	94.78	1.18

Lab Director
Eng / Eman Kandil



Geotechnical Consultant
Dr / Mohamed Mostafa Badry



Company : Orange Construction.

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4)
– Wadi El Natroun to Borg Al Arab.

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements.

Test Location: Station (309+440 to 309+510)

Test Date : 7/1/2024

Report Date : 8/1/2024

Type of soil : A-1-b

Test level : Farma

Report No. : 014-015

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton.
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

1. Evaluation and representation of results
2. Load Settlement curve
3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate -Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Item	Descriptions
- Type of bedding material below the plate	Natural Soil
- Weather condition	Partly Sunny
- Plate Diameter (mm)	600
- date of measurement	7/1/2024
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Test No.	Station	First Cycle	Second Cycle	E_{v2} / E_{v1} Ratio
		E_{v1} (MPa)	E_{v2} (MPa)	
1	309+460	165	270	1.6
2	309+500	147	217	1.5

مكتب مجلس التعاون الخليجي
Signature /
219-537-537
3 شارع الملك فيصل - الرياض

Company Name : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matruh Priority Sector (4) - Wadi El Natroun to Borg El Arab.
Test Date : 7/1/2024
report date : 8/1/2024
Location : Station 309+460
Test No. : 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.93	0.07	19.88	0.12	19.88	0.12	0.10
2	0.83	19.80	0.20	19.77	0.23	19.80	0.20	0.21
3	1.25	19.66	0.34	19.66	0.34	19.70	0.30	0.33
4	1.67	19.52	0.48	19.57	0.43	19.60	0.40	0.44
5	2.08	19.38	0.62	19.47	0.53	19.53	0.47	0.54
6	2.50	19.26	0.74	19.37	0.63	19.43	0.57	0.65

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.26	0.74	19.37	0.63	19.43	0.57	0.65
2	1.25	19.32	0.68	19.44	0.56	19.46	0.54	0.59
3	0.625	19.43	0.57	19.56	0.44	19.50	0.50	0.50
4	0.01	19.65	0.35	19.78	0.22	19.70	0.30	0.29

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.61	0.39	19.70	0.30	19.67	0.33	0.34
1	0.83	19.55	0.45	19.63	0.37	19.62	0.38	0.40
2	1.25	19.49	0.51	19.55	0.45	19.57	0.43	0.46
3	1.67	19.40	0.60	19.47	0.53	19.51	0.49	0.54
4	2.08	19.32	0.68	19.42	0.58	19.46	0.54	0.60



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093




3 ش الملك الأفدر
الزمالة - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name
Project
Test Date
report date
Location
Test No.

: Orange Construction.
: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Wadi El Natroun to Borg El Arab.
: 7/1/2024
: 8/1/2024
: Station 309+460
: 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.10	0.21	0.33	0.44	0.54	0.65

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.65	0.59	0.50	0.29

D (mm) =	600	S1 (mm)=	0.19	S2(mm)=	0.46	ΔS =	0.27
Ev1 (MPa) =	(0.75*D*Δσ)/ΔS						165

Ev2/Ev1 =	1.6
-----------	-----

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.29	0.34	0.40	0.46	0.54	0.60

D (mm) =	600	S1 (mm)=	0.39	S2(mm)=	0.65	ΔS =	0.16
Ev2 (MPa) =	(0.75*D*Δσ)/ΔS						270

Ev1 = Modulus of deformation during the loading stage.

Ev2 = Modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

Δσ = The difference between 0.3 and 0.7 from the maximum loading (σmax) (kg/cm²)

Δs = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



Company Name : Orange Construction.
 Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Wadi El Natroun to Borg El Arab.
 Test Date : 7/1/2024
 report date : 8/1/2024
 Location : Station 309+500
 Test No. : 002

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.88	0.12	19.87	0.13	19.92	0.08	0.11
2	0.83	19.74	0.26	19.73	0.27	19.86	0.14	0.22
3	1.25	19.58	0.42	19.57	0.43	19.76	0.24	0.36
4	1.67	19.47	0.53	19.42	0.58	19.66	0.34	0.48
5	2.08	19.39	0.61	19.31	0.69	19.57	0.43	0.58
6	2.50	19.33	0.67	19.19	0.81	19.51	0.49	0.66

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.33	0.67	19.19	0.81	19.51	0.49	0.66
2	1.25	19.44	0.56	19.29	0.71	19.54	0.46	0.58
3	0.625	19.55	0.45	19.40	0.60	19.59	0.41	0.49
4	0.01	19.83	0.17	19.66	0.34	19.75	0.25	0.25

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.79	0.21	19.57	0.43	19.71	0.29	0.31
1	0.83	19.71	0.29	19.49	0.51	19.66	0.34	0.38
2	1.25	19.62	0.38	19.40	0.60	19.58	0.42	0.47
3	1.67	19.53	0.47	19.31	0.69	19.48	0.51	0.56
4	2.08	19.48	0.52	19.23	0.77	19.42	0.58	0.62



3 El Malek El Afdal Street
 Zamalek, Cairo.
 Tel. & Fax : 27367231 - 27363093




3 ش الملك الأفضل
 الزمالك - القاهرة
 تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣

Company Name
Project
Test Date
report date
Location
Test No.

: Orange Construction.
: Electric Express Train, Al Ain Sokhna to Marsa Matruh Priority Sector (4) - Wadi El Natroun to Borg El Arab.
: 7/1/2024
: 8/1/2024
: Station 309+500
: 002

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.11	0.22	0.36	0.48	0.58	0.66

UnLoading (t)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	0.66	0.58	0.49	0.25

D (mm) =	600	S1 (mm)=	0.20	S2(mm)=	0.50	ΔS =	0.30
Ev1 (MPa) =	(0.75*D*Δσ/ΔS)						147

Ev2/Ev1 = 1.5

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.25	0.31	0.38	0.47	0.56	0.62

D (mm) =	600	S1 (mm)=	0.37	S2(mm)=	0.57	ΔS =	0.20
Ev2 (MPa) =	(0.75*D*Δσ/ΔS)						217

Ev1 = Modulus of deformation during the loading stage.

Ev2 = Modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

Δσ = The difference between 0.3 and 0.7 from the maximum loading (amax) (Kg/cm²)

ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-eg.com

Company : Orange Construction.

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4)
– Wadi El Natroun to Borg Al Arab.

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements.

Test Location: Station (309+370 to 309+440)

Test Date : 8/1/2024

Report Date : 9/1/2024

Type of soil : A-1-b

Test level : Farma

Report No. : 16

Dear Gentleman,


According to the above mentioned subject the test performed as follows:-

Apparatus

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton.
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Report

1. Evaluation and representation of results
2. Load Settlement curve
3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate -Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Report

- Job Requirement : $E_{v2} \geq (60 \text{ MPa})$

Item	Descriptions
- Type of bedding material below the plate	Natural Soil
- Weather condition	Partly Sunny
- Plate Diameter (mm)	600
- date of measurement	8/1/2024
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Test No.	Station	First Cycle	Second Cycle	E_{v2}/E_{v1} Ratio
		E_{v1} (MPa)	E_{v2} (MPa)	
1	309+400	103	208	2.0



Company Name : Orange Construction.
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Wadi El Natroun to Borg El Arab.
Test Date : 8/1/2024
report date : 9/1/2024
Location : Station 309+400
Test No. : 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.68	0.32	19.85	0.14	19.90	0.10	0.19
2	0.83	19.51	0.49	19.71	0.29	19.77	0.23	0.34
3	1.25	19.32	0.68	19.50	0.50	19.54	0.46	0.55
4	1.67	19.15	0.85	19.35	0.65	19.39	0.61	0.70
5	2.08	19.00	1.00	19.20	0.80	19.24	0.76	0.85
6	2.50	18.83	1.17	19.01	0.99	19.06	0.94	1.03

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.83	1.17	19.01	0.99	19.06	0.94	1.03
2	1.25	18.90	1.10	19.11	0.89	19.13	0.87	0.95
3	0.625	19.04	0.96	19.27	0.73	19.31	0.69	0.79
4	0.01	19.30	0.70	19.50	0.50	19.54	0.46	0.55

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.23	0.77	19.45	0.54	19.49	0.51	0.61
1	0.83	19.15	0.85	19.34	0.66	19.38	0.62	0.71
2	1.25	19.07	0.93	19.25	0.74	19.29	0.71	0.79
3	1.67	18.98	1.02	19.15	0.84	19.20	0.80	0.89
4	2.08	18.90	1.10	19.08	0.92	19.12	0.88	0.97



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093




٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : Orange Construction.
 Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Wadi El Natroun to Borg El Arab.
 Test Date : 8/1/2024
 report date : 9/1/2024
 Location : Station 309+400
 Test No. : 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.19	0.34	0.55	0.70	0.85	1.03

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	1.03	0.95	0.79	0.55

D (mm) =	600	S1 (mm)=	0.31	S2(mm)=	0.73	ΔS =	0.43
Ev1 (MPa) =	(0.75*D*Δσ)/ΔS		103				

Ev2/Ev1 = 2.0

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.55	0.61	0.71	0.79	0.89	0.97

D (mm) =	600	S1 (mm)=	0.69	S2(mm)=	0.90	ΔS =	0.21
Ev2 (MPa) =	(0.75*D*Δσ)/ΔS		206				

Ev1 = Modulus of deformation during the loading stage.
 Ev2 = Modulus of deformation during the Reloading stage.
 D = Plate diameter (mm)
 Δσ = The difference between 0.3 and 0.7 from the maximum loading (kg/cm²)
 Δs = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
 Zamalek, Cairo.
 Tel.& Fax : 27367231 - 27363093



٣ ش الملك الأفدال
 الزمالك - القاهرة
 تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
 www.cel-egypt.com