



الهيئة العامة
للطرق والكباري

المنطقة الخامسة - (غرب الدلتا)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي فائق السرعة (فوكة - مطروح) (القطاع السابع)
نتشرف بأن نرفق لسيادتكم طيه المقاييسات المعدلة للقطاعات الآتية:

مسلسل	اسم الشركة	بداية القطاع (كم)	نهاية القطاع (كم)
1	مكتب بنيان "بسام محمد فهمي أحمد"	554+260	554+500


برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم

وذلك طبقا لأوامر الأسناد الصادرة للشركة.


وتفضلوا بقبول فائق الاحترام والتقدير،،


رئيس الإدارة المركزية

المنطقة الخامسة- غرب الدلتا

عميد مهندس/ 

"هاني محمد محمود طه"





مشروع القطار الكهربائي فائق السرعة قطاع (فوكة - مطروح)
المقاييس المعدلة لبنود الأعمال بعد التفاوض بتاريخ (18/12/2023) للقطاع السابع (فوكة - مطروح) - مكتب بنیان
مرحلة تكوين الجسور ومرحلة التأسيس ومرحلة خرسانات حماية الميول
للقطاع من المحطة 554+260 إلى 554+500

رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة	الإجمالي
3	أعمال الردم				
3-1	بالمتر المكعب أعمال توريد وتشغيل التربة صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام آلات التسوية بسمك لا يزيد عن 50 سم حتى منسوب 2- متر و بسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن 15%) و رشها بالمياه الاصطناعية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراست للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقاً للمتنبيات التصميمية والتفاصيل الهندسية والرسومات التفصيلية المعتمدة والبيد بجميع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. -في حالة طلب جهاز الإشراف زيادة نسبة الدمك عن 95% بحسب زيادة 1 جنيه على زيادة نسبة الدمك لكل 1% -مسافة النقل حتى 2 كم ويتم احتساب علاوة 1.5 جنيه لكل 1 كم بالزيادة -السعر يشمل قيمة المادة المحجورة	م3	18,561.41	101.40	1,882,127
	علاوة مسافة النقل 333 كم	م3	18,561.41	496.50	9,215,742
	علاوة تحصيل رسوم الكارثة والموازين طبقاً للائحة الشركة الوطنية	م3	18,561.41	13.00	241,298
4	طبقات الأساس				
4-1	بالمتر المكعب أعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المنتجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12% و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25% والا تزيد نسبة الفاقد التجميع لوس انجلوس عن 30% والا يزيد الامتصاص عن 15% والا يقل معامل المرونة (Ev2) من تجربة لوح بسمك 80 ميجاباسكال و يتم فردها على طبقتين باستخدام آلات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصطناعية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول إلى أقصى كثافة جافة قصوى (لا تقل عن 95%) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقاً لأصول الصناعة والرسومات التفصيلية المعتمدة والبيد بجميع مشتملاته طبقاً للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف -مسافة النقل لا تقل عن 20 كم - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة او النقصان	م3	1,588.60	146.4	232,571.04
	قيمة المادة المحجورة بمشتملاتها	م3	1,588.60	161	255,764.6
	علاوة مسافة النقل 110 كم	م3	1,588.60	117	185,866.2
	علاوة تحصيل رسوم الكارثة والموازين طبقاً للائحة الشركة الوطنية	م3	1,588.60	25	39,715
4-2	بالمتر المكعب أعمال توريد وفرش طبقة اساس من الاحجار الصلبة المنتجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5م الى 40م والا تزيد نسبة المار من منخل 200 عن 5% و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 80% والا يقل معامل المرونة (Ev2) من تجربة لوح التجميع عن 120 ميجاباسكال والا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30% والا يزيد الامتصاص عن 15% و يتم فردها على طبقتين باستخدام آلات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم و رشها بالمياه الاصطناعية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول إلى أقصى كثافة جافة قصوى (لا تقل عن 100%) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقاً لأصول الصناعة والرسومات التفصيلية المعتمدة والبيد بجميع مشتملاته طبقاً للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف -مسافة النقل لا تقل عن 20 كم - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة او النقصان	م3	1,172.00	151.30	177,324
	قيمة المادة المحجورة بمشتملاتها	م3	1,172.00	175.00	205,100
	علاوة مسافة النقل 240 كم	م3	1,172.00	286.00	335,192
	علاوة تحصيل رسوم الكارثة والموازين طبقاً للائحة الشركة الوطنية	م3	1,172.00	25.00	29,300
	الإجمالي				12,800,000

(اثنا عشر مليوناً وثمانمائة ألف جنيهها لا غير)

مدير عام المشروعات
م / محمد حسني فياض

مدير المشروع
م / إبراهيم التتاري

مدير المشروع الاستشاري
م / خالد فوزي

مدير المشروع
م / ياسر محمدي




يعتمد
رئيس الادارة المركزية
منطقة غرب الدلتا

مرسى مطروح

مهندس /

هاني محمد محمود طه

٢٠٨٣





الهيئة العامة
للطرق والكباري

قائمة الكميات الواردة بالمستخلص جاري (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (1-3) أعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

مقدار العمل السابق : 0.0 3م

الكمية	الابعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
18561.41	77.34	240	554+500	554+260	القطاع الأول
18561.41	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)				
18561.41	الاجمالي الكلي (م ³)				

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

الحناوي

محمد خليل

باسم مجدي



قائمة كميات بالمستخلص جارى (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائى السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (1-3) علاوة مسافة النقل 333 كم

علاوة مسافة النقل

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

م3

0

مقدار العمل السابق :

الكمية		بيان بالكميات
18,561.41		الكمية طبقاً لقوائم الكميات
18,561.41	اجمالي الكميات خلال فترة المستخلص الحالية (م3)	
18,561.41	الاجمالي الكلي (م ³)	

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

الهندس

محمد خليل

باسم مجدي



الهيئة العامة
للطرق والكباري

قائمة كميات بالمستخلص جارى (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائى السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (1-3) رسوم الكارثة والموازن طبقاً للمادة (36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة
لاسعار الطرق لاعمال طبقة الأتربة

الكارثات والموازن

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

3م

0

مقدار العمل السابق :

الكمية	بيان بالكميات
18,561.41	الكمية طبقاً لقوائم الكميات
18,561.41	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
18,561.41	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم المناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الاستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

المهندس

محمد خليل

باسم مجدي

ثمة الكميات الواردة بالمستخلص جاري (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (1-4) اعمال توريد وفرش طبقة تأسيس (Prepared Subgrade) من الأحجار الصلبة المتدرجة والمطابقة للمواصفات

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

مقدار العمل السابق : 0.00 3م

الكمية	الابعاد (متر)		الموقع الكيلومري		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
1588.6	6.62	240	554+500	554+260	القطاع الأول
1588.60	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)				
1588.60	الاجمالي الكلي (م ³)				

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الاستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

المهندس

محمد خليل

باسم مجدي



الهيئة العامة
للطرق والكباري

قائمة كميات بالمستخلص جارى (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (1-4) علاوة مسافة النقل 110 كم لأعمال طبقات التأسيس

علاوة مسافة النقل

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
1588.60	الكمية طبقاً لقوائم الكميات (م3)
1588.60	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
1588.60	الاجمالي الكلي (م3)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي

الهندس

مهندس الاستشاري
(xyz)

م / محمد خليل

محمد خليل

مهندس الشركة
م / باسم مجدي

باسم مجدي

قائمة كميات بالمستخلص جارى (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (1-4) رسوم الكارطة والموازن طبقاً للمادة (36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة التأسيس

الكارطات والموازن

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

م3

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
1588.60	الكمية طبقاً لقوائم الكميات (م3)
1588.60	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
1588.60	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس
الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

المحذون

محمد خليل

باسم مجدي

قائمة الكميات الواردة بالمستخلص جاري (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (2-4) أعمال توريد وفرش طبقة اساس (SUBBALLAST) من الأحجار الصلبة المتدرجة والمطابقة للمواصفات

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

الكمية	الابعاد (متر)		الموقع الكيلوميتري		بيان الاعمال بالمقايسة
	مساحة المقطع	طول	الى	من	
1172.00	4.88	240	554+500	554+260	القطاع الأول
1172.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)				
1172.00	الاجمالي الكلي (م ³)				

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

الهندسة

محمد خليل

باسم مجدي



قائمة كميات بالمستخلص جارى (1)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (2-4) علاوة مسافة النقل 240 كم لأعمال طبقات الأساس (SUBBALLAST)

لاوة مسافة النقل

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

3م

0.00

مقدار العمل السابق :

بيان بالكميات	الكمية
الكمية طبقاً لقوائم الكميات (م3)	1172.00
اجمالي الكميات خلال فترة المستخلص الحالية (م3)	1172.00
الاجمالي الكلي (م ³)	1172.00

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي

المحذووس

مهندس الاستشاري
(xyz)
م / محمد خليل

محمد خليل

مهندس الشركة
م / باسم مجدي

باسم مجدي

قائمة كميات بالمستخلص جارى (2)

عملية: اعمال الجسر الترابي والاعمال الصناعية لمشروع القطار الكهربائي السريع (قطاع فوكة - مطروح)
في المسافة من الكم 554+260 الى الكم 554+500 بطول 0.24 كم
(المنطقة الخمسة - غرب الدلتا)

رقم البند و بيانه : (2-4) رسوم الكارطة والموازين طبقاً للمادة (36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق
لاعمال طبقة الأساس (SUBBALLAST)

لكارتات والموازين

تنفيذ : مكتب بنيان "بسام محمد فهمي أحمد

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
1172.00	الكمية طبقاً لقوائم الكميات (3م)
1172.00	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
1172.00	الاجمالي الكلي (م ³)


مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الاستشاري
(xyz)
م / محمد خليل

مهندس الشركة
م / باسم مجدي

For this calculation $\Delta\sigma$ and Δs are usually taken from the load span between $0.3 \sigma_{max}$ and $0.7 \sigma_{max}$



Lab. Specialist

Name :

Sign :

[Handwritten signature]

Lab. Engineer

Name :

Sign :

[Handwritten signature and stamp]
 رقم ٣
 القطر السريع - القطاع السابع

Consultant Engineer

Name : Youssef Ragab

Sign :

[Handwritten signature]
 ٤١١٠
 ٢٠٢٣

Plate Load Test Results

Company Name

BONIAN-2

Location

554+160

To

554+260

Station

554+220

Test Date

02/10/2023

Layer level

SUB BALLAST-2

EQUIPMENT AND TEST PROCEDURE :-

The basis of the given equation is Boussinesq's theory of the relationship between the modulus of elasticity and the settlement of a circular rigid plate with the diameter D .

The load is applied to a circular rigid steel bearing plate by a hydraulic jack in several steps. The settlement under each load step is recorded. The following sketch shows the principle of the test.



The diameter D of the plate is generally 0.30 m. For very coarse grained material also plates with diameter $D = 0.60$ m and $D = 0.762$ m are used

The load is applied in 6 load increments of equal size. Under each load step the settlement must come to a noticeable end (< 0.02 mm/minute). After the maximum load is reached the unloading procedure can begin. After that, the plate is reloaded in 5 steps. A loaded truck, an excavator or a roller usually serve as counterweight for the hydraulic jack

Diameter = 300mm

Loading	Load	Load	Stress	Dial 1	Dial 2	Dial 3	Sett. 1	Sett. 2	Sett. 3	Avg. Sett.
Stage No.	Bar	KN	MN/M2	mm	mm	mm	mm	mm	mm	mm
0.000	0.0	0.000	0.00	6.79	4.46		0.000	0.000		0.000
1.000	2.1	0.707	0.01	6.72	4.36		0.070	0.100		0.085
2.000	17.1	5.652	0.08	6.55	4.14		0.240	0.320		0.280
0.080	34.2	11.304	0.16	6.34	3.78		0.450	0.680		0.565
4.000	53.4	17.663	0.25	6.16	3.47		0.630	0.990		0.810
5.000	70.5	23.315	0.33	6.02	3.25		0.770	1.210		0.990
6.000	89.7	29.673	0.42	5.90	3.03		0.890	1.430		1.160
7.000	106.8	35.325	0.50	5.78	2.82		1.010	1.640		1.325
8.000	53.4	17.663	0.25	5.63	2.91		1.160	1.550		1.355
9.000	26.7	8.831	0.12	5.96	3.10		0.830	1.360		1.095
9.000	2.1	0.707	0.01	6.14	3.37		0.650	1.090		0.870
10.000	2.1	0.707	0.01	6.14	3.37		0.650	1.090		0.870
11.000	17.1	5.652	0.08	6.08	3.27		0.710	1.190		0.950
12.000	34.2	11.304	0.16	5.98	3.13		0.810	1.330		1.070
13.000	53.4	17.663	0.25	5.90	3.00		0.890	1.460		1.175
14.000	70.5	23.315	0.33	5.85	2.91		0.940	1.550		1.245
15.000	89.7	29.673	0.42	5.80	2.81		0.990	1.650		1.320

		s	AS	Δs
0.7 σ_1	0.35	1.01563	0.48625	0.2
0.3 σ_1	0.15	0.52938		
0.7 σ_2	0.35	1.26167	0.23166	0.2
0.3 σ_2	0.15	1.03001		
D (mm)	300			
Ev ₁	92.54			
Ev ₂	194.25			
Area (Sq.m)	0.07065			

Ev ₂ /Ev ₁	2.10		
----------------------------------	------	--	--

$$E_s = 0.75 \cdot D \cdot \Delta \sigma / \Delta s$$

E_s = deformation modulus

$\Delta \sigma$ = load increment

Δs = settlement increment

D = diameter of the plate, generally 0.30 m

California Bearing Ratio TEST

Testing Date:	14/9/2023
Location:	S54+000
Layer No.:	EL. BONIAN 2
Code:	BON2-SUB-1
FROM STA:	S54+000
TO STA:	S54+500
QUANTITY:	3500 M3
Material:	SUB BALLAST

1. Test Results


Compaction % for Mold	99
Mold No.	95
Mold Vol. (cm ³)	2151
Mold WT. (gm)	7350
Mold WT. + Wet WT. (gm)	12410
Wet WT. (gm)	5060
Wet Density (g/cm ³)	2.352
Dry Density (g/cm ³)	2.211
Proctor Density (g/cm ³)	2.230
Compaction %	99

Turn No.	5
Turn WT. (gm)	31
Turn WT. + Wet WT. (gm)	233
Turn WT. + Dry WT. (gm)	221
Wet WT. (gm)	12.0
Dry WT. (gm)	190.0
Moisture Content %	6.4

Mold No.	4
Date	14/9/2023
Initial Height (mm)	3.30
Final Height (mm)	3.30
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0%

Loading Reading:

Penetration (mm)	Load Reading (kg)	Load (kN)
0.64	593.00	5.8
1.27	760.00	7.4
1.91	904.00	8.9
2.54	1063.00	10.4
3.18	1220.00	12.0
3.80	1396.00	13.7
4.45	1564.00	15.3
5.00	1723.00	16.9
6.40	1993.00	19.5




Calculations:-

Penetration (mm)	Load (kN)	Standard Load (kN)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR
5.00	16.89	20.0	84.3%	99	98	83.5%
2.50	10.42	13.4	78.0%			77.3%
						% 98 Load

Lab. Specialist

Name:
Sign:




Lab. Engineer

Sign:

Name: mohamed elszied
Constant Engineer

16-9-2023

For this calculation $\Delta\sigma$ and Δs are usually taken from the load span between $0.3 \sigma_{max}$ and $0.7 \sigma_{max}$.



Lab. Specialist

Name :

Sign :

Yamf

Lab. Engineer

Name :

Sign :

معمل مركز
رقم ٣
القطار السريع - القطاع السابع

Consultant Engineer

Name :

Sign :

Youssef Rugab
Youssef
2023

-: Test Results				
Testing Date :	14/9/2023	Location :	554+000	EL BONIAN 2
			Code	BON2-SUB-1
		FROM STA :	Material :	QUANTITY :
		554+000		SUB BALLAST
				3500 M3


Compaction % for Mold	
Mold No.	55
Mold Vol. (cm ³)	2151
Mold WT. (gm)	7350
Mold WT. + Wet WT. (gm)	13410
Wet WT. (gm)	5060
Wet Density (g/cm ³)	2.52
Dry Density (g/cm ³)	2.11
Penetration Density (g/cm ³)	2.330
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	31
Tare WT. + Wet WT. (gm)	233
Tare WT. + Dry WT. (gm)	221
Water WT. (gm)	12.0
Dry WT. (gm)	199.0
Moisture Content %	6.4

Swelling	
Mold No.	4
Date	14/9/2023
Initial Height (mm)	3.30
Final Height (mm)	3.30
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0%

Loading Reading:


Penetration (mm)	Load Reading (kg)	Load (KN)
0.64	1.27	5.8
1.91	760.00	7.4
2.54	904.00	8.9
3.18	1220.00	12.0
3.80	1396.00	13.7
4.45	1564.00	15.3
5.00	1723.00	16.9
6.40	1993.00	19.5



Penetration (mm)	Load (KN)	Standard Load (lb)	Mold - Compaction (%)	Compaction (%)	CHN
5.00	16.89	20.0	84.3%	99	83.5%
2.50	10.42	13.4	78.0%	98	77.2%
					% 98 4nd up
					CHN

Lab. Specialist

Name :
Sign :



Sign :

Name : mohamed elsaied
Consultant Engineer

16-9-2023

Plate Load Test Results

Company Name

BONIAN-2

Location

554+060

To

554+160

Station

554+070

Test Date

02/10/2023


Layer level

SUB BALLAST-2

EQUIPMENT AND TEST PROCEDURE :-

The basis of the given equation is Boussinesq's theory of the relationship between the modulus of elasticity and the settlement of a circular rigid plate with the diameter D .

The load is applied to a circular rigid steel bearing plate by a hydraulic jack in several steps. The settlement under each load step is recorded. The following sketch shows the principle of the test.



F = load

Δs = settlement

D = diameter of the plate

The diameter D of the plate is generally 0.30 m. For very coarse grained material also plates with diameter $D = 0.60$ m and $D = 0.762$ m are used.

The load is applied in 6 load increments of equal size. Under each load step the settlement must come to a noticeable end (< 0.02 mm/minute). After the maximum load is reached the unloading procedure can begin. After that, the plate is reloaded in 5 steps. A loaded truck, an excavator or a roller usually serve as counterweight for the hydraulic jack.

Diameter = 300mm

Loading	Load	Load	Stress	Dial 1	Dial 2	Dial 3	Sett. 1	Sett. 2	Sett. 3	Avg. Sett.
Stage No.	Bar	KN	MM/M2	mm	mm	mm	mm	mm	mm	mm
0.000	0.0	0.000	0.00	5.52	4.47		0.000	0.000		0.000
1.000	2.1	0.707	0.01	5.45	4.45		0.070	0.020		0.045
2.000	17.1	5.652	0.08	5.15	4.18		0.370	0.290		0.330
3.000	34.2	11.304	0.16	4.99	4.05		0.530	0.420		0.475
4.000	53.4	17.663	0.25	4.85	3.87		0.670	0.600		0.635
5.000	70.5	23.315	0.33	4.77	3.70		0.750	0.770		0.760
6.000	89.7	29.673	0.42	4.67	3.62		0.850	0.850		0.850
7.000	106.8	35.325	0.50	4.56	3.49		0.960	0.980		0.970
8.000	53.4	17.663	0.25	4.60	3.56		0.920	0.910		0.915
9.000	26.7	8.831	0.12	4.66	3.62		0.860	0.850		0.855
10.000	2.1	0.707	0.01	4.83	3.93		0.690	0.540		0.615
11.000	2.1	0.707	0.01	4.83	3.93		0.690	0.540		0.615
12.000	17.1	5.652	0.08	4.77	3.86		0.750	0.610		0.680
13.000	34.2	11.304	0.16	4.71	3.80		0.810	0.670		0.740
14.000	53.4	17.663	0.25	4.63	3.73		0.890	0.740		0.815
15.000	70.5	23.315	0.33	4.58	3.68		0.940	0.790		0.865
16.000	89.7	29.673	0.42	4.50	3.62		1.020	0.850		0.935

		s	ΔS	Δs
0.7 σ_1	0.35	0.745	0.28813	0.2
0.3 σ_1	0.15	0.45688		
0.7 σ_2	0.35	0.88056	0.13555	0.2
0.3 σ_2	0.15	0.74501		
D (mm)	300			
E_{v1}	156.18			
E_{v2}	331.98			
Area (Sq.m)	0.07065			

E_{v2}/E_{v1}	2.13		
-----------------	------	--	--

$$E_v = 0.75 \cdot D \cdot \Delta \sigma / \Delta s$$

E_v = deformation modulus

$\Delta \sigma$ = load increment

Δs = settlement increment

D = diameter of the plate, generally 0.30 m



REQUEST FOR
PROPOSAL

Contractor Company	BONAIN 2	Issued by		Ezz Mahmoud	Sign	Date	14-9-2023	Time	K.K Consult				
		Received by	ER										
		C1		K.P 537		E.W		14		9		2023	
		C2		C3		DD		M		H		MM	
		C1		K.P 537		E.W		14		9		2023	
		C2		C3		DD		M		H		MM	

CODE-1	S1 to S21	Station Reference	D1 to S3	Depot Reference	Kp XXX Note
CODE-2					
CODE-3					

Sub Element of Activity
Work Activity
For kilometer point only Start km is used

Description of Materials	Contractor Reference	Sub Ballast	BN2-SB1
--------------------------	----------------------	-------------	---------

Location to be Used	554+060 554+060 554+300 554+300 554+500 554+500 554+260 554+260 554+90 554+90 554+70 554+70
---------------------	--

MAR Approval No	Supplier Name	Test Requirement	Reference Photos	Yes attached / No	Other	Quantity	Arrival Date	Note
-----------------	---------------	------------------	------------------	-------------------	-------	----------	--------------	------

Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C%	M3	3500	11-9-2023	
2	Seive analysis & Classification	M3	3500	11-9-2023	
3	Proctor	M3	3500	13-9-2023	
4	C.B.R	M3	3500	14-9-2023	

Comments by:					
Comments by:					

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Ezz Mahmoud			
QA/QC *	Mohamed elsaid			
GARB **				
Employers				
Representative				

* Designer
** Alignment / Bridges: Culvert Only



**Absorption & Aggregate specific gravity
AASHTO-T85**

Testing date :-	13/9/2023
Location :-	554+000
Material :-	SUB BALLAST

Weight of sample	2000	gm
Weight of saturated -dry surface sample (B)	2025	gm
Weight of saturated sample in water (C)	1250	gm
Weight of dry sample after heating (A)	1980	gm


Results:-

Bulj splicific gravity = $A / (B-C)$	2.555
Apparent splicific gravity = $A / (A-C)$	2.712
Absorbtion = $(B-A) / A$	2.273


Los Anglos abrasion AASHTO-T98

Weight of sample before test (gm)	3663
Weight of sample before test (gm)	5000
Abrasion ratio (%)	26.74

Results:-



this calculation $\Delta\sigma$ and $\Delta\epsilon$ are usually taken from the load span between $0.3 \sigma_{max}$ and $0.7 \sigma_{max}$.



Lab. Specialist

Name :

Sign :

[Handwritten signature]

Lab. Engineer

Name :

Sign :

[Handwritten signature and stamp in Arabic]
 رقم ٣
 انقطاع السطح

Consultant Engineer

Name :

Sign :

[Handwritten signature]
 Youssef
 3/1/23


	Electric Express Train - HSR	
		2023/7/15 (554+250)K.P EL BONIAN 2

Plasticity and Liquidity Test - Atterberg Limits

Testing Date:	Location:	NAME COMPANY
2023/7/15	(554+250)K.P	EL BONIAN 2
		BN2-7
		Zone
		554+000
		554+500

Testing Results :-

Test	No. of Ticks	Tare No.	Tare WT. (gm)	Tare WT. + Wet WT. (gm)	Tare WT. + Dry WT. (gm)	Water WT. (gm)	Dry WT. (gm)	Moisture Content %	Average %
	16	40	22.83	48.18	43.89	4.29	21.06	20.4%	20.4%
	22	8	22.91	35.86	33.75	2.11	10.84	19.5%	19.5%
	28	20	29.20	37.27	36.01	1.26	6.81	18.6%	18.6%
	33	15	21.93	36.71	34.47	2.24	12.54	17.9%	17.9%
		34	10.48	11.21	11.11	0.10	0.63	15.9%	15.9%
		18	13.48	14.14	14.05	0.09	0.57	15.5%	15.5%
									15.7%



L.I.	19.45%
P.L.	15.7%
P.I.	3.32%


Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :

Name :

Name :

83/7/2023




مجلس إدارة
رقم ٢
المطبخ السريع - الطابق السابع

24/10

Consultant

Contractor



Tare No.	Tare wt.	Wt. Of wet soil & tare	Wt. Of dry soil & tare	Wt. Of water	Wt. Of dry soil	Water content %	A.V. Water content %	Dry Density
1	55.85	200.0	195.8	4.2	141.3	3.0%	3.0%	2.042
2	54.5	200.0	193.1	6.9	137.5	5.0%	5.0%	2.097
3	55.65	200.0	190.6	9.4	133.7	7.0%	7.0%	2.153
4	52.42	200.0	188.2	11.8	131.4	9.0%	9.0%	2.088
5	56.96	200.0	188.3	11.7	130.4	9.0%	9.0%	
6	56.74	200.0						
7	56.74	200.0						
8	57.92	200.0						

trial no :	Wt. Of Mold+ wet soil	WT. WET SOIL	Wt. Density
1	10247	4488	2.103
2	10458	4699	2.202
3	10675	4916	2.304
4	10616	4857	2.276


Weight of empty mold :	Mold Volume:
5759.0	2134.0

MAX Dry Density	Water content %
2.153	7

TESTING DATE:	LOCATION	NAME COMPANY
19/10/2023	K.P 564+000 (2500 M3)	Bonlan-2
code	Zone	664+000 to 664+600

Proctor Test

operating Lab
Mansour Lab




Electric Express Train - HSR
From El Ain El Sokhna City To El Alameln - MATROUH
Section - 7 From FOKA TO MARSA MATROUH
From Station 504+000 To Station 568+177



Consultant

Contractor



Tare No.	1	2	3	4	5	6
Tare wt.	21.18	22.78	30.52	33.92	22.86	34.13
Wt. Of wet soil & tare	144.9	176.41	170.14	175.34	156.28	174.57
Wt. Of dry soil & tare	140.47	171.96	161.62	166.96	147.03	165.18
Wt. Of water	4.4	4.4	8.5	8.4	9.3	9.4
Wt. Of dry soil	117.3	149.2	131.1	133.0	124.2	131.1
Water content %	3.8%	3.0%	6.5%	6.3%	7.4%	7.2%
A.V.Water content %	3.4%		6.4%		7.3%	
Dry Density		2.137		2.230		2.174

trial no :	1	2	3
Wt. Of Mold+ wet soil	16547	10880	10798
WT. WET SOIL	4489	4822	4740
Wt. Density	1.209	1.273	1.233

Mold Volume:	2032.0
Weight of empty mold :	6058.0

Water content %	6.4%
MAX Dry Density	2.23

TESTING DATE:	13/9/2023	code	BON2-SUB-1	MATERIAL QUANTITY	ZONE	
LOCATION	554+000	SUB BALLAST				
NAME COMPANY	el bonjan 2	3500 M3				
		554+500			554+000	

PROCTOR TEST


 الهيئة العامة للنقل General Authority of Transport	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 508+177	 الهيئة العامة للنقل General Authority of Transport
---	--	---

Plate Load Test Results

Company Name BONIAN-2

Location

554+400

To

554+500

Station

554+410

Test Date

02/10/2023


Layer level

SUB BALLAST-2

EQUIPMENT AND TEST PROCEDURE :-

The basis of the given equation is Boussinesq's theory of the relationship between the modulus of elasticity and the settlement of a circular rigid plate with the diameter D .

The load is applied to a circular rigid steel bearing plate by a hydraulic jack in several steps. The settlement under each load step is recorded. The following sketch shows the principle of the test.



F = load

Δs = settlement

D = diameter of the plate

The diameter D of the plate is generally 0.30 m. For very coarse grained material also plates with diameter $D = 0.60$ m and $D = 0.762$ m are used

The load is applied in 6 load increments of equal size. Under each load step the settlement must come to a noticeable end (< 0.02 mm/minute). After the maximum load is reached the unloading procedure can begin. After that, the plate is reloaded in 5 steps. A loaded truck, an excavator or a roller usually serve as counterweight for the hydraulic jack

Diameter = 300mm

Loading	Load	Load	Stress	Dial 1	Dial 2	Dial 3	Sett. 1	Sett. 2	Sett. 3	Avg. Sett.
Stage No.	Bar	KN	MM/M2	mm	mm	mm	mm	mm	mm	mm
0.000	0.0	0.000	0.00	8.10	5.69		0.000	0.000		0.000
1.000	2.1	0.707	0.01	8.07	5.59		0.030	0.100		0.065
2.000	17.1	5.652	0.08	8.04	5.54		0.060	0.150		0.105
0.080	34.2	11.304	0.16	7.90	5.32		0.200	0.370		0.285
4.000	53.4	17.663	0.25	7.78	5.09		0.320	0.600		0.460
5.000	70.5	23.315	0.33	7.71	4.99		0.390	0.700		0.545
6.000	89.7	29.673	0.42	7.65	4.84		0.450	0.850		0.650
7.000	106.8	35.325	0.50	7.56	4.70		0.540	0.990		0.765
8.000	53.4	17.663	0.25	7.59	4.73		0.510	0.960		0.735
9.000	26.7	8.831	0.12	7.66	4.84		0.440	0.850		0.645
9.000	2.1	0.707	0.01	7.76	5.01		0.340	0.680		0.510
10.000	2.1	0.707	0.01	7.76	5.01		0.340	0.680		0.510
11.000	17.1	5.652	0.08	7.74	4.97		0.360	0.720		0.540
12.000	34.2	11.304	0.16	7.69	4.89		0.410	0.800		0.605
13.000	53.4	17.663	0.25	7.64	4.81		0.460	0.880		0.670
14.000	70.5	23.315	0.33	7.61	4.76		0.490	0.930		0.710
15.000	89.7	29.673	0.42	7.57	4.72		0.530	0.970		0.750

		n	AS	Δs
0.7 σ_1	0.35	0.54938	0.28688	0.2
0.3 σ_1	0.15	0.2625		
0.7 σ_2	0.35	0.71889	0.14889	0.2
0.3 σ_2	0.15	0.57		
D (mm)	300			
E_{v1}	156.86			
E_{v2}	302.24			
Area (Sq.m)	0.07065			

E_{v2}/E_{v1}	1.93		
-----------------	------	--	--

$$E_v = 0.75 \cdot D \cdot \Delta \sigma / \Delta s$$

E_v = deformation modulus

$\Delta \sigma$ = load increment

Δs = settlement increment

D = diameter of the plate, generally 0.30 m

		From Station 504+000 To Station 568+177 Section - 7 From FOKA To MARSA MATROUH From El Ain El Sokhna City To El Alamein - MATROUH Electric Express Train - HSR	
11/9/2023 554+000 el bonian 2		B0N2-SUB-1 code	
TESTING DATE: LOCATION NAME COMPANY		ZONE MATERIAL QUANTITY	
554+500 SUB BALLAST 3500 M3		554+000 554+500	

PARTICLE SIZE DISTRIBUTION OF SOIL


1-Visual inspection test		2-Gradient test	
TESTING DATE: 11/9/2023 LOCATION: 554+000 NAME COMPANY: el bonian 2		B0N2-SUB-1 code	
ZONE MATERIAL QUANTITY		554+000 554+500 SUB BALLAST 3500 M3	

A-gradation of bulk materials									
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	gm
Mass retained (g)	0.0	1575.0	6313.0	8541.0	10634.0	2723.0	4523.0		
Cumulative Retained (g)	0.0	1575.0	7888.0	16429.0	27063.0	29786.0	34309.0		
Cumulative Retained %	0.0	2.8	13.9	29.0	47.7	52.6	60.5		
Cumulative Passing %	100.0	97.2	86.1	71.0	52.3	47.4	39.6		
B-soft material gradation									
sieve size	10	40	200	WT.OF sample					
Cumulative Retained (g)	176.00	267.00	415.00	500.00					
Cumulative Retained %	35.20	53.40	83.00						
Cumulative Passing %	64.80	46.60	17.00						
C-General gradient									
sieve size (in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40
sieve size (mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425
Cumulative Passing %	100.0	97.2	86.1	71.0	52.3	47.4	39.6	25.6	18.4
REMARKS	97			70-75		15-60		0-35	0-7

table classify	A-1-a
soil classify	PRO
	WC
	CBR
	LOS
	S.G
	2.555

ATTERBERG LIMITS									
LIQUID LIMIT (LL)		PLASTIC LIMIT (P.L.)		PLASTIC INDEX (P.I.)		N.P			

16-9-2023 m-elsaid mohamed elsaid Consultant		16-9-2023 m-elsaid mohamed elsaid Contractor	
---	--	---	--




TEST RESULTS				
TESTING DATE:	LOCATION	NAME COMPANY	BNZ-7	ZONE
18/07/2023	K/P(554+250)	EL BONIAN 2		554+000
			code	554+500

Moisture Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	31
Tare WT. + Wet WT. (gm)	133
Tare WT. + Dry WT. (gm)	222
Water WT. (gm)	11.8
Dry WT. (gm)	191.0
Moisture Content %	6.2

Swelling	
Mold No.	55
Date	18-7-2023
Initial Height (mm)	3.60
Final Height (mm)	3.60
Difference	0
Sample Height (mm)	121.00
Swelling Ratio %	0%

Penetration (mm)	Load Reading (kg)	Load (kN)
0.04	98.00	1.0
1.37	215.00	2.1
1.91	331.00	3.3
2.54	476.00	4.7
3.18	598.00	5.9
3.80	698.00	6.8
4.45	809.00	7.9
5.00	896.00	8.8
6.40	1124.00	11.0



Penetration (mm)	Load (Kn)	Standard Load (lb)	CBR	Moist - Compaction (%)	Compaction (%)	CBR
5.00	8.78	20.0	43.8%	99	98	43.4%
2.50	4.55	13.4	14.9%			34.6%
		(lb)	(%)			% 98 Comp

Lab. Engineer

Consultant Engineer

Name :
Date :

2018

California Bearing Ratio TEST

Electric Express Train - HSR

Testing Date	Location	Name of Company
21/10/2023	K.P 554+000 (2500 M3)	Bonlan-2
	Code	BN2-11
	Zone	554+000
		554+500

Test Results


Mold No.	Compaction % for Mold
1	99
2104	Mold Vol. (cm ³)
8077	Mold WT. (gm)
12896	Mold WT. + Wet WT. (gm)
4819	Wet WT. (gm)
2.270	Wet Density (g/cm ³)
2.121	Dry Density (g/cm ³)
2.153	Proctor Density (g/cm ³)
99	Compaction %

Mold No.	Mositure Ratio After Compacted Mold
7	Tare No.
55.65	Tare WT. (gm)
150	Tare WT. + Wet WT. (gm)
143.8	Tare WT. + Dry WT. (gm)
6.2	Water WT. (gm)
88.2	Dry WT. (gm)
7.0	Moisture Content %

Mold No.	Swelling
1	Mold No.
21/10/2023	Date
9.00	Initial Height (mm)
11.50	Final Height (mm)
2	Difference
11600.00	Sample Height (mm)
0.02%	Swelling Ratio %

Loading Reading

Penetration (mm)	Load Reading (kg)	Load (KN)
0.64	60.35	0.6
1.27	150.47	1.5
1.91	241.67	2.4
2.54	350.47	3.4
3.18	463.57	4.5
3.80	601.24	5.9
4.45	754.88	7.4
5.00	887.57	8.7
6.40	1223.45	12.0



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	(%)
2.50	3.43	13.4	25.7%	99	98	25.6%
5.00	8.70	20.0	43.4%			43.1%

Lab. Engineer


Consultant Engineer

Name :
Sign :

Signature and Stamp of the Lab Engineer

Name :
Sign : 21/10

MATERIAL INSPECTION REQUEST



Contractor Company	Bonain 2			Designer Company	K.K Consult						
Issued by Contractor	Name	Sign	Date	Time							
			13-7-2023								
Received by ER			MIR	C1	C2	C3	DD	M	YY	H	MM
				K.P554 +000	E.W		13	7	2023		

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Contractor Reference	BN2-6				
Description of Materials	Fill Material results				
Location to be Used	From	To			
	554+060	554+260	(-2.5)		
	554+060	554+160	(-2.0)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C%	M3	5000	13-7-2023	
2	Seive analysis & Classification	M3	5000	13-7-2023	
3	Proctor	M3	5000	13-7-2023	
4	C.B.R	M3	10000	13-7-2023	
Comments by:			Comments by:		
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor					
QA/QC *	<i>Youssef Rajab</i>	<i>Youssef Rajab</i>			
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

Testing Date : 13/7/2023	Location : K.P 554+000	Name of Company : Bonhan-2
Zone		
554+000	554+500	

:- Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol (cm ³)	2104
Mold WT. (gm)	8077
Mold WT. + Wet WT. (gm)	12896
Wet WT. (gm)	4819
Wet Density (g/cm ³)	2.270
Dry Density (g/cm ³)	2.129
Proctor Density (g/cm ³)	2.140
Compaction %	100

Moisture Ratio After Compacted Mold	
Tare No.	7
Tare WT. (gm)	55.65
Tare WT. + Wet WT. (gm)	150
Tare WT. + Dry WT. (gm)	144.3
Water WT. (gm)	5.8
Dry WT. (gm)	88.5
Moisture Content %	6.5

Swelling	
Mold No.	1
Date	13/7/2023
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	11600.00
Swelling Ratio %	0.00%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	105.00	216.00	341.00	432.00	547.00	640.00	758.00	868.00	1210.00
Load (KN)	1.0	2.1	3.3	4.2	5.4	6.3	7.4	8.5	11.9



Calculations :-

Penetration	Load	Standard Load	CMR	Multi - Comparison	Compaction	CMR
(mm)	(KN)	(lb)	(%)	(%)	(%)	
2.50	4.23	13.4	31.7%	100	98	41.8%
5.00	8.51	20.0	42.5%			

Lab. Engineer

Name :
Sign :




Consultant Engineer

Name :
Sign :



13/7/2023

California Bearing Ratio TEST



23/2/2025

Correction of Unit Weight and Water Content For Soils Containing oversize Particles (ASTM D-4718)			
Dry Unit Weight of Fine Fraction (γ_{DF}) (gm/cm ³)	2.160	Company	el bonian 2
Optimum Moisture Content (O.M.C) (%)	6.50	Date of Sample	18/7/2023
Specific Gravity of over Size Fraction (G_m)	2.371	Project	Express Train Project
Specific Gravity of Water (γ_w)	0.980	Sector	Foka - Matrouh
Sample Data			
UNIT	VALUE		
Total Weight of Wet Sample	8937 gm		
Weight of Wet oversize Fraction (Retained 3/4)	3253 gm		
Weight of Wet Fine Fraction (Passing 3/4)	5684 gm		
Weight of Dry oversize Fraction (M_{DC})	3091 gm		
Weight of Dry Fine Fraction (M_{DF})	5286 gm		
Total Weight of Dry Sample	8377 gm		
Water Content of oversize Fraction (W_c)	0.05 %		
Water Content of Fine Fraction (W_f)	0.075 %		
Percent of oversize Fraction By Mass (P_c)	36.90 %		
Percent of Fine Fraction By Mass (P_f)	63.10 %		
Calculations of Corrected Water for oversize Fraction & Finer Fraction (W_T) :-			
Corrected Water for oversize Fraction & Finer Fraction (C_w)	$W_f P_f + W_c P_c$	6.8	
Specific Gravity of over Size Fraction (G_m)	2.371		
Specific Gravity of Fine Fraction (γ_{DF})	2.160 gm/cm ³		
Specific Gravity of Water (γ_w)	0.980		
Calculations of Correct Unit Dry Weight of the Total Material (combined finer and oversize fractions) (γ_{DT}):-			
Corrected Dry Unit Weight of Total Material (γ_{DT})	($\gamma_{DF} * G_m * \gamma_w$)	2.210	
	(($\gamma_{DF} * P_c$) + ($G_m * \gamma_w * P_f$))	2.210	
Corrected Maximum Dry Density (M.D.D)	2.210 gm/cm ³		
Corrected Optimum Moisture Content (O.M.C)	6.8 %		





Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSА MATROUH
 From Station 504+000 To Station 568+177



Opreating lab

Mansour Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	10/7/2023	code		
LOCATION	K.P 554+000		Zone	554+000 to 554+500
NAME COMPANY	Bonlan-2	BN2- 6		

1-visual Inspection test

2-Gradient test

A-gradation of bulk materials

				SAMPLE WEIGHT [g]		24500.00	gm		table classify
sieve size	2	1.5	1	4/3	2/1	3/8	# 4	PASS	soil classify
0.00	0.0	1720.0	1855.0	3270.0	2667.0	1587.0	1400.0		A-1-a
Cumulative Retained (g)	0.0	1720.0	3575.0	6845.0	9512.0	11099.0	12499.0		2.140
Cumulative Retained %	0.0	7.0	14.6	27.9	38.8	45.3	51.0		6.60
Cumulative Passing %	100.0	93.0	85.4	72.1	61.2	54.7	49.0		41.80
								PRO	
								WC	
								CBR	

B-soft material gradation

				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	107.00	307.00	418.00				
Cumulative Retained %	21.40	61.40	83.60				
Cumulative Passing %	78.60	38.60	16.40				

C-General gradient

sieve size(In)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	93.0	85.4	72.1	61.2	54.7	49.0	38.5	18.9	8.0

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.P

Contractor



Consultant

Youssef Ragab
 7-23

Electric Express Train - HSR

From El Ain El Sokhna City To El Alamein - MATROUH

Section - 7 From FOKA TO MARS MATROUH

From Station 504+000 To Station 553+177

operating Lab

Mansour Lab


Proctor Test

TESTING DATE:	19-7-2023	code		
LOCATION	K.P 554+000			
NAME COMPANY	Bonlan-2	BN2- 6	Zone	554+000 to 554+500

Weight of empty mold :	5759.0	MAX Dry Density	2.14
Mold Volume:	2134.0	Water content %	6.6

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10140	10480	10628	10560	
WT. WET SOIL	4381	4721	4869	4801	
Wt. Density	2.053	2.212	2.282	2.250	

Tare No.	1	2	3	4	5	6	7	8		
Tare wt.	55.85	54.5	55.65	52.42	56.96	56.74	56.74	57.92		
Wt. Of wet soil & tare	200.0	200.0	200.4	199.6	199.1	199.3	200.0	199.9		
Wt. Of dry soil & tare	195.8	195.6	192.9	192.4	190.4	190	187.9	187.7		
Wt. Of water	4.2	4.4	7.5	7.1	8.7	9.0	12.1	12.2		
Wt. Of dry soil	140.0	141.1	137.2	140.0	133.4	133.6	131.2	129.8		
Water content %	3.0%	3.1%	5.5%	5.1%	6.5%	6.7%	9.2%	9.4%		
AV. Water content %	3.1%		5.3%		6.6%		9.3%			
Dry Density	1.992		2.101		2.140		2.058			



Contractor

[Signature]

مهندس
عبدالله
عبدالله

Consultant

[Signature]

Youssef R. Gab
19/7/2023

MATERIAL PROVAL REQUEST



Contractor Company	Bonain 2		Designer Company	K.K Consult	
Issued by Contractor	Name	Sign	Date	Time	
			13-7-2023		
Received by ER			MAR		
	C1	C2	C3	DD	MM
	K.P554 +000	E.W		13	7
				2023	

Location Of stock (554+500)

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2			
CODE-3			
Contractor Reference		BN2-6	
Description of Materials		Fill soil (A-1-a)	
Location to be Used		554+060 554+260 (-2.5) 554+060 554+160 (-2.0)	
Sample only	Yes / No	Materials Type	
Supplier Name		Data Sheet provided	Yes attached / No
Reference in BoQ		Specification	Clause
Prequalification reference		Test Samples Results	
Reference Photos	Yes attached / No	Other	
Item	Specification	Test Requirement	Test Result Attachment
1	ASTM- D 75	Aggregate Sampling	According to specification
2	ASTM-C136	Sieve analysis	According to specification
3	ASTM-D1440	Passing Selve No 200	8.0
4	ASTM-D4318	Atterberg limits	non
5	ASTM-D2974	Moisture Content	6.6%
6	ASTM-D1557	Modified Proctor	2.140
7	ASTM-D1883	CBR	41.80
8			
Comments by:		Comments by:	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor				
QA/QC *	Youssef Rajab			
GARB**				
Employers Representative				

* Designer


** Alignment/Bridges: Culvert only

29/05/2023 - 15/06/2023
 2023/05/29 - 2023/06/15
 2023/05/29 - 2023/06/15
 2023/05/29 - 2023/06/15

Contractor

23/05/2023
 2023/05/23

Consultant



Tare No.	Tare wt.	Wt. Of wet soil & tare	Wt. Of dry soil & tare	Wt. Of water	Wt. Of dry soil	Water content %	AV. Water content %	Dry Density
1	30.65	177.88	166.50	11.38	141.7	3.9%	4.0%	2.055
2	34.01	163.22	156.15	7.1	127.2	4.2%	4.0%	2.162
3	34.15	157.80	150.27	7.5	117.2	4.4%	6.1%	2.105
4	31.05	145.59	136.99	8.6	115.5	7.4%	7.4%	
5	21.49	174.77	165.16	9.6	131.3	7.3%		
6	32.9							
7								
8								

Trial no :	Wt. Of Mold + wet soil	Wt. WET SOIL	Wt. Density
1	10421.0	4141.0	2.137
2	10741.0	4661.0	2.294
3	10672.0	4592.0	2.260
4			
5			

Weight of empty mold :	6080.0
Mold Volume:	2032.0
MAX Dry Density	2.162
Water content %	6.2%


TESTING DATE:	17/7/2023
LOCATION	K.P(554+250)
NAME COMPANY	EL BONIAN 2
ZONE	BN2-7
554+000	
554+500	

PROCTOR TEST

From Station 504+000 To Station 568+177
 Section - 7 From FOKA TO MARSA MATROUH
 From El Ain El Sokhna City To El Alamein - MATROUH
 Electric Express Train - HSR

From Station 504+000 To Station 568+177
 Section - 7 From FOKA TO MARSA MATROUH
 From El Ain El Sokhna City To El Alamein - MATROUH
 Electric Express Train - HSR





Contractor Company	BONAIN 2	Designer Company	Kk Consult.	Issued by		Ezz Mahmoud	 Sign	Received by					
				ER Received by MAR K.P 556 E.W 14 9 2023 9 2023 DD MM HH C1 C2 C3 DD MM YY									

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE - 2	Station Reference	Depot Reference	For kilometer point only Start Km is used
CODE - 3	Sub Element of Activity		

Location Of Stock (554+500)

Contractor Reference	BN-SB	Description of Materials	Sub Ballast
Location to be Used			
	554+060	554+260	(+0.70)
	554+060	554+260	(+0.90)
	554+300	554+500	(+0.70)
	554+300	554+500	(+0.90)

Sample only	Yes / No	Materials Type	Data Sheet provided	Yes attached / No	Specification	Test Samples Results	Other	Test Result Attachment	Remarks
Supplier Name									
Reference in BoQ									
Prequalification reference									
Reference Photos									
Item									
Specification									
ASTM - D 75									
ASTM-C136									
ASTM-D1440									
ASTM-D4318									
ASTM-D2974									
ASTM-D1557									
Modified Proctor									
CBR									
ASTM-C127									
Specific Gravity									
ASTM-CS35									
Los Angeles									
Comments by:									

APPROVAL STATUS			
Organisation	Name	Sign	Date
Contractor	Ezz Mahmoud		16-9-2023
QA/QC *	molawed elsayed		16-9-2023
GARB**			
Employers Representative			

* Designer
** Alignment/Bridges: Culvert only

TESTING DATE:	15/7/2023	code	BN2.7	ZONE	554+000	554+500
LOCATION	K.P(554+250)					
NAME COMPANY	EL BONIAN 2					
1-visual inspection test						

A-gradation of bulk materials	
SAMPLE WEIGHT [g]	33574.00

[illegible]

B-soft material gradation				C-General gradient			
sieve size	10	40	200	WT. OF sample	500.00	gm	
Cumulative Retained (g)	114.00	190.00	295.00				
Cumulative Retained %	22.80	38.00	59.00				
Cumulative Passing %	77.20	62.00	41.00				

<i>C-General gradient</i>						
sieve size(in)	sieve size(mm)	Cumulative Passing %				
2	50.0	100.0				
1.5	37.5	91.9				
1	25.0	69.5				
3/4	19.0	61.2				
1/2	12.5	50.0				
3/8	9.5	43.7				
# 4	4.75	36.4				
# 10	2.00	28.1				
# 40	0.425	22.6				
# 200	0.075	14.9				

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	19.05%
	PLASTIC LIMIT (P.L.)	15.70%
	PLASTIC INDEX (P.I.)	3.32%

Contractor

Consultant

23/11/2023

1945 - 1946 - 1947
 1948 - 1949 - 1950
 1951 - 1952 - 1953
 1954 - 1955 - 1956
 1957 - 1958 - 1959
 1960 - 1961 - 1962
 1963 - 1964 - 1965
 1966 - 1967 - 1968
 1969 - 1970 - 1971
 1972 - 1973 - 1974
 1975 - 1976 - 1977
 1978 - 1979 - 1980
 1981 - 1982 - 1983
 1984 - 1985 - 1986
 1987 - 1988 - 1989
 1990 - 1991 - 1992
 1993 - 1994 - 1995
 1996 - 1997 - 1998
 1999 - 2000 - 2001
 2002 - 2003 - 2004
 2005 - 2006 - 2007
 2008 - 2009 - 2010
 2011 - 2012 - 2013
 2014 - 2015 - 2016
 2017 - 2018 - 2019
 2020 - 2021 - 2022
 2023 - 2024 - 2025
 2026 - 2027 - 2028
 2029 - 2030 - 2031
 2032 - 2033 - 2034
 2035 - 2036 - 2037
 2038 - 2039 - 2040
 2041 - 2042 - 2043
 2044 - 2045 - 2046
 2047 - 2048 - 2049
 2050 - 2051 - 2052
 2053 - 2054 - 2055
 2056 - 2057 - 2058
 2059 - 2060 - 2061
 2062 - 2063 - 2064
 2065 - 2066 - 2067
 2068 - 2069 - 2070
 2071 - 2072 - 2073
 2074 - 2075 - 2076
 2077 - 2078 - 2079
 2080 - 2081 - 2082
 2083 - 2084 - 2085
 2086 - 2087 - 2088
 2089 - 2090 - 2091
 2092 - 2093 - 2094
 2095 - 2096 - 2097
 2098 - 2099 - 2100
 2101 - 2102 - 2103
 2104 - 2105 - 2106
 2107 - 2108 - 2109
 2110 - 2111 - 2112
 2113 - 2114 - 2115
 2116 - 2117 - 2118
 2119 - 2120 - 2121
 2122 - 2123 - 2124
 2125 - 2126 - 2127
 2128 - 2129 - 2130
 2131 - 2132 - 2133
 2134 - 2135 - 2136
 2137 - 2138 - 2139
 2140 - 2141 - 2142
 2143 - 2144 - 2145
 2146 - 2147 - 2148
 2149 - 2150 - 2151
 2152 - 2153 - 2154
 2155 - 2156 - 2157
 2158 - 2159 - 2160
 2161 - 2162 - 2163
 2164 - 2165 - 2166
 2167 - 2168 - 2169
 2170 - 2171 - 2172
 2173 - 2174 - 2175
 2176 - 2177 - 2178
 2179 - 2180 - 2181
 2182 - 2183 - 2184
 2185 - 2186 - 2187
 2188 - 2189 - 2190
 2191 - 2192 - 2193
 2194 - 2195 - 2196
 2197 - 2198 - 2199
 2200 - 2201 - 2202
 2203 - 2204 - 2205
 2206 - 2207 - 2208
 2209 - 2210 - 2211
 2212 - 2213 - 2214
 2215 - 2216 - 2217
 2218 - 2219 - 2220
 2221 - 2222 - 2223
 2224 - 2225 - 2226
 2227 - 2228 - 2229
 2230 - 2231 - 2232
 2233 - 2234 - 2235
 2236 - 2237 - 2238
 2239 - 2240 - 2241
 2242 - 2243 - 2244
 2245 - 2246 - 2247
 2248 - 2249 - 2250
 2251 - 2252 - 2253
 2254 - 2255 - 2256
 2257 - 2258 - 2259
 2260 - 2261 - 2262
 2263 - 2264 - 2265
 2266 - 2267 - 2268
 2269 - 2270 - 2271
 2272 - 2273 - 2274
 2275 - 2276 - 2277
 2278 - 2279 - 2280
 2281 - 2282 - 2283
 2284 - 2285 - 2286
 2287 - 2288 - 2289
 2290 - 2291 - 2292
 2293 - 2294 - 2295
 2296 - 2297 - 2298
 2299 - 2300 - 2301
 2302 - 2303 - 2304
 2305 - 2306 - 2307
 2308 - 2309 - 2310
 2311 - 2312 - 2313
 2314 - 2315 - 2316
 2317 - 2318 - 2319
 2320 - 2321 - 2322
 2323 - 2324 - 2325
 2326 - 2327 - 2328
 2329 - 2330 - 2331
 2332 - 2333 - 2334
 2335 - 2336 - 2337
 2338 - 2339 - 2340
 2341 - 2342 - 2343
 2344 - 2345 - 2346
 2347 - 2348 - 2349
 2350 - 2351 - 2352
 2353 - 2354 - 2355
 2356 - 2357 - 2358
 2359 - 2360 - 2361
 2362 - 2363 - 2364
 2365 - 2366 - 2367
 2368 - 2369 - 2370
 2371 - 2372 - 2373
 2374 - 2375 - 2376
 2377 - 2378 - 2379
 2380 - 2381 - 2382
 2383 - 2384 - 2385
 2386 - 2387 - 2388
 2389 - 2390 - 2391
 2392 - 2393 - 2394
 2395 - 2396 - 2397
 2398 - 2399 - 2400
 2401 - 2402 - 2403
 2404 - 2405 - 2406
 2407 - 2408 - 2409
 2410 - 2411 - 2412
 2413 - 2414 - 2415
 2416 - 2417 - 2418
 2419 - 2420 - 2421
 2422 - 2423 - 2424
 2425 - 2426 - 2427
 2428 - 2429 - 2430
 2431 - 2432 - 2433
 2434 - 2435 - 2436
 2437 - 2438 - 2439
 2440 - 2441 - 2442
 2443 - 2444 - 2445
 2446 - 2447 - 2448
 2449 - 2450 - 2451
 2452 - 2453 - 2454
 2455 - 2456 - 2457
 2458 - 2459 - 2460
 2461 - 2462 - 2463
 2464 - 2465 - 2466
 2467 - 2468 - 2469
 2470 - 2471 - 2472
 2473 - 2474 - 2475
 2476 - 2477 - 2478
 2479 - 2480 - 2481
 2482 - 2483 - 2484
 2485 - 2486 - 2487
 2488 - 2489 - 2490
 2491 - 2492 - 2493
 2494 - 2495 - 2496
 2497 - 2498 - 2499
 2500 - 2501 - 2502
 2503 - 2504 - 2505
 2506 - 2507 - 2508
 2509 - 2510 - 2511
 2512 - 2513 - 2514
 2515 - 2516 - 2517
 2518 - 2519 - 2520
 2521 - 2522 - 2523
 2524 - 2525 - 2526
 2527 - 2528 - 2529