


SUBMISSION of
TEST RESULTS



Location Name		Contractor Company		Designer Company							
FOKA		EG CONTRACK		NECB							
Issued by Contractor	Name	Sign	Date	Time							
	MORCOS EDWARD	Morcos Edward									
Contractor Reference					Revision						
Received by ER	A2		TRF	C1	C2	C3	DD	MM	YY	HH	MM
							2	7	24	12	06

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	COMPRESSIVE STRENGTH OF CONCRETE CUBE PLAIN CONCRETE RAFT 300/200 .			
Location of Test	1ST SPAN PC RAFT OF CULVERT 506+945			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	7 DAYS		1	12-4-2023
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	MORCOS EDWARD	Morcos Edward		A
Designer				A
GARB *				
Employers Representative	A2		21/2/24	A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



CONCRETO READY MIXED CONCRETE
QYALITY CONTROL DEPALEMENT
NORTH COAST SECTOR
MOUNTAIN VIEW B.P

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

Test Standard BS 1881 - Part 116:1983

DATE : 12/4/2023
CLIENT : EG CONTRAK
PROJECT : ELECTRIC EXPRESS TRAIN
STRUCTURE TYPE : PLAIN CONCRETE

Sampling Date	5/4/2023							
Testing Date	12/4/2023							
At Days	7 days							
Shape & Dimension Of Spec.	Cube 15x15x15 cm							
Concrete Class	200 Kg/cm ²							
Type of Cement	O.P.C - 300 kg							
ELEMENT No.	506+945 بربخ							
Sample No.	1	2	3					
Weight	7834	7851	7834					
501	405	425	415					
Comp. Strength (Kg/cm ²)	183	193	188					
Average (Kg/cm ²)	188.0							
Percentage (%)	94.0%							
Overall Average (Kg/cm ²)	188.0							
Overall Percentage (%)	94.0%							
Standard Deviation (Kg/cm ²)	4.5 Kg/cm ²							
Coefficient Of Variation (%)	2.4 %							

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

QUALITY CONTROL ENGINEER

ENG. M. Shabaan

شركة كونكريتو
إدارة العمل

الهيئة القومية للإنسان
مصر
2007



Location Name		Contractor Company			Designer Company						
FOKA		EG CONTRACK			NECB						
Issued by Contractor	Name	Sign	Date		Time						
	MORCOS EDWARD	MorcosEdward									
Contractor Reference						Revision					
Received by ER	A2		TRF	C1	C2	C3	DD	MM	YY	HH	MM
							27	24	12	07	

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	COMPRESSIVE STRENGTH OF CONCRETE CUBE PLAIN CONCRETE RAFT 300/200 .
Location of Test	1ST SPAN PC RAFT OF CULVERT 506+945

Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	28 DAYS		1	3-5-2023
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	MORCOS EDWARD	Morcos Edward		A
Designer				A
GARB *				
Employers Representative	A I		21/7/24	A

A= Approved; AWC= Approved with Comments; R= Rejected



CONCRETO READY MIXED CONCRETE
QYALITY CONTROL DEPATMENT
NORTH COAST SECTOR
MOUNTAIN VIEW B.P

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

Test Standard BS 1881 - Part 116:1983

DATE : 3/5/2023
CLIENT : EG CONTRAK
PROJECT : ELECTRIC EXPRESS TRAIN
STRUCTURE TYPE : PLAIN CONCRETE

Sampling Date	5/4/2023								
Testing Date	3/5/2023								
At Days	28 days								
Shape & Dimension Of Spec.	Cube 15x15x15 cm								
Concrete Class	200 Kg/cm ²								
Type of Cement	O.P.C - 300 kg								
ELEMENT No.	506+945 بربخ								
Sample No.	1	2	3						
Weight	7919	7958	7927						
Load (KN)	534	529	558						
Comp. Strength (Kg/cm ²)	242	240	253						
Average (Kg/cm ²)	244.8								
Percentage (%)	122.4%								
Overall Average (Kg/cm ²)	244.8								
Overall Percentage (%)	122.4%								
Standard Deviation (Kg/cm ²)	7.0 Kg/cm ²								
Coefficient Of Variation (%)	2.9 %								

QUALITY CONTROL ENGINEER

ENG. M. Shabaan

شركة كوكب
رئيس مجلس
إدارة العمل



CONCRETO READY MIXED CONCRETE
QYALITY CONTROL DEPATMENT
NORTH COAST SECTOR
MOUNTAIN VIEW B.P

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES


Test Standard BS 1881 - Part 116:1983

DATE : 3/5/2023
CLIENT : EG CONTRAK
PROJECT : ELECTRIC EXPRESS TRAIN
STRUCTURE TYPE : PLAIN CONCRETE

Sampling Date	5/4/2023								
Testing Date	3/5/2023								
At Days	28 days								
Shape & Dimension Of Spec.	Cube 15x15x15 cm								
Concrete Class	200 Kg/cm ²								
Type of Cement	O.P.C - 300 kg								
ELEMENT No.	506+945 بربخ								
Sample No.	1	2	3						
Weight	8000	8080	8100						
Load (KN)	723	760	702						
Comp. Strength (Kg/cm ²)	328	344	318						
Average (Kg/cm ²)	329.9								
Percentage (%)	165.0%								
Overall Average (Kg/cm ²)	329.9								
Overall Percentage (%)	165.0%								
Standard Deviation (Kg/cm ²)	13.3 Kg/cm ²								
Coefficient Of Variation (%)	4.0 %								

QUALITY CONTROL ENGINEER

ENG. M. Shabaan



SUBMISSION of
TEST RESULTS



Location Name		Contractor Company		Designer Company							
FOKA		EG CONTRACK		NECB							
Issued by Contractor	Name	Sign	Date	Time							
	MORCOS EDWARD	Morcos Edward									
Contractor Reference					Revision						
Received by ER	A1		TRF	C1	C2	C3	DD	MM	YY	HH	MM
							9	7	24	12	00

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	COMPRESSIVE STRENGTH OF CONCRETE CUBE PLAIN CONCRETE RAFT 300/200 .			
Location of Test	6M EXT. PC RAFT OF CULVERT 506+945			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	7 DAYS		1	11-1-2024
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	MORCOS EDWARD	Morcos Edward		A
Designer				A
GARB *				
Employers Representative	A2		9/7/24	A

* Alignment / Bridges: Culvert Only A= Approved; AWC= Approved with Comments; R= Rejected



شركة الشريف للمقاولات العمومية المتكاملة والتوريدات

قطاع الخرسانة الجاهزة

محطة رأس الحكمة

Technical Report About Compression Strength

Client Name	EG CONTRACK	
Project Name	Express Train Project	
Casting Element	امتداد بربخ ٥٠٦ لبشة عادية	
Casting Date	04/01/2024	
Report Date	11/01/2024	
Cement Content	310 (OPC)	
Strength	250	Kg /cm2

COMPRESSIVE STRENGTH RESULTS OF CUBES 15X15X15 Cm

Set ID	Casting Date	Testing Date	Age (days)	Weight (gm)	Denisty (gm/cm3)	Load (KN)	strength (Kg/cm2)	Average Strength (Kg/cm2)	Average strength %
1	04/01/2024	11/01/2024	7	8102	2.40	520	236	234	94
2				8213	2.43	532	241		
3				8189	2.43	498	226		

Notes:

- * The required strength to be achieved at the age of 28 days is 250 kg/cm2.
- * Samples were taken and processed according to the Egyptian code and technical specifications.
- * The samples were tested according to the Egyptian specification CE 1658/1989.
- * Samples were taken in the presence of the contractor engineer and consultant.

Q.C Manager
Eng. Mohamed Ibrahim



SUBMISSION of
TEST RESULTS





Location Name		Contractor Company		Designer Company																	
FOKA		EG CONTRACK		NECB																	
Issued by Contractor	Name	Sign	Date	Time																	
	MORCOS EDWARD																				
Contractor Reference					Revision																
Received by ER	A I	TRF	<table><tr><td>C1</td><td>C2</td><td>C3</td><td>DD</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td></tr><tr><td></td><td></td><td></td><td>9</td><td>7</td><td>24</td><td>12</td><td>01</td></tr></table>	C1	C2	C3	DD	MM	YY	HH	MM				9	7	24	12	01		
C1	C2	C3	DD	MM	YY	HH	MM														
			9	7	24	12	01														

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	COMPRESSIVE STRENGTH OF CONCRETE CUBE PLAIN CONCRETE RAFT 300/200 .			
Location of Test	6M EXT PC RAFT OF CULVERT 506+945			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	28 DAYS		1	1-2-2024
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	MORCOS EDWARD			A
Designer				A
GARB *				
Employers Representative	A I		9/7/24	A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



شركة الشريف للمقاولات العمومية المتكاملة والتوريدات

قطاع الخرسانة الجاهزة

محطة رأس الحكمة

Technical Report About Compression Strength

Client Name	EG CONTRACK	
Project Name	Express Train Project	
Casting Element	امتداد بربخ ٥٠٦ لبشة عادية	
Casting Date	04/01/2024	
Report Date	01/02/2024	
Cement Content	310 (OPC)	
Strength	250	Kg /cm2

COMPRESSIVE STRENGTH RESULTS OF CUBES 15X15X15 Cm

Set ID	Cast Date	Testing Date	Age (days)	Weight (gm)	Denisty (gm/cm3)	Load (KN)	strength (Kg/cm2)	Average Strength (Kg/cm2)	Average strength %
1	04/01/2024	01/02/2024	28	8123	2.41	756	342	339	136
2				8046	2.38	725	328		
3				8088	2.40	766	347		

Notes:

- * The required strength to be achieved at the age of 28 days is 250 kg/cm2.
- * Samples were taken and processed according to the Egyptian code and technical specifications.
- * The samples were tested according to the Egyptian specification CE 1658/1989.
- * Samples were taken in the presence of the contractor engineer and consultant.

Q.C Manager
Eng. Mohamed Ibrahim

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
FOKA		EG CONTRACK		NECB							
Issued by Contractor	Name	Sign	Date	Time							
	MORCOS EDWARD	Morcos Edward									
Contractor Reference					Revision						
Received by ER	[Signature]	[Signature]	TRF	C1	C2	C3	DD	MM	YY	HH	MM
							97	24	12	13	

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	COMPRESSIVE STRENGTH OF CONCRETE CUBE PLAIN CONCRETE RAFT 300/200 .			
Location of Test	PC RAFT OF CULVERT 508+524			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	7 DAYS		1	16-4-2023
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	MORCOS EDWARD	Morcos Edward		A
Designer				A
GARB *				
Employers Representative	[Signature]	[Signature]	9/7/24	A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881 - Part 116:1983

DATE : 16/4/2023
CLIENT : EG CONTRAK
PROJECT : ELECTRIC EXPRESS TRAIN
STRUCTURE TYPE : PLAIN CONCRETE

Sampling Date	9/4/2023								
Testing Date	16/4/2023								
At Days	7 days								
Shape & Dimension Of Spec.	Cube 15x15x15 cm								
Concrete Class	200 Kg/cm ²								
Type of Cement	O.P.C - 300 kg								
ELEMENT No.	508+524 برنج								
Sample No.	1	2	3						
Weight	7834	7851	7834						
501	669	641	627						
Comp. Strength (Kg/cm ²)	303	290	284						
Average (Kg/cm ²)	292.5								
Percentage (%)	146.2%								
Overall Average (Kg/cm ²)	292.5								
Overall Percentage (%)	146.2%								
Standard Deviation (Kg/cm ²)	9.7 Kg/cm ²								
Coefficient Of Variation (%)	3.3 %								

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

QUALITY CONTROL ENGINEER

ENG. M. Shabaan



SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company								
FOKA		EG CONTRACK		NECB								
Issued by Contractor	Name	Sign	Date	Time								
	MORCOS EDWARD	Morcos Edward										
Contractor Reference				Revision								
Received by ER	<i>AI</i>	<i>[Signature]</i>	TRF	C1	C2	C3	DD	MM	YY	HH	MM	
							9	7	2	11	12	14

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	COMPRESSIVE STRENGTH OF CONCRETE CUBE PLAIN CONCRETE RAFT 300/200 .			
Location of Test	PC RAFT OF CULVERT 508+524			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	28 DAYS		1	7-5-2023
2				
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	MORCOS EDWARD	Morcos Edward		A
Designer				A
GARB *				
Employers Representative	<i>AI</i>	<i>[Signature]</i>	9/7/24	A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881 - Part 116:1983

DATE : 7/5/2023
CLIENT : EG CONTRAK
PROJECT : ELECTRIC EXPRESS TRAIN
STRUCTURE TYPE : PLAIN CONCRETE

Sampling Date	9/4/2023								
Testing Date	7/5/2023								
At Days	28 days								
Shape & Dimension Of Spec.	Cube 15x15x15 cm								
Concrete Class	200 Kg/cm ²								
Type of Cement	O.P.C - 300 kg								
ELEMENT No.	508+524 برنج								
Sample No.	1	2	3						
Weight	8090	8068	8092						
Load (KN)	642	634	592						
Comp. Strength (Kg/cm ²)	291	287	268						
Average (Kg/cm ²)	282.1								
Percentage (%)	141.0%								
Overall Average (Kg/cm ²)	282.1								
Overall Percentage (%)	141.0%								
Standard Deviation (Kg/cm ²)	12.2 Kg/cm ²								
Coefficient Of Variation (%)	4.3 %								

QUALITY CONTROL ENGINEER

ENG. M. Shabaan شركة

(Signature)

Electrical Express Train (High Speed-Rail) Project

قوائم كميات مستخلص جارى 2

مشروع								رقم البند	البند
تنفيذ اعمال انشاء عدد (2) بربخ خرساني أسفل مسار القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) عند محطتي (506+945) ، (508+524) بالامر المباشر.									
وحدة	طول	عرض	ارتفاع	اضافة	خصم	الاجمالى	ملاحظات		
3م		208		208.00			بالمتر المكعب توريد وصب خرسانة عاديه بالسلك المطلوب أسفل البربخ بإجهاد 200 كجم / سم ٢ ومحتوى أسمنتي لا يقل عن ٣٠٠ كجم / م٣ خرسانة عاديه والفنه تشمل الخرسانة الجاهزه والبشادات والنقل والخلط والصب والتشطيب والمعالجه والاختبارات طبقا للرسومات والمواصفات والسعر يشمل دفع جميع الكارتات	2-1	
الاجمالى								3م	208.00

الهيئة العامة للطرق والكباري

م/محمد حاتم عبدالعليم

التوقيع/

الاستشاري العام سيسترا

م/محمود عبدالنواب ابوالسعود

التوقيع/ ٥٤/٥٢/١١

شركة/ ايجى كونتراتك

م/ مرقص ادوارد عبدالملك



Electrical Express Train (High Speed-Rail) Project

قوائم كميات مستخلص جارى 2

مشروع								رقم البند	
تنفيذ اعمال انشاء عدد (2) بربخ خرساني أسفل مسار القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) عند محطتي (506+945) ، (508+524) بالامر المباشر.									
ملاحظات	الاجمالى	خصم	اضافة	ارتفاع	عرض	طول	وحدة	البند	رقم البند
			1,234.00		1234		3م	بالمتر المكعب توريد وصب خرسانه مسلحه لزوم الاساسات حسب الرسومات التنفيذية والخرسانة ذات محتوى اسمنتى لا يقل عن 450 كجم / 3م اسمنت بورتلاندى عادى واستخدام اضافات خاصة (CORROSION INHIBITOR) وازفافة السليكا فوم مع الدمك الميكانيكى جيدا وتسوية السطح العلوى اللازمة للحصول على رتبة لا تقل عن 400 كجم /سم 2 (على ان يحقق الرمل والركام والخرسانه الناتجة حدود المواصفات القياسية المصرية والكود المصرى) واستخدام مواد الإضافات المعتمدة للحصول على (DUARABILITY) لا تقل عن 120 سنة للعنصر واستخدام شدادات معدنية خاصة للحصول على أقصى جساءة سطح الفئة لا تشمل حديد التسليح والفئة تشمل عمل الشدات و الفرم و معالجة الخرسانة بعد الصب طبقا للشروط و المواصفات الفنية و الرسومات و حسب اصول الصناعة وتعليمات المهندس المشرف	2-2
3م	1,234.00	0.00	1,234.00	الاجمالى					

الهيئة العامة للطرق والكباري

م/محمد حاتم عبدالعليم

التوقيع/



الاستشاري العام سيسترا

م/محمود عبدالنواب ابوالسعود

التوقيع/



شركة/ ايجى كونتراتك

م/ مرقص ادوارد عبدالمملك

التوقيع/ مرقص ادوارد



Electrical Express Train (High Speed-Rail) Project

قوائم كميات مستخلص جارى 2

مشروع								رقم البند	البند
تنفيذ اعمال انشاء عدد (2) بربخ خرساني أسفل مسار القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) عند محطتي (506+945) ، (508+524) بالامر المباشر.									
وحدة	طول	عرض	ارتفاع	اضافة	خصم	الاجمالى	ملاحظات		
طن		187		187.00				2-3	بالطن توريد وتركيب وتشكيل حديد تسليح بالقطار المطلوبة وبالاجهاد المطلوب والفئة وسلك الرباط والكراسى والوصلات والاكسسوارات وبلوكات عمل الغطاء الخرساني وتخانات الحفاظ على المسافات بين الاسياخ وذلك طبقا للرسومات والمواصفات وتعليمات الجهة المصنعة لحديد التسليح على ان يقوم المقاول بتقديم رسومات الورشة لجهاز الاشراف من الاستشارى والجهة المالكة للاعتماد قبل التركيب.
الاجمالى									طن
				187.00	0.00	187.00			

الهيئة العامة للطرق والكبارى

م/محمد حاتم عبدالعليم

التوقيع/



الاستشارى العام سيسترا

م/محمود عبدالنواب ابوالسعود

التوقيع/



شركة/ ايجى كونتراتك

م/ مرقص ادوارد عبدالمملك

التوقيع/ مرقص ادوارد



Electrical Express Train (High Speed-Rail) Project

قوائم كميات مستخلص جارى 2

مشروع								رقم البند	
تنفيذ اعمال انشاء عدد (2) بربخ خرساني أسفل مسار القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) عند محطتي (506+945) ، (508+524) بالامر المباشر.									
وحدة	طول	عرض	ارتفاع	اضافة	خصم	الاجمالى	ملاحظات		
م2		1580		1,580.00			بالمتر المسطح توريد وعمل عزل للرطوبة للاسطح الخرسانية الملامسة للتربة عبارة عن ثلاثة اوجه من البيتومين البارد وذلك للاسطح الخرسانية الملامسة للتربة على ان يتم عمل العزل لتعليمات الجهة المصنعة وطبقا للرسومات والمواصفات وتعليمات الجهة المصنعة للعزل.	3-1	
الاجمالى				1,580.00	0.00	1,580.00	2م		

الهيئة العامة للطرق والكبارى
م/محمد حاتم عبدالعليم
التوقيع/

الاستشاري العام سيسترا
م/محمود عبدالنواب ابوالسعود
التوقيع/

شركة/ ايجى كونتراتك
م/ مرقص ادوارد عبدالمالك
التوقيع/ مرقص ادوارد
شركة ايجى كونتراتك
لانشاء الطرق
EGCONTRACT
Contracting & Real estate investment

Electrical Express Train (High Speed-Rail) Project

قوائم كميات مستخلص جارى 2

مشروع								رقم البند	البند
تنفيذ اعمال انشاء عدد (2) بربخ خرساني أسفل مسار القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) عند محطتي (506+945) ، (508+524) بالامر المباشر .									
وحدة	طول	عرض	ارتفاع	اضافة	خصم	الاجمالى	ملاحظات		
م.ط		1748		1,748.00			فواصل مرنه من ماده بي في سي لمنع التسرب (سويلينج بار) توريد وتركيب فواصل مرنه (سويلينج بار) مقطع 2سم * 1سم والسعر يشمل التركيب وعمل الوصلات وجميع الإكسسوارات أو ما يماثله وذلك طبقاً للرسومات ومستندات التعاقد وتعليمات الشركة المنتجه .	3-3	
الاجمالى								م.ط	1,748.00

الهيئة العامة للطرق والكباري

م/محمد حاتم عبدالعليم

التوقيع /

الاستشاري العام سيسترا

م/محمود عبدالنواب ابوالسعود

التوقيع / 04/02/14

شركة/ ايجى كونتراك

م/ مرقص ادوارد عبدالملك

التوقيع / مرقص ادوارد



Electrical Express Train (High Speed-Rail) Project

قوائم كميات مستخلص جارى 2

مشروع								رقم البند	البند
تنفيذ اعمال انشاء عدد (2) بربخ خرساني أسفل مسار القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) عند محطتي (506+945) ، (508+524) بالامر المباشر .									
وحدة	طول	عرض	ارتفاع	اضافة	خصم	الاجمالى	ملاحظات		
م2	915			915.00				3-4	بالمتر المربع توريد و تركيب مشمع 400 micro poethylene اسفل الخرسانة العادية طبقا للمواصفات وتعليمات الاستشاري
الاجمالى									
				915.00	0.00	915.00	م2		

الهيئة العامة للطرق والكبارى
م/محمد حاتم عبدالعليم
التوقيع /

الاستشاري العام سيسترا
م/محمود عبدالنواب ابوالسعود
التوقيع / 4/02/14

شركة / ايجى كونتراك
م/ مرقص ادوارد عبدالملك
التوقيع / مرقص ادوارد
شركة ايجى كونتراك
لإنشاء الطرق
EGCONTRACT
Contracting & Real estate investment