

قائمة الكميات الواردة بالمستخلص جاري (2)

تلياً حصل عدد (3) بـ رايخ خرسانية أسفل مسطر (الطابق التكراري السطح)
(التيين المسطحة - المصانة الإزاريية - الطينين - مطروخ)
عدد المسطحات (306+380/307+300/306+360) بالأكبر الميكن.

ملاحظة: "شركة لوجيستك للاستشارات والمصنيد"

مكد رقم (2025/2024/25)

Project	Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)										
رقم البند (1)											
أصل جسات بالمر في التربة العادية والمتوسطة الجوار أكل من 250 كم / س2 و البند يشمل تقديم تقرير للاستشارة											
البند											
الوحدة	م.ط										
رقم الوحدة											
ملاحظات	أبعاد (مقاسات)			التوصيف							
	إجمالي	العمق	العدد								
	15.000	15	1	م.ط	جسم البريخ	ST306+360 بريخ					1
	15.000	15	1	م.ط	جسم البريخ	ST306+380 بريخ					2
	30.000	30	1	م.ط	جسم البريخ	ST307+300 بريخ					3
	الإجمالي										
	60.000										
	المنصرف سابقاً										
	0.00										
	البرقي										
	60.000										
	الكمية بالمتعاقب										
	60.000										

الهيئة العامة للطرق والكهباري
مركز السلامة

استشاري العام سيستتر
م / احمد ابو عاتية

شركة أورانج للاستشارات والمقاولات المعمارية

د. محمد قاضي البقر

اور اسی طرح ان کے لئے بھی

ORANGECO

EXPORT&IMPORT

ب. قضیہ: $\nabla \cdot \vec{F} = 0$ / $\nabla \cdot \vec{F} = 0$ / $\nabla \cdot \vec{F} = 0$

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ أعمال عدد (3) برابيح خرسانية أسفل مسل الأنظر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العين - مطروح)
عند المحطات (306+360 / 307+300 / 307+380 / 306+380) بالأمر المباشر

تنفيذ : "شركة أورانج للاستيراد والتصدير"

عقد رقم (2025/2024/25)

Project	Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)				
رقم البند (3)					
البند	يتمش المكعب أصلا الحفر في جميع أنواع التربة ماعدا (الصخرية) بالعمق المطلوب لزوم الأسمنت بجهة حتى 150 كجم/م2 بحيث يصل عمق الحفر الى المنسوب الصالح للتأسيس حسب الأبعاد والمقاسات الموضحة بملحقات التقديرية والسعر يشمل إزالة أي عوائق تعرضه و إلزام الأمر ونقل التراب الحفر الزائد الى المقالب العمومية والبند شامل مسا جديده طبقا لاصول الصناعة والرسومات والمواصفات وتعليمات المهندسين المشرف.				
الوحدة	رقم الترخية		3م		
ملاحظات	أبعاد (مقاسات)			الوصف	م
	إجمالي	الكمية	العدد		
	719.160	719.16	1	3م	جسم الترخية تحويله الترخية
	348.680	348.68	1	3م	
	735.150	735.15	1	3م	جسم الترخية تحويله الترخية
	299.510	299.51	1	3م	
	الإجمالي				2
	2102.500				
	0.00				
	2102.500				
	3350.000				

المشرف سابقا

القبلي

الكمية بالتمتد



المستخلص سابقا

الكمية

بالكمية

الهيئة العامة للطرق والجسور

م. رانيا فودة

استشاري الهندسة

م. أحمد أبو عطية

استشاري مكتب أ.م. خالد خليل

م. هشام محمد صبري

استشاري مكتب XYZ

م. محمد خليل

شركة أورانج للاستيراد والتصدير والمقاولات الهندسية

م. أحمد أبو عطية

Civil Sheet

ORANGE

EXPORT&IMPORT

شركة أورانج للاستيراد والتصدير

م. أحمد أبو عطية

م. محمد خليل

م. هشام محمد صبري

م. خالد خليل

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ أعمال عدد (3) أبراج خرسانية أسفل مسير الخطر الكهربائي السريع
(التيقن المعلقة - المعلقة الأثرية - العامين - مطروح)
عدد المخططات (306+360 / 307+300 / 306+380 / 306+380) بالامر المباشر

"تنفيذ : "شركة اوراقج للاستشارات والتصميم

عدد رقم (2025/2024/25)

Project	Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)										
رقم البند (4)											
باليوم اعمل الترح السطحي للهيئة باستخدام مجموعة مكونة من عدد ٢ طلمية سحب المياه (كلورية) والبند يشمل التجهيف طوال فترة التنفيذ (اليوميه 8 ساعات)											
ملاحظات	رقم الوحدة		العدد	الوحدة	التوصيف					الوحدة	
	ابعاد (مقاسات)										
	اجمالي	8 ساعات									
	42.000	42	1	م.ط	جسم البريخ	st306+360				بريخ	1
	42.000	42	1	م.ط	جسم البريخ	st306+380				بريخ	2
	45.000	45	1	م.ط	جسم البريخ	st307+300				بريخ	3
	الاجمالي										
	129.000										
	المنصرف سابقا										
	0.00										
	الباقى										
	129.000										
	الكمية بالتمتد										
	387.000										

الهيئة العامة للطرق

والكباري

م/رنا فودة

استشاري العام

م/ احمد ابو عاتية

شركة اوراقج للاستشارات والتصميم والمقاولات المعمارية

أوراقج للاستشارات والتصميم والمقاولات المعمارية

ORANGE CO

EXPORT & IMPORT

شركة اوراقج للاستشارات والتصميم والمقاولات المعمارية

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ أعمال عدد (3) بربط خرسانية أسفل مسطر القفل الكهربائي السريع
(الحوز المسقوفة - المصفاة الإدارية - المصين - مطروح)
عدد المسطحات (306+380 /307+300 /306+360) بالأمر المباشر
"تنفيذ : شركة أورنج للاستشارات والتصميم
عدد رقم (2025/2024/25)

Project	Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)
---------	--

رقم البند (11)

بالمسح الطولي، أسفل تورب و تركيب مواسير SHUTTER بقطر داخلية (1م) (رتبة 2) وسلك قسم من الفرصة المسطحة بنسبة قطر (350
كجم اسمنت مقادير الكهرباء + 300.8 رباط + 300.4 رمل) باستخدام شبكة من حديد التسليح على المقايمة رتبة 36/52 على ان تحصل أعمال التشغيل والسحب وتكون خالية من
الشروخ ويتم تركيبها باستخدام التورب والحفارات أو الايثلش ويتم التنفيذ طبقاً لاصول الصناعة والرسومات التنفيذية المعتمدة والبند يجمع مشتقاته طبقاً للمواصفات والفحص
البصري للمواسير وتعليمات المهندس المشرف

ملاحظات	أبعاد (مقاسات)			الوحدة	التوصيف	م
	اجملي	VENT	طول			
	66.00	1	66	م.ط	s1306+360 بريخ	1
	66.00	1	66	م.ط	s1306+380 بريخ	2
	120.00	2	60	م.ط	s1307+300 بريخ	3
	252.00				الاجملي	
	0.000				المصروف سابقاً	
	252.000				النقيض	
	252.000				الكمية بالتعاقد	

الهيئة العامة للطرق والجسور
م/ راس فودة

استشاري العام سينتورا
ع/ أحمد ابو علقية

شركة أورنج للاستشارات والتصميم والمقاولات العمرانية
م/ محمد طه الغول

تفصيل: أصل: عدد (3) بريدج كرسية: سقف: منزل القفل الكهربائي السريع
(اللون: المسلة - العنصر: الزاوية - الطين - مطروح)
عدد المحطات: (306+380/307+300/306+360) بالأمير المشير
تفصيل: "شركة أورانج للاستشارات والتصميم"

عقد رقم (2025/2024/25)

Deine Arbeit

المستشار العام
أحمد أبو عافية

شركة أوراسج للاستشارات والتطويرات المعمارية
م / محمد نجي العول

م / محمد فاضل النور

25



قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ أعمال عدد (3) بربانج خرسانية أسفل مسيل القطار الكهربائي السريع
(العين السخنة - القصبة الإدارية - الطين - مطروح)
عدد الممحطات (306+360 / 307+300 / 306+380) بآلر الميتر
تنفيذ : "شركة أوربانج للاستشارات والتصميم"
عدد رقم (2025/2024/25)

Project	Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)									
رقم البند (13)										
البند	بالتر المسطح توريد و تركيب مشبع من الوبلى ايلين سمك 400 ميكرون اسفل الخرستنة العالية و السور يشمل كافة ما يلزم لتتو العمل كاملا معا جميعه طبقا للمواصفات الفنية وتعليمات المهندس المشرف									
الوحدة	2م									
ملاحظات	ابعاد (مقاسات)			العدد	الوحدة	التوصيف		م		
	اجملى	عرض	طول			حجم التريخ	حجم التريخ			
	127.181	1.92	66.24	1	2م	حجم التريخ	st306+360	بريخ	1	
	3.840	1.20	1.6	2	2م	اللسان				
	127.181	1.92	66.24	1	2م	حجم التريخ	st306+380	بريخ	2	
	3.840	1.20	1.6	2	2م	اللسان				
	201.202	3.34	60.24	1	2م	حجم التريخ	st307+300	بريخ	2	
	7.488	2.34	1.6	2	2م	اللسان				
	الاجملى									
	470.731									
	لمستوفى سبيلها									
	0.000									
	البيلى									
	470.731									
	الكمية بالمشط									
	472.000									

الهيئة العامة للطرق والكباري
م/السا فودة

استشارى العام سينقرا
م/ احمد ابو عافية

شركة أوربانج للاستشارات والتصميم والمقاولات المعمارية

أوربانج للاستشارات والتصميم والمقاولات المعمارية

EXPORT&IMPORT

شماره ١٢٢٤ / ١١٠ / ٢٢٠ / ٢٢٠

تنفيذ اصيل عدد (3) بوايج خرسانية اسفل مسطر للتفاريق الكوربوس السريع
(العين السفلى - العاصمة الإدارية - النسخين - مطروح)
عدد صفحات (306+380 / 307+300 / 306+360) ياكس المباشر
تنفيذ : "شركة اورانج للاستشارات والتصدير"
عدد رقم (2025/2024/25)

Electrical Express Train (High Speed-Rail) Project Culvert..... STA (306+360/306+380/307+300)

رقم البند (14)									
البند	بالمتر المصطحق توريد وعمل طبقه عزل للطريقه من الاسوسمات المسلخ سمك 4 سم وعلى الا يقل الركوب بين الشرائح عن 15سم والفئة تشمل دهان بيتوميني اسفلتها طبقا لتعليمات الشركة المنتجة وكذا جبة الاشراف على التنفيذ والفئة للطبقة الواحدة								
الوحدة	2	رقم الوحدة					التوصيف		م
ملاحظات	الاجملي	عرض	طول	العدد	الوحدة	الوجه الاول			1
						جسم البريخ	2م	الاسنان	
الوزن للبيضة فقط	3.400	1.72	66.04	1	2م	جسم البريخ			ست306+360 بريخ
						الاسنان	2م	جسم البريخ	
الوزن للبيضة فقط	3.400	1.72	1.7	2	2م	الوجه الثاني			2
						الاسنان	2م	جسم البريخ	
الوزن للبيضة فقط	3.400	1.72	66.04	1	2م	الوجه الاول			ست306+380 بريخ
						الاسنان	2م	جسم البريخ	
الوزن للبيضة فقط	3.440	1.72	1	2	2م	الوجه الثاني			2
						الاسنان	2م	جسم البريخ	
الاجملي									
474.84									
0.000									
474.835									
480.000									

الهيئة العامة للطرق والكباري

م. رات فودة

استشاري العام سويش

م. احمد ابو عاتية

شركة اورانج للاستشارات والتصدير والتطوير والتكنولوجيا

اورانج للاستشارات والتصدير والتطوير والتكنولوجيا

BRANGEKO

EXPORT&IMPORT

م. رات فودة / ١١٢٠ / ٢٢٠٠ / ١١٢٠

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ أعمال عدد (3) برابغ خرسانية أسفل مسر القطر الكهربائي السريع
(العين السفلى - الناصفة الإدارية - الطمين - مطروح)
عدد المسطحات (306+380 /307+300 /306+360) بالامر المباشر
تنفيذ : "شركة اوزانج للاستيراد والتصدير"

عقد رقم (2025/2024/25)

Project		Electrical Express Train (High Speed-Rail) Project Culvert..... STA (306+360/308+380/307+300)						
رقم البند (17)								
البند	بالمتر الطولي توريد وتركيب قطع مياه (water stop) يمكن سبل الو مملوطة عرض لا يقل عن ٢٠ سم عند الفاصل بين كل جزء والجزء الذي يليه من جسم التبريد مع عمل اللام لضمان التثبيت الجيد للتقاطع المائي طبعا نظرية التشغيل والتطبيق المتعددة من الموائس الاستثنائي وطبقا لأصول الصناعة							
	١ - بالمتر الطولي توريد وتركيب قطع مياه (water stop type O)					البند		
	رقم الوحدة				م.ط	الوحدة		
ملاحظات	أبعاد (مقاسات)		العدد	الوحدة	الوصيف	م		
	إجمالي	طول المنفذ						
	12.560	6.28	2	م.ط	فاصل اليريدج	O type water stop	306+380	1
	12.560	6.28	2	م.ط	فاصل اليريدج	O type water stop	306+360	2
	18.240	9.12	2	م.ط	فاصل اليريدج	O type water stop	307+300	3
	43.360	الإجمالي						
	0.000	المصروف سابقاً						
	43.360	البقي						
	50.000	الكمية بالتعاقد						

الهيئة العامة للحرق والكهرباء

م.أحمد أبو عافية

استشاري العام مسجل

م.أحمد أبو عافية

شركة اوزانج للاستيراد والتصدير والمقاولات العمومية

اوزانج للاستيراد والتصدير

OBANAGECO

EXPORT&IMPORT

ب.أحمد أبو عافية

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ اعمل عدد (3) ابراج على مساندة اسفل مسيل القطار الكهربائي السريع
 (العين المسننة - العاصمة الادرية - النطين - مطروح)
 عند محطات (306+360 / 306+300 / 307+380 / 308+306) بالآثار الميستر
 تنفيذ : " شركة اورانج الاستيراد والتصدير "
 عقد رقم (2025/2024/25)

Project		Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)									
رقم البند (17)											
البند	بالمتر الطولي ثوريه وتركيب قطع مياه (water stop) مسير سول او مياهه عرض لا يقل عن 2 م سم عند الاتصال بين كل جزء والجزء الذي يليه من جسم التبريق مع عمل للاثمان للثبيت الجزء المتعلق المضي طليا بطريقة التثقيب والتثقيب المعتمدة من المهندس الاستشاري وطبقا لاصول الصناعة										
ب - بالمتر الطولي ثوريه وتركيب قطع مياه (water stop type V)											
الوحدة	م.ط		رقم التورحة		التوصيف						
ملاحظات	ايحاء (مقاسات)		العدد	الوحدة							
	اجمالي	طول المنفذ									
	130.500	65.25	2	م.ط	جسم التبريق	V type water stop	306+380	1			
	130.500	65.25	2	م.ط	جسم التبريق	V type water stop	306+360	2			
	118.500	59.25	2	م.ط	جسم التبريق	V type water stop	307+300	3			
الاجملي											
المنصرف ميدقا											
المبقي											
الكمية بالتمتدق											
379.500											
0.000											
379.500											
384.000											

الهيئة العامة للطرق والكباري
 م / راسا غودة

استشاري العام مسيل
 م / احمد ابو عليا

شركة اورانج الاستيراد والتصدير والمقاولات المعمارية
 م / محمد فتيحي الخول

اورانج للاستيراد والتصدير
 ORANGE CO
 EXPORT&IMPORT
 م.ب. قس. ١٢٤ / ١١٠ / ٢٢٠ - ت. ٠١٢٩

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ أعمال عدد (3) بوابع خرسانية أسفل مسير القاطن الكهربائي السريع
(العين السفلى - المحطة الإدارية - العين - مطروح)
عدد المحطات (306+380 / 307+300 / 306+360) بوابع الميستر
تنفيذ : "شركة أورنج للاستيراد والتصدير"

عدد رقم (2025/2024/25)

Project

Electrical Express Train (High Speed Rail) Project Culvert.... STA (306+360/306+380/307+300)

رقم البند (18)

بالميستر الطريق ثورية وتنفيذ مادة على قواعد من الداخل والخارج (swelling bar) من نتائج سبك او سكبها سبك 2 سم وحقق 4 سم والميستر يشمل مادة اللصق وتنظيف التفاصيل قبل التركيب و حمل على البند تركيب التراب من القور سبك 2 سم عدد التفاصيل و فاكه تركيب جراب من PVC ملغوة بالمصمغ لزوم الشاير الربطة و طانة لا تشمل سكر الإسفلت وذلك طبقا لتعليمات واعتمادات جهة الإشراف

ملاحظات	رقم للوحدة			م.ط	التوصيف	م
	أبعاد (مقاسات)	العدد	الوحدة			
	إجمالي	طول المنفذ				
	10.320	5.16	2	م.ط	فاصل البريخ من الخارج	1
	6.280	3.14	2	م.ط	فاصل البريخ من الداخل	1
	13.160	6.58	2	م.ط	فاصل البريخ من الخارج	2
عدد 2 ماسورة	12.560	3.14	4	م.ط	فاصل البريخ من الداخل	2
	42.320				الإجمالي	
	0.000				المنصرف سبيلًا	
	42.320				البيضا	
	80.000				الكمية بالتصديق	

الهيئة العامة للطرق والكهرباء
م.ط. الشايرة

استشاري فني مسجورا
م.ط. أحمد أبو علقية

شركة أورنج للاستيراد والتصدير وشعوريات العمومية
م.ط. محمد يحيى النور

قائمة الكميات الواردة بالمستخلص جاري (2)

تنفيذ اصلا عدد (3) برباخ خرسانية اسفل مسير القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - الطمين - مطروح)
عدد المحطات (306+380 /307+300 /306+360) بالامر المباشر

تنفيذ : "شركة اوراق للاستيراد والتصدير"

عدد رقم (2025/2024/25)

Project		Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)						
		رقم البند (22)						
البند		بالمتر الطولي توريد وتركيب مواسير للتصريف 8لترصه U.P.V.C مثقبة لزود اتصال تصريف المياه وكل ما يلزم لتهور الاصل تهورا كاملا طبقا لوصول الصناعاته والبند لايشمل القرشه اسفل المسوره وذلك طبقا للشروط والمواصفات وتعليمات المهندس المشرف						
الوحدة		رقم للوحه		م.م		التوصيف		الوحدة
ملاحظات	ايكاد (مقاسات)		العدد	الوحدة				م
	ايكاد	طول المنفذ						
	اجمالي	60	2	م.م	الجالين	U.P.V.C 8لترصه	اربع st307+300	
120.000		الاجمالي						
120.000		المنصرف سابقا						
0.000		المقاي						
120.000								
384.000		الكمية بالتملك						

الهيئة العامة للطرق والكبرى
م / رشا غريه

المستشاري العام سيميرا
م / احمد ابو حقيقه

شركة اوراق للاستيراد والتصدير والمطولات الصومية
م / محمد يحيى النور

أوراق توريد و تصدير
ORANGE
EXPORT&IMPORT

م/ محمد يحيى النور
01149000000 / 01149000000 / 01149000000

تتبعاً لعمل عدد (3) بوابع خرسانية لسطح المسار الكافور يقي السرعة
(لنوع السكينة - الخرسانية - الحديدية - حفر ج)
عدد السكينات (306+380/307+300/306+380) بالآلة المباشرة
تطبيقاً : "شركة لورانج للاستشارات والتصدير"
عقد رقم (2025/2024/25)

Project

Electrical Express Train (High Speed-Rail) Project Culvert..... STA (306+360/306+380/307+300)

بيان الكميات للبناء رقم (6) مستخلصات

بالنسبة لكمية قوتية وعمل خرسته خفيفة للاسفلت والبيانات الانشائية حسب لرسومات التخليطية وطبقاً للتكلفة التقديرية المتضمنة من ميزان والخرسنة ذات مستوى استثنائي لا يقل عن 350 كجم م³ و اجوده لا يقل عن 2500 كجم/م³ بعد 28 يوم مع استخدام اسمنت من النوع CEM III والاسم يشمل جميع الخرسانة والدمك الميكانيكي الجيد وتشمية تسليح الحديد وتشمية التسليح القوي وكان التكريرات الثلاثية و طي ان يلقى الزبال والكرشم والخرسنة الثلاثية ختيرة قسماصلات الخشبية المتصوية والكمية المتصوية والاسم يشمل طريق الموقع المصنعة مثل كافة عدد سكينات خرسانية وارتفاع سطر خرسانية بسبب بعد السكينات عن الموقع وطبيعة الموقع وصغر حجم كميات الخرسانة المطلوبة وصعوبة الوصول اليه وزيادة عمالة الخرسانة نتيجة لبعد المحطة وبسبب ان السكينات والطرق الخرسانية المتروكة غير مهيأة وغير مجهزة وأجول تنظير هزبات الخرسانة وكذلك اسفلتات تكثير زمن التلك ان لازم الامر نظرا لبعد المحطة عن الموقع وعمل الاجرة الكافية للموقع وتجهيز اسفلتات الخرسانة للموقع عند نصب الخلق عروضاها بسبب ان المنطقة راحة والاسم ايضا يشمل كافة الاختيرات في معدل متعمدة وكان ما لازم القوي فصل لهما كتملا طبقا لاصول الصيانة والرسومات والمواسلات وكليةت الموانيس المشرف

الوحدة	رقم الترخمة	بيعت (مكسكات)				الوصف	الوحدة	رقم
		مطول	عرض	ارتفاع	اجمالي			
1		66.24	1.92	0.1	12.718	جسم الترخمة	م ³	306+360
		1.6	1.20	0.1	0.384	الاسفلت	م ³	
2		66.24	1.92	0.1	12.718	جسم الترخمة	م ³	306+380
		1.6	1.20	0.1	0.384	الاسفلت	م ³	
		60.24	3.34	0.1	20.120	جسم الترخمة	م ³	307+300
3		1.6	2.34	0.1	0.749	الاسفلت	م ³	
					47.073	الاجمالي		
					0.000	المتصرف سبيلاً		
					47.073	البيعت		
					85.000	الكمية بالعملة		

المهنية العامة للطرق والمباني

المستشار العام

شركة لورانج للتجارة والتصدير والتشييد والبناء العامة

م/ احمد ابو خليفة

م/ محمد طه الطول

أورانتج كهرميكالز والتجارة

GRANGE

EXPORT&IMPORT

شركة لورانج للتجارة والتصدير والتشييد والبناء العامة

تأليفه: احمد عبد (3) در اربعه طبع شده است. مسطر الخط الكوفي، السريخ
العين المسننة - العاصمة (١٩) ربة - القمين - مطبوع

(العين السائلة = العاصدة المبردة = العينين - مطروح)
عدد الحسابات (306+380 / 307+300 / 306+360) = الأبر السائل.

تذليل : "بكره اوراق اللسان والاسنان"

مقررہ (2025/2024/25)

Project

Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)

بیان اجزاء البیانات البیند رقم (7) مستحدث

[illegible]

المهنية العامة للطرفي والكباري
م/رائد شودة

استقبلني العلم سميتر
ع/ احمد ابو علقية

سُرُّكُمُ الْاَوَّلَى وَالْمَعْدِيَّةُ وَالْمَعْدِيَّةُ الْعَوَّلِيَّةُ

2011 05 18

ORANGE CO

EXPORT & IMPORT

1. $\frac{1}{2} \times \frac{1}{2} = \frac{1}{4}$

قائمة الكميات الواردة بالمستخلص جاري (2)

تفليذ اعمل عد (3) برابح خر سقوية اسفل مسر القطر الكور بكي السربح
(العين المسقفة - العاصمة الاثرية - العطين - مطروح)
عد المحطات (306+380 /307+300 /306+360) بالامر المبظر
تفليذ : "شركة اورانج للاستيراد والتصدير"
عقد رقم (2025/2024/25)

Project	Electrical Express Train (High Speed-Rail) Project Culvert..... STA ((306+360/306+380/307+300)
---------	--

بيان اجماليات للبند رقم (8) مستحدث

بالمر السربح توريد و عمل طبقة عزلة للخرطوبة من الدهان البتوميني على البارد ثلاثة اوجهه حسب تعليمات الشركة المصنعة والسعر يشمل كافة ما يلزم لتتو العمل
كاملا معا جميعه طبقا للمواصفات الفنية وتعليمات المهندس المشرف

البنء	الوحءة	رقم اللوحة			الوحءة	التوصيف	م
		ابعاء (مقاسات)	عرض	طول			
		اجملي					
		340.560	1.72	66	3	جسم البريخ	1
		7.276	2.14	1.7	2		
		206.400	1.72	60	2	جسم البريخ	2
		376.800	3.14	60	2	جسم البريخ	2
		931.04				الاجملي	
		0.000				المنصرف سابقا	
		931.036				اليقني	
		1400.000				الكمية بالتعاقد	

الهيئة العامة للطرق والكبارى

استشارى العام سميوسا

جاء لمد ابو عافية

شركة اورانج للاستيراد والتصدير والمقاولات العمومية

م / محمد قحى الغول

قائمة الكميات الواردة بالمستخلص جاري (2)

تفصيل أعمال عدد (3) برامج خرسانية لسطح مسير القطار الكهربائي السريع
(العين المستنقعة - العاصمة الإدارية - العين - مطروح)
عدد المقصات (306+360/307+300) بالآدم الميتر
تنفيذ : "شركة لورانج الاستيراد والتصدير"
عدد رقم (2025/2024/25)

Electrical Express Train (High Speed-Rail) Project Culvert..... STA (306+360/307+300)

بيان أجماليات البند رقم (3) مستحقات

يقدر المكنع كوربة وصل طيلة إحدى كورم الأسمتات حتى مسوب التأسيس من سن 3 + سن 1 بنسبة 1:1:1 تحت مسوب المياه الجوفية بنسبة استعاضن لا تزيد عن 30% ولا تحتوي على أي مواد زائفة أو بؤيرة ملوثة من سطح (300) وذلك بسبب 1 متر تروم حتى طبقت بحيث لا يزيد مسك أي منها عن 20 سم مع الرش بالمياه والمك جوتا باستخدام آلات فلكة الميكانيكية للوصول إلى القصى فلكة جوتا والفسر بامل عمل الإختبارات اللازمة طيلة تعاليمات المواصفات المشرف ونهر السطح الطوري الإحلال طيلة الترسبات التخليلية وكل ما يلزم التفرع العمل كمالا طبقا لأصول الصناعة والترسبات والتعليقات

المسور بامل مسافة تقا 200 كم
لحساب عترة تقا 200 حية لكل 1 كم زيادة حتى 1000 كم و 200 تقا 1 كم زيادة عن 1000 كم
20 حية عترة تقصير رسوم كوربة والموازين

ملاحظات	ايكاد (مقاسات)			رقم الوحدة	الوحدة	التوصيف		م
	العرض	الارتفاع	الطول					
	248.666	0.75	69.117	1	3م	حجم التريخ	306+360 متر	1
	0.985	0.75	0.161	2	3م	اللسن		
	331.554	1	69.117	1	3م	حجم التريخ	306+380 متر	2
	1.313	1	4.077	2	3م	اللسن		
	248.271	0.75	62.24	1	3م	حجم التريخ	307+300 متر	3
	4.158	0.75	4.62	2	3م	اللسن		
	835.947							
	0.00							
	835.947							
	1065.00							

شركة لورانج للاستيراد والتصدير والمطويات المعمورة
أوراد اديع
ORANGE
EXPORT & IMPORT
2024/11/11
2024/11/11

المكتب الاستشاري (م/ هشام مسعود)
مدير المشروع: (م/ هشام مسعود)
مستشاري التصميم: (م/ هشام مسعود)
م/ هشام مسعود

شركة لورانج للاستيراد والتصدير والمطويات المعمورة
أوراد اديع
ORANGE
EXPORT & IMPORT
2024/11/11
2024/11/11

MATERIAL INSPECTION REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)				
Issued by Contractor	Name	Sign	Date/ Serial Number	Time				
	Eng: Hesham Magdy	هشام مaged	13-06-2023 (OR-05 M.I.01)	11:00 AM				
Received by ER	Eng. Gaber Ibrahim	MIR(01)	C1	C2	C3	DO	MM	YY
			306+380	EW	CS	13	06	23
							HH	MM
							11	00

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Replacement Layer		
Location to be Used	Pipe Culvert @ KP 306+380		
MAR Approval No	(OR-02 M.A-03)	Date	20-05-2023
Supplier Name	RATEB		
Test Requirement	PLT (ASTM D 1196)	Specification	- GEOTECHNICAL REPORT FROM (A&A) CONSULTANT, January 2023-SYSTRA RN ON 02-02-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (CS21-41.2) VERSION 2 BY OVECON GROUP
Reference Photos	No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	02	13-06-2023	
2					
3					
4					

Comments by : GARB/ KK	Comments by: ER
1- تم اختبار القطاع 2- تم التحليل من المواصفات المطلوبة 3- تم إجراء الاختبارات بالمركز الهندسي (جامعة الإسكندرية)	1-P.L.T was carried- out by The Engineering Center (Alexandria University) attendance of material engineer for both contractor, GARB Consultant and general consultant (SYSTRA). 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Hesham Magdy	هشام مaged		A
QA/QC *	Eng. Hesham Sabry	هشام سبري		A
Structure (SYSTRA)	Eng. Abdalrahman youssry	أحمد يوسف		A
GARB**	Eng. Rana Fouda	رنا فودة		
Employers Representative	Eng. Gaber Ibrahim	غابر إبراهيم		A.W.C

* Designer

** Alignment / Bridges: Culvert Only



جامعة الإسكندرية
كلية الهندسة
المركز الهندسي للخدمة العامة
قسم الهندسة الإنشائية
معمل ميكانيكا التربة والأساسات

تقرير فني عن

تجارب التحميل اللوحى
"Plate Loading Test"

مشروع محور القطار السريع (قطاع الحمام)

بناء على طلب

شركة أورانج للمقاولات العمومية والتوريدات

مدير معمل ميكانيكا التربة والأساسات

أ.د. عمرو زكريا الوكيل
18/6/23
يونيو ٢٠٢٣
معمل ميكانيكا التربة والأساسات

أولاً : مقدمة :

- تم إجراء عدد ٢ تجربة تحميل لوحي، بموقع مشروع محور القطار السريع (قطاع الحمام) عند النقطة (left & Right ٢٨٠+٣٠٦)، وذلك يوم ١٣ يونيو ٢٠٢٣. يحتوي هذا التقرير على نتائج تلك التجارب ويختتم بالتوصيات.
- تقدم هذا التقرير بناءً على طلب شركة أورانج للمقاولات العمومية والتوريدات.
- تم تنفيذ التجارب على طبقة الإحلال (خليط من التربة من سن ١ سن ٢ وسن ٣).

ثانياً : المعدات المستخدمة في التجارب :

- لوح قياس دائري من الصلب بقطر ٦٠٠ مم وسمك ٢,٥ سم.
- رافعة هيدروليكية سعة ٢٣ طن.
- عدادات للهبوط بدقة ٠,١ مم وبطول مشوار ١٠ مم.
- لودر تحميل بوزن ٢٠ طن لأخذ رد فعل التجارب.

ثالثاً : خطوات الاختبار :

- تم إجراء الاختبارات بناءً على التوصيات الواردة في المواصفات الألمانية للمشروع.
- تم تسوية سطح الاختبار عند مواضع التجارب.
- تم وضع طبقة رقيقة من الرمل الناعم بسمك ٦ مم ليوضع فوقها لوح التحميل لضبط أفقيته وتفاذي أي فروق نسبية في مناسيب سطح الاختبار.
- تم تحميل اللوح على مراحل كل منها بقيمة تقريبية قدرها (١٠/١) من أقصى إجهاد.
- تم ترك الحمل ثابتاً خلال كل مرحلة تحميل وأخذ القراءات مع الزمن حتى ثبات الهبوط.
- تم زيادة الحمل حتى الوصول إلى أقصى إجهاد ٧,٠٧ كجم/سم^٢، ثم تم إزالة الحمل على مراحل وتسجيل القراءات.

رابعاً : تحليل نتائج الاختبارات :

- توضيح الجداول المرفقة قيم القراءات المسجلة خلال التجارب.
- تم توقيع النتائج على العلاقة (الإجهاد - الهبوط).
- الغرض من التجارب هو قياس مدى جودة أعمال الردم ، وهنا يجب التأكيد على أن العمق المتأثر بحمل لوح الاختبار يمتد حتى ضعف عرض لوح التحميل (2B) وهو ما يعادل ١,٢٠ متر أسفل مستوى التحميل.
- يمكن الحكم على جودة الردم باستنتاج قيمة معامل الانضغاط المرن (E) للتربة المختبرة وذلك باستخدام العلاقتين التاليتين ثم اعتبار القيمة المتوسطة.

$$E_1 = \frac{q B (1 - \mu^2) I}{S} \quad \& \quad E_2 = \frac{q H}{2 S}$$

حيث (q) هو الجهد المؤثر ، (B) هو قطر لوح التحميل ، (I) نسبة بواسون للتربة المختبرة وتؤخذ في هذه الحالة (٠,٣٠) ، (I) معامل تأثير يؤخذ (٠,٧٩) للوح دائري صلب ، (H) هو عمق المنطقة المتأثرة بلوح التحميل وكما أشرنا سابقاً تؤخذ (١,٢٠ متر) و (S) هي قيمة الهبوط المقاس تحت تأثير الحمل الأقصى للتجربة.



الجدول التالي يبين نتائج الحساب لقيم معامل الانضغاط المرن من كل تجربة، ثم القيمة المتوسطة العامة التي تؤخذ في الاعتبار لتقييم جودة الردم:

Test N ^o	q kg/cm ²	S _{max} (mm)	E ₁ kg/cm ²	E ₂ kg/cm ²	E average k n/m ²	Modulus of subgrade reaction (K) k n/m ³
01	7.07	1.05	2895.5	4027.6	346.15	673.33
02	7.07	0.98	3101.6	4314.3	370.80	721.42

مدير المعمل

أ.د. عمرو زكريا الوكيل

أستاذ بقسم الهندسة الإنشائية
كلية الهندسة - جامعة الإسكندرية

19/7/23



تحريراً في: ٠٦/١٧/٢٠٢٣



Soil Mechanics and Foundations Laboratory
Faculty of Engineering
Alexandria University
Said (1993) 100, 1000, 10000, 100000, 1000000

معمل ميكانيكا التربة و الأساسات
كلية الهندسة
جامعة الإسكندرية
الاسكندرية - مصر 22211
تليفون : 061 4601111 فاكس : 061 4601113

Client : شركة اوراق للمقاولات العمومية والتوريدات
Project : مشروع محور القطار السريع

Plate load test No. 1 station: 306+380 Left Test Date: 13/ 06/ 2023

Plate Diameter 60 cm
Plate area 2825.6 cm²
Initial reading Ave. 0.14 mm

Load (ton)	Stress Kg/cm ²	Elapsed Time "min"	ACC. Time "min"	Dial reading (mm)	Dial reading (mm)	Dial reading (mm)	Dial reading (mm)	Aver. Settle. "mm"	settle. Rate
0.0	0.00	0	0	0.00	0.15	0.28	0.00	0.06	0.06
2.0	0.71	1	1	0.06	0.21	0.34	0.00	0.07	0.01
		2	2	0.07	0.22	0.35	0.00	0.08	0.01
		4	4	0.08	0.23	0.36	0.00	0.08	0.00
		8	8	0.08	0.23	0.36	0.00	0.08	0.00
		16	16	0.08	0.23	0.36	0.00	0.08	0.00
4.0	1.41	1	17	0.14	0.29	0.42	0.00	0.14	0.06
		2	18	0.15	0.30	0.43	0.00	0.15	0.01
		4	20	0.16	0.31	0.45	0.00	0.16	0.01
		8	24	0.16	0.31	0.45	0.00	0.16	0.00
		16	32	0.16	0.31	0.45	0.00	0.16	0.00
6.0	2.12	1	33	0.23	0.38	0.52	0.00	0.23	0.07
		2	34	0.24	0.39	0.53	0.00	0.24	0.01
		4	36	0.25	0.40	0.54	0.00	0.25	0.01
		8	40	0.25	0.40	0.54	0.00	0.25	0.00
		16	48	0.25	0.40	0.54	0.00	0.25	0.00
8.0	2.83	1	49	0.32	0.47	0.61	0.00	0.32	0.07
		2	50	0.33	0.48	0.62	0.00	0.33	0.01
		4	52	0.34	0.50	0.63	0.00	0.38	0.02
		8	56	0.34	0.50	0.63	0.00	0.38	0.00
		16	64	0.34	0.50	0.63	0.00	0.38	0.00
10.0	3.54	1	65	0.41	0.66	0.70	0.00	0.45	0.07
		2	66	0.42	0.67	0.71	0.00	0.46	0.01
		4	68	0.43	0.68	0.72	0.00	0.47	0.01
		8	72	0.43	0.68	0.72	0.00	0.47	0.00
		16	80	0.43	0.68	0.72	0.00	0.47	0.00
12.0	4.24	1	81	0.51	0.76	0.80	0.00	0.55	0.08
		2	82	0.53	0.78	0.82	0.00	0.57	0.02
		4	84	0.54	0.79	0.83	0.00	0.58	0.01
		8	88	0.54	0.79	0.83	0.00	0.58	0.00
		16	96	0.54	0.79	0.83	0.00	0.58	0.00
14.0	4.95	1	97	0.63	0.88	0.92	0.00	0.67	0.09
		2	98	0.64	0.89	0.93	0.00	0.68	0.01
		4	100	0.65	0.90	0.94	0.00	0.69	0.01
		8	104	0.66	0.90	0.94	0.00	0.69	0.00
		16	112	0.66	0.90	0.94	0.00	0.69	0.00
16.0	5.66	1	65	0.75	0.99	1.03	0.00	0.78	0.00
		2	66	0.76	1.01	1.04	0.00	0.79	0.01
		4	68	0.77	1.02	1.05	0.00	0.80	0.01
		8	72	0.77	1.02	1.05	0.00	0.80	0.00
		16	80	0.77	1.02	1.05	0.00	0.80	0.00
18.0	6.36	1	81	0.87	1.12	1.15	0.00	0.90	0.10
		2	82	0.88	1.13	1.16	0.00	0.91	0.01
		4	84	0.89	1.14	1.17	0.00	0.92	0.01
		8	88	0.89	1.14	1.17	0.00	0.92	0.00
		16	96	0.89	1.14	1.17	0.00	0.92	0.00
20.0	7.07	1	97	1.00	1.25	1.28	0.00	1.03	0.11
		2	98	1.01	1.26	1.29	0.00	1.04	0.01
		4	100	1.02	1.27	1.30	0.00	1.05	0.01
		8	104	1.02	1.27	1.30	0.00	1.05	0.00
		16	112	1.02	1.27	1.30	0.00	1.05	0.00
18.0	6.36	5	117	1.00	1.25	1.28	0.00	1.03	0.07
14.0	4.95	5	122	0.96	1.21	1.24	0.00	0.99	-0.01
10.0	3.54	5	127	0.91	1.16	1.19	0.00	0.99	0.00
6.0	2.12	5	132	0.85	1.10	1.13	0.00	0.94	-0.01
4.0	0.71	5	137	0.78	1.03	1.06	0.00	0.88	-0.01
0.0	0.00	5	142	0.70	0.95	0.98	0.00	0.81	-0.01

مدير المعمل

أ.د. عمرو زكريا الوكيل


مهندس المعمل

م. سمير محمد أبو الحسن

المركز القومي للبحوث
كلية الهندسة
جامعة الإسكندرية

 Soil Mechanics and Foundations Laboratory Faculty of Engineering Alexandria University Tel: 010 243-1000 Fax: 011 243-1853	معمل ميكانيكا التربة و الأساسات كلية الهندسة جامعة الاسكندرية تليفون : ٠١٠ ٢٤٣ ١٠٠٠ - فاكس : ٠١١ ٢٤٣ ١٨٥٣		
	شركة لورنج للمقاولات العمومية والتوريدات مشروع محور القطار السريع		
Client :			
Project :			

	Load (ton)	0	2.00	4.00	6.00	8.00	10.00	12.00	14.00	16.00	18.00	20.00
Loading	stress (Kg/cm ²)	0	0.71	1.41	2.12	2.83	3.54	4.24	4.95	5.66	6.36	7.07
	settlement (mm)	0	0.08	0.16	0.25	0.38	0.47	0.58	0.69	0.80	0.92	1.05
Unloading	stress (Kg/cm ²)	0	0.71	1.41	2.12	2.83	3.54	4.24	4.95	5.66	6.36	7.07
	settlement (mm)	0.81	0.85	0.88	0.91	0.94	0.97	0.99	0.99	1.01	1.03	1.05



مدير المعمل
أ.د. عمرو زكريا الوكيل



مهندس المعمل
م. سمير محمد أبو الحسن



Client :		شركة أوريج للمقاولات المعمية والتوريدات							
Project :		مشروع محور الطرق السريع							
Plate load test No 2		station: 306+380 Right					Test Date:13/ 06/ 2023		
Plate Diameter		60 cm							
Plate area		2826.6 cm ²							
Initial reading Ave		0.40 mm							
Load (ton)	Stress Kg/cm ²	Elapsed Time "min"	ACC. Time "min"	Dial reading (mm)	Dial reading (mm)	Dial reading (mm)	Dial reading (mm)	Aver. Settle. "mm"	settle. Rate
0.0	0.00	0	0	0.21	0.49	0.51	0.00		
2.0	0.71	1	1	0.25	0.53	0.55	0.00	0.04	0.04
		2	2	0.26	0.54	0.56	0.00	0.05	0.01
		4	4	0.27	0.55	0.57	0.00	0.06	0.01
		8	8	0.27	0.55	0.57	0.00	0.06	0.00
		16	16	0.27	0.55	0.57	0.00	0.06	0.00
4.0	1.41	1	17	0.32	0.60	0.62	0.00	0.11	0.05
		2	18	0.33	0.61	0.63	0.00	0.12	0.01
		4	20	0.34	0.62	0.64	0.00	0.13	0.01
		8	24	0.34	0.62	0.64	0.00	0.13	0.00
		16	32	0.34	0.62	0.64	0.00	0.13	0.00
6.0	2.12	1	33	0.40	0.68	0.70	0.00	0.19	0.06
		2	34	0.41	0.69	0.71	0.00	0.20	0.01
		4	36	0.42	0.70	0.72	0.00	0.21	0.01
		8	40	0.42	0.70	0.72	0.00	0.21	0.00
		16	48	0.42	0.70	0.72	0.00	0.21	0.00
8.0	2.83	1	49	0.48	0.76	0.78	0.00	0.27	0.06
		2	50	0.49	0.77	0.79	0.00	0.28	0.01
		4	52	0.50	0.78	0.80	0.00	0.29	0.01
		8	56	0.50	0.78	0.80	0.00	0.29	0.00
		16	64	0.50	0.78	0.80	0.00	0.29	0.00
10.0	3.54	1	65	0.57	0.85	0.87	0.00	0.36	0.07
		2	66	0.58	0.86	0.88	0.00	0.37	0.01
		4	68	0.59	0.87	0.89	0.00	0.38	0.01
		8	72	0.59	0.87	0.89	0.00	0.38	0.00
		16	80	0.59	0.87	0.89	0.00	0.38	0.00
12.0	4.24	1	81	0.67	0.95	0.97	0.00	0.46	0.08
		2	82	0.68	0.96	0.98	0.00	0.47	0.01
		4	84	0.69	0.97	0.99	0.00	0.48	0.01
		8	88	0.69	0.97	0.94	0.00	0.46	0.00
		16	96	0.69	0.97	0.94	0.00	0.46	0.00
14.0	4.95	1	97	0.78	1.06	1.08	0.00	0.57	0.11
		2	98	0.79	1.07	1.09	0.00	0.58	0.01
		4	100	0.80	1.08	1.10	0.00	0.59	0.01
		8	104	0.80	1.08	1.10	0.00	0.59	0.00
		16	112	0.80	1.08	1.10	0.00	0.59	0.00
16.0	5.66	1	65	0.90	1.18	1.20	0.00	0.69	0.00
		2	66	0.91	1.19	1.21	0.00	0.70	0.01
		4	68	0.92	1.20	1.22	0.00	0.71	0.01
		8	72	0.92	1.20	1.22	0.00	0.71	0.00
		16	80	0.92	1.20	1.22	0.00	0.71	0.00
18.0	6.36	1	81	1.04	1.31	1.33	0.00	0.82	0.11
		2	82	1.05	1.32	1.33	0.00	0.83	0.01
		4	84	1.06	1.33	1.35	0.00	0.84	0.01
		8	88	1.06	1.33	1.35	0.00	0.84	0.00
		16	96	1.06	1.33	1.35	0.00	0.84	0.00
20.0	7.07	1	97	1.18	1.45	1.47	0.00	0.96	0.12
		2	98	1.19	1.49	1.48	0.00	0.98	0.02
		4	100	1.20	1.47	1.49	0.00	0.98	0.01
		8	104	1.20	1.47	1.49	0.00	0.98	0.00
		16	112	1.20	1.47	1.49	0.00	0.98	0.00
18.0	6.36	5	117	1.18	1.45	1.47	0.00	0.96	0.07
14.0	4.95	5	122	1.14	1.41	1.43	0.00	0.92	-0.01
10.0	3.54	5	127	1.09	1.36	1.38	0.00	0.92	0.00
6.0	2.12	5	132	1.03	1.30	1.32	0.00	0.87	-0.01
4.0	0.71	5	137	0.96	1.23	1.25	0.00	0.81	-0.01
0.0	0.00	5	142	0.87	1.14	1.16	0.00	0.74	-0.01

Fig (3)

مدير المعمل

أ.د. عمرو زكريا الوكيل

مهندس المعمل

م. سمر محمد أبو الحسن



Client :
Project :

شركة أورنج للمطاولات العمومية والتوريدات

مشروع محور القطار السريع

	Load (ton)	0	2.00	4.00	6.00	8.00	10.00	12.00	14.00	16.00	18.00	20.00
Loading	stress (Kg/cm ²)	0	0.71	1.41	2.12	2.83	3.54	4.24	4.95	5.66	6.36	7.07
	settlement (mm)	0	0.06	0.13	0.21	0.29	0.38	0.46	0.59	0.71	0.84	0.98
Unloading	stress (Kg/cm ²)	0	0.71	1.41	2.12	2.83	3.54	4.24	4.95	5.66	6.36	7.07
	settlement (mm)	0.74	0.78	0.81	0.84	0.87	0.90	0.92	0.92	0.94	0.96	0.98

Bearing Stress/ Settlement Relationship
(Test -1)




Fig (4)

مدير المعمل

أ.د. عمرو زكريا الوكيل



مهندس المعمل

م. سمير محمد أبو الحسن

MATERIAL INSPECTION REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company			Designer Company	(AHE) & (FHECOR)						
Issued by Contractor	Name	Sign		Date/ Serial Number		Time					
	Eng. Hesham Magdy			01-12-2024 (OR-09 M.L02)		11:00 AM					
Received by ER	Eng. Gaber Ibrahim		MIR(01)	C1	C2	C3	DD	MM	YY	HH	MM
				307+300	EW	CS	01	12	24	11	00

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Replacement Layer		
Location to be Used	Pipe Culvert @ KP 307+300		
MAR Approval No	(OR-04 M.A-01)	Date	13-11-2024
Supplier Name	RATEB		
Test Requirement	PLT (ASTM D 1196)	Specification	- GEOTECHNICAL REPORT FROM (ABA) CONSULTANT. June 2023-SYSTRA RN ON 22-06-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (EG21-4L2) VERSION 2 BY OVECON GROUP
Reference Photos	No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	01	01-12-2024	
2					
3					
4					

Comments by : GARB

- تم اختبار القطاع Plate Load Test بواسطة مكتب الهندسة.
- تم التحليل من المواصفات المطلوبة.

Comments by: ER

- 1-P.L.T was carried- out by ALBADRY Consulting attendance of material engineer for both contractor, GARB Engineers and general consultant (SYSTRA).
- 2-Results report attached and acceptable with project specifications.
- 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Hafez			A
SYSTRA Lead Civil	Eng. Mohamed Hesham			A
GARB** QA/QC *	Eng. Rana Fouda			
Employers Representative	Eng. Gaber Ibrahim		01-12-2024	A.W.C

* Designer

** Alignment / Bridges: Culvert Only

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Technical Report

of Plate Loading Test (ASTM D 1196)

General Consultant : SYSTRA

Contractor : شركة اورنج للمقاولات العمومية

Project : Electric Express Train

Sample : Crushed Aggregate Filter

Station : St (307+300)

Date of test : 1/12/2024

QC : 250 - 2

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

I- Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil. The method may be used to evaluate the ultimate bearing capacity, the shear strength and deformation parameters of the soil beneath the plate without entailing the effects of sample disturbance. Testing may be carried out at the ground surface, in pits or in trenches.

- The test was involved accordance to ASTM D 1196. The purpose of this test is to obtain relationship between between the loading and soil settlement due to each load which can be used to determine the soil bearing capacity, modulus of elasticity and modulus of soil layer reaction.

II- Apparatus

The plate load test is performed using the following equipment; A rigid plate: Rigid plates for performing this test come in different diameters and range from 300 mm to 1000 mm. It is worth noting that the stress influence zone is generally two times the plate diameter, therefore, it is desirable to use a bigger plate, whenever available. Therefore there care should be taken in provide more useful results. Force measuring system: A mechanical (gauge) or electrical force transducer shall be fitted between the loading plate and the hydraulic jack. It measures the load on the plate.

III- Procedure

with most of the slight difference coming from the parameters to measure and how to measure it from the test.

The most widely used standards are the BS 1377 Part 9 (1990), the DIN 18134 (2012), and the BS EN 1997 Part 2 (2007).

Any suitable test procedures and acceptance criteria with full justification may generally be used. The testing procedure is as follows:

1- Select test location and depth at the point where the required foundation will be constructed (assuming testing is for foundation acceptability). If the test is performed in a test pit, the width of the pit should be at least 4 to 5 times that of the plate diameter.

2- Carefully trim off and remove all loose material and any embedded fragments so that the area for the plate is generally level and as undisturbed as possible.

The plate should be placed on a thin layer (10 to 15 mm thick) of clean dry sand to produce a level surface on which to bed the plate.

3- A small seating load is then applied to the plate to enable adjustments to be made; this seating load should be less than 5 kPa.

4- Loading then commences with loading conducted in established small incremental steps by means of a hydraulic jack pushing against the counter weight until reaching the maximum test load. Unloading should also be done in the backward incremental steps. The load at every step is read from the proving ring.

5- Settlements are also read from the dial gauges placed on the plate. A minimum of 3 dial gauges should be placed separately at 120° so there is a fair measurement of the settlement on the entire plate.



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Sample No.2

600

Table 1: Measured values for loading cycle

Stress	Load	Unload
0.00	0.00	2.06
0.50	0.21	2.57
1.00	0.93	3.07
1.50	1.70	3.32
2.00	2.47	3.57
2.50	3.12	3.68
3.00	3.63	3.83




Fig. 1: Load-settlement curve, according to Table 1



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

IV- Results:**A- Modulus of elasticity (E)**

modulus of elasticity of the soil that has been loaded using the following two relationship and then taking the average value as flexible compression factor for overall pressure.

$$E_1 = qd(1-\mu^2) / S$$

$$E_2 = qH/25$$

Where:

q is ultimate load = 3 kg/cm²

d is the loading plate diameter = 60 cm

I is coefficient depending on rigidity of footing = 0.79 for circular plate

μ is poisson's ratio for soil = 0.3

H = 2d = 1.2 m

S is value of settlement related maximum testing load

Applying this equations we obtained the following results (table 2)

Table (2): Results of Measured values

q (kg/cm ²)	S mm	E ₁ (kg/cm ²)	E ₂ (kg/cm ²)	E _{av} (kg/cm ²)
3	3.63	356.48	495.87	426.17

B-Modulus of Subgrade reaction of soil (K_s) and immediate settlement (S_i)-(ACI-336.2R-88)**1- Immediate settlement of foundation (S_i)**

$$S_i = \left(\frac{1-\mu^2}{E_{av}} \right) q B I_p$$

Where :

I_p for flexible strip raft foundation = 2.24

B is Footing width = 1.80 m

E_{av} is average value of modulus of elasticityq is required allowable bearing capacity = 1.5 kg/cm²**2- Modulus of subgrade reaction of soil**

The modulus of Subgrade reaction (K_s) of the soil that has been loaded by the design stress (q) divided by footing immediate settlement (S_i) according to (ACI- 336.2R -88)

$$K_s = q/S_i$$

Applying this equations we obtained the following results (table 3)

Table (3): Results of Measured values

q (kg/cm ²)	S _i (mm)	K _s (Ton/m ³)
1.50	12.91	1161.51



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusion

The present test results which obtained from the plate loading tests of the native soil on Crushed aggregate filter layer in electric express train project at St(307+300) in accordance to the ASTM standard , D 1196 are illustrated in table 4.

Table 4 : Test results

Sample No.	E_{su} (kg/cm ²)	S_v (mm)	K_v (ton/m ³)
2	426.17	12.91	1161.514
SPECIFICATION (A&A CONSULTANT)	—	Not more than 21.62 (mm)	Not less than 650 (ton/m ³) for one vent

Geotechnical Consultant

Dr. MB
Dr / Mohamed Mostafa Badry

MATERIAL INSPECTION REQUEST



Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)			
Issued by Contractor	Name	Sign	Date/ Serial Number		Time		
	Eng: Hesham Magdy		22-08-2023 (OR-06/M.A-01)		11:00 AM		
Received by ER	Eng. Gaber Ibrahim	MIR(01)	C1	C2	C3	DO	MM
			306+360	EW	C5	22	08
						YF	HH
						23	11
							00

CODE - 1	S1 to S21 Station Reference	D1 to S1 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials		Replacement Layer			
Location to be Used		Pipe Culvert @ KP 306+360			
MAR Approval No		(OR-06/M.A-01)		Date	21-08-2023
Supplier Name		RATEB			
Test Requirement		PLT (ASTM D 1196)		Specification	- GEOTECHNICAL REPORT FROM (A&A) CONSULTANT, January 2023-SYSTRA RN ON 19-01-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (0621-41.2) VERSION 2 BY CIVECON GROUP
Reference Photos		No		Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	01	22-08-2023	
2					
3					
4					

Comments by : GARB/ KK	Comments by: ER
1- تم اختبار القطاع Plate Load Test بواسطة معمل كومبسال. 2- تم التحقق من المواصفات المطلوبة.	1-P.L.T was carried-out by Cornibassal Lab attendance of material engineer for both contractor, GARB Consultant and general consultant (SYSTRA). 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-B
Contractor	Eng: Hesham Magdy		22-08-2023	A
QA/QC *	Eng. Hesham Sabry			A
Structure (SYSTRA)	Eng. Abdalrahman youssry			AWC
GARB**	Eng. Rana Fouda			
Employers Representative	Eng. Gaber Ibrahim			AW.C

* Designer
** Alignment / Bridges / Culvert Only



COMIBASSAL International Controllers
Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011

Technical Report

of Plate Loading Test

(ASTM D 1196)

General Consultant : SYSTRA

Consultant : DR/ Khaled Kandil

Contractor : شركة اورنج للإستيراد والتصدير و المقاولات العامة

Project : Electric Express Train

Sample : Coarse Aggregate Filter

Station : St (306+360)

Date of test : 22/08/2023

QC : 1787





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011

I- Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil. The method may be used to evaluate the ultimate bearing capacity, the shear strength and deformation parameters of the soil beneath the plate without entailing the effects of sample disturbance. Testing may be carried out at the ground surface, in pits or in trenches

- The test was involved accordance to ASTM D 1196. The purpose of this test is to obtain relationship between between the loading and soil settlement due to each load which can be used to determine the soil bearing capacity , modulus of elasticity and modulus of soil layer reaction.

II- Apparatus

The plate load test is performed using the following equipment; A rigid plate: Rigid plates for performing this test come in different diameters and range from 300 mm to 1000 mm. It is worth noting that the stress influence zone is generally two times the plate diameter, therefore, it is desirable to use a bigger plate, whenever available . Therefore there care should be taken in provide more useful results. Force measuring system: A mechanical (gauge) or electrical force transducer shall be fitted between the loading plate and the hydraulic jack. It measures the load on the plate.

III- Procedure

with most of the slight difference coming from the parameters to measure and how to measure it from the test.

The most widely used standards are the BS 1377 Part 9 (1990), the DIN 18134 (2012), and the BS EN 1997 Part 2 (2007).

Any suitable test procedures and acceptance criteria with full justification may generally be used. The testing procedure is as follows:

1- Select test location and depth at the point where the required foundation will be constructed (assuming testing is for foundation acceptability). If the test is performed in a test pit, the width of the pit should be at least 4 to 5 times that of the plate diameter.

2- Carefully trim off and remove all loose material and any embedded fragments so that the area for the plate is generally level and as undisturbed as possible.

The plate should be placed on a thin layer (10 to 15 mm thick) of clean dry sand to produce a level surface on which to bed the plate.

3- A small seating load is then applied to the plate to enable adjustments to be made: this seating load should be less than 5 kPa.

4-Loading then commences with loading conducted in established small incremental steps by means of a hydraulic jack pushing against the counter weight until reaching the maximum test load. Unloading should also be done in the backward incremental steps. The load at every step is read from the proving ring.

5-Settlements are also read from the dial gauges placed on the plate. A minimum of 3 dial gauges should be placed separately at 120° so there is a fair measurement of the settlement on the entire plate.





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011

Sample No.1

600

Table 1: Measured values for loading cycle

Stress	Load	Unload
0.00	0.00	1.53
0.50	0.22	2.08
1.00	0.47	2.64
1.50	0.91	2.76
2.00	1.34	2.89
2.50	2.61	2.91
3.00	2.94	2.94




Fig. 1: Load-settlement curve, according to Table 1





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egyption General Authority for Petroleum under No. 34/29-11-2011

IV- Results:

A- Modulus of elasticity (E)

modulus of elasticity of the soil that has been loaded using the following two relationship and then taking the average value as flexible compression factor for overall pressure.

$$E_1 = qd (1-\mu^2) / S$$

$$E_2 = qH/2S$$

Where:

q is ultimate load = 3 kg/cm²

d is the loading plate diameter = 60 cm

I is cofficeint depending on rigidity of footing = 0.79 for circular plate

μ is poisson's ratio for soil = 0.3

H = 2d = 1.2 m

S is value of settlement related maximum testing load

Applying this equations we obtained the following results (table 2)

Table (2):Results of Measured values

q (kg/cm ²)	S mm	E ₁ (kg/cm ²)	E ₂ (kg/cm ²)	E _{av} (kg/cm ²)
3	2.94	440.89	613.29	527.09

B-Modulus of Subgrade reaction of soil (K_s) and immediate settlement (S_i)-(ACI-336.2R-88)

1- Immediate settlement of foundation (S_i)

$$S_i = \left(\frac{1-\mu^2}{E_{av}} \right) q B I_p$$

Where :

I_p for flexible strip raft foundation =2.24

B is Footing width =1.80 m

E_{av} is average value of modulus of elasticity

q is required allowable bearing capacity =1.5 kg/cm²

2- Modulus of subgrade reaction of soil

The modulus of Subgrade reaction (K_s) of the soil that has been loaded by the design stress (q) divided by footing immediate settlement (S_i) according to (ACI- 336.2R -88)

$$K_s = q/S_i$$

Applying this equations we obtained the following results (table 3)

Table (3):Results of Measured values

q (kg/cm ²)	S _i (mm)	K _s (Ton/m ³)
1.50	10.44	1436.56





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/29-11-2011

Conclusion

The present test results which obtained from the plate loading tests of the native soil on coarse aggregate filter layer in electric express train project at St(306++360) in accordance to the ASTM standard , D 1196 are illustrated in table 4.

Table 4 :Test results

Sample No.	E_{av} (kg/cm ²)	S_1 (mm)	K_s (ton/m ³)
1	527.09	10.44	1436.558
SPECIFICATION (A&A CONSULTANT)	—	Not more than 50 (mm)	Not less than 700 (ton/m ³) for one vent

Lab Director *Eman*
Eng/ Eman Kandil



Geotechnical Consultant
For Dr. H.
Dr / Mohamed Mostafa Badry

MATERIAL INSPECTION REQUEST



الهيئة العامة
للتنظيم والرقابة
GARB



Contractor Company	Orange for Import & Export and General Contracting Company		Designer Company	(AHE) & (FHECOR)																
Issued by Contractor	Name	Sign	Date/ Serial Number	Time																
	Eng: Mohamed Hafez		23-11-2024 (OR-06 M.I.01)	11:00 AM																
Received by ER	Eng. Gaber Ibrahim		MIR(01)	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>OD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>307+300</td> <td>EW</td> <td>C5</td> <td>23</td> <td>11</td> <td>24</td> <td>11</td> <td>00</td> </tr> </table>	C1	C2	C3	OD	MM	YY	HH	MM	307+300	EW	C5	23	11	24	11	00
C1	C2	C3	OD	MM	YY	HH	MM													
307+300	EW	C5	23	11	24	11	00													

CODE-1	S1 to S21 Station Reference	D1 to S1 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Replacement Layer		
Location to be Used	Pipe Culvert @ KP-307+300		
MAR Approval No	(OR-04 M.A-01)	Date	13-11-2024
Supplier Name	RATEB		
Test Requirement	PLT (ASTM D 1196)	Specification	- GEOTECHNICAL REPORT FROM (ASBA) CONSULTANT, June 2023-SYSTRA RN ON 22-06-2023 - EARTHWORK SPECIFICATIONS & TESTING REPORT (EG31-43.2) VERSION 2 BY CIVICON GROUP.
Reference Photos	No	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	Plate Load Test	NUMBER	02	23-11-2024	
2					
3					
4					

Comments by : GARB	Comments by: ER
١- تم إختبار القطاع Plate Load Test بواسطة مكتب البصري ٢- تم التحليق من المواصفات المطلوبة	1-P.L.T was carried- out by ALBADRY Consulting attendance of material engineer for both contractor, GARB Engineers and general consultant (SYSTRA). 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
SYSTRA Structure	Eng. Ahmed Tareq			AWC
SYSTRA Lead Civil	Eng. Mohamed Hesham			Awc
GARB** QA/QC *	Eng. Rana Fouda			
Employers Representative	Eng. Gaber Ibrahim		23-11-2024	A.W.C

* Designer

** Alignment / Bridges/ Culvert Only

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Technical Report

of Plate Loading Test (ASTM D 1196)

General Consultant : SYSTRA

Contractor : شركة اورنج للمقاولات العمومية

Project : Electric Express Train

Sample : Crushed Aggregate Filter

Station : St (307+300) - Right

Date of test : 23/11/2024

QC : 244 - 4

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

جيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

I- Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil. The method may be used to evaluate the ultimate bearing capacity, the shear strength and deformation parameters of the soil beneath the plate without entailing the effects of sample disturbance. Testing may be carried out at the ground surface, in pits or in trenches.

- The test was involved accordance to ASTM D 1196. The purpose of this test is to obtain relationship between between the loading and soil settlement due to each load which can be used to determine the soil bearing capacity, modulus of elasticity and modulus of soil layer reaction.

II- Apparatus

The plate load test is performed using the following equipment; A rigid plate. Rigid plates for performing this test come in different diameters and range from 300 mm to 1000 mm. It is worth noting that the stress influence zone is generally two times the plate diameter, therefore, it is desirable to use a bigger plate, whenever available. Therefore there care should be taken in provide more useful results. Force measuring system: A mechanical (gauge) or electrical force transducer shall be fitted between the loading plate and the hydraulic jack. It measures the load on the plate.

III- Procedure

with most of the slight difference coming from the parameters to measure and how to measure it from the test.

The most widely used standards are the BS 1377 Part 9 (1990), the DIN 18134 (2012), and the BS EN 1997 Part 2 (2007).

Any suitable test procedures and acceptance criteria with full justification may generally be used. The testing procedure is as follows:

1- Select test location and depth at the point where the required foundation will be constructed (assuming testing is for foundation acceptability). If the test is performed in a test pit, the width of the pit should be at least 4 to 5 times that of the plate diameter.

2- Carefully trim off and remove all loose material and any embedded fragments so that the area for the plate is generally level and as undisturbed as possible.

The plate should be placed on a thin layer (10 to 15 mm thick) of clean dry sand to produce a level surface on which to bed the plate.

3- A small seating load is then applied to the plate to enable adjustments to be made: this seating load should be less than 5 kPa.

4- Loading then commences with loading conducted in established small incremental steps by means of a hydraulic jack pushing against the counter weight until reaching the maximum test load. Unloading should also be done in the backward incremental steps. The load at every step is read from the proving ring.

5- Settlements are also read from the dial gauges placed on the plate. A minimum of 3 dial gauges should be placed separately at 120° so there is a fair measurement of the settlement on the entire plate.



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Sample No.4

600

Table 1: Measured values for loading cycle

Stress	Load	Unload
0.00	0.00	0.65
0.50	0.21	0.97
1.00	0.47	1.29
1.50	0.73	1.36
2.00	1.01	1.42
2.50	1.31	1.45
3.00	1.48	1.48




Fig. 1: Load-settlement curve, according to Table 1



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

IV- Results:**A- Modulus of elasticity (E)**

modulus of elasticity of the soil that has been loaded using the following two relationship and then taking the average value as flexible compression factor for overall pressure.

$$E_1 = qd(1-\mu^2) / S$$

$$E_2 = qH/2S$$

Where:

q is ultimate load = 3 kg/cm²

d is the loading plate diameter = 60 cm

l is coefficient depending on rigidity of footing = 0.79 for circular plate

μ is poisson's ratio for soil = 0.3

H = 2d = 1.2 m

S is value of settlement related maximum testing load

Applying this equations we obtained the following results (table 2)

Table (2) Results of Measured values

q (kg/cm ²)	S mm	E ₁ (kg/cm ²)	E ₂ (kg/cm ²)	E _{av} (kg/cm ²)
3	1.48	874.34	1216.22	1045.28

B-Modulus of Subgrade reaction of soil (K_s) and immediate settlement (S_i)-(ACI-336.2R-88)**1- immediate settlement of foundation (S_i)**

$$S_i = \left(\frac{1-\mu^2}{E_{av}} \right) q B l_p$$

Where

l_p for flexible strip raft foundation = 2.24

B is Footing width = 1.80 m

E_{av} is average value of modulus of elasticity

q is required allowable bearing capacity = 1.5 kg/cm²

2- Modulus of subgrade reaction of soil

The modulus of Subgrade reaction (K_s) of the soil that has been loaded by the design stress (q) divided by footing immediate settlement (S_i) according to (ACI-336.2R-88)

$$K_s = q/S_i$$

Applying this equations we obtained the following results (table 3)

Table (3): Results of Measured values

q (kg/cm ²)	S _i (mm)	k _s (Ton/m ³)
1.50	9.18	1633.10



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusion

The present test results which obtained from the plate loading tests of the native soil on Crushed aggregate filter layer in electric express train project at St(307+300) - Right in accordance to the ASTM standard , D 1196 are illustrated in table 4.

Table 4 :Test results

Sample No.	E_{su} (kg/cm ²)	S_v (mm)	K_v (ton/m ³)
4	1045.28	9.18	1633.098
SPECIFICATION (A&A CONSULTANT)	—	Not more than 21.62 (mm)	Not less than 650 (ton/m ³) for two vent

Geotechnical Consultant

Dr / Mohamed Mostafa Badry



ALBADRY CONSULTING

Geology Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Technical Report

of Plate Loading Test (ASTM D 1196)

General Consultant : SYSTRA

Contractor : شركة اورنج للمقاولات العمومية

Project : Electric Express Train

Sample : Crushed Aggregate Filter

Station : St (307+300) - Left

Date of test : 23/11/2024

QC : 244 - 5

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

I- Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil. The method may be used to evaluate the ultimate bearing capacity, the shear strength and deformation parameters of the soil beneath the plate without entailing the effects of sample disturbance. Testing may be carried out at the ground surface, in pits or in trenches.

The test was involved accordance to ASTM D 1196. The purpose of this test is to obtain relationship between the loading and soil settlement due to each load which can be used to determine the soil bearing capacity, modulus of elasticity and modulus of soil layer reaction.

II- Apparatus

The plate load test is performed using the following equipment; A rigid plate. Rigid plates for performing this test come in different diameters and range from 300 mm to 1000 mm. It is worth noting that the stress influence zone is generally two times the plate diameter, therefore, it is desirable to use a bigger plate, whenever available. Therefore, there care should be taken in provide more useful results. Force measuring system: A mechanical (gauge) or electrical force transducer shall be fitted between the loading plate and the hydraulic jack. It measures the load on the plate.

III- Procedure

With most of the slight difference coming from the parameters to measure and how to measure it from the test.

The most widely used standards are the BS 1377 Part 5 (1990), the DIN 18134 (2012), and the BS EN 1997 Part 2 (2007).

Any suitable test procedures and acceptance criteria with full justification may generally be used. The testing procedure is as follows:

1- Select test location and depth at the point where the required foundation will be constructed (assuming testing is for foundation acceptability). If the test is performed in a test pit, the width of the pit should be at least 4 to 5 times that of the plate diameter.

2- Carefully trim off and remove all loose material and any embedded fragments so that the area for the plate is generally level and as undisturbed as possible.

The plate should be placed on a thin layer (10 to 15 mm thick) of clean dry sand to produce a level surface on which to bed the plate.

3- A small seating load is then applied to the plate to enable adjustments to be made: this seating load should be less than 5 kPa.

4- Loading then commences with loading conducted in established small incremental steps by means of a hydraulic jack pushing against the counter weight until reaching the maximum test load. Unloading should also be done in the backward incremental steps. The load at every step is read from the proving ring.

5- Settlements are also read from the dial gauges placed on the plate. A minimum of 3 dial gauges should be placed separately at 120° so there is a fair measurement of the settlement on the entire plate.



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Sample No.5

600

Table 1: Measured values for loading cycle

Stress	Load	Unload
0.00	0.00	0.56
0.50	0.20	0.70
1.00	0.31	0.84
1.50	0.55	0.93
2.00	0.73	1.02
2.50	0.86	1.04
3.00	1.05	1.05




Fig. 1: Load-settlement curve, according to Table 1



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

IV- Results:**A- Modulus of elasticity (E)**

modulus of elasticity of the soil that has been loaded using the following two relationship and then taking the average value as Flexible compression factor for overall pressure.

$$E1 = qd (1 - \mu^2) / S$$

$$E2 = qH/2S$$

Where:

q is ultimate load = 3 kg/cm²

d is the loading plate diameter = 60 cm

I is coefficient depending on rigidity of footing = 0.79 for circular plate

μ is poisson's ratio for soil = 0.3

H = 2d = 1.2 m

S is value of settlement related maximum testing load

Applying this equations we obtained the following results (table 2)

Table (2) Results of Measured values

q (kg/cm ²)	S mm	E ₁ (kg/cm ²)	E ₂ (kg/cm ²)	E _{av} (kg/cm ²)
3	1.05	1232.40	1714.29	1473.34

B-Modulus of Subgrade reaction of soil (K_s) and immediate settlement (S_i)-(ACI-336.2R-88)**1- immediate settlement of foundation (S_i)**

$$S_i = \left(\frac{1 - \mu^2}{E_{av}} \right) q B I_p$$

Where :

I_p for Flexible strip (raft) foundation = 2.24

B is Footing width = 1.80 m

E_{av} is average value of modulus of elasticity

q is required allowable bearing capacity = 1.5 kg/cm²

2- Modulus of subgrade reaction of soil

The modulus of Subgrade reaction (K_s) of the soil that has been loaded by the design stress (q) divided by footing immediate settlement (S_i) according to (ACI- 336.2R -88)

$$K_s = q/S_i$$

Applying this equations we obtained the following results (table 3)

Table (3) Results of Measured values

q (kg/cm ²)	S _i (mm)	k _s (T/m ³)
1.50	6.52	2301.89



ALBADRY CONSULTING

Geology Engineering and Quality Control
 Dr. MOHAMED MOSTAFA BADRY
 Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة
 دكتور استشاري / محمد مصطفى بدرى
 ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusion

The present test results which obtained from the plate loading tests of the native soil on Crushed aggregate filter layer in electric express train project at St(307+300) - Left in accordance to the ASTM standard , D 1196 are illustrated in table 4.

Table 4 : Test results

Sample No.	E_{sr} (kg/cm ²)	S_r (mm)	K_s (ton/m ³)
5	1473.34	6.52	2301.891
SPECIFICATION (A&A CONSULTANT)	—	Not more than 21.62 (mm)	Not less than 650 (ton/m ³) for two vent

Geotechnical Consultant

Dr / Mohamed Mostafa Badry



SUBMISSION of TEST RESULTS



Green Line

Location Name		Contractor Company		Designer Company				
All Culvert – ST-305+500 to ST-311+000		Orange Company		[AHE & FHEOR] CONSULTANT				
Contractor ISSUED	Name	Sign	Date	Designation				
	Eng: Hesham Magdy							
Contractor Reference	KP-ORANGE-SYS- CU-ST-TRF-				Revision 000			
NB: Package 1 Only (Package 2 via Aconex)								
THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW								
Description of Test Materials		LOGGIC PVC Water stops Shap (V)						
Location of Test		Egyptian Organization for Standardization & Quality (EOS)						
Item	Specification	Test Requirement	Test Result Attachment	Remarks				
1	As-built attachment		attached					
2								
3								
4								
5								
Designer RECEIPT	Name	Sign	Designation	Date				
Designer Reference					Revision			
Designer Comments to be added to the final RCS Form: S/STRA : Col. - A								
Designer REPLY	Name	Sign	Date	Designation				
Received by ER	Name	Sign	TRF	DD	MM	YY	HH	MM
	Eng: Hamouda Ali							
Note: - Response from the Designer Is not mandatory for every submission, but may be necessary for previously approved design related subjects - Response to Contractor's Submission by the Employers Representative (ER) shall be by Letter and Review and Comment Sheet (RCS) with any comments attached and the status of approval - Receipt of Submission via EDMS will not be signed by ER - If a Stamp is used, please try to avoid covering written text								

مركز ضبط جودة الإنتاج الصناعي
الإدارة العامة لاختبارات المنتجات الكيماوية و التشييد

تقرير نتائج اختبار عينة " مانع تسرب مائي "

EOS C2/3-1

٢٠٢٥ / ٣ / ١٣	تاريخ دخول العينة :	اورانج للاستيراد والتصدير	الجهة الوارد منها العينة :
مواد البناء	المعمل المختص :	عينة وتر مستوب V Shape بطول ١,٥ متر تقريبا انتاج ش لوجيك بروكلين تنفيذ اورانج للمقاولات العمومية تنفيذ مسافي وبرايخ اسفل القطار الكهربائي السريع التابع للطرق والكباري من محطة ٣٠٥+٥٠٠ الى محطة ٣١١ + 000 استثماري المشروع شركة سينترا	العينة المقدمة :
١	عدد صفحات التقرير :	ك / م / ٢٠٢٥ / ٣ / ٢٠١٤	الرقم كودي / المسري :
٢٠٢٥ / ٣ / ٢٠	تاريخ إصدار التقرير :	إجراء الاختبارات طبقاً لمتطلبات العميل	متطلبات العميل :

تم إجراء الفحوص و الاختبارات علي العينة المقدمة بمعرفتكم طبقاً لمتطلبات العميل وكانت نتائج الاختبارات كالتالي :-

النتيجة	الاختبار
ازرق	١- اللون
٤,٢٨	٢- السمك (مم)
١,٤٧	٣- الكثافة النوعية
١٦,٨	٤- مقاومة الشد (نيوتن / مم ٢)
٥٦٤	٥- الاستطالة عند القطع (%)
٠,٠٢	٦- امتصاص الماء (%)

هذا وتجدر الإشارة إن نتائج اختبارات هذه العينة لا تمثل إلا نفسها ولا يعاد بها لاعتماد انتاج كمى او فى الممارسات او التوريدات او التصدير ولا يعاد بها كشهادة مطابقة.

مدير الإدارة
م. هاشم هاشم
٢

المدير العام
٢٠٢٥ / ٣ / ٢٠
(ك / هشام مصطفى محمد)

الهيئة المصرية العامة
للمواصفات والجودة
التأريخ : ٢٠٢٥ / ٣ / ٢٠
رقم الملف : ١٠١٢ / ٢٠٢٥

11.3 Expansion Joints at Columns and Superstructure Interfaces

11.3.1 Joints

Expansion joints shall consist of fillers and sealants PVC waterstops (with middle bulbs) shall be compressible resilient placed at expansion for earth retaining structures and for parts facing soil or underground water or both.

Filler boards : Preformed expansion joints fillers of none-extruding and resilient bituminous types complying to ASTM D-1571 or ASTM D-1572 or equivalent British or European.

The fillers shall return to more than 70% of its original thickness after three applications of pressure sufficient to reduce its thickness by 50%. Extrusion, when compressed to 50% of its thickness, shall be less than 3mm. The stress required to compress a test specimen to 50% of its thickness shall not be less than 50 kg/cm². The thickness of joint filler shall be as recommended by the manufacturer and approved by the Engineer taking into consideration the joint spacing

Sealant shall conform to BS (5889) or equivalent European. The sealant shall be suitable for vertical applications and shall be resistant to weather conditions in coastal areas.

11.4 Expansion Joints between Retaining Walls Sections

Expansion joints between retaining walls sections shall be filled with fillers and sealants described in item 12.3.1. The joints shall also comprise P.V.C. waterstop with middle bulb suitable for the relative movement between sections of earth retaining structures and parts of structures facing soil or underground water or both. The P.V.C. compound of the waterstop shall be tested to BS 2571 to verify the following

- Tensile strength properties : 40 kg/cm²
- Elongation at break : 300%

11.5 Payment and Measurements Basis

The price for expansion joints covers all expenses required for the supply and installation of joints comprising, materials, anchors, sealants, fillers, mortars as well as all required, quality control tests to fulfil the Contractors technical and contractual obligations

Expansion joints shall be measured per linear metre at the centerlines of joints actually executed, including the supply of materials and all ancillaries.

SUBMISSION of TEST RESULTS



Green Line

Location Name		Contractor Company		Designer Company	
All Culvert – ST-305+500 to ST-311+000		Orange Company		(AHE & FHEOR) CONSULTANT	
Contractor ISSUED	Name	Sign	Date	Designation	
	Eng: Hesham Magdy				
Contractor Reference	KP-ORANGE-SYS- CU-ST-TRF-			Revision 000	
NB: Package 1 Only (Package 2 via Aconex)					
THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW					
Description of Test Materials		LOGGIC PVC Water stops Shap (O)			
Location of Test		Egyptian Organization for Standardization & Quality (EOS)			
Item	Specification	Test Requirement	Test Result Attachment	Remarks	
1	As-built attachment		attached		
2					
3					
4					
5					
Designer RECEIPT	Name	Sign	Designation	Date	
Designer Reference					Revision
Designer Comments to be added to the final RCS Form:					
SYSTKA: Cook - A					
Designer REPLY	Name	Sign	Date	Designation	
Received by ER	Name	Sign	TRF	DD	MM
	Eng: Hamouda Ali			YY	HH
Note: - Response from the Designer is not mandatory for every submission, but may be necessary for previously approved design related subjects - Response to Contractor's Submission by the Employers Representative (ER) shall be by Letter and Review and Comment Sheet (RCS) with any comments attached and the status of approval - Receipt of Submission via EDM5 will not be signed by ER - If a Stamp is used, please try to avoid covering written text					

مركز ضبط جودة الإنتاج الصناعي
الإدارة العامة لاختبارات المنتجات الكيماوية و التشييد
تقرير نتائج اختبار عينة " مانع تسرب مائي "
EOS C2/3-1

٢٠٢٥ / ٣ / ١٣	تاريخ دخول العينة :	اورانج للاستيراد والتصدير	الجهة الوارد منها العينة :
مواد البناء	المعمل المختص :	عينة وتر ستوب حرف O بطول ١ متر تقريبا انتاج ش لوجيك بروكليم تنفيذ اورانج للمقاولات العمومية تنفيذ مساطي وبرايخ اسفل القطار الكهربائي السريع التابع للطرق والكباري من محطة ٣٠٥+٥٠٠ الي محطة ٣١١+٥٠٠ استثماري المشروع شركة سيستر	العينة المقدمة :
١	عدد صفحات التقرير :	ك / م / ٢٠٠١٧ / ٣ / ٢٠٢٥	الرقم كودي / المسري :
٢٠٢٥ / ٣ / ٢٠	تاريخ إصدار التقرير :	إجراء الاختبارات طبقاً لمتطلبات المعمل	متطلبات المعمل :

تم إجراء الفحوص و الاختبارات على العينة المقدمة بمعرفةكم طبقاً لمتطلبات المعمل
وكانت نتائج الاختبار كالتالي :-

النتيجة	الاختبار
اللون	١- اللون
٤,٣٦	٢- السمك (مم)
١,٤٢	٣- الكثافة النوعية
١٦,٧	٤- مقاومة الشد (نيوتن / مم ٢)
٤٥٢	٥- الاستطالة عند القطع (%)
٠,٠٧	٦- امتصاص الماء (%)

هذا وتجدر الإشارة ان نتائج اختبارات هذه العينة لا تمثل الا نفسها ولا يعقد بها لاعتماد انتاج كمى او لمى الممارسات او التوريدات او
التصدير ولا يعقد بها كشهادة مطابقة.

مدير الإدارة
رضا محمد
٢

المدير العام
١٢/٤٢
(ك / هشام مصطفى محمد)
٤٣١٤٤

الهيئة المصرية العامة
للمواصفات والجودة
تاريخ : ٢٠٢٥ / ٣ / ٢٠
رقم الملف : ١٠١٤
ملاحظات :
مختبر : ١٠١٤

11.3 Expansion Joints at Columns and Superstructure Interfaces

11.3.1 Joints

Expansion joints shall consist of fillers and sealants PVC waterstops (with middle bulbs) shall be compressible resilient placed at expansion for earth retaining structures and for parts facing soil or underground water or both.

Filler boards : Preformed expansion joints fillers of none-extruding and resilient bituminous types complying to ASTM D-1571 or ASTM D-1572 or equivalent British or European.

The fillers shall return to more than 70% of its original thickness after three applications of pressure sufficient to reduce its thickness by 50%. Extrusion, when compressed to 50% of its thickness, shall be less than 3mm. The stress required to compress a test specimen to 50% of its thickness shall not be less than 50 kg/cm². The thickness of joint filler shall be as recommended by the manufacturer and approved by the Engineer taking into consideration the joint spacing

Sealant shall conform to BS (5889) or equivalent European. The sealant shall be suitable for vertical applications and shall be resistant to weather conditions in coastal areas.

11.4 Expansion Joints between Retaining Walls Sections

Expansion joints between retaining walls sections shall be filled with fillers and sealants described in item 12.3.1. The joints shall also comprise P.V.C. waterstop with middle bulb suitable for the relative movement between sections of earth retaining structures and parts of structures facing soil or unground water or both. The P.V.C. compound of the waterstop shall be tested to BS 2571 to verify the following

- Tensile strength properties : 40 kg/cm²
- Elongation at break : 300%

11.5 Payment and Measurements Basis

The price for expansion joints covers all expenses required for the supply and installation of joints comprising, materials, anchors, sealants, fillers, mortars as well as all required, quality control tests to fulfil the Contractors technical and contractual obligations

Expansion joints shall be measured per linear metre at the centerlines of joints actually executed, including the supply of materials and all ancillaries.

SUBMISSION of TEST RESULTS



Green Line

Location Name		Contractor Company		Designer Company	
All Culvert – ST-305+500 to ST-311+000		Orange Company		(AHE & FHEOR) CONSULTANT	
Contractor ISSUED	Name	Sign	Date	Designation	
	Eng: Mohamed Hafez				
Contractor Reference	KP-ORANGE-SYS- CU-ST-TRF-				Revision 000

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials		Armada APP Membrane (0) 4mm		
Location of Test		Egyptian Organization for Standardization & Quality (EOS)		
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	As-built attachment		attached	
2				
3				
4				
5				

Designer RECEIPT	Name	Sign	Designation	Date
Designer Reference				Revision

Designer Comments to be added to the final RCS Form:

SYSTUA;
Code - A

Designer REPLY	Name	Sign	Date	Designation

Received by ER	Name	Sign	TRF	DD	MM	YY	HH	MM
	Eng: Hamouda Ali							

Note:

- Response from the Designer is not mandatory for every submission, but may be necessary for previously approved design related subjects
- Response to Contractor's Submission by the Employers Representative (ER) shall be by Letter and Review and Comment Sheet (RCS) with any comments attached and the status of approval
- Receipt of Submission via EDMS will not be signed by ER
- If a Stamp is used, please try to avoid covering written text

تقرير نتائج اختبار عينة "ممبرين"

EOS C2/3-1

٢٠٢٥/٣/١٣	تاريخ دخول العينة :	اوراجع للاستيراد والتصدير	لجهة الوارد منها العينة :
مواد البناء	المعمل المختص :	عينة لفة ممبرين زيرو ٤ مم مقاس ١,٥*١ متر تقريبا انتاج ش ارمادا تنفيذ اوراجع للمقاولات العمومية تنفيذ مسالي وبرايخ اسفل القطار الكهربائي السريع التابع للطرق والكباري من محطة ٣٠٥+٥٠٠ الي محطة ٣١١ + ٠٠٠ استشاري المشروع شركة سيسترا	العينة المقدمة :
١	عدد صفحات التقرير :	ك / م / ٢٠٠٩ / ٣ / ٢٠٢٥	الرقم كودي / السري :
٢٠٢٥/٣/٢٠	تاريخ إصدار التقرير :	إجراء الاختبارات طبقاً لمتطلبات العسل	متطلبات العسل :

تم إجراء الفحوص و الاختبارات علي العينة المقدمة بمعرفةكم طبقاً لمتطلبات العسل
وكانت نتائج الاختبارات كالتالي:

النتيجة	الاختبار
٤,٠٣	١- السمك (مم)
٤,٠٢	٢- الوزن (كجم / ٢م)
١٥٥	٣- درجة الليونة (اختبار الحلقة و الكرة) °س
لم يحدث تشقق	٤- المرونة عند درجات الحرارة المنخفضة عند (٥-) °س
لم يحدث تغير	٥- الثبات عند درجات الحرارة العالية عند ١١٠ °س
٨٣٥	٦- مقاومة الشد القصوي في الاتجاه الطولي (نيوتن/سم)
٧١٢	٧- مقاومة الشد القصوي في الاتجاه العرضي (نيوتن/سم)
٤٨,٢	٨- الاستطالة في الاتجاه الطولي (%)
٥١,٨	٩- الاستطالة في الاتجاه العرضي (%)
٧٠٥	١٠- مقاومة التمزق في الاتجاه الطولي (نيوتن)
٥٨٤	١١- مقاومة التمزق في الاتجاه العرضي (نيوتن)
إجتاز عند ٢٥ كجم	١٢- مقاومة الإختراق الإستاتيكي (كجم)
إجتاز عند مسافة ١٢٠٠ مم	١٣- مقاومة الإختراق الديناميكي (مم)
٠,٠٤	١٤- درجة امتصاص الماء (%)
٠,٠٤+	١٥- ثبات الأبعاد M/D
إجتاز الاختبار	١٦- مقاومة نفاذية الماء (100 KPa)

هذا وتجدر الإشارة إن نتائج اختبارات هذه العينة لا تمثل إلا نفسها ولا يعتد بها لاعتماد الناتج كسلي أو في الممارسات أو التوريدات أو التصدير
ولا يعتد بها كشهادة مطابقة.

المدير العام
أ. هاشم مصطفى محسن



مدير الإدارة
رمضان طه
٣

9.2 Protective Waterproofing Membrane

9.2.1 General

This section covers the supply and installation of protective elastomeric membranes to foundation surfaces.

9.2.2 Submittals

The Contractor shall submit, before commencement of work, complete technical data comprising :

1. Product data and manufacturers original catalogues indicating properties of membrane, method of installation, protective boards and other technical details as may be required by the Engineer.
2. Previous experience records indicating use of the submitted system in similar applications.
3. Applicator qualifications and complete detailed working drawings showing method of installation, corner details, overlaps, protective boards ... etc.
4. Proof of suitability of membrane for protection of foundations exposed to the existing percentages of sulphates and chlorides in soil and ground water.
5. Test reports and method of quality control.
6. Guarantee for protection of foundations for the life of the project.

9.2.3 Materials Properties

- Membrane

Composite self adhering flexible high strength membranes comprising a three layer cross laminated high density polyethelene film and a thick elastic rubber/bitumen compound (or similar composition), manufactured by well known internationally recognized manufacturers

1. Thickness 1.5 mm
2. Elongation ASTM D638 150%
3. Tear resistance, ASTM D1004 (in both directions) 250 N/mm
4. Adhesion to primed concrete ASTM D1000 1.8 N/mm
5. Puncture resistance ASTM E154 220 N 63 mm
6. Water resistance ASTM D570 after 24 hours 0.15% , after 35 day 0.95%
7. Moisture vapour transmission rate ASTM E 96 0.3 gm/m²/24 hr.
8. Resistant to sulphates and chlorides as per approved certifications by relevant authorities..

Primer :

Primers of bitumen or synthetics composition of types produced or recommended by the membrane manufacturers.

SUBMISSION of TEST RESULTS



Green Line

Location Name		Contractor Company		Designer Company	
All Culvert – ST-305+500 to ST-311+000		Orange Company		(AHE & FHEOR) CONSULTANT	
Contractor ISSUED	Name	Sign	Date	Designation	
	Eng: Hesham Magdy				
Contractor Reference	KP-ORANGE-SYS- CU-ST-TRF-				Revision 000

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials		Polyethylene Sheet 400 micron from Alahram		
Location of Test		Egyptian Organization for Standardization & Quality (EOS)		
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	As-built attachment		attached	
2				
3				
4				
5				

Designer RECEIPT	Name	Sign	Designation	Date
Designer Reference				Revision

Designer Comments to be added to the final RCS Form:

SYTRA:
Gd. - A

Designer REPLY	Name	Sign	Date	Designation

Received by ER	Name	Sign	TRF	DD	MM	YY	HH	MM
	Eng: Hamouda Ali							

Note:

- Response from the Designer is not mandatory for every submission, but may be necessary for previously approved design related subjects
- Response to Contractor's Submission by the Employers Representative (ER) shall be by Letter and Review and Comment Sheet (RCS) with any comments attached and the status of approval
- Receipt of Submission via EDMS will not be signed by ER
- If a Stamp is used, please try to avoid covering written text

تقرير نتائج اختبار عينة " حماية عزل "
EOS C2/3-1

٢٠٢٥/٣/١٣	تاريخ دخول العينة :	اورانج للاستيراد والتصدير	الجهة الوارد منها العينة :
مواد البناء	المعمل المختص :	عينة مشمع بولي ايثيلين ٤٠٠ ميكرون مقاس ٢*٢ متر انتاج ش الازهرام تنفيذ اورانج للمقاولات العمومية تنفيذ مسافي وبرايخ اسفل القطار الكهربائي السريع التابع للطرق والكباري من محطة ٣٠٥+٥٠٠ الي محطة ٣١١+٥٠٠ استشاري المشروع شركة سيسترا	العينة المقدمة :
١	عدد صفحات التقرير :	٢٠٢٥/٣/٢٠٠٢ ك/م	الرقم كودي / السري :
٢٠٢٥/٣/٢٠	تاريخ إصدار التقرير :	إجراء الاختبارات طبقاً ASTM-D4801-08	متطلبات العميل :

تم إجراء الفحوص و الاختبارات على العينة المقدمة بمعرفتم طبقاً ASTM-D4801-08
Standard Specification for polyethylene sheeting in Thickness of 0.25 mm(0.010 in.)and Greater
وكانت نتائج الاختبار كالتالي:-

النتيجة	الاختبار
٤٠٣	١- السمك (ميكرون)
٠,٩٨	٢- الكثافة (جم/سم³)
٢٥,٢	٣- مقاومة الشد (BREAK) (ميجاباسكال)
١٤,٣	٤- مقاومة الشد (YIELD) (ميجاباسكال)
٥٨٢	٥- الاستطالة (BREAK) (%)
٣٦٤	٦- الاستطالة (YIELD) (%)
لم يحدث تغير في الأبعاد	٧- الانكماش (%)
المسطح أملس وخالي من اي عيوب ظاهريه	٨- الفحص الظاهري

هذا وتجدر الإشارة إن نتائج اختبارات هذه العينة لا تمثل الا نفسها ولا يعتد بها لاعتماد انتاج كمي او في الممارسات او التوريدات او التصدير ولا يعتد بها كشهادة مطابقة.

المدير العام
٢٠٢٥/٣/١٢
(ك/ هشام مصطفى محمد)



مدير الإدارة
٢٠٢٥/٣/١٢


16 Tadreeb El-Modarrebien St., Ameriya, CAIRO - EGYPT

Departments Service :22845522 / 22845524

Fax:22845501 / 22845504

E-mail :eos@ldsc.net.eg

١٦ شارع تدريب المدربين - الأميرية - القاهرة



خدمة الإدارات، ٢٢٨٤٥٥٢٢ / ٢٢٨٤٥٥٢٤

الفاكس، ٢٢٨٤٥٥٠١ / ٢٢٨٤٥٥٠٤

9.0 DAMP & WATERPROOFING

9.1 Vapour Barrier

9.1.1 General

This section covers the supply and installation of vapour barrier, required to be placed under bridge transition slabs and other concrete slabs resting on ground

Submittal

The Contractor shall submit to the Engineer for approval manufacturer printed original catalogues indicating properties of membrane, certification, connecting tape, method of installation, guarantee for the waterproofing system as well as samples of materials indicated in item 10.1.3.

9.1.2 Materials

1) Polyethylene film, 0.50 mm thickness

- Vapour transmission perm (ASTM E-96): Not exceeding 0.065 gm/hr/m².
- Quality – ASTM D2103

2) Vapour barrier tape :

- Polyethylene tape, compatible with polyethylene membrane
- Width 100 mm

9.1.3 Installation

- Place continuous vapour barrier over base course material to receive concrete slab
- Lap vapour barrier 100 mm at ends and edges of sheets and seal with compatible vapour barrier tape
- Extend to extremities of area
- Turn up at perimeter walls (15cm).
- Protect barrier against puncture and damage due to placement of concrete.

9.1.4 Payment and Measurements Basis

- The price for vapour barrier comprises the supply and installation of membrane in accordance with the specifications and covers all contractor's contractual and technical obligations.
- Vapour barrier shall be measured per square metre, according to the areas actually covered.

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
All Culvert		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Hesham Magdy										
Contractor Reference	KP-ORANGE-SYS- CU-ST-TRF-				Revision 000						
Received by ER	Eng: Ahmed Yehya		SNA	C1	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	25	06	2024	09	00

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	TENSILE STRENGTH TESTS& BENDING (EGS)---- 50 Ton			
Location of Test	Alexandria University Faculty Of Engineering			
Item	Specification	Test Requirement	Test Result Attachment (AVERAGE)	Remarks
1	TENSILE STRENGTH TESTS	509(N/mm2)	728 (N/mm2)	Ø12
2	TENSILE STRENGTH TESTS	509(N/mm2)	727 (N/mm2)	Ø16
3	TENSILE STRENGTH TESTS	509(N/mm2)	734 (N/mm2)	Ø25
4	COLD BENDING	Rejected /Approved	Approved	(Ø25,Ø16,Ø12)
5	Chemical analysis		Attached	(Ø25,Ø16,Ø12)

Comments by:	Comments by:
- test results are amply with the Egyptian stand of steel	

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Hesham Magdy			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Ahmed Yehya		25-6-2024	A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



نتائج الاختبارات على عينات حديد تسليح (مشرشر)

- المالك: الهيئة القومية للانفاق - الهيئة العامة للطرق والكباري

- استشاري المشروع : SYSTRA

- المشروع: أعمال مساقى وبرابخ اسفل القطار السريع التابع للهيئة العامة للطرق والكباري (وصلة
البضائع - قطاع غرب النيل- قطاع العلمين فوكه) في المسافة من الكم 305.500 الي الكم

311.000 بطول 5.5 كم)

- الشركة المنفذة: شركة اوارانج للاستيراد والتصدير والمقاولات العمومية

- الشركة المنتجة لحديد التسليح المورد: حديد المصريين - رمز الحديد EGS

- توريد العينات: 2024/6/25

الرقم	لمر العينه الاسمي (مم)	مساحة المتقطع الاسمي (مم ²)	حمل الخصوع (k.N)	إجهاد الخصوع ReH (N/mm ²)	حمل الاسمي (k.N)	مقاومة الشد Rm (N/mm ²)	القيمة المختبرة المحددة Rm/ReH	النسبة العينية للاستطالة (5D)	وزن العنبر الطولي (Kg)	التي على البارد	ملاحظات
1	12	113.10	63.30	560	82.40	729	1.30	20.0	0.852		-----
2	12	113.10	63.10	558	82.50	729	1.31	20.0	0.853		
3	12	113.10	63.60	562	82.10	726	1.29	20.0	0.854		

ملحوظة هامة:

- تم توريد العينات بمعرفة العميل وكذلك المعلومات الخاصة بها دون ادنى مسئولية علي المعمل.

مدير المعمل

د. عبد اللطيف السيد أبو سن

المشرف على الاختبار

د. إسماعيل أحمد محمد محروس



المركز الهندسي
للخدمات العامة

٠١ يوليو ٢٠٢٤



تحريرا في: 2024/6/27

رقم التقرير:

٤٢٧١/٤٠٤٤



نتائج الاختبارات على عينات حديد تسليح (مشرشر)

- المالك: الهيئة القومية للانفاق - الهيئة العامة للطرق والكباري

- استشاري المشروع: SYSTRA

- المشروع: أعمال مسافي وبرابخ اسفل القطار السريع التابع للهيئة العامة للطرق والكباري (وصلة

البضائع - قطاع غرب النيل- قطاع العلمين فوكه) في المسافة من الكم 305.500 الى الكم

311.000 بطول 5.5 كم)

- الشركة المنفذة: شركة اوارانج للاستيراد والتصدير والمقاولات العمومية

- الشركة المنتجة لحديد التسليح المورد: حديد المصريين - رمز الحديد EGS

- توريد العينات: 2024/6/25

الرقم	قطر العينة الاسمي (مم)	مساحة المقطع الاسمية (مم ²)	حمل الخصوع (k.N)	إجهاد الخصوع ReH (N/mm ²)	حمل الاقصي (k.N)	مقاومة الشد Rm (N/mm ²)	القيمة المختبرة المحددة Rm/ReH	النسبة المئوية للاستطالة (SD)	وزن المتر الطولي (Kg)	التنقيد على البار	ملاحظات
1	16	201.06	117.80	586	147.20	732	1.25	17.5	1.530		
2	16	201.06	116.70	580	145.00	721	1.24	17.5	1.534		
3	16	201.06	119.40	594	146.30	728	1.23	18.8	1.530		

ملحوظة هامة:

- تم توريد العينات بمعرفة العميل وكذلك المعلومات الخاصة بها دون ادنى مسئولية على المعمل.

مدير المعمل

د. عبد اللطيف السيد أبو مسن



المركز الهندسي
للخدمة العامة

١٠ يونيو ٢٠٢٤



المشرف على الاختبار

د. إسماعيل أحمد محمد محروس

تحريرا في: 2024/6/27

رقم التقرير:

٤٢٧٤ / ٢٠٢٤



نتائج الاختبارات على عينات حديد تسليح (مشرشر)

- المالك: الهيئة القومية للانفاق - الهيئة العامة للطرق والكباري

- استشاري المشروع : SYSTRA

- المشروع: أعمال مساقى وبرابخ اسفل القطار السريع التابع للهيئة العامة للطرق والكباري (وصلة البضائع - قطاع غرب النيل- قطاع العلمين فوكه) في المسافة من الكم 305.500 الى الكم

311.000 بطول 5.5 كم)

- الشركة المنفذة: شركة اوارانج للاستيراد والتصدير والمقاولات العمومية

- الشركة المنتجة لحديد التسليح المورد: حديد المصريين - رمز الحديد EGS

- توريد العينات: 2024/6/25

الرقم	قطر العينة الاسمي (مم)	مساحة المقطع الاسمية (مم ²)	حمل الخضوع (k.N)	إجهاد الخضوع ReH (N/mm ²)	حمل الاكسي (k.N)	مقاومة الشد Rm (N/mm ²)	القيمة المختبرة المحددة Rm/ReH	النسبة المئوية للاستطالة (5D)	وزن المتر الطولي (Kg)	ملاحظات
1	25	490.87	278.90	568	361.50	736	1.30	16.8	3.774	—
2	25	490.87	277.50	565	360.00	733	1.30	20.0	3.775	
3	25	490.87	275.10	560	360.30	734	1.31	17.6	3.773	

ملحوظة هامة:
- تم توريد العينات بمعرفة العميل وكذلك المعلومات الخاصة بها دون ادنى مسئولية علي المعمل.

مدير المعمل

د. عبد اللطيف السيد أبو سن

المشرف على الاختبار

د. إسماعيل أحمد محمد محروس



المركز الهندسي
للجودة

٠١ يوليو ٢٠٢٤



تحريرا في: 2024/6/27

رقم التقرير
٤٢٧٦/٢٠٢٤





تاريخ التقرير : ٢٠٢٤/٧/١
الشركة المنفذة : شركة أورانج للإستيراد والتصدير والمقاولات العمومية.
المشروع : تنفيذ أعمال مساقى وبرايخ أسفل القطار السريع التابع للهيئة العامة للطرق والكباري (وصلة البضائع - قطاع غرب النيل - قطاع العامين / فوكة) في المسافة من الكم 305.500 إلى الكم 311.000 بطول 5.5 كم.
الإستشاري : مكتب سيسترا.
العنوانات : جزء من حديد مشرشر المصريين قطر ١٢ مم والموردة بمعرفتكم للوحده الخاصه لهندسة الإنتاج.
الاختبارات المطلوبة : تحليل للعناصر المكونة للمعدن.
ملحوظة / الوحدة الخاصة لهندسة الإنتاج غير مسئولة عن مصدر العينات الواردة اليها وما تمثله تلك العينات.

النتائج:

بيان التحليل للعناصر المكونة للمعدن:

wt%										
C	Si	Mn	P	S	Cr	Mo	Ni	Cu	V	Fe
0.251	0.345	0.93	0.005	0.002	0.085	0.035	0.141	0.57	0.002	97.217

المشرف

د. محمد عبد الرزاق أنور أحمد

محمدي (رأس غور / حم)





تاريخ التقرير : ٢٠٢٤/٧/١

الشركة المنفذة : شركة أورنج للإستيراد والتصدير والمقاولات العمومية.

المشروع : تنفيذ أعمال مساقط وبراغي أسفل القطار السريع التابع للهيئة العامة للطرق والكباري (وصلة البضائع - قطاع غرب النيل - قطاع العلمين / فوكة) في المسافة من الكم 305.500 إلى الكم 311.000 بطول 5.5 كم.

الإستشاري : مكتب سيمترا.

العينات : جزء من حديد مشرشر المصريين قطر ١٦ مم والموردة بمعرفتكم للوحده الخاصه لهندسة الإنتاج.

الاختبارات المطلوبة : تحليل للعناصر المكونة للمعدن.

ملحوظة / الوحدة الخاصة لهندسة الإنتاج غير مسئولة عن مصدر العينات الواردة اليها وما تمثله تلك العينات.

النتائج:

بيان التحليل للعناصر المكونة للمعدن:

wt%										
C	Si	Mn	P	S	Cr	Mo	Ni	Cu	V	Fe
0.219	0.317	0.91	0.002	0.002	0.125	0.035	0.140	0.53	0.002	97.220

المشرف

د. محمد عبد الرزاق أنور أحمد

محمدين (زاهر) أحمد





تاريخ التقرير : ٢٠٢٤/٧/١
الشركة المنفذة : شركة أورانج للإستيراد والتصدير والمقاولات العمومية.
المشروع : تنفيذ أعمال مسافى وبرايخ أسفل القطر السريع التابع للهيئة العامة للطرق والكباري (وصلة البضائع - قطاع غرب النيل - قطاع العظمين / فوكة) في المسافة من الكم 305.500 إلى الكم 311.000 بطول 5.5 كم.
الإستشاري : مكتب سيسترا.
العينات : جزء من حديد مشرشر المصري قطر ٢٥ مم والموردة بمعرفتك للوحدة الخاصة لهندسة الإنتاج.
الاختبارات المطلوبة : تحليل للعناصر المكونة للمعدن.
ملحوظة / الوحدة الخاصة لهندسة الإنتاج غير مسؤولة عن مصدر العينات الواردة اليها وما تمثله تلك العينات.

النتائج:

بيان التحليل للعناصر المكونة للمعدن:

wt%										
C	Si	Mn	P	S	Cr	Mo	Ni	Cu	V	Fe
0.258	0.356	0.96	0.002	0.002	0.165	0.038	0.149	0.58	0.002	96.988

المشرف

د. محمد عبد الرزاق أنور أحمد

محمّد (رامر أنور أحمد)

الوحدة الخاصة لهندسة الإنتاج
كلية الهندسة - جامعة الإسكندرية

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company	
CU-(306+380)		Orange Company		(AHE & FHEOR) CONSULTANT	
Issued by Contractor	Name	Sign	Date	Time	
	Eng: Hesham Magdy				
Contractor Reference	KP-ORANGE-SYS-CU-(306+380)-ST-TRF-016				Revision 000
Received by ER	Eng: Ahmed Yehya	SNA	C1 KP	C2 CU	C3 CS
			DO 22	MM 02	YY 2024
			HH 09	MM 00	

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete [Wall&Top Slab] for Culvert CU-306+380 SEGMENT (3)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	Attached	
2	COMPRESSIVE 28 DAYS	C40/450	Attached	
3				
4				
5				

Comments by:	Comments by:
 - correct the test result respectively on number	

APPROVAL STATUS			
Organization	Name	Sign	Date
Contractor	Eng: Hesham Magdy		
Designer			
GARB *			
Employers Representative			22-2 2024
		A	

* Alignment / Bridges: Culvert only

A= Approved; AWC= Approved with Comments; R= Rejected



EL Nasr Ready Mix Concrete

إختبار الضغط على المكعبات الخرسانية

مشروع برايخ (القطار الكهربائي السريع)

OWNER	الهيئة العامة للطرق والكبارى	CONSULTANT	سيمثرا
CONTRACTOR	شركة اورانج للاستيراد والتصدير		
type of cement :	cm3	CEMENT CONTENT	450/400
STRUCTURAL ELEMENT	خرسانة مسلحة		
Specified strength :		at days	7
Casting date:	22-2-2024	Crushing Date:	29-2-2024

Results ;

CUBE NO	Weight (kg)	Density (KG/cm3)	LOAD (KN)	Strength (kg/cm2)	AVG.Strength (KG/CM2)
1	8197	2,428.74	782	354	360
2	8200	2,429.63	812	368	
3	8205	2,431.11	788	357	

TESTED BY:

Q.C ENGINEER:

[Signature]



EL Nasr Ready Mix Concrete

إختبار الضغط على المكعبات الخرسانية

مشروع برايخ - (القطار السريع) Project

OWNER	الهيئة العامة للطرق والكبارى	CONSULTANT	سيمترا
CONTRACTOR	شركة اورانج للاستيراد والتصدير		
type of cement :	cm3	CEMENT CONTENT	450/400
STRUCTURAL ELEMENT	خرسانة مسلحة		
Specified strength :	400	at days	28
Casting date:	22/2/204	Crushing Date:	21-3-2024

Results :

CUBE NO	Weight (kg)	Density (Kg/cm3)	LOAD (KN)	Strength (kg/cm2)	AVG. Strength (KG/CM2)
1	8210	2,432.59	965	437	429
2	6230	2,438.52	921	417	
3	8225	2,437.04	953	432	

TESTED BY :

Q.C. ENGINEER: 

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez	محمد هافز									
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-039 36				Revision 000						
Received by ER	Eng: Hamouda Ali	Sign	SNA	CL	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	18	12	24		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (RAFT) for Culvert CU-(307+300) SEGMENT (1,3) / CU-(307+310) SEGMENT (2)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment AVG	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	420 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	455 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:
	Final approval after Durability TR.

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez	محمد هافز		A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali	Hamouda Ali		AWC

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

SUBMISSION OF TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-030				Revision 001						
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DD	MM	YY	HH	MM
	KP			CU	CS	16	12	24			

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (RAFT) for Culvert CU-(307+300) SEGMENT (1,3) / CU-(307+310) SEGMENT (2)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	420 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	455 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع برياض القطار الكهربائي السريعproject.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيبرا
sample ref.	450--400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	7
Casting date:	18-12-2024	Crushing Date:	25-12-2024

Results ;

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG.(KG/CM2)
1	8200	2,429.63	910	412	420
2	8250	2,444.44	925	419	
3	8290	2,456.30	945	428	

TESTED BY:

Q.C ENGINEER:

CONSULT ENGINEER:

CLIENT ENGINEER:

شركة النصر للخرسانة الجاهزة
(التصدير والاستيراد)
إدارة الجودة



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع براهيم القطار الكهربائي السريعproject.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	ميسرا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	28
Casting date:	18-12-2024	Crushing Date:	16-1-2025

Results :

sample No:	Weight (kg)	Density (KG/cm ³)	compression (kn)	Strength (kg/cm ²)	AVG (KG/CM ²)
1	8320	2,465.19	1000	453	455
2	8330	2,468.15	990	448	
3	8290	2,456.30	1020	462	

TESTED BY :

Q.C ENGINEER:

CONSULT ENGINEER:

CLIENT ENGINEER:

شركة النسر للخرسانة الجاهزة
(التنسيق والتوريد)
إدارة الجودة

BUILDING TRUST



Company
New Borg El Arab
01000055452
El Borg For Ready Mix
Alexandria New Borg El Arab City

Date
Page

24.11.2024
1 of 1

Company
MBCC Egypt for Construction Chemicals
(SAE)
Factory: Piece 118 Zone 4, Sadat City,
Menoufia

Purchase Order / Customer Product
new borg el arab

Material No. 50463337
Order 1004009646 000010
Delivery 2002875418 900001
Batch 1001063978
Quantity 1.000 PC
Shipped to Customer 1.000 PC

Sika FerroGard CI 222
1000L Composite IBC 31HA1

Characteristic Method	Unit	Value	Lower Limit	Upper Limit
Visual Examination		OK		
Specific Gravity for Liquids (DMA 35 N)	g/cm3	1,000	1,000	1,020
Viscosity by Brookfield LV DV-E	Cp	5	5	20
pH value (pH-metre SevenEasy)		11,5	11,0	14,0
Date of Manufacture		21.11.2024		

"This Certificate of Analysis has been prepared with care, and to the best of our knowledge, as part of Quality Control System of MBS Construction Chemicals Egypt. We hereby confirm that the above mentioned delivery complies with our specification and manufactured to procedures certified to conform to the Quality, Environment, Health and Safety management system described in ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007 standards. However, it does not relieve our customers of the obligation to inspect the goods upon receipt or establish any warranties to third parties, to whom it might be passed on.

No warranty of any kind expressed or implied, is linked hereto. These results, directly measured after production, according to our test methods, under controlled laboratory conditions, can change slightly due to the inherent chemical nature of the product."

Approved by:

This Certificate of Analysis has been produced electronically and is valid without a signature.

SUBMISSION of TEST RESULTS



Location Name CU-(307+300)/ CU-(307+310)/ CU-(306+830)/		Contractor Company Orange Company		Designer Company (AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-035				Revision 000						
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	5	1	25		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (Walls & Top Slap) for Culvert CU-(307+300) SEGMENT (3) / CU-(307+300) SEGMENT (2) (Raft) for Culvert CU-(306+830) SEGMENT (2) /			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	415 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	451 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:
	Final approval after Durability TR.

APPROVAL STATUS

Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			Awc

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)/ CU-(306+830)/		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-035			Revision 001							
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	5	1	25		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (<u>Walls & Top Slab</u>) for Culvert CU-(307+300) SEGMENT (3) / CU-(307+300) SEGMENT (2) (<u>Raft</u>) for Culvert CU-(306+830) SEGMENT (2) /			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment AVG	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	415 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	451 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع بوابخ القطار الكهربائي السريع project.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيبرا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	7
Casting date:	5-1-2025	Crushing Date:	12-1-2025

Results :

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG (KG/CM2)
1	8290	2,456.30	890	403	415
2	8300	2,459.26	930	421	
3	8250	2,444.44	930	421	

TESTED BY:

Q.C ENGINEER:

CONSULT ENGINEER:





EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع بوابخ القطار الكهربائى السريع.....proiect.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشارى	مستقرا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	28
Casting date:	5-1-2025	Crushing Date:	4-2-2025

Results ;

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG. (KG/CM2)
1	8300	2,459.26	1020	462	451
2	8370	2,480.00	990	448	
3	8350	2,474.07	980	444	

TESTED BY:

Q.C ENGINEER:

CONSULT ENGINEER:

شركة النسر للخرسانة الجاهزة
CLIENT ENGINEER:
(الاستشارى)
الادارة العامة

BUILDING TRUST



Company
New Borg El Arab
01000055452
El Borg For Ready Mix
Alexandria New Borg El Arab City

Date
Page

24.11.2024
1 of 1

Company
MBCC Egypt for Construction Chemicals
(SAE)
Factory: Piece 118 Zone 4, Sadat City.
Menoufia

Purchase Order / Customer Product
new borg el arab

Material No. 50463337
Order 1004009646 000010
Delivery 2002875418 900001
Batch 1001063978
Quantity 1.000 PC
Shipped to Customer 1.000 PC

Sika FerroGard CI 222
1000L Composite IBC 31HA1

Characteristic Method	Unit	Value	Lower Limit	Upper Limit
Visual Examination		OK		
Specific Gravity for Liquids (DMA 35 N)	g/cm3	1,000	1,000	1,020
Viscosity by Brookfield LV DV-E	Cp	5	5	20
pH value (pH-metre SevenEasy)		11,5	11,0	14,0
Date of Manufacture		21.11.2024		

"This Certificate of Analysis has been prepared with care, and to the best of our knowledge, as part of Quality Control System of MBS Construction Chemicals Egypt. We hereby confirm that the above mentioned delivery complies with our specification and manufactured to procedures certified to conform to the Quality, Environment, Health and Safety management system described in ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007 standards. However, it does not relieve our customers of the obligation to inspect the goods upon receipt or establish any warranties to third parties, to whom it might be passed on.

No warranty of any kind expressed or implied, is linked hereto. These results, directly measured after production, according to our test methods, under controlled laboratory conditions, can change slightly due to the inherent chemical nature of the product."

Approved by:

This Certificate of Analysis has been produced electronically and is valid without a signature.

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-033				Revision 000						
Received by ER	Eng: Hamouda Ali		SNA	CI	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	29	12	24		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (Walls & Top Slab) for Culvert CU-(307+300) SEGMENT (1) / CU-(307+300) SEGMENT (1,3) + Head walls 307+550			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	415 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	447 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:
	Final approval after durability TK.

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			Awc

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-033			Revision 001							
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DO	MM	YY	HH	MM
				KP	CU	CS	29	12	24		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (Walls & Top Slab) for Culvert CU-(307+300) SEGMENT (1) / CU-(307+310) SEGMENT (1,3)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment AVG	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	415 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	447 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

307 + 300 W₁
307 + 310 W_{1,3}

33



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع بوابات القطار الكهربائي السريع project.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيفتيا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	7
Casting date:	29-12-2024	Crushing Date:	5-1-2025

Results ;

sample No:	Weight (kg)	Density (KG/cm ³)	compression (kn)	Strength (kg/cm ²)	AVG.(KG/CM ²)
1	8150	2,414.81	910	412	415
2	8170	2,420.74	915	414	
3	8200	2,429.63	925	419	

TESTED BY:

CONSULT ENGINEER:

Q.C ENGINEER:

CLIENT ENGINEER:





EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع برايف القطار الكهربائي السريع.....project.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيسترا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	28
Casting date:	29-12-2024	Crushing Date:	27-1-2025

Results ;

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG.(KG/CM2)
1	8330	2,468.15	960	435	447
2	8300	2,459.26	980	444	
3	8310	2,462.22	1020	462	

TESTED BY :

Q.C ENGINEER:

CONSULT ENGINEER:

CLIENT ENGINEER:

شركة الناصر للخرسانة الجاهزة
(المنفذ) ش.م.ك
إدارة مبيعات
011 444 4444



Company
New Borg El Arab
01000055452
El Borg For Ready Mix
Alexandria New Borg El Arab City

Date 24.11.2024
Page 1 of 1

Company
MBCC Egypt for Construction Chemicals
(SAE)
Factory: Piece 118 Zone 4, Sadat City,
Menoufia

Material No. 50463337
Order 1004009646 000010
Delivery 2002875418 900001
Batch 1001063978
Quantity 1.000 PC
Shipped to Customer 1.000 PC

Purchase Order / Customer Product
new borg el arab

Sika FerroGard CI 222
1000L Composite IBC 31HA1

Characteristic Method	Unit	Value	Lower Limit	Upper Limit
Visual Examination		OK		
Specific Gravity for Liquids (DMA 35 N)	g/cm3	1,000	1,000	1,020
Viscosity by Brookfield LV DV-E	Cp	5	5	20
pH value (pH-metre SevenEasy)		11,5	11,0	14,0
Date of Manufacture		21.11.2024		

"This Certificate of Analysis has been prepared with care, and to the best of our knowledge, as part of Quality Control System of MBS Construction Chemicals Egypt. We hereby confirm that the above mentioned delivery complies with our specification and manufactured to procedures certified to conform to the Quality, Environment, Health and Safety management system described in ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007 standards. However, it does not relieve our customers of the obligation to inspect the goods upon receipt or establish any warranties to third parties, to whom it might be passed on.

No warranty of any kind expressed or implied, is linked hereto. These results, directly measured after production, according to our test methods, under controlled laboratory conditions, can change slightly due to the inherent chemical nature of the product."

Approved by:

This Certificate of Analysis has been produced electronically and is valid without a signature.

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-036				Revision 000						
Received by ER	Eng: Hamouda Ali		SNA	G1	C2	C3	OD	MM	YY	HH	MM
				KP	CU	CS	13	1	25		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (Walls & Top Slap) for Culvert CU-(307+300) SEGMENT (2) (Head Walls) for Culvert CU-(307+300) / CU-(307+310)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	408 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	452 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:
	Final approval after Durability TR.

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			Awc

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)/ CU-(307+310)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-036				Revision 001						
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DO	MM	YY	HH	MM
				KP	CU	CS	13	1	25		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete <u>(Walls & Top Slap)</u> for Culvert CU-(307+300) SEGMENT (2) <u>(Head Walls)</u> for Culvert CU-(307+300) / CU-(307+310)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment AVG	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	408 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	452 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

307+300 S2
307+300 Headland
307+310

36



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع برباخ القطار الكهربائي السريع.....project.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيسترا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	7
Casting date:	13-1-2025	Crushing Date:	20-1-2025

Results ;

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG (KG/CM2)
1	8320	2,465.19	910	412	408
2	8330	2,468.15	915	414	
3	8280	2,453.33	880	399	

TESTED BY:

CONSULT ENGINEER:

Q.C ENGINEER:
شركة النسر للخرسانة الجاهزة
(المنسوبة لسيسترا)
ادارة النجاشي
CLIENT ENGINEER:



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع برايك القطار الكهربائي السريعproject.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	مستقرا
sample ref.	450--400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	28
Casting date:	13-1-2025	Crushing Date:	11-2-2025

Results ;

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG.(KG/CM2)
1	8350	2,474.07	1010	458	452
2	8320	2,465.19	990	448	
3	8315	2,463.70	995	451	

TESTED BY:

Q.C ENGINEER:

CONSULT ENGINEER:

CLIENT ENGINEER:



Delivery Note

Page 1 / 1

MBCC Egypt for Construction Chemicals (SAE)

Ship-to-Party: 100079953

Company
New Borg El Arab
01000055452
El Borg For Ready Mix
Alexandria New Borg El Arab City
ALEXANDRIA Alexandria
EGYPT

Sold-to-Party: 3841271

Company
El Borg For Ready Mix
Borg El Arab El Gedida
Building 22- Mogawra 6
Alexandria
EGYPT

Terms of delivery: CPT New Borg El Arab City
Shipping Condition: Truck FTL(Full Load)

Total Weight Gross: 1,076,000 KG

Total Weight Net: 1,018,000 KG

For MSDS please refer to MBCC Site
<https://mbcc.sika.com/en-eg>

Delivery number /Date :

2002875431 / 24.11.2024

Delivery Date: 24.11.2024

Customer Reference / Date:

Borg El Arab /
24.11.2024

Order Number / Date:

1004012165 / 24.11.2024

Customer no.: 3841271

Your VAT- Registration no.: 257006958

Our VAT - Registration no.: 205-063-950

Purchasing contact:

MOHAMED SERAG ELDIN SAAD IBRAH /

Email: mohamed.serag@mbcc-group.com

Plant Address:

Company
MBCC Egypt for Construction Chemicals (SAE)
Factory: Piece 118 Zone 4, Sadat City.
Menoufia
EGYPT

Item	Material	Description	Order Quantity	Net Weight	Gross Weight
10	50463337	Sika FerroGard CI 222 1000L Composite IBC 31HA1 Batch Number:1001063978	1,000 PC 1,000,000 L	1,018,000 KG	1,076,000 KG

Date: _____ Flag: _____ Signature Driver: _____

5000000 4507A

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-029				Revision 000						
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	12	12	24		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (RAFT) for Culvert CU-(307+300) SEGMENT (2)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	438 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	445 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:
	Final approval after Durability TR.

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			Aws

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected

SUBMISSION of TEST RESULTS



Location Name		Contractor Company		Designer Company							
CU-(307+300)		Orange Company		(AHE & FHEOR) CONSULTANT							
Issued by Contractor	Name	Sign	Date	Time							
	Eng: Mohamed Hafez										
Contractor Reference	KP-ORANGE-SYS- CU- ST-TRF-029				Revision 001						
Received by ER	Eng: Hamouda Ali		SNA	C1	C2	C3	DD	MM	YY	HH	MM
				KP	CU	CS	12	12	24		

NB: Package 1 Only (Package 2 via Aconex)

THE FOLLOWING TEST RESULTS ARE ATTACHED FOR REVIEW

Description of Test Materials	Crushing test for Reinforce Concrete (RAFT) for Culvert CU-(307+300) SEGMENT (2)			
Location of Test	EL-NASER MIX READY MIX CONCRETE			
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	COMPRESSIVE 7 DAYS	C40/450	438 (KG/CM ²)	
2	COMPRESSIVE 28 DAYS	C40/450	445 (KG/CM ²)	
3				
4				
5				

Comments by:	Comments by:

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Hafez			A
Designer				
GARB *	Eng: Rana Gouda			
Employers Representative	Eng: Hamouda Ali			A

* Alignment / Bridges: Culvert Only

A= Approved; AWC= Approved with Comments; R= Rejected



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع براينج القطار الكهربائي السريع project.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيفنا
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	7
Casting date:	12-12-2024	Crushing Date:	19-12-2024

Results ;

sample No:	Weight (kg)	Density (KG/cm ³)	compression (kn)	Strength (kg/cm ²)	AVG.(KG/CM ²)
1	8290	2,456.30	975	442	438
2	8300	2,459.26	965	437	
3	8285	2,454.81	960	435	

TESTED BY :

Q.C ENGINEER:

CONSULT ENGINEER:

شركة الناصر للخرسانة الجاهزة
(التصدير والتصدير)
CLIENT ENGINEER
ادارة



EL Nasr Mix Ready Mix Concrete

اختبار الضغط على المكعبات الخرسانية

مشروع بوابات القطار الكهربائي المبرمج project.

Consult Engineer	EL Nasr		
client	اورانج للاستيراد والتصدير	الاستشاري	سيما
sample ref.	450-400	Slump:	19
Part of work:	خرسانة مسلحة	type of cement	cm3
strength:	400	at days	28
Casting date:	12-12-2024	Crushing Date:	9-1-2025

Results ;

sample No:	Weight (kg)	Density (KG/cm3)	compression (kn)	Strength (kg/cm2)	AVG.(KG/CM2)
1	8260	2,447.41	970	439	445
2	8290	2,456.30	990	448	
3	8285	2,454.81	985	446	

TESTED BY :

Q.C ENGINEER:

CONSULT ENGINEER:





Company
New Borg El Arab
01000055452
El Borg For Ready Mix
Alexandria New Borg El Arab City

Date 24.11.2024
Page 1 of 1

Company
MBCC Egypt for Construction Chemicals
(SAE)
Factory: Piece 118 Zone 4, Sadat City,
Menoufia

Purchase Order / Customer Product
new borg el arab

Material No. 50463337
Order 1004009646 000010
Delivery 2002875418 900001
Batch 1001063978
Quantity 1.000 PC
Shipped to Customer 1.000 PC

Sika FerroGard CI 222
1000L Composite IBC 31HA1

Characteristic Method	Unit	Value	Lower Limit	Upper Limit
Visual Examination		OK		
Specific Gravity for Liquids (DMA 35 N)	g/cm3	1,000	1,000	1,020
Viscosity by Brookfield LV DV-E	Cp	5	5	20
pH value (pH-metre SevenEasy)		11,5	11,0	14,0
Date of Manufacture		21.11.2024		

"This Certificate of Analysis has been prepared with care, and to the best of our knowledge, as part of Quality Control System of MBS Construction Chemicals Egypt. We hereby confirm that the above mentioned delivery complies with our specification and manufactured to procedures certified to conform to the Quality, Environment, Health and Safety management system described in ISO 9001:2015, ISO 14001:2015 & OHSAS 18001:2007 standards. However, it does not relieve our customers of the obligation to inspect the goods upon receipt or establish any warranties to third parties, to whom it might be passed on.

No warranty of any kind expressed or implied, is linked hereto. These results, directly measured after production, according to our test methods, under controlled laboratory conditions, can change slightly due to the inherent chemical nature of the product."

Approved by:

This Certificate of Analysis has been produced electronically and is valid without a signature.