

محضر إستلام موقع

مشروع: أعمال الجسر الترابى لمشروع القطار الكهربائى السريع (العين السخنة-
العاصمة الادارية - العلمين - مطروح) قطاع (برج العرب-العلمين) المسار جنوب
مدينة الحمام فى المسافة من كم 355+580 إلى كم 357+800 بطول 2.22 كم
مرحلة أستكمال الجسر وطبقات التأسيس المرحلة الثانية .

تنفيذ: شركة العالمية للمقاولات

إشراف : المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم (2025/2024/ 21) بتاريخ 2024-7-1


إنه فى يوم الثلاثاء الموافق 2024/7/16 إجتمع كلاً من:-


- 1- السيد المهندس / محمد حسنى فياض مدير عام مشروعات المنطقة الخامسة
- 2- السيد المهندس / مارجريت مجدي مدير المشروع
- 3- السيد المهندس/ محمد احمد عمر مدير مشروع الشركة

وذلك للمرور على مسار العملية المذكورة عاليه لإستلام الموقع :-
وقد تبين أن الموقع خالياً من العوائق الظاهرية ويسمح بالببدء فى التنفيذ وبناء عليه يعتبر
تاريخ 2024/7/16 هو تاريخ إستلام الموقع وببدء الأعمال بالعملية.
وأقفل المحضر على ذلك ووقع الحضور

التوقيعات

1- 

2- 

3- 

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عبد . مهندس //

"هاني محمد محمود طه"

المنطقة الخامسة - (غرب الدلتا)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائى فائق السرعة قطاع (برج العرب - العلمين)
نتشرف بأن نرفق لسيادتكم طيه المقاييس المعدله بعد اعتماد لجنة المفاوضه
للقطاعات الآتية:

المسلسل	اسم الشركة	من المحطة	إلى المحطة	طول
1	المؤسسة العالمية للمقاولات	355+580	357+800	2.22 كم مرحلة : استكمال الجسر وطبقات التأسيس المرحلة الثانية

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم

وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

المنطقة الخامسة - غرب الدلتا

عميد مهندس /
"هاني محمد محمود طه"

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

اعمال تحميل وتوريد اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب 2- متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي..... (علاوة تحصيل رسوم وكارتات الموازن والرسوم للوطنية للطرق)

تنفيذ : الشركة العالمية للمقاولات

الكمية	الابعاد (متر)		الموقع الكيلومتری		رقم الطلب	بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من		
1250.00	6.25	200	356+720	356+520	F-69	اعمال تحميل وتوريد اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب 2- متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليورنيا لا تقل عن 15 %) ورشها بالمياة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف .
1250.00	6.25	200	356+520	356+320	F-70	
544.80	6.81	80	356+180	356+100	F-71	
901.60	6.44	140	356+320	356+180	F-72	
530.40	6.63	80	356+180	356+100	F-73	
681.60	5.68	120	356+840	356+720	F-74	
656.40	5.47	120	356+840	356+720	F-75 REV 01	
740.60	5.29	140	356+320	356+180	F-76 REV 01	
515.20	6.44	80	356+180	356+100	F-77	
878.40	10.98	80	357+960	357+880	F-78	
634.80	5.29	120	356+840	356+720	F-79	
644.00	6.44	100	357+340	357+240	F-81	
449.28	12.48	36	357+996	357+960	F-82	
625.00	6.25	100	357+340	357+240	F-83	
606.00	6.06	100	357+340	357+240	F-84	
588.00	5.88	100	357+340	357+240	F-85	
569.00	5.69	100	357+340	357+240	F-86	
442.44	12.29	36	357+996	357+960	F-87	
550.00	5.50	100	357+340	357+240	F-88	
435.60	12.10	36	357+996	357+960	F-89	
428.76	11.91	36	357+996	357+960	F-90	
531.00	5.31	100	357+340	357+240	F-91	-مسافة النقل حتى 2 كم ويتم احتساب علاوة 1.5 جنية للكم بالزيادة او النقصان . -المسر يشمل عمل تشوينت وتخليط واختبارات ونقل لموقع العمل حتى مسافة 2 كم . -المسر يشمل قيمة المادة المحجيرة .
513.00	5.13	100	357+340	357+240	F-92	
422.28	11.73	36	357+996	357+960	F-93	
415.44	11.54	36	357+996	357+960	F-94	
408.60	11.35	36	357+996	357+960	F-95	
401.76	11.16	36	357+996	357+960	F-96	
395.28	10.98	36	357+996	357+960	F-97	

17009.24

اجمالي الكميات خلال فترة المستخلص الحالية (م²)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
م / خالد قنديل
م / السيد سيف الدين
م / السيد كبرياني السريخ
م / السيد كبرياني السريخ

مهندس الاستشاري
مكتب XYZ
م / محمد خليل
م / محمد خليل

مهندس الشركة
م / محمد خليل
م / محمد خليل
م / محمد خليل

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم (اعمال الجسر و طبقات التأسيس المرحلة الثانية)

بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % والا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاباسكال و يتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الي أقصى كثافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف

تنفيذ : الشركة العالمية للمقاولات

اعمال عن المدة من 2023-09-1 حتى 2024-03-22

الكمية	الابعاد (متر)		الموقع الكيلومري		رقم الطلب	بيان الاعمال بالمقاييس
	مساحة المقطع	طول	الى	من		
654.40	4.090	160	357+500	357+340	IR-S.G.1-1	بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % والا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاباسكال و يتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الي أقصى كثافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف
567.50	5.675	100	357+600	357+500	IR-S.G.1-2	
1932.70	8.785	220	357+820	357+600	IR-S.G.1-3	
590.94	9.849	60	357+880	357+820	IR-S.G.1-4	
408.10	4.081	100	357+240	357+140	IR-S.G.1-5	
408.10	4.081	100	357+140	357+040	IR-S.G.1-6	
652.96	4.081	160	357+040	356+880	IR-S.G.1-7	
489.72	4.081	120	356+700	356+580	IR-S.G.1-8	
163.24	4.081	40	356+880	356+840	IR-S.G.1-9	
571.34	4.081	140	356+840	356+700	IR-S.G.1-10	
794.48	9.931	80	357+960	357+880	IR-S.G.1-11	
389.40	3.894	100	357+240	357+140	IR-S.G.2-1	
389.40	3.894	100	357+140	357+040	IR-S.G.2-2	
389.40	3.894	100	357+040	356+940	IR-S.G.2-3	
389.40	3.894	100	356+940	356+840	IR-S.G.2-4	
467.28	3.894	120	356+840	356+720	IR-S.G.2-5	
390.20	3.902	100	357+440	357+340	IR-S.G.2-6	
457.10	4.571	100	357+540	357+440	IR-S.G.2-7	
544.60	5.446	100	357+640	357+540	IR-S.G.2-8	
869.20	8.692	100	357+740	357+640	IR-S.G.2-9	
930.30	9.303	100	357+840	357+740	IR-S.G.2-10	
1169.16	9.743	120	357+960	357+840	IR-S.G.2-11	
545.16	3.894	140	356+720	356+580	IR-S.G.2-12	بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % والا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاباسكال و يتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الي أقصى كثافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف
326.64	4.083	80	357+320	357+240	IR-S.G.1-12	
324.00	9.000	36	357+996	357+960	IR-S.G.1-13	
311.68	3.896	80	357+320	357+240	IR-S.G.2-13	بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % والا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاباسكال و يتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الي أقصى كثافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف
15126.40	اجمالي الكميات خلال فترة المستخلص الحالية (م²)					حساسة النقل 20 كم - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة او النقصان

مهندس الهيئة
م / مارجوت مجدي

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

رقم البند و بيانه : (2-4) بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات
(قيمة المادة المحجيرة)

تنفيذ : الشركة العالمية للمقاولات

الكمية	الابعاد (متر)		الموقع الكيلومتری		رقم الطلب	بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من		
654.40	4.090	160	357+500	357+340	IR-S.G.1-1	بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % و الا تزيد نسبة اللاند بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% و الا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاباسكال و يتم فرداها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رصها بالمياة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الي أقصى كثافة جافة قصوي (لا تقل عن 95 %) من الكثافة المعملية واللغة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف
567.50	5.675	100	357+600	357+500	IR-S.G.1-2	
1932.70	8.785	220	357+820	357+600	IR-S.G.1-3	
590.94	9.849	60	357+880	357+820	IR-S.G.1-4	
408.10	4.081	100	357+240	357+140	IR-S.G.1-5	
408.10	4.081	100	357+140	357+040	IR-S.G.1-6	
652.96	4.081	160	357+040	356+880	IR-S.G.1-7	
489.72	4.081	120	356+700	356+580	IR-S.G.1-8	
163.24	4.081	40	356+880	356+840	IR-S.G.1-9	
571.34	4.081	140	356+840	356+700	IR-S.G.1-10	
794.48	9.931	80	357+960	357+880	IR-S.G.1-11	
389.40	3.894	100	357+240	357+140	IR-S.G.2-1	
389.40	3.894	100	357+140	357+040	IR-S.G.2-2	
389.40	3.894	100	357+040	356+940	IR-S.G.2-3	مسافة النقل 20 كم - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة او النقصان
389.40	3.894	100	356+940	356+840	IR-S.G.2-4	
467.28	3.894	120	356+840	356+720	IR-S.G.2-5	
390.20	3.902	100	357+440	357+340	IR-S.G.2-6	
457.10	4.571	100	357+540	357+440	IR-S.G.2-7	
544.60	5.446	100	357+640	357+540	IR-S.G.2-8	
869.20	8.692	100	357+740	357+640	IR-S.G.2-9	
930.30	9.303	100	357+840	357+740	IR-S.G.2-10	
1169.16	9.743	120	357+960	357+840	IR-S.G.2-11	
545.16	3.894	140	356+720	356+580	IR-S.G.2-12	
326.64	4.083	80	357+320	357+240	IR-S.G.1-12	
324.00	9.000	36	357+996	357+960	IR-S.G.1-13	
311.68	3.896	80	357+320	357+240	IR-S.G.2-13	

15126.40

اجمالي الكميات خلال فترة المستخلص الحالية (م²)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
مكتب ايد/ خالد قلندر
م / السيد سيف الدين

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمد
م / محمد
م / محمد

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

رقم البند و بيانه : (2-4) بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات (علاوة مسافة النقل بنسبة 100%)

تنفيذ : الشركة العالمية للمقاولات

الكمية	الابعاد (متر)		الموقع الكيلومترى		رقم الطلب	بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من		
654.40	4.090	160	357+500	357+340	IR-S.G.1-1	بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات 100 مم والا تزيد نسبة المار من منخل 200 عن 12 % و التدرج الوارد بالاشتراط الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % و الا تزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% و الا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاباسكال و يتم فردها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى اقصى كثافة جافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف
567.50	5.675	100	357+600	357+500	IR-S.G.1-2	
1932.70	8.785	220	357+820	357+600	IR-S.G.1-3	
590.94	9.849	60	357+880	357+820	IR-S.G.1-4	
408.10	4.081	100	357+240	357+140	IR-S.G.1-5	
408.10	4.081	100	357+140	357+040	IR-S.G.1-6	
652.96	4.081	160	357+040	356+880	IR-S.G.1-7	
489.72	4.081	120	356+700	356+580	IR-S.G.1-8	
163.24	4.081	40	356+880	356+840	IR-S.G.1-9	
571.34	4.081	140	356+840	356+700	IR-S.G.1-10	
794.48	9.931	80	357+960	357+880	IR-S.G.1-11	
389.40	3.894	100	357+240	357+140	IR-S.G.2-1	
389.40	3.894	100	357+140	357+040	IR-S.G.2-2	
389.40	3.894	100	357+040	356+940	IR-S.G.2-3	
389.40	3.894	100	356+940	356+840	IR-S.G.2-4	
467.28	3.894	120	356+840	356+720	IR-S.G.2-5	
390.20	3.902	100	357+440	357+340	IR-S.G.2-6	
457.10	4.571	100	357+540	357+440	IR-S.G.2-7	
544.60	5.446	100	357+640	357+540	IR-S.G.2-8	
869.20	8.692	100	357+740	357+640	IR-S.G.2-9	
930.30	9.303	100	357+840	357+740	IR-S.G.2-10	
1169.16	9.743	120	357+960	357+840	IR-S.G.2-11	
545.16	3.894	140	356+720	356+580	IR-S.G.2-12	
326.64	4.083	80	357+320	357+240	IR-S.G.1-12	
324.00	9.000	36	357+996	357+960	IR-S.G.1-13	حسافة النقل 20 كم - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة او التقصن
311.68	3.896	80	357+320	357+240	IR-S.G.2-13	

15126.40

اجمالي الكميات خلال فترة المستخلص الحالية (م²)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
م / محمد خليل
م / السيد سيف
م / السيد سيف

مهندس الاستشاري
مكتب XYZ
م / محمد خليل
م / محمد خليل

مهندس الشركة
م / محمد خليل
م / محمد خليل
م / محمد خليل

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب

مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

رقم البند و بيانه : (2-4) بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات
(علاوة تحصيل رسوم وكارتات الموازين والرسوم للوطنية للطرق)

تنفيذ : الشركة العالمية للمقاولات

بيان الاعمال بالمقايسة

رقم الطلب

الموقع الكيلومري

من

الى

طول

مساحة المقطع

الكمية

IR-S.G.1-1

IR-S.G.1-2

IR-S.G.1-3

IR-S.G.1-4

IR-S.G.1-5

IR-S.G.1-6

IR-S.G.1-7

IR-S.G.1-8

IR-S.G.1-9

IR-S.G.1-10

IR-S.G.1-11

IR-S.G.2-1

IR-S.G.2-2

IR-S.G.2-3

IR-S.G.2-4

IR-S.G.2-5

IR-S.G.2-6

IR-S.G.2-7

IR-S.G.2-8

IR-S.G.2-9

IR-S.G.2-10

IR-S.G.2-11

IR-S.G.2-12

IR-S.G.1-12

IR-S.G.1-13

IR-S.G.2-13

15126.40

اجمالي الكميات خلال فترة المستخلص الحالية (م²)

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

م / مارجوت مجدي

مهندس الشركة

10/12

م / محمد خليل

م / مارجوت مجدي

مهندس الشركة

10/12

م / محمد خليل

م / مارجوت مجدي

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين)
المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الى 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمسار لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم و رشها بالمياة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن 100%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .
- مسافة النقل لا تقل عن 20 كم .
- يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة.
- السعر لا يشمل قيمة المواد المحجورة.

تنفيذ : الشركة العالمية للمقاولات

اعمال عن المدة من 2023-09-1 حتي 2024-03-22

الكمية	الابعاد (متر)		الموقع الكيلومري		رقم الطلب	بيان الاعمال بالمقاييس
	مساحة المقطع	طول	الى	من		
298.00	2.980	100	357+240	357+140	SB1-1	بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الى 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمسار لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فردها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم و رشها بالمياة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن 100%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف . - مسافة النقل لا تقل عن 20 كم . - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة. - السعر لا يشمل قيمة المواد المحجورة.
894.00	2.980	300	357+140	356+840	SB1-2	
298.60	2.986	100	357+440	357+340	SB1-3	
352.20	3.522	100	357+540	357+440	SB1-4	
497.00	4.970	100	357+640	357+540	SB1-5	
681.80	6.818	100	357+740	357+640	SB1-6	
730.70	7.307	100	357+840	357+740	SB1-7	
357.60	2.980	120	356+840	356+720	SB1-8	
286.00	2.860	100	357+240	357+140	SB2-1	
286.00	2.860	100	357+140	357+040	SB2-2	
286.00	2.860	100	357+040	356+940	SB2-3	
286.00	2.860	100	356+940	356+840	SB2-4	
286.60	2.866	100	357+440	357+340	SB2-5	
340.20	3.402	100	357+540	357+440	SB2-6	
488.50	4.885	100	357+640	357+540	SB2-7	
669.80	6.698	100	357+740	357+640	SB2-8	
919.20	7.660	120	357+960	357+840	SB1-9	
178.88	2.236	80	357+320	357+240	SB1-10	
718.70	7.187	100	357+840	357+740	SB2-9	
343.20	2.860	120	356+840	356+720	SB2-10	
9198.98	اجمالي الكميات خلال فترة المستخلص الحالية (م ²)					

مهندس الهيئة
م / مارجريت مجدي

مهندس الشركة
م / محمد خليل

مهندس الشركة
م / محمد خليل

قائمة الكميات الواردة بالمستخلص جاري (1)

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الـ 355+580 الى الـ 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

رقم البند وبيانه : (3-4) بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الى 40 مم والا يزيد نسبة العار من منخل 200 عن 5%
(قيمة المادة المحجرية)

تنفيذ: الشركة العالمية للمقاولات

الكمية	الأبعاد (متر)		الموقع الكيلومترى		رقم الطلب	بيان الاعمال بالمقايسة
	مساحة المقطع	طول	الى	من		
298.00	2.980	100	357+240	357+140	SB1-1	بالمتر المكعب أعمال توريد وفرش طبقة أساس من الأحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الى 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاباسكال والا يزيد نسبة اللقذ بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فردها على طبقتين باستخدام الات التصوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم ورشها بالمياة الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة قصوي (لا يقل عن 100%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف . - مسافة النقل لا تقل عن 20 كم . - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة. - السعر لا يشمل قيمة المواد المحجيرة.
894.00	2.980	300	357+140	356+840	SB1-2	
298.60	2.986	100	357+440	357+340	SB1-3	
352.20	3.522	100	357+540	357+440	SB1-4	
497.00	4.970	100	357+640	357+540	SB1-5	
681.80	6.818	100	357+740	357+640	SB1-6	
730.70	7.307	100	357+840	357+740	SB1-7	
357.60	2.980	120	356+840	356+720	SB1-8	
286.00	2.860	100	357+240	357+140	SB2-1	
286.00	2.860	100	357+140	357+040	SB2-2	
286.00	2.860	100	357+040	356+940	SB2-3	
286.00	2.860	100	356+940	356+840	SB2-4	
286.60	2.866	100	357+440	357+340	SB2-5	
340.20	3.402	100	357+540	357+440	SB2-6	
488.50	4.885	100	357+640	357+540	SB2-7	
669.80	6.698	100	357+740	357+640	SB2-8	
919.20	7.660	120	357+960	357+840	SB1-9	
178.88	2.236	80	357+320	357+240	SB1-10	
718.70	7.187	100	357+840	357+740	SB2-9	
343.20	2.860	120	356+840	356+720	SB2-10	

اجمالي الكميات خلال فترة المستخلص الحالية (م²)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
م.م / خالد قنديل
السيد سيف
الكهربائي السري
الخامس

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

المؤسسة العالية للمقاولات
أحمد محمد توفيق
11.07.77
مهم
مهندس الشركة
16

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

رقم البند و بيانه : (3-4) بالمتر المكعب اعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الي 40 مم والا يزيد نسبة المار من منخل 200 عن 5% (علاوة مسافة النقل بنسبة 100%)

تنفيذ : الشركة العالمية للمقاولات

الكمية	الابعاد (متر)		الموقع الكيلومري		رقم الطلب	بيان الاعمال بالمقاييس
	مساحة المقطع	طول	الى	من		
298.00	2.980	100	357+240	357+140	SB1-1	بالمتر المكعب اعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الي 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاباسكال والا يزيد نسبة الفلقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فرداها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم و رشها بالمياة الاصلوية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي أقصى كثافة جافة قصوي (لا يقل عن 100%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف . - مسافة النقل لا تقل عن 20 كم . - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بلزيادة . - السعر لا يشمل قيمة المواد المحجورة.
894.00	2.980	300	357+140	356+840	SB1-2	
298.60	2.986	100	357+440	357+340	SB1-3	
352.20	3.522	100	357+540	357+440	SB1-4	
497.00	4.970	100	357+640	357+540	SB1-5	
681.80	6.818	100	357+740	357+640	SB1-6	
730.70	7.307	100	357+840	357+740	SB1-7	
357.60	2.980	120	356+840	356+720	SB1-8	
286.00	2.860	100	357+240	357+140	SB2-1	
286.00	2.860	100	357+140	357+040	SB2-2	
286.00	2.860	100	357+040	356+940	SB2-3	
286.00	2.860	100	356+940	356+840	SB2-4	
286.60	2.866	100	357+440	357+340	SB2-5	
340.20	3.402	100	357+540	357+440	SB2-6	
488.50	4.885	100	357+640	357+540	SB2-7	
669.80	6.698	100	357+740	357+640	SB2-8	
919.20	7.660	120	357+960	357+840	SB1-9	
178.88	2.236	80	357+320	357+240	SB1-10	
718.70	7.187	100	357+840	357+740	SB2-9	
343.20	2.860	120	356+840	356+720	SB2-10	

9198.98

اجمالي الكميات خلال فترة المستخلص الحالية (م)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمد خليل

مهندس الشركة
م / محمد خليل

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

رقم البند و بيانه : (3-4) بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الي 40 مم والا يزيد نسبة المار من منخل 200 عن 5%
(علاوة تحصيل رسوم وكارتات الموازين والرسوم للوطنية للطرق)

تنفيذ : الشركة العالمية للمقاولات

الكمية	الابعاد (متر)		الموقع الكيلومري		رقم الطلب	بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من		
298.00	2.980	100	357+240	357+140	SB1-1	بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين 31.5 مم الي 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاباسكال والا يزيد نسبة الفقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فردا على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم ورشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراست للوصول الي أقصى كثافة جافة قصوي (لا يقل عن 100%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف . - مسافة النقل لا تقل عن 20 كم . - يتم احتساب علاوة 1.3 جنيه لكل 1 كم بالزيادة . - السعر لا يشمل قيمة المواد المحجورة .
894.00	2.980	300	357+140	356+840	SB1-2	
298.60	2.986	100	357+440	357+340	SB1-3	
352.20	3.522	100	357+540	357+440	SB1-4	
497.00	4.970	100	357+640	357+540	SB1-5	
681.80	6.818	100	357+740	357+640	SB1-6	
730.70	7.307	100	357+840	357+740	SB1-7	
357.60	2.980	120	356+840	356+720	SB1-8	
286.00	2.860	100	357+240	357+140	SB2-1	
286.00	2.860	100	357+140	357+040	SB2-2	
286.00	2.860	100	357+040	356+940	SB2-3	
286.00	2.860	100	356+940	356+840	SB2-4	
286.60	2.866	100	357+440	357+340	SB2-5	
340.20	3.402	100	357+540	357+440	SB2-6	
488.50	4.885	100	357+640	357+540	SB2-7	
669.80	6.698	100	357+740	357+640	SB2-8	
919.20	7.660	120	357+960	357+840	SB1-9	
178.88	2.236	80	357+320	357+240	SB1-10	
718.70	7.187	100	357+840	357+740	SB2-9	
343.20	2.860	120	356+840	356+720	SB2-10	

9198.98

اجمالي الكميات خلال فترة المستخلص الحالية (م²)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

م / محمد خليل

مهندس الشركة

م / محمد خليل

م / محمد خليل

الختم الرسمي للهيئة العامة للطرق والكباري
الختم الرسمي للشركة
الختم الرسمي للمهندس المشرف

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم (اعمال الجسر و طبقات التأسيس المرحلة الثانية)

اعمال تحميل وتوريد اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب -2 متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن 15 %) ورشها بالمياة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95 % من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.

تسفيد : الشركة العالمية للمقاولات

اعمال عن المدة من 2023-09-1 حتى 2024-03-22

الكمية	الابعاد (متر)		الموقع الكيلومتري		رقم الطلب	بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من		
1250.00	6.25	200	356+720	356+520	F-69	اعمال تحميل وتوريد اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب -2 متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن 15 %) ورشها بالمياة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95 % من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.
1250.00	6.25	200	356+520	356+320	F-70	
544.80	6.81	80	356+180	356+100	F-71	
901.60	6.44	140	356+320	356+180	F-72	
530.40	6.63	80	356+180	356+100	F-73	
681.60	5.68	120	356+840	356+720	F-74	
656.40	5.47	120	356+840	356+720	F-75 REV 01	
740.60	5.29	140	356+320	356+180	F-76 REV 01	
515.20	6.44	80	356+180	356+100	F-77	
878.40	10.98	80	357+960	357+880	F-78	
634.80	5.29	120	356+840	356+720	F-79	
644.00	6.44	100	357+340	357+240	F-81	
449.28	12.48	36	357+996	357+960	F-82	
625.00	6.25	100	357+340	357+240	F-83	
606.00	6.06	100	357+340	357+240	F-84	
588.00	5.88	100	357+340	357+240	F-85	
569.00	5.69	100	357+340	357+240	F-86	
442.44	12.29	36	357+996	357+960	F-87	
550.00	5.50	100	357+340	357+240	F-88	
435.60	12.10	36	357+996	357+960	F-89	
428.76	11.91	36	357+996	357+960	F-90	
531.00	5.31	100	357+340	357+240	F-91	في حالة طلب جهاز الاشراف زيادة نسبة الدمك عن 95% يحسب زيادة 1 جنية على زيادة نسبة الدمك لكل 1%.
513.00	5.13	100	357+340	357+240	F-92	
422.28	11.73	36	357+996	357+960	F-93	
415.44	11.54	36	357+996	357+960	F-94	
408.60	11.35	36	357+996	357+960	F-95	
401.76	11.16	36	357+996	357+960	F-96	
395.28	10.98	36	357+996	357+960	F-97	

17009.24

اجمالي الكميات خلال فترة المستخلص الحالية (م)

مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
م / خالد قنديل
م / محمد سيف الدين
م / محمد سيف الدين

مهندس الشركة
م / محمد خليل

محمد خليل

المؤسسة العامة
للطرق والكباري
م / محمد خليل

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

التصميمي (علاوة مسافة النقل للتربة بنسبة 80% من الكمية الكلية)

تنفيذ: شركة العالمية للمقاولات

اعمال تحميل وتوريد اترية مطابقة للمواصفات وتنشيلها باستخدام الات التنوية بمسك لا يزيد عن 50 سم حتى منسوب - 2 متر وبمسك لا يزيد عن 25 سم لاستكمال المنسوب التنصيمي لتنشيل الجسر والاكثاف (تسبة تحمل كاليفورنيا لا تقل عن 15 %) ورشها بعمامة الاسفلتية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمنسبب التنصيمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتاتة طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف

على حلة طلب جهاز الاشراف زيدة نسبة الدمك عن 95% بحسب زيدة 1 جنية على زيدة نسبة الدمك لكل 1%.

مسافة النقل حتى 2 كم ويتم احتساب علاوة 1.5 جنية للكم بالزيادة او التقصن.

السعر يشمل عمل تنوينات وتخليط والمختبرات ونقل لموقع العمل مسافة 2 كم.

السعر يشمل قيمة المادة المحجربة .

13607.39

اجمالى الكميات خلال فترة المستخلص الحالية (م²)

مهندس الهيئة
م / مارجريت مجدي

مهندس الإستشاري

مهندس الاستشاري

مکتب XYZ

محمد خليل

مجلس

مهندس الشركة

10

4.

المؤسسة العالمية للمقاومات
توزيعي

مشروع : اعمال الجسر الترابي للخط الاول للقطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع (برج العرب- العلمين) المسار جنوب مدينة الحمام لتنفيذ المسافة من الكم 355+580 الى الكم 357+800 بطول 2.22 كم
(اعمال الجسر و طبقات التأسيس المرحلة الثانية)

اعمال تحميل وتوريد اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب -2 متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي (علاوة مسافة النقل للرمال بنسبة 20% من الكمية الكلية)

تصنيف :شركة العالمية للمقاولات

الكمية	نسبة العلاوة %	الابعاد (متر)		الموقع الكيلومتري		رقم الطلب	بيان الاعمال بالمقايضة
		مساحة المقطع	طول	الى	من		
250.00	20%	6.25	200	356+720	356+520	F-69	اعمال تحميل وتوريد اترية مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب -2 متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كالفورنيا لا تقل عن 15 %) ورشها بالبيدة الاصولية الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنايل طبقا للمناسيب التصميمية والخطاات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتاتة طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف.
250.00	20%	6.25	200	356+520	356+320	F-70	
108.96	20%	6.81	80	356+180	356+100	F-71	
180.32	20%	6.44	140	356+320	356+180	F-72	
106.08	20%	6.63	80	356+180	356+100	F-73	
136.32	20%	5.68	120	356+840	356+720	F-74	
131.28	20%	5.47	120	356+840	356+720	F-75 REV 01	
148.12	20%	5.29	140	356+320	356+180	F-76 REV 01	
103.04	20%	6.44	80	356+180	356+100	F-77	
175.68	20%	10.98	80	357+960	357+880	F-78	
126.96	20%	5.29	120	356+840	356+720	F-79	
128.80	20%	6.44	100	357+340	357+240	F-81	
89.86	20%	12.48	36	357+996	357+960	F-82	
125.00	20%	6.25	100	357+340	357+240	F-83	
121.20	20%	6.06	100	357+340	357+240	F-84	
117.60	20%	5.88	100	357+340	357+240	F-85	
113.80	20%	5.69	100	357+340	357+240	F-86	
88.49	20%	12.29	36	357+996	357+960	F-87	
110.00	20%	5.50	100	357+340	357+240	F-88	
87.12	20%	12.10	36	357+996	357+960	F-89	
85.75	20%	11.91	36	357+996	357+960	F-90	
106.20	20%	5.31	100	357+340	357+240	F-91	مسافة النقل حتى 2 كم ويتم احتساب علاوة 1.5 جنيه للكم بترابدة او النقل. السعر يشمل عمل نشونكات وتخليط واختبارات ونقل لموقع العمل حتى مسافة 2 كم . السعر يشمل قيمة المدعة المحجورة .
102.60	20%	5.13	100	357+340	357+240	F-92	
84.46	20%	11.73	36	357+996	357+960	F-93	
83.09	20%	11.54	36	357+996	357+960	F-94	
81.72	20%	11.35	36	357+996	357+960	F-95	
80.35	20%	11.16	36	357+996	357+960	F-96	
79.06	20%	10.98	36	357+996	357+960	F-97	

3401.85

اجمالي الكميات خلال فترة المستخلص الحالية (م²)


مهندس الهيئة
م / مارجريت مجدي

مهندس الاستشاري
مكتب / خالد قنديل
م / السيد سيف

مهندس الاستشاري
مكتب XYZ
م / محمد خليل


مهندس الشركة
م / محمد

مجلس الاعلى للمقاولات
توقيع
2020-07-07

Contractor Company	ELALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company	(K.K) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed omar			09/03/2024	10:00						
				(QT-SB1-REV1)							
Received by GARB CONSULTANT	Eng. K.K		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				356	EW	CS	10	3	24	10	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	SUBBALLAST Total Quantity (5000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKKAH	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K) 1-Quality test Result By third party lab (GARB LAB) is Approved. 2-This Sample Representative (5000 m³) Only.		Comments by: Eng. Alaa Abd-Allatif (ER) 1-All tests were carried-out by third party lab (GARB LAB) 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC *	K.K			A
GARB**	Eng. Margrit			
Employers Representative	Eng. Alaa Abd-Allatif		19-3-2024	Awc

* Designer
** Alignment/Bridges: Culvert only

الهيئة العامة للطرق والكبارى
منطقة غرب الدلتا - وزارة النقل
ت: ٢٤٢٩٨٦٢١٠ - فاكس: ٢٤٢٩٨٦٢٠٠

الذي حضر العيكة :
الشركة العامة :-
المشروع :-
القسم بالاختبار :-
ببنا العيكة :-

م/ احمد استشارى المشروع
المؤسسة الهندسية للمقاولات
اعمال الجسر الترابى بالقطار السريع القطاع الخامس
الاحد الثانوى
sub-ballast

١- التحليل الميكاني للمواد القليظة والمواد الرقيقة طبقا لطريقة الانشوتو رقم (T٢٧-T١١) :-

المهزة	وزن المحجوز	نسبة المحجوز لكل	نسبة المحجوز	نسبة الماء %
٣	٠	٠,٠	٠,٠	١٠٠,٠
٢ ١/٢"	٠	٠,٠	٠,٠	١٠٠,٠
٢"	٠	٠,٠	٠,٠	١٠٠,٠
١ ١/٢"	٧٠٠	٢,٤	٢,٤	٩٧,٦
١"	٧٥٠٠	٢٦,٠	٢٨,٤	٧١,٦
٣/٤"	٣٧٠٠	١٢,٨	٤١,٢	٥٨,٨
١/٢"	١٤٠٠	٤,٨	٤٦,٠	٥٤,٠
٣/٨"	١٣٠٠	٤,٥	٥٠,٥	٤٩,٥
٤	٦١٠٠	٢١,١	٧١,٦	٢٨,٤
الناعم	٨٢٠٠	٢٨,٤	١٠٠,٠	—
رقم ١٠	١٥٥	٣,١	١٩,٦	٩
رقم ٤٠	٣٢٦	٦٧,٢	٩,٣	٣
رقم ٢٠٠	٤٣١	٨٦,٢	٣,٩	٠

مجال اللدونة

حد السيولة
حد اللدونة

د- تحديد القاعد للمواد الصلبة القليظة بجهت لوس قيجوس طبقا لطريقة الانشوتو رقم (T٢١٠-T٧٧) :-

بد ٥٠٠ لدا بد الشبيل ٢٢,٤ لا تزييد عن ٢٥ %

ب- ايجاد الوزن النوعى والامتصاص للمواد الصلبة القليظة طبقا لطريقة الانشوتو رقم (T٨٥-T٧٧) :-


الوزن بالجيم للعينه الجافة في الهواء ٢٤١٢

ب- الوزن بالجيم للعينه المشبعة الجافة السطح في الهواء

ج- الوزن بالجيم للعينه المشبعة في الماء

الوزن النوعى الكلى جم	٢,٤١٢
الوزن النوعى المشبع جم	٢,٥٧٢
الوزن النوعى الظاهري جم	٢,٦١٢
الامتصاص %	١,٦
التفكت في الماء %	٠,٣

التدرج الحبيبي للمواد القليظة



م/ احمد استشارى المشروع
المؤسسة الهندسية للمقاولات
اعمال الجسر الترابى بالقطار السريع القطاع الخامس
الاحد الثانوى
sub-ballast

القيم بالاختبار

ملاحظات :-

• العينة مستوية الاى احضرها.

• العينة لامتن الاى نفسها.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.

• العينة لامتص الاى نفسه.



رئيس الإدارة المركزية لمنطقة غرب الدلتا
عبد مهنس
هناى محمد مخلوطه

CEL

Consulting Engineering Bureau & Laboratories

مكتب معامل الإستشارات الهندسية

Company Name : الشركة العالمية للمقاولات
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Type of sample : Sub ballast
 Location : St. 356+580 to 358+000
 Delivery Date : 10/03/2024
 Reporting Date : 17/03/2024
 Reporting No. : 001

ACID-SOLUBLE CHLORIDE AND SULFATE IN SOIL SAMPLE

Test	Results
Total acid soluble chloride %	0.0167
Total acid soluble Sulfate %	0.0252
Organic impurities %	Nil



CEL
 مكتب معامل الإستشارات الهندسية
 الاختبارات المعملية
 رقم التسجيل القبطي : 219-991-537
 العنوان : 3 شارع الملك الأفضل الزمالك

ب. الإستشاري الهندسي
 (أ.د/ خالد قنديل)
 مدير المشروع : م / السيد سيف
 مشروع : القطار الكهربائي السريع
 القطاع الخاص

3 El Malek El Afdal Street
 Zamalek, Cairo.
 Tel.& Fax : 27367231 - 27363093



IAS
 ACCREDITED
 Testing Laboratory

3 ش الملك الأفضل
 الزمالك - القاهرة
 تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
 www.cel-egypt.com

Contractor Company	ELALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company	(K.K) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed omar			04/02/2024 (QT-581)	10:00						
Received by GARU CONSULTANT	Eng. K.K		MAR	C1 356	C2 EW	C3 CS	DD 5	MM 2	YY 24	HH 10	MM 0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	SUBBALLAST Total Quantity (5000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKKAH	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By Site Laboratory is Approved. 2-This Sample Representative (5000 m³) only.  (د. خالد قنديل) مدير المشروع / السيد سيف مشروع: القطار الكهربائي السريع القطاع الخامس		1-All tests were carried-out by material engineer for both contractor and GARU Consultant. 2-Results report attached and acceptable with the project specifications. 3-For information only 4-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC *	K.K			
GARB**	Eng. Margrit			
Employers Representative	Eng. Alaa Abd-Allatif		6-2-2024	Auk

* Designer


** Alignment/Bridges: Culvert only

ELECTRICAL EXPRESS TRAIN FROM BORG ELARAB TO ELALAMIN FROM ST 356+580 TO ST 358+000

SIEVE ANALYSIS

		(ASTM C 136)		05/02/2024	
Company:		ALALAMIA		Date of test:	
Station:		356+580 To 358+000		QT Request NO	
				SB1	

Grain size distribution curve



Company engineer :

Consultant engineer :

مدير المشروع / المهندس
مشروع: القطران الكهربائي من المحرير
تحت القطاع الخامس



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ. د. خالد عبد الجليل



الهيئة القومية للإنفاذ



Electrical Express Train From Borg Alarab to Alamein From Station 356+580 To Station 358+000

Laboratory Compaction Characteristics (Proctor) of Soil Sample

ASTM D 1557 - Method "C" 6 in. mold, 5 equal layers, each compacted by 56 blows
Using 10 lbf. rammer dropped from 18 in. high, Producing a compactive effort of 56000 ft-lbf/ft³

Sampling Date :5/2/2024

Testing Date :

06/02/2024


Source of Soil

SUBBALLAST

Classification, according to AASHTO M145

A-1-A

Weight of PROCTOR Mould, gm	6522	Volume of PROCTOR Mould, cm ³	2148		
Point No.	1	2	3	4	5
Weight of Soil + Mould, gm	11,296	11,750	11,640	11,510	11,356
Wet Density, gm/cm ³	2.223	2.434	2.383	2.322	2.250
Weight of Wet Soil Portion, gm	150.0	150.0	150.0	150.0	150.0
Weight after Drying, gm	144.0	140.4	137.4	135.6	134.1
Moisture Content, %	4.0	6.4	8.4	9.6	10.6
Dry Density, gm/cm ³	2.137	2.287	2.198	2.119	2.035



Max. Dry Density =

2.287 gm/cm³


Optimum Moisture Content = 6.4%

CONSULTANT COMMENTS

A.C. Lab contractor Eng.:-




K.K. Consultant Eng.:-

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق والكباري (GARB)			
----------------------------------	---	---	-------------------------------------	--	---	---

Contractor Company	ELALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company	(K.K) Engineering Consulting Office																
Issued by Contractor	Name	Sign		Date/Serial Number	Time																
	Eng. Mohamed omar			09/03/2024 (QT-SB2-REV1)	10:00																
Received by GARB CONSULTANT	Eng. K.K		MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>356</td> <td>EW</td> <td>CS</td> <td>10</td> <td>3</td> <td>24</td> <td>10</td> <td>0</td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	356	EW	CS	10	3	24	10	0	
C1	C2	C3	DD	MM	YY	HH	MM														
356	EW	CS	10	3	24	10	0														

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
	Sub Element of Activity		

Description of Materials	SUBBALLAST Total Quantity (10000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKKAH	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By third party lab (GARB LAB) is Approved. 2-This Sample Representative (5000 m³) only		1-All tests were carried-out by third party lab (GARB LAB) 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC *	K.K			P
GARB**	Eng. Margrit			
Employers Representative	Eng. Alaa Abd-Allatif		19-3-2024	AWC

* Designer

** Alignment/Bridges: Culvert only

[illegible]

المؤسسة العالمية للمقاولات
أعمال الجسر الترابي بقطار السريع القطاع الخامس أ
الأمجد الشناوي
sub-ballast
بيان المبيعات
القسم بالأكفيل
المشروع:
الشركة المتداة :-

الحمل بعد التصحيح


KK (أ.د./خالد قنديل)
 مدير المشروع / السيد سيف
 مشروع: انقطاع الكهرباء في السريعة
 التخلع الخامس

مقدار التصحيح = -٣٢٤,٥

THE CALIFORNIA BEARING RATIO AASHTO DESIGNATION (T 193-VI)

بائقي بقوسه	٠.٢٥	٠.٥	٠.٧٥	٠.١	٠.١٥	٠.٢	٠.٣	٠.٤
لحل	٦٣٥	١٠١٢	١٥٨٣	٢٣٤٨	٣١٣٩	٤١٥٨	٥٦٥٩	٧٢٠٧

فئة C,B,R



C.B.R. = 92


[illegible]

القائم بالأختبار

• العينة مساوية الذي أحضرها.
• العينة لا تمثل إلا نفسها.
• الخصم: ٧٥٥٠ جنيه



مدیر عام المشروعات
علم صبح

رئيس الإدارة المركزية
منطقة غرب الدلتا - الإسكندرية
عبد مهندس / " ١٥٠
هاتى محمد محمود طه



مدیر المعاملات:





MIA COMPANY FOR GENERAL CONTRACTING

Designer Company

(K.K) Engineering Consulting Office

CEL

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name : الشركة العالمية للمقاولات
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Sub ballast
Location : St. 356+580 to 358+000
Delivery Date : 10/03/2024
Reporting Date : 17/03/2024
Reporting No. : 002

ACID-SOLUBLE CHLORIDE AND SULFATE IN SOIL SAMPLE

Test	Results
Total acid soluble chloride %	0.0172
Total acid soluble Sulfate %	0.0258
Organic impurities %	Nil



الإستشاري الهندسي
(د.أ) خالد قنديل
مدير المشروع م / السيد سيف
شروع: القطار الكهربائي السريع
القطاع الخامس

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093






ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Contractor Company		ELALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company			(K.K) Engineering Consulting Office				
Issued by Contractor	Name	Sign			Date/Serial Number			Time				
	Eng. Mohamed omar				04/02/2024			10:00				
					(QT-582)							
Received by GARB CONSULTANT	Eng. K.K			MAR	C1	C2	C3	DO	MM	YY	HH	MM
					356	EW	CS	5	2	24	10	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	SUBBALLAST Total Quantity (10000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKKAH	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	

Comments by: Eng. (K.K) 1-Quality test Result By Site Laboratory is Approved. 2-This Sample Representative (5000 m3) only. 	Comments by: Eng. Alaa Abd-Allatif (ER) 1-All tests were carried-out by material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with the project specifications. 3-For information only 4-Final approval is subject to above mentioned comments.
--	---

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC *	K.K			A
GARB**	Eng. Margrit			
Employers Representative	Eng. Alaa Abd-Allatif		5-2-2024	Awc


Designer

* Alignment/Bridges: Culvert only

APPROVAL REQUEST		K.K. ENGINEERING CONSULTING OFFICE		الهيئة العامة للطرق والكباري (GARB)		الهيئة العامة للتخطيط العمراني		الهيئة العامة للغمرات	
Contractor Company		ELALAMIA COMPANY FOR GENERAL CONTRACTING				Designer Company		(K.K.) Engineering Consulting Office	
Contractor Name		Eng. Mohamed omar		Sign		Date/Serial Number		Time	
Contractor		Eng. K.K.		khodes Zolci		04/02/2024 (QT-583)		10:00	
MAR		C1		C2		C3		C4	
356		EW		CS		C		MM	

ELECTRICAL EXPRESS TRAIN FROM BORG ELARAB TO ELALAMIN FROM ST 356+580 TO ST 358+000					
SIEVE ANALYSIS					
(ASTM C 136)					
Company:		ALALAMIA		Date of test: 05/02/2024	
Station:		356+580 To 358+000		QT Request NO 582	
weight of Pass#4		1964 (gm)		Total weight of sample 10000 (gm)	
Fine weight:		500 (gm)			
Sieve Size (inch)	Sieve Size (mm)	Weight retained (gm)	Acc. Weight retained (gm)	Percent of retained (%)	Percent of passing (%)
2	50	0	0.0	0.00	100.00
1.5	37.5	286	286.0	2.86	97.14
1	25	1290	1576.0	15.76	84.24
3/4	19	1520	3096.0	30.96	69.04
1/2	12.5	1332	4428.0	44.28	55.72
3/8	9.5	1870	6298.0	62.98	37.02
NO. 4	4.75	1738	8036.0	80.36	19.64
NO. 10	2	157	8652.7	86.53	13.47
NO. 40	0.425	138	9194.8	91.95	8.05
NO. 200	0.075	119	9662.2	96.62	3.38

Grain size distribution curve



Company engineer :

Consultant engineer :

م.س.ار.الهندسة
Khodes Zolci
م.س.ار.الهندسة
م.س.ار.الهندسة
م.س.ار.الهندسة



Electrical Express Train From Borg Alarab to Alamein
From Station 356+580 To Station 358+000

Laboratory Compaction Characteristics (Proctor) of Soil Sample

ASTM D 1557 - Method "C" 6 in. mold, 5 equal layers, each compacted by 56 blows
Using 10 lbf. rammer dropped from 18 in. high, Producing a compactive effort of 56000 ft-lbf/ft³


Sampling Date : 5/2/2024 Testing Date : 06/02/2024

Source of Soil SUBBALLAST

Classification, according to AASHTO M145 A-1-A

Weight of PROCTOR Mould, gm	6522	Volume of PROCTOR Mould, cm ³	2148
-----------------------------	------	--	------

Point No.	1	2	3	4	5
Weight of Soil + Mould, gm	11,255	11,715	11,640	11,520	11,346
Wet Density, gm/cm ³	2.203	2.418	2.383	2.327	2.246
Weight of Wet Soil Portion, gm	150.0	150.0	150.0	150.0	150.0
Weight after Drying, gm	144.0	140.4	137.4	135.6	134.1
Moisture Content, %	4.0	6.4	8.4	9.6	10.6
Dry Density, gm/cm ³	2.119	2.272	2.198	2.123	2.031



Max. Dry Density = 2.272 gm/cm³ Optimum Moisture Content = 6.4%


CONSULTANT COMMENTS

A.C. Lab contractor Eng.:-
K.K. Consultant Eng.:-
الإستشاري الهندسي ك.ك.
المهندس / السيد سيف
القطار الكهربائي السديري
المحط الخامس

MATERIAL
APPROVAL
REQUEST

المكتب العامة
للمطرق والكباري
(GARB)



Contractor Company		ELALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company				(ILK) Engineering Consulting Office			
Issued by Contractor	Name	Sign			Date/Serial Number				Time			
	Eng. Mohamed omar				09/03/2024				10:00			
					(QT-SB3-REV1)							
Received by GARB CONSULTANT	Eng. K.K		MAR	C1	C2	C3	DD	MM	YY	HH	MM	
				356	EW	CS	10	3	24	10	0	

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		


Description of Materials	SUBBALLAST Total Quantity (15000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKKAH	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K.) الإستشاري الهندسي (ك.ك.) 1-Quality test Result By third party lab (GARB LAB) is Approved. 2-This Sample Representative (5000 m3) only. مدير المشروع م / السيد سيف وع: القطر الكهربائي السريع القطاع الخامس		Comments by: Eng. Alaa Abd-Allatif (ER) 1-All tests were carried-out by third party lab (GARB LAB) 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC *	K.K			A
GARB**	Eng. Margrit			
Employers Representative	Eng. Alaa Abd-Allatif		19-3-2024	Awc

* Designer

** Alignment/Bridges: Culvert only

	نسبة الماء %	نسبة المحجوز % التراكبي	نسبة المحجوز لكل مهددة %	وزن المحجوز	المهددة
	١٠٠,٠	٠,٠	٠,٠	.	٣
	١٠٠,٠	٠,٠	٠,٠	.	٢ ١/٢"
	١٠٠,٠	٠,٠	٠,٠	.	٢"
١٠٠	٩٧,٧	٢,٣	٢,٣	٦٠٠	١ ١/٢"
٨٥	٧٨,١	٢١,٩	١٩,٦	٥٢٠٠	١"
٧٥	٦١,٢	٣٨,٨	١٧,٠	٤٥٠٠	٣/٤"
—	٥٥,٨	٤٤,٢	٥,٤	١٤٤٠	١/٢"
٥٠	٤٩,٧	٥٠,٣	٦,٠	١٦٠٠	٣/٨"
—	٢٨,٣	٧١,٧	٢١,٥	٥٧٠٠	رقم ٤
		١٠٠,٠	٢٨,٣	٧٥٠٠	الناغم
٢٥	١٨,٨		٣٣,٦	١٦٨	رقم ١٠
١٦	٩,١		٦٧,٨	٣٣٩	رقم ٤٠
٥	٣,٩		٨٦,٢	٤٣١	رقم ٢٠٠



• العلة مسئوليّة الذي حضرها.

• العينة لا تمثل إلا نفسها.

• الخصم : ١٦٨٠.٠٠ جنيه

15.0000

الماء

③

4

0

1

1

١٠

10



CS CamScanner

رقم التقرير: ٠١٠٢٢٠٠٤
تاريخ التقرير: ١٩/٠٢/٢٠٢٤
المسؤول: تشيونات


الموسسة العالمية للمواد
اصال الجسر الترابي بالقطار السريع القطاع الخامس
الاحد الثاني
sub-ballast

الشركة المتلقية:
المشروع:
القسم بالاختبار:
بيانات العينات:

THE CALIFORNIA BEARING RATIO ASHTO DESIGNATION (T 193-71)

رقم العينات	رقم القالب	حجم القالب	حجم القالب	حجم القالب	حجم القالب
١	٣٧	٢	٣٧	٣	٣٧
٨٩٠٠	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
١٢٤٣	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
١٢٤٣	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٠٥١	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٠٥١	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٠٥١	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٠٥١	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٠٥١	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٠٥١	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤

حجم القالب	حجم القالب	حجم القالب	حجم القالب	حجم القالب	حجم القالب
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤




ملاحظات:
• العينة مساوية لأي اختبارها.
• العينة لا تمثل إلا نفسها.
• الخصم: ٧٥٥.٠ جنيه

مدبر المعامل

حجم القالب	حجم القالب	حجم القالب	حجم القالب	حجم القالب	حجم القالب
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤
٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤	٢٢١.٤

قيمة C.B.R. = ٨٢



مدبر المعامل

مدبر المعامل

مدبر المعامل



مدبر المعامل

مدبر المعامل

مدبر المعامل

Company Name : الشركة العالمية للمقاولات
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Sub ballast
Location : St. 356+580 to 358+000
Delivery Date : 10/03/2024
Reporting Date : 17/03/2024
Reporting No. : 003

ACID-SOLUBLE CHLORIDE AND SULFATE IN SOIL SAMPLE

Test	Results
Total acid soluble chloride %	0.0195
Total acid soluble Sulfate %	0.0259
Organic impurities %	Nil





الإستشاري الهندسي
(أ.د/ خالد قنديل)
مدير المشروع: م / السيد سيف
شروع: القنطار الكهربائي السريع
القطاع الخامس

Project Name	AL ALAMIA PRIMARY AND SECONDARY EDUCATION	Discipline / Category	K.S. Engineering Consulting Office																				
Drawn By	Eng. Mohamed Elmaghrabi	Date / Serial Number	Time																				
Reviewed By	Eng. D. R.	6/2/2024 (11:58)	10:00																				
Approved By	Eng. D. R.																						
		<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>1</td><td>2</td><td>3</td><td>4</td><td>5</td><td>6</td><td>7</td><td>8</td><td>9</td><td>10</td> </tr> <tr> <td>10</td><td>11</td><td>12</td><td>13</td><td>14</td><td>15</td><td>16</td><td>17</td><td>18</td><td>19</td> </tr> </table>	1	2	3	4	5	6	7	8	9	10	10	11	12	13	14	15	16	17	18	19	
1	2	3	4	5	6	7	8	9	10														
10	11	12	13	14	15	16	17	18	19														


FIGURE 1	RT to ST SECTION MATERIALS	RT to ST Design Reference	Kp XXX Note For Kilometer point only Start Km is used
Work Activity Sub Element of Activity			

Description of Materials	SUBBALLAST Total Quantity (15000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKRAH	Data Sheet provided	Yes attached
Reference in Test		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	


Comments by: Eng. (R.R.) 1. Quality test Results By Hina Laboratory is Approved. 2. This Sample Representation (Submittal) is approved by the Engineer of the Project. الإستشاري الهندسي أ.د / خالد فتحي مدير المشروع / السيد سمير د.ع : القطاع الكهربائي السويدي القطاع الخامس	Comments by: Eng. Alaa Abd-Allatif (ER) 1- All tests were carried-out by material engineer for both contractor and GARB Consultant. 2- Results report attached and acceptable with the project specifications. 3- For Information only 4- Final approval is subject to above mentioned comments.
---	--

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC	R.R.	Khated Zakki		R
GARB	Eng. Margit			
Employers Representation	Eng. Alaa Abd-Allatif		6-2-2024	Awa


1. For more information, please contact the project engineer.
 2. Approved by the project engineer only.

    					
ELECTRICAL EXPRESS TRAIN FROM BORG ELARAB TO ELALAMIN FROM ST 356+580 TO ST 358+000					
SIEVE ANALYSIS					
(ASTM C 136)					
Company:	ALALAMIA	Date of test:	05/02/2024		
Station:	356+580 To 358+000	QT Request NO	583		
weight of Pass#4	1990	(gm)	Total weight of sample	10000	(gm)
Fine weight:	500	(gm)			
Sieve Size (inch)	Sieve Size (mm)	Weight retained (gm)	Acc. Weight retained (gm)	Percent of retained (%)	Percent of passing (%)
2	50	0	0.0	0.00	100.00
1.5	37.5	286	286.0	2.86	97.14
1	25	1280	1566.0	15.66	84.34
3/4	19	1515	3081.0	30.81	69.19
1/2	12.5	1332	4413.0	44.13	55.87
3/8	9.5	1859	6272.0	62.72	37.28
NO. 4	4.75	1738	8010.0	80.10	19.90
NO. 10	2	157	8634.9	86.35	13.65
NO. 40	0.425	138	9184.1	91.84	8.16
NO. 200	0.075	116	9645.8	96.46	3.54

Grain size distribution curve



Company engineer :



مستشار هندسي
 (أ.د. خالد قنديل)
 مدير المشروع / السيد شيف
 قطاع الكهرباء
 القطاع الخامس

Khaldy Zaky


 الهيئة العامة للطرق والكباري (GARIB)

COMPANY FOR GENERAL CONTRACTING
 Sign _____ Designer Comm- _____



 الهيئة العامة للطرق والكباري

Electrical Express Train From Borg Alarab to Alamein
 From Station 356+580 To Station 358+000

Laboratory Compaction Characteristics (Proctor) of Soil Sample
 ASTM D 1557 - Method "C" 6 in. mold, 5 equal layers, each compacted by 56 blows
 Using 10 lbf. rammer dropped from 18 in. high, Producing a compactive effort of 56000 ft-lb/ft³


Sampling Date : 5/2/2024 Testing Date : 06/02/2024

Source of Soil SUBBALLAST

Classification, according to AASHTO M145 A-1-A


Weight of PROCTOR Mould, gm	6522	Volume of PROCTOR Mould, cm ³	2148
-----------------------------	------	--	------


Point No.	1	2	3	4	5
Weight of Soil + Mould, gm	11,235	11,735	11,610	11,501	11,326
Wet Density, gm/cm ³	2.194	2.427	2.369	2.318	2.236
Weight of Wet Soil Portion, gm	150.0	150.0	150.0	150.0	150.0
Weight after Drying, gm	144.0	140.4	137.4	135.6	134.1
Moisture Content, %	4.0	6.4	8.4	9.6	10.6
Dry Density, gm/cm ³	2.110	2.281	2.185	2.115	2.022




Max. Dry Density = 2.281 gm./cm³ Optimum Moisture Content = 6.4%

CONSULTANT COMMENTS


A.C Lab contractor Eng.:- 



K.K. Consultant Eng. (أ.د. خالد قنديل) 

MATERIAL APPROVAL REQUEST			الهيئة العامة للطرق والكباري (GARB)			
----------------------------------	---	---	-------------------------------------	--	---	---

Contractor Company	ELALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company	(K.K) Engineering Consulting Office						
Issued by Contractor	Name	Sign		Date/Serial Number	Time						
	Eng. Mohamed omar			19/03/2024 (QT-SG4-REV1)	10:00						
Received by GARB CONSULTANT	Eng. K.K		MAR	C1	C2	C3	DD	MM	YY	HH	MM
				356	EW	CS	14	1	24	10	0

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE Total Quantity (20000 m³)		
Location to be Used	From Station (356+580) to Station (358+000)		
Sample only	Yes	Materials Type	Fill layers
Supplier Name	MAKKAH	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. (K.K)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By third party lab (GARB LAB) is Approved. 2-This Sample Representative (5000 m3) only. 		1-All tests were carried-out by third party lab (GARB LAB) 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments. * Chemical analysis tested in cel 3 rd .p.l	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.			A
QA/QC *	K.K			A
GARB**	Eng. Margrit			
Employers Representative	Eng. Alaa Abd-Allatif		19-3-2024	Awc

Designer
Alignment/Bridges: Culvert only

تاریخ تقریر:

الفيلم بالاختصار:

الأحمد الشنقاري

التدرج الحبيبي للمواد الغليظة

حجم الحبيبات (مم)	النسبة المئوية (%)
75/3	5
75/5	15
75/10	45
75/20	55
75/40	75
75/60	85
75/100	95


1

5

11

ہانی محمد محمداظمہ

 CamScanner

[illegible]

• الميزة مسؤولة ذاتي المضرها.
• الميزة لا تملك الا نفسها.
• الاسم : ٦٩٥٠٠٠ جنيه

[Signature]

مدیر عام المشروع

رئيس الإدارة المركزية
منطقة غرب الدلتا - الإسكندرية
عبد مهناس /

4

ك ك استشاري الهندسي
 (أ.د/ خالد قنديل)
 مدير المشروع: م / السيد سيف
 مشروع: التحار الكهربائي السريع
 القطاع الخامس

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : الشركة العالمية للمقاولات
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade
Location : St. 356+580 to 358+000
Delivery Date : 10/03/2024
Reporting Date : 17/03/2024
Reporting No. : 002

ACID-SOLUBLE CHLORIDE AND SULFATE IN SOIL SAMPLE



Test	Results
Total acid soluble chloride %	0.0402
Total acid soluble Sulfate %	0.0425
Organic impurities %	Nil

CEL
مكتب معامل الاستشارات الهندسية
الاختبارات المعملية
رقم التسجيل الفني: 219-991-537
القانون 3 شارع الملك الافضل الزمالة

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

IAS
ACCREDITED
Testing Laboratory

مكتب الاستشارات الهندسية
3 شارع الملك الافضل (خالد قنديل)
الزمالة - القاهرة - م / السيد سيف
تليفون 27367231 - 27363093
www.cel-egypt.com
ع الخامس




Contractor Company	EL ALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company	(K.K) Engineering Consulting Office						
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed omar		27/03/2024 (P-L-Y SG 4)	3:00 PM							
Received by GARB CONSULTANT	(K.K)		MIR	C1 357	C2 EW	C3 CS	DD 28	MM 3	YY 24	HH 12	MM 0

XXXX-3	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	PREPARED SUBGRADE 2			
Location to be Used	From	357+840	TO	357+960
MAR & UIR Approval No	UIR-SG2(11)		Date	04/03/2024
	M.A.R.SG4 REV1			06/01/2024
Supplier Name	MAKKAH			
Test Requirement	PLT (DIN18134)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Reference Photos	No/Yes		Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	5	28/03/2024	
2					
3					
4					

Comments by: K.K	Comments by: Eng. Alaa Abd-Allatif (ER)
 1-The Plate load Test Result by third party is approved.	1- PLT was carried out by third party lab (EJUST).
	2-Results report attached and acceptable with project specifications.
	3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.mohamed omar			A
QA/QC *	(K.K)			R
GARB**	Eng. Margrit magdy			
Employers Representative	Eng. Alaa Abd-Allatif		2024 29/3	AWC

* Designer

** Alignment/Bridges: Culvert only

Technical Report

Plate Loading Tests

KM 357+850, KM 357+875,
KM 357+900, KM 357+925,
and KM 357+950

(Prepared Subgrade)

Project

Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)




297.4

Prepared for

AL-Alamiaa Company

Al-Sharqia Governate, Egypt

(March 28, 2024)



1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by AL-Alamiaa Company to conduct 5 plate loading tests on the Prepared Subgrade of the Electric Express Train project at 5 locations (KM 357+850, KM 357+875, KM 357+900, KM 357+925, and KM 357+950) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Fady Tharwat of AL-Alamiaa Company. Field team members (Mr. Mohamed Mamdouh) from the working CETCU team visited the project site on March 28, 2024 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $28 \pm 1^\circ\text{C}$.
- The plate was carried out on a Prepared Subgrade (according to the company) at 5 points (KM 357+850, KM 357+875, KM 357+900, KM 357+925, and KM 357+950). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader Komatsu WA400.

3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 5 plate loading tests on the Prepared Subgrade of the Electric Express Train project were conducted at 5 locations (KM 357+850, KM 357+875, KM 357+900, KM 357+925, and KM 357+950) and the data collected at the 5 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location KM 357+850, while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+850)

Loading stage	Load (F)	Normal	Settleme
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.14
2	14.14	0.050	0.20
3	21.21	0.075	0.32
4	28.28	0.100	0.40
5	35.35	0.125	0.58
6	42.42	0.150	0.75
7	49.49	0.175	0.92
8	56.56	0.200	1.05
9	63.63	0.225	1.13
10	70.7	0.250	1.25
11	56.56	0.200	1.25
12	49.49	0.175	1.22
13	35.35	0.125	1.14
14	21.21	0.075	1.06
15	1.414	0.005	0.55


Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+850)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.55
1	7.07	0.025	0.72
2	14.14	0.050	0.81
3	21.21	0.075	0.86
4	28.28	0.100	0.93
5	35.35	0.125	1.00
6	42.42	0.150	1.08
7	49.49	0.175	1.12
8	56.56	0.200	1.18
9	63.63	0.225	1.26

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 357+850) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 357+875) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 357+900) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 357+925) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 357+950) is provided in Tables 13-15 and Figure 5.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+850)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	-0.03	0.58
a_1 (mm/(MN/m ²))	4.72	4.14
a_2 (mm/(MN ² /m ⁴))	2.12	-5.39
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	85.68	161.39
E_{v2}/E_{v1}	1.88	






Figure 1: Load-settlement data: plate loading test performed at (KM 357+850)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+875)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.21
2	14.14	0.050	0.31
3	21.21	0.075	0.38
4	28.28	0.100	0.45
5	35.35	0.125	0.66
6	42.42	0.150	0.84
7	49.49	0.175	0.95
8	56.56	0.200	1.17
9	63.63	0.225	1.30
10	70.7	0.250	1.47
11	56.56	0.200	1.47
12	49.49	0.175	1.43
13	35.35	0.125	1.28
14	21.21	0.075	0.53
15	1.414	0.005	0.00




Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+875)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.53
1	7.07	0.025	0.78
2	14.14	0.050	0.90
3	21.21	0.075	0.98
4	28.28	0.100	1.08
5	35.35	0.125	1.17
6	42.42	0.150	1.23
7	49.49	0.175	1.31
8	56.56	0.200	1.37
9	63.63	0.225	1.45

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+875)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.11	0.57
a_1 (mm/(MN/m ²))	3.21	6.20
a_2 (mm/(MN ² /m ⁴))	9.40	-10.79
$Ev = 1.5 / (a_1 + a_2 \cdot s_{0,MAX})$	80.93	128.57
Ev_2/Ev_1	1.59	




Figure 2: Load-settlement data: plate loading test performed at (KM 357+875)

Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+900)


Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.42
3	21.21	0.075	0.50
4	28.28	0.100	0.60
5	35.35	0.125	0.88
6	42.42	0.150	1.10
7	49.49	0.175	1.26
8	56.56	0.200	1.46
9	63.63	0.225	1.55
10	70.7	0.250	1.70
11	56.56	0.200	1.70
12	49.49	0.175	1.65
13	35.35	0.125	1.61
14	21.21	0.075	1.56
15	1.414	0.005	0.74

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+900)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.74
1	7.07	0.025	1.01
2	14.14	0.050	1.15
3	21.21	0.075	1.27
4	28.28	0.100	1.35
5	35.35	0.125	1.45
6	42.42	0.150	1.52
7	49.49	0.175	1.60
8	56.56	0.200	1.65
9	63.63	0.225	1.75

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+900)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.10	0.78
a_1 (mm/(MN/m ²))	5.87	7.12
a_2 (mm/(MN ² /m ⁴))	2.91	18.35
$EV = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$		119.13
EV_2/EV_1		






Figure 3: Load-settlement data: plate loading test performed at (KM 357+900)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+925)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.33
2	14.14	0.050	0.41
3	21.21	0.075	0.51
4	28.28	0.100	0.57
5	35.35	0.125	0.70
6	42.42	0.150	0.88
7	49.49	0.175	1.00
8	56.56	0.200	1.10
9	63.63	0.225	1.23
10	70.7	0.250	1.38
11	56.56	0.200	1.38
12	49.49	0.175	1.35
13	35.35	0.125	1.29
14	21.21	0.075	1.19
15	1.414	0.005	0.35

Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+925)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.35
1	7.07	0.025	0.66
2	14.14	0.050	0.82
3	21.21	0.075	0.95
4	28.28	0.100	1.03
5	35.35	0.125	1.14
6	42.42	0.150	1.20
7	49.49	0.175	1.28
8	56.56	0.200	1.32
9	63.63	0.225	1.39

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+925)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.23	0.40
a_1 (mm/(MN/m ²))	3.25	8.33
a_2 (mm/(MN ² /m ⁴))	5.46	-18.19
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	97.43	118.96
Ev_2/Ev_1	1.22	




Figure 4: Load-settlement data: Plate loading test performed at (KM 357+925)

Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+950)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.33
2	14.14	0.050	0.44
3	21.21	0.075	0.52
4	28.28	0.100	0.65
5	35.35	0.125	0.93
6	42.42	0.150	1.15
7	49.49	0.175	1.34
8	56.56	0.200	1.50
9	63.63	0.225	1.63
10	70.7	0.250	1.80
11	56.56	0.200	1.80
12	49.49	0.175	1.77
13	35.35	0.125	1.73
14	21.21	0.075	1.69
15	1.414	0.005	0.87

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+950)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.87
1	7.07	0.025	1.18
2	14.14	0.050	1.29
3	21.21	0.075	1.41
4	28.28	0.100	1.49
5	35.35	0.125	1.57
6	42.42	0.150	1.63
7	49.49	0.175	1.71
8	56.56	0.200	1.76
9	63.63	0.225	1.82

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+950)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.12	0.93
a_1 (mm/(MN/m ²))	5.95	7.18
a_2 (mm/(MN ² /m ⁴))	3.70	14.98
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	65.42	130.80
Ev_2/Ev_1		






Figure 5: Load-settlement data: plate loading test performed at (KM 357+950)



(أ.د/ خالد شندیل)
 مایع الشروع: م / السيد سيف
 شروق: انتظار الكهربائي السريع
 المتاح الخامس

4. Closure

Test results presented herein report the load-settlement data obtained from 5 plate loading tests conducted on the Prepared Subgrade of the Electric Express train project at 5 locations (KM 357+850, KM 357+875, KM 357+900, KM 357+925, and KM 357+950) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 357+850	85.68	161.39	1.88
KM 357+875	80.93	128.57	1.59
KM 357+900	68.21	119.13	1.75
KM 357+925	97.43	118.96	1.22
KM 357+950	65.42	130.80	2.00

- Note: Before interpreting these test results for future applications, the Prepared Subgrade in-situ variability between the testing locations should be considered.

Technical committee

Prof. Dr. Mohamed F. M. Fahmy




Lab Engineer

Mohamed A. Al-Najjar

Appendix A

استشاري الهندسة
د. / خالد محمد
مهندس المشروع / السيد سيف
مهندس الاختبار الكهربائي السريع
المختبر الخاص



Location of test site:	KM 357+850		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	28/3/2024
Diameter of loading plate	600		Time	10:30:00 AM 10:58:00 AM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	28°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.86	
	2	14.14	9.80	
	3	21.21	9.68	
	4	28.28	9.60	
	5	35.35	9.42	
	6	42.42	9.25	
	7	49.49	9.08	
	8	56.56	8.95	
	9	63.63	8.87	
	10	70.7	8.75	
Unloading Stage	11	56.56	8.75	
	12	49.49	8.78	
	13	35.35	8.86	
	14	21.21	8.94	
	15	1.414	9.45	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.45	
	1	7.07	9.28	
	2	14.14	9.19	
	3	21.21	9.14	
	4	28.28	9.07	
	5	35.35	9.00	
	6	42.42	8.92	
	7	49.49	8.88	
	8	56.56	8.82	
	9	63.63	8.74	

Location of test site:	KM 357+875		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	28/3/2024
Diameter of loading plate	600		Time	11:03:00 AM
				11:33:00 AM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	28°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.79	
	2	14.14	9.69	
	3	21.21	9.62	
	4	28.28	9.55	
	5	35.35	9.34	
	6	42.42	9.16	
	7	49.49	9.05	
	8	56.56	8.83	
	9	63.63	8.70	
	10	70.7	8.53	
Unloading Stage	11	56.56	8.53	
	12	49.49	8.57	
	13	35.35	8.66	
	14	21.21	8.72	
	15	1.414	9.47	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.47	
	1	7.07	9.22	
	2	14.14	9.10	
	3	21.21	9.02	
	4	28.28	8.92	
	5	35.35	8.83	
	6	42.42	8.77	
	7	49.49	8.69	
	8	56.56	8.63	
	9	63.63	8.55	

Location of test site:	KM 357+900		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	28/3/2024
Diameter of loading plate	600		Time	11:40:00 AM 12:08:00 PM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	28°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.70	
	2	14.14	9.58	
	3	21.21	9.50	
	4	28.28	9.40	
	5	35.35	9.12	
	6	42.42	8.90	
	7	49.49	8.74	
	8	56.56	8.54	
	9	63.63	8.45	
	10	70.7	8.30	
Unloading Stage	11	56.56	8.30	
	12	49.49	8.35	
	13	35.35	8.39	
	14	21.21	8.44	
	15	1.414	9.26	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.26	
	1	7.07	8.99	
	2	14.14	8.85	
	3	21.21	8.73	
	4	28.28	8.65	
	5	35.35	8.55	
	6	42.42	8.48	
	7	49.49	8.40	
	8	56.56	8.35	
	9	63.63	8.25	



وحدة اختبارات واستشارات الهندسة المدنية
 CIVIL ENGINEERING TESTING & CONSULTING UNIT

Location of test site:	KM 357+925		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	28/3/2024
Diameter of loading plate	600		Time	12:15:00 PM
				12:43:00 PM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	28°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.67	
	2	14.14	9.59	
	3	21.21	9.49	
	4	28.28	9.43	
	5	35.35	9.30	
	6	42.42	9.12	
	7	49.49	9.00	
	8	56.56	8.90	
	9	63.63	8.77	
	10	70.7	8.62	
Unloading Stage	11	56.56	8.62	
	12	49.49	8.65	
	13	35.35	8.71	
	14	21.21	8.81	
	15	1.414	9.65	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.65	
	1	7.07	9.34	
	2	14.14	9.18	
	3	21.21	9.05	
	4	28.28	8.97	
	5	35.35	8.86	
	6	42.42	8.80	
	7	49.49	8.72	
	8	56.56	8.68	
9	63.63	8.61		

Location of test site:	KM 357+950		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	28/3/2024
Diameter of loading plate	600		Time	13:00:00 PM 13:28:00 PM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	28°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.67	
	2	14.14	9.56	
	3	21.21	9.48	
	4	28.28	9.35	
	5	35.35	9.07	
	6	42.42	8.85	
	7	49.49	8.66	
	8	56.56	8.50	
	9	63.63	8.37	
	10	70.7	8.20	
Unloading Stage	11	56.56	8.20	
	12	49.49	8.23	
	13	35.35	8.27	
	14	21.21	8.31	
	15	1.414	9.13	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.13	
	1	7.07	8.82	
	2	14.14	8.71	
	3	21.21	8.59	
	4	28.28	8.51	
	5	35.35	8.43	
	6	42.42	8.37	
	7	49.49	8.29	
	8	56.56	8.24	
9	63.63	8.18		

MATERIAL INSPECTION REQUEST



الهيئة العامة
للمطرق والكباري
(GARB)



Contractor Company	EL ALAMIA COMPANY FOR GENERAL CONTRACTING			Designer Company	(K.K) Engineering Consulting Office						
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed omar		06/05/2024 (P-I-T SG5)	3:00 PM							
Received by GARB CONSULTANT	(K.K)		MIR	C1	C2	C3	DD	MM	YY	HH	MM
				357	EW	C5	7	5	24	12	0

CODE-3	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE 2				
Location to be Used	From	357+240	TO	357+320	
MAR & UIR Approval No	UIR-SG2(13)		Date	05/05/2024	
	M.A.R.SG4 REV1			06/01/2024	
Supplier Name	MAKKAH				
Test Requirement	PLT (DIN18134)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	3	07/05/2024	
2					
3					
4					
Comments by: K.K			Comments by: Eng. Alaa Abd-Allatif (ER)		
 1-The Plate load Test Result by third party is Approved.			1- PLT was carried out by third party lab (EJUST).		
			2-Results report attached and acceptable with project specifications.		
			3- Final approval is subject to above mentioned comments.		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.mohamed omar			A
QA/QC *	(K.K)			A
GARB**	Eng. Margrit magdy			
Employers Representative	Eng. Alaa Abd-Allatif		08/5	AWC

* Designer

** Alignment/Bridges: Culvert only

Technical Report

Plate Loading Tests

KM 357+245, KM 375+270,
and KM 357+295

(Prepared Subgrade 2.0)



Project

Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)

Prepared for

AL-Alamiaa Company

Al-Sharqia Governate, Egypt

(May 7, 2024)

مهندس الاستشاري الهندسي
(أ.د.) شامس قنديل
مدير المشروع / السيد سيد
مشروع: القطار الكهربائي السريع
المنطقة الخامسة



1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by AL-Alamiaa Company to conduct 3 plate loading tests on the Prepared Subgrade 2.0 of the Electric Express Train project at 3 locations (KM 357+245, KM 375+270, and KM 357+295) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Fady Tharwat of AL-Alamiaa Company. Field team members (Mr. Ahmed Sabry) from the working CETCU team visited the project site on May 7, 2024 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $21 \pm 1^\circ\text{C}$.
- The plate was carried out on a Prepared Subgrade 2.0 (according to the company) at 3 points (KM 357+245, KM 375+270, and KM 357+295). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy reaction loader Komatsu WA400.

3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 3 plate loading tests on the Prepared Subgrade 2.0 of the Electric Express Train project were conducted at 3 locations (KM 357+245, KM 375+270, and KM 357+295) and the data collected at the 3 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+245), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+245)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.29
2	14.14	0.050	0.39
3	21.21	0.075	0.49
4	28.28	0.100	0.59
5	35.35	0.125	0.70
6	42.42	0.150	0.84
7	49.49	0.175	1.00
8	56.56	0.200	1.11
9	63.63	0.225	1.25
10	70.7	0.250	1.43
11	56.56	0.200	1.43
12	49.49	0.175	1.35
13	35.35	0.125	1.27
14	21.21	0.075	1.17
15	1.414	0.005	0.40





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+245)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.40
1	7.07	0.025	0.64
2	14.14	0.050	0.78
3	21.21	0.075	0.90
4	28.28	0.100	1.00
5	35.35	0.125	1.13
6	42.42	0.150	1.19
7	49.49	0.175	1.29
8	56.56	0.200	1.36
9	63.63	0.225	1.43

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 357+245) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 375+270) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 357+295) is provided in Tables 7-9 and Figure 3.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+245)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.21	0.42
a_1 (mm/(MN/m ²))	3.25	7.19
a_2 (mm/(MN ² /m ⁴))	6.49	-12.40
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	92.42	109.94
Ev_2/Ev_1	1.19	






Figure 1: Load-settlement data: plate loading test performed at (KM 357+245)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 375+270)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.35
2	14.14	0.050	0.50
3	21.21	0.075	0.62
4	28.28	0.100	0.70
5	35.35	0.125	0.83
6	42.42	0.150	1.00
7	49.49	0.175	1.10
8	56.56	0.200	1.20
9	63.63	0.225	1.34
10	70.7	0.250	1.52
11	56.56	0.200	1.52
12	49.49	0.175	1.45
13	35.35	0.125	1.39
14	21.21	0.075	1.26
15	1.414	0.005	

Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 375+270)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.32
1	7.07	0.025	0.62
2	14.14	0.050	0.78
3	21.21	0.075	0.90
4	28.28	0.100	1.03
5	35.35	0.125	1.15
6	42.42	0.150	1.27
7	49.49	0.175	1.35
8	56.56	0.200	1.44
9	63.63	0.225	1.51

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 375+270)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.26	0.35
a_1 (mm/(MN/m ²))	4.41	8.40
a_2 (mm/(MN ² /m ⁴))	2.18	-14.82
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	90.73	95.93
Ev_2/Ev_1	1.06	




Figure 2: Load-settlement data: plate loading test performed at (KM 375+270)

Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 357+295)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.40
2	14.14	0.050	0.53
3	21.21	0.075	0.67
4	28.28	0.100	0.80
5	35.35	0.125	0.93
6	42.42	0.150	1.02
7	49.49	0.175	1.10
8	56.56	0.200	1.18
9	63.63	0.225	1.26
10	70.7	0.250	1.36
11	56.56	0.200	1.36
12	49.49	0.175	1.29
13	35.35	0.125	1.20
14	21.21	0.075	1.10
15	1.414	0.005	0.22

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 357+295)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.22
1	7.07	0.025	0.51
2	14.14	0.050	0.65
3	21.21	0.075	0.79
4	28.28	0.100	0.90
5	35.35	0.125	1.00
6	42.42	0.150	1.11
7	49.49	0.175	1.19
8	56.56	0.200	1.26
9	63.63	0.225	1.34

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 357+295)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.25	0.25
a_1 (mm/(MN/m ²))	6.21	8.00
a_2 (mm/(MN ² /m ⁴))	7.24	-14.63
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	103.63	103.63
Ev_2/Ev_1	1.01	1.01




Figure 3: Load-settlement data: plate loading test performed at (KM 357+295)



4. Closure

Test results presented herein report the load-settlement data obtained from 3 plate loading tests conducted on the Prepared Subgrade 2.0 of the Electric Express train project at 3 locations (KM 357+245, KM 375+270, and KM 357+295) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 357+245	92.42	109.94	1.19
KM 375+270	90.73	95.93	1.06
KM 357+295	102.84	103.63	1.01

- Note: Before interpreting these test results for future applications, the Prepared Subgrade 2.0 in-situ variability between the testing locations should be considered.

Technical committee

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar

استشاري الهندسة
أ.د. / محمد ف. م. فاهمي
مهندس / السيد سيف
شروع اختبار الكهربائي السريع
المنشأ الخامس



Appendix A


AK
مهندس / السيد
مهندس / السيد
مهندس / السيد
مهندس / السيد
مهندس / السيد



Location of test site:	KM 357+245		Field team	Mr.Ahmed Sabry
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	7/5/2024
Diameter of loading plate	600		Time	2:30:00 PM 2:58:00 PM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade 2.0			
Bedding material	---			
Temperature	21°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.71	
	2	14.14	9.61	
	3	21.21	9.51	
	4	28.28	9.41	
	5	35.35	9.30	
	6	42.42	9.16	
	7	49.49	9.00	
	8	56.56	8.89	
	9	63.63	8.75	
	10	70.7	8.57	
Unloading Stage	11	56.56	8.57	
	12	49.49	8.65	
	13	35.35	8.73	
	14	21.21	8.83	
	15	1.414	9.60	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.60	
	1	7.07	9.36	
	2	14.14	9.22	
	3	21.21	9.10	
	4	28.28	9.00	
	5	35.35	8.87	
	6	42.42	8.81	
	7	49.49	8.71	
	8	56.56	8.64	
	9	63.63	8.57	

Location of test site:	KM 375+270		Field team	Mr.Ahmed Sabry
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	7/5/2024
Diameter of loading plate	600		Time	3:03:00 PM
				3:31:00 PM
Lever ratio	1		Note: Komatsu WA400	
Type of Soil	Prepared Subgrade 2.0			
Bedding material	---			
Temperature	21°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.65	
	2	14.14	9.50	
	3	21.21	9.38	
	4	28.28	9.30	
	5	35.35	9.17	
	6	42.42	9.00	
	7	49.49	8.90	
	8	56.56	8.80	
	9	63.63	8.66	
	10	70.7	8.48	
Unloading Stage	11	56.56	8.48	
	12	49.49	8.55	
	13	35.35	8.61	
	14	21.21	8.74	
	15	1.414	9.68	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.68	
	1	7.07	9.38	
	2	14.14	9.22	
	3	21.21	9.10	
	4	28.28	8.97	
	5	35.35	8.85	
	6	42.42	8.73	
	7	49.49	8.65	
	8	56.56	8.56	
	9	63.63	8.49	

Location of test site:	KM 357+295		Field team	Mr.Ahmed Sabry	
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	7/5/2024	
Diameter of loading plate	600		Time	3:36:00 PM 4:24:00 PM	
Lever ratio	1		Note: Komatsu WA400		
Type of Soil	Prepared Subgrade 2.0				
Bedding material	---				
Temperature	21°C				
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)		
Loading Stage	0	1.414	10.00		
	1	7.07	9.60		
	2	14.14	9.47		
	3	21.21	9.33		
	4	28.28	9.20		
	5	35.35	9.07		
	6	42.42	8.98		
	7	49.49	8.90		
	8	56.56	8.82		
	9	63.63	8.74		
Unloading Stage	10	70.7	8.64		
	11	56.56	8.64		
	12	49.49	8.71		
	13	35.35	8.80		
	14	21.21	8.90		
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)		
	Reloading Stage	0	1.414	9.78	
		1	7.07	9.49	
		2	14.14	9.35	
		3	21.21	9.21	
		4	28.28	9.10	
		5	35.35	9.00	
		6	42.42	8.89	
7	49.49	8.81			
			8.74		
			8.66		



MATERIAL INSPECTION REQUEST																						

Contractor Company	EL ALAMIA COMPANY FOR GENERAL CONTRACTING				Designer Company	(K.K) Engineering Consulting Office							
Issued by Contractor	Name	Eng. Mohamed omar			Date/Serial Number	11/05/2024							
	Sign												
Received by GARB CONSULTANT	(K.K)				MIR	C1	C2	C3	DO	MM	YY	HH	MM
						356	EW	CS	12	5	24	12	0

CODE	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE 2				
Location to be Used	From	356+580	TO	356+720	
MAR & UIR Approval No	UIR-SG2(12)	Date	28/04/2024		
	M.A.R.SG4 REV1		06/01/2024		
Supplier Name	MAKKAH				
Test Requirement	PLT (DIN18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	6	07/05/2024	
2					
3					
4					
Comments by: K.K		Comments by: Eng. Alaa Abd-Allatif (ER)			
 1-The Plate load Test Result by third party is Approved. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.		1- PLT was carried out by third party lab (EJUST).			
		2-Results report attached and acceptable with project specifications.			
		3-Final approval is subject to above mentioned comments.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng.mohamed omar			A
QA/QC *	(K.K)			
GARB**	Eng. Margrit magdy			
Employers Representative	Eng. Alaa Abd-Allatif		13-5-2024	Awc

* Designer

** Alignment/Bridges: Culvert only



1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by AL-Alamiaa Company to conduct 6 plate loading tests on the Prepared Subgrade of the Electric Express Train project at 6 locations (KM 356+585, KM 356+610, KM 356+635, KM 356+660, KM 356+685, and KM 356+710) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Fady Tharwat of AL-Alamiaa Company. Field team members (Mr. Mohamed Mamdouh) from the working CETCU team visited the project site on May 12, 2024 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $22 \pm 1^\circ\text{C}$.
- The plate was carried out on a Prepared Subgrade (according to the company) at 6 points. The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose loader Komatsu 400.





3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 6 plate loading tests on the Prepared Subgrade of the Electric Express Train project were conducted at 6 locations (KM 356+585, KM 356+610, KM 356+635, KM 356+660, KM 356+685, and KM 356+710) and the data collected at the 6 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 356+585), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 356+585)

Loading stage	Load (F)	Normal	Settleme
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.16
2	14.14	0.050	0.30
3	21.21	0.075	0.42
4	28.28	0.100	0.49
5	35.35	0.125	0.55
6	42.42	0.150	0.65
7	49.49	0.175	0.75
8	56.56	0.200	0.86
9	63.63	0.225	1.00
10	70.7	0.250	1.19
11	56.56	0.200	1.19
12	49.49	0.175	1.14
13	35.35	0.125	1.07
14	21.21	0.075	0.92
15	1.414	0.005	0.32



الجامعة المصرية اليابانية للعلوم والتكنولوجيا
EJUST CETC Unit

مهندس / خالد قنديل
مدير المشروع / المهندس سيف
شروع: انقطاع الكبريتات
المقاييس والكبريتات
GINTech@ejust.edu.eg
Mobile: +201555631725




Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 356+585)

Loading stage	Load (F)	Normal stress (s_p)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.32
1	7.07	0.025	0.58
2	14.14	0.050	0.65
3	21.21	0.075	0.76
4	28.28	0.100	0.83
5	35.35	0.125	0.90
6	42.42	0.150	0.96
7	49.49	0.175	1.05
8	56.56	0.200	1.12
9	63.63	0.225	1.30

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 356+585) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 356+610) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 356+635) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 356+660) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 356+685) is provided in Tables 13-15 and Figure 5. The testing data corresponding to the sixth testing point (KM 356+710) is provided in Tables 16-18 and Figure 6.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 356+585)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.14	0.39
a_1 (mm/(MN/m ²))	2.68	4.72
a_2 (mm/(MN ² /m ⁴))	5.46	-4.35
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	111.21	123.77
Ev_2/Ev_1	1.11	







Figure 1: Load-settlement data: plate loading test performed at (KM 356+585)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 356+610)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.40
3	21.21	0.075	0.46
4	28.28	0.100	0.54
5	35.35	0.125	0.68
6	42.42	0.150	0.78
7	49.49	0.175	0.89
8	56.56	0.200	0.99
9	63.63	0.225	1.06
10	70.7	0.250	1.20
11	56.56	0.200	1.20
12	49.49	0.175	1.15
13	35.35	0.125	1.08
14	21.21	0.075	0.96
15	1.414	0.005	0.36



إستشارية الهندسة المدنية
(د.أ) خالد شندويل
مدير المشروع / السيد سيف
شروع: التقدير
CINTECH@ejust.edu.eg
Mobile: +201555631725



Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 356+610)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.36
1	7.07	0.025	0.63
2	14.14	0.050	0.78
3	21.21	0.075	0.86
4	28.28	0.100	0.92
5	35.35	0.125	0.98
6	42.42	0.150	1.05
7	49.49	0.175	1.11
8	56.56	0.200	1.15
9	63.63	0.225	1.22

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 356+610)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.21	0.42
a_1 (mm/(MN/m ²))	3.44	6.50
a_2 (mm/(MN ² /m ⁴))	2.06	-13.90
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	113.80	148.71
E_{v2}/E_{v1}	1.31	




Figure 2: Load-settlement data, plate loading test performed at (KM 356+610)



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 356+635)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.23
2	14.14	0.050	0.33
3	21.21	0.075	0.42
4	28.28	0.100	0.49
5	35.35	0.125	0.55
6	42.42	0.150	0.60
7	49.49	0.175	0.69
8	56.56	0.200	0.79
9	63.63	0.225	0.88
10	70.7	0.250	1.02
11	56.56	0.200	1.02
12	49.49	0.175	0.93
13	35.35	0.125	0.88
14	21.21	0.075	0.80
15	1.414	0.005	0.20

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 356+635)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.20
1	7.07	0.025	0.45
2	14.14	0.050	0.54
3	21.21	0.075	0.62
4	28.28	0.100	0.69
5	35.35	0.125	0.76
6	42.42	0.150	0.84
7	49.49	0.175	0.90
8	56.56	0.200	0.96
9	63.63	0.225	1.02

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 356+635)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.20	0.25
a_1 (mm/(MN/m ²))	2.31	5.47
a_2 (mm/(MN ² /m ⁴))	3.46	-9.55
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,max})$	141.63	146.03
Ev_2/Ev_1	1.03	





Figure 3: Load-settlement data: plate loading test performed at (KM 356+635)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 356+660)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.46
3	21.21	0.075	0.55
4	28.28	0.100	0.60
5	35.35	0.125	0.71
6	42.42	0.150	0.80
7	49.49	0.175	0.88
8	56.56	0.200	0.94
9	63.63	0.225	1.05
10	70.7	0.250	1.20
11	56.56	0.200	1.20
12	49.49	0.175	1.15
13	35.35	0.125	1.09
14	21.21	0.075	1.00
15	1.414	0.005	0.30



سبب الاستشاري الهندسي
(أ/د / خالد شحاتة)



Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 356+660)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.30
1	7.07	0.025	0.63
2	14.14	0.050	0.72
3	21.21	0.075	0.79
4	28.28	0.100	0.87
5	35.35	0.125	0.94
6	42.42	0.150	1.04
7	49.49	0.175	1.10
8	56.56	0.200	1.16
9	63.63	0.225	1.21

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 356+660)

Parameters	1st loading cycle	2nd loading cycle
($s_{0, \max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.25	0.38
a_1 (mm/(MN/m ²))	3.58	6.34
a_2 (mm/(MN ² /m ⁴))	0.30	-12.15
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0, \max})$	123.08	136.39
Ev_2 / Ev_1	1.11	




Figure 4: Load-settlement data: plate loading test performed at (KM 356+660)



Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 356+685)


Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.45
3	21.21	0.075	0.53
4	28.28	0.100	0.60
5	35.35	0.125	0.69
6	42.42	0.150	0.78
7	49.49	0.175	0.85
8	56.56	0.200	0.96
9	63.63	0.225	1.10
10	70.7	0.250	1.23
11	56.56	0.200	1.23
12	49.49	0.175	1.19
13	35.35	0.125	1.13
14	21.21	0.075	1.04
15	1.414	0.005	0.33

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 356+685)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.33
1	7.07	0.025	0.63
2	14.14	0.050	0.76
3	21.21	0.075	0.86
4	28.28	0.100	0.93
5	35.35	0.125	1.00
6	42.42	0.150	1.08
7	49.49	0.175	1.15
8	56.56	0.200	1.21
9	63.63	0.225	1.29

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 356+685)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.27	0.40
a_1 (mm/(MN/m ²))	2.92	6.74
a_2 (mm/(MN ² /m ⁴))	3.40	-13.11
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$		129.88
Ev_2/Ev_1		



1.09
أ.أ. / خالد شحاتة
مهندس استشاري الهندسة المدنية




Figure 5: Load-settlement data: plate loading test performed at (KM 356+685)

Table 16: Load-settlement data obtained at the first loading and unloading stages of the

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m^2	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.28
2	14.14	0.050	0.39
3	21.21	0.075	0.46
4	28.28	0.100	0.53
5	35.35	0.125	0.60
6	42.42	0.150	0.66
7	49.49	0.175	0.71
8	56.56	0.200	0.78
9	63.63	0.225	0.83
10	70.7	0.250	0.92
11	56.56	0.200	0.92
12	49.49	0.175	0.85
13	35.35	0.125	0.78
14	21.21	0.075	0.70
15	1.414	0.005	0.07






Table 17: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 356+710)

Loading stage	Load (F)	Normal stress (s_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.07
1	7.07	0.025	0.40
2	14.14	0.050	0.49
3	21.21	0.075	0.56
4	28.28	0.100	0.60
5	35.35	0.125	0.69
6	42.42	0.150	0.75
7	49.49	0.175	0.80
8	56.56	0.200	0.86
9	63.63	0.225	0.92

Table 18: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 356+710)

Parameters	1st loading cycle	2nd loading cycle
($s_{0,max}$) MN/m ²	0.25	0.25
a_0 (mm)	0.22	0.16
a_1 (mm/(MN/m ²))	3.28	5.94
a_2 (mm/(MN ² /m ⁴))	-2.18	-12.09
$Ev = 1.5 r / (a_1 + a_2 \cdot s_{0,MAX})$	164.75	153.99
Ev_2/Ev_1	0.93	




Figure 6: Load-settlement data: plate loading test performed at (KM 356+710)



4. Closure

Test results presented herein report the load-settlement data obtained from 6 plate loading tests conducted on the Prepared Subgrade of the Electric Express train project at 6 locations (KM 356+585, KM 356+610, KM 356+635, KM 356+660, KM 356+685, and KM 356+710) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 356+585	111.21	123.77	1.11
KM 356+610	113.80	148.71	1.31
KM 356+635	141.63	146.03	1.03
KM 356+660	123.08	136.39	1.11
KM 356+685	119.27	129.88	1.09
KM 356+710	164.75	153.99	0.93

• **Note:** Before interpreting these test results for future applications, the Prepared Subgrade in-situ variability between the testing locations should be considered.

Technical committee

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer


Mohamed A. Al-Najjar





Appendix A

أ. ك. ك. / (م. ك. ك.)
م. ك. ك. / السيد م. ك. ك.
م. ك. ك. / السيد م. ك. ك.
م. ك. ك. / السيد م. ك. ك.





Location of test site:	KM 356+585		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	12/5/2024
Diameter of loading plate	600		Time	12:30:00 PM 12:58:00 PM
Lever ratio	1		Note: Komatsu 400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	22°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.84	
	2	14.14	9.70	
	3	21.21	9.58	
	4	28.28	9.51	
	5	35.35	9.45	
	6	42.42	9.35	
	7	49.49	9.25	
	8	56.56	9.14	
	9	63.63	9.00	
	10	70.7	8.81	
Unloading Stage	11	56.56	8.81	
	12	49.49	8.86	
	13	35.35	8.93	
	14	21.21	9.08	
	15	1.414	9.68	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.68	
	1	7.07	9.42	
	2	14.14	9.35	
	3	21.21	9.24	
	4	28.28	9.17	
	5	35.35	9.10	
	6	42.42	9.04	
	7	49.49	8.95	
	8	56.56	8.88	
	9	63.63	8.70	

Location of test site:	KM 356+610		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	12/5/2024
Diameter of loading plate	600		Time	1:10:00 PM 1:38:00 PM
Lever ratio	1		Note: Komatsu 400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	22°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.70	
	2	14.14	9.60	
	3	21.21	9.54	
	4	28.28	9.46	
	5	35.35	9.32	
	6	42.42	9.22	
	7	49.49	9.11	
	8	56.56	9.01	
	9	63.63	8.94	
Unloading Stage	10	70.7	8.80	
	11	56.56	8.80	
	12	49.49	8.85	
	13	35.35	8.92	
	14	21.21	9.04	
Reloading Stage	15	1.414	9.64	
	0	1.414	9.64	
	1	7.07	9.37	
	2	14.14	9.22	
	3	21.21	9.14	
	4	28.28	9.08	
	5	35.35	9.02	
	6	42.42	8.95	
	7	49.49	8.89	
	8	56.56	8.85	
9	63.63	8.78		

Location of test site:	KM 356+635		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	12/5/2024
Diameter of loading plate	600		Time	1:45:00 PM 2:13:00 PM
Lever ratio	1		Note: Komatsu 400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	22°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.77	
	2	14.14	9.67	
	3	21.21	9.58	
	4	28.28	9.51	
	5	35.35	9.45	
	6	42.42	9.40	
	7	49.49	9.31	
	8	56.56	9.21	
	9	63.63	9.12	
Unloading Stage	10	70.7	8.98	
	11	56.56	8.98	
	12	49.49	9.07	
	13	35.35	9.12	
	14	21.21	9.20	
Unloading Stage	15	1.414	9.80	
	16	1.414	9.80	
	17	7.07	9.55	
	18	14.14	9.46	
	19	21.21	9.38	
Reloading Stage	20	28.28	9.31	
	21	35.35	9.24	
	22	42.42	9.16	
	23	49.49	9.10	
	24	56.56	9.04	
	25	63.63	8.98	
	26	70.7	8.98	
	27	77.78	8.98	

Location of test site:	KM 356+660		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	12/5/2024
Diameter of loading plate	600		Time	2:20:00 PM 2:48:00 PM
Lever ratio	1		Note: Komatsu 400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	22°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.70	
	2	14.14	9.54	
	3	21.21	9.45	
	4	28.28	9.40	
	5	35.35	9.29	
	6	42.42	9.20	
	7	49.49	9.12	
	8	56.56	9.06	
	9	63.63	8.95	
	10	70.7	8.80	
Unloading Stage	11	56.56	8.80	
	12	49.49	8.85	
	13	35.35	8.91	
	14	21.21	9.00	
	15	1.414	9.70	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.70	
	1	7.07	9.37	
	2	14.14	9.28	
	3	21.21	9.21	
	4	28.28	9.13	
	5	35.35	9.06	
	6	42.42	8.96	
	7	49.49	8.90	
	8	56.56	8.84	
		63.63	8.79	

Location of test site:	KM 356+685		Field team	Mr.Mohamed Mamdouh
Project title:	Electric Express Train Project - AL-Alamiaa Company		Date:	12/5/2024
Diameter of loading plate	600		Time	2:55:00 PM 3:23:00 PM
Lever ratio	1		Note: Komatsu 400	
Type of Soil	Prepared Subgrade			
Bedding material	---			
Temperature	22°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.70	
	2	14.14	9.55	
	3	21.21	9.47	
	4	28.28	9.40	
	5	35.35	9.31	
	6	42.42	9.22	
	7	49.49	9.15	
	8	56.56	9.04	
	9	63.63	8.90	
	10	70.7	8.77	
Unloading Stage	11	56.56	8.77	
	12	49.49	8.81	
	13	35.35	8.87	
	14	21.21	8.96	
	15	1.414	9.67	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.67	
	1	7.07	9.37	
	2	14.14	9.24	
	3	21.21	9.14	
	4	28.28	9.07	
	5	35.35	9.00	
	6	42.42	8.92	
	7	49.49	8.85	
	8	56.56	8.79	
	9	63.63	8.71	

63.63