

قائمة الكميات الواردة بالمستخلص جاري (1)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
(قطاع وادي النطرون / برج العرب) أعمال سن الفلتر
لتنفيذ المسافة من الكم 308.300 إلى الكم 309.150 بطول 0.850 كم (بالأمر المباشر).

بند (1-1):

بالمتر المكعب أعمال توريد وفرش طبقة فلتر من الأحجار الصلبة المتدرجة ناتج تكسير كسارات والمطابقة للمواصفات وأقصى حجم حبيبي ما بين 20 مم إلى 75 مم وألا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع وهي أحجار مقاس سن: 1: 2: 4 أو سن: 6 بنسبة 1: 1: 1 وألا يقل معامل المرونة EV2 من تجربة لوح التحميل عن 50 ميجا يسكال وألا يزيد نسبة الفاقد بجهاز لوس أنجلوس عن 45% والفئة تشمل أعمال التجارب المعملية والبند يشمل اجراء التجارب المعملية والحقلية طبقاً لأصول الصناعة الممتازة وتقرير الاستشاري وتعليمات المهندس المشرف.

- لمسافة نقل 20 كم.

- الفئة شاملة قيمة المادة المحجيرة.

- يتم احتساب 1.3 جنية للكم بالزيادة أو النقصان

السعر خلال شهر يونيو 2023 طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ 2024-6

تنفيذ : "شركة أورانج للاستيراد والتصدير"

عقد رقم (2025/2024/594)

مقدار العمل السابق :		0.0	3م
مسلسل	الموقع الكيلومتری		الكمية (3م)
	من الكم	الى الكم	
1	308+300	309+150	1634.94
	اجمالي الكمية الهندسي بالقطاع (3م)		1634.94
	اجمالي الكمية بعد احتساب نسبة غرز 25% (3م)		2043.68
	الاجمالي خلال فترة المستخلص الحالية (3م)		2043.68

مهندس الهيئة
م / أحمد جلال عبد السلام

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمد عبد الحفيظ

م / محمد خليل

م / محمد عبد الحفيظ

قائمة الكميات الواردة بالمستخلص جاري (1)

استناد أعمال الجسر الترابي للخط الأول لمشروع القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
(قطاع وادي النطرون / برج العرب) أعمال سن القلتر
لتنفيذ المسافة من الكم 308.300 إلى الكم 309.150 بطول 0.850 كم (بالأمر المباشر).

علاوة بند (1-1) علاوة مسافة النقل 162 كم .

تنفيذ : "شركة أورنج للاستيراد والتصدير"
عقد رقم (2025/2024/594)

مقدار العمل السابق :	0.0	3م
----------------------	-----	----

مستسل	الموقع الكيلومري		الطول (متر)	الكمية (م3)
	من الكم	إلى الكم		
1	308+300	309+150	850	1634.94
اجمالي الكمية الهندسي بالقطاع (م3)				
اجمالي الكمية بعد احتساب نسبة غرز 25% (م3)				
				2043.68

2043.68	الاجمالي خلال فترة المستخلص الحالية (م3)
---------	--

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مكتب أ.د/ خالد قنديل
م / هشام محمد صبري



مكتب XYZ

م / محمد خليل



مهندس الشركة
م / محمد علي العول



قائمة الكميات الواردة بالمستخلص جاري (1)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح)
(قطاع وادي النطرون / برج العرب) أعمال سن القنطرة
لتنفيذ المسافة من الكم 308.300 إلى الكم 309.150 بطول 0.850 كم (بالأمر المباشر).
علاوة بند (1-1) علاوة تحصيل رسوم الكارثة والموازن طبقا لللائحة الشركة الوطنية.

تنفيذ : "شركة أورانج للاستيراد والتصدير"

عقد رقم (2025/2024/594)


مقدار العمل السابق :		0.00	3م
مسلسل	الموقع الكيلومتری		الكمية (م3)
	من الكم	إلى الكم	
1	306+860	307+310	1634.94
اجمالي الكمية الهندسي بالقطاع (م3)			1634.94
اجمالي الكمية بعد احتساب نسبة غرز 25% (م3)			2043.68
الاجمالي خلال فترة المستخلص الحالية (م3)			2043.68

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل



القطار الكهربائي السريع

المنطقة الخامسة - غرب الدلتا

(الإسكندرية - مرسى مطروح)

السيد المهندس / نائب رئيس الهيئة للتنفيذ و المناطق

تحية طيبة وبعد ،،،

بالإحالة إلى مشروع القطار الكهربائي السريع القطاع الرابع (قطاع وادي النطرون/برج العرب/الاسكندرية).

نتشرف بأن نرسل لسيادتكم المقايضة المعدلة لبنود أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع (العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب) أعمال سن الفلتر لتنفيذ المسافة من الكم 308.300 إلى الكم 309.150 بطول 0.850 كم (بالأمر المباشر).

عقد رقم (2025/2024/594)

تنفيذ : "شركة أورانج للاستيراد والتصدير".

برجاء من سيادتكم التفضل بالموافقة والتوجيه بالازم.

و تفضلوا بقبول فائق الاحترام ،،،

٢١

رئيس الإدارة المركزية

منطقة غرب الدلتا

الإسكندرية - مرسى مطروح

صيد مهندس /

"هاني محمد محمود طه"

المقايضة المعدلة لأعمال الجسر الترابي للخط الأول لمشروع القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العظمين - مطروح) (قطاع وادي النطرون / برج العرب) أعمال سن الفلتر
لتنفيذ المسافة من الكم 308.300 إلى الكم 309.150 بطول 0.850 كم (بالأمر العياشر).
عقد رقم (2025/2024/594)
تنفيذ "شركة أورنج للتصدير والتصدير"

رقم البند	بيان الأعمال	الوحدة	الكمية	القيمة	الاجمالي
1	أعمال الردم				
1-1	بالمتر المكعب أعمال توريد وفرش طبقة فلتر من الأحجار الصلبة المتكسرة ناتج تكسير كسرات والمطابقة للمواصفات والقصى حجم حبيبي ما بين 20 مم إلى 75 مم ولا يزيد نسبة العار من ملخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع وهي احجار مقاس 1: 2: 4 من 4 أو 6 بنسبة 1: 1: 1 والايقل معامل المرونة EV2 من تجربة لوح التحميل عن 50 ميجاباسكال ولا يزيد نسبة الفلث بجهز لوس الجلوس عن 45% والفلة تشمل أعمال التجارب المعجلة والبند يشمل اجراء التجارب المعجلة والحقلي طبقا لاصول الصناعة المعمرة وتقرير الاستشاري وتعليمات المهندس المشرف . - لمسافة نقل 20 كم . - الفلة شاملة قيمة المادة المحجورة. - يتم احتساب 1.3 جنية لكل 1 كم بالزيادة او النقصان .				
	السعر خلال شهر يونيو 2023 طبقاً للمفاوضة بتاريخ 2024-06	م3	15185.0	349.00	5,299,565.00
	علاوة مسافة النقل 162 كم . $184.6 = 1.3 * (162 - 20)$	م3	15185.0	184.60	2,803,151.00
	علاوة تحصيل رسوم الكارثة والموازن طبقاً للائحة الشركة الوطنية.	م3	15185.0	25.00	379,625.00
	الاجمالي				8,482,341.00
ثمان ملايين وأربعمائة واثان وثمانون ألفاً وثلاثمائة وواحد وأربعون جنيهاً مصرياً فقط لا غير					
* يرجى العلم بان الفئات المذكورة طبقاً للمفاوضة الخاصة بالقطاع الرابع بتاريخ 2024-06					

الهيئة العامة للطرق والكباري
مدير عام المشروعات
د/ محمد حسني فياض

الهيئة العامة للطرق والكباري
مدير المشروع
د/ احمد جلال عبد السلام

المكتب الاستشاري الهندسي أ.د خالد فتدويل
مدير المشروع
د/ هشام محمد صبري

الشركة المنفذة
م/ محمد شحاتي
د/ محمد شحاتي
ORANGE COMPANY
EXPORT & IMPORT
2019/11/23

رئيس الإدارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عميد مهندس /
"هاني محمد محمود طه"

القطاع الرابع (الإسكندرية)
القطاع الكهربائي السريع
م/ هشام محمد صبري
ORANGE COMPANY
EXPORT & IMPORT
2019/11/23

محضر استلام موقع عملية

العملية:

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع (العين المسخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب) أعمال سن الفلتر لتنفيذ المسافة من الكم 308.300 إلى الكم 309.150 بطول 0.850 كم (بالأمر المباشر).

تنفيذ: شركة "أورانج للاستيراد والتصدير"

استشاري المشروع: المكتب الاستشاري الهندسي (أ.د/خالد قنديل)

إشراف: المنطقة الخامسة - منطقة غرب الدلتا

طبقا للعقد رقم (2025-2024-594) بتاريخ (2024/12/24)

أنه في يوم الاثنين الموافق 2025/02/10 اجتمع كل من:

- | | |
|---|---|
| 1- السيد المهندس / محمد حسني فياض | مدير عام المشروعات - الهيئة العامة للطرق والكباري |
| 2- السيد المهندس / أحمد جلال عبد السلام | مهندس العملية - الهيئة العامة للطرق والكباري |
| 3- السيد المهندس / هشام محمد صبري | استشاري المشروع (أ.د خالد قنديل) |
| 4- السيد المهندس / محمد فتحي الغول | مدير مشروع - شركة أورانج للاستيراد والتصدير |

وذلك للمرور على مسار العملية المذكورة عالية لاستلام الموقع.

وقد تبين أن الموقع خالي من العوائق الظاهرية ويسمح بالبدء في التنفيذ وبناء عليه يعتبر تاريخ 2025/02/10 هو تاريخ استلام الموقع وبدء أعمال الإشراف بالعملية.

واقفل المحضر علي ذلك ووقع الحضور.

التوقيعات:

4- محمد منجي الغول

3-

2- أحمد جلال

1-

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد مهندس /

"هاني محمد محمود طه"

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Technical report

of Plate Loading Test (DIN 18134)

General Consultant	:	SYSTRA
Supervisor	:	الهيئة العامة للطرق والكباري
Contractor	:	شركة اورانج للمقاولات العمومية
Project	:	Electric Express Train - القطاع الرابع
Sample	:	Crushed aggregate filter
		St(307+420)to(307+440)
Stations	:	St(306+030)to(306+050)
		St(308+880)to(308+910)
Date of Test	:	1/12/2024
R-Code	:	250 - 6

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil.

The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on top of it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio was equal to 1.
- 5- The temperature at the time of the test was 25°.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate was bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction loading system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regims were applied according to DIN 18134 for the plate load test to estimate the resilient modulus
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased only to the penultimate stage of the first cycle.



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(307+430)

600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.15
2	14.14	0.050	0.29
3	21.21	0.075	0.35
4	28.28	0.100	0.45
5	35.35	0.125	0.70
6	42.42	0.150	0.81
7	49.49	0.175	1.02
8	56.56	0.200	1.30
9	63.63	0.225	1.60
10	70.7	0.250	1.87
11	56.56	0.200	1.86
12	49.49	0.175	1.85
13	35.35	0.125	1.74
14	21.21	0.075	1.61
15	1.414	0.005	0.98

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.98
16	7.07	0.025	1.05
17	14.14	0.050	1.11
18	21.21	0.075	1.27
19	28.28	0.100	1.35
20	35.35	0.125	1.45
21	42.42	0.150	1.61
22	49.49	0.175	1.70
23	56.56	0.200	1.77
24	63.63	0.225	1.83

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0, max})$ MN/m ²	0.250	0.250
a_0 (mm)	0.130	0.922
a_1 (mm/(MN/m ²))	1.235	4.500
a_2 (mm/(MN ² /m ⁴))	23.040	-1.743
$Ev = 1.5 \sigma / (a_0 + a_1 \sigma + a_2 \sigma^2)$	64.34	110.71
$Ev2/Ev1$	1.72	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_s Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_0 Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(306+040)

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.10
2	14.14	0.050	0.13
3	21.21	0.075	0.21
4	28.28	0.100	0.37
5	35.35	0.125	0.51
6	42.42	0.150	0.75
7	49.49	0.175	0.93
8	56.56	0.200	1.13
9	63.63	0.225	1.33
10	70.7	0.250	1.45
11	56.56	0.200	1.43
12	49.49	0.175	1.36
13	35.35	0.125	1.30
14	21.21	0.075	1.19
15	1.414	0.005	0.77

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.77
16	7.07	0.025	0.92
17	14.14	0.050	0.98
18	21.21	0.075	1.08
19	28.28	0.100	1.13
20	35.35	0.125	1.20
21	42.42	0.150	1.29
22	49.49	0.175	1.39
23	56.56	0.200	1.49
24	63.63	0.225	1.61

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0, max})$ MN/m ²	0.250	0.250
a_0 (mm)	-0.052	0.799
a_1 (mm/(MN/m ²))	3.387	3.209
a_2 (mm/(MN ² /m ⁴))	12.146	1.313
$E_v = 1.5 \pi (a_1 + a_2 \cdot \sigma_{0, max})$	70.06	127.23
E_v2/E_v1	1.82	



ALBADRY CONSULTING

Geology Engineering and Quality Control
 Dr. MOHAMED MOSTAFA BADRY
 Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة
 دكتور استشاري/محمد مصطفى بدرى
 ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(308+900)

600

Table 7: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.05
2	14.14	0.050	0.17
3	21.21	0.075	0.33
4	28.28	0.100	0.46
5	35.35	0.125	0.65
6	42.42	0.150	0.80
7	49.49	0.175	0.98
8	56.56	0.200	1.14
9	63.63	0.225	1.30
10	70.7	0.250	1.45
11	56.56	0.200	1.44
12	49.49	0.175	1.43
13	35.35	0.125	1.40
14	21.21	0.075	1.28
15	1.414	0.005	1.15

Table 8: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	1.15
16	7.07	0.025	1.25
17	14.14	0.050	1.36
18	21.21	0.075	1.50
19	28.28	0.100	1.61
20	35.35	0.125	1.74
21	42.42	0.150	1.84
22	49.49	0.175	1.88
23	56.56	0.200	1.95
24	63.63	0.225	2.05

Table 9: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0,max}$) MN/m ²	0.250	0.250
s_0 (mm)	-0.110	1.144
a_1 (mm/(MN/m ²))	5.750	5.267
a_2 (mm/(MN ² /m ⁴))	2.203	-5.636
$E_v = 1.5 \text{ of } (a_1 + a_2 \cdot \sigma_{0,max})$	71.42	116.63
$E_v/2(\text{ksi})$	1.63	



ALBADRY CONSULTING

Geology Engineering and Quality Control
 Dr. MOHAMED MOSTAFA BADRY
 Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 3: Load-settlement curve, fitting curves according to Table 7 and Table 8 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_c Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusions:

The present test results which obtained from the plate loading tests of the native soil on Crushed aggregate filter layer of the electric express train project at location St(307+420) to (307+440) - St(306+030) to (306+050) - St(308+880) to (308+910) in accordance to the German standard , DIN 18134 are illustrated in table 10 .

Table 10 :Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
St(307+430)	64.34	110.71	1.72
St(306+040)	70.06	127.23	1.82
St(308+900)	71.42	116.63	1.63

Geotechnical Consultant

Dr / Mohamed Mostafa Badry



Contractor Company	Orange for Import & Export and General Contracting Company				Designer Company				(KK) Engineering Consulting Office				
Issued by Contractor	Name		Sign		Date/Serial Number				Time				
	Eng: Mohamed Fathy				07-04-2024 (OR-M.A 089)				09:30 AM				
Received by ER	Eng: Gaber Ibrahim				MAR	C1	C2	C3	DO	MM	YY	HH	MM
						308	EW	CS	07	04	24	09	30

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Stockpile of Dolomitic Crushed Aggregates. (Filter Layer)		
Location to be Used	Station 308+700		
Sample only	Yes	Materials Type	Filter layers
Supplier Name	Rateb	Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Prequalification reference		Test Samples Results	Approved
Reference Photos	No	Other	
Comments by: Eng. Hesham Sabry (KK)		Comments by: Eng. Gaber Ibrahim (ER)	
1. تم إجراء الاختبارات المعملية بمكتب معامل الإستشارات الهندسية (CEL) . 2. وتم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.		1- All tests were carried by by (Consulting Engineer Bureau & Laboratories), Depended on samples submitted by material engineer for both contractor and and GARB consultant. 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng: Mohamed Fathy		25-04-2024	A
QA/QC *	Eng: Hesham Sabry			
GARB**	Eng: Ahmed Galal			
Employers Representative	Eng: Gaber Ibrahim			

* Designer

** Alignment/Bridges: Culvert only

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 308+700
Type of sample : Water Backfill
Delivery Date : 07/04/2024
Reporting Date : 25/04/2024
Reporting No. : 008
Sample No. : 01

Dear Gentleman,

Attached here with the Water Backfill delivered on 07/04/2024

Materials test

1. Sieve analysis according to ASTM C-136.
2. Material finer than sieve No. 200 according ASTM D-1140.
3. Specific Gravity & Absorption according to ASTM C-127 & D 6473.
4. Los Anglos according to ASTM C-131.
5. Organic Content according to ASTM D-2974.


Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken.


Signature: **CEL**
مكتب معامل الاستشارات الهندسية
المصاحف الهندسية
.....
أحمد محمد أحمد - المهندس - حارس

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 308+700
Type of sample : Water Backfill
Delivery Date : 07/04/2024
Reporting Date : 25/04/2024
Reporting No. : 008
Sample No. : 01

Results of sieve analysis according to ASTM C-136.

Sieve Size (mm)	Passing %	Job specification limits (ASTM C-136)	
		Min.	Max.
75.0	100	100	100
50.0	100	75	100
37.5	91.0	---	---
25.0	63.5	---	---
19.0	40.3	---	---
12.5	21.2	---	---
9.5	17.5	15	25
4.75	7.8	0	10
0.075	1.3	0	5




The test results are () ☒ Comply ☐ Not Comply) with specifications limits.

Signature / 02 (الساحيل الشمالي)
المرور والرجوع + كمرات التفتيش + المراسلة + المراسلة + المراسلة

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 308+700
Type of sample : Water Backfill
Delivery Date : 07/04/2024
Reporting Date : 25/04/2024
Reporting No. : 008
Sample No. : 01

**Materials finer than 75 μ m (no.200) sieve
by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ M (No.200)	1.3


مكتب معامل الاستشارات الهندسية
الساحل الشمالي 02
Signature: 

3

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 308+700
Type of sample : Water Backfill
Delivery Date : 07/04/2024
Reporting Date : 25/04/2024
Reporting No. : 008
Sample No. : 01

Results of Specific Gravity and Absorption
of Course Aggregate
ASTM C127 & D 6473

Test	Results
Bulk Specific Gravity (OD)	2.53
Bulk Specific Gravity (SSD)	2.54
Apparent Specific Gravity.	2.62
Absorption %	1.74

Note:

- (OD) Refer to Oven Dry.
- (SSD) Refer to Saturated Surface Dry.

Signature / 
الساحل الشمالي
القاهرة

4

3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



٣ ش، الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Orange Company
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Location : St. 308+700
Type of sample : Water Backfill
Delivery Date : 07/04/2024
Reporting Date : 25/04/2024
Reporting No. : 008
Sample No. : 01

RESISTANCE TO DEGRADATION
OF SMALL SIZE AGGREGATE BY ABRASION
AND IMPACT IN LOS ANGELES MACHINE
ASTM C-131

Test	Results
Amount of loss by abrasion and impact (%) Coarse aggregate	27.8

- According to Project Specs:
The amount of loss by abrasion and impact for moderate weathering
- Shall not exceed 45% (when Subjected to 500 revolutions)

The test results is (☒ Comply ☐ Not Comply) with specifications limits.

Signature