



مركز الاستشارات الهندسية
للنقل والممرات والممرات
(مركز مواصلات)
دكتور/ محمد الجندوب



المركبات
للنقل والممرات
(مركز مواصلات)



وزارة النقل



**مشروع القطار الكهربائي فائق السرعة قطاع (العلمين - فوكة)
المقاييس التقديرية لبيود الاعمال لتنفيذ شركة صين رايز الجاه برج العرب
القطاع من المحطة ٤٤٧+٦٠٠ الى المحطة ٤٤٨+٦٠٠**

رقم البند	بيان الأصل	الوحدة	الكمية	ثمنه	الإجمالي
٢.١	بالعشر المكعب اعمال توريد وجرش طبقة أساس من الأحجار الصلبة المترجعة ناتج تسوير الكسرات والمنطقة للمواصلات والقصى حجم للحبيبات ما بين ٣١.٥ مم الى ٤٠ مم والا تزيد نسبة العزل من مثقل ٢٠٠ عن ٥ % والنسبة الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كالفورنيا عن ٨٠ % والا تزيد نسبة نسبة الفلاد بجهاز نوس الجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % والا يقل معامل المرونة (EV2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال ويتم فردها على طيقتين باستخدام الآلات التسوية الحديثة على الا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراست للوصول الى القصى كثافة جافة (لا تقل عن ١٠٠ % من الكثافة المعملية والفلد تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا لمواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف	م ^٣	١١١١٣.٨١	٢٩٨	٣.٣١١.٩١٧
	مسافة النقل ٢٠ كم يتم احتساب علاوة ١.٢ جنيه لكل ١ كم بالزيادة او التقصان . السعر يشمل قيمة المواد المحجيرة طبقا لافادة المنطقة بهذا القطاع (٦) من الكم ٣٩٥ الى الكم ٥٠٤ .				
	علاوة مسافة النقل ١٨٢ كم				٢.١٦٠.٥٢٦
	علاوة تحصيل رسوم الكارتة والموازين طبقا لللائحة الشركة الوطنية				٢٧٧.٨٤٥
	الإجمالي				٢.٠٠٠.٠٠٠
	(عشرون مليون جنيه فقط لآخر)				

مدير عام المشروعات (الهيئة)

م / محمد حسني فياض

مدير المشروع (الهيئة)

م / ابراهيم الحنوكي

مدير المشروع الاستشاري

م / مصطفى نجم

مدير المشروع المقاول

م / محمد رجب سعيد

بموجب
مركز الاستشارات الهندسية
للنقل والممرات والممرات
(مركز مواصلات)
دكتور/ محمد الجندوب
عقيد مهندس /
" هاني محمد محمود طه "

م / محمد حسني فياض
ب ب ض : ٣٨٢٩٢
٧٠٨ ٦١٠ - ٣٦٩
الهيئة العامة للطرق والكباري
الإدارة المركزية للشؤون المالية والإدارية



Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240): (448+600)
Delivery Date : 01/03/2023
Reporting Date : 07/03/2023
Reporting No. : 50
Sample No. : 02

Dear Gentleman,

Attached here with the Prepared Subgrade delivered on 01/03/2023

Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according ASTM D-1140.
3. Liquid limits and plasticity index of soil according to D-4318.
4. Proctor Test according to D-1557
5. CBR according to ASTM D-1883
6. Los Anglos according to ASTM C-131.


Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken

Signature / 

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 01/03/2023
Reporting Date : 07/03/2023
Reporting No. : 50
Sample No. : 02

Results of sieve analysis according to ASTM D-422.

Sieve Size (mm)	Passing %	Job specification limits (ASTM D-422)	
		Min.	Max.
125	100	100	100
100	100	90	100
75	100	75	100
50	93.9	--	--
37.5	87.3	50	100
25	81.5	--	100
19	70.1	20	75
12.5	28.4	--	--
9.5	26.8	15	60
4.75	22.0	--	--
2.00	19.8	0	35
0.425	12.0	0	--
0.075	5.7	0	12



The test results are ☒ Comply - ☐ Not Comply with specifications limits.

Signature /

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 01/03/2023
Reporting Date : 07/03/2023
Reporting No. : 50
Sample No. : 02

**Materials finer than 75 μ m (no.200) sieve
by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ m (No.200)	5.7

Signature /



Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 01/03/2023
Reporting Date : 07/03/2023
Reporting No. : 50
Sample No. : 02

Test Results of California Bearing Ratio on Base Materials
ASTM D 1883

penetration		stress on piston (Mpa)
mm	Inch	
0.64	0.025	2.84
1.27	0.050	3.10
1.91	0.075	3.35
2.54	0.100	3.66
3.18	0.125	3.94
3.81	0.150	4.11
4.45	0.175	4.24
5.08	0.200	4.41
5.71	0.225	4.55
6.35	0.250	4.69

CBR Result	Stress (Mpa)		CBR %
At 0.1 inch (2.54 mm) penetration	St. Value	Sample results	53.0
	6.90	3.66	


Notes :

- 1- Attached graph shows penetration resistance versus penetration magnitude.
- 2- The sample was compacted to dry-density of 2.21 (gm /cm³) at 7.4% optimum water content.
- 3- Surcharge load 450 Kg.

Signature: _____

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 01/03/2023
Reporting Date : 07/03/2023
Reporting No. : 50
Sample No. : 02

Load Penetration Curve of CBR Test ASTM D-1883



Signature /

Handwritten signature and stamp of the testing laboratory.



Consulting Engineering Business & Laboratories
مستشارية هندسية وتجارية ومختبرات

Company:

Sun Rise

Project : Electric express train
Delivery Date : 29/03/2023
Report Date : 04/04/2023
Sample Id : Prepared subgrade sample No.2
Type : Coarse Aggregate
Source : Site
Report No. : 02

RESISTANCE TO DEGRADATION
OF SMALL SIZE AGGREGATE BY ABRASION
AND IMPACT IN LOS ANGELES MACHINE
ASTM C 535

Test	Results
Amount of loss by abrasion and impact (%) Coarse Aggregate	23.5

• According to project specs :

The amount of loss by abrasion and impact for in-situ materials weathering

• Shall not exceed 40 % (when subjected to 500 revolutions)

The Test Results Is (☒) Comply - (☐) Not Comply) with Spec. Limits

Signature/.....



Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 23/03/2023
Reporting Date : 29/03/2023
Reporting No. : 50
Sample No. : 02

Dear Gentleman,

Attached here with the Prepared Subgrade delivered on 23/03/2023

Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according ASTM D-1140.
3. Liquid limits and plasticity index of soil according to D-4318.
4. Proctor Test according to D-1557
5. CBR according to ASTM D-1883
6. Los Anglos according to ASTM C-131.

Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken




Signature /

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 23/03/2023
Reporting Date : 29/03/2023
Reporting No. : 50
Sample No. : 02

Results of sieve analysis according to ASTM D-422.

Sieve Size (mm)	Passing %	Job specification limits (ASTM D-422)	
		Min.	Max.
125	100	100	100
100	100	90	100
75	100	75	100
50	93.9	--	--
37.5	79.3	50	100
25	47.9	--	100
19	35.5	20	75
12.5	28.4	--	--
9.5	26.8	15	60
4.75	22.0	--	--
2.00	19.8	0	35
0.425	12.0	0	--
0.075	5.7	0	12



The test results are (☒ Comply - ☐ Not Comply) with specifications limits.

Signature /..... 
مكتب معامل الاستشارات الهندسية
الساحل الشمالي
2
3 El Malek El Ahdal Street
Zakaria, Cairo.
Tol Fax : 27367231 - 27363093
ACCREDITED
Testing Laboratory

٢ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade
Location : St. (448+240) : (448+600)
Delivery Date : 23/03/2023
Reporting Date : 29/03/2023
Reporting No. : 50
Sample No. : 02

**Materials finer than 75 μ m (no.200) sieve
by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ M (No.200)	5.7

Signature /



Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 23/03/2023
Reporting Date : 29/03/2023
Reporting No. : 50
Sample No. : 02

Results of liquid limit and plasticity index of soils according to ASTM D-4318

Test	Results (%)
Liquid Limit	NP
Plastic Limit	NP
Plasticity Index	NP

Signature /



Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 23/03/2023
Reporting Date : 29/03/2023
Reporting No. : 50
Sample No. : 02

Test Results of California Bearing Ratio on Base Materials ASTM D 1883

penetration		stress on piston (Mpa)
mm	Inch	
0.64	0.025	2.84
1.27	0.050	3.10
1.91	0.075	3.35
2.54	0.100	3.66
3.18	0.125	3.94
3.81	0.150	4.11
4.45	0.175	4.24
5.08	0.200	4.41
5.71	0.225	4.55
6.35	0.250	4.69

CBR Result	Stress (Mpa)		CBR %
At 0.1 inch (2.54 mm) penetration	St. Value	Sample results	53.0
	6.90	3.66	


Notes :

- 1- Attached graph shows penetration resistance versus penetration magnitude.
- 2- The sample was compacted to dry density of 2.21 (gm /cm³) at 7.4% optimum water content.
- 3- Surcharge load 4.50 Kg.

Signature / 
مكتب محامل الاستشارات الهندسية
6 المسجل الشمالي

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Prepared Subgrade.
Location : St. (448+240) : (448+600)
Delivery Date : 23/03/2023
Reporting Date : 29/03/2023
Reporting No. : 50
Sample No. : 02

Load Penetration Curve of CBR Test
ASTM D-1883



Signature /



Company:

Sun Rise

Project : Electric express train.
Delivery Date : 29/03/2023
Report Date : 04/04/2023
Sample Id : Prepared subgrade sample No.2
Type : Coarse Aggregate
Source : Site
Report No. : 02

**RESISTANCE TO DEGRADATION
OF SMALL SIZE AGGREGATE BY ABRASION
AND IMPACT IN LOS ANGELES MACHINE
ASTM C 535**

Test	Results
Amount of loss by abrasion and impact (%) Coarse Aggregate	23.5

- According to project specs :

The amount of loss by abrasion and impact for moderate weathering:

- Shall not exceed 40 % (when Subjected to 500 revolutions)

The Test Results is (☒ Comply - ☐ Not Comply) with Spec. Limits


Signature /

**Plate Load Tests of Soils
DIN 18134**

CLIENT Sun Rise Company
PROJECT Electric Express Train
LOCATION Al-Dubaa (448+250) → 275 subgrade
PLATE LOAD NO. PLT-41
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL GRAVEL and SAND, some fines

TIME START: 4:30:00 PM
TIME FINISH: 6:00:00 PM
DATE 5-Apr-23
LAB. REF. 04002
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.20
0.06	0.39
0.09	0.60
0.12	0.80
0.15	0.99
0.18	1.19
0.21	1.39
0.24	1.59
0.27	1.80
0.30	1.99
0.27	1.91
0.21	1.75
0.15	1.59
0.09	1.43
0.03	1.27
0.00	1.18
0.03	1.26
0.06	1.34
0.09	1.42
0.12	1.50
0.15	1.58
0.18	1.66
0.21	1.74
0.24	1.80
0.27	1.88
0.30	1.94



STRAIN MODULUS, E_v

Apparatus

	1 st loading	2 st loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.571	2.817
a_2 [mm/(MN ² /m ⁴)]	0.19	-0.857
E_v [MN/m ²]	84.9	219.7
E_{v2}/E_{v1}	2.59	

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KkN

MODULUS OF SUB-GRADE REACTION, K_s


$$k_s = \Delta\sigma/\Delta s \quad 152.0 \quad \text{MN/m}^3$$

Plate Load Tests of Soils
DIN 18134

CLIENT Sun Rise Company
PROJECT Electric Express Train
LOCATION Al-Dubaa (448+275) → 300 subgrade
PLATE LOAD NO. PLT-42
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL GRAVEL and SAND, some fines

TIME START: 6.00:00 PM
TIME FINISH: 7.30:00 PM
DATE 5-Apr-23
LAB. REF. 04002
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.22
0.06	0.42
0.09	0.62
0.12	0.75
0.15	1.03
0.18	1.23
0.21	1.45
0.24	1.64
0.27	1.84
0.30	2.03
0.27	1.95
0.21	1.79
0.15	1.63
0.09	1.47
0.03	1.31
0.00	1.15
0.03	1.20
0.06	1.28
0.09	1.40
0.12	1.48
0.15	1.56
0.18	1.64
0.21	1.72
0.24	1.80
0.27	1.89
0.30	1.96



STRAIN MODULUS, Ev

Apparatus

	1 st loading	2 st loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.612	2.802
a_2 [mm/(MN ² /m ⁴)]	0.597	-0.14
E_v [MN/m ²]	82.8	203.8
E_{v2}/E_{v1}	2.46	

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to load the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving ring for plate load 250 kN

MODULUS OF SUB-GRADE REACTION, Ks

$$k_s = \Delta\sigma/\Delta s \quad 152.0 \quad \text{MN/m}^3$$




Plate Load Tests of Soils DIN 18134

CLIENT	Sun Rise Company
PROJECT	Electric Express Train
LOCATION	Al-Dabaa (448+300) → 325 subgrade
PLATE LOAD NO.	PLT-43
PLATE DIAMETER (cm)	75.00
TYPE OF SOIL	GRAVEL and SAND, some fines

TIME START: 6:00:00 AM
TIME FINISH: 7:30 AM
DATE: 5-Apr-23
LAB. REF: 04002
** Note : Soil is Wet

**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.21
0.06	0.41
0.09	0.61
0.12	0.79
0.15	0.99
0.18	1.19
0.21	1.39
0.24	1.60
0.27	1.80
0.30	1.98
0.27	1.89
0.21	1.73
0.15	1.57
0.09	1.41
0.03	1.25
0.00	1.09
0.03	1.17
0.06	1.25
0.09	1.33
0.12	1.41
0.15	1.49
0.18	1.57
0.21	1.65
0.24	1.73
0.27	1.81
0.30	1.89

STRAIN MODULUS, E_v

	1 st loading	2 st loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.504	2.667
a_2 [mm/(MN ² /m ⁴)]	0.275	0
E_v [MN/m ²]	85.4	210.9
E_{v2}/E_{v1}	2.47	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, K_s


$k_s = \Delta\sigma/\Delta s$	152.0	MN/m ³
-------------------------------	-------	-------------------

Plate Load Tests of Soils
DIN 18134

CLIENT: Sun Rise Company
PROJECT: Electric Express Train
LOCATION: Al-Dabaa (448+325) → 350 subgrade
PLATE LOAD NO.: PLT-44
PLATE DIAMETER (cm): 75.00
TYPE OF SOIL: GRAVEL and SAND, some fines

TIME START: 7:30 AM
TIME FINISH: 9:00 AM
DATE: 5-Apr-23
LAB. REF.: 04002
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.21
0.06	0.41
0.09	0.61
0.12	0.80
0.15	1.01
0.18	1.21
0.21	1.41
0.24	1.60
0.27	1.80
0.30	1.97
0.27	1.89
0.21	1.73
0.15	1.57
0.09	1.41
0.03	1.25
0.00	1.09
0.03	1.17
0.06	1.25
0.09	1.33
0.12	1.41
0.15	1.49
0.18	1.57
0.21	1.65
0.24	1.73
0.27	1.81
0.30	1.89



STRAIN MODULUS, E_v

	1 st loading	2 st loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.873	2.667
a_2 [mm/(MN ² /m ⁴)]	-0.898	0
E_v [MN/m ²]	85.2	210.9
E_{v2}/E_{v1}	2.48	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to hold the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 kN

MODULUS OF SUB-GRADE REACTION, K_s


$$k_s = \Delta\sigma/\Delta s \quad 151.2 \quad \text{MN/m}^3$$

Plate Load Tests of Soils
DIN 18134

CLIENT Sun Rise Company
PROJECT Electric Express Train
LOCATION Al-Dabaa (448+350) → 375 subgrade
PLATE LOAD NO. PLT-45
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL GRAVEL and SAND, some fines

TIME START: 9:00 AM
TIME FINISH: 10:30 AM
DATE 5-Apr-23
LAB. REF. 04002
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.17
0.06	0.38
0.09	0.59
0.12	0.81
0.15	1.02
0.18	1.23
0.21	1.45
0.24	1.66
0.27	1.89
0.30	2.12
0.27	2.02
0.21	1.86
0.15	1.70
0.09	1.54
0.03	1.38
0.00	1.22
0.03	1.30
0.06	1.38
0.09	1.46
0.12	1.54
0.15	1.62
0.18	1.70
0.21	1.78
0.24	1.86
0.27	1.94
0.30	2.02



STRAIN MODULUS, Ev

Apparatus

	1 st loading	2 st loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.858	2.667
a_2 [mm/(MN ² /m ⁴)]	1.01	0
E_v [MN/m ²]	78.6	210.9
E_{v2}/E_{v1}	2.69	

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Paving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, Ks


$k_s = \Delta\sigma/\Delta s$ 144.0 MN/m³

Plate Load Tests of Soils
DIN 18134

CLIENT Sun Rise Company
PROJECT Electric Express Train
LOCATION Al-Daban (448+375) → 400 subgrade
PLATE LOAD NO. PLT-46
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL GRAVEL and SAND, some fines

TIME START: 10:30:00 AM
TIME FINISH: 12:00:00 PM
DATE 5-Apr-23
LAB. REF. 04002
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.21
0.06	0.41
0.09	0.62
0.12	0.81
0.15	1.02
0.18	1.22
0.21	1.42
0.24	1.62
0.27	1.81
0.30	2.00
0.27	1.92
0.21	1.76
0.15	1.60
0.09	1.44
0.03	1.28
0.00	1.12
0.03	1.20
0.06	1.28
0.09	1.36
0.12	1.44
0.15	1.54
0.18	1.62
0.21	1.70
0.24	1.78
0.27	1.86
0.30	1.93



STRAIN MODULUS, E_v

Apparatus

	1 st loading	2 st loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.902	2.813
a_2 [mm/(MN ² /m ⁴)]	-0.764	-0.253
E_v [MN/m ²]	84.3	205.5
E_{v2}/E_{v1}	2.44	

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jacks with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 200 kN

MODULUS OF SUB-GRADE REACTION, K_s

$$k_s = \Delta\sigma/\Delta s \quad 148.0 \quad \text{MN/m}^3$$

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Sub-Ballast
Location : St. (448+100) : (448+600)
Delivery Date : 04/04/2023
Reporting Date : 10/04/2023
Reporting No. : 59
Sample No. : 01

Dear Gentleman,

Attached here with the Sub-Ballast delivered on 04/04/2023

Materials test

1. Sieve analysis according to ASTM D-422.
2. Material finer than sieve No. 200 according ASTM D-1140.
3. Liquid limits and plasticity index of soil according to ASTM D-4318.
4. Proctor test according to ASTM D-1557.
5. Specific Gravity & Absorption according to ASTM C-127 & D 6473.
6. CBR according to ASTM D-1883
7. Los Anglos according to ASTM C-131.

Note: The sample was brought by the client to our laboratory and the laboratory is not responsible for the way it is taken


Signature /



Company Name : Sun Rise
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Type of sample : Sub-Ballast
 Location : St. (448+100) : (448+600)
 Delivery Date : 04/04/2023
 Reporting Date : 10/04/2023
 Reporting No. : 59
 Sample No. : 01

Results of sieve analysis according to ASTM D-422.

Sieve Size (mm)	Passing %	Job specification limits (ASTM D-422)	
		Min.	Max.
63.5	100	100	100
50	100	100	100
38	96.4	90	100
25	84.3	55	85
19	62.1	40	75
12.5	34.3	--	--
9.5	32.2	26	50
4.75	26.0	15	35
2.00	15.8	9	25
0.425	4.7	3	16
0.075	1.2	0	7



The test results are (☒ Comply - ☐ Not Comply) with specifications limits.

Signature

Company Name : Sun Rise
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Type of sample : Sub-Ballast
 Location : St. (448+100) : (448+600)
 Delivery Date : 04/04/2023
 Reporting Date : 10/04/2023
 Reporting No. : 59
 Sample No. : 01

**Materials finer than 75 μ m (no.200) sieve
 by washing ASTM D-1140.**

Test	Results (%)
Percentage of material finer than Sieve Size 75 μ m (No.200)	1.2

Signature /

مكتب معامل الاستشارات الهندسية
 المهندس الشاذلي
 رقم تسجيل المهندس 1004 - 2004
 م.ع. 1004 - 2004 - 1004 - 2004

Company Name : Sun Rise
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Type of sample : Sub-Ballast
 Location : St. (448+100) : (448+600)
 Delivery Date : 04/04/2023
 Reporting Date : 10/04/2023
 Reporting No. : 59
 Sample No. : 01


Results of liquid limit and plasticity index of soils according to ASTM D-4318

Test	Results (%)
Liquid Limit	NP
Plastic Limit	NP
Plasticity Index	NP

Signature / 
 المهندس / 
 رقم الترخيص: ٢١٤٠١٩٤٤ - ٢١٤٠١٩٤٤
 م. ص. ٢٠٢٣ / ٢٠٢٣

Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Sub-Ballast
Location : St. (448+100) : (448+600)
Delivery Date : 04/04/2023
Reporting Date : 10/04/2023
Reporting No. : 59
Sample No. : 01

Moisture – Density relation of soil
Test result (Modified proctor test)
ASTM D-1557



- Max dry density (gm/cm³) : 2.17
- Optimum moisture content % : 5.3

Signature /




Company Name : Sun Rise
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
Type of sample : Sub-Ballast
Location : St. (448+100) : (448+600)
Delivery Date : 04/04/2023
Reporting Date : 10/04/2023
Reporting No. : 59
Sample No. : 01

Results of Specific Gravity and Absorption of Course Aggregate ASTM C127 & D 6473

Test	Results
Bulk Specific Gravity (OD)	2.50
Bulk Specific Gravity (SSD)	2.52
Apparent Specific Gravity.	2.60
Absorption %	4.0

Note:

- (OD) Refer to Oven Dry.
- (SSD) Refer to Saturated Surface Dry.

Signature / 

 مكتب معامل الاستشارات الهندسية
 السجل الشهري
 رقم السجل الشهري: ٢٧٣٦٧٢٣١
 البريد الإلكتروني: info@cel-egypt.com

Company Name : Sun Rise
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Type of sample : Sub-Ballast
 Location : St. (448+100) : (448+600)
 Delivery Date : 04/04/2023
 Reporting Date : 10/04/2023
 Reporting No. : 59
 Sample No. : 01

Test Results of California Bearing Ratio on Base Materials ASTM D 1883

penetration		stress on piston (Mpa)
mm	Inch	
0.64	0.025	4.21
1.27	0.050	4.77
1.91	0.075	5.33
2.54	0.100	5.88
3.18	0.125	6.44
3.81	0.150	7.00
4.45	0.175	7.56
5.08	0.200	8.11
5.71	0.225	8.67
6.35	0.250	9.23

CBR Result	Stress (Mpa)		CBR %
At 0.1 inch (2.54 mm) penetration	St. Value	Sample results	85.3
	6.90	5.88	


Notes :

- 1- Attached graph shows penetration resistance versus penetration magnitude.
- 2- The sample was compacted to dry density of 2.17 (gm/cm³) at 5.3 % optimum water content.
- 3- Surcharge load 4.50 Kg

Signature

Company Name : Sun Rise
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh
 Type of sample : Sub-Ballast
 Location : St. (448+100) : (448+600)
 Delivery Date : 04/04/2023
 Reporting Date : 10/04/2023
 Reporting No. : 59
 Sample No. : 01

Load Penetration Curve of CBR Test ASTM D-1883



Signature /

CEL
 مكتب معامل الاستشارات الهندسية
 المهندس / الدكتور / الأستاذ /
 د. محمد / د. محمد / د. محمد /
 د. محمد / د. محمد / د. محمد /


Plate Load Tests of Soils
DIN 18134

CLIENT SunRise
PROJECT Electric Express Train
LOCATION Al-Dabaa (447+725) to (447+750) (level +0.50m)
PLATE LOAD NO. PLT- 4
PLATE DIAMETER (cm) 60.00

TYPE OF SOIL Sub-ballast
TIME START: 6:00 AM
TIME FINISH: 7:30 AM
DATE 16-Oct-23
LAB. REF. 11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.05
0.08	0.15
0.13	0.25
0.17	0.35
0.21	0.44
0.25	0.53
0.13	0.49
0.06	0.39
0.00	0.18
0.04	0.22
0.08	0.29
0.13	0.36
0.17	0.43
0.21	0.49
0.25	0.55

0.3*σ _{0max}	0.075
0.7*σ _{0max}	0.175
S1 at 0.3*σ _{0max}	0.122
S2 at 0.3*σ _{0max}	0.271
S1 at 0.7*σ _{0max}	0.368
S2 at 0.7*σ _{0max}	0.440



STRAIN MODULUS, Ev

Ev1 [MN/m ²]	182.93
Ev2 [MN/m ²]	266.27
Ev2/Ev1	1.46

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	7:30 AM
LOCATION	Al-Dabaa (447+750) to (447+775) (level +0.50m)	TIME FINISH:	9:00:00 AM
PLATE LOAD NO.	PLT- 5	DATE	16-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.07
0.08	0.23
0.13	0.34
0.17	0.45
0.21	0.55
0.25	0.63
0.13	0.63
0.06	0.49
0.00	0.25
0.04	0.30
0.08	0.39
0.13	0.46
0.17	0.54
0.21	0.60
0.25	0.66

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.180
S2 at 0.3* σ_{0max}	0.370
S1 at 0.7* σ_{0max}	0.470
S2 at 0.7* σ_{0max}	0.550



STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	155.17
E_{v2} [MN/m ²]	250.00
E_{v2}/E_{v1}	1.61

Apparatus


1. Loading plates consists of 600 mm, The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	9:00:00 AM
LOCATION	Al-Dabaa (447+775) to (447+800) (level +0.50m)	TIME FINISH:	10:30:00 AM
PLATE LOAD NO.	PLT- 6	DATE	16-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.06
0.08	0.17
0.13	0.28
0.17	0.38
0.21	0.46
0.25	0.54
0.13	0.51
0.06	0.39
0.00	0.26
0.04	0.29
0.08	0.37
0.13	0.45
0.17	0.50
0.21	0.54
0.25	0.57

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.140
S2 at 0.3* σ_{0max}	0.350
S1 at 0.7* σ_{0max}	0.400
S2 at 0.7* σ_{0max}	0.520



STRAIN MODULUS, E_v

Ev1 [MN/m ²]	173.08
Ev2 [MN/m ²]	264.71
Ev2/Ev1	1.53

Apparatus

1. Loading plates consists of 600 mm, The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN


Plate Load Tests of Soils
DIN 18134

CLIENT SunRise
PROJECT Electric Express Train
LOCATION Al-Dabaa (447+800) to (447+825) (level +0.50m)
PLATE LOAD NO. PLT- 7
PLATE DIAMETER (cm) 60.00

TYPE OF SOIL Sub-ballast
TIME START: 10:30:00 AM
TIME FINISH: 12:00:00 PM
DATE 16-Oct-23
LAB. REF. 11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.14
0.13	0.25
0.17	0.34
0.21	0.44
0.25	0.53
0.13	0.49
0.06	0.38
0.00	0.18
0.04	0.23
0.08	0.31
0.13	0.39
0.17	0.46
0.21	0.53
0.25	0.59

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.120
S2 at 0.3* σ_{0max}	0.290
S1 at 0.7* σ_{0max}	0.364
S2 at 0.7* σ_{0max}	0.470



STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	184.43
E_{v2} [MN/m ²]	250.00
E_{v2}/E_{v1}	1.36

Apparatus

1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN


Plate Load Tests of Soils
DIN 18134

CLIENT SunRise
PROJECT Electric Express Train
LOCATION Al-Dabaa (447+825) to (447+850) (level +0.50m)
PLATE LOAD NO. PLT- 8
PLATE DIAMETER (cm) 60.00

TYPE OF SOIL Sub-ballast
TIME START: 12:00:00 PM
TIME FINISH: 1:30 PM
DATE 16-Oct-23
LAB. REF. 11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.17
0.13	0.29
0.17	0.40
0.21	0.50
0.25	0.60
0.13	0.56
0.06	0.42
0.00	0.19
0.04	0.23
0.08	0.31
0.13	0.39
0.17	0.47
0.21	0.55
0.25	0.62

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.135
S2 at 0.3* σ_{0max}	0.290
S1 at 0.7* σ_{0max}	0.420
S2 at 0.7* σ_{0max}	0.483



STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	157.89
E_{v2} [MN/m ²]	233.16
E_{v2}/E_{v1}	1.48

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	1:30 PM
LOCATION	Al-Dabaa (447+850) to (447+860) (level +0.50m)	TIME FINISH:	3:00 PM
PLATE LOAD NO.	PLT- 9	DATE	16-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.11
0.08	0.22
0.13	0.32
0.17	0.42
0.21	0.51
0.25	0.59
0.13	0.55
0.06	0.44
0.00	0.25
0.04	0.28
0.08	0.36
0.13	0.43
0.17	0.50
0.21	0.56
0.25	0.61

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.197
S2 at 0.3* σ_{0max}	0.340
S1 at 0.7* σ_{0max}	0.440
S2 at 0.7* σ_{0max}	0.510



STRAIN MODULUS, E_v

Ev1 [MN/m ²]	185.19
Ev2 [MN/m ²]	264.71
Ev2/Ev1	1.43

Apparatus

1. Loading plates consists of 600 mm. The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

(P51)

CEL

SR-P51

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company : Sun Rise Construction

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (6)
- Alamein to Foka

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements

Test Location : (447+850 to 448+050)

Test Date : 08/04/2023

Report Date : 09/04/2023

Type of soil : —

Test level : Prepared Subgrade .

Report No. : 181:18U

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton
8. Calibration certificates are attached

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Report

1. Evaluation and representation of results
2. Load Settlement curve
3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate -Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Report

Type of soil: Prepared Subgrade .

- Job requirement: $E_{v2} > 800 \text{ Kg/cm}^2$ (80 MPa).

Item	Descriptions
- Type of bedding material below the plate	Natural Soil
- Weather condition	Partly Sunny
- Plate Diameter (mm)	600
- date of measurement	08/04/2023
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Test No.	Station		First Cycle	Second Cycle	E_{v2}/E_{v1} Ratio
	From	To	$E_{v1} \text{ (kg/cm}^2\text{)}$	$E_{v2} \text{ (kg/cm}^2\text{)}$	
1	447+850	447+875	1000	2250	2.3
2	447+875	447+900	1000	1800	1.8
3	447+900	447+925	776	2045	2.6
4	447+925	447+950	1125	1957	1.7
5	447+950	447+975	1324	1552	1.2
6	447+975	448+000	1324	1957	1.5
7	448+000	448+025	1154	2250	2.0
8	448+025	448+050	776	1800	2.3

Signature /



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+850 to 447+875
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.86	0.14	19.78	0.22	19.80	0.20	0.19
2	0.83	19.52	0.48	19.48	0.52	19.65	0.35	0.45
3	1.25	19.30	0.70	19.27	0.73	19.48	0.52	0.65
4	1.67	19.08	0.92	19.10	0.90	19.36	0.64	0.82
5	2.08	18.88	1.12	18.94	1.06	19.21	0.79	0.99
6	2.50	18.62	1.38	18.80	1.20	19.10	0.90	1.16

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.62	1.38	18.80	1.20	19.10	0.90	1.16
2	1.25	18.71	1.29	18.88	1.00	19.14	0.86	1.05
3	0.625	18.82	1.18	18.99	1.01	19.24	0.76	0.98
4	0.01	19.05	0.95	19.28	0.72	19.50	0.50	0.72

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	18.98	1.02	19.20	0.80	19.42	0.58	0.80
1	0.83	18.89	1.11	19.11	0.89	19.33	0.67	0.89
2	1.25	18.80	1.20	19.02	0.98	19.24	0.76	0.98
3	1.67	18.71	1.29	18.93	1.07	19.15	0.85	1.07
4	2.08	18.62	1.38	18.85	1.15	19.07	0.93	1.15



Company Name

: Sun Rise Construction.

Project

: Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (5) – Alamein to Foka

Test Date

: 08/04/2023

report date


: 09/04/2023

Location

: Station 447+850 to 447+875

Test No.

: 01

Nonrepetitive Static Plate Load Tests of Soils**DIN 18134**

Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5876.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.87	2.08	2.50
Settlement (mm)	0.00	0.19	0.45	0.65	0.82	0.99	1.15

$$D \text{ (mm)} = 600 \quad S1 \text{ (mm)} = 0.41 \quad S2 \text{ (mm)} = 0.86 \quad \Delta S = 0.45$$

$$Ev1 \text{ (kg/cm}^2\text{)} = (0.75 \cdot D^2 \cdot \Delta \sigma) / \Delta S = 1000$$

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.16	1.05	0.98	0.72

$$Ev2/Ev1 = 2.3$$

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5876.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.87	2.08
Settlement (mm)	0.72	0.80	0.89	0.98	1.07	1.15

$$D \text{ (mm)} = 600 \quad S1 \text{ (mm)} = 0.86 \quad S2 \text{ (mm)} = 1.06 \quad \Delta S = 0.20$$

$$Ev2 \text{ (kg/cm}^2\text{)} = (0.75 \cdot D^2 \cdot \Delta \sigma) / \Delta S = 2250$$

Ev1 = Modulus of deformation during the loading stage.

Ev2 = Modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

Δσ = The difference between 0.3 and 0.7 from the maximum loading (mm) (kg/cm²)

ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (S) - Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+875 to 447+900
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.76	0.24	19.69	0.31	19.65	0.35	0.30
2	0.83	19.55	0.45	19.52	0.48	19.48	0.52	0.48
3	1.25	19.37	0.63	19.33	0.67	19.32	0.68	0.66
4	1.67	19.21	0.79	19.18	0.82	19.14	0.86	0.82
5	2.08	19.00	1.00	18.98	1.02	18.95	1.05	1.02
6	2.50	18.86	1.14	18.84	1.16	18.82	1.18	1.16

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.86	1.14	18.84	1.16	18.82	1.18	1.16
2	1.25	18.92	1.08	18.90	1.10	18.89	1.11	1.10
3	0.625	19.21	0.79	18.98	1.02	19.00	1.00	0.94
4	0.01	19.50	0.50	19.25	0.75	19.30	0.70	0.65

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.42	0.58	19.19	0.81	19.22	0.78	0.72
1	0.83	19.33	0.67	19.10	0.90	19.11	0.89	0.82
2	1.25	19.23	0.77	19.00	1.00	19.02	0.98	0.92
3	1.67	19.14	0.86	18.92	1.08	18.91	1.09	1.01
4	2.08	19.05	0.95	18.83	1.17	18.83	1.17	1.10




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



3 ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sukhna to Marsa Matruh Priority Sector (S) - Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+875 to 447+900
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1106.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.29	1.67	2.08	2.50
Settlement (mm)	0.00	0.30	0.48	0.68	0.82	1.02	1.18
E_1 (kg/cm²) = $(0.75 \cdot D^2 \cdot \Delta S) / \Delta S$	600	S_1 (mm) = 0.43	S_2 (mm) = 0.88	ΔS = 0.45			
E_1 (kg/cm²) = $(0.75 \cdot D^2 \cdot \Delta S) / \Delta S$			1800				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.18	1.10	0.94	0.85

$$E_2/E_1 = 1.8$$

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1106.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.29	1.67	2.08
Settlement (mm)	0.85	0.72	0.82	0.92	1.01	1.10
E_2 (mm) = 600		S_1 (mm) = 0.79	S_2 (mm) = 1.04	ΔS = 0.25		
E_2 (kg/cm²) = $(0.75 \cdot D^2 \cdot \Delta S) / \Delta S$			1800			

E_1 = Modulus of deformation during the loading stage.
 E_2 = Modulus of deformation during the Reloading stage.
 D = Plate diameter (mm)
 ΔS = This difference between 0.3 and 0.7 from the maximum loading (mm)
 ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel & Fax : 27367231 - 27363093



ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+900 to 447+925
Test No. : 03

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.90	0.10	19.74	0.26	19.82	0.18	0.18
2	0.83	19.70	0.30	19.50	0.50	19.46	0.54	0.45
3	1.25	19.45	0.55	19.32	0.68	19.05	0.95	0.73
4	1.67	19.20	0.80	19.11	0.89	18.80	1.20	0.96
5	2.08	19.08	0.92	18.96	1.04	18.66	1.34	1.10
6	2.50	18.95	1.05	18.82	1.18	18.52	1.48	1.24

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.95	1.05	18.82	1.18	18.52	1.48	1.24
2	1.25	19.00	1.00	18.90	1.10	18.60	1.40	1.17
3	0.625	19.09	0.91	19.00	1.00	18.69	1.31	1.07
4	0.01	19.26	0.74	19.27	0.73	19.00	1.00	0.82

Loading Stage (2)


Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.18	0.82	19.20	0.80	18.91	1.09	0.90
1	0.83	19.11	0.89	19.10	0.90	18.82	1.18	0.99
2	1.25	19.05	0.95	19.01	0.99	18.72	1.28	1.07
3	1.67	18.97	1.03	18.92	1.08	18.60	1.40	1.17
4	2.08	18.95	1.05	18.83	1.17	18.51	1.49	1.24



Company Name
Project
Test Date
report date
Location
Test No.

: Sun Rise Construction.
: Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) – Alamein to Foka
: 08/04/2023
: 09/04/2023
: Station 447+900 to 447+925
: 03

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1106.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.15	0.45	0.73	0.96	1.10	1.24
D (mm) = 600			S1 (mm) = 0.40	S2(mm) = 0.98	ΔS = 0.58		
Ev1 (kg/cm2) = $(0.75 \cdot D^2 \cdot \Delta \sigma) / \Delta S$			776				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.24	1.17	1.07	0.92

Ev2/Ev1 = 2.6

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1106.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.82	0.90	0.99	1.07	1.17	1.24
D (mm) = 600		S1 (mm)= 0.97		S2(mm)= 1.19		ΔS = 0.22
e2 (kg/cm2) = (0.75*D²Δσ)/ΔS		2045				

Ev1 = modulus of deformation during the loading stage.

Ev2 = modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

Δσ = Two difference between 0.3 and 0.7 from the maximum loading (kg/cm²)

ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (B) – Namsin to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+925 to 447+950
Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.84	0.16	19.78	0.22	19.82	0.18	0.19
2	0.83	19.66	0.34	19.63	0.37	19.70	0.30	0.34
3	1.25	19.48	0.52	19.45	0.55	19.56	0.44	0.50
4	1.67	19.28	0.72	19.30	0.70	19.41	0.59	0.67
5	2.08	19.11	0.89	19.14	0.86	19.22	0.78	0.84
6	2.50	18.97	1.03	19.00	1.00	19.10	0.90	0.98

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.97	1.03	19.00	1.00	19.10	0.90	0.98
2	1.25	19.02	0.98	19.06	0.94	19.17	0.83	0.92
3	0.625	19.10	0.90	19.12	0.88	19.25	0.75	0.84
4	0.01	19.35	0.65	19.40	0.60	19.50	0.50	0.58

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.28	0.72	19.33	0.67	19.43	0.57	0.65
1	0.83	19.19	0.81	19.24	0.76	19.34	0.66	0.74
2	1.25	19.09	0.81	19.15	0.85	19.24	0.76	0.84
3	1.67	19.00	1.00	19.06	0.94	19.15	0.85	0.93
4	2.08	18.93	1.07	18.98	1.02	19.07	0.93	1.01



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



ش الملك الأفيل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name

: Sun Rise Construction.

Project

: Electric Express Train, from Al Ain Sukhna to Marsa Matruh Priority Sector (B) – Almain to Foka

Test Date

: 08/04/2023

report date

: 09/04/2023

Location


: Station 447+925 to 447+950

Test No.

: 04

Nonrepetitive Static Plate Load Tests of Soils

DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.19	0.34	0.50	0.67	0.84	0.98
D (mm) = 600	S1 (mm) = 0.30		S2 (mm) = 0.70		ΔS = 0.40		
Ev1 (kg/cm²) = $(0.75 \cdot D^2 \cdot \Delta S) / \Delta S$			1125				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.98	0.92	0.84	0.58

$$Ev2/Ev1 = 1.7$$

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.58	0.05	0.74	0.84	0.93	1.01
D (mm) = 600	S1 (mm) = 0.72		S2 (mm) = 0.95		ΔS = 0.23	
Ev2 (kg/cm²) = $(0.75 \cdot D^2 \cdot \Delta S) / \Delta S$			1957			

Ev1 = modulus of deformation during the loading stage.

Ev2 = modulus of deformation during the Reloading stage.

D = Plate diameter (mm)

S1 = The difference between 0.3 and 0.7 from the maximum loading (mm)

S2 = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street

Zamalek, Cairo.

Tel. & Fax : 27367231 - 27363093



٣ ش الملك الأفضل

الزمالك - القاهرة

تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣

www.cel-egypt.com

Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+950 to 447+975
Test No. : 05

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.86	0.14	19.79	0.21	19.78	0.22	0.19
2	0.83	19.62	0.38	19.61	0.39	19.92	0.08	0.28
3	1.25	19.54	0.46	19.49	0.51	19.69	0.31	0.43
4	1.67	19.43	0.57	19.36	0.64	19.43	0.57	0.59
5	2.08	19.29	0.71	19.17	0.83	19.21	0.79	0.78
6	2.50	19.20	0.80	19.09	0.91	19.03	0.97	0.89

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.20	0.80	19.09	0.91	19.03	0.97	0.89
2	1.25	19.27	0.73	19.14	0.86	19.11	0.89	0.83
3	0.825	19.34	0.66	19.26	0.74	19.19	0.81	0.74
4	0.01	19.58	0.42	19.49	0.51	19.43	0.57	0.50


Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.42	0.58	19.37	0.63	19.31	0.69	0.63
1	0.83	19.31	0.69	19.25	0.75	19.22	0.78	0.74
2	1.25	19.18	0.82	19.13	0.87	19.13	0.87	0.85
3	1.67	19.05	0.95	19.02	0.98	19.07	0.93	0.95
4	2.08	18.96	1.04	18.91	1.09	18.89	1.11	1.08



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) - Almain to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+950 to 447+975
Test No. : 05

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm ²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.19	0.28	0.43	0.59	0.78	0.89
D (mm) = 600	S1 (mm)= 0.28		S2 (mm)= 0.62		ΔS = 0.34		
Ev1 (kg/cm ²) = (0.75*D*Δσ)/ΔS			1324				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.89	0.63	0.74	0.50

$Ev2/Ev1 = 1.2$

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.50	0.63	0.74	0.85	0.95	1.08
D (mm) = 600		S1 (mm)=	0.71	S2(mm)=	1.00	ΔS = 0.29
Ev2 (kg/cm2) = $(0.75 \cdot D \cdot \Delta \sigma) / \Delta S$		1552				

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the reloading stage.
D = Plate diameter (mm)
Δσ = The difference between 0.3 and 0.7 from the maximum loading (max) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093



٣ ش الملك الأفضل
الزمالة - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 447+975 to 448+000
Test No. : 06

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.88	0.12	19.90	0.10	19.81	0.19	0.14
2	0.83	19.70	0.30	19.77	0.23	19.59	0.41	0.31
3	1.25	19.53	0.47	19.63	0.37	19.40	0.60	0.48
4	1.67	19.38	0.62	19.50	0.50	19.25	0.75	0.62
5	2.08	19.21	0.79	19.37	0.63	19.09	0.91	0.78
6	2.50	19.09	0.91	19.21	0.79	18.94	1.06	0.92

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.09	0.91	19.21	0.79	18.94	1.06	0.92
2	1.25	19.16	0.84	19.26	0.74	19.00	1.00	0.86
3	0.825	19.25	0.75	19.32	0.68	19.10	0.90	0.78
4	0.01	19.51	0.49	19.60	0.40	19.34	0.66	0.52


Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.44	0.56	19.53	0.47	19.26	0.74	0.59
1	0.83	19.34	0.66	19.44	0.56	19.17	0.83	0.68
2	1.25	19.25	0.75	19.35	0.65	19.09	0.91	0.77
3	1.67	19.16	0.84	19.27	0.73	19.00	1.00	0.86
4	2.08	19.09	0.91	19.20	0.80	18.92	1.08	0.93



Company Name : Sun Rise Construction.
Project : Electric Express Trains, from Al Ain Souding to Marsa Matrouh Priority Sector (6) - Ajlamein to Foka
Test Date : 08/04/2023
Report Date : 09/04/2023
Location : Station 447+975 to 448+000
Test No. : 06

**Nonrepetitive Static Plate Load Tests of Soils
DIN 18134**



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.14	0.31	0.46	0.62	0.78	0.92
D (mm) = 600	S1 (mm)= 0.39		S2(mm)= 0.64		ΔS = 0.34		
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS			1324				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.92	0.66	0.78	0.52

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.52	0.59	0.68	0.77	0.86	0.93
D (mm) = 600		S1 (mm) = 0.65		S2 (mm) = 0.88		ΔS = 0.23
Ev2 (kg/cm2) = $(0.75 \cdot D \cdot \Delta \sigma) / \Delta S$			1957			

Ev2/Ev1 =	1.5
-----------	-----

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the reloading stage.
D = Plate diameter (mm)
Δσ = The difference between 0.3 and 0.7 from the maximum loading (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) - Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 448+000 to 448+025
Test No. : 07

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.84	0.16	19.77	0.23	19.83	0.17	0.19
2	0.83	19.70	0.30	19.58	0.42	19.68	0.32	0.35
3	1.25	19.55	0.45	19.38	0.62	19.53	0.47	0.51
4	1.67	19.40	0.60	19.20	0.80	19.37	0.63	0.68
5	2.08	19.27	0.73	19.06	0.94	19.21	0.79	0.82
6	2.50	19.10	0.90	18.95	1.05	19.06	0.94	0.96

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.10	0.90	18.95	1.05	19.06	0.94	0.96
2	1.25	19.15	0.85	19.00	1.00	19.11	0.89	0.91
3	0.825	19.26	0.74	19.09	0.91	19.20	0.80	0.82
4	0.01	19.41	0.59	19.33	0.67	19.50	0.50	0.59

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.32	0.68	19.25	0.75	19.42	0.58	0.67
1	0.83	19.20	0.80	19.16	0.84	19.33	0.67	0.77
2	1.25	19.10	0.90	19.08	0.92	19.25	0.75	0.86
3	1.67	19.05	0.95	19.01	0.99	19.18	0.82	0.92
4	2.08	19.00	1.00	18.92	1.08	19.09	0.91	1.00




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



3 ش الملك الأفيل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sukhna to Marsa Matruh Priority Sector (5) - Alamin to Foka
Test Date : 08/04/2023
Report Date : 09/04/2023
Location : Station 448+000 to 448+025
Test No. : 07

**Nonrepetitive Static Plate Load Tests of Soils
DIN 18134**



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.19	0.35	0.51	0.68	0.82	0.96
U (mm) = 600	S1 (mm)= 0.31 S2(mm)= 0.70 ΔS = 0.39						
Ev1 (kg/cm²) = (0.75*U*Δs)/ΔS	1154						

Unloading (t)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.96	0.91	0.62	0.59

$Ev2/Ev1 = 2.0$

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.55	0.67	0.77	0.86	0.92	1.00
U (mm) = 600	S1 (mm)= 0.73 S2(mm)= 0.93 ΔS = 0.20					
Ev2 (kg/cm²) = (0.75*U*Δs)/ΔS	2250					

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
U = Plate diameter (mm)
ΔS = Time difference between 0.3 and 0.7 from the maximum loading (mm)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka
Test Date : 08/04/2023
report date : 09/04/2023
Location : Station 448+025 to 448+050
Test No. : 08

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	19.87	0.00	20.00	0.00	0.00
1	0.42	19.86	0.14	19.80	0.07	19.80	0.20	0.14
2	0.83	19.74	0.26	19.61	0.26	19.56	0.44	0.32
3	1.25	19.58	0.42	19.29	0.58	19.13	0.87	0.62
4	1.67	19.45	0.55	19.04	0.83	18.82	1.18	0.85
5	2.08	19.30	0.70	18.83	1.04	18.58	1.42	1.05
6	2.50	19.15	0.85	18.65	1.22	18.35	1.65	1.24

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.15	0.85	18.65	1.22	18.35	1.65	1.24
2	1.25	19.25	0.75	18.70	1.17	18.45	1.55	1.18
3	0.625	19.40	0.60	18.84	1.03	18.60	1.40	1.01
4	0.01	19.75	0.25	19.21	0.66	19.00	1.00	0.64

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.66	0.34	19.08	0.79	18.88	1.12	0.75
1	0.83	19.55	0.45	18.93	0.94	18.71	1.29	0.89
2	1.25	19.41	0.59	18.81	1.06	18.59	1.41	1.02
3	1.67	19.32	0.68	18.72	1.15	18.50	1.50	1.11
4	2.08	19.22	0.78	18.65	1.22	18.40	1.60	1.20



Company Name : Sun Rise Construction.
Project : Electric Express Train, from Al Ain Sukhna to Marsa Matruh Priority Sector (5) - Alamein to Foka
Test Date : 08/04/2023
Report Date : 08/04/2023
Location : Station 448+025 to 448+050
Test No. : 08

**Nonrepetitive Static Plate Load Tests of Soils
DIN 18134**



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.14	0.32	0.62	0.85	1.05	1.24
$D (mm) = 600$							$S1 (mm) = 0.30$
$E_{v1} (kg/cm²) = (0.75 \cdot D^2 \cdot \Delta\sigma) / \Delta S$							$S2 (mm) = 0.68$
							$\Delta S = 0.58$
							776

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.24	1.16	1.01	0.64

$E_{v2}/E_{v1} = 1.3$

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.04	0.75	0.89	1.02	1.11	1.20
$D (mm) = 600$						$S1 (mm) = 0.07$
$E_{v2} (kg/cm²) = (0.75 \cdot D^2 \cdot \Delta\sigma) / \Delta S$						$S2 (mm) = 1.12$
						$\Delta S = 0.25$
						1800

E_{v1} = modulus of deformation during the loading stage.
 E_{v2} = modulus of deformation during the Reloading stage.
 D = Plate diameter (mm)
 $\Delta\sigma$ = The difference between 0.3 and 0.7 from the maximum loading (mm) (kg/cm²)
 ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)




SR P54

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	6:00 AM
LOCATION	Al-Dubaa (447+600)to(447+625) (level +0.90m)	TIME FINISH:	7:30 AM
PLATE LOAD NO.	PLT- 23	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.17
0.13	0.27
0.17	0.36
0.21	0.44
0.25	0.50
0.13	0.46
0.06	0.35
0.00	0.22
0.04	0.24
0.08	0.32
0.13	0.39
0.17	0.45
0.21	0.49
0.25	0.52

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.132
S2 at 0.3* σ_{0max}	0.302
S1 at 0.7* σ_{0max}	0.377
S2 at 0.7* σ_{0max}	0.453



STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	183.67
E_{v2} [MN/m ²]	298.01
E_{v2}/E_{v1}	1.62

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	7:30 AM
LOCATION	Al-Dabaa (447+625)to(447+650) (level +0.90m)	TIME FINISH:	9:00 AM
PLATE LOAD NO.	PLT- 24	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.05
0.08	0.17
0.13	0.27
0.17	0.36
0.21	0.44
0.25	0.51
0.13	0.47
0.06	0.35
0.00	0.23
0.04	0.26
0.08	0.35
0.13	0.44
0.17	0.49
0.21	0.51
0.25	0.53

0.3*σ _{0max}	0.075
0.7*σ _{0max}	0.175
S1 at 0.3*σ _{0max}	0.139
S2 at 0.3*σ _{0max}	0.334
S1 at 0.7*σ _{0max}	0.380
S2 at 0.7*σ _{0max}	0.490



STRAIN MODULUS, Ev

Ev1 [MN/m ²]	186.72
Ev2 [MN/m ²]	288.46
Ev2/Ev1	1.54

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	9:00 AM
LOCATION	Al-Dabaa (447+650)to(447+675) (level +0.90m)	TIME FINISH:	10:30 AM
PLATE LOAD NO.	PLT- 25	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.15
0.13	0.25
0.17	0.34
0.21	0.43
0.25	0.51
0.13	0.48
0.06	0.36
0.00	0.23
0.04	0.26
0.08	0.34
0.13	0.42
0.17	0.47
0.21	0.50
0.25	0.53

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.120
S2 at 0.3* σ_{0max}	0.325
S1 at 0.7* σ_{0max}	0.360
S2 at 0.7* σ_{0max}	0.476



GEO
Geotechnical Engineering
Soil Investigation & Q.C.

STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	187.50
E_{v2} [MN/m ²]	298.01
E_{v2}/E_{v1}	1.59

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	10:30 AM
LOCATION	Al-Dabaa (447+675) to (447+700) (level +0.90m)	TIME FINISH:	12:00 PM
PLATE LOAD NO.	PLT- 26	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.05
0.08	0.17
0.13	0.28
0.17	0.38
0.21	0.46
0.25	0.52
0.13	0.48
0.06	0.36
0.00	0.24
0.04	0.27
0.08	0.35
0.13	0.42
0.17	0.48
0.21	0.52
0.25	0.54

0.3*σ _{0max}	0.075
0.7*σ _{0max}	0.175
S1 at 0.3*σ _{0max}	0.133
S2 at 0.3*σ _{0max}	0.331
S1 at 0.7*σ _{0max}	0.398
S2 at 0.7*σ _{0max}	0.490



GEO
Geotechnical Engineering Office

STRAIN MODULUS, E_v

Ev1 [MN/m ²]	169.81
Ev2 [MN/m ²]	283.02
Ev2/Ev1	1.67

Apparatus



1. Loading plates consists of 600 mm .The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	12:00 PM
LOCATION	Al-Dabaa (447+700) to (447+725) (level +0.90m)	TIME FINISH:	1:30 PM
PLATE LOAD NO.	PLT- 27	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.16
0.13	0.27
0.17	0.37
0.21	0.45
0.25	0.52
0.13	0.47
0.06	0.36
0.00	0.21
0.04	0.24
0.08	0.34
0.13	0.41
0.17	0.47
0.21	0.51
0.25	0.54

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.131
S2 at 0.3* σ_{0max}	0.321
S1 at 0.7* σ_{0max}	0.387
S2 at 0.7* σ_{0max}	0.479



STRAIN MODULUS, E_v

Ev1 [MN/m ²]	175.78
Ev2 [MN/m ²]	284.81
Ev2/Ev1	1.62

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	1:30 PM
LOCATION	Al-Dabaa (447+725) to (447+750) (level +0.90m)	TIME FINISH:	3:00 PM
PLATE LOAD NO.	PLT- 28	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.03
0.08	0.15
0.13	0.24
0.17	0.32
0.21	0.40
0.25	0.46
0.13	0.43
0.06	0.32
0.00	0.19
0.04	0.22
0.08	0.28
0.13	0.35
0.17	0.41
0.21	0.46
0.25	0.48

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.118
S2 at 0.3* σ_{0max}	0.270
S1 at 0.7* σ_{0max}	0.340
S2 at 0.7* σ_{0max}	0.422



GEO
Geotechnical Engineering
Soil Investigation & Q.C.

STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	202.70
E_{v2} [MN/m ²]	296.05
E_{v2}/E_{v1}	1.46

Apparatus


1. Loading plates consists of 600 mm , The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	3:00 PM
LOCATION	Al-Dabaa (447+750)to(447+775) (level +0.90m)	TIME FINISH:	4:30 PM
PLATE LOAD NO.	PLT- 29	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.16
0.13	0.25
0.17	0.34
0.21	0.41
0.25	0.48
0.13	0.44
0.06	0.33
0.00	0.20
0.04	0.23
0.08	0.29
0.13	0.37
0.17	0.43
0.21	0.47
0.25	0.50

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.125
S2 at 0.3* σ_{0max}	0.280
S1 at 0.7* σ_{0max}	0.355
S2 at 0.7* σ_{0max}	0.435



STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	195.65
E_{v2} [MN/m ²]	290.32
E_{v2}/E_{v1}	1.48

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	4:30 PM
LOCATION	Al-Dabaa (447+775)to(447+800) (level +0.90m)	TIME FINISH:	6:00 PM
PLATE LOAD NO.	PLT- 30	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.17
0.13	0.27
0.17	0.35
0.21	0.44
0.25	0.50
0.13	0.46
0.06	0.34
0.00	0.22
0.04	0.25
0.08	0.33
0.13	0.41
0.17	0.47
0.21	0.50
0.25	0.52

0.3*σ _{0max}	0.075
0.7*σ _{0max}	0.175
S1 at 0.3*σ _{0max}	0.135
S2 at 0.3*σ _{0max}	0.316
S1 at 0.7*σ _{0max}	0.372
S2 at 0.7*σ _{0max}	0.478



GEO مكتب الهندسة الجيوتقنية
Geotechnical Engineering Office

STRAIN MODULUS, Ev

Ev1 [MN/m ²]	189.87
Ev2 [MN/m ²]	277.78
Ev2/Ev1	1.46

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	6:00 PM
LOCATION	Al-Dabaa (447+800)to(447+825) (level +0.90m)	TIME FINISH:	7:30 PM
PLATE LOAD NO.	PLT- 31	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.03
0.08	0.15
0.13	0.24
0.17	0.32
0.21	0.41
0.25	0.48
0.13	0.44
0.08	0.33
0.00	0.18
0.04	0.22
0.08	0.30
0.13	0.37
0.17	0.43
0.21	0.47
0.25	0.50

0.3* σ_{0max}	0.075
0.7* σ_{0max}	0.175
S1 at 0.3* σ_{0max}	0.116
S2 at 0.3* σ_{0max}	0.280
S1 at 0.7* σ_{0max}	0.347
S2 at 0.7* σ_{0max}	0.435



STRAIN MODULUS, E_v

E_{v1} [MN/m ²]	194.81
E_{v2} [MN/m ²]	290.32
E_{v2}/E_{v1}	1.49

Apparatus


1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

Plate Load Tests of Soils
DIN 18134

CLIENT	SunRise	TYPE OF SOIL	Sub-ballast
PROJECT	Electric Express Train	TIME START:	7:30 PM
LOCATION	Al-Dabaa (447+825) to (447+850) (level +0.90m)	TIME FINISH:	9:00 PM
PLATE LOAD NO.	PLT- 32	DATE	25-Oct-23
PLATE DIAMETER (cm)	60.00	LAB. REF.	11031

Stress MN/m ²	Settlement mm
0.00	0.00
0.04	0.04
0.08	0.15
0.13	0.23
0.17	0.32
0.21	0.39
0.25	0.45
0.13	0.41
0.06	0.29
0.00	0.17
0.04	0.20
0.08	0.27
0.13	0.34
0.17	0.40
0.21	0.45
0.25	0.47

0.3*σ _{0max}	0.075
0.7*σ _{0max}	0.175
S1 at 0.3*σ _{0max}	0.116
S2 at 0.3*σ _{0max}	0.254
S1 at 0.7*σ _{0max}	0.334
S2 at 0.7*σ _{0max}	0.407



STRAIN MODULUS, E_v

Ev1 [MN/m ²]	206.422
Ev2 [MN/m ²]	294.118
Ev2/Ev1	1.425

Apparatus

1. Loading plates consists of 600 mm ,The thickness of plates 25 mm
2. Dial gauges with accuracy 0.01 mm to measuring the settlement
3. Steel straightedges with magnetic supports to fixed the dial gauges
4. Hydraulic jack with pump to transfer reactive loads to the loading plates
5. Proving Ring for plate load 250 KN

محضر استلام موقع

مشروع: اعمال الجسر الترابي لمشروع القطار الكهربائي السريع
(وصلة البضائع - قطاع غرب النيل - قطاع العلمين / فوكة)
قطاع العلمين / فوكة
في المسافة من كم ٦٠٠ + ٤٤٧ الي كم ٦٠٠ + ٤٤٨ بطول ١ كم (اتجاه برج العرب)
(المنطقة الخامسة - غرب الدلتا)

تنفيذ: شركة صن رايز للمقاولات العمومية
إشراف : المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم (٢٠٢٣/٢٠٢٢/٢١٦٤) بتاريخ ٢٠٢٣/٦/٦

إنه في يوم الاربعاء الموافق ٢٠٢٣/٦/٧ حضر كل من:

- ١- السيد المهندس /محمد حسني فياض مدير عام مشروعات - الهيئة العامة للطرق والكباري
- ٢- السيد المهندس /إبراهيم عبد الله الحناوي مهندس العملية - الهيئة العامة للطرق والكباري
- ٣- السيد المهندس / سعيد رجب سعيد مدير مشروع - شركة صن رايز للمقاولات العمومية

وذلك للمرور على مسار العملية المذكورة عاليه لاستلام الموقع :-
وقد تبين أن الموقع خالياً من العوائق الظاهرية ويسمح بالبدء في التنفيذ وبناء عليه يعتبر
تاريخ ٢٠٢٣/٦/٧ هو تاريخ استلام الموقع وبدء الأعمال بالعملية
واقفل المحضر على ذلك ووقع الحضور

التوقيعات

٣-

٢-

١-

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عقيد . مهندس /

"هاني محمد محمود طه"

مشروع القطار السريع (العلمين - فوكة)

شركة صن رايز للمقاولات العامة - من المحطة ٤٤٨+٦٠٠ الى المحطة ٤٥١+١٠٠

محضر تحديد مسافة نقل

(نقل السن SUB GRADE)

انه في يوم الاحد الموافق :- ٢٠٢٢/١٢/١٨

- بناء علي طلب المقاول شركة صن رايز للمقاولات العامة لتحديد مسافة نقل السن SUB GRADE المساعد من كساره (الزيتون) علي طريق وادي النظرون العلمين للمشروع المذكور اعلاه


تم زيارة الموقع من قبل:-

- | | |
|------------------------------------|------------------------------------|
| ممثل الهيئة العامة للطرق والكباري | ١- السيد المهندس / ابراهيم الحناوي |
| ممثل الاستشاري مكتب د سعد الجيوشي | ٢- السيد المهندس / مصطفى نجم |
| ممثل استشاري المساحة مكتب (XYZ) | ٣- السيد المهندس / محمد خليل |
| استشاري مكتب د. سعد الجيوشي | ٤- السيد المهندس / مصطفى نبيل |
| ممثل شركة صن رايز للمقاولات العامة | ٥- السيد المهندس / سعيد رجب |

وتبين ان الكساره علي مسافة ١٤٠ كم من منتصف القطاع الشركة صن رايز للمقاولات العامة

N 30 ° 37 ' 53.468 "	E 29 ° 38 ' 43.758"	احداثي كساره (الزيتون)
N 30 ° 59 ' 46.05 "	E 28 ° 28 ' 15.052"	احداثي منتصف القطاع


وعلي ذلك تم توقيع،،

٥- 

٤- 

٣- 

٢- 

١- 

مشروع القطار السريع (العلمين - فوكة)

شركة صن رايز للمقاولات العامة - من المحطة ٦٠٠ + ٤٤٨ الى المحطة ١٠٠ + ٤٥١

محضر تحديد مسافة نقل

(نقل السن SUB BALLAST)

انه في يوم الاحد الموافق :- ٢٠٢٢/١٢/١٨

- بناء علي طلب المقاول شركة صن رايز للمقاولات العامة لتحديد مسافة نقل السن SUB BALLAST من كساره (الماسه ياسين) علي طريق وادي النطرون العلمين للمشروع المذكور اعلاه

تم زيارة الموقع من قبل:-

- | | |
|-------------------------------------|------------------------------------|
| ١ - السيد المهندس / ابراهيم الحناوي | ممثل الهيئة العامة للطرق والكباري |
| ٢ - السيد المهندس / مصطفى نجم | ممثل الاستشاري مكتب د سعد الجيوشي |
| ٣ - السيد المهندس / محمد خليل | ممثل استشاري المساحة مكتب (Xyz) |
| ٤ - السيد المهندس / مصطفى نبيل | استشاري مكتب د. سعد الجيوشي |
| ٥ - السيد المهندس / سعيد رجب | ممثل شركة صن رايز للمقاولات العامة |

وتبين ان الكساره علي مسافة ١٨٢ كم من منتصف القطاع الشركة صن رايز للمقاولات العامة

احداثي كساره (الماسه ياسين) $N 30^{\circ} 31' 44.778''$ $E 29^{\circ} 58' 30.158''$

احداثي منتصف القطاع $N 30^{\circ} 59' 46.05''$ $E 28^{\circ} 28' 15.052''$

وعلي ذلك تم توقيع،،

٥ - 

٤ - 

٣ - 

٢ - 

١ - 