




Grain Size Distribution Curve

CLIENT	شركة بورس كمبولايت
PROJECT	خطار الكهربائي السريع قطاع برج العرب - القطاع الخامس (من ٣٣٢٤٠٠ إلى ٣٣٢٤٠٠)
LOCATION	من مئون الشرقية
LAYER TYPE	طبقة التربة عينة ٩ / ١

Receiving Date	06/09/2023
Cheque Date	06/09/2023
Receipt Number	114726
Report Date	27/09/2023
Lab. Ref.	G 122/09

GRAIN SIZE DISTRIBUTION CURVE



PERCENT PASSING									
Sieve No.	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"	2"
Test Results	16.2	33.7	46.5	52.4	63.6	87.0	96.2	100.0	100.0

التعليق التربة: A-1-b

العلامة ختمية للتربة

وزنت العينة التي أجري عليها الاختبار إلى المعمل بصفة مخرقة مطوب الاستمرار (١) أو جلد قش



Laboratory Director
Dr. Wael Bekheet

The laboratory is only responsible for the test results and its certification. The laboratory is not responsible for the interpretation of the test results.

المعمل مسؤول فقط عن نتائج الاختبار و تصديقه. المعمل غير مسؤول عن تفسير نتائج الاختبار. استخدام نتائج الاختبار أو أي نتائج عليه على تلك المسؤولية.

رقم بريد: ٩١١٢٤١١ - الإسكندرية - شفاكس ٥٩١٢٤١١ (٢٠٢٣)

P.O. Box 21544, Alexandria, Egypt. Tele-Fax: (203) 5917203


مكتبة بورس الجديد
للمتاولات العامة والتوريدات العامة
بورش ٧٢٨.٥٠٥.١٢٢ ص.ب. ٢١٦٢٤



نتائج تجارب الدمك - بروكتور معدل

٩٠٢٣/٠٩/٠٦	تاريخ توريد العينة	ب ٩/١٠٣	رقم تقرير
٩٠٢٣/٠٩/٠٦	تاريخ الاتصال	بروكتور	الاختبارات
١١١٧٢٩	رقم الاتصال	شركة التورس للمقاولات	المعمل
٩٠٢٣/٠٩/٢٧	تاريخ التقرير	المطابق الكهربائي السريع لطاوع بروج العرب - القطائع الخامس من ٣٣٢٠٣٠٠ إلى ٣٣٢٠٤٠٠	المشروع
خطة التربة (٣)	العينة	من مشون الشركة	الموقع

Proctor Test Results



٩٠٢٣/٠٩/٠٦	أقصى كثافة معملية جافة
١٠%	نسبة المياه الأمثل

توريد العينة بمعرفة مندوب الاستشارة أ.د / خالد الدليل

مدير المعمل

د. / وائل بركات



رئيس المعمل

أ. أحمد عادل

The laboratory is **only responsible** for the test results and its correction. The laboratory is **not responsible** for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات، ومصححها. المعمل غير مسئول عن تفسير نتائج الاختبارات. لا ينبغي تحميل معملنا مسؤولية ذلك.


رقم بريد: ٢١٠٤٨ الإسكندرية - طرابلس ٩٠٢٣/٠٩/٢٧
P.O. Box 2/544, Alexandria, Egypt. Tele-Fax: (203) 5917103

مستكشف السورس الجيوتقني
للمقاولات العامة والتوريدات العامة
ع. ط. ١٩٢. ٥-٥٢٨. ٢١٦٦٩



نتائج تجارب نسبة تحمل كاليفورنيا

٠.٢٣/٠.٩/٠.٦	تاريخ توريد العينة	٠.٩/٠.٤/٠.٦	تقرير رقم
٠.٢٣/٠.٩/٠.٦	تاريخ الاختبار	نسبة تحمل كاليفورنيا	الاختبارات
١١٨٧٦٦	رقم الاختبار	سرعة التوريس للمقاولات	التعيين
٠.٢٣/٠.٩/٠.٦	تاريخ التقرير	القطر الكهروميكانيكي السريع لقطاع برج العرب - القطاع الخامس من ٣٣٦٦٠.٠ إلى ٣٣٦٦٠.٠	المشروع
طفا العربة (٩)	العينة	من مليون الشركة	الموقع



نسبة تحمل كاليفورنيا بعد المعالجة في الماء لمدة ٤ أيام : ٩٥.٣٧ %
تم توريد العينة بمعونة منسوب الاستشعار ٥١ / حاد قديم

مدير المعمل
د. / وائل يفتيت



مكتسب السورس التامدية
للمقاولات العامة والتوريدات العامة
ب. ق. ١٥٢ - ٢ - ٧٨٨ - ٢١٦٦٦


في المعمل
أحمد حاتم

The laboratory is **only** responsible for the test results and its correctness. The laboratory is **not** responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن
تفسير نتائج الاختبارات أو أي نتائج مبنية على تلك

رقم بريد ٢١٦٦٦ الإسكندرية - الهاتف ٥٩١٧٢٠٣ - ٢٠٠٣
P.O. Box 21544, Alexandria, Egypt. Tele/Fax +(203) 5917203

MATERIAL APPROVAL REQUEST



Contractor Company	EL-NAMRAS FOR CONTRACTING		Designer Company	K.K. Engineering Consulting Office	
Issued by Contractor	Name Eng. Osama Yousof	Signature <i>Osama Yousof</i>	Date/Serial Number 4/16/2023 M.A.R. 3	Time 12:00	
Received by QARD CONSULTANT	Eng. Saied Safi	Signature <i>Khalaf Zaki</i>	MMAR	11	12
				13	14
				15	16
				17	18
				19	20
				21	22
				23	24
				25	26
				27	28
				29	30
				31	32

CODE 1	32 to 321	32 to 32	By 328 Route
	Station Reference	Segment Reference	for (Material point only) Start for 0 end
	Work Authority		
	Sub Element of Activity		

Description of Material:	Fill Layer Total Quantity (1000 m3)		
Location to be Used	From Station (312+300) to Station (332+800)		
Sample only	Yes	Material Type	FILL LAYERS
Supplier Name	ELSEWY	Data Sheet provided	Yes attached
Reference in S.O.C.	Specification		UNIFORMITY (P.C.F. OPTIONS & TESTING REPORT (2022-12-13) VERSION 1 FOR R/LAY 2022
Prequalification reference	Test Samples Results		
Reference Photos	No/has	Other	
Comments by (P.R.):		Comments by: Eng. Alaa Abd-Allah (EP)	
QUALITY TEST RESULT BY SITE LABORATORY IS OK		1- For information only	
THIS SAMPLE REPRESENTATIVE (5000) M3 ONLY		2- quality test was carried by site laboratory	
		3- results attached and found acceptable and comply with spec.	
		4- Rep approval is subject to above mentioned comments	

APPROVAL STATUS				
Organization	Name	Sign	Date	A.W.C.R.
Contractor	Eng. Osama Yousof	<i>Osama Yousof</i>		A
QAVOC*	Eng. Saied Safi	<i>Khalaf Zaki</i>		A
QARS**	Eng. Margot Magit			
Employers Representative	Eng. Alaa Abd-Allah	<i>Alaa Abd-Allah</i>	6-8-2023	Anc

* Designer

** Approved/Engineer/Supervise only

مستشفى السورس الجديد
للمتطلبات العامة والتوريدات العامة
ب. ح. ١٥٦ - ٥٥٠ ٧٢٨ س ٩١٣٢٩

 	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 5 From BORO ALARAB To ALHANNAM From Station 326+400 To Station 336+400		
	Operating Lab:		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	5/5/2023	Code			
LOCATION:	K.P 332+308		ZONE	332+303	332+300
NAME COMPANY:	شركة القوس	mar-cl			

1-visual inspection test

2-Gradient test


A-gradation of bulk materials				SAMPLE WEIGHT (g)				25354.95	gm		table cl
sieve size	2	7.5	1	4/75	75	150	300	600	PASS		soil cl
Mass retained (g)	0.0	542.3	409.6	1287.0	1854.9	2481.0	4856.3				A-1-b
Cumulative Retained (g)	0.0	542.3	958.9	2245.9	4100.8	6581.8	11438.1			PRO	2.12
Cumulative Retained %	0.0	2.1	3.7	9.1	16.2	26.3	44.0			WC	6.50
Cumulative Passing %	100.0	97.9	96.3	90.9	83.8	73.7	56.0			CBR	

B-200 material gradation				WT OF sample				200.30	gm
sieve size	10	40	200						
Cumulative Retained (g)	39.60	162.19	370.80						
Cumulative Retained %	7.83	32.40	74.19						
Cumulative Passing %	92.16	67.60	25.80						


C-General gradient										
sieve size(mm)	2	7.5	1	3/4	5/2	3/8	#4	#10	#40	#200
sieve size(mm)	60.0	27.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.9	96.3	90.9	83.8	73.7	56.0	31.7	37.9	14.8

ATTEBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (PL)	PLASTIC INDEX (PI)
	q-p	hp	n-p

Contractor


Consultant


مكتب المسور الجديده
 للمقاولات العامة والتوريدات العامة
 بـ ١١٢ - ٧٢٨ - ٥ - ٧٢٨ - ٥ - ٧٢٨ - ٥

 	Electric Express Trains - HSR		
	From El Ain El Sakhsa City To El Aynah - MATROUH		
	Section - 8 From SOHAG ALAKAB To ALHANNAN		
From Station 322-420 To Station 388-500			


PROCTOR TEST

TESTING DATE	6/9/2023	Code			
LOCATION	KP:32+300		ZONE	322+300	332+800
NAME COMPANY	شركة النورس	MAR-01			

Weight of empty mold	6122.0	MAX Dry Density	2.18
Mold Volume	2165.0	Water content %	6.6

trial no	1	2	3	4	5
WL (H) Moist wt (g)	1155.8	1080.0	1120.3	1093.5	
WL (H) DRY wt (g)	1123.0	1050.0	1088.0	1058.7	
Wt. Density	5.197	4.848	5.028	4.842	

trial No	1	2	3	4	5	6	7	8		
Time (min)	25.01	22.6	27.05	26.39	25.37	25.9	25.15	26.32		
WL (H) Moist wt (g)	111.5	95.6	107.4	116.7	104.0	126.8	120.0	120.0		
WL (H) Dry wt (g)	100.0	76.8	98.3	110.7	99.0	117.6	111.0	127.0		
WL (H) water	1.2	1.8	2.5	3.8	5.0	6.3	7.7	8.1		
WL (H) dry soil	98.1	75.0	95.8	106.7	94.0	111.7	103.3	118.9		
Water content %	2.0%	2.3%	2.5%	3.4%	5.2%	6.7%	8.2%	6.8%		
AV Water content %	2.4%		3.4%		5.4%		8.4%			
Dry Density	4.747		5.028		5.111		5.005			



محسب النورس الجديد
للمشاريع العامة والتوريدات العامة
بعضى ١٢٢٠ - ٧٢٨ - ٥٠٥ - ٧٢٨

Khair ed din

 KARAMA KONSULTING & ENGINEERING شركة كراما للتصميم والهندسة ١١٦٢٩	 وزارة النقل والبنية التحتية ١١٦٢٩	Electric Express Train - HSR From D Ain El Sakhsa City To El Alamein - MATROUH Section - 5 From BORG ALARAB To ALHAMMAM From Station 325+400 To Station 256+000		 وزارة التخطيط والتنمية الاقتصادية ١١٦٢٩
		Ongoing Lab		
		PARTICLE SIZE DISTRIBUTION OF SOIL		

TESTING DATE:	30/8/2023	Code	ZONE		
LOCATION	حياء اريه من المنطقه	Qt-02			
NAME COMPANY	الكرامه				

1-Visual inspection test

2-Gradient test

A-gradation of bulk material				SAMPLE WEIGHT (g)		#215.00		gm	soil classify
sieve size	2	1.5	1	43	21	87	#4	PASS	
Mass retained (g)	6.0	146.0	70.0	200.0	450.0	530.0	1385.0		
Cumulative Retained (g)	6.0	152.0	122.0	420.0	570.0	1100.0	3285.0		
Cumulative Retained %	6.0	1.8	2.7	6.3	11.8	13.1	39.6		PRO Q. 1.1
Cumulative Passing %	94.0	98.2	97.3	93.7	88.2	86.9	60.4		WC 3
									CDR

B-soil material gradation				WT OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	30.00	150.00	395.00				
Cumulative Retained %	6.00	30.00	79.00				
Cumulative Passing %	94.00	70.00	21.00				

C-General gradation				WT OF sample		500.00	gm	#10	#40	#200
sieve size (in)	2	1.5	1	3/4	1/2	3/8	#4	#10	#40	#200
sieve size (mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	94.0	98.2	97.3	93.7	88.2	76.9	60.4	39.6	42.3	12.7

ATTERBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (PL)	PLASTIC INDEX (PI)
	NP	NP	NP

Contractor

Osama Yousef

Consultant

Halef Zakki
طاهر

مكتبه المسورين الجليله
للمهندسين والقياسات والقياسات
مبنى ١١٦٢٩

 Karama Karama شركة كراما للمقاولات Ltd. ٥١٤	 وزارة الأشغال العامة والإسكان MOUPU	Electric Express Train - HSR From El Aia El Sakina City To El Alamein - MATROUH Section - 5 From BORO ALAMAR To AL HAMMAN From Station 323+40 To Station 328+000		 وزارة النقل MO	 وزارة التخطيط MO


PROCTOR TEST

TESTING DATE	20/6/2023	Code			
LOCATION	قناة زريعة من الميناء	GT-42	ZONE		
NAME COMPANY	الكرامات				

Weight of empty mold	3569.0	MAX Dry Density	2.144
Mold Volume	2171.0	Water content %	7

Station	1	2	3	4	
Wt. Of Mold wet soil	10213.0	10521.0	10720.0	10670	
Wt. Wet Soil	4573.0	4664.0	4860.0	4810.0	
Wt. Density	2.082	2.099	2.236	2.208	


Tare No	33	0	99	34				
Tare wt	15.7	19.7	42.5	33.8				
Wt. Of wet soil & tare	158.0	190.0	150.0	150.0				
Wt. Of dry soil & tare	148.0	145.5	144.5	140.0				
Wt. Of water	1.0	4.5	5.5	10.0				
Wt. Of dry soil	14.3	15.8	15.0	130.2				
Water content %	3.7%	1.7%	6.2%	4.2%	7.6%	7.0%	9.4%	9.4%
AS Water content %	2.7%		6.2%		7.6%		9.4%	
Dry Density	2.080	2.096	2.134	1.973				



Contractor **مكتب الشورس الجليل**
 asama yalilet
 للمقاولات العامة والتوريدات العامة
 ب.ش. ١٤٢ - ٥٥٠ - ٧٦٨ س.ت. ٢١٦٦٢

Consultant
 Charfed Koker
 ط.ع. ١٤٢

MATERIAL APPROVAL REQUEST



Contractor Consigns		EL-HAWRAI FOR CONTRACTING		Designer Company		E.L.A. Engineering Consulting Office	
Issued by Contractor		Name	Eng. Sherif Rabie	Date/Serial Number		07/2023	
Received by GARE CONSULTANT		Name	Eng. Sherif Rabie	Date/Serial Number		07/2023	
		Signature	[Signature]	Date/Serial Number		07/2023	
		Signature	[Signature]	Date/Serial Number		07/2023	

GARE		E.L.A. Engineering Consulting Office		By GARE Name	
Station Reference		E.L.A. Engineering Consulting Office		Date/Serial Number	
Station Reference		E.L.A. Engineering Consulting Office		Date/Serial Number	
Station Reference		E.L.A. Engineering Consulting Office		Date/Serial Number	

Description of Materials		Fill Layer Total Quantity (10000 m3)	
Location to be Used		From Station (332+300) to Station (332+800)	
Sample only	Yes	Materials Type	FILL LAYERS
Supplier Name	EL SEWY	Data Sheet provided	Yes attached
Reference in BoQ		Specification	DAYTON SPECIFICATIONS & TESTING REPORT (SCL) ECT 31 VERSION 1 FEBRUARY 2021
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Sherif Rabie (K.K.)		Comments by: Eng. Awa Abd Allah (GARE)	
QUALITY TEST RESULT BY THIRD PARTY LABORATORY IS APPROVED THIS SAMPLE REPRESENTATIVE (5000) M3 ONLY المستند قد تم فحصه في المختبر		1. All tests were carried out by third party lab. (COMMISSARIAT Alexandria university) 2. Results report attached and acceptable with the project specifications. 3. Final approval is subject to above mentioned comments. 4. adjust sieve #200 5. Remaining chemical test	

APPROVAL STATUS				
Organization	Name	Sign	Date	A-AWC
Contractor	Eng. Sherif Rabie	[Signature]		A
GARE*	(K.K.)	[Signature]		AWC
GARE**	Eng. Margot Magdi			
Employers Representative	Eng. Awa Abd Allah	[Signature]	27.9.2023	AWC

* Engineer

** Approval/Manager/Consultant


مستند الفحص والتوريدات العامة
المستند قد تم فحصه في المختبر
تاريخ: 27.9.2023



Grain Size Distribution Curve

CLIENT	شركة التوزيع للمقاولات
PROJECT	القفل الكهربائي السريع لطاوع برج العرب - القطاع الخامس من ٢٢٢٤٣.٠٠ إلى ٢٢٢٤٣.٠٠
LOCATION	من مشون الشريعة
LAYER TYPE	طبقة الرية

Receiving Date	06/09/2023
Cheque Date	06/09/2023
Receipt Number	114726
Report Date	27/09/2023
Lab. Ref.	G 123/09



PERCENT PASSING									
Sieve No.	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"	2"
Test Results	17.2	35.8	58.2	55.8	66.2	82.8	88.5	97.1	100.0

التحليل: A-1-b : التربة : الحالة: طبقية الطرية

وزن: العينة التي أجري عليها الاختبار في المعمل بعد إزالة محتوى الاستاتير ١.٠ / ٢.٠ جلد قليل

مستشار: السيد المهندس الجديد
السيد: السيد المهندس الجديد
٢٠٢٣/٠٩/٢٧



Laboratory Director:
Dr. Wael Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسؤول فقط عن نتائج الاختبار و صحتها المعمل غير مسؤول عن تفسير نتائج الاختبار
المعمل ليس مسؤولاً عن التفسيرات التي قد يفرع منها على ذلك


رقم بريدي: ٢١٥١١ الإسكندرية - طاباكو: ٥١١٧٢.٢ (٢.٠)
P.O. Box 21544, Alexandria, Egypt. Tele-Fax: (203) 9917203



نتائج تجارب الدمك - بروكتور معدل

٢٠٢٣/٠٩/٠٦	تاريخ توريد العينة	ب ٩/٩/٢٠٢٣	تقرير رقم
٢٠٢٣/٠٩/٠٦	تاريخ الاختبار	بروكتور	الاختبارات
١١١٧٢٩	رقم الاختبار	شركة النورس للمقاولات	المعمل
٢٠٢٣/٠٩/١٧	تاريخ التقرير	الطريق القوياني السريع لقطاع برج العرب - القطائع (المنفذ) من ٣٣٢٤٣٠٠ إلى ٣٣٢٤٣٠٠	المشروع
طفا التربة (١٠)	العينة	من مشيرون الشرقية	الموقع

Proctor Test Results



الفسي كثافة معملية جافة	٢.٠٤ جم/سم³
نسبة العائد الأمولية	٩٦.٠ %

تم توريد العينة بمعرفة مهندس الاستشاري د. أحمد قنديل

مدير المعمل
د. د. / وائل يحيى



في المعمل
أ. أحمد عادل

The laboratory is only responsible for the test results and its interpretation. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات ومصلحتها. فسرل غير مسئول عن تفسير النتائج. المختبر ليس مسؤولاً عن تفسير النتائج.

رقم بريد: ٢١١٤٤٤٤ - الإسكندرية - شفاكي ٢١١٧٢٩ - ٢٠٢٣
P.O. Box 21544, Alexandria, Egypt, Tel/Fax: (203) 5917233


مستكتب النورس الجديد

للمشاريع العامة والتوريدات العامة
البريد ٢١١٧٢٩ - ٢٠٢٣



نتائج تجارب نسبة تحمل كاليفورنيا

٢٠٢٣/٠٩/٠٩	تاريخ توريد العينة	شاركو ٢٠٢٣	رقم
٢٠٢٣/٠٩/٠٩	تاريخ الاختبار	نسبة تحمل كاليفورنيا	الاجازات
١١٤٧٢٩	رقم الاختبار	شركة النورس للمقاولات	العمل
٢٠٢٣/٠٩/٢٧	تاريخ التقرير	المقاول الشهير في السريعة لطاوع جرج العرب - القطاع الخامس من ٣٣٢٠٣٠٠ إلى ٣٣٢٠٤٠٠	المشروع
ملحة اترية (١)	العينة	من مخزون الشركة	الموقع



نسبة تحمل كاليفورنيا بعد المعالجة في الماء لمدة ٤ أيام : ٩٦٣٥ %
 تم توريد العينة بمعرفه مدون الاستشاري ١٤ / حركه قديم

مدير المعمل
 د. / وائل يحيى



في المعمل
 ٢٠٢٣
 ا. / أحمد عارف

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

العمل مسئول فقط عن نتائج الاجازات و صحتها. العمل غير مسئول عن
 صحة استخدام نتائج الاجازات او اي نتائج مبنية على تلك.

رقم بريد ٩١١١٤ (الإسكندرية) - شفاطيل ٢٠٢٣/٠٩/٢٧
 P.O. Box 21544, Alexandria, Egypt. Telo-Fax: (203) 5417208

مكتب النورس الجديد
 للتداول العامة والتوريدات العامة
 ب.ش ٧٨٠.٥٠٠-١٤٢ ص ٢١٦٦١



Electric Express Train - HSR
 From El Ain El Sakina City To El Asmaia - MATROUH
 Section - 3 From BORD ALARAB To ALHANNAM
 From Station 325+400 To Station 358+000



Operating Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	12/0/2023	Code			
LOCATION			ZONE		
NAME COMPANY	الورس	QT-03			

1-Visual Inspection test:

2-Gradient test:

A-gradation of bulk material				SAMPLE WEIGHT (g)		22130.00		g/m		table classify	
sieve size	2	1.5	1	4/5	2/1	8/5	4/4	PASS		soil classify	
Mass retained (g)	0.0	789.9	1147.0	2183.0	6789.9	1475.0	2245.9				
Cumulative Retained (g)	0.0	789.9	1936.9	4119.9	10889.8	12364.8	14610.7			PRO	2.14
Cumulative Retained %	0.0	3.6	8.7	18.5	26.6	33.2	43.4			WC	8.59
Cumulative Passing %	100.0	96.4	91.3	81.5	73.4	66.8	56.6			CBR	

B-soft material gradation				WT OF sample		505.00		g/m	
sieve size	10	40	200						
Mass retained (g)	42.00	106.00	373.00						
Cumulative Retained %	8.30	37.00	75.00						
Cumulative Passing %	91.70	63.00	25.00						

C-General gradation										
sieve size (mm)	2	1.5	1	3/4	1/2	3/8	4/4	4/10	4/40	# 200
sieve size (mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.50	0.425	0.075
Cumulative Passing %	100.0	90.4	81.3	81.5	73.4	66.8	56.6	52.1	36.7	14.2

ATTERBERG LIMITS	LIQUID LIMIT (LL)		PLASTIC LIMIT (PL)		PLASTIC INDEX (PI)	
	NP		NP		NP	

Contractor

Consultant

مكتب النور الجديد
 للمقاولات والتوريدات العامة
 ب.ط. ١٩٢، ص.ب. ٧٨٠، س.ت. ٢١٦٩٩

Khaled Zeki
 ضابط



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 5 From BORG ALARAB To ALHAMMAM
 From Station 335+400 To Station 338+000



PROCTOR TEST


TESTING DATE:	15/9/2023	Soils	ZONE		
LOCATION	قبة البرية من الطوب	QT-3			
NAME COMPANY	البريد				

Weight of empty mold :	5848.0
Mold Volume:	3151.0

SEAS Dry Density	2.144
Water content %	6.5

trial no.	1	2	3	4	
WL Of Mold wet soil	1028.0	8851.0	10705.0	28600	
WT, WEE SOIL	6120.0	4701.0	1845.0	4828.0	
Wt, Density	2.007	2.165	2.284	2.275	


Tare No.	31	33	5	77	99	32	14	25		
Tare wt.	74.7	74	83.7	86	62.5	53	33.8	34		
WL Of wet soil & tare	150.8	150.6	156.8	150.4	156.6	150.4	150.6	150.8		
WL Of dry soil & tare	146.6	146.1	146.8	146.3	146.5	144.7	146.0	146.1		
WL Of water	2.8	3.9	4.0	3.9	5.4	5.2	13.8	5.9		
WL Of dry soil	74.3	74.3	86.3	86.3	82.1	81.7	396.2	118.1		
Water content %	3.7%	5.1%	4.6%	6.5%	6.6%	6.5%	9.4%	9.4%		
AV. Water content %	3.7%		4.6%		6.6%		9.4%			
Dry Density	2.003		2.071		2.144		2.077			



Contractor
 استشارية الطورس الجسدية
 المكتب العام والتوريدات العامة
 ب. ص ١٤٢ - ٥٠٥ - ٧٩٨ من ص ٧٩٨

Consultant
 I chahed Zaki
 طالب

MATERIAL APPROVAL REQUEST



Contractor Company	EL-NAMRAS FOR CONTRACTING		Designer Company	KKJ Engineering Consulting Office	
Issued by Contractor	NAME Eng. Sherif Rabie	Sign 	Extra/Serial Number PUN/203 M.A.R. 3-1	Time 12:00	
Received by QA/QC CONSULTANT	NAME [Signature]	Sign 	DATE MAR 2023	BY 237	FOR PW

FORM 1	SI to 029	SI to 03	By EXC Note
Station Reference	Station Reference	Station Reference	For EXC Note only Start line is used
Work Activity			
Sub-Station of Activity			

Description of Materials	Fill Layer Total Quantity (15000 m3)		
Location to be Used	From Station (332+500) to Station (332+800)		
Sample only	Yes	Material's Type	FILL LAYERS
Supplier Name	El SEWY	Data Sheet provided	Yes attached
reference in Bo Q		Specification	LAYERWORK SPECIFICATIONS & TESTING REPORT (CEEL-02) & WISAM 1 (1999) 2012
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Saied Saif (K.R.)		Comments by: Eng. Alaa Abd-Allah (ER)	
QUALITY TEST RESULT BY THIRD PARTY LABORATORY IS APPROVED THIS SAMPLE REPRESENTATIVE (5000) M3 ONLY		1. All tests were carried out by third Party Lab (XXXXXXXXXX) 2. Results report attached and acceptable with the project specifications. 3. Final approval is subject to above mentioned comments. <i>Remaining chemical test</i> <i>Alexandria university</i>	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-XVC-A
Contractor	Eng. Sherif Rabie			A
QA/QC*	Eng. Mohamed Ali			
QA/QC**	Eng. Margaret Magdi			
Employers Representative	Eng. Alaa Abd-Allah		22-10-2023	Awe

* Designer

** Approving/Endorsement

مكتب المسور من الجمارك
للمشاورات الهندسية والتوريدات العامة
ب.ش. ١٩٢ - ٥٥٥ - ٧٦٨ ش. ٢٠١٦٢




Grain Size Distribution Curve

CLIENT	شركة النور
PROJECT	المطابق الكبريتات المربع قطاع برج العرب من محطة ٢٠٠-٢٢١ إلى محطة ٢٢١-٢٢٢
LOCATION	من مشورين الجديدة
LAYER TYPE	طبقة تربة

Receiving Date	26/09/2023
Cheque Date	03/10/2023
Receipt Number	18435
Report Date	22/10/2023
Lab. Ref.	G 58/10

GRAIN SIZE DISTRIBUTION CURVE



PERCENT PASSING									
Sieve No.	No. 200	No. 40	No. 10	No. 4	3/4"	1"	1 1/2"	2"	
Test Results	12.8	23.8	31.7	37.0	55.1	74.8	78.6	100.0	100.0

المهندس أحمد عبد الله

المهندس أحمد عبد الله

وبناءً على النتيجة التي أعرض عليها أخصائي المختبر بمعرفة مهندس المختبر (أحمد عبد الله) أن هذه التربة



Laboratory Director

Dr. Wael Bakheet

The laboratory is only responsible for the test results and its correct interpretation. The laboratory is not responsible for the interpretation of the test results.

المختبر مسؤول فقط عن نتائج الاختبارات و تفسيرها بشكل صحيح. المختبر ليس مسؤولاً عن تفسير نتائج الاختبارات أو أي نتائج أخرى على ذلك.

رقم المختبر: ٢٠٢٣-٢٢٢-٢٢١-٢٢٠-٢٢١

P.O. Box 21544, Alexandria, Egypt. Tel: 5917203

مكتبة الشورس الجديد

للمتطلبات العامة والتوريدات العامة


بعض: ٢٢٢٩-٢٢٢٩-٢٢٢٩



نتائج تجارب نسبة تحمل كاليفورنيا

٠٠٠٠٠٠٠٠٠٠٠٠	شاحنة حمولة خفيفة	٠٠٠٠٠٠٠٠٠٠٠٠	شاحنة ١٠	ظهور رقم
٠٠٠٠٠٠٠٠٠٠٠٠	شاحنة الأحمال	٠٠٠٠٠٠٠٠٠٠٠٠	نسبة تحمل كاليفورنيا	الانحرافات
٠٠٠٠٠٠٠٠٠٠٠٠	رقم الأحمال	٠٠٠٠٠٠٠٠٠٠٠٠	شركة القوي	التحمل
٠٠٠٠٠٠٠٠٠٠٠٠	تاريخ القراء	٠٠٠٠٠٠٠٠٠٠٠٠	القطار الكهربائي السبع فدادع مع العرب من عمق ٠٠٠٠٠٠٠٠٠٠٠٠	المشروع
٠٠٠٠٠٠٠٠٠٠٠٠	الجهة	٠٠٠٠٠٠٠٠٠٠٠٠	من مشور الشركة	الموقع

CBR Stiffness-Penetration Curve



١٠/١٠

نسبة تحمل كاليفورنيا بعد المعالجة في الماء لمدة ٤ أيام

تم توليد الجهة بصورة نسوب الاختبار اداء جداره فاصل

مدير المعمل

١٠ / ١٠ / ١٠

في المعمل
١٠ / ١٠ / ١٠
١٠ / ١٠ / ١٠

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

١٠ / ١٠ / ١٠

١٠ / ١٠ / ١٠

١٠ / ١٠ / ١٠

١٠ / ١٠ / ١٠

١٠ / ١٠ / ١٠

١٠ / ١٠ / ١٠

MATERIAL APPROVAL REQUEST



Contractor Company	EL-NAWAKS FOR CONTRACTING		Designer Company	JICA programming consulting office	
Issued by Contractor	Name & Sign Eng. Shereff Kabeel	Date/Serial Number 11/11/2023 M.A.R. 6	Time 12:00		
Received by QA/QC CONSULTANT	K.K. Khalafzaki	DATE	C1	C2	C3
			01	02	03
			04	05	06
			07	08	09
			10	11	12

CODE	IS No/ISS	IS No/IS	By QA/QC
	Station Reference	Origin Reference	For Workstation point only Start/End to be used
Work Activity			
Main Purpose of Activity			

Description of Materials	Fill Layer Total Quantity (20000 m³)		
Location to be Used	From Station (332+300) to Station (332+800)		
Sample only	Yes	Materials Type	FILL LAYERS
Supplier Name	ED SEWY	Data Sheet provided	Yes attached
Reference in BoQ		Specification	SAUDI ARABIAN SPECIFICATIONS & TESTING REPORT (SAS-11) (MUSCUM) (MUSCUM) 2022
Prequalification reference		Test Samples Results	
Reference Photos	Yes/No	Other	
Comments by (K.K.)		Comments by Eng. Alaa Abd Alaziz (TR)	
QUALITY TEST RESULT BY SITE LABORATORY IS APPROVED		1- All tests were carried out by material engineer for both contractor and QA/QC Consultant.	
THIS SAMPLE REPRESENTATIVE (CODE) HAS ONLY		2- Results report attached and acceptable with the project specifications.	
		3- Final approval is subject to above mentioned comments.	
		4- For information only.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A.W.C.R
Contractor	Eng. Shereff Kabeel			A
QA/QC *	K.K. Khalafzaki			A
QA/QC **	Eng. Magrabi Magh			
Employer's Representative	Eng. Alaa Abd Alaziz		12-3-2023	AWC

* Designer

** Approving

مكتب المسورس الجهادية
للمقاولات العامة والتوريدات العامة
ب.ش. ١٩٢-٥٥٤-٩٩٨ ب.ش. ٩٩٨-٥٥٤-٩٩٨

 	Electric Express Train - HSR From El Awi El Sakhsa City To El Alamein - MATROUH Section - 3 From BORO ALARAD To ALHAMMAM From Station 325+400 To Station 358+000		
	Operating Lab		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	12/9/2023	Code			
LOCATION		QT-C#	ZONE		
NAME COMPANY	النور				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		20/25.00		gr	soil classify
sieve size	2	1.5	1	4/3	3/1	5/3	#4	PASS	
Mass retained (g)	0.0	412.0	712.0	2547.3	1656.3	1475.0	2345.0		
Cumulative Retained (g)	0.0	412.0	1124.0	3671.3	5326.3	6801.3	9146.0		PRO
Cumulative Retained %	0.0	2.0	5.6	18.0	26.1	33.3	46.3		WC
Cumulative Passing %	100.0	98.0	94.4	82.0	73.9	66.7	53.7		CBR

B-soil material gradation				WT OF sample		500.00	gr
sieve size	10	40	200				
Cumulative Retained (g)	80.00	220.00	400.00				
Cumulative Retained %	16.00	44.00	80.00				
Cumulative Passing %	84.00	56.00	20.00				

C-General gradient									
sieve size(in)	2	1.5	1	3/4	1/2	3/8	#4	#10	#40
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425
Cumulative Passing %	100.0	96.0	94.3	82.0	73.3	66.7	53.2	36.8	11.0

ATTEBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	NP	NP	NP

Contractor

Consultant

مكتب النور الجديد
للمتاولات العامة والتوريدات العامة
بعض: ١٩٢، ٥٠٥، ٢٢٨ س.ق. ٢١٦٢٩

Elhadi Zaki
طال



Electric Express Train - HSR
From El Ala El Sineh City To El Alamein - MATROUH
Section - 5 From BORG ALARAB To ALHABAMA
From Station 328+409 To Station 338+430



PROCTOR TEST


TESTING DATE:	13/6/2023	Cada	ZONE		
LOCATION	موقع قرية بني العيون	QT-04			
NAME COMPANY	البرص				

Weight of empty rack :	886.0
Model Volume:	2121.0

MAN Dry Density	1.15
Water content %	6.5

trial (g)	1	2	3	4	5
Wt. of Moist soil	60260.0	10687.0	10722.0	10650	
WT. WET SOIL	4418.0	6627.0	6862.0	6790.0	
Wt. Density	2.680	2.692	2.730	2.703	

Tare No.	39	41	9	77	90	52	34	37		
Tare wt.	74.1	74	59.7	60	62.5	63	22.9	34		
Wt. Of wet soil & tare	196.3	193.8	159.0	159.8	159.0	196.0	159.0	196.0		
Wt. Of dry soil & tare	148.0	148.1	148.0	148.1	144.6	144.7	148.8	144.1		
Wt. Of water	2.1	1.9	4.0	3.9	5.1	5.3	38.0	5.9		
Wt. Of dry soil	74.2	74.1	86.3	86.1	82.1	80.7	106.2	118.1		
Water content %	3.7%	2.7%	8.6%	4.8%	6.4%	6.5%	9.4%	9.4%		
Wt. Water content %	2.3%		4.6%		6.5%		9.4%			
Dry Density	2.025		2.086		2.192		2.008			




Contractor
مكتب النورس الجديد
للشؤون العامة والتوريدات العامة
ب. ص. ١٩١، ج. ٧٢٤، س. ٦٩٩٤

Consultant

Whale's Tusk

MATERIAL APPROVAL REQUEST



Contractor Company	EL-NOKRAAS FOR CONTRACTING		Designer Company	E.C.E. Engineering Consulting Office																
Issued by Contractor	Name	Eng. Sherif Rabie	Date/Serial Number	25/6/2023 M.A.R. 4-1																
	Sign		Time	12:00																
Reviewed by E.C.E. CONSULTANT	Name	Eng. Mohamed Ali	Sign		MAR															
						<table border="1"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>C4</td><td>C5</td><td>C6</td><td>C7</td><td>C8</td><td>C9</td><td>C10</td> </tr> <tr> <td>337</td><td>FW</td><td>C3</td><td>3</td><td>10</td><td>1003</td><td>12</td><td>0</td><td></td><td></td> </tr> </table>	C1	C2	C3	C4	C5	C6	C7	C8	C9	C10	337	FW	C3	3
C1	C2	C3	C4	C5	C6	C7	C8	C9	C10											
337	FW	C3	3	10	1003	12	0													

CODE 4	10 to 125	00 to 50	Ap 000 None
Station Reference	Station Reference	Legal Reference	For Reference point only Start Box is used
Work Activity	Sub Elements of Activity		

Description of Materials	FILL Layer Total Quantity (20000 m3)		
Location to be Used	From Station (332+300) to Station (332+800)		
Sample only	Yes	Materials Type	FILL LAYERS
Supplier Name	EL STWY	Data Sheet provided	Yes attached
Reference in RoQ		Specification	PARTWORK SPECIFICATIONS & TYPICAL REPORT (EGS-122.1) VERSION 1.0 (MAY 2022)
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Jaled Sait (KIL)		Comments by: Eng. Alaa Abd Alaziz (EC)	
QUALITY TEST RESULT BY THIRD PARTY LABORATORY IS APPROVED THIS SAMPLE REPRESENTATIVE (5000) M3 ONLY		1- All tests were carried out by third Party lab EC <i>Alexandria University</i> 2- Results report attached and acceptable with the project specifications. 3- Final approval is subject to above mentioned comments. 4- Remaining chemical test.	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A.W.C.A
Contractor	Eng. Sherif Rabie			A
QA/QC *	Eng. Mohamed Ali			
QA/QC **	Eng. Margot Nagel			
Employers Representative	Eng. Alaa Abd Alaziz		22-6-2023	A.W.C.

* Engineer


** Management/Supervision/Control

مكتب الفسوس الجسدي
للمشاورات الهندسية والتوريدات
ب.ش. ١٩٢.٥٤.١٩٢
٢١١٦٤



نتائج تجارب الدمك - بروكتور معدل

٢٠٢٣/٩/٢٦	تاريخ تورية العينة	ب - ٢٠/٥٧	تقرير رقم
٢٠٢٣/١٠/١٢	تاريخ الاختبار	أ - ٢٠/٥٧	الافتحار
٢٠٢٣	رقم الاختبار	٢٠٢٣	المعمل
٢٠٢٣/١٠/٢٦	تاريخ التقرير	المطابق الكهربي السويح مطاوع روج كورب من مطاوع ٣٣٢٠٣٠ إلى ٣٣٢٠١٠٠	المشروع
طبعة تورية (٢)	العينة	من مشون الشركة	الموقع



٢٠٥ جم/سم³	القصي كثافة معملية حافة
٩.٥%	نسبة المياه الأمولية

تم تورية العينة بمعرفة مشون الاستشاري أ/ د/ خالد كادي

مدير المعمل
د. / وائل بكيت



في المعمل
م/ أحمد عادل

The Laboratory is not responsible for the test results and its connection. The laboratory is not responsible for the interpretation of the test results.

المعمل معقول فقط من نتائج الاختبارات و صحتها. لا يمكن للمعمل ان يتحمل مسؤولية تفسير نتائج الاختبارات او ان يتحمل مسؤولية على ذلك.

رقم معمل: ٢٠٢٣/٩/٢٦ - المختبر: ٢٠٢٣/١٠/١٢


P.O. Box 21514, Alexandria, Egypt. Tel/Fax: (+203) 5937203

مكتب المسور الجديد
للمتطلبات العامة والتوريدات العامة
ب/ ش ١٢٠٠ - ٢٠٢٣ - ٢٠٢٣



نتائج تجارب نسبة تحمل كاتيفورتيا

٩٠٩٢/٠٩/٢٦	تاريخ التوريد العينة	١٠/١٥٠	شماره	رقم تقرير
٩٠٩٢/١٠/٠٣	تاريخ الإرسال	نسبة تحمل كاتيفورتيا		الافتحاضات
١٠٤٣٥	رقم الإرسال	شركة النورس		التصليد
٩٠٩٢/١٠/٢٩	تاريخ التقرير	المختار الكهربائي اسبرج لمخارج روج الغرب من محطة ٣٣١٠٤٣٠ إلى محطة ٣٣٢٠٤١٠٠		المشروع
	العينة	من منطقة التربة		الموقع



نسبة تحمل كاتيفورتيا بعد المعالجة في الماء لمدة ٤ أيام : ١٠٤٣٥
تم توريد العينة بمعونة سدود الاستشاري ١٠٤٣٥ من سواك تينيل



في المعمل
أحمد عادل

The laboratory is only responsible for the test results and its interpretation. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن كيفية استخدام نتائج الاختبارات أو أي نتائج سلبية على ذلك.

رقم بريد باني ٢٠١٩٦٩٦٩ - الإسكندرية - تليفون ٥٩١٩٢٠٣ - ٥٩١٩٢٠٤

P.O. Box 21344, Alexandria, Egypt. E-Mail: info@eccd.org

مكتب النورس الجديد

للمقاولات العامة والتوريدات العامة

باني ٢٠١٩٦٩٦٩ - ٥٩١٩٢٠٣

مكتبة المنورس الجديدة
للمتاولات العامة والتوريدات العامة
ب. ١٩٢ ٥-٥-٧٦٦ ٧٦٦ ٧٦٦

 	Electric Express Train - HSR		 
	From El Ain El Sakhsa City To El Alamein - MATROUH		
	Section - 5 From HCRG ALARAB To ALHAMMAM		
From Station 325+400 To Station 336+000			
Operating Lab			

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	24/9/2023	Code	ZONE		
LOCATION		QT-05			
NAME COMPANY	التورانس				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)				gn	table classify	
sieve size	2	1.5	1	40	20	#3	#4	PASS	soil classify	
Mass retained (g)	0.0	788.0	1147.0	2503.0	1799.0	1475.3	1336.8			
Cumulative Retained (g)	0.0	788.0	1935.0	4438.0	6237.0	7712.3	9049.1		PRO	2-14
Cumulative Retained %	0.0	3.2	7.8	18.2	25.4	31.4	36.5		WC	5-50
Cumulative Passing %	100.0	96.8	92.2	81.8	74.6	68.6	63.5		CBR	

B-soil material gradation				WT OF sample				gn
sieve size	10	40	200					
Cumulative Retained (g)	68.00	100.00	342.00					
Cumulative Retained %	12.00	32.00	68.40					
Cumulative Passing %	88.00	68.00	31.60					

C-General gradation											
sieve size(in)	2	1.5	1	3/8	1/2	3/8	#4	#10	#40	#200	
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075	
Cumulative Passing %	100.0	99.8	92.2	81.8	74.6	68.6	47.5	41.0	22.3	15.0	

ATTERBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (PL)	PLASTIC INDEX (PI)
	NP	NP	NP

Contractor

Consultant

مكتب المسورس الجهادية
للمتاولات العامة والتوريدات العامة
بخط 194-2-218 مرسى 194

Khalid Zaki

 Khalid Khalaf Khalid Khalaf Khalid Khalaf	 Saudi Aramco Saudi Aramco Saudi Aramco	Electric Express Train - HSR	 Saudi Aramco Saudi Aramco Saudi Aramco
		From DHA Al-Rasheeda City To DHA Al-Madina - BATHOON	
		Section - 5 From DORG ALARAB To ALHAYMAN	

From Station 125-425 To Station 125-425


PROCTOR TEST

TESTING DATE	24/07/2023	Date			
LOCATION	محطة ربيع من المكون	Q1-Q5	ZONE		
NAME COMPANY	المشروع				

Height of empty mold	150.0	MAX Dry Density	2.344
Mold Volume	2123.0	Water content %	6.5

trial no	1	2	3	4	
Wt. Of Soil + wet soil	1020.0	1040.0	1170.0	1060.0	
Wt. Water + Wt. Soil	442.0	460.0	484.0	480.0	
Wt. Density	2.167	2.169	2.284	2.273	

Test No.	11	12	13	14	15	16	17	18	19	
Time wt	18.7	14	10.7	6.8	42.3	40	11.8	34		
Wt. Of wet soil & tare	126.3	120.0	119.0	120.0	120.0	120.0	120.0	120.0		
Wt. Of dry soil & tare	118.3	116.3	114.0	114.2	118.0	117.7	119.0	118.1		
Wt. Of water	7.8	6.7	5.0	5.8	6.4	5.3	6.0	5.1		
Wt. Of dry soil	74.2	74.3	70.2	70.2	72.0	70.7	70.2	70.1		
Water content %	2.7%	2.7%	6.6%	6.5%	6.6%	6.5%	6.4%	6.4%		
AV Water content %	2.7%		6.6%		6.5%		6.4%			
Dry Density	2.182		2.170		2.166		2.177			



Contractor

مكتب الهندسة والبناء
للمقاولات العامة والتوريدات العامة
ب. طر. ٧٨٠-٥-٢-١٤٠
٩٩٦٦٩

Consultant

Khaled Zaki

MATERIAL APPROVAL REQUEST						

Contractor Company	EL-NAWRAS FOR CONTRACTING		Designer Company	K.K. Engineering Consulting Office	
Issued by Contractor	Name	Eng. Sherif Rashed	Order/Serial Number	12/08	
	Signature		Date	22/10/2023	
Received by GAB CONSULTANT	(K.K.) Mohamed		MA.R. S-1		

STATION	SI 10 M2	STATION	SI 10 M2	APPROVAL	APPROVAL
STATION	STATION	STATION	STATION	STATION	STATION
STATION	STATION	STATION	STATION	STATION	STATION

Description of Material's	Fill Layer Total Quantity (25000 m3)		
Location to be used	From Station (112+300) to Station (832+800)		
Sample only	Yes	Materials Type	FILL LAYERS
Supplier Name	DI SEWY	Data Sheet provided	Yes attached
Reference in BoQ		Specification	SAHARA SPECIFICATIONS & TESTING REPORT (2021-2022) (VERSION 1) FEBRUARY 2022
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Sherif Rashed (K.K.)		Comments by: Eng. Alaa Abd Alattif (TR)	
QUALITY TEST RESULT BY THIRD PARTY LABORATORY IS APPROVED THIS SAMPLE REPRESENTATIVE: GOOD (BRI) ONLY 		1- All tests were carried out by third party lab (SAHARA) 2- Results report attached and acceptable with the project specifications. 3- Final approval is subject to above mentioned comments 4- Remaining chemical test.	

APPROVAL STATUS				
Organization	Name	Sign	Date	S.A.W.C.C.
Contractor	Eng. Sherif Rashed			A
GABIC**	(K.K.) Mohamed			
GABIC**	Eng. Margot Magdi			
Employers Representative	Eng. Alaa Abd Alattif		22-10-2023	AWR

* Designer
** Approved/Designs Consultant only


مكتبة المشروع الجندرية
المستندات والتوريدات
تاريخ: 2023-10-22



Grain Size Distribution Curve

CLIENT	شركة النورس	Receiving Date	25/09/2023
PROJECT	القنطرة الكهربائية السريع قطاع برج العرب من محطة ٣٢٦+٣٠٠ إلى محطة ٣٢٦+٨٠٠	Cheque Date	03/10/2023
LOCATION	من مشتل الشركة	Receipt Number	18435
LAYER TYPE	عينة ٣/٣	Report Date	22/10/2023
	طبقة تربة	Lab. Ref.	G 60/10

GRAIN SIZE DISTRIBUTION CURVE



PERCENT PASSING									
Sieve No.	No. 200	No. 40	No. 10	No. 4	3/8"	3/4"	1"	1 1/2"	2"
Test Results	10.6	22.7	36.4	35.6	46.9	61.2	66.6	78.5	100.0

صيف التربة: ٣-٦-٥

الخبرة الفنية للتربة

ورقة الخبرة التي يجري عليها الاختبار هي من صيغة معتمدة من

مركز أبحاث الطرق



Laboratory Director

Dr. Waël Bekheet

The laboratory is only responsible for the test results and its correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسؤول فقط عن نتائج الاختبار، وسنقوم بالتسجيل على مسئول عن الخبرة. لا نتحمل مسؤولية التفسيرات أو أي نتائج أخرى على ذلك.

إلى: ٢١٥٤٤ - الإسكندرية - الهاتف: ٥١١٢٤٠٢ - ٢٠٣


P.O. Box 21544, Alexandria, Egypt - Tele-Fax: (33) 5917303

مستشار التربة والجيوتقني
الاستشارات العامة والتوريدات العامة
٢١٦٩٤ - من ٢١٤٠٥٥ - ١٩٦٠



نتائج تجارب التربة - ككتور معدل

2.98/0.46	التاريخ توريد العينة	١٠/٥/٢٠١١	تقرير رقم
9.86/0.07	تاريخ الإصدار	١٠/٥/٢٠١١	الاشعارات
٢٨٤٣٩	رقم الاختبار	شبكة التوريس	المعمل
٣٠٠٣/١٠/٢٠١١	تاريخ التقرير	المطابق الكهربائي السريع قطاع رح العرب من محطة ٢٢٢٠٢٠٢٠ إلى محطة ٢٢٢٠٢٠٢٠٠	المشروع
طابقة تربة (٣)	لعينة	من مشور الشركة	الموقع



٢.٠١ جم/سم³	الكتلة المعملية جافة
١٠%	نسبة الرطوبة الاسمية

تم توريد العينة بمعرفه بنسب لاسكندرية ا.د/ حامد عبد



في المعمل
أحمد محمد

The laboratory is only responsible for the test results and the correctness. The laboratory is not responsible for the interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن تفسير نتائج الاختبارات او اي نتائج يترتب عليها ذلك.

مكتب التوريس الجديدة


للمتاولات العامة والتوريدات الخاصة
ب.ب ٢٨٤٣٩ - ٥٠٥ - ١٩٢ - ٢١٦٦٦

رقم بريد ٢١٠١١١ الإسكندرية - الفاكس ٢٠١٢٠٢ - ٢٠١٢٠٢
P.O. Box 21344, Alexandria, Egypt, Tele-Fax: (203) 5917203



نتائج تجارب نسبة تحمل كاليفورنيا

١٠٢٣/١٠/٢٦	تاريخ توريد العينة	١٠/٢١	تاريخ رقم
١٠٢٣/١٠/٢٣	تاريخ الإرسال	نسبة تحمل كاليفورنيا	الافتحاشات
١٨٣٣٨	رقم الإرسال	شركة التوزيع	المعمل
١٠٢٣/١٠/٢٢	تاريخ التقرير	القطار الكهربائي السريع لطاوع برج العرب من محطة ٢٢٢٨٨١٠ محطة	المشروع
طفاة التربة (٣)	العينة	من مشود لشركة	الموقع



نسبة تحمل كاليفورنيا بعد المعالجة في الماء لمدة ٤ أيام

تم توريد العينة بمعرفة مشود الإسكندرية (١٨) حاد قبل

مدير المعمل
أ. د. / وائل بركات



في المعمل
أ. د. / أحمد خالد

The laboratory is only responsible for the test results and the
certificates. The laboratory is not responsible for the
interpretation of the test results.

المعمل مسئول فقط عن نتائج الاختبارات و صحتها. المعمل غير مسئول عن
كيفية استخدام نتائج الاختبارات أو أي نتائج سببه على تلك

مكتب الشؤوس الهندسي
للمقاولات العامة والتوريدات العامة
ب. د. / ١٩٢٠ - ٥ - ٧٢٨ - ٧٢٣

ب. د. / ١٩٢٠ - ٥ - ٧٢٨ - ٧٢٣
P.O. Box 21344, Alexandria, Egypt. Tele/Fax : (202) 5517203

 وزارة النقل والبنى التحتية Ministry of Transport and Public Works	 الهيئة الوطنية للطرق National Road Authority	 الهيئة الوطنية للملاحة National Waterways Authority	
 مشروع القطار السريع من باب الماردان إلى المنصورة Electrical Express Train from Bab Al-Mardan to Al-Mansoura			
Project	Electrical Express Train from Bab Al-Mardan to Al-Mansoura (EST)	Date	1 Nov 22
Company	ش.م.ك. - S.G.		
Station	المنصورة	Rev.	1.0001

SBR Classification (ASPHOT M 345)

1- Sieve Analysis of Fine and Coarse Aggregates ASTM C 136

wt. of oven sample		4.75mm	pass %	Spec. Limits 5.0 %	
Sieve "inch"	Sieve "mm"	total retained (g)			
3/4"	19.0	0	100.00	100	100
4"	100.0	0	100.00	100	100
2"	50.0	0	100.00	100	100
1 1/2"	37.5	0	100.00	100	100
1"	25.0	0	100.00	100	100
3/4"	19.0	0	100.00	100	100
3/8"	9.5	0	100.00	100	100
20"	5.0	0	100.00	100	100
10"	2.0	0	100.00	100	100
5"	1.0	0	100.00	100	100
2 1/2"	6.3	0	100.00	100	100
1 1/4"	3.2	0	100.00	100	100
3/4"	1.9	0	100.00	100	100
3/8"	0.9	0	100.00	100	100
20"	0.4	0	100.00	100	100
10"	0.2	0	100.00	100	100
5"	0.1	0	100.00	100	100
2 1/2"	0.075	0	100.00	100	100
1 1/4"	0.045	0	100.00	100	100
3/4"	0.025	0	100.00	100	100
3/8"	0.015	0	100.00	100	100
20"	0.0075	0	100.00	100	100

2- Liquid Limit, Plastic Limit, and Plasticity Index ASTM D 4318

test		liquid limit	plasticity index
Number of blows			
Number of plate			
Wt. of plate			
wt. of specimen of test sample			
wt. of plate + wt. of test sample			
wt. of water			
wt. of dry sample			
moisture content			
Plastic Limit			



Liquid Limit	N.P.
Plasticity Index	
Group Classification	Non-plastic, Sub-grade

Eng. / CONSULTANT

Chaleel Zaki

Page 1 of 6

Eng. / CONTRACTOR

[Signature]

 وزارة النقل Ministry of Transport and Infrastructure	 وزارة التخطيط والتنمية الاقتصادية Ministry of Planning and Economic Development	الهيئة العامة للإسكان General Authority for Housing
 وزارة الأشغال العامة والإسكان Ministry of Public Works and Urban Planning	مكتب أ.م. خالد القليل Electrical Express Train From Borg Al-Arab to Al-Jamali	 وزارة الإسكان Ministry of Housing

Project	Electrical Express Train From Borg Al-Arab to Al-Jamali (EET)	Date	1-Nov-23
Company	S.G. - ش.م.م	Request NO	S.G. 001
Station	الجمالي		

LOS ANGELES ABRASION

Test Data				A	B	C	D
Abrasive Charge (No of Sphers)				12	11	8	6
Sieves				SAMPLE MASS gm			
Paving	in	mm	in				
37.5	1 1/2 in	25	1 in	1250			
25	1 in	19	3/4 in	1250			
19	3/4 in	12.5	1/2 in	1250	2500		
12.5	1/2 in	9.5	3/8 in	1250	2500		
9.5	3/8 in	6.35	1/4 in			2500	
6.35	1/4 in	1.75	No 4			2500	
4.75	No 4	2.36	No 8				5000
TOTAL				5000	5000	5000	5000
Mass of Sample Before Test g				5000			
Mass of Sample Retained on 1.7 mm (No 12)				3865			
Los Angeles Wear (%) = $\frac{5000 - \text{Mass Retained}}{5000} \times 100$				23.7%			

Remarks:

Eng. / CONSULTANT

Khaled Zaki

Eng. / CONTRACTOR

 وزارة النقل والبنى التحتية Ministry of Transport and Public Works	 الهيئة العامة للتخطيط العمراني والطرق General Authority for Road and Urban Planning	الهيئة العامة للتخطيط العمراني والطرق General Authority for Road and Urban Planning
 الهيئة العامة للتخطيط العمراني والطرق General Authority for Road and Urban Planning	مكتب إيد/ خالد قنديل Electrical Express Train From Borg Alarab to Alamein	 الهيئة العامة للتخطيط العمراني والطرق General Authority for Road and Urban Planning

Project	Electrical Express Train From Borg Alarab to Alamein (EET)	Date	1-Nov-23
Company	S.G - النورس	Request NO	S.G 001
Station	المنون		

SAMPLE NO		1	AVE.
WEIGHT OF SAMPLE		2098	
WEIGHT OF OVEN DRY SAMPLE IN AIR	gm A	1971	
WEIGHT OF SATURATED SURFACE DRY SAMPLE IN AIR	gm B	2031	
WEIGHT OF SATURATED SURFACE DRY SAMPLE IN WATER	gm C	1220	
BULK SP. GRAVITY (DRY BASIS)	g/cc ABC	2.50	
BULK SP. GRAVITY (SSD BASIS)	g/cc ABC	2.58	
APPARENT SPECIFIC GRAVITY	g/cc ABC	2.62	
ABSORPTION	% 30-100 D	1.82	
ABSORPTION	gm W.A	36	
Degradation of aggregate	% 1000-40#10	1.45	


Eng. / CONSULTANT
 Khaleel Zaki

Eng. / CONTRACTOR

مكتب النورس الجاديه
 للمشاريع العامة والتوريدات العامة
 ب. ص. ١٢٢ - ٧٢٨ - ٧٢٨ - ١٢٢



المملكة العربية السعودية
الجمهورية العربية السورية




مكتب إدارة مشاريع
Electrical Express Train from Burg Al-Arab to Al-Ramla



Project	Electrical Express Train from Burg Al-Arab to Al-Ramla (EET)	Date	1-Nov-20
Company	S.G. - الشركة	Request No.	S.G. 001
Station	المكينة		

MOISTURE - DENSITY RELATIONSHIP OF SOILS AASHTO (T199.74)

CONTAINER NUMBER		MOISTURE CONTENT							
		4	7	20	16	17	19	23	25
A	MASS WET SOIL & TARE	gms	127.8	106.8	106.1	105.4	104.9	125.3	122.9
B	MASS DRY SOIL & TARE	gms	123.9	105.1	103.1	101.2	100.8	119.6	118.0
C	TARE MASS	gms	33.7	32.4	31.7	30.3	32.1	34.2	33.8
D	MASS OF WATER	gms	A-B	2.0	1.7	2.9	4.2	6.2	8.9
E	MASS OF DRY SOIL	gms	B-C	92.2	72.8	72.2	69.1	86.8	84.2
F	MOISTURE CONTENT	% $\frac{D}{E} \times 100$	2.2	2.3	4.0	4.2	6.9	7.3	10.6
AVERAGE		%	2.2		4.1		6.4		8.1
REL DENSITY									
SPL. NUMBER		1		2		3		4	
H	MASS OF MOLD & WET SOIL	gms	1068		1029		1081		1081
I	MASS OF MOLD	gms	549		549		549		549
J	MASS OF WET SOIL	gms	519		480		532		532
K	VOLUME OF MOLD	cc	2.07		2.07		2.07		2.07
L	WET DENSITY	g/cc	2.50		2.35		2.57		2.57
M	DRY DENSITY	g/cc	2.46		2.31		2.47		2.47



Eng. / CONSULTANT


Khaleel Taki

Eng. / CONTRACTOR

[Signature]



المملكة العربية السعودية



مكتب أ.د. خالد قنديل
Electrical Express Train From Borg Alarab to Alamein



Project	Electrical Express Train From Borg Alarab to Alamein (EET)	Date	2-Nov-23
Company	S.G. - سورس	Request NO	S.G. 001
Station	المنشور		

Correction Of Dry Unit Weight And Water Content Of Total Material for Assoil Sample

According To ASTM D-4718

Calculation of dry mass of finer and oversize fractions

Mass of moist finer fraction (M_{wf})	4583	GM
Mass of moist oversize fraction (M_{wo})	2417	GM
Water content of finer fraction	6.2	%
Water content of oversize fraction	5.2	%
Dry mass of finer fraction (M_{df})	4311	GM
Dry mass of oversize fraction (M_{do})	2298	GM

Calculation of percentage of finer and oversize fractions by dry mass

Percentage of dry finer fraction (P _f)	65.2	%
Percentage of dry oversize fraction (P _s)	34.8	%

Calculation of corrected water content and dry density of total sample

Specific gravity of oversize fraction (G_{so})	2.5	
Unit weight of water (γ_w)	9.81	GM/cm ³
Dry density of finer fraction	2.19	GM/cm ³
Corrected water content of total sample (W ₁)	5.92	%
Corrected dry density of total sample	2.27	GM/cm ³

Eng. / CONSULTANT


Abdullah Zaki

Eng. / CONTRACTOR

[Signature]



الهيئة العامة للطيران المدني



مكتب ايم جاكسون
Electrical Express Train from Bay Al-Matrah Station



Project	Electrical Express Train from Bay Al-Matrah Station	Station	name	TO
Company	ايم جاكسون			
Date	2011-11-21			
Request NO	SG 301			القطار

California Bearing Ratio ASTM D 1993

Molding Wetmore Control				Density Determination			
Type No.				Test No.			
Core No.				Water Volume	cm ³		cm ³
A Mass, Can	g	32.14	32.20	Mass Sample + Mold	g		1000
B Mass, Mold Soil + Can	g	80.6	170.75	Mass Mold	g		100
C Mass, Dry Soil + Can	g	164.2	96.73	Mass Sample	g		900
D Mass, Solvent	g	8.0	0.08	Unit Dry Mass	g		2.45
E Mass, Dry Soil	g	128.5	105.66	Moisture Moisture	%		6.8
F Moisture %	%	8.9	6.7	Unit Dry Mass	cm ³		2.17
AVERAGE	%		0.85	Corrected unit dry mass		19.35	cm ³


Proctor (max)	1.64	1.27	1.90	2.54	4.8	5.06	7.12
Compaction (max)	1.65	1.31	2.00	2.68	1.67	1.63	1.66

10% 8%

Data	
Date Mailed	2011-11-21
Test No.	1
Core Height	mm 31.3
Core Weight	mm 5.52
Core Area	mm ² 0.61
Sample Length	mm 115.45
Percent Error	% 0.01

Remarks

- + Max Dry Density 2.18 g/cc
- + Optimum Moisture Content 6.2 %
- + No. of Blows 55
- + Error at 90% of max density 81.0 %



Eng. CONSULTANT

Khaleel Zaki

Eng. CONTRACTOR

[Signature]



Egypt-Japan University of Science and Technology
الجامعة المصرية اليابانية للعلوم والتكنولوجيا
エジプト日本科学技術大学

Civil Engineering Testing &
Consulting Unit

وحدة اختبارات واستشارات الهندسة
المدنية

Technical Report

Soil Validation Tests for Sub-grade soil

SG-01 (1-8)

Project


Electric Express Train (Sokhna - New capital - 6th of
October city - New Elalamein city)

Prepared For

El-Nawras Company for General Contracting

Building No.3, first floor, El-Sheikh Zayed, Ismailia

(November 12, 2023)





Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct soil tests on the backfill soil of the Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city) in accordance with the ASTM standards. The tested samples of the soil were extracted from the backfill stockpiling of the of the project by the client and at his responsibility. The report summarizes the test results and their interpretations.

Required Tests

The following tests were conducted according to the listed standards:

- 1- Sieve analysis of fine/coarse aggregate according to ASTM C136.
- 2- Standard Test Methods for Liquid Limit, Plastic Limit, and Plasticity Index of Soils (ASTM D4318)
- 3- Standard Test Methods for Laboratory Compaction Characteristics of Soil Using Modified Effort (ASTM D1557-12 (2021))
- 4- Classification of soils and soil-aggregate mixtures for highway construction process (AASHTO M145)
- 5- Standard Test Method for California Bearing Ratio (CBR) of Laboratory-Compacted Soils (ASTM D1883-21)
- 6- Standard Test Method for Resistance to Degradation of Small-Size Coarse Aggregate by Abrasion and Impact in the Los Angeles Machine (ASTM C131 / 535)
- 7- Standard Test Method for Relative Density (Specific Gravity) and Absorption of Coarse Aggregate (ASTM C127-15)

Test Results:

Tests were conducted to determine the required characteristics of fine/coarse aggregate for soil sample extracted from backfill soil of the project. Appendix A includes Tables 1, 2, 3, 4, and 5 that indicate respectively the percentage fractions of each soil component, the Atterberg limits, results of modified proctor test, and CBR. Figure 1 depicts Soil Classification according to AASHTO.

Note:

- 1- The soil samples provided by the company were in a moist state, but the samples were not preserved by any means of protection to maintain their moisture content.
- 2- The results shown represent only the sample that have been tested and any use of them to represent other soil samples is the responsibility of the supplier.



الوحدة المصرية اليابانية لاختبارات واستشارات الهندسة المدنية
EJUST CETCU

www.ejust.edu.eg

E-2057 CETCU (Eng.)

2010



SOIL TESTS REPORT

Company	El-Nawras Company for General Contracting
Project Owner	General Authority for Roads & Bridges
Project	Electric Express Train (Sokhna - New capital - 6th of October city - New
Project Consultant	SYSTRA
Sample No.	SG-01 (1-8)
Sample Location	Stockpile

1- Sieve Analysis

Fig. 1




Table 1:

% Gravel	76.60
% Sand	17.21
% Fine (passing Sieve no. 200)	6.20
Nominal maximum particle size	> 1.5 in



2- Liquid Limit, Plastic Limit, and Plasticity Index

Table 2:

Plastic Limit %	N.P.
Liquid Limit %	N.P.
Plasticity Index %	N.P.

3- Soil Classification (according to AASHTO classification system)

Tested soil sample is classified as A-1-a (Stone Fragments, Gravel and Sand) as shown in Fig. 1, which is presented in Appendix A of this report.





4. Compaction characteristics (Modified Proctor Test)

Fig. 2:





Table 3:

Maximum dry density (t/m³)	2.18
Corrected Maximum dry density (t/m³)	2.28
Optimum water content (%)	3.80
Corrected optimum water content (%)	3.13

5. Characteristics of oversized fractions:

Table 4:

Percentage of dry oversized fractions (%)	32.22
Bulk specific gravity of oversized fraction	2.53
The percentage of water absorption of crushed stone (%)	1.6%





6- California Bearing Ratio (CBR) Test Results

Fig. 3:






Table 5:

4-days soaked California bearing ratio (CBR) at compaction ratio of 100%	97.4 %
Swelling Ratio %	0.00 %

7- Los Angeles Abrasion test

Percentage of wear after 500 revolutions:

Los Angeles Abrasion value	26.0%
----------------------------	-------





5 - Closure


Test results presented herein report for Soil Validation Tests for Sub-grade soil of the project: Electric Express Train (Sokhna - New capital - 6th of October city - New Elamein city) summarised at the following table:


Results		
Sieve Analysis	The sieve analysis results are shown in Fig. 1.	
	Fraction passing Sieve no. 200 %	6.2 %
	Nominal maximum partic size (mm)	>1.5 in
Soil classification	Plasticity Index %	N.P.
	A-1-a (Stone Fragments, Gravel and Sand)	
California Bearing Ratio	4-day soaked California bearing ratio (CBR) at compaction ratio of 100%	97.4 %
Los Angeles	Los Angeles Abrasion value	26 %
Swelling	Swelling Ratio %	0.00%
Compaction Characteristics	Corrected Maximum dry density (t/m^3)	2.28
	Corrected optimum moisture content %	3.13

Note: The results shown represent only the samples that have been tested and any use of them to represent other quantities is the responsibility of the supplier.

Technical committee
Prof. Dr. Mohamed F. M. Fahmy


Lab Engineer
Mohamed A. Al-Najjar






Mold volume [cm ³]		Mold weight [g]		6755
Water ratio %	Wt. soil + mold gm	Wet soil Wt. gm	WET Unit Wt. gm	Dry Unit Wt. gm
2	11486	4695	2.210	2.167
4	11593	4808	2.264	2.177
6	11508	4823	2.271	2.142
0	0	0	0.000	0.000
0	0	0	0.000	0.000
0	0	0	0.000	0.000

Table 3: Modified Proctor test results



استمارة الشهور الجديدة
للمقارنات العامة والتوزيعات العامة
ب. ط. 11/12/2018

MATERIAL INSPECTION REQUEST



Contractor Company		EL-NAWRAS FOR CONTRACTING		Designer Company		KK Engineering Consulting Office																	
Name		Sign		Date/Serial Number		Time																	
Issued by Contractor		Eng. Osama Yousef		26/7/23		12:00 PM																	
Received by GARH CONSULTANT		Eng. Saeed Saif		P.L.T. 01		<table border="1"> <tr> <td>01</td> <td>02</td> <td>03</td> <td>04</td> <td>05</td> <td>06</td> <td>07</td> <td>08</td> </tr> <tr> <td>332</td> <td>02</td> <td>03</td> <td>04</td> <td>05</td> <td>06</td> <td>07</td> <td>08</td> </tr> </table>		01	02	03	04	05	06	07	08	332	02	03	04	05	06	07	08
01	02	03	04	05	06	07	08																
332	02	03	04	05	06	07	08																

SI to SI2		SI 01 - SI		Kg. XXX Note	
Series Reference		Project Reference		For Kiosk/point only. Start date to use	
Work Activity		Sub Element of Activity			

Description of Materials		Red Excavation Soil			
Location to be Used		From	332+300	TO	332+500
MAR & UIR Approval No		UIR C-01	Date		24/7/23
		MAR C-01			22/7/2023
Supplier Name					
Test Requirement		P.L.T (DIN 18134)	Specification		LITHIUM SPECIFICATIONS & TESTING REPORT (2021-41-2) VERSION 1.0 BY CIVILWORK GROUP
Reference Photo		No/Yes	Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOADING TEST	PT	2	24/06/23	
2					
3					
4					

Comments by: Eng. Saeed Saif (R.K.)	Comments by: Eng. Alaa Abd Alaziz (ER)
1-Plate Loading Test P.L.T (DIN18134) is Approved.	1-P.L.T was certified by E-JUST for both contractor and GARH Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organization	Name	Sign	Date	A.W.C.R
Contractor	Eng. Osama Yousef	E. Osama Yousef		A
QA/QC	Eng. Saeed Saif	E. Saeed Saif		
GARH	Eng. Margret Magdi			
Employer Representative	Eng. Alaa Abd Alaziz	for	27-7-2023	AWC

مكتب المسورس الجندريد
للمقاولات العامة والتوريدات العامة
ب.ش.ع. ٢١٨٠٥٠٠١١٦
٢١٢٢٢



Technical Report


Plate Loading Tests

KM 332+340 and KM 332+440

Native Soil

Project

Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)




Prepared for

El-Nawras Company for General Contracting

Building No.3, first floor, El-Sheikh Zayed, Ismailia

يعتمد
أمين شام الخواص
لواء مهندس / أسامة شحات

(July 27, 2023)




1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct two plate loading tests on the Native Soil of the Electric Express Train project at two locations (KM 332+340 and KM 332+440) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Sameh Hassan & Ahmed Sabry) from the working CETCU team visited the project site on July 27, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

مكتبة المصنوع الجسدي
المستندات والتوثيق العامة
نسخة 1.0.0 - 2023
نسخة 1.0.0 - 2023

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading- Unloading-Loading regime.
- The loading plate has a diameter of 500 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 200 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $33 \pm 1^\circ\text{C}$.
- The plate was carried out on a Native Soil (according to the company) at two points (KM 332+340 and KM 332+440). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy-duty multi-purpose loader CAT 972G.



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. Two plate loading tests on the Native Soil of the Electric Express Train project were conducted at two locations (KM 332+340 and KM 332+440) and the data collected at the two test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+340), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+340)

Loading stage	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.24
2	14.14	0.050	0.31
3	21.21	0.075	0.43
4	28.28	0.100	0.54
5	35.35	0.125	0.63
6	42.42	0.150	0.77
7	49.49	0.175	0.85
8	56.56	0.200	0.93
9	63.63	0.225	1.07
10	70.7	0.250	1.18
11	56.56	0.200	1.12
12	49.49	0.175	1.07
13	35.35	0.125	0.95
14	21.21	0.075	0.79
15	1.414	0.005	0.16

مكتبة المسورين الجليل
للمقالات العلمية والتوثيق
في ١٩٩١ - ٥٠٥٧٨٩٩٩
١٩٩٩

مكتبة المسورين الجليل
للمقالات العلمية والتوثيق
في ١٩٩١ - ٥٠٥٧٨٩٩٩
١٩٩٩
E-JUST CERC TRAIL



Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+340)

Loading stage	Load (k)	Normal stress (σ_n)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.16
1	7.07	0.025	0.39
2	14.14	0.050	0.47
3	21.21	0.075	0.61
4	28.28	0.100	0.68
5	35.35	0.125	0.77
6	42.42	0.150	0.87
7	49.49	0.175	0.95
8	56.56	0.200	1.05
9	63.63	0.225	1.08

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 332+340) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 332+440) is provided in Tables 4-6 and Figure 2.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134; (KM 332+340)

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0.05}$) MN/m ²	0.25	0.25
a_1 (mm)	0.13	0.19
a_2 (mm/(MN/m ²))	3.96	5.98
a_3 (mm/(MN/m ²))	0.91	-8.91
$E_v = 1.57 / (a_1 + a_2 \cdot \sigma_{0.05})$	107.55	119.76
E_{v1}/E_{v2}		1.11






Figure 1: Load-settlement data: plate loading test performed at (KM 332+340)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+440)

Loading stage	Load (F)	Normal stress (σ_v)	Settlement (S)
	kN	MN/m^2	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.39
2	14.14	0.050	0.54
3	21.21	0.075	0.68
4	28.28	0.100	0.81
5	35.35	0.125	1.05
6	42.42	0.150	1.29
7	49.49	0.175	1.48
8	56.56	0.200	1.68
9	63.63	0.225	1.85
10	70.7	0.250	2.08
11	56.56	0.200	2.03
12	49.49	0.175	1.98
13	35.35	0.125	1.74
14	21.21	0.075	1.46
		0.005	

مكتتب المشروع الجديد
 للمقاولات العامة والتوريدات العامة
 ب.ش. ٢١٦٦٩ ٢٨٠٠٢٠٩٢

الشركة المصرية للتقنية المدنية
 EGYPT CTEC Firm

Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+440)

loading stage	load (F) kN	Normal stress (σ_n) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.38
1	7.07	0.025	0.68
2	14.14	0.050	0.87
3	21.21	0.075	1.05
4	28.28	0.100	1.26
5	35.35	0.125	1.43
6	42.42	0.150	1.59
7	49.49	0.175	1.73
8	56.56	0.200	1.86
9	63.63	0.225	1.94

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+440)

Parameters	1st loading cycle	2nd loading cycle
($s_{0.025}$) MN/m ²	0.25	0.25
a_0 (mm)	0.21	0.37
a_1 (mm/(MN/m ²))	8.11	10.48
a_2 (mm/(MN ² /m ⁴))	5.58	-15.48
$Ev = 1.5 \times 10^3 \{ (a_1 + a_2 \cdot \sigma_{0.025}) / a_0 \}$	59.93	68.12
Ev_2/Ev_1		1.14




Figure 2. Load-settlement data: plate loading test performed at (KM 332+440)

4. Closure

Test results presented herein report the load-settlement data obtained from two plate loading tests conducted on the Native Soil of the Electric Express train project at two locations (KM 332+340 and KM 332+440) in accordance with German Standard, DIN18134.

Location	E_{s1} MN/m ²	E_{s2} MN/m ²	E_{s1}/E_{s2} ratio
KM 332+340	107.55	119.76	1.11
KM 332+440	59.93	68.12	1.14

* Note: Before interpreting these test results for future applications, the Native Soil in-situ variability between the testing locations should be considered.


Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy


Lab Engineer

Mohamed A. Al-Najjar



Appendix A





مكتبة النور الجديد
للمطالعة العامة والتوزيعات العامة
باصط ١٤٧-٥-٥ ص ٢٦٦٩

Location of test site:	KM 332+440		Field team	Samah Hassan & Ahmed Sabry
Project title:	Electric Express Train Project - El-Nasr Company for General Contracting		Date:	27/7/2023
Diameter of loading plate	600		Time	10:12:00 AM 10:39:00 AM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Native Soil			
Bedding material	Sand Layer			
Temperature	33°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.61	
	2	14.14	9.46	
	3	21.21	9.32	
	4	28.28	9.16	
	5	35.35	8.95	
	6	42.42	8.71	
	7	49.49	8.52	
	8	56.56	8.32	
	9	63.63	8.15	
Unloading Stage	10	70.7	7.92	
	11	56.56	7.97	
	12	49.49	8.02	
	13	35.35	8.26	
	14	21.21	8.54	
	15	1.414	9.62	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.62	
	1	7.07	9.32	
	2	14.14	9.13	
	3	21.21	8.95	
	4	28.28	8.74	
	5	35.35	8.57	
	6	42.42	8.41	
	7	49.49	8.27	
	8	56.56	8.14	
	9	63.63	63.63	

مكتب المساحة
للمقاولات العامة والخاصة
ب.ش.م. ١٩٩٦ - ٢٠٢٣

مكتبة الفوس الجديده
 للمواد العامة والتوريدات العامة
 ب. طر. ١٧٧، ٥٠٥، ٢٢٨، ست. ٢١٧٢٩

جامعة الإسكندرية
 كلية الهندسة
 وحدة التدريب والاستشارات الهندسية
 e-CONTACT Unit
 www.ejust.edu.eg
 Mobile: +201555631725

MATERIAL INSPECTION REQUEST



Contractor Company		EL-NAMRAS FOR CONTRACTING		Designer Company		JICA Engineering Consulting Office	
Name		Sign		Order Number		Time	
Issued by CONTRACTOR		Eng. Jassim Hameed		25/08/23		12:00 PM	
Received by GARR CONSULTANT		(K.K.)		P.L.T. 02			

CODE-1	ST or SD	DT or SD	By KKR Rule
	Station Reference	Export Reference	For Kilometer point only (Start for is used)
	Work Activity		
Sub Element of Activity			

Description of Materials		Bed Excavation Soil			
Location to be Used		From	332+500	TO	333+700
MAR & UIR Approval No.		UIC C-02	Date		14/08/23
		MAR C-02			23/7/2023
Supplier Name					
Test Requirement		P.L.T (DIN 18134)	Specification		Earthwork SPECIFICATIONS & TESTING REPORT (2021-22) VERSION 2 BY CHESA GROUP
Reference Photos		No/Yes	Other		
Item	Description	Unit	Quantity	Arrival Date	Notes
1	PLATE LOADING TEST			24/8/23	
2					
3					
4					

Comments by: Eng. Saleh Saif (K.K.)	Comments by: Eng. Alaa Abd-Alhadi (EIR)
1-Plate Loading Test P.L.T (DIN18134) is Approved.	1-P.L.T was carried out by E-JUST for both contractor and GARR Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organization	Name	Sign	Date	AJWCR
Contractor	Eng. Jassim Hameed			
GAQC	(K.K.)			
GARR	Eng. Margot Magh			
Employers Representative	Eng. Alaa Abd-Alhadi		23-8-23	AWC

مستقبل المسورس الجسدي
المشاورات الهندسية والتوريدات اذراء
بجانب: ٢٢٨.٥٠٥ من ١٩٦٠

Technical Report

Plate Loading Tests

KM 332+600 to 332+660 and KM 332+500 to 332+600

Native Soil

Project

Electric Express Train (Sokhna - New capital - 6th of October city - New Elalamein city)

مكتبة الفصول الجديدة
الطابق الثاني
بغداد ١٩٨٥

Prepared for

El-Nawras Company for General Contracting

Building No.3, first floor, El-Sheikh Zayed, Ismailia

(August 21, 2023)

www.ejust.edu.eg
CETC23080028 Trans. Geo. FLT

1 of 10

CINTECH@ejust.edu.eg
Mobile: +201555631725



1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct two plate loading tests on the Native Soil of the Electric Express Train project at two locations (KM 332+600 to 332+660 and KM 332+500 to 332+600) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Sameh Hassan) from the working CETCU team visited the project site on August 21, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.


2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $30 \pm 1^\circ\text{C}$.
- The plate was carried out on a Native Soil (according to the company) at two points (KM 332+600 to 332+660 and KM 332+500 to 332+600). The test surface area was levelled, and the plate was bedded on this surface.

- The hydraulic jack was placed on the middle of, and normal to, the loading plate

تم تثبيت الجهاز الهيدروليكي في منتصف لوحة التحميل وبتوجيه عمودي عليها.

- The reaction loading system was a heavy industrial Locomotive CAT 972G.






Figure 1: Load-settlement data: plate loading test performed at (KM 332+600 to 332+650)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+600)

Loading stage	Load (F) kN	Normal stress (σ_x) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.46
2	14.14	0.050	0.68
3	21.21	0.075	0.92
4	28.28	0.100	1.05
5	35.35	0.125	1.40
6	42.42	0.150	1.77
7	49.49	0.175	1.95
8	56.56	0.200	2.27
9	63.63	0.225	2.54
10	70.7	0.250	2.77
11	56.56	0.200	2.70
12	49.49	0.175	2.66
13	35.35	0.125	2.40
14	28.28	0.100	2.03
15	14.14	0.050	0.67

Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+600)

Loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (s) mm
0	1.414	0.005	0.47
1	7.07	0.025	0.89
2	14.14	0.050	1.08
3	21.21	0.075	1.39
4	28.28	0.100	1.60
5	35.35	0.125	1.84
6	42.42	0.150	2.05
7	49.49	0.175	2.27
8	56.56	0.200	2.46
9	63.63	0.225	2.65

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+500 to 332+600)

Parameters	1st loading cycle	2nd loading cycle
($s_{0.05}$) MN/m ²	0.25	0.25
a_0 (mm)	0.22	0.49
a_1 (mm)(MN/m ²)	8.65	12.70
a_2 (mm)(MN ² /m ⁴)	6.97	-14.06
$E_v = 1.5 \cdot a_1 / (a_1 + a_2 \cdot s_{0.05})$	43.30	49.01
E_{v2}/E_{v1}	1.13	






Figure 2: Load-settlement data-plate loading test performed at (KM 332+500 to 332+600)

MATERIAL INSPECTION REQUEST



Contractor	EL-MAWRAS FOR CONTRACTING		Designer Company	K.K. Engineering Consulting Office																			
Issued by Contractor	Name Eng. Sherif Rabie	Sign 	Date/Serial Number 06/10/23 P.L.T. 03	Time 12:00 PM																			
Reviewed by GARB CONSULTANT	(K.K.)	 M.S.	<table><tr><td>01</td><td>02</td><td>03</td><td>04</td><td>05</td><td>06</td><td>07</td><td>08</td><td>09</td></tr><tr><td>012</td><td>013</td><td>014</td><td>015</td><td>016</td><td>017</td><td>018</td><td>019</td><td>020</td></tr></table>			01	02	03	04	05	06	07	08	09	012	013	014	015	016	017	018	019	020
01	02	03	04	05	06	07	08	09															
012	013	014	015	016	017	018	019	020															

0000-1	S1 to S21	01 to S1	Sp. XXX Note
	Station Reference	Target Reference	For Kilometer point only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials		+1.5			
Location to be Used		From	332+350	TO	331+700
MAR & UIR Approval No		UIR F26.F29.F30.F31		Date	
		MAR 4			
Supplier Name		12/09/23			
Test Requirement		P.L.T (DIN 18134)		Specification	(ARTWORK SPECIFICATIONS & TESTING REPORT 0021-11-2) VERSION 2 BY CONCOR SACS SP
Reference Photos		No/Yes		Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOADING TEST		4	05/10/23	
2					
3					
4					

Comments by: Eng. Saied Sali (K.K.)	Comments by: Eng. Alaa Abd-Allah (ER)
1-Plate Loading Test P.L.T (DIN18134) by the third part is Approved.	1-P.L.T was carried-out by E-JUST 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A.A.W.C.R
Contractor	Eng. Sherif Rabie			A
GNOC *	(K.K.)			A
GARB**	Eng. Margret Magel			
Employers Representative	Eng. Alaa Abd-Allah		5-10-2023	A.W.C

مكتب النورس الجديد
للمقاولات العامة والتوريدات العامة
ب.ط. ١٧٢، ٥٥٥، ١٦٦٩

Technical Report

Plate Loading Tests

KM 332+300 to 332+400, KM 332+400 to 332+500,
KM 332+500 to 332+600, and KM 332+600 to 332+700

(Middle Embankment (-1.5 m))

Project

Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)


Prepared for

El-Nawras Company for General Contracting

Building No.3, first floor, El-Sheikh Zayed, Ismailia

(October 5, 2023)

مستند المشروع الجديد
للمتاولات العامة والتوريدات العامة
بمكتب ٢٢٨-٥٩٥٩٩٩
٢٠٢٣





1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct 4 plate loading tests on the Middle Embankment (-1.5 m) of the Electric Express Train project at 4 locations (KM 332+300 to 332+400, KM 332+400 to 332+500, KM 332+500 to 332+600, and KM 332+600 to 332+700) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Mr. Ahmed Sabry) from the working CETCU team visited the project site on October 5, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $29 \pm 1^\circ\text{C}$.
- The plate was carried out on a Middle Embankment (-1.5 m) (according to the company) at 4 points (KM 332+300 to 332+400, KM 332+400 to 332+500, KM 332+500 to 332+600, and KM 332+600 to 332+700). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose loader CAT 972G.






Figure 1: Load-settlement data: plate loading test performed at (KM 332+300 to 332+400)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+400 to 332+500)

Loading stage	Load (F)	Normal stress (σ_c)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.15
2	14.14	0.050	0.25
3	21.21	0.075	0.40
4	28.28	0.100	0.58
5	35.35	0.125	0.71
6	42.42	0.150	0.86
7	49.49	0.175	0.98
8	56.56	0.200	1.10
9	63.63	0.225	1.19
10	70.7	0.250	1.30
11	56.56	0.200	1.30
12	49.49	0.175	1.30
13	35.35	0.125	1.15
14	21.21	0.075	1.03
15	1.414	0.005	0.56

مكتب المسور الجديد
 للتقنيات والتوريدات الهندسية
 ٢٠٢٠

جامعة العلوم والتكنولوجيا
 ٢٠٢٠



Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+600)


loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.25
2	14.14	0.050	0.35
3	21.21	0.075	0.44
4	28.28	0.100	0.53
5	35.35	0.125	0.66
6	42.42	0.150	0.80
7	49.49	0.175	0.93
8	56.56	0.200	1.04
9	63.63	0.225	1.14
10	70.7	0.250	1.28
11	56.56	0.200	1.28
12	49.49	0.175	1.23
13	35.35	0.125	1.11
14	21.21	0.075	0.97
15	1.414	0.005	0.40

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+600)

loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.40
1	7.07	0.025	0.51
2	14.14	0.050	0.60
3	21.21	0.075	0.69
4	28.28	0.100	0.83
5	35.35	0.125	0.90
6	42.42	0.150	1.00
7	49.49	0.175	1.10
8	56.56	0.200	1.14
9	63.63	0.225	1.25

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+500 to 332+600)

Parameters	1st loading cycle	2nd loading cycle
($s_{v,max}$) MN/m ²	0.25	0.25
a_v (mm)	0.14	0.38
s_v (mm)(MN/m ²)	1.87	4.68
a_v (mm)(MN2/m ²)	2.79	3.79
$E_v = 1.5 \times ((a_v + s_v) \times s_{v,max})$		120.69
E_{vr}/E_v		






Figure 3: Load settlement data: plate loading test performed at (KM 332+500 to 332+600)

Table 10: Load settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+600 to 332+700)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.13
2	14.14	0.050	0.36
3	21.21	0.075	0.60
4	28.28	0.100	0.78
5	35.35	0.125	1.05
6	42.42	0.150	1.30
7	49.49	0.175	1.43
8	56.56	0.200	1.51
9	63.63	0.225	1.63
10	70.7	0.250	1.79
11	56.56	0.200	1.79
12	49.49	0.175	1.69
13	35.35	0.125	1.57
14	21.21	0.075	1.40
15	1.414	0.005	0.72

مكتبة الفؤوس الجديدة
المشاريع العامة والبنية التحتية
ب.ع. 20152016






Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+600 to 332+700)

Loading stage	Load (F) kN	Normal stress (σ_s) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.72
1	7.07	0.025	0.91
2	14.14	0.050	1.01
3	21.21	0.075	1.17
4	28.28	0.100	1.30
5	35.35	0.125	1.40
6	42.42	0.150	1.53
7	49.49	0.175	1.60
8	56.56	0.200	1.69
9	63.63	0.225	1.76

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+600 to 332+700)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{s,max})$ MN/m ²	0.25	0.25
s_0 (mm)	-0.18	0.71
σ_s (mm/(MN/m ²))	11.82	6.87
s_2 (mm/(MN/m ²))	-15.01	5.80
$E_v = 1.5 \text{ if } (s_1 + s_2, s_{1,max})$	57.58	101.76
E_v/E_{v1}		1.77




Figure 4: Load-settlement data: plate loading test performed at (KM 332+600 to 332+700)

4. Closure

Test results presented herein report the load-settlement data obtained from 4 plate loading tests conducted on the Middle Embankment (-1.5 m) of the Electric Express train project at 4 locations (KM 332+300 to 332+400, KM 332+400 to 332+500, KM 332+500 to 332+600, and KM 332+600 to 332+700) in accordance with German Standard, DIN18134.

Location	E_{v1} MN/m ²	E_{v2} MN/m ²	E_{v2}/E_{v1} ratio
KM 332+300 to 332+400	109.34	147.48	1.35
KM 332+400 to 332+500	83.11	136.20	1.64
KM 332+500 to 332+600	98.44	120.69	1.23
KM 332+600 to 332+700	57.58	101.76	1.77


* Note: Before interpreting these test results for future applications, the Middle Embankment (-1.5 m) in-situ variability between the testing locations should be considered.

Technical committee

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar



Appendix A


مكتسبات المسورس الهندسية
للمشاركات العامة والتوريدات العامة
بمطابق: ٧٢٨.٥.٥.١٩٢ س.ت. ٢٠٢٢


مكتسبات المسورس الهندسية
للمشاركات العامة والتوريدات العامة
بمطابق: ٧٢٨.٥.٥.١٩٢ س.ت. ٢٠٢٢




Location of test site:	KM 332+300 to 332+400		Field team	Mr. Ahmed Saliy
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	5/10/2023
Diameter of loading plate	600		Time	9:30:00 AM 9:57:00 AM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Middle Embankment (~1.5 m)			
Bedding material	---			
Temperature	29°C			
Test regime	Loading Stage No.	Load (kN)	Dual Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.90	
	2	14.14	9.80	
	3	21.21	9.70	
	4	28.28	9.59	
	5	35.35	9.47	
	6	42.42	9.36	
	7	49.49	9.26	
	8	56.56	9.20	
	9	63.63	9.10	
Unloading Stage	10	70.7	8.98	
	11	56.56	8.98	
	12	49.49	9.04	
	13	35.35	9.14	
	14	21.21	9.27	
	15	1.414	9.77	
Test regime	Loading Stage No.	Load (kN)	Dual Gauge Reading (mm)	
Reloading Stage	0	1.414	9.77	
	1	7.07	9.60	
	2	14.14	9.50	
	3	21.21	9.44	
	4	28.28	9.37	
	5	35.35	9.28	
	6	42.42	9.20	
	7	49.49	9.13	
	8	56.56	9.08	
	9	63.63	9.02	

مستند الفحص من المختبر
للمختبرات القياسية والمواد العامة
بمبنى 117 شارع 117





مكتبه القصور الجديده
التي تخدمه في التوزيع العام




مكتبة الفؤوس الجديدة
للمتأثرات العامة والتوزيع الخاصة
بدرجتي ٢١٨ شارع ٢١٨

Location of test site:	KM 332+600 to 332+700		Field team	Mr.Ahmed Sabry
Project title:	Electric Express Train Project - El Nawras Company for General Contracting		Date:	5/10/2023
Diameter of loading plate	600		Time	11:10:00 AM 11:47:00 AM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Middle Embankment (-1.5 m)			
Bedding material	---			
Temperature	29°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.87	
	2	14.14	9.64	
	3	21.21	9.40	
	4	28.28	9.22	
	5	35.35	8.95	
	6	42.42	8.70	
	7	49.49	8.57	
	8	56.56	8.49	
	9	63.63	8.37	
Unloading Stage	10	70.7	8.21	
	11	56.56	8.21	
	12	49.49	8.31	
	13	35.35	8.43	
	14	21.21	8.60	
	15	1.414	9.28	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.28	
	1	7.07	9.09	
	2	14.14	8.99	
	3	21.21	8.83	
	4	28.28	8.70	
	5	35.35	8.60	
	6	42.42	8.47	
	7	49.49	8.40	
	8	56.56	8.31	
	9	63.63	8.24	

دكتور أحمد السورس الجديد
المشاركون: السيدات والشهيدات
مدرس: ٢٢٨٠٥٠١٢٢

QUST
F-JUST CETC Unit

MATERIAL INSPECTION REQUEST



Contractor*	EL-NAWRAS FOR CONTRACTING		Designer Company	K.K. Engineering Consulting Office
Issued by	Name	Sign	Date/Serial Number	Title
Contractor	Eng. Sherif Rabie		25/10/23	12:00 PM
Received by GARB CONSULTANT	(K.K.)		P.L.T. 54	
			1 2 3 4 5 6 7 8 9 10 11 12	
			1 2 3 4 5 6 7 8 9 10 11 12	

CODE	S1 to S21	D1 to D3	Rp XXX Note
	Station Reference	Depot Reference	For Kilometer post only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials		FILL LAYER (0.000) (FERMA)			
Location to be Used		From	333+500	TO	332+500
MAR & UIR Approval No	UIR F40	Date	19/10/23		
Supplier Name	M.A.R.6				
Test Requirement	P.L.T (DIN 18134)	Specification	GARB WORK SPECIFICATIONS & TESTING REPORT (003-141-2) VERSION 2 BY CIVICON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOADING TEST		4	25/10/23	
2					
3					
4					

Comments by: Eng. Saied Saleh (K.K.)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-Plate Loading Test P.L.T (DIN18134) by the third part is Approved.	1-P.L.T was carried-out by EJUST 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AW-C-R
Contractor	Eng. Sherif Rabie			A
QA/QC *	(K.K.)			FA
GARB**	Eng. Margret Magdi			
Employers Representative	Eng. Alaa Abd-Allatif		23-10-2023	AWC

مكتب المسورس للتصميم
المقاولات العامة والتوريدات العامة
ب. ص. ١٤٢، ٥٢٥٠٠٠، القاهرة



Technical Report

Plate Loading Tests

KM 332+300 to 332+350, KM 332+350 to 332+400,
KM 332+400 to 332+450, and KM 332+450 to 332+500

(Upper Embankment (Ferma))

Project


Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)

Prepared for

El-Nawras Company for General Contracting

Building No.3, first floor, El-Sheikh Zayed, Ismailia

(October 29, 2023)



1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct 4 plate loading tests on the Upper Embankment (Ferma) of the Electric Express Train project at 4 locations (KM 332+300 to 332+350, KM 332+350 to 332+400, KM 332+400 to 332+450, and KM 332+450 to 332+500) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Sameh Hassan) from the working CETCU team visited the project site on October 29, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $27 \pm 1^\circ\text{C}$.
- The plate was carried out on a Upper Embankment (Ferma) (according to the company) at 4 points (KM 332+300 to 332+350, KM 332+350 to 332+400, KM 332+400 to 332+450, and KM 332+450 to 332+500). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.

في مكتب المهندس الجسدي The reaction loading system was a Purpose Loader CAT 971G.

للمشاورات الهندسية والتوريدات العامة
تحت إشراف المهندس الجسدي
11/1/2024 ص 11/1/2024

 EJUST CETCU Staff

3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 4 plate loading tests on the Upper Embankment (Ferra) of the Electric Express Train project were conducted at 4 locations (KM 332+300 to 332+350, KM 332+350 to 332+400, KM 332+400 to 332+450, and KM 332+450 to 332+500) and the data collected at the 4 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+300 to 332+350), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+300 to 332+350)

Loading stage	Load (F) kN	Normal MN/m ²	Settleme mm
0	1.414	0.005	0.00
1	7.67	0.025	0.21
2	14.14	0.050	0.26
3	21.21	0.075	0.35
4	28.28	0.100	0.46
5	35.35	0.125	0.55
6	42.42	0.150	0.68
7	49.49	0.175	0.79
8	56.56	0.200	0.86
9	63.63	0.225	0.98
10	70.7	0.250	1.14
11	56.56	0.200	1.13
12	49.49	0.175	1.06
13	35.35	0.125	0.98
14	21.21	0.075	0.88
15	1.414	0.005	0.30



Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+300 to 332+350)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.434	0.005	0.30
1	7.07	0.025	0.43
2	14.34	0.050	0.50
3	21.21	0.075	0.63
4	28.28	0.100	0.71
5	35.35	0.125	0.78
6	42.42	0.150	0.87
7	49.49	0.175	0.95
8	56.56	0.200	1.04
9	63.63	0.225	1.07

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 332+300 to 332+350) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 332+350 to 332+400) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 332+400 to 332+450) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 332+450 to 332+500) is provided in Tables 10-12 and Figure 4.


Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+300 to 332+350)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0.05})_{max}$ (mm)	0.25	0.25
a_1 (mm)	0.12	0.29
a_2 (mm/(MN/m ²))	2.97	4.70
a_3 (mm/(MN2/m ²))	4.24	5.32
$E_v = 1.5 \cdot f \cdot (a_1 + a_2 \cdot \sigma_{0.05})$	111.51	133.55
E_{v2}/E_{v1}		1.20

مكتبة الميوس الجدي

المقالات العلمية والتوثيقية

العدد: ١١٦، ٢٠٢١، ٢٠٢٢






Figure 1: Load-settlement data: plate loading test performed at (KM 332+300 to 332+350)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+350 to 332+400)

Loading stage	Load [F] kN	Normal stress (σ_n) MN/m ²	Settlement [S] mm
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.27
3	21.21	0.075	0.33
4	28.28	0.100	0.45
5	35.35	0.125	0.57
6	42.42	0.150	0.70
7	49.49	0.175	0.78
8	56.56	0.200	0.90
9	61.63	0.225	1.01
10	70.7	0.250	1.14
11	56.56	0.200	1.13
12	49.49	0.175	1.08
13	35.35	0.125	0.97
14	21.21	0.075	0.84
15	1.414	0.005	0.28

مكتب 1.414
 للتقنيات المدنية والتوريدات العامة
 ب.أ.ع. 1420. 5. 218. 1119

وحدة اختبار وإستشراف البنى التحتية
 المدنية
 E-JUST CETC Unit

Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+350 to 332+400)

Loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.28
1	7.07	0.025	0.45
2	14.14	0.050	0.54
3	21.21	0.075	0.66
4	28.28	0.100	0.75
5	35.35	0.125	0.79
6	42.42	0.150	0.87
7	49.49	0.175	0.93
8	56.56	0.200	1.02
9	63.63	0.225	1.05

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+350 to 332+400)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_v)_{max}$ (MN/m ²)	0.25	0.25
a_1 (mm)	0.10	0.29
a_2 (mm/(MN/m ²))	3.27	5.28
a_3 (mm/(MN ² /m ⁴))	5.64	-8.63
Eqn 1.6 of $(a_1 + a_2 \cdot \sigma_v)_{max}$	107.68	164.20
Ev_2/Ev_1	1.34	




Figure 2: Load-settlement data: plate loading test performed at (KM 332+350 to 332+400)

Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+400 to 332+450)

Loading stage	Load (F) kN	Normal stress (σ_z) MN/m ²	Settlement (S) mm
0	1.414	0.025	0.00
1	7.07	0.025	0.21
2	14.14	0.050	0.29
3	21.21	0.075	0.40
4	28.28	0.100	0.51
5	35.35	0.125	0.62
6	42.42	0.150	0.76
7	49.49	0.175	0.91
8	56.56	0.200	1.00
9	63.63	0.225	1.13
10	70.7	0.250	1.25
11	56.56	0.200	1.23
12	49.49	0.175	1.20
13	35.35	0.125	1.09
14	21.21	0.075	0.98
15	1.414	0.005	0.33

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+400 to 332+450)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.33
1	7.07	0.025	0.53
2	14.14	0.050	0.62
3	21.21	0.075	0.71
4	28.28	0.100	0.83
5	35.35	0.125	0.90
6	42.42	0.150	0.99
7	49.49	0.175	1.05
8	56.56	0.200	1.10
9	63.63	0.225	1.16

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+400 to 332+450)

Parameters	1st loading cycle	2nd loading cycle
$\{\sigma_p\}_{max}$ (MN/m ²)	0.25	0.25
a_0 (mm)	0.09	0.14
a_1 (mm/(MN/m ²))	4.05	5.80
a_2 (mm/(MN ² /m ²))	2.55	-9.86
$E_V = 1.5 \times 10^3 \{(\sigma_p)_{max} - \sigma_p\}_{max}$	96.07	135.03

مكتبه الشؤوس العسديد
للمقالات العلميه والتوريدات الصناعيه
باني ١٩٢٠ ٥٨٤٦٧٣٠٠٠
www.ejss.edu.jo

CETC23100034 Trans. PLT



E-JUST GIVE UNIT

E-705 CL

7 of 15

CINTECH@ejust.edu.eg
Mobile: +201565631725




Figure 3: Load-settlement data: plate loading test performed at (KM 332+400 to 332+450)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+450 to 332+500)

Loading stage	Load (F)	Normal stress (σ_1)	Settlement (S)
	kN	MN/m^2	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.27
3	21.21	0.075	0.34
4	28.28	0.100	0.41
5	35.35	0.125	0.49
6	42.42	0.150	0.56
7	49.49	0.175	0.60
8	56.56	0.200	0.66
9	63.63	0.225	0.72
10	70.7	0.250	0.84
11	56.56	0.200	0.84
12	49.49	0.175	0.82
13	35.35	0.125	0.78
14	21.21	0.075	0.67
15	1.414	0.005	0.14




Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+450 to 332+500)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.14
1	7.07	0.025	0.20
2	14.14	0.050	0.29
3	21.21	0.075	0.35
4	28.28	0.100	0.40
5	35.35	0.125	0.49
6	42.42	0.150	0.61
7	49.49	0.175	0.70
8	56.56	0.200	0.74
9	63.63	0.225	0.79

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+450 to 332+500)

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0,max}$) MN/m ²	0.25	0.25
σ_0 (mm)	0.14	0.12
a_1 (mm/(MN/m ²))	2.72	3.17
a_2 (mm/(MN ² /m ⁴))	-0.06	-0.42
$E_v = 1.5 a_1^2 (\sigma_1 + a_2 \cdot \sigma_{0,max})$	166.35	146.69
E_{v2}/E_{v1}	0.88	




Figure 4: Load-settlement data; plate loading test performed at (KM 332+450 to 332+500)



4. Closure

Test results presented herein report the load-settlement data obtained from 4 plate loading tests conducted on the Upper Embankment (Ferma) of the Electric Express train project at 4 locations (KM 332+300 to 332+350, KM 332+350 to 332+400, KM 332+400 to 332+450, and KM 332+450 to 332+500) in accordance with German Standard, DIN18134.

Location	E_{s1} MN/m ²	E_{s2} MN/m ²	E_{s2}/E_{s1} ratio
KM 332+300 to 332+350	111.51	131.55	1.20
KM 332+350 to 332+400	107.68	144.29	1.34
KM 332+400 to 332+450	96.07	135.01	1.41
KM 332+450 to 332+500	106.35	146.65	1.38




Note: Before interpreting these test results for future applications, the Upper Embankment (Ferma) in-situ variability between the testing locations should be considered.


Technical committee

Prof. Dr. Mohamed F. M. Fahmy

Lab Engineer

Mohamed A. Al-Najjar






و بعد از آنکه در این کتاب به استنباط از این چند حدیث

E-JUST CBTC Shift



Location of test site:	KM 332+300 to 332+350		Field team	Saneh Haman	
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	29/10/2023	
Diameter of loading plate	600		Time	12:00:00 AM 12:27:00 PM	
Lever ratio	1		Note: CAT 972G		
Type of Soil	Upper Embankment (Ferma)				
Bedding material	---				
Temperature	27°C				
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)		
Loading Stage	0	1.414	10.00		
	1	7.07	9.79		
	2	14.14	9.74		
	3	21.21	9.65		
	4	28.28	9.54		
	5	35.35	9.45		
	6	42.42	9.32		
	7	49.49	9.21		
	8	56.56	9.14		
	9	63.63	9.02		
	10	70.7	8.86		
Unloading Stage	11	56.56	8.87		
	12	49.49	8.94		
	13	35.35	9.02		
	14	21.21	9.12		
	15	1.414	9.70		
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)		
Reloading Stage	0	1.414	9.70		
	1	7.07	9.57		
	2	14.14	9.50		
	3	21.21	9.37		
	4	28.28	9.29		
	5	35.35	9.22		
	6	42.42	9.13		
	7	49.49	9.05		
	8	56.56	8.96		
	9	63.63	8.93		

تمت اختبار التسوية الجسدية
للمركبات الكهربائية
بمعدلات التحميل
بمعدل 1.414 - 63.63 ك.ج. - 9.70



E-JUST CETC Unit



Location of test site:	KM 332+350 to 332+400		Field team	Sameh Hassan
Project title:	Electric Express Train Project - El-Namros Company for General Contracting		Date:	29/10/2023
Diameter of loading plate	600		Time	12:32:00 PM 12:59:00 PM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Upper Embankment (Ferma)			
Bedding material	---			
Temperature	27°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.80	
	2	14.14	9.73	
	3	21.21	9.67	
	4	28.28	9.55	
	5	35.35	9.43	
	6	42.42	9.30	
	7	49.49	9.22	
	8	56.56	9.10	
	9	63.63	8.99	
Unloading Stage	10	70.7	8.86	
	11	56.56	8.87	
	12	49.49	8.92	
	13	35.35	9.03	
	14	21.21	9.16	
	15	1.414	9.72	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.72	
	1	7.07	9.55	
	2	14.14	9.46	
	3	21.21	9.34	
	4	28.28	9.25	
	5	35.35	9.21	
	6	42.42	9.13	
	7	49.49	9.07	
	8	56.56	8.98	
9	63.63	8.95		

مكتبة المصنوع
المعادن
بش. 10.10.2023
+ 2023

E-JUST CETC Unit



Location of test site:	KM 332+400 to 332+450		Field team	Sameh Hassan
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	29/10/2023
Diameter of loading plate	600		Time	01:04:00PM 1:31:00 PM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Upper Embankment (Ferma)			
Bedding material	---			
Temperature	27°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.79	
	2	14.14	9.71	
	3	21.21	9.60	
	4	28.28	9.49	
	5	35.35	9.38	
	6	42.42	9.24	
	7	49.49	9.09	
	8	56.56	9.00	
	9	63.63	8.87	
Unloading Stage	10	70.7	8.75	
	11	56.56	8.77	
	12	49.49	8.80	
	13	35.35	8.91	
	14	21.21	9.02	
	15	1.414	9.67	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.67	
	1	7.07	9.47	
	2	14.14	9.38	
	3	21.21	9.29	
	4	28.28	9.17	
	5	35.35	9.10	
	6	42.42	9.01	
	7	49.49	8.95	
	8	56.56	8.90	
	9	63.63	8.84	

مكتب القياس
للمقاولات العامة والخاصة
ب.ع. ١٩٨٠-٢٠٢٣



١٩٨٠-٢٠٢٣

مكتب المساحة والجيوماتريك
للمقاولات العامة والخاصة
ب.ع. 198, 3-5, 197
11111

جامعة الشرق الأوسط للعلوم والتكنولوجيا
E-JUST CETC Unit

Location of test site:	KM 332+450 to 332+500		Field team	Sameh Hassan
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	29/10/2023
Diameter of loading plate	600		Time	1:36:00 PM 2:03:00 PM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Upper Embankment (Ferma)			
Bedding material	---			
Temperature	27°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.80	
	2	14.14	9.73	
	3	21.21	9.66	
	4	28.28	9.59	
	5	35.35	9.51	
	6	42.42	9.44	
	7	49.49	9.40	
	8	56.56	9.34	
	9	63.63	9.28	
Unloading Stage	10	70.7	9.16	
	11	56.56	9.16	
	12	49.49	9.18	
	13	35.35	9.22	
	14	21.21	9.33	
	15	1.414	9.86	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.86	
	1	7.07	9.80	
	2	14.14	9.71	
	3	21.21	9.65	
	4	28.28	9.60	
	5	35.35	9.51	
	6	42.42	9.39	
	7	49.49	9.30	
	8	56.56	9.26	
		63.63	9.21	

MATERIAL INSPECTION REQUEST



Contractor	EL-NAWRAS FOR CONTRACTING		Designer Company	J.R. Engineering Consulting Office	
Issued by	Name	Sign	Contract Number	Time	
Contractor	Eng. Sherif Rabie		111123	12:00 PM	
Received by GARC CONSULTANT	(K.K.)		P.L.T. 01		
			01	02	03
			04	05	06
			07	08	09
			10	11	12
			13	14	15
			16	17	18
			19	20	21
			22	23	24

CODE	01 to 021	01 to 03	Kp. XXX Note
	Station Reference	Project Reference	For kilometer post only Station is used
	Work Activity		
Sub Element of Activity			

Description of Materials		111123 (P.L.T.)			
Location to be Used	From	332+500	TO	332+700	
MAR & UIR Approval No	UIR - F45	Date	11/09/23		
	MAR 7		11/04/23		
Supplier Name					
Test Requirement	P.L.T. (DIN 18134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (2021-4-2) VERSION 2.0 BY CARCON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOADING TEST		4	12/11/23	
2					
3					
4					

Comments by: Eng. Saied Saif (K.K.)	Comments by: Eng. Alaa Abd-Allah (J.R.)
1-Plate Loading Test P.L.T. (DIN 18134) by the third part is Approved.	1-P.L.T. was carried-out by E-JUST 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Sherif Rabie			A
GARC	(K.K.)			A
GARP	Eng. Margret Moadi			
Employers Representative	Eng. Alaa Abd-Allah		12-11-2023	AWC

مكتب الترخيص والتأهيل
للمقاولات المدنية والتوريدات العامة
مبنى: ١٩٥، طابق ٥، شارع ٢٤٨، سوق ٢١٦٢٢

1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct 4 plate loading tests on the Upper Embankment (Ferma) of the Electric Express Train project at 4 locations (KM 332+500 to 332+550, KM 332+550 to 332+600, KM 332+600 to 332+650, and KM 332+650 to 332+700) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Mr. Ahmed Sabry) from the working CETCU team visited the project site on November 12, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading- Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $26 \pm 1^\circ\text{C}$.
- The plate was carried out on a Upper Embankment (Ferma) (according to the company) at 4 points (KM 332+500 to 332+550, KM 332+550 to 332+600, KM 332+600 to 332+650, and KM 332+650 to 332+700). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.

تم إجراء اختبار الضغط
 على عملاق التربة
 في الموقع
 بتاريخ 12 نوفمبر 2023

The reaction loading system was a heavy multi-purpose Loader CAT 972G

EJUST-CETCU-Page
 2 of 15

3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 4 plate loading tests on the Upper Embankment (Ferma) of the Electric Express Train project were conducted at 4 locations (KM 332+500 to 332+550, KM 332+550 to 332+600, KM 332+600 to 332+650, and KM 332+650 to 332+700) and the data collected at the 4 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+550), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+550)

Loading stage	Load (F) kN	Normal MN/m ²	Settleme mm
0	1.414	0.005	0.00
1	7.07	0.025	0.15
2	14.14	0.050	0.25
3	21.21	0.075	0.40
4	28.28	0.100	0.54
5	35.35	0.125	0.66
6	42.42	0.150	0.82
7	49.49	0.175	0.95
8	56.56	0.200	1.06
9	63.63	0.225	1.16
10	70.7	0.250	1.28
11	56.56	0.200	1.28
12	49.49	0.175	1.20
13	35.35	0.125	1.12
14	21.21	0.075	0.97
15	1.414	0.005	0.26

تم إجراء اختبار
 الضغط على لوحة
 في الموقع (KM 332+500 إلى 332+550)
 بتاريخ ٢٠٢١/٠٥/٢٠


 Egyptian University of Science and Technology
 جامعة العلوم والتكنولوجيا
 ٢٠٢١




Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+550)

Loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.26
1	7.07	0.025	0.43
2	14.14	0.050	0.53
3	21.21	0.075	0.64
4	28.28	0.100	0.75
5	35.35	0.125	0.86
6	42.42	0.150	0.96
7	49.49	0.175	1.08
8	56.56	0.200	1.20
9	63.63	0.225	1.26

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 332+500 to 332+550) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 332+550 to 332+600) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 332+600 to 332+650) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 332+650 to 332+700) is provided in Tables 10-12 and Figure 4.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+500 to 332+550)

Parameters	1st loading cycle	2nd loading cycle
($s_{v,max}$) MN/m ²	0.25	0.25
a_1 (mm)	-0.02	0.26
a_2 (mm/(MN/m ²))	5.90	5.29
a_3 (mm/(MN ² /m ⁴))	-2.71	-3.64
$Ev = 1.5 \cdot (a_1 + a_2 \cdot s_{v,max})$	86.27	102.77
Ev_1/Ev_2	1.19	






Figure 1: Load-settlement data: plate loading test performed at (KM 332+500 to 332+550)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+550 to 332+600)

Loading stage	Load (F)	Normal stress (σ_c)	Settlement (S)
	kN	MN/m^2	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.25
2	14.14	0.050	0.35
3	21.21	0.075	0.52
4	28.28	0.100	0.65
5	35.35	0.125	0.76
6	42.42	0.150	0.90
7	49.49	0.175	1.03
8	56.56	0.200	1.15
9	63.63	0.225	1.32
10	70.7	0.250	1.42
11	56.56	0.200	1.42
12	49.49	0.175	1.30
13	35.35	0.125	1.20
14	21.21	0.075	0.92
		0.025	0.20

Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+550 to 332+600)

loading stage	Load (F) kN	Normal stress (σ_x) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.20
1	7.07	0.025	0.40
2	14.14	0.050	0.50
3	21.21	0.075	0.73
4	28.28	0.100	0.90
5	35.35	0.125	1.04
6	42.42	0.150	1.12
7	49.49	0.175	1.24
8	56.56	0.200	1.30
9	63.63	0.225	1.35

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+550 to 332+600)

Parameters	1st loading cycle	2nd loading cycle
$(\epsilon_{ij})_{max}$ MN/m ²	0.25	0.25
a_1 (mm)	0.11	0.15
a_2 (mm)(MN/m ²)	5.26	8.32
a_2 (mm)(N/2mm ²)	0.06	-15.37
$E \approx 1.5 \sigma / (a_1 + a_2, \epsilon_{ij, max})$	85.35	90.87
E_{ij}/E_v		1.06




Figure 2: Load-settlement data: plate loading test performed at (KM 332+550 to 332+600)

Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+600 to 332+650)

Loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.12
2	14.14	0.050	0.22
3	21.21	0.075	0.35
4	28.28	0.100	0.44
5	35.35	0.125	0.57
6	42.42	0.150	0.75
7	49.49	0.175	0.90
8	56.56	0.200	1.05
9	63.63	0.225	1.20
10	70.7	0.250	1.30
11	56.56	0.200	1.39
12	49.49	0.175	1.29
13	35.35	0.125	1.19
14	21.21	0.075	0.96
15	1.414	0.005	0.10

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+600 to 332+650)

Loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.10
1	7.07	0.025	0.20
2	14.14	0.050	0.30
3	21.21	0.075	0.40
4	28.28	0.100	0.58
5	35.35	0.125	0.75
6	42.42	0.150	0.87
7	49.49	0.175	0.93
8	56.56	0.200	1.02
9	63.63	0.225	1.12

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+600 to 332+650)

Parameters	1st loading cycle	2nd loading cycle
$\{s_p\}_{max}$ (mm)	0.25	0.25
a_1 (mm)	0.02	0.04
a_2 (mm/(MN/m ²))	3.66	5.92
a_3 (mm/(MN2/m ²))	7.28	3.85
$E_v = 1.5 \cdot a_1 \cdot a_2 \cdot a_3 \cdot s_p \cdot \sigma_v$	82.12	1.16
E_{v2}/E_{v1}		



١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠
 ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠
 ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠

مستند الترخيص رقم ٥٥٥٥٥٥٥٥
 لمشاركتنا العامة والتوريدات العامة
 ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠ ١٠٠




Figure 3: Load-settlement data: plate loading test performed at (KM 332+600 to 332+650)

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+650 to 332+700)

Loading stage	Load (F) kN	Normal stress (σ_v) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.15
2	14.14	0.050	0.25
3	21.21	0.075	0.39
4	28.28	0.100	0.51
5	35.35	0.125	0.65
6	42.42	0.150	0.82
7	49.49	0.175	0.93
8	56.56	0.200	1.08
9	63.63	0.225	1.17
10	70.7	0.250	1.33
11	56.56	0.200	1.33
12	49.49	0.175	1.23
13	35.35	0.125	1.13
14	21.21	0.075	0.92
15	1.414	0.005	0.25

محطة المسورس الجسدي
للمشاريع العامة والتوريدات العامة
ب. ت. ١١٢، ٥٠٢، ٧٦٩ س. ت. ٢١٦٢٩

الهيئة العامة للتقانة والهندسة
E-Just CETC Unit

Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+650 to 332+700)

Loading stage	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.25
1	7.37	0.025	0.40
2	14.14	0.050	0.50
3	21.21	0.075	0.61
4	28.28	0.100	0.72
5	35.35	0.125	0.85
6	42.42	0.150	0.96
7	49.49	0.175	1.08
8	56.56	0.200	1.20
9	63.63	0.225	1.30

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+650 to 332+700)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	0.00	0.25
a_1 (mm/(MN/m ²))	5.24	4.96
a_2 (mm/(MN ² /m ²))	0.30	-1.20
$E_v = 1.5 a_1^2 (a_1 + a_2 \cdot \sigma_{0,max})$	84.71	96.56
E_{v2}/E_{v1}	1.14	




Figure 4: Load-settlement data: plate loading test performed at (KM 332+650 to 332+700)





Location of test site:	KM 332+500 to 332+550		Field team	Mr. Ahmed Sahry
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	12/11/2023
Diameter of loading plate	600		Time	10:00:00 AM 10:27:00 AM
Lever ratio	1		Note: CAT 972G	
Type of Soil	Upper Embankment (Ferma)			
Bedding material	---			
Temperature	26°C		Dial Gauge Reading (mm)	
Test regime	Loading Stage No.	Load (kN)		
Loading Stage	0	1.414	10.00	
	1	7.07	9.85	
	2	14.14	9.75	
	3	21.21	9.60	
	4	28.28	9.46	
	5	35.35	9.34	
	6	42.42	9.18	
	7	49.49	9.05	
	8	56.56	8.94	
	9	63.63	8.84	
Unloading Stage	10	70.7	8.72	
	11	56.56	8.72	
	12	49.49	8.80	
	13	35.35	8.88	
	14	21.21	9.03	
	15	1.414	9.74	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Refueling Stage	0	1.414	9.74	
	1	7.07	9.57	
	2	14.14	9.47	
	3	21.21	9.36	
	4	28.28	9.25	
	5	35.35	9.14	
	6	42.42	9.04	
	7	49.49	8.92	
	8	56.56	8.80	
	9	63.63	8.74	

مكتب المسور الهندسة
المقاربات العامة والتوريدات العامة
مبنى ٧٨٨، طابق ٥، مكتب ٥٠٩



UNIT FOR TESTING & COUNTING
CIVIL ENGINEERING
EGYPT-JAPAN UNIVERSITY OF SCIENCE AND TECHNOLOGY

Location of test site:	KM 332+600 to 332+650		Field team	Mr. Ahmed Sabry
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	12/11/2023
Diameter of loading plate	600		Time	11:04:00 AM 11:31:00 AM
Lever ratio	1		Note:	CAT 972G
Type of Soil	Upper Embankment (Ferma)			
Bedding material	---			
Temperature	26°C		Dial Gauge Reading (mm)	
Test regime	Loading Stage No.	Load (kN)		
Loading Stage	0	1.414	10.00	
	1	7.07	9.88	
	2	14.14	9.78	
	3	21.21	9.65	
	4	28.28	9.56	
	5	35.35	9.43	
	6	42.42	9.25	
	7	49.49	9.10	
	8	56.56	8.95	
	9	63.63	8.80	
Unloading Stage	10	70.7	8.61	
	11	86.56	8.61	
	12	49.49	8.71	
	13	35.35	8.81	
	14	21.21	9.04	
	15	1.414	9.90	
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Reloading Stage	0	1.414	9.90	
	1	7.07	9.80	
	2	14.14	9.70	
	3	21.21	9.60	
	4	28.28	9.42	
	5	35.35	9.25	
	6	42.42	9.13	
	7	49.49	9.07	
	8	56.56	8.98	
9	63.63	8.88		

محكمة المسورس
المساربات العامة والمسورس
بدر ١٩٦١-٢٠٢٣


مكتبة السورس الجديد
 المكتبات العامة والتوزيعات العامة
 رقم قياسي: ٧٢٨-٢٠٢٣-٧٢٨

Location of test site:	KM 332+650 to 332+700		Field team	Mr.Ahmed Sahry	
Project title:	Electric Express Train Project - El-Nawras Company for General Contracting		Date:	12/11/2023	
Diameter of loading plate	400		Time	11:36:00 AM 12:03:00 PM	
Lever ratio	1		Note: CAT 972G		
Type of Soil	Upper Embankment (Ferma)				
Bedding material	---				
Temperature	29°C				
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)		
Loading Stage	0	1.414	10.00		
	1	7.07	9.85		
	2	14.14	9.75		
	3	21.21	9.61		
	4	28.28	9.49		
	5	35.35	9.35		
	6	42.42	9.18		
	7	49.49	9.07		
	8	56.56	8.92		
	9	63.63	8.83		
	10	70.7	8.67		
Unloading Stage	11	56.56	8.67		
	12	49.49	8.77		
	13	35.35	8.87		
	14	21.21	9.08		
	15	1.414	9.75		
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)		
Reloading Stage	0	1.414	9.75		
	1	7.07	9.60		
	2	14.14	9.50		
	3	21.21	9.39		
	4	28.28	9.28		
	5	35.35	9.15		
	6	42.42	9.04		
	7	49.49	8.92		
	8	56.56	8.80		
	9	63.63	8.70		

منشعب المسورس الجسدي
 للمدلات العامة والتوريدات العامة
 ٢٠٢٣

JUST CET Page

MATERIAL INSPECTION REQUEST



Contractor	EL-NAWRAS FOR CONTRACTING		Designer Company		I.K.K. Engineering Consulting Office			
Issued by	Name	Sign	Order/Serial Number		Time			
Contractor	Eng. Sherif Rabie		12/11/23		12:00 PM			
Received by GARB	(K.K.)	Khaleel Giki	P.L.T. 06					
CONSULTANT			C1	C2	C3	C4	C5	C6
			332	EW	CS	13	11	2023

CODE-F	51 to 521	51 to 53	Kp XXX Photo
	Broken Reference	Digit Reference	For Kilometer post only Start Km is used
	Work Activity		
	Sub Element of Activity		

Description of Materials		RF layer v0.50			
Location to be Used		From	332+300	TO	332+500
MAR & UR Approval No	UR- S.G 03	Date	11/11/23		
	M.A.R 8		02/11/23		
Supplier Name					
Test Requirement		P.L.T (DIN 18134)	Specification	SARTWING SPECIFICATIONS & TESTING REPORT (GGT-4+1.2) VERSION 2 BY CUBICON GROUP	
Reference Photos		No/Yes	Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOADING TEST		8	13/11/23	
2					
3					
4					

Comments by: Eng. Saied Saif (K.K.)

Comments by: Eng. Alaa Abd-Allah (ER)

1-Plate Loading Test P.L.T (DIN 18134) by the third part is Approved

- 1-P.L.T was carried-out by E-JUST.
- 2-Results report attached and acceptable with project specifications.
- 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Sherif Rabie			A
QA/QC *	(K.K.)	Khaleel Giki		A
GARB**	Eng. Margret Magdi			
Employers Representative	Eng. Alaa Abd-Allah		13-11-2023	Ank

مكتب الفسور الجميد
للمشاورات والتوريدات العامة
ب.ت. ١٩٢ - ٥٠٥ - ٢٢٨ - ب.ت. ١٩٢



Technical Report

Plate Loading Tests

KM 332+300 to 332+325, KM 332+325 to 332+350,
KM 332+350 to 332+375, KM 332+375 to 332+400,
KM 332+400 to 332+425, KM 332+425 to 332+450,
KM 332+450 to 332+475, and KM 332+475 to 332+500

(Prepared Subgrade)

Project


Electric Express Train (Sokhna - New capital - 6th of
October city - New Elalamein city)

Prepared for

El-Nawras Company for General Contracting

Building No.3, first floor, El-Sheikh Zayed, Ismailia

(November 13, 2023)





1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct 8 plate loading tests on the Prepared Subgrade of the Electric Express Train project at 8 locations (KM 332+300 to 332+325, KM 332+325 to 332+350, KM 332+350 to 332+375, KM 332+375 to 332+400, KM 332+400 to 332+425, KM 332+425 to 332+450, KM 332+450 to 332+475, and KM 332+475 to 332+500) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Sameh Hassan) from the working CETCU team visited the project site on November 13, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (E_{v1} and E_{v2}) and their ratio (E_{v2}/E_{v1}) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $26 \pm 1^\circ\text{C}$.
- The plate was carried out on a Prepared Subgrade (according to the company) at 8 points. The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader CAT 972G.

3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 8 plate loading tests on the Prepared Subgrade of the Electric Express Train project were conducted at 8 locations (KM 332+300 to 332+325, KM 332+325 to 332+350, KM 332+350 to 332+375, KM 332+375 to 332+400, KM 332+400 to 332+425, KM 332+425 to 332+450, KM 332+450 to 332+475, and KM 332+475 to 332+500) and the data collected at the 8 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+300 to 332+325), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+300 to 332+325)

Loading stage	Load (F) kN	Normal mm/m ²	Settlement mm
0	1.414	0.005	0.00
1	7.07	0.025	0.44
2	14.14	0.050	0.47
3	21.21	0.075	0.64
4	28.28	0.100	0.80
5	35.35	0.125	0.95
6	42.42	0.150	1.13
7	49.49	0.175	1.27
8	56.56	0.200	1.49
9	63.63	0.225	1.62
10	70.7	0.250	1.75
11	56.56	0.200	1.75
12	49.49	0.175	1.74
13	35.35	0.125	1.65
14	21.21	0.075	1.54
15	1.414	0.005	0.85

مكتبة الفؤوس الجديدة
للمقالات العامة والتوثيق العامة

Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+300 to 332+325)

Loading stage	Load (F) kN	Normal stress (σ_c) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.85
1	7.07	0.025	1.08
2	14.14	0.050	1.19
3	21.21	0.075	1.33
4	28.28	0.100	1.44
5	35.35	0.125	1.50
6	42.42	0.150	1.56
7	49.49	0.175	1.62
8	56.56	0.200	1.70
9	63.63	0.225	1.73

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 332+300 to 332+325) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 332+325 to 332+350) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 332+350 to 332+375) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 332+375 to 332+400) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 332+400 to 332+425) is provided in Tables 13-15 and Figure 5.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+300 to 332+325)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	0.26	0.87
a_1 (mm/(MN/m ²))	5.13	6.97
a_2 (mm/(MN ² /m ⁴))	4.00	-14.31
$E\nu = 1.5 \cdot (a_1 + \sigma_{0,2} \cdot a_{0,max})$	73.45	132.81
$E\nu_1/E\nu_2$		1.81

مكتبة الفنون والعلوم
للطباعة والنشر
ب. خ. ١٤٢، ٢٠٢، ٧٩٨، ٢٠٢، ٢٠٢، ٢٠٢




Figure 1: Load-settlement data: plate loading test performed at (KM 332+300 to 332+325)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+325 to 332+350)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.43
3	21.21	0.075	0.55
4	28.28	0.100	0.78
5	35.35	0.125	0.98
6	42.42	0.150	1.16
7	49.49	0.175	1.35
8	56.56	0.200	1.60
9	63.63	0.225	1.76
10	70.7	0.250	1.88
11	56.56	0.200	1.88
12	49.49	0.175	1.86
13	35.35	0.125	1.74
14	21.21	0.075	1.59
15	1.414	0.005	0.84

مكتبة الفؤوس الهندسية
للمشاريع العامة والتوريدات العامة
بمبنى ١٥٢، ٥-٥، ٧٨٨ من ط ٢٠٠٨

Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+325 to 332+350)

Loading stage	Load (P) kN	Normal stress (σ_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.84
1	7.07	0.025	1.14
2	14.14	0.050	1.27
3	21.21	0.075	1.38
4	28.28	0.100	1.49
5	35.35	0.125	1.58
6	42.42	0.150	1.69
7	49.49	0.175	1.79
8	56.56	0.200	1.84
9	63.63	0.225	1.86

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+325 to 332+350)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0,max})$ MN/m ²	0.25	0.25
a_0 (mm)	0.09	0.88
a_1 (mm/(MN/m ²))	6.84	7.86
a_2 (mm/(MN ² /m ⁴))	2.18	-15.50
$E_v = 1.5 r / (a_1 + a_2 \cdot \sigma_{0,max})$	60.96	113.01
E_{v1}/E_{v2}	1.85	




Figure 2: Load-settlement data: plate loading test performed at (KM 332+325 to 332+350)

loading test performed at the location (KM 332+350 to 332+375)	Maximum stress (s)	Settlement (s)
--	--------------------	----------------

Loading stage	Load (F)	Normal stress σ	mm
	kN	MN/m ²	
0	1.414	0.005	0.00
1	7.07	0.025	0.36
2	14.14	0.050	0.60
3	21.21	0.075	0.86
4	28.28	0.100	1.08
5	35.35	0.125	1.31
6	42.42	0.150	1.47
7	49.49	0.175	1.63
8	56.56	0.200	1.80
9	63.63	0.225	1.97
10	70.7	0.250	2.10
11	56.56	0.200	2.10
12	49.49	0.175	2.08
13	35.35	0.125	1.99
14	21.21	0.075	1.85
15	1.414	0.005	1.00

Table 8: Load-settlement data obtained at the second loading and unloading stage
 (the first test performed at the location (KM 332+350 to 332+375))

Loading stage	Load (F)	Reinforcement stress (σ_s)	mm
	kN		
0	1.414	0.005	1.00
1	7.07	0.025	1.29
2	14.14	0.050	1.40
3	21.21	0.075	1.56
4	28.28	0.100	1.68
5	35.35	0.125	1.80
6	42.42	0.150	1.90
7	49.49	0.175	1.98
8	56.56	0.200	2.03
9	63.63	0.225	2.05

332-350 to 332-375]

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0.2} \max)$ MN/m ²	0.25	0.25
a_0 (mm)	0.09	1.01
a_1 (mm/(MN/m ²))	11.05	8.64
a_2 (mm/(MN ² /m ²))	-12.19	-17.88
$E_{\text{av}} = 1.5 \cdot (a_1 + a_2 \cdot \sigma_{0.2} \max)$ (GPa)	56.21	107.96
E_{av}/E_v		1.92




Figure 3: Load-settlement data: plate loading test performed at [KM 332+350 to 332+375]

Table 10: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+375 to 332+400)

Loading stage	Load (P)	Normal stress (σ_n)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.19
2	14.14	0.050	0.40
3	21.21	0.075	0.48
4	28.28	0.100	0.57
5	35.35	0.125	0.69
6	42.42	0.150	0.80
7	49.49	0.175	0.91
8	56.56	0.200	1.16
9	63.63	0.225	1.28
10	70.7	0.250	1.48
11	56.56	0.200	1.48
12	49.49	0.175	1.45
13	35.35	0.125	1.37
14	21.21	0.075	1.16
15	1.414	0.005	0.49

مكتبة المسورين الجديده
للمقالات العلمية والنوادي العامة
ب.ن. ١٩٢، ٥-٥، ٢٢٨، س.ب. ٢١٢٣٥



Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+375 to 332+400)

Loading stage	Load (F)	Normal stress (σ_v)	Settlement (s)
	kN	MN/m^2	mm
0	1.414	0.005	0.49
1	7.07	0.025	0.70
2	14.14	0.050	0.82
3	21.21	0.075	0.97
4	28.28	0.100	1.09
5	35.35	0.125	1.21
6	42.42	0.150	1.32
7	49.49	0.175	1.40
8	56.56	0.200	1.43
9	63.63	0.225	1.45

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+375 to 332+400)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_v)_{\max}$ MN/m^2	0.25	0.25
a_2 (mm)	0.16	0.47
a_1 (mm/(MN/m^2))	3.17	7.96
a_2 (mm/(MN^2/m^4))	8.12	-15.82
$E_v = 1.5 r / (a_1 + a_2 \cdot \sigma_v)_{\max}$	86.47	112.23
E_{v2}/E_{v1}	1.30	




Figure 4: Load-settlement data: plate loading test performed at (KM 332+375 to 332+400)

مكتبة
المصاحف العامة والتوريدات العامة
بغداد - ٧٢٨٠٥٥٠١٩٦



Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+400 to 332+425)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.26
2	14.14	0.050	0.31
3	21.21	0.075	0.44
4	28.28	0.100	0.55
5	35.35	0.125	0.68
6	42.42	0.150	0.77
7	49.49	0.175	0.91
8	56.56	0.200	1.01
9	63.63	0.225	1.11
10	70.7	0.250	1.19
11	56.56	0.200	1.18
12	49.49	0.175	1.14
13	35.35	0.125	1.06
14	21.21	0.075	0.90
15	1.414	0.005	0.36

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+400 to 332+425)

Loading stage	Load (F)	Normal stress (σ_0)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.36
1	7.07	0.025	0.49
2	14.14	0.050	0.61
3	21.21	0.075	0.72
4	28.28	0.100	0.82
5	35.35	0.125	0.90
6	42.42	0.150	0.98
7	49.49	0.175	1.04
8	56.56	0.200	1.11
9	63.63	0.225	1.16

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+400 to 332+425)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_0 \max)$ MN/m ²	0.25	0.25
a_1 (mm)	0.12	0.35
a_2 (mm/(MN/m ²))	4.51	5.58
a_3 (mm/(MN ² /m ²))	0.55	8.88
$Ev = 1.5 r / (a_1 + a_2 \sigma_0 + a_3 \sigma_0^2)$	103.84	133.72
Ev_2/Ev_1	1.30	

استنتج المنجوس التجارب
للمقارنات القابلة والتوريدات القابلة
بأنه 1.30

MATERIAL
INSPECTION
REQUEST

المجلة العامة
للمطرق والكباري
EGABE




Contractor	EL-NAWRAS FOR CONTRACTING		Designer Company	K.K. Engineering Consulting Office	
Issued by	Name	Sign	Date/Serial Number	Time	
Contractor	Eng. Sherif Habbib		2011/05 P.L.T._88	12:05 PM	
Received by GABR DINA EL-DIN	(K.K.)		01-01-03 00:00 01-01-03 01:01	01	01

CODE	81 to 83	84 to 85	86 87 88
	Station Reference	Depart Reference	Ap 822 Note For Worksheet print only. Not to be used
89	Work Activity		
90	Sub Element of Activity		

Description of Materials		FIR Log# 49.50			
Location to be Used		From	332+500	TO	332+700
MAR & UIR Approval No		UIR- S/G 05	Date	26/11/23	
		MAR 8		02/11/23	
Supplier Name					
Test Requirement		P.L.T (DIN 10134)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (6301) v.1 (VERSION 2.0) OVERCROW GROUP	
Reference Photos		No/Yes	Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOADING TEST		8	21/11/23	
2					
3					
4					

Comments by: Eng. Saied Saif (K.K.)	Comments by: Eng. A/As Abd-Asatif (ER)
1-Plate Loading Test P.L.T (DN16134) by the third part is Approved.	1-P.L.T was carried- out by E-JUST 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	N/AWC
Contractor	Eng. Small Rabika			A
CAWOC *	(K.K.)			A
CAWIS**	Eng. Magrol Magil			
Employers Representative	Eng. Abo Abo Alatt		21-11-2023	Awe

مكتبة الصور الحسايد
للمطالعة العامة والتوزيع العامة
ب. ط. ١٩٢، ٥٥، ٣٤، ص. ٢٢٢



Technical Report

Plate Loading Tests

KM 332+500 to 332+525, KM 332+525 to 332+550,
KM 332+550 to 332+575, KM 332+575 to 332+600,
KM 332+600 to 332+625, KM 332+625 to 332+650,
KM 332+650 to 332+675, and KM 332+675 to 332+700

(Prepared Subgrade 2.0)

Project

Electric Express Train (Sokhna - New capital - 6th
of October city - New Elalamein city)

مستشيب المسورس الجديد
المقاربات العامة والتوريدات العامة
بمنشور 332+500 الى 332+700

Prepared for

El-Nawras Company for General Contracting

بمنشور 332+500 الى 332+700
أمين عام الجامعة
إلى إمامة المنهج

Building No.3, first floor, El-Sheikh Zayed, Ismailia

(November 21, 2023)




1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by El-Nawras Company for General Contracting to conduct 8 plate loading tests on the Prepared Subgrade 2.0 of the Electric Express Train project at 8 locations (KM 332+500 to 332+525, KM 332+525 to 332+550, KM 332+550 to 332+575, KM 332+575 to 332+600, KM 332+600 to 332+625, KM 332+625 to 332+650, KM 332+650 to 332+675, and KM 332+675 to 332+700) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Ahmed Mohamed Amr of El-Nawras Company for General Contracting. Field team members (Mr. Mohamed Mamdouh) from the working CETCU team visited the project site on November 21, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was $21 \pm 1^\circ\text{C}$.
- The plate was carried out on a Prepared Subgrade 2.0 (according to the company) at 8 points. The test surface area was levelled, and the plate was bedded on this surface.



The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.

- The reaction loading system was a heavy multi-purpose Loader CAT 972G.



3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m² was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. 8 plate loading tests on the Prepared Subgrade 2.0 of the Electric Express Train project were conducted at 8 locations (KM 332+500 to 332+525, KM 332+525 to 332+550, KM 332+550 to 332+575, KM 332+575 to 332+600, KM 332+600 to 332+625, KM 332+625 to 332+650, KM 332+650 to 332+675, and KM 332+675 to 332+700) and the data collected at the 8 test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (XM 332+500 to 332+525), while Table 2 shows the data obtained at the second loading stage.

Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+525)

Loading stage	Load (F) kN	Normal MN/m ²	Settle mm
0	1.414	0.005	0.60
1	7.07	0.025	0.17
2	14.14	0.050	0.40
3	21.21	0.075	0.60
4	28.28	0.100	0.87
5	35.35	0.125	1.09
6	42.42	0.150	1.34
7	49.49	0.175	1.50
8	56.56	0.200	1.65
9	63.63	0.225	1.76
10	70.7	0.250	1.89
11	76.56	0.260	1.89
12	49.49	0.175	1.89
13	35.35	0.125	1.77
14	21.21	0.075	1.64
15	7.07	0.025	0.93

www.eust.edu.ec

CETC23110025 Trans PLT

3 of 26

CINTECH@ejust.edu.eg

Mobile: +201555631725



Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+500 to 332+525)

Loading stage	Load (F)	Normal stress (σ_v)	Settlement (S)
	kN	NN/m ²	mm
0	1.414	0.005	0.93
1	7.07	0.025	1.26
2	14.14	0.050	1.35
3	21.21	0.075	1.50
4	28.28	0.100	1.60
5	35.35	0.125	1.68
6	42.42	0.150	1.76
7	49.49	0.175	1.86
8	56.56	0.200	1.91
9	63.63	0.225	2.00

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 332+500 to 332+525) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 332+525 to 332+550) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 332+550 to 332+575) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 332+575 to 332+600) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 332+600 to 332+625) is provided in Tables 13-15 and Figure 5.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+500 to 332+525)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_v)_{max}$ MN/m ²	0.25	0.25
s_p (mm)	-0.06	0.99
a_1 (mm/(MN/m ²))	10.64	7.51
a_2 (mm/(MN ² /m ⁴))	-10.91	-14.13
$E_v = 1.5 \sigma' / (s_p + a_1 \sigma'_p + a_2 \sigma'^2_{p, max})$	56.90	112.95
E_{v2}/E_{v1}	1.98	

شهادة القبول الجامعية
الجامعة الشرقية للتكنولوجيا
رقم الشهادة: 171.003.119
تاريخ: 17/03/2019

الجامعة الشرقية للتكنولوجيا
الهندسة المدنية
رقم الشهادة: 171.003.119
تاريخ: 17/03/2019




Figure 1: Load-settlement data: plate loading test performed at (KM 332+500 to 332+525)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+525 to 332+550)

Loading stage	Load (F) kN	Normal stress (σ_0) MN/m^2	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.15
2	14.14	0.050	0.38
3	21.21	0.075	0.57
4	28.28	0.100	0.71
5	35.35	0.125	0.87
6	42.42	0.150	1.02
7	49.49	0.175	1.16
8	56.56	0.200	1.26
9	63.63	0.225	1.37
10	70.7	0.250	1.50
11	56.56	0.200	1.50
12	49.49	0.175	1.49
13	35.35	0.125	1.40
14	21.21	0.075	1.30
15	1.414	0.005	0.63







Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+550 to 332+575)

Loading stage	Load (F)	Normal stress (s_v)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.23
2	14.14	0.050	0.30
3	21.21	0.075	0.42
4	28.28	0.100	0.55
5	35.35	0.125	0.70
6	42.42	0.150	0.86
7	49.49	0.175	1.09
8	56.56	0.200	1.19
9	63.63	0.225	1.30
10	70.7	0.250	1.47
11	56.56	0.200	1.47
12	49.49	0.175	1.46
13	35.35	0.125	1.39
14	21.21	0.075	1.25
15	1.414	0.005	0.52

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+550 to 332+575)

Loading stage	Load (F)	Normal stress (s_v)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.52
1	7.07	0.025	0.79
2	14.14	0.050	0.86
3	21.21	0.075	0.97
4	28.28	0.100	1.10
5	35.35	0.125	1.19
6	42.42	0.150	1.26
7	49.49	0.175	1.36
8	56.56	0.200	1.42
9	63.63	0.225	1.50

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+550 to 332+575)

Parameters	1st loading cycle	2nd loading cycle
($s_{v,max}$) MN/m ²	0.25	0.25
s_v (mm)	0.07	0.56
a_1 (mm/(MN/m ²))	4.72	6.37
a_2 (mm/(MN ² /m ³))	3.82	-10.06
$E_v = 1.5 \cdot (a_1 + a_2 \cdot s_{v,max})$	79.32	116.65
E_{v2}/E_{v1}		1.47






Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+575 to 332+600)

loading stage	Load (F) kN	Normal stress (s_d) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.65
1	7.07	0.025	0.92
2	14.14	0.050	1.01
3	21.21	0.075	1.15
4	28.28	0.100	1.27
5	35.35	0.125	1.37
6	42.42	0.150	1.45
7	49.49	0.175	1.54
8	56.56	0.200	1.62
9	63.63	0.225	1.70

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+575 to 332+600)

Parameters	1st loading cycle	2nd loading cycle
$(s_d)_{max}$ MN/m ²	0.25	0.25
s_d (mm)	0.08	0.68
a_1 (mm/(MN/m ²))	6.43	7.00
a_2 (mm/(MN ² /m ³))	-1.09	-11.40
$F_{0.1} = 1.5 \cdot (a_1 + a_2 \cdot s_d) \cdot s_d$	73.06	108.46
$E_{0.1}/E_{u1}$	1.48	




Figure 4: Load-settlement data; plate loading test performed at (KM 332+575 to 332+600)



Table 13: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+600 to 332+625)

Loading stage	Load (F)	Normal stress (σ_v)	Settlement (S)
	kN	MM/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.37
3	21.21	0.075	0.47
4	28.28	0.100	0.61
5	35.35	0.125	0.86
6	42.42	0.150	1.06
7	49.49	0.175	1.28
8	56.56	0.200	1.40
9	63.63	0.225	1.57
10	70.7	0.250	1.71
11	56.56	0.200	1.71
12	49.49	0.175	1.68
13	35.35	0.125	1.60
14	21.21	0.075	1.47
15	1.414	0.005	0.80

Table 14: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+600 to 332+625)

Loading stage	Load (F)	Normal stress (σ_v)	Settlement (S)
	kN	MM/m ²	mm
0	1.414	0.005	0.80
1	7.07	0.025	1.08
2	14.14	0.050	1.15
3	21.21	0.075	1.29
4	28.28	0.100	1.38
5	35.35	0.125	1.45
6	42.42	0.150	1.52
7	49.49	0.175	1.62
8	56.56	0.200	1.67
9	63.63	0.225	1.79

Table 15: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+600 to 332+625)

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{v,max}$) MN/m ²	0.25	0.25
a_1 (mm)	0.09	0.85
a_2 (mm/(MN/m ²))	5.58	6.14
a_3 (mm/(MN/m ²))	4.37	-9.64
$E_{v1} = 1.5 \sigma / (a_1 + a_2 \cdot \sigma_v + a_3 \cdot \sigma_v^2)$	67.49	120.53
E_{v2}/E_{v1}	1.79	




Figure 5: Load-settlement data: plate loading test performed at (KM 332+600 to 332+625)

The testing data corresponding to the sixth testing point (KM 332+625 to 332+650) is provided in Tables 16-18 and Figure 6. The testing data corresponding to the seventh testing point (KM 332+650 to 332+675) is provided in Tables 19-21 and Figure 7. The testing data corresponding to the eighth testing point (KM 332+675 to 332+700) is provided in Tables 22-24 and Figure 8.

مكتب شعبة المسور من الجديد
للمسارات العامة والتوريدات العامة
11/11/1435 هـ - 05/05/2014 م



Table 16: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+625 to 332+650)

Loading stage	Load (F)	Normal stress (s_v)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.38
3	21.21	0.075	0.50
4	28.28	0.100	0.61
5	35.35	0.125	0.70
6	42.42	0.150	0.78
7	49.49	0.175	0.86
8	56.56	0.200	0.93
9	63.63	0.225	1.00
10	70.7	0.250	1.10
11	56.56	0.200	1.10
12	49.49	0.175	1.04
13	35.35	0.125	0.96
14	21.21	0.075	0.80
15	1.414	0.005	0.17

Table 17: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+625 to 332+650)

Loading stage	Load (F)	Normal stress (s_v)	Settlement (S)
	kN	MN/m ²	mm
0	1.414	0.005	0.17
1	7.07	0.025	0.42
2	14.14	0.050	0.50
3	21.21	0.075	0.61
4	28.28	0.100	0.70
5	35.35	0.125	0.80
6	42.42	0.150	0.87
7	49.49	0.175	0.95
8	56.56	0.200	1.00
9	63.63	0.225	1.08

Table 18: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+625 to 332+650)

Parameters	1st loading cycle	2nd loading cycle
$[s_{v,max}]$ (MN/m ²)	0.25	0.25
s_0 (mm)	0.18	0.20
a_1 (mm)/(MN/m ²)	4.52	6.07
a_2 (mm)/(MN/m ²)	-3.64	-10.15
$E_{vr} = 1.5 r / [a_1 + a_2 \cdot s_{v,max}]$	124.60	127.30
E_{vr}/E_v	1.02	




Figure 6: Load-settlement data: plate loading test performed at (KM 332+625 to 332+650)

Table 19: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+650 to 332+675)

Loading stage	Load (F) kN	Normal stress (s_0) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.24
2	14.14	0.050	0.32
3	21.21	0.075	0.45
4	28.28	0.100	0.62
5	35.35	0.125	0.82
6	42.42	0.150	0.93
7	49.49	0.175	1.13
8	56.56	0.200	1.20
9	63.63	0.225	1.39
10	70.7	0.250	1.49
11	56.56	0.200	1.49
12	49.49	0.175	1.44
13	35.35	0.125	1.34
14	21.21	0.075	1.24
15	1.414	0.005	0.56

Table 20: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+650 to 332+675)

loading stage	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement (S) mm
0	1.414	0.005	0.56
1	7.07	0.025	0.83
2	14.14	0.050	0.93
3	21.21	0.075	1.03
4	28.28	0.100	1.15
5	35.35	0.125	1.25
6	42.42	0.150	1.32
7	49.49	0.175	1.43
8	56.56	0.200	1.50
9	63.63	0.225	1.56

Table 21: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+650 to 332+675)

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{p,max})$ MN/m ²	0.25	0.25
s_p (mm)	0.05	0.60
a_p (mm/(MN/m ²))	6.02	6.63
s_r (mm/(MN/m ²))	-0.61	-10.71
$U = 1.5 \cdot r / (a_p + a_r \cdot s_p)$	76.71	113.69
E_{rp}/E_{vs}	1.48	




Figure 7: Load-settlement data: plate loading test performed at (KM 332+650 to 332+675)

Table 22: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 332+675 to 332+700)

Loading stage	Load (F)	Normal stress (s_v)	Settlement (S)
	kN	MM/m ²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.30
2	14.14	0.050	0.40
3	21.21	0.075	0.54
4	28.28	0.100	0.72
5	35.35	0.125	0.91
6	42.42	0.150	1.05
7	49.49	0.175	1.25
8	56.56	0.200	1.35
9	63.63	0.225	1.50
10	70.7	0.250	1.62
11	56.56	0.200	1.62
12	49.49	0.175	1.55
13	35.35	0.125	1.49
14	21.21	0.075	1.37
15	1.414	0.005	0.57

Table 23: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 332+675 to 332+700)

Loading stage	Load (F)	Normal stress (s_v)	Settlement (S)
	kN	MM/m ²	mm
0	1.414	0.005	0.57
1	7.07	0.025	0.87
2	14.14	0.050	0.97
3	21.21	0.075	1.13
4	28.28	0.100	1.28
5	35.35	0.125	1.39
6	42.42	0.150	1.45
7	49.49	0.175	1.55
8	56.56	0.200	1.60
9	63.63	0.225	1.70

Table 24: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 332+675 to 332+700)

Parameters	1st loading cycle	2nd loading cycle
$(s_v)_{max}$ (MM/m ²)	0.25	0.25
s_{v1} (mm)	0.09	0.60
a_1 (mm/(MM/m ²))	6.68	8.25
a_2 (mm/(MM ² /m ⁴))	-1.94	-15.56
$E_v = 1.5 r / (a_1 - a_2 \cdot s_{v1} / s_{v2})$	74.61	103.18
E_{v2}/E_{v1}		1.42




Figure 8: Load-settlement data: plate loading test performed at (KM 332+675 to 332+700)

مرسلة القصور الجامعية
 لدراسات القصور والبيوتات العائدية
 بتاريخ 15/10/2018 من م: 71179

جامعة مصر للعلوم والتكنولوجيا
 EGYPT - EL MASSARA - EL KHAYMA
 E-7057, 70577 (C-5)

مراوح إيداع أموال القصور التي والتمس استيفاءها لفتح (بجاء الغرض - المخصص) من المبلغ الأول من مرسوم المصارف الكويتي (تاريخ الاستيفاء - مرسوم)
استيفاء لشكل المصارف وحفظها لأغراض المصارف من المبلغ 352+300 في المبلغ 352+400 بحدود 3,500 كم

رقم البند و تاريخه : (1-3) بكميات المصارف التي ترد والمخصصات التي تم حفظها بالمصارف والمخصصات والمخصصات باستيفائين المصارف
المصارف : مكتب التوزيع لعدد المصارف العامة والتوزيع العامة

مصارف المصارف :		C8		C9		C10		C11		C12		C13		C14		C15		C16		C17		C18		C19		C20		C21		C22		C23		C24		C25		C26		C27		C28		C29		C30		C31		C32		C33		C34		C35		C36		C37		C38		C39		C40		C41		C42		C43		C44		C45		C46		C47		C48		C49		C50		C51		C52		C53		C54		C55		C56		C57		C58		C59		C60		C61		C62		C63		C64		C65		C66		C67		C68		C69		C70		C71		C72		C73		C74		C75		C76		C77		C78		C79		C80		C81		C82		C83		C84		C85		C86		C87		C88		C89		C90		C91		C92		C93		C94		C95		C96		C97		C98		C99		C100		C101		C102		C103		C104		C105		C106		C107		C108		C109		C110		C111		C112		C113		C114		C115		C116		C117		C118		C119		C120		C121		C122		C123		C124		C125		C126		C127		C128		C129		C130		C131		C132		C133		C134		C135		C136		C137		C138		C139		C140		C141		C142		C143		C144		C145		C146		C147		C148		C149		C150		C151		C152		C153		C154		C155		C156		C157		C158		C159		C160		C161		C162		C163		C164		C165		C166		C167		C168		C169		C170		C171		C172		C173		C174		C175		C176		C177		C178		C179		C180		C181		C182		C183		C184		C185		C186		C187		C188		C189		C190		C191		C192		C193		C194		C195		C196		C197		C198		C199		C200		C201		C202		C203		C204		C205		C206		C207		C208		C209		C210		C211		C212		C213		C214		C215		C216		C217		C218		C219		C220		C221		C222		C223		C224		C225		C226		C227		C228		C229		C230		C231		C232		C233		C234		C235		C236		C237		C238		C239		C240		C241		C242		C243		C244		C245		C246		C247		C248		C249		C250		C251		C252		C253		C254		C255		C256		C257		C258		C259		C260		C261		C262		C263		C264		C265		C266		C267		C268		C269		C270		C271		C272		C273		C274		C275		C276		C277		C278		C279		C280		C281		C282		C283		C284		C285		C286		C287		C288		C289		C290		C291		C292		C293		C294		C295		C296		C297		C298		C299		C300		C301		C302		C303		C304		C305		C306		C307		C308		C309		C310		C311		C312		C313		C314		C315		C316		C317		C318		C319		C320		C321		C322		C323		C324		C325		C326		C327		C328		C329		C330		C331		C332		C333		C334		C335		C336		C337		C338		C339		C340		C341		C342		C343		C344		C345		C346		C347		C348		C349		C350		C351		C352		C353		C354		C355		C356		C357		C358		C359		C360		C361		C362		C363		C364		C365		C366		C367		C368		C369		C370		C371		C372		C373		C374		C375		C376		C377		C378		C379		C380		C381		C382		C383		C384		C385		C386		C387		C388		C389		C390		C391		C392		C393		C394		C395		C396		C397		C398		C399		C400		C401		C402		C403		C404		C405		C406		C407		C408		C409		C410		C411		C412		C413		C414		C415		C416		C417		C418		C419		C420		C421		C422		C423		C424		C425		C426		C427		C428		C429		C430		C431		C432		C433		C434		C435		C436		C437		C438		C439		C440		C441		C442		C443		C444		C445		C446		C447		C448		C449		C450		C451		C452		C453		C454		C455		C456		C457		C458		C459		C460		C461		C462		C463		C464		C465		C466		C467		C468		C469		C470		C471		C472		C473		C474		C475		C476		C477		C478		C479		C480		C481		C482		C483		C484		C485		C486		C487		C488		C489		C490		C491		C492		C493		C494		C495		C496		C497		C498		C499		C500	
الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	الرقم	الاسم	ال																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

أما الفصول الواردة بالمستطفي، فإني (12)

مشروع إعداد أقاليم الجسر الثاني والأقاليم الصناعية القطاع (ب) مع الحدود الطبيعية من القطر الأول من مشروع القطر الكهربائي السريع بالعين السليمة - مطروح

رقم البند وبه: ١ (٤) : يُلغى المكتب أعمال ليرة (بالشقة ليرة - مبالغة المبالغ) والالتحق باستخدام الحسابات (التي هي المحسوبة بموجب) وكالات الميزان والرسوم الوطنية (تحت)

الطبعة : مكتب التوزيع الجديد المطبوعات العامة والتوريدات العامة

20 00

[illegible]

مجلس الوزراء
الرياض - ١٤٢٩ هـ

مكتبة جامعة القاهرة
القاهرة - مصر

مفتی محمد رفیع الدین
مفتی محمد رفیع الدین

١٠٠ / المجلد الثاني - العدد الثاني - ٢٠١٠

مكتبة العلوم الإنسانية
المعارف العامة والمعلومات العامة
ب. ط. ١٩٢ - ج. ٥ - ص ٧٤ : ٣٦٧

قائمة الكميات الواردة بالمستخلص جاري (1)

مشروع إسداد أسفل الجسر القرائي والتمديد الصناعية لقطاع (برج العرب - المليون) من الخط الأول من مشروع لتقارب الكورنيش السريع (عين السبع - بنطرح)
استكمال تشكيل الحوض وبقيات الأساس المسطحة من الكم 332+300 إلى الكم 332+400 بطول 6,500 كم

رقم البند و بوابته : (2-4) بالكمب الكمب اسفل لوردي وقرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المنزوعة ناتج لكسر الكسارات والمنطقة
المواصفات

المستفيد : مكتب الموردين الجديد للمقاولات العامة والتوريدات العامة

مقدار العمل لساقي : 0,0 3م كمية الملكية 4,000.00 3م

رقم الكمب	بيانات الامتداد والمقاييس	المواصفات				كمية الملكية	مقدار العمل لساقي
		من	الى	متر	مساحة الشغل		
S.C 01	الكمب الكمب اسفل لوردي وقرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المنزوعة ناتج لكسر الكسارات والمنطقة المخصصة للمقاولات العامة والتوريدات العامة	332+300	332+400	100	4.118	4,000.00	3م
S.C 02	الكمب الكمب اسفل لوردي وقرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المنزوعة ناتج لكسر الكسارات والمنطقة المخصصة للمقاولات العامة والتوريدات العامة	332+400	332+500	100	4.118	4,000.00	3م
S.C 03	الكمب الكمب اسفل لوردي وقرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المنزوعة ناتج لكسر الكسارات والمنطقة المخصصة للمقاولات العامة والتوريدات العامة	332+500	332+600	100	4.118	4,000.00	3م
S.C 04	الكمب الكمب اسفل لوردي وقرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المنزوعة ناتج لكسر الكسارات والمنطقة المخصصة للمقاولات العامة والتوريدات العامة	332+600	332+700	100	4.118	4,000.00	3م
S.C 05	الكمب الكمب اسفل لوردي وقرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المنزوعة ناتج لكسر الكسارات والمنطقة المخصصة للمقاولات العامة والتوريدات العامة	332+700	332+800	100	4.118	4,000.00	3م
إجمالي كميات خلال فترة المستخلص العامة (م)							
المستفيد العام (م)							

مهندس الجهة
د / مبرور محمد

مهندس الاستشارة
مكتب مبرور محمد
مهندس الاستشارة
مكتب مبرور محمد

مهندس الشركة
د / مبرور محمد

مهندس الشركة
د / مبرور محمد



بالمقاييس و بقرائه (2-4) ، بالترتيب المكعبات الصلب لوزن و الأرض خبلة الأساس (prepared Subgrade) من الحجار الحصى المشبعة بالغ تكمير الكسرات و الطبقة الكسرات (إزالة تعميل رسوم و مكات الموائين بالرسوم الوطنية الطرق)

الطبعة: مكتب الخرس، القاهرة المطبوعان العامة والنشر العامة

48 68

ملف العمل السليم:

[illegible]

م / ماريات سباني

مهندسی کامپیوتر

بہنشی اکیڑا
(۱) اکیڑہ پیرس

محضر قياس مسافة نقل

انه في يوم الثلاثاء الموافق 2024/1/2 وبحضور كلا من :

- 1- م/ مارجريت مجدي (مدير المشروع – الهيئة العامة للطرق والكباري)
- 2- م/ السيد سيف الدين (مدير مشروع الاستشاري مكتب د. خالد فهد)
- 3- م/ شريف ربيع سعد (مدير مشروع شركة النورس)

تم النزول والمعاينة وطبقا للتعليمات الواردة بالمقاييس بمسافات نقل التوريد للتربة والسن من الكسارة حتى محور مسار الطريق وجد أنه :

متوسط مسافة نقل التربة 168.7 كم حتى تاريخ 2024-1-8

متوسط مسافة نقل الرملة 143.3 كم


متوسط مسافة نقل السن 160 كم

التوقعات :

- 3- م/ شريف ربيع سعد
- 2- م/ السيد سيف الدين
- 1- م/ مارجريت مجدي

مكتب النورس الجديد
للمقاولات العامة والتوريدات العامة
تحت إشراف المهندس ٧٢٨ س.د. ٢١١٦٩

التوقيع /
التوقيع /
التوقيع /



الهيئة العامة للغذاء والدواء الهيئة العامة للغذاء والدواء 2017-2018 إجمالي الدخل				
الرقم	البيان	الرقم	البيان	الرقم
1	إجمالي الدخل	2,704,000	31.31	25,004.31
2	الدخل من بيع الأدوية	4,807,000	55.38	25,000.00
3	الدخل من بيع الأجهزة الطبية	511,100	197.42	6,800.00
4	الدخل من بيع المستلزمات الطبية	226,300	15.68	25,000.00
5	الدخل من بيع الخدمات	5,712,302	376.88	4,200.00
6	الدخل من بيع العقاقير	913,300	164.89	4,200.00
7	الدخل من بيع الأجهزة الطبية	140,400	25.85	4,200.00
8	الدخل من بيع المستلزمات الطبية	3,900,700		4,200.00



مكتب الشؤون الصحية
للمستشفيات العامة والتخصصية
ب.س. ٢٢٦٣٩
٢٢٦٣٩

مكتب الشؤون الصحية
للمستشفيات العامة والتخصصية
ب.س. ٢٢٦٣٩
٢٢٦٣٩

مكتب الشؤون الصحية
للمستشفيات العامة والتخصصية
ب.س. ٢٢٦٣٩
٢٢٦٣٩

مكتب الشؤون الصحية
للمستشفيات العامة والتخصصية
ب.س. ٢٢٦٣٩
٢٢٦٣٩

