

مشروع 24240 الكيماويات فائق السرعة قطاج (أبو عرب - السويد)
المقاول : شركة الهندسين للمقاولين
قطاج من الوحدة 304+007.5 إلى 385+007.5 بطول 1 كم قناة صيدلي - حشيش

[illegible]

مدير عام مشروعات البيئة بقطاع المصانع
م/محمد عبد الله قباقي

غير المشروط في الحياة
والأمر في هذا الشأن

مسند قندهار دارالافتاء
مسند قندهار دارالافتاء

مكتب
مجلس الإدارة المركزية
مطبعة غرب ألمانيا
الاسكندرية - مصر
عميد مؤيد
"هنا محمد محمود طه"

UNIVERSAL INSPECTION REQUEST



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours
The Work described herein will be complete and ready for inspection at planned time shown

Contractor Company		EL.Mohandis For Construction		Designer Company*		SPECTRUM Engineering Consulting Office	
Issued by Contractor	Name Eng. Mohamed Abd Elgawad	Sign <i>Mohamed Abd Elgawad</i>	Date/Serial Number 13/6/2023 SB (6)	Time 1:00 PM			
Received by GARB CONSULTANT	Eng. Mostafa Riad	Sign <i>Mostafa Riad</i>	UIR	C1 0+00	C2 EW	C3 C5	DD 14 06 2023 01 00
CODE-1	S1 to S21 Station Reference	D1 to D3 Depot Reference		Kp XXX Note For Kilo meter point only Start Km is used			
CODE-2	Work Activity						
CODE-3	Sub Element of Activity						

EXPLANATION OF WORK TO BE INSPECTED

Description	Element	Item
From St. 0+580 To St. 0+720	At level (SUBBALLAST(DK)) With Slope 2%	EMBANKMENT SOIL LAYER

INSPECTION DETAILS The following will be ready at the Planned Inspection Time

Planned Inspection Date: _____ Planned Inspection Time: _____

COMPLIANCE EVIDENCE (Must be included as appropriate)

Checklist Attached	Test Results Attached	Calibration Attached	Other as indicated
Drawing Reference Plan and Profile REV. 04	References - MAR (M.A.R.) - MIR (M.I.R.)	MS Reference - Specification: EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP - TECHNICAL REPORT (CG21-122.1) VERSION 1 BY CIVECON GROUP	

Comments by: Eng. Mohamed KHALIL (XYZ)

1- Attached Master Sheet approved by SPECTRUM.

Comments by: Eng. Said Saief (SPECTRUM)

1- تم استلام القطاع فحص بصري
2- تم مراجعة شيت المتناسيب

Comments by: Eng. Alaa Abd-Allatif (ER)

1-coordinates & levels and width checked by GARB consultant
2. (REV. 04 & X-sec./20m) Should Approved from SYSTRA.
3-Final approval is subject to above mentioned comments.

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor	Eng. Mohamed Abd Elgawad	<i>محمد العواد</i>			A	
XYZ Survey	Eng. Mohamed Khalil					
QA/QC*	Eng. Mostafa Riad	<i>Mostafa Riad</i>			R	
GARB**	Eng. Mohammed Fayad					
Employers Representative	Eng. Mohamed Badawi					

LEVELS FOR SOIL LAYER (DL) FROM STATION 0+580 TO 0+720

STATION	WL	CL-1	EL	EL	EL	EL	EL	EL
0+580	3.50	15.16	15.15	15.09	15.03	15.02	15.02	3.50
0+600	3.50	15.17	15.16	15.10	15.04	15.03	15.03	3.50
0+620	3.50	15.17	15.16	15.10	15.04	15.03	15.03	3.50
0+640	3.50	15.16	15.15	15.09	15.03	15.02	15.02	3.50
0+660	3.50	15.14	15.13	15.07	15.01	15.00	15.00	3.50
0+680	3.50	15.10	15.09	15.03	14.97	14.96	14.96	3.50
0+700	3.50	15.05	15.04	14.98	14.92	14.91	14.91	3.50
0+720	3.50	14.98	14.97	14.91	14.85	14.84	14.84	3.50

STATION	No.	ELEVATION AND LEVEL FOR THE ROAD (AS PER THE DATA GIVEN IN THE)									
		LATITUDE					LONGITUDE				
		A	B	C	D	E	F	G	H	I	J
0+580	3.50	431253.58	898261.39	15.138	431251.00	898261.34	15.138	431251.42	898261.04	15.138	3.50
0+600	3.50	431253.79	898264.81	15.137	431251.14	898267.89	15.137	431251.82	898261.35	15.137	3.50
0+620	3.50	431253.85	898267.19	15.137	431251.15	898268.68	15.137	431251.86	898264.10	15.137	3.50
0+640	3.50	431253.93	898269.19	15.136	431251.58	898269.65	15.136	431252.11	898267.11	15.136	3.50
0+660	3.50	431253.28	898269.46	15.136	431251.85	898269.91	15.137	431252.44	898269.36	15.137	3.50
0+680	3.50	431253.52	898269.87	15.136	431252.16	898269.41	15.136	431252.79	898268.89	15.136	3.50
0+700	3.50	431253.83	898269.73	15.136	431252.11	898269.16	15.136	431252.13	898267.60	15.136	3.50
0+720	3.50	431253.19	898264.73	15.137	431251.82	898268.18	15.136	431253.04	898261.59	15.136	3.50




ASBUILT SB2 ST 0+580 TO 0+720 FOR DIESEL

P	L	N	Z	D
1	431211.341	898290.638	15.121	L
2	431230.617	898285.212	15.143	L
3	431230.578	898288.111	15.069	L
4	431231.166	898290.539	14.999	L
5	431225.207	898291.229	14.972	L
6	431224.824	898288.706	15.031	L
7	431224.222	898285.36	15.108	L
8	431218.565	898286.472	15.116	L
9	431218.998	898289.839	15.026	L
10	431219.49	898292.537	14.978	L
11	431211.931	898293.355	15.023	L
12	431211.263	898290.819	15.086	L
13	431210.794	898287.897	15.147	L
14	431204.524	898288.886	15.154	L
15	431204.819	898291.752	15.06	L
16	431205.25	898294.831	14.993	L
17	431199.294	898295.5	14.963	L
18	431198.897	898293.176	15.019	L
19	431198.099	898289.754	15.15	L
20	431191.072	898290.614	15.162	L
21	431191.511	898293.606	15.066	L
22	431191.884	898296.74	14.973	L
23	431186.099	898297.661	14.925	L
24	431184.973	898294.974	15.015	L
25	431184.305	898292.169	15.124	L
26	431177.404	898293.037	15.117	L
27	431177.495	898295.657	15.034	L
28	431177.923	898299.026	14.938	L
29	431172.522	898299.816	14.977	L
30	431171.661	898297.253	15.032	L
31	431171.22	898293.851	15.119	L

ASBUILT SB2 ST 0+580 TO 0+720 FOR DIESEL

P	L	N	Z	D
32	431164.417	898295.465	15.113	L
33	431164.735	898297.839	15.029	L
34	431165.291	898300.755	14.971	L
35	431158.68	898301.955	14.967	L
36	431158.161	898299.716	15.016	L
37	431157.454	898296.476	15.105	L
38	431151.437	898297.325	15.102	L
39	431151.919	898300.472	15.003	L
40	431152.699	898303.326	14.952	L
41	431145.793	898304.576	14.913	L
42	431145.148	898302.05	14.975	L
43	431144.432	898298.952	15.094	L
44	431138.51	898300.129	15.043	L
45	431138.962	898302.869	14.975	L
46	431139.29	898305.763	14.887	L
47	431133.341	898307.735	14.899	L
48	431132.36	898304.222	14.969	L
49	431131.594	898301.255	15.072	L
50	431125.461	898303.047	15.073	L
51	431125.836	898305.642	15.044	L
52	431126.057	898308.61	14.928	L
53	431118.964	898310.173	14.968	L
54	431118.482	898307.372	15.096	L
55	431118.091	898304.504	15.116	L
56	431112.677	898304.764	14.953	L
57	431113.51	898307.978	14.954	L
58	431114.57	898311.319	14.928	L

MATERIAL INSPECTION REQUEST



Contractor Company: **EJ-Mohandria For Construction**
 Project: **Electrical Express Train (Bag Alarab - Al-Jamia)**
 Designer Company: **(SPECTRUM) Engineering Consulting Office**

Issued by Contractor: **Eng. Mohamed Abdel-Gawad**
 Date / Serial no.: **21/06/2023**
 Time: **9:00 AM**
 Received by GARB Consultant: **Eng. Mazen Essamy**
 SNA: **384**
 Date: **21/06/2023**
 Time: **9:00 AM**

CDM-1: **10 to 121**
 CDM-2: **10 to 121**
 CDM-3: **10 to 121**
 CDM-4: **10 to 121**

Description of Materials: **Diesel 2nd Sub Ballast Layer (DL 1)**
 Location to be Used: **From St. 0+580 To St. 0+720**
 UIR Approval No: **IR (5B-6-2)**
 MAB Approval No: **M.A.R. QT (12) M.A.R. QT (12-1)**
 Supplier Name: **Al-Jamia**
 Test Requirement: **F.D.T (ASTM D 1556)**
 Reference Photos: **No / Yes**

Item	Description	Unit	Quantity	Arrival Date	Note
1	Hand over test	No.	14	21/6/2023	
2					
3					
4					

Comments by Eng. Mazen Essamy (SPECTRUM):
 1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved (by third Party Lab.) COMBASSAL.
 Comments by Eng. Alaa Abd-Allatif (ER):
 1-F.D.T. was carried-out (by third Party Lab.) COMBASSAL.
 2-Results report attached and acceptable with project specifications.
 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS					
Organisation	Name	Sign	Designation	Date	A-AWC-R
Contractor Engineer	Eng. Mohamed Abdel-Gawad			21/6/2023	A
QA/QC	Eng. Mazen Essamy				A
GARB*	Eng. Margaret Magdy				
Employers Representative	Eng. Alaa Abd-Allatif			27-6-2023	AWC

* Alignment/ Bridges/ Culvert only
 File: MIR - Material Inspection Request Rev 0822 1.docx



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egyptian Accreditation council (EGAC) under No. 031708/1A

Report NO. : 1802 /07/center
Date : 27/6/2023

Field Detr. Of Density Of Soil In Place Report ASTM - D 1556

General consultant

Consultant

Contractor

Project

Sample

Date of test

Results

SYSTRA

SPECTRUM

شركة المسحور للتعمير

Diesel

Sub ballast (2)

21-6-2023

Points NO.	1	2	3	4	5
Description	Sq(800+638)	81 (800+640)	81 (800+650)	81 (800+660)	81 (800+670)
Initial wt. (gm)	10846	7530	10340	7330	8880
Wt. after filling the cone and the hole (gm)	7530	4810	7330	4420	8860
Wt. of wet Sample (gm)	2548	2430	2450	2500	2470
Wt. of sand filling hole (gm)	1810	1828	1880	1870	1590
Wt. of sand filling cone (gm)	1800	1400	1400	1400	1400
Density of standard sand (Ys) (gm/cm ³)	1.50				
Volume of hole (cm ³)	1073.33	1073.33	1023	1046.7	1080.0
Wt. of wet Sample (gm)	200				
Wt. of sample after drying (gm)	190	180	192	182.5	181.4
Wet Density (Ywet) (gm/cm ³)	2.365	2.398	2.371	2.389	2.330
Moisture ratio (%)	6.3	5.2	4.0	3.9	4.5
Dry Density (Ydry) (gm/cm ³)	2.248	2.278	2.281	2.299	2.230
(Ymax.dry) (gm/cm ³)	2.188				
Compaction Ratio (%)	103	104	104	105	102

Lab director

Eman.
Eng : Eman. E. Kandil

Geotechnical consultant


For. Dr. M.
Dr. Mohamed Mostafa Badry



Kilo 23 Alexandria - Cairo Desert Road - Merghem
Tel: 002 01 4704595 - 002 054701191
Email: info@comibassal.com
WebSite: www.comibassal.com



49 El Horria Ave. Alex, Egypt
Tel: 002 033920176 - 002 033931482
Fax: 002 033900476
Email: internal-inspection@comibassal.com



مكتب (أ) هندسة تربة
Electrical Express Train from Borg Alarab to Alamein
From Station 325+399 To Station 394+600



Project	Electrical Express Train From Borg Alarab to Alamein	STATION REPRESENTED
Date	14/06/2023	0+580 to 0+720
STAGE OF WORK	Sub-Ballast (1) - 0.20 DL	
Request NO	FDT (D-SB-5) For IR No. (5)	



WORKSHEET FOR FIELD DENSITY TEST
BY SAND CONE METHOD ASTM D 1556

LAYER		Sub-Ballast (1) - 0.20 DL					
DEPTH OF HOLE		0m	15 cm	15 cm	15 cm	15 cm	15 cm
SAMPLE No	-	8	10	11	12	13	14
STATION	-	0+670	0+680	0+690	0+700	0+710	0+720
CONTAINER No	-	10	11	12	A	B	C
HEIGHT OF CON	gms	27.90	27.00	27.45	24.88	23.78	27.1
WT. OF CANISTER SOIL	gms	180.58	179.52	172.50	168.50	172.33	184.20
WT. OF CANISTER SOIL	gms	152.68	152.41	145.05	143.60	148.55	154.88
WT. OF WATER	gms	8.71	10.11	10.17	8.60	8.83	8.32
WT. OF DRY SOIL	gms	131.8	142.32	134.84	135.01	139.72	127.78
WATER CONTENT	%	7.36	7.10	7.54	7.17	7.09	7.39
WT. OF WET SOIL	gms	3295	3788	4110	3429	3618	3458
WT. OF WET SAND+CON	gms	8345	8852	9335	8999	8532	8925
WT. OF RESIDUAL SAND+CON	gms	8000	4102	4240	3825	4841	5225
WT. OF SAND TO FILL CONE+HOLE	gms	3355	3680	3625	3174	3091	3700
WT. OF SAND TO FILL CONE	gms	1334	1555	1109	1073	1324	1555
WT. OF SAND TO FILL HOLE	gms	2021	2206	2516	2101	2367	2145
UNIT WT. OF SAND	gms/cc	1.46	1.46	1.46	1.46	1.46	1.46
GROSS VOLUME OF HOLE	cc	1381.1	1571.6	1723.3	1439.0	1621.2	1489.2
WET UNIT WT. OF SOIL	gms/cc	2.37	2.40	2.38	2.38	2.35	2.36
DRY UNIT WT. OF SOIL	gms/cc	2.205	2.235	2.218	2.223	2.195	2.194
MAX DRY DENSITY	gms/cc	2.188	2.188	2.188	2.188	2.188	2.188
OPTIMUM MOISTURE CONTENT	%	6.70	6.70	6.70	6.70	6.70	6.70
COMPACTION	%	100.82	102.21	101.36	101.59	100.30	100.26
REQUIRED COMPACTION	%	100	100	100	100	100	100
REMARKS		PASSED	PASSED	PASSED	PASSED	PASSED	PASSED

Eng / CONSULTANT



MATERIAL INSPECTION REQUEST



Contractor/Company		Project		Project Location	
El-Mohandess For Construction		Electrical Supply/Plumbing Eng. Mohamed Abdel-Gawad Phone No. 020-3987676, 04-2964448		JAFRA TBA/196 Engineering Consulting Office	
Issued By Contractor	Issue	Sign	Date	Total	
	Eng. Mohamed Abdel-Gawad		20/6/2023 (P.L.T. P.L.T. - 10-6-23)	1.000.000	
Received By Consultant	Issue	Sign	Date	Total	
	Eng. Mervat Ezzamel		20/6/2023 (P.L.T. P.L.T. - 10-6-23)	1.000.000	

Item 1	Item 2	Item 3	Item 4	Item 5
Description of Materials	Dead End/End Layer (SE,) Dead			
Location to be Used	From No. 0-500 To No. 0-720			
Material Approval No.	M.A.R. (07/12) M.A.R. (07/12)	Date	20/6/2023	
Supplier Name	Mohandess Quantity			
Test Requirement	P.L.T. (001) 38206	Specification	CARPENTRY SPECIFICATIONS & TESTING REPORT (2023) AT 2-10-2023 BY CARPENTRY GROUP	
Reference C.R.A.	W (10-6-23)	Other		

Item	Description	Unit	Quantity	Actual Date	Note
1	P.L.T. No. 0-500 To No. 0-720	No.	1	20/6/2023	
2					
3					
4					

Comments by Eng. Mervat Ezzamel (SPECTRUM) :

1- The Place Load Test Result P.L.T. (001) 38206 is Approved.

Comments by Eng. Alex Abd-Allah (ES) :

- 1- Place Load Test Was Carried-out By (CONSULTANT) &
- 2- Results report attached and acceptable with project specifications.
- 3- Final approval is subject to above mentioned conditions.

APPROVAL STATUS

Organization	Name	Sign	Designation	Date	Signature
Contractor Engineer	Eng. Mohamed Abdel-Gawad			20/6/2023	A
QA/QC	Eng. Mervat Ezzamel				A
QA/QC*	Eng. Margaret Naghy				
Employer Representative	Eng. Alex Abd-Allah			21-6-2023	Alex

* Approved/Not Approved

For: JAFRA - Material Inspection Request Form (MIR) - 1.0

Approved: JAFRA Approved with Comments: Not Approved



COMIBASSAL International Controllers
Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egyptian Accreditation Council (EGAC) under No. 031706/LA

Technical report
of Plate Loading Test (DIN 18134)

General Consultant	:	SYSTRA
Consultant	:	SPECTRUM
Contractor	:	شركة المهندسين للتعمير
Project	:	Diesel
Sample	:	Sub-Ballast (2)
Station	:	ST(000+600) TO ST(000+700)
Date of Test	:	20/06/2023
QC	:	1802





COMIBASSAL International Controllers Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egyptian Accreditation Council (EGAC) under No. D31708/1A

Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil.

The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on top of it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio was equal to 1.
- 5- The temperature at the time of the test was 25°.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate was bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction loading system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regims were applied according to DIN 18134 for the plate load test to estimate the resilient modulus.
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased only to the penultimate stage of the first cycle.



Kilo 23 Alexandria - Cairo Desert Road - Merghem

Tel: 002 03 4784395 - 002 034781191

Email: info@comibassal.com

WebSite: www.comibassal.com



49 El Horria Ave. Alex. Egypt

Tel: 002 033920176 - 002 033931482

Fax :002 033900476

Email: internal-inspection@comibassal.com



COMIBASSAL International Controllers Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egyptian Accreditation Council (EGAC) under No. 031706/1A

SI(000+600)

600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.07
2	14.14	0.050	0.18
3	21.21	0.075	0.22
4	28.28	0.100	0.29
5	35.35	0.125	0.38
6	42.42	0.150	0.45
7	49.49	0.175	0.52
8	56.56	0.200	0.56
9	63.63	0.225	0.62
10	70.7	0.250	0.67
11	77.77	0.275	0.66
12	84.84	0.300	0.64
13	91.91	0.325	0.62
14	98.98	0.350	0.61
15	106.05	0.375	0.62

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement of loading plate S (mm)
16	1.414	0.005	0.22
17	7.07	0.025	0.25
18	14.14	0.050	0.29
19	21.21	0.075	0.34
20	28.28	0.100	0.38
21	35.35	0.125	0.42
22	42.42	0.150	0.46
23	49.49	0.175	0.51
24	56.56	0.200	0.56
25	63.63	0.225	0.61

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{n, max})$ MN/m ²	0.250	0.250
s_0 (mm)	-0.019	0.212
a_0 (mm/(MN/m ²))	3.581	1.566
a_1 (mm/(MN/m ²))	-3.254	0.845
$E = 1.5 \cdot \sigma / (a_0 + a_1 \cdot \sigma_{n, max})$	162.58	213.18
E_{s2}/E_{s1}	1.56	





COMIBASSAL International Controllers Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egyptian Accreditation Council (EGAC) under No. 031708/1A




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_v Normal stress MN/m²



Kilo 29 Alexandria - Cairo Desert Road - Merghem

Tel: 002 83 4704595 - 002 834701181

Email: info@comibassal.com

Website: www.comibassal.com



49 El Horria Ave. Alex, Egypt

Tel: 002 033920176 - 002 033931482

Fax: 002 033900476

Email: internal-inspection@comibassal.com



COMIBASSAL International Controllers Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 34/EG-11-2002
Accredited by : Egyptian Accreditation Council (EGAC) under No. 000706/EA

30(000-625)

500

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement of loading plate s (mm)
0	1.414	0.005	0.00
1	7.87	0.025	0.09
2	14.14	0.050	0.18
3	21.21	0.075	0.22
4	28.28	0.100	0.27
5	35.35	0.125	0.32
6	42.42	0.150	0.36
7	49.49	0.175	0.42
8	56.56	0.200	0.50
9	63.63	0.225	0.57
10	70.7	0.250	0.62
11	76.56	0.280	0.61
12	89.49	0.375	0.59
13	95.35	0.425	0.52
14	11.21	0.075	0.33
15	1.414	0.005	0.23

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_n) MN/m ²	Settlement of loading plate s (mm)
15	1.414	0.005	0.22
16	7.87	0.025	0.28
17	14.14	0.050	0.31
18	21.21	0.075	0.35
19	28.28	0.100	0.40
20	35.35	0.125	0.44
21	42.42	0.150	0.48
22	49.49	0.175	0.53
23	56.56	0.200	0.57
24	63.63	0.225	0.61

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{n, max})$ MN/m ²	0.250	0.250
s_0 (mm)	0.051	0.212
a_1 (mm/(MN/m ²))	2.603	1.931
a_2 (mm/(MN/m ²))	1.132	0.707
$E = 1.5 \sigma / (a_1 + a_2 \sigma_n)$	196.88	256.57
$E \pm 2\sigma$	1.30	



Site 27 Alexandria - Cairo Desert Road - Merghen

Tel: 002 03 4704505 - 002 034701191

Email: info@comibassal.com

Website: www.comibassal.com



49 El Horria Ave. Alex, Egypt

Tel: 002 033920176 - 002 033931482

Fax: 002 033900476

Email: internal-inspection@comibassal.com



COMIBASSAL International Controllers Internal inspection and laboratories sector

Accredited by : Egyptian General Authority for Petroleum under No. 54/28-12-9000
Accredited by : Egyptian Accreditation council (EGAC) under No. 000706/54




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_n Normal stress MN/m²

