

أعمال إنشاء الجسر القوسي للقطار الكهربائي السريع (أكتوبر / نوفمبر)

القطاع (منى مكة / مكة) من محطة ١٧٦+٧٠٠ حتى محطة ٢٢١+٥٠٠ طول ١٥٨ كم (إجمالي القوسية)

تنفيذ شركة / أبو عبيدة للمقاولات العامة والتوريدات العمومية من محطة ٢٠٠+٨٥٠ إلى ٢٠٢+٣٥٠ بطول ١,٥ كم

رقم البند	بيان الأصول	الترجمة	بسم الله	الكمية	الاعتماد
المعدل في مارس ٢٠٢٢					
2-1-1	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في مارس ٠١-٠٢	٢٥	٨٦,١٠	٨٧٤	٧٥,٢٥١,٤٠
2-1-2	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في مارس ٠١-٠٢	٢٥	٩٩,٩٠	٨٨٣	٨٨,٢١١,٧٠
2-1-3	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في مارس ٠١-٠٢	٢٥	١٠٧,٨٠	٩٢٧	٩٧,٥٩٠,٦٠
2-1-4	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في مارس ٠١-٠٢	٢٥	١١٥,٧٠	١,٧٤٩	٢٠,٢٣٥,٩٣٠
2-1-5	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في مارس ٠١-٠٢	٢٥	٧,٩٠	١	٧,٩٠
2-1-6	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في مارس ٠١-٠٢	٢٥	٢,٥٠	٤,١٢٣	١٠,٣٣٢,٥٠
2-2	بالتم العكس: اعداد حيز باستخدام المعدات العسكرية في الشط والسوق المطبق بأذن السوية بالرش والتمه الاسفولية الوصول الى السد طريقه المطبقة والتمه الجديد بالتمهات الوصول الى اقصى الارتفاع ٨٨٨٠ ياهو ٢٠٢٥ من التكلفة الخاصة (المؤجر) وسجل على اليد لحمل ونقل الآلية (الآلة) اضافة ١٠٢ كم من محور الطريق وقلة لتحميل استخدام الشبكات في تثبيت الشط والتمهات والتمهات على السطح لمرحلة التمهات. ويتم التمهات طبقا لتدابير التعميمية والتدابير العرضية الموازية والرسومات التنفيذية المصنعة والتمهات وتتم بتدعيم مستعملة طبقا لأصول التكلفة والتمهات الهبة العامة لتفريق خلافا ١-٠٠٠ حيز 1 كم اضافة نقل خارج البحر والتمهات ١٠١ حيز 1 كم اضافة ١٠٠-٢٢٢٢٢٢	٢٥			
2-3					
2-4	ذات اجهار (٠٠٠-٠٠٠) كمواصو 1 اضافة نقل حري ٠-٠٠٠ متر في يونيو ٠١-٢٢	٢٥	٣٧,٤٠	١,٧٧٢٧٣	٦٦,٣٠
2-5	المعدل في يونيو ٢٠٢٢				
2-6	أعمال الترميم (renovation)				
2-7					
2-8					
2-9	أعمال تحسين ولوريد ونقل ثروة مطابقة المواصفات وتنفيذها باستخدام آلات التسيبة بسعة لا تزيد عن ٥٠ سم حتى تتسحب 1٠ حيز اسفل -مخرب الخرمه وديكاز الازيد عن 1٠٠ سم اعلى من مخرب 1٠ حيز 1٠ من مخرب الخرمه لاستكمال المخرب المصنعي لتثبيت الترس والاكاف بإسبة تحمل كاثوودية لا تقل عن ٥٥% ومنها تانكر الاسفولية الوصول إلى نسبة الرطوبة المطلوبة والمعد الجديد بالتمهات الوصول إلى أقصى الارتفاع ٢٠٢٥ من ٢٠٢٥ التكلفة الخاصة (المؤجر) ويتم التمهات طبقا لتدابير التعميمية والتدابير العرضية الموازية والرسومات التنفيذية المصنعة والتمهات وتتم بتدعيم مستعملة طبقا لأصول التكلفة ومواصفات الهبة العامة لتفريق بالاكازر والمعدات الهه				

لم اعتساب سعر الاستعانة قبل اسعر الثلاثة الموعدة 1-1 على ان يتم اعتساب الزمادة حسب سعر السوق كقانون اسعار.

خمسة مليون وسبعمائة ألف جندياً لا غير

[illegible]

مفتي عام السودان
الشيخ محمد صالح المنجد

مهندس
المهندس
المهندس

مدير المشروع (الإستشاري)
المهندس
(الفرع)

مهندس الشركة المتقنة
(المهندس)
فؤاد ج. ٢
الحسين

Handwritten signature and a rectangular stamp with Arabic text, including "مجلس القضاء الاعلى" (Supreme Council of the Judiciary) and "القضاء" (Judiciary).

19788
ABUAGLA
609-161-199

مذكرة

للعرض على السيد المهندس / رئيس قطاع التنفيذ و المناطق

بخصوص: طلب شركة ابو عجيله للمقاولات العامة اضافة مدة لعملية "انشاء الجسر الترابي لمشروع القطار الكهربائي السريع من كم 200+850 الى كم 202+350 بطول 1.5 كم (اتجاه القوصية) .

- استندت الهيئة المشروع عالية الى الشركة المنفذة بالعقد رقم (2023/2022/1968) المورخ في 2023/5/17 بقيمة إجمالية قدرها 57000000 جنيها ولمدة (8) شهور .
- بتاريخ 2023/05/21 تم تسليم الموقع للشركة المنفذة ليكون تاريخ النهو طبقا للعقد الاصيلي في 2024/01/20 .
- وردنا كتاب الشركة المنفذة تطلب فيه اضافة مدة ستة شهور للعملية لوجود بعض المعوقات التي تسببت في تأخر نهو الاعمال (مرفق) .

الرأي

- التفضل بالإحاطة .
- التكرم بالموافقة على اضافة مدة قدرها (6) شهور من تاريخ إنتهاء العقد في 2024/01/20 ليصبح تاريخ النهو 2024/07/20 وذلك للمعيررات الاتية :-

- 1- بناءا على قرار مجلس الوزراء بجلسته رقم (254) المنعقدة بتاريخ 2023/08/30 .
- 2- بناءا على المذكرة المعروضة على السيد اللواء مهندس رئيس مجلس الادارة بخصوص الموافقة على مد مدة عقد المشروعات (6 اشهر) في ضوء كتاب الوزارة رقم (13793) والمرفق به كتاب دوري السيد اللواء / أمين عام مجلس الوزراء رقم (3-27815) بذات الخصوص (مرفق) .
- 3- تأخر التنفيذ بسبب تحرير سعر الصرف وزيادة تكلفة أسعار المواد الخام وارتفاع اسعار نقلها .
- 4- نقص الدعم الدولارى بالاسواق .
- 5- ارتفاع اسعار قطع الغيار وندرة توافرها بالاسواق .

والأمر مفوض

وتفضلوا سيادتكم بقبول فائق الاحترام

وتفضلوا سيادتكم بقبول فائق الاحترام

تحرير: / / 2024



سويدي

سويدي

طارق يوسف الجزار



التاريخ : 2024-9-22

اسم المشروع : مشروع القطار الكهربائي السريع قطاع (أكتوبر - أبو سمبل)
الموضوع : اعتماد الهيئة العامة للطرق والكبارى لطلبات استلام الأعمال الخاصة بالمشروع
الشركة المنفذة : ابوعجيلة للمقاولات العامة والتوريدات العمومية في المسافة
من (200+876) الى (202+376) بطول 1.5 كم.

عقد رقم : - (2023-2022-1968) بتاريخ 2023-5-17

- (2023-2023-142) بتاريخ 2023-8-3

- (2023-2023-143) بتاريخ 2023-8-3

- (2023-2023-499) بتاريخ 2023-10-12

- (2023-2023-1021) بتاريخ 2024-1-18

- (2023-2023-1229) بتاريخ 2024-2-26

- (2024-2024-209) بتاريخ 2024-8-21

تم الإطلاع ظاهريا على طلبات الفحص الخاصة بالمشروع المذكور عاليه والمرفقة بمستخلصات
المذكورة عالية لعدد (77) طلبات فحص وذلك بعد مراجعتها وتوقيعها من استشارى المساحة (XYZ)
واستشارى ضبط الجودة (مكتب أ.د حسن مهدي) وعليه تم اعتمادها

وتنقسم الى :

- (53) طلبات فحص لأعمال الردم .
- (14) طلبات فحص لأعمال الحفر .
- (4) طلبات فحص لأعمال التطهير .

عن الاستشاري (أ.د حسن مهدي)
مشروع القطار السريع

مهندس الاستشاري
أ.د حسن مهدي

يعتمد،،،

مهندس الهيئة العامة للطرق والكبارى



البرنامج الزمني

أعمال الجسر الترابي لمسار القطار الكهربائي السريع الخط الثاني (الفيوم / بني سويف - أبو سمبل) القطاع الثاني (بني مزار / منفلوط)

من المحطة ٨٥٠+٢٠٠ الى المحطة ٣٥٠+٢٠٢

بطول ١,٥ كم رقم العقد (٢٠٢٣/٢٠٢٢/١٩٦٨)

اتجاه القوسية

تاريخ استلام الموقع ٢٠٢٣/٥/٢١

مدة تنفيذ العمليه ٨ شهور

تاريخ نهو الاعمال ٢٠٢٤/١/٢٠

رقم البند	بيان الاعمال	الوحدة	الكمية	مايو- ٢٠٢٣				يونيو- ٢٠٢٣				يوليو- ٢٠٢٣				أغسطس- ٢٠٢٣				سبتمبر- ٢٠٢٣				أكتوبر- ٢٠٢٣				نوفمبر- ٢٠٢٣				ديسمبر- ٢٠٢٣				يناير- ٢٠٢٤			
				٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤	٧-١	١٥-٨	٢٢-١٦	٣٠-٢٤				
٢	أعمال الحفر																																						
٤-٢	بالمتر المكعب اعمال حفر بالمعدات الميكانيكية في تربة صخرية ومحمل على البند الاتي ١- تحميل ونقل ناتج الحفر لمسافة لا تقل عن ٥٠٠ متر ٢ - لركبة الميول الجانبية باستخدام المعدات الميكانيكية ٣- توريد التربة مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٠%) ورشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95% من الكثافة الجافة القصوى). ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقاً لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف.	م ^٣	توزيع الكميات																																				
	المنفذ قبل يناير ٢٠٢٣																																						
١-٤-٢	ذات اجهاد (٢٠٠-٣٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر قبل يناير ٢٠٢٣ .	م ^٣		٧٩٢٤																																			
٢-٤-٢	ذات اجهاد (٣٠٠-٤٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر قبل يناير ٢٠٢٣ .	م ^٣		٢٣١٦١																																			
٣-٤-٢	ذات اجهاد (٦٠٠-٧٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر قبل يناير ٢٠٢٣ .	م ^٣		٧٩٦٦																																			
	المنفذ في يناير ٢٠٢٣																																						
٦-٤-٢	ذات اجهاد (٢٠٠-٣٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر في يناير ٢٠٢٣ .	م ^٣		٨٧٤																																			
٧-٤-٢	ذات اجهاد (٣٠٠-٤٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر في يناير ٢٠٢٣ .	م ^٣		٨٨٣																																			
٨-٤-٢	ذات اجهاد (٤٠٠-٥٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر في يناير ٢٠٢٣ .	م ^٣		٦٢٧																																			
٩-٤-٢	ذات اجهاد (٥٠٠-٦٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر في يناير ٢٠٢٣ .	م ^٣		٤٩٦٨																																			
١٠-٤-٢	ذات اجهاد (٦٠٠-٧٠٠)كجم/سم ^٢ لمسافة نقل حتي ٥٠٠ متر في يناير ٢٠٢٣ .	م ^٣	١٧١٤																																				
	١٩,٧٥٦,٥٣																																						



عن الاستشاري أ.د. حسن مهدي
م/ احمد عزب
م/ محمود حبيب
التوقيع /
٩/٥

يعتمد
مهندس الهيئة العامة للطرق والكباري



البرنامج الزمني

أعمال الجسر الترابي لمسار القطر الكهربائي السريع الخط الثاني (الفيوم / بني سويف - أبوسمبل) القطاع الثاني (بني مزار / منفلوط)

من المحطة ٨٥٠+٢٠٠ الى المحطة ٣٥٠+٢٠٢

بطول ١,٥ كم رقم العقد (٢٠٢٣/٢٠٢٢/١٩٦٨)

اتجاه القوصية

تاريخ استلام الموقع ٢٠٢٣/٥/٢١

مدة تنفيذ العمل ٨ شهور

تاريخ نهو الاعمال ٢٠٢٤/١/٢٠

رقم البنء	بيان الاعمال	الوحدة	الكمية	مايو-٢٠٢٣	يونيو-٢٠٢٣	يوليو-٢٠٢٣	أغسطس-٢٠٢٣	سبتمبر-٢٠٢٣	أكتوبر-٢٠٢٣	نوفمبر-٢٠٢٣	ديسمبر-٢٠٢٣	يناير-٢٠٢٤
١	٢	٣	٤	٥	٦	٧	٨	٩	١٠	١١	١٢	١٣
	المنفذ في فبراير ٢٠٢٣											
١٣-٤-٢	ذات اجهاد (٣٠٠-٢٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في فبراير ٢٠٢٣ .	م ^٣	٨٧٤				٢٩١,٣٣	٢٩١,٣٣	٢٩١,٣٣			
١٤-٤-٢	ذات اجهاد (٤٠٠-٣٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في فبراير ٢٠٢٣ .	م ^٣	٨٨٣				٢٩٤,٣٣	٢٩٤,٣٣	٢٩٤,٣٣			
١٥-٤-٢	ذات اجهاد (٥٠٠-٤٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في فبراير ٢٠٢٣ .	م ^٣	٦٢٧				٢٠٩,٠٠	٢٠٩,٠٠	٢٠٩,٠٠			
١٦-٤-٢	ذات اجهاد (٦٠٠-٥٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في فبراير ٢٠٢٣ .	م ^٣	٤٩٦٨				١,٦٥٦,٠٠	١,٦٥٦,٠٠	١,٦٥٦,٠٠			
١٧-٤-٢	ذات اجهاد (٧٠٠-٦٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في فبراير ٢٠٢٣ .	م ^٣	١٧١٤				٥٧١,٣٣	٥٧١,٣٣	٥٧١,٣٣			
	المنفذ في مارس ٢٠٢٣											
٢٠-٤-٢	ذات اجهاد (٣٠٠-٢٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في مارس ٢٠٢٣ .	م ^٣	٨٧٤							٢٩١,٣٣	٢٩١,٣٣	٢٩١,٣٣
٢١-٤-٢	ذات اجهاد (٤٠٠-٣٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في مارس ٢٠٢٣ .	م ^٣	٨٨٣							٢٩٤,٣٣	٢٩٤,٣٣	٢٩٤,٣٣
٢٢-٤-٢	ذات اجهاد (٥٠٠-٤٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في مارس ٢٠٢٣ .	م ^٣	٦٢٧							٢٠٩,٠٠	٢٠٩,٠٠	٢٠٩,٠٠
٢٣-٤-٢	ذات اجهاد (٦٠٠-٥٠٠) كجم/سم/٢ لمسافة نقل حتي ٥٠٠ متر في مارس ٢٠٢٣ .	م ^٣	١٧٤٩							٥٨٣,٠٠	٥٨٣,٠٠	٥٨٣,٠٠

مهندس الشركة المنفذة

م/ احمد فتوح

التوقيع /



عن الاستشاري أ.د حسن مهدي

م/ احمد عزب

م/ محمود عريب

التوقيع /



يعتمد!!!

مهندس الهيئة العامة للطرق والكباري

Signature of the General Engineer



هيكل تنظيمي للعاملين بمشروع القطار السريع شركة أبوعجيلية للمقاولات العامة

التاريخ : ٢٠٢٢-٩-٢٤

اسم المشروع : مشروع القطار السريع (أكتوبر-أبوسمبل)

رقم العقد : (٢٠٢٣/٢٠٢٢/١٩٦٨)

رقم التليفون	عدد سنوات الخبرة	الوظيفة	الاسم	مستسل
01009742637	10	مدير المشروع	محمد حامد يحيى	1
01017199596	5	مدير المكتب الفني	احمد احمد محمود	2
01019930593	5	مدير ضبط الجودة	نادي عادل	3
01114562154	10	مدير السلامة الوقائية	ربيع توحيد	4
01090254469	5	مهندس التنفيذ	وليد محمود محمد	5
01559856322	5	مهندس صيانة (ميكانيكا وكهرباء)	محمد عماد الدين محمد	6
01223691236	5	مهندس التخطيط والبرمجة الزمنية	احمد قاسم	7
01002612002	5	مراقب تنفيذ (فني مواد)	أحمد السيد احمد	8
01063768307			محمد نادي	
01029734478	5	حساب كميات	عبدالعال رجب	9
01064950832	7	مماح	حسين محمد جبريل	10
01033806848	7		محمد جمال	
01092355765	5	فني سلامة مرورية	محمد ابو غنيمه	11
01022245866	5		محمد حسين	

يعتمد!!!
مهندس الهيئة العامة للطرق والكباري

عن الاستشاري أ.د. حسن مهدي
م/ احمد عزت
م/ محمود عويش
التوقيع /
التوقيع /
٩/٢٤/٢٠٢٢

مهندس الشركة المنفذة
م/ احمد فتوح
١٩٧٥
التوقيع /
التوقيع /
ABUAGLA
٥٥٥-١٥١-١٥٥

بيان المعدات

التاريخ : ٢٠٢٢-٩-٢٤
اسم المشروع : مشروع القطار السريع (أكتوبر-أبوسمبل)
المسافة من كم ٨٥٠+٢٠٠ وحتى كم ٢٠٢+٣٥٠ بطول ١,٥ كم

بالإشارة الى العقد المبرم بين الهيئة العامة للطرق والكباري وشركة أبوعحيلة للمقاولات العامة
رقم (٢٠٢٢/٢٠٢٢/١٩٦٨) بتاريخ ٢٠٢٣-٥-١٧
لتنفيذ المشروع عاليه بالمعدات الآتية :

المعدة	العدد	تاريخ الصنع
حفار	3	2009
لودر	4	2010
عربية فلاب	4	2001
	5	2015
	2	2008
بلدوزر	1	2005
تاتك مياة	1	2000
جريدر	1	2015
هراس	2	2003
		2002

عن الاستشاري أ.د حسن مهدي
م/ احمد عزب
م/ محمود غريب
التوقيع /
مهندس الهيئة العامة للطرق والكباري

لدى الشركة المنفذة
احمد فتح
بفتح /
1978
ABUSGUL
ب فتح 101-100-005

محضر مسابقة نقل

مشروع القطار الكهربائي السريع (6 أكتوبر-اسوان) القطاع الثاني

انه في يوم الاثنين الموافق 2022/9/5 قامت اللجنة المذكرة من :-

(1) السيد المهندس / مصطفى محمد عبدالحمد مهندس المشروع الهيئة العامة للطرق والكباري

(2) السيد المهندس / محمد عبدالرحمن سالم مهندس المكتب الاستشاري (X,Y,Z)

(3) السيد المهندس / محمد حامد أبو عجيبة مدير المشروع شركة اورعجلة للمقاولات المتكاملة والتوريدات

وقد تم اللجوء بالذهاب الى مكان المقاب حيث وجد ان المسافة من قطاع (من محطة 200+800 حتى 202+300)

على مكان المقاب 3 كم وذلك بسبب تعثر وجود مداخل بسبب وجود مراوغ حول القطاع

وهذا محضر منا بذلك

التوقيع



م / مصطفى محمد عبدالحمد

م / محمد عبدالرحمن سالم

م / محمد حامد أبو عجيبة

الإدارة المركزية بالمنطقة السادسة بنى سويف

اعتماد

م / طارق يوسف الجزان





جدول توزيع اجهادات الصخر للقطاع من ٢٠٠٠+٨٧٦ الى ٢٠١٠+٦٤٠
تنفيذ شركة ابو عجيله للمقاولات العامة القطاع من المحطة ٢٠٠٠+٨٧٦ كم الى المحطة ٢٠٢٠+٨٧٦ كم

حتى تاريخ ٢٠٢٢/٨/٢١

الاجمالي	الاجهات بالمقاييس ٣٠٠٠-٢٠٠٠ (كجم / سم)	الاجهات بالمقاييس ٤٠٠٠-٣٠٠٠ (كجم / سم)	الاجهات بالمقاييس ٥٠٠٠-٤٠٠٠ (كجم / سم)	الاجهات بالمقاييس ٦٠٠٠-٥٠٠٠ (كجم / سم)	الاجهات بالمقاييس ٧٠٠٠-٦٠٠٠ (كجم / سم)	المستوي (م)	الاجهات (كجم / سم)	المحطة	هــــــــــ
0.00				0.00		89.12	590.0	200+876.01	1
2,382.75				2,382.75		89.08	560.0	200+880.00	2
9,672.89				9,672.89		88.88	600.0	200+900.00	3
9,397.29	9,397.29					88.67	250.0	200+920.00	4
8,828.23				8,828.23		88.46	500.0	200+940.00	5
8,622.69					8,622.69	88.26	630.0	200+960.00	6
9,056.30		9,056.30				88.05	400.0	200+980.00	7
9,633.59		9,633.59				87.85	390.0	201+000.00	8
9,816.77					9,816.77	87.64	610.0	201+020.00	9
10,161.19				10,161.19		87.43	550.0	201+040.00	10
10,316.01				10,316.01		87.23	500.0	201+060.00	11
10,106.96				10,106.96		87.02	570.0	201+080.00	12
9,326.54	9,326.54					86.82	267.0	201+100.00	13
9,085.07					9,085.07	86.61	620.0	201+120.00	14
8,723.87				8,723.87		85.76	500.0	201+140.00	15
9,427.85			9,427.85			85.55	450.0	201+160.00	16
10,627.76			10,627.76			85.35	440.0	201+180.00	17
10,619.76	10,619.76					85.14	260.0	201+200.00	18
10,688.55		10,688.55				84.93	390.0	201+220.00	19
9,805.55					9,805.55	84.73	650.0	201+240.00	20
7,513.81					7,513.81	84.52	630.0	201+260.00	21

عن الامتشاري ا.د حسن مهدي
مدير المشروع
المكتب الفني
م/احمد عورت
م/محمود شريب
١٢/١٢/٢٠٢٢

الشركة المتفذة
حمد فتح
يقع /
١٩٧٨
ABUAGLA
ابو عجيله للمقاولات العامة
١٩٩-١٦١-٦٠٩



جدول توزيع اجهادات الصخر للقطاع من ٨٧٦+٢٠٠ الى ٦٤٠+٢٠١
تنفيذ شركة ابوعجيلية للمقاولات العامة القطاع من المحطة ٨٧٦+٢٠٠ كم الي المحطة ٨٧٦+٢٠٢ كم

حتى تاريخ ٢٠٢٣/٨/٢٤

م.م	المحطة	الاجهات (كجم / سم)	المسبب (م)	الاجهات بالمقاييسه ٧٠٠٠-٦٠٠٠ (كجم / سم)	الاجهات بالمقاييسه ٦٠٠٠-٥٠٠٠ (كجم / سم)	الاجهات بالمقاييسه ٥٠٠٠-٤٠٠٠ (كجم / سم)	الاجهات بالمقاييسه ٤٠٠٠-٣٠٠٠ (كجم / سم)	الاجهات بالمقاييسه ٣٠٠٠-٢٠٠٠ (كجم / سم)	الاجهات بالمقاييسه ٢٠٠٠-١٠٠٠ (كجم / سم)
22	201+280.00	510.0	84.32	6,493.55					6,493.55
23	201+300.00	550.0	84.11	8,857.74					8,857.74
24	201+320.00	600.0	83.90	7,644.47					7,644.47
25	201+340.00	640.0	83.70	7,805.04					7,805.04
26	201+360.00	590.0	83.49	7,599.15					7,599.15
27	201+380.00	520.0	83.28	7,628.19					7,628.19
28	201+400.00	500.0	83.08	7,945.26					7,945.26
29	201+420.00	570.0	82.87	8,261.94					8,261.94
30	201+440.00	510.0	83.27	8,539.07					8,539.07
31	201+460.00	550.0	83.07	11,153.78					11,153.78
32	201+480.00	490.0	82.86	9,333.44		9,333.44			9,333.44
33	201+500.00	280.0	82.65	7,785.49	7,785.49				7,785.49
34	201+520.00	350.0	82.45	7,419.14		7,419.14			7,419.14
35	201+540.00	570.0	82.24	7,686.87					7,686.87
36	201+560.00	460.0	82.03	7,940.71		7,940.71			7,940.71
37	201+580.00	500.0	81.83	8,284.23		8,284.23			8,284.23
38	201+600.00	500.0	81.62	8,304.76		8,304.76			8,304.76
39	201+620.00	580.0	81.42	8,030.34					8,030.34
40	201+640.00	540.0	81.21	3,942.38					3,942.38
اجمالي الكمية (م)				52,648.93	153,974.64	53,918.75	36,797.58	37,129.08	334,468.98
الكمية المنفذه من شهر يوليو حتى شهر اغسطس				11,888.32	30,183.91	19,517.48	8,336.98	8,958.92	78,885.62
المنفذ في يوليو ٢٠٢٣				5,944.16	15,091.95	9,758.74	4,168.49	4,479.46	39,442.81
المنفذ في اغسطس ٢٠٢٣				5,944.16	15,091.95	9,758.74	4,168.49	4,479.46	39,442.81

يعتمد
مهندس الهيئة العامة للطرق والكباري

عن الاستشاري ا.د حسن مهدي
المكتب الفني
م/احمد عزب
م/محمود عزب
م/م/

الشركة المنفذة
احمد فتح
م/م/





جدول توزيع اجهادات الصخر للقطاع من ٢٠٠+٨٧٦ الى ٢٠١+٦٤٠
تنفيذ شركة ابو عجيله للمقاولات العامة القطاع من المحطة ٢٠٠+٨٧٦ كم الي المحطة ٢٠٢+٨٧٦ كم

حتى ٢٠٢٣/١/١٢ بتاريخ

الرقم	المحطة	الاجهات (كجم / سم ²)	النسب (م)	الاجهات بالمقاييس ٢٠٠-١٠٠ (كجم / سم ²)	الاجهات بالمقاييس ٢٠٠-١٠٠ (كجم / سم ²)	الاجهات بالمقاييس ٢٠٠-١٠٠ (كجم / سم ²)	الاجهات بالمقاييس ٢٠٠-١٠٠ (كجم / سم ²)	الاجهات بالمقاييس ٢٠٠-١٠٠ (كجم / سم ²)	الإجمالي
1	200+876.01	590.0	89.12		0.00				0.00
2	200+880.00	560.0	89.08		112.38				112.38
3	200+900.00	600.0	88.88		2,663.76				2,663.76
4	200+920.00	250.0	88.67					1,435.54	1,435.54
5	200+940.00	500.0	88.46		1,064.63				1,064.63
6	200+960.00	630.0	88.26	1,920.04					1,920.04
7	200+980.00	400.0	88.05			2,125.51			2,125.51
8	201+000.00	390.0	87.85			1,834.39			1,834.39
9	201+020.00	610.0	87.64	1,879.09					1,879.09
10	201+040.00	550.0	87.43		2,578.06				2,578.06
11	201+060.00	500.0	87.23		3,143.58				3,143.58
12	201+080.00	570.0	87.02		2,954.06				2,954.06
13	201+100.00	267.0	86.82					2,223.81	2,223.81
14	201+120.00	620.0	86.61	2,473.07					2,473.07
15	201+140.00	500.0	85.76		1,698.26				1,698.26
16	201+160.00	450.0	85.55			1,254.30			1,254.30
17	201+180.00	440.0	85.35			1,565.36			1,565.36
18	201+200.00	260.0	85.14					1,349.70	1,349.70
19	201+220.00	390.0	84.93				1,103.95		1,103.95
20	201+240.00	650.0	84.73	1,023.98					1,023.98
21	201+260.00	630.0	84.52	783.13					783.13

عن الاستشاري أ.د. حسن مهدي
مدير المشروع
م/محمود عيسى
المكتب الفني
م/احمد عزاب
٩/٤٤

عن الشركة المنفذة
م/احمد فليح
التوقيع





جدول توزيع الجهادات الصخر للقطاع من ٨٧٦+٢٠٠ إلى ٦٤٠+٢٠١
تنفيذ شركة ابوعجيلة للمطاولات العامة القطاع من المحطة ٨٧٦+٢٠٠ كم إلى المحطة ٨٧٦+٢٠٢ كم

حتى asbuilt بنابر ٢٠٢٢/٦/١٢

[illegible]

يعتمد ٥١١
مهندس الهيئة العامة للطرق والكباري



المكتب الفني
م/ أحمد عرب
د.م
مدير المشروع
م/ محمود عرب
د.م
شركة النصار العرب
الشارع الرئيسي - القاهرة - مصر

عن الشركة المتقدمة
م/احمد قنبح
التوقيع /





جدول توزيع اجهادات الصخر للقطاع من ٨٧٦+٢٠٠ الى ٦٤٠+٢٠١
تنفيذ شركة ابوعجلة للمقاولات العامة القطاع من المحطة ٨٧٦+٢٠٠ كم الى المحطة ٨٧٦+٢٠٢ كم

حتى تاريخ ٢٠٢٢/١١/١٤

الاجهات بالمقاييس ٢٠٠-٢٠٠ (كجم / سم)	الاجهات بالمقاييس ٤٠٠-٢٠٠ (كجم / سم)	الاجهات بالمقاييس ٥٠٠-٤٠٠ (كجم / سم)	الاجهات بالمقاييس ٦٠٠-٥٠٠ (كجم / سم)	الاجهات بالمقاييس ٧٠٠-٦٠٠ (كجم / سم)	المسورب (م)	الاجهات (كجم / سم)	المحطة	رقم
0.00			0.00		89.12	590.0	200+876.01	1
2,451.68			2,451.68		89.08	560.0	200+880.00	2
9,893.34			9,893.34		88.88	600.0	200+900.00	3
9,701.29	9,701.29				88.67	250.0	200+920.00	4
9,197.66			9,197.66		88.46	500.0	200+940.00	5
8,834.38				8,834.38	88.26	630.0	200+960.00	6
9,215.85	9,215.85				88.05	400.0	200+980.00	7
9,804.14	9,804.14				87.85	390.0	201+000.00	8
9,977.50				9,977.50	87.64	610.0	201+020.00	9
10,398.13			10,398.13		87.43	550.0	201+040.00	10
10,812.59			10,812.59		87.23	500.0	201+060.00	11
10,695.49			10,695.49		87.02	570.0	201+080.00	12
10,067.13	10,067.13				86.82	267.0	201+100.00	13
10,011.24				10,011.24	86.61	620.0	201+120.00	14
9,758.73			9,758.73		85.76	500.0	201+140.00	15
10,318.80		10,318.80			85.55	450.0	201+160.00	16
11,130.49		11,130.49			85.35	440.0	201+180.00	17
11,103.67	11,103.67				85.14	260.0	201+200.00	18
11,234.40	11,234.40				84.93	390.0	201+220.00	19
10,299.42				10,299.42	84.73	650.0	201+240.00	20
8,039.35				8,039.35	84.52	630.0	201+260.00	21

الشركة المنفذة

محمد فتوح

قيد / ١٩٧٨

عن الاستشاري أ.د حسن مهدي
مدير المشروع
م/محمود فريد
المكتب الفني
م/أحمد عرب
١٤
١٣
٩/٥٢





ردية	المحطة	الاجهاد (كجم / سم ²)	النسب (م)	الاجهاد بالمقاييسه ٢٠٠٠-٢٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ٤٠٠٠-٤٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ٥٠٠٠-٤٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ٦٠٠٠-٥٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ٧٠٠٠-٥٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ٨٠٠٠-٥٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ٩٠٠٠-٥٠٠٠ (كجم / سم ²)	الاجهاد بالمقاييسه ١٠٠٠٠-٥٠٠٠ (كجم / سم ²)
22	201+280.00	510.0	84.32				6,829.61				6,829.61
23	201+300.00	550.0	84.11				10,218.98				10,218.98
24	201+320.00	600.0	83.90				8,466.06				8,466.06
25	201+340.00	640.0	83.70			8,693.69					8,693.69
26	201+360.00	590.0	83.49				8,567.94				8,567.94
27	201+380.00	520.0	83.28				8,251.06				8,251.06
28	201+400.00	500.0	83.08				8,252.44				8,252.44
29	201+420.00	570.0	82.87				8,500.81				8,500.81
30	201+440.00	510.0	83.27				9,470.53				9,470.53
31	201+460.00	550.0	83.07				12,967.51				12,967.51
32	201+480.00	490.0	82.86			10,951.35					10,951.35
33	201+500.00	280.0	82.65							9,199.31	9,199.31
34	201+520.00	350.0	82.45						8,710.47		8,710.47
35	201+540.00	570.0	82.24				8,379.96				8,379.96
36	201+560.00	460.0	82.03						8,372.24		8,372.24
37	201+580.00	500.0	81.83				8,799.80				8,799.80
38	201+600.00	500.0	81.62				9,068.39				9,068.39
39	201+620.00	580.0	81.42				9,165.69				9,165.69
40	201+640.00	540.0	81.21				4,621.06				4,621.06
اجمالي الكمية (م ³)											
الكمية المنقله من شهر سبتمبر حتي شهر يناير											
							360,432.18	40,071.40	38,964.86	58,641.07	166,899.27
							25,963.20	2,942.32	2,167.28	4,722.32	12,924.63
											3,206.65

يعتمد
مهندس الهيئة العامة للطرق والكباري

عن الاستشاري أ.د حسن مهدي

المكتب الفني

م/أحمد عرب

م/محمود شريف

م/أشرف

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

الشركة المنقله

حمد فتيح

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد

م/أحمد





جدول توزيع اجهادات الصخر للقطاع من ٢٠٠+٨٧٦ إلى ٢٠١+٦٤٠

حتى asbuilt بتاريخ ٢٠٢٣/١/٢

عينة	المحطة	الارتفاع (كجم / سم²)	التسوية (م)	الارتفاع بالميليمتر (سم / متر)	الارتفاع بالميليمتر (سم / متر)	الارتفاع بالميليمتر (سم / متر)	الارتفاع بالميليمتر (سم / متر)	الارتفاع بالميليمتر (سم / متر)	الإجمالي
22	201+280.00	510.0	84.32		2,510.82				2,510.82
23	201+300.00	550.0	84.11		5,380.56				5,380.56
24	201+320.00	600.0	83.90		4,293.43				4,293.43
25	201+340.00	640.0	83.70	4,641.79					4,641.79
26	201+360.00	590.0	83.49		4,380.66				4,380.66
27	201+380.00	520.0	83.28		3,951.10				3,951.10
28	201+400.00	500.0	83.08		3,792.97				3,792.97
29	201+420.00	570.0	82.87		5,054.19				5,054.19
30	201+440.00	510.0	83.27		7,939.23				7,939.23
31	201+460.00	550.0	83.07		8,491.55				8,491.55
32	201+480.00	490.0	82.86		5,674.33				5,674.33
33	201+500.00	280.0	82.65					4,498.55	4,498.55
34	201+520.00	350.0	82.45				4,693.60		4,693.60
35	201+540.00	570.0	82.24		4,346.00				4,346.00
36	201+560.00	460.0	82.03			4,378.58			4,378.58
37	201+580.00	500.0	81.83			4,401.76			4,401.76
38	201+600.00	500.0	81.62			4,095.15			4,095.15
39	201+620.00	580.0	81.42		4,076.95				4,076.95
40	201+640.00	540.0	81.21		2,176.80				2,176.80
اجمالي الكمية (م³)									201,174.58
					30,475.61	93,980.71	30,634.14	23,159.88	22,924.24

يعتمد
مهندس الهيئة العامة للطرق والكباري



عن الاستشاري أ.د. حسن مهدي
المكتب الفني مدير المشروع

الشركة المتقدمة
إحمد فتيح



مركز الاستشارات الهندسية
Engineering Consultation Center

معمل الخرسانة
Concrete plant



رؤية الكلية : تسعى الكلية إلى أن تكون مؤسسة تعليمية وبحثية عالية الجودة متميزة بتقديم خدمات مجتمعية لتنمية البيئة وتعسيها

نتائج اختبارات عينات من مكعبات الحجر		
خاص بعملية : القطار السريع (أكتوبر - أسوان) القطاع الثاني بطول ١٥٨ كم المسافة من ١٧٦ + ٨٠٠ : ٢٣٤ + ٨٠٠		
مقاوله : شركة أبو عجيلة للمقاولات - القطاع ٨٥٠ + ٢٠٠ : ٢٠٢ + ٢٥٠ بطول ١,٥ كم		
توريد : ٨٣٦٨٨٨٦٤١٥	بتاريخ : ٢٣ / ٥ / ٢٠٢٣	رقم القيد : ١

نتائج الاختبارات

القطاع من ٢٠١ + ٦٤٠ : ٢٠١ + ٤٤٠

م	الأبعاد / سم	المحطة	منسوب	حمل الكسر / طن	إجهاد الكسر / كجم/سم ^٢
١	١٠ × ١٠ × ١٠	٢٠١ + ٤٤٠	٨٣,٢٧١	٥١	٥١٠
٢	١٠ × ١٠ × ١٠	٢٠١ + ٤٦٠	٨٣,٠٦٥	٥٥	٥٥٠
٣	١٠ × ١٠ × ١٠	٢٠١ + ٤٨٠	٨٢,٨٥٨	٤٩	٤٩٠
٤	١٠ × ١٠ × ١٠	٢٠١ + ٥٠٠	٨٢,٦٥٢	٢٨	٢٨٠
٥	١٠ × ١٠ × ١٠	٢٠١ + ٥٢٠	٨٢,٤٤٦	٣٥	٣٥٠
٦	١٠ × ١٠ × ١٠	٢٠١ + ٥٤٠	٨٢,٢٤	٥٧	٥٧٠
٧	١٠ × ١٠ × ١٠	٢٠١ + ٥٦٠	٨٢,٠٣٤	٤٦	٤٦٠
٨	١٠ × ١٠ × ١٠	٢٠١ + ٥٨٠	٨١,٨٢٨	٥٠	٥٠٠
٩	١٠ × ١٠ × ١٠	٢٠١ + ٦٠٠	٨١,٦٢٢	٥٠	٥٠٠
١٠	١٠ × ١٠ × ١٠	٢٠١ + ٦٢٠	٨١,٤١٥	٥٨	٥٨٠
١١	١٠ × ١٠ × ١٠	٢٠١ + ٦٤٠	٨١,٢٠٩	٥٤	٥٤٠

* تم توريد العينات بمعرفة م / محمود الحيني دون أدنى مسئولية على المعمل

يعتمد ،
الرأي الاستشاري على مسئولية اللجنة
مركز الاستشارات الهندسية



المشرف على المعمل

أ. د. / أسامة محمد

التوقيع : /

فنى المعمل

١ / /

التوقيع : /

التوقيع : /

رسالة الكلية : تتلزم كلية الهندسة جامعة المنيا بتقديم برامج تعليمية وفقاً للمعايير القومية لإعداد خريج متميز وقادر على المنافسة في أسواق العمل محلياً وإقليمياً وعالمياً، كما تتلزم بالتشجيع والتطوير في البحث العلمي بما يخدم البيئة والتطور التكنولوجي .



مركز الاستشارات الهندسية
Engineering Consultation Center

معمل الخرسانة
Concrete plant



رؤية الكلية : تسعى الكلية إلى أن تكون مؤسسة تعليمية وبحثية عالية الجودة متميزة بتقديم خدمات مجتمعية لتنمية البيئة وتعويضها

نتائج اختبارات عينات من مكعبات الحجر		
خاص بعملية : القطار السريع (أكتوبر - أسوان) القطاع الثاني بطول ١٥٨ كم المسافة من ٨٠٠ + ١٧٦ : ٨٠٠ + ٣٣٤		
مقاول : شركة أبو عجيلة للمقاولات - القطاع ٨٥٠ + ٢٠٠ : ٢٠٢ + ٣٥٠ بطول ١,٥ كم		
توريد : ٨٣٦٨٨٨٦٤١٥	بتاريخ : ٢٣ / ٥ / ٢٠٢٣	رقم القيد : ٢

نتائج الاختبارات

القطاع من ٨٧٦ + ٢٠٠ : ١٢٠ + ٢٠١

م	الأبعاد / سم	المحطة	منسوب	حمل الكسر / طن	إجهاد الكسر / كجم/سم ^٢
١	١٠ × ١٠ × ١٠	٢٠٠ + ٨٧٦,٠١	٨٩,١٢٤	٥٩	٥٩٠
٢	١٠ × ١٠ × ١٠	٢٠٠ + ٨٨٠	٨٩,٠٨٣	٥٦	٥٦٠
٣	١٠ × ١٠ × ١٠	٢٠٠ + ٩٠٠	٨٨,٨٧٧	٦٠	٦٠٠
٤	١٠ × ١٠ × ١٠	٢٠٠ + ٩٢٠	٨٨,٦٧	٢٥	٢٥٠
٥	١٠ × ١٠ × ١٠	٢٠٠ + ٩٤٠	٨٨,٤٦٤	٥٠	٥٠٠
٦	١٠ × ١٠ × ١٠	٢٠٠ + ٩٦٠	٨٨,٢٥٨	٦٣	٦٣٠
٧	١٠ × ١٠ × ١٠	٢٠٠ + ٩٨٠	٨٨,٠٥٢	٤٠	٤٠٠
٨	١٠ × ١٠ × ١٠	٢٠١ + ٠٠٠	٨٧,٨٤٦	٣٩	٣٩٠
٩	١٠ × ١٠ × ١٠	٢٠١ + ٠٢٠	٨٧,٦٤	٦١	٦١٠
١٠	١٠ × ١٠ × ١٠	٢٠١ + ٠٤٠	٨٧,٤٣٤	٥٥	٥٥٠
١١	١٠ × ١٠ × ١٠	٢٠١ + ٠٦٠	٨٧,٢٢٧	٥٠	٥٠٠
١٢	١٠ × ١٠ × ١٠	٢٠١ + ٠٨٠	٨٧,٠٢١	٥٧	٥٧٠
١٣	١٠ × ١٠ × ١٠	٢٠١ + ١٠٠	٨٦,٨١٥	٦٠	٢٦٧
١٤	١٠ × ١٠ × ١٠	٢٠١ + ١٢٠	٨٦,٦٠٩	٦٢	٦٢٠

* تم توريد العينات بمعرفه م / محمود الحيني دون أدنى مسئولية علي المعمل

بمعد ،
الرأي الاستشاري علي مسئولية اللجنة
مركز الاستشارات الهندسية

المشرف علي المعمل

فني المعمل

أ. د. / /

/ /

التوقيع :

التوقيع :

رسالة الكلية : تلتزم كلية الهندسة جامعة المنيا بتقديم برامج تعليمية وفقاً للمعايير القومية لإعداد خريج متميز وقادر على المنافسة في اسواق العمل محلياً وإقليمياً وعالمياً، كما تلتزم بالتنشجيع والتطوير في البحث العلمي بما يخدم البيئة والتطور التكنولوجي .



مركز الاستشارات الهندسية
Engineering Consultation Center

معمل الخرسانة
Concrete plant



رؤية الكلية : تسعى الكلية إلى أن تكون مؤسسة تعليمية وبحثة عالية الجودة متميزة بتقديم خدمات مجتمعية لتنمية البيئة وتعميرها

نتائج اختبارات عينات من مكعبات الحجر		
خاص بعملية : القطار السريع (أكتوبر - أسوان) القطاع الثاني بطول ١٥٨ كم المسافة من ٨٠٠ + ١٧٦ : ٨٠٠ + ٣٣٤		
مقاوله : شركة أبو عجيلة للمقاولات - القطاع ٨٥٠ + ٢٠٠ : ٢٠٢ + ٣٥٠ بطول ١,٥ كم		
توريد : ٨٢٤٩١١٤٩٨٤	بتاريخ : ٢٧ / ٤ / ٢٠٢٣	رقم القيد : ١

نتائج الاختبارات

القطاع من ١٤٠ + ٢٠٠ : ٢٠١ + ٤٢٠

م	الأبعاد / سم	المحطة	متسوب	حمل الكسر / طن	إجهاد الكسر / كجم/سم ^٢
١	١٠ × ١٠ × ١٠	٢٠١ + ١٤٠	٨٥,٧٥٨	٥٠	٥٠٠
٢	١٠ × ١٠ × ١٠	٢٠١ + ١٦٠	٨٥,٥٥٢	٤٥	٤٥٠
٣	١٠ × ١٠ × ١٠	٢٠١ + ١٨٠	٨٥,٣٥٤	٤٤	٤٤٠
٤	١٠ × ١٠ × ١٠	٢٠١ + ٢٠٠	٨٥,١٣٩	٢٦	٢٦٠
٥	١٠ × ١٠ × ١٠	٢٠١ + ٢٢٠	٨٤,٩٣٣	٢٩	٢٩٠
٦	١٠ × ١٠ × ١٠	٢٠١ + ٢٤٠	٨٤,٧٢٧	٦٥	٦٥٠
٧	١٠ × ١٠ × ١٠	٢٠١ + ٢٦٠	٨٤,٥٢١	٦٣	٦٣٠
٨	١٠ × ١٠ × ١٠	٢٠١ + ٢٨٠	٨٤,٣١٥	٥١	٥١٠
٩	١٠ × ١٠ × ١٠	٢٠١ + ٣٠٠	٨٤,١٠٩	٥٥	٥٥٠
١٠	١٠ × ١٠ × ١٠	٢٠١ + ٣٢٠	٨٣,٩٠٢	٦٠	٦٠٠
١١	١٠ × ١٠ × ١٠	٢٠١ + ٣٤٠	٨٣,٦٩٦	٦٤	٦٤٠
١٢	١٠ × ١٠ × ١٠	٢٠١ + ٣٦٠	٨٣,٤٩٠	٥٩	٥٩٠
١٣	١٠ × ١٠ × ١٠	٢٠١ + ٣٨٠	٨٣,٢٨٢	٥٢	٥٢٠
١٤	١٠ × ١٠ × ١٠	٢٠١ + ٤٠٠	٨٣,٠٧٨	٥٠	٥٠٠
١٥	١٠ × ١٠ × ١٠	٢٠١ + ٤٢٠	٨٢,٨٧٢	٥٧	٥٧٠

* تم توريد العينات بمعرفه م / محمود الحيني دون أدنى مسئولية على المعمل

يعتمد ،
الرأي الاستشاري على مسئولية اللجنة
مركز الاستشارات الهندسية

المشرف على المعمل

أ. د. / محمد /

التوقيع : محمد /

فنى المعمل

أ. د. / محمد /

التوقيع : محمد /



رسالة الكلية : تلزم كلية الهندسة جامعه المنيا بتقديم برامج تعليمية وفقاً للمعايير القومية لإعداد خريج متميز وقادر على المنافسة في اسواق العمل محلياً وإقليمياً وعالمياً، كما تلزم بالتنظيم بالنشجيع والتطوير في البحث العلمي بما يخدم البيئة والتطور التكنولوجي.




	مشروع القطار الكهربائي السريع	 مكتب أ.د/حسن مهدي للإستشارات الهندسية
	إستكمال إنساناد أعمال الجسر الترابي والأعمال الصناعية بقطاعات مشروع إنشاء القطار الكهربائي	
	السريع (أكتوبر - أبوسميل) تنفيذ شركة أبو عجيله للمقاولات العامة والتوريدات العمومية	

حصر كمية الإحلال في السفلو ابتداء من شهر سبتمبر ٢٠٢٣

Station	Total Cut Area(m2)	Cum. Cut Vol(m3)	As Built vol.cut		
				CUT VOL(m3)	Total.Qty
201+920.00	172.54	495,420.53	CUT	1,725.37	36058.01
201+940.00	117.37	498,319.63		2,899.09	
201+960.00	121.91	500,712.41		2,392.78	
201+980.00	141.36	503,345.11		2,632.70	
202+000.00	131.55	506,074.23		2,729.12	
202+020.00	123.82	508,627.92		2,553.69	
202+040.00	93.18	510,797.88		2,169.96	
202+060.00	50.98	512,239.45		1,441.57	
202+080.00	49.6	513,245.30		1,005.85	
202+100.00	43	514,171.38		926.08	
202+120.00	38.08	514,982.21		810.83	
202+140.00	0	515,362.98		380.78	
202+160.00	0	515,362.98		0.00	
202+180.00	0	515,362.98		0.00	
202+200.00	0	515,362.98		0.00	
202+220.00	73.22	516,095.23		732.24	
202+240.00	80.7	517,634.50		1,539.28	
202+260.00	97.19	519,413.44		1,778.93	
202+280.00	119.49	521,580.25		2,166.81	
202+300.00	140.13	524,176.43		2,596.18	
202+320.00	63.81	526,215.81		2,039.38	
202+340.00	66.23	527,516.19		1,300.37	
202+360.00	64.12	528,819.69		1,303.50	
202+376.01	52.46	529,753.19		933.50	

عن الإستشاري أ.د حسن مهدي
م/ احمد عزب
م/ محمود غراب
عن الإستشاري المساحة
م/ محمد عبدالرحمن
عن الشركة
م/ احمد خفيف
م/ محمد
م/ محمد





	مشروع القطار الكهربائي السريع	الهيئة العامة للإنشاء  مكتب أد/مسن مهدي للمستشارات الهندسية
	إستكمال أعمال الجسر الترابي لمسار القطار الكهربائي السريع الخط الثاني (القيوم / بني سويف - أبو سمبل) (مرحلة الجسور والتأسيس والأساس) القطاع الثاني (بني مزار / منفلوط) تنفيذ شركة أبو عجيبة للمقاولات العامة والتوريدات العمومية حصر اجمال لكميات الردم	

الهيئة العامة للإشراف
مكتب أ.د/سن مهدي
للإشراف الهندسية

بند رقم (١٠٣) : أعمال تحميل وتوريد ونقل أتربة مطابقة للمواصفات وتشغيلها باستخدام آلات التوسية بسك لا يزيد عن ٥٠ سم حتى منسوب (2٠ متر) أسفل منسوب الغرمة و بسك لا يزيد عن ٢٥ سم اعلي من منسوب (2٠ متر) من منسوب الغرمة لاستكمال المنسوب التصميمي الخ

Station	Total Fill Area(m2)	Cum. Fill Vol(m3)	As Built vol.Fill		
			Fill VOL(m3)	Total.Qty	
201+920.00	202.61	2026.07	2026.07	100122.28	
201+940.00	227.66	6,328.78	4,302.71		
201+960.00	248.2	11,087.40	4,758.61		
201+980.00	274.47	16,314.06	5,226.67		
202+000.00	262.01	21,678.88	5,364.82		
202+020.00	243.79	26,736.89	5,058.01		
202+040.00	194.01	31,114.85	4,377.95		
202+060.00	362.48	36,679.73	5,564.88		
202+080.00	341.72	43,721.80	7,042.07		
202+100.00	314.56	50,284.61	6,562.81		
202+120.00	301.56	56,445.77	6,161.16		
202+140.00	0	59,461.36	3,015.59		
202+160.00	0	59,461.36	0.00		
202+180.00	0	59,461.36	0.00		
202+200.00	0	59,461.36	0.00		
202+220.00	317.97	62,641.01	3,179.66		
202+240.00	312.67	68,947.36	6,306.35		
202+260.00	320.6	75,280.03	6,332.66		
202+280.00	330.13	81,787.33	6,507.30		
202+300.00	335.88	88,447.44	6,660.11		
202+320.00	141.42	93,220.38	4,772.95		
202+340.00	132.47	95,959.23	2,738.85		
202+360.00	116.74	98,451.35	2492.11		
202+376.01	91.94	100,122.29	1,670.94		
اجمالي كميات الردم المصروفة سابقا					0
اجمالي كميات الردم الفعلية الحالية بعد خصم سمك خرسانه الميول					100122.28
كمية خصم سمك خرسانه الميول				911	

100122.28

Q

100122.28

911

1997

Handwritten signatures and stamps on a document. The document is oriented vertically. At the top, there is a stamp that reads "عن الاستاذي ا.د حسن مهدي" (From the professor Dr. Hassan Mahdi). Below this, there are two signatures: "ع / محمود عراب" (U / Mahmoud Arab) and "م / احمد عراب" (M / Ahmad Arab). To the right of these signatures, there is a large, stylized signature that appears to be "احمد". At the bottom of the document, there is a large, stylized signature that appears to be "احمد".

	مشروع القطار الكهربائي السريع			 الهيئة العامة للقانون مكتب المهندسين للمهندسين			
	إستكمال أعمال الجسر الترابي لمسار القطار الكهربائي السريع الخط الثاني (الفيوم / بني سويف - أبو سماعيل) (مرحلة الجسور والتأسيس والأساس) القطاع الثاني (بني مزار / منفطوط)						
	تنفيذ شركة أبو عجيبة للمقاولات العامة والتوريدات العمومية كميات حتي مستخلص جاري (١) جاري لعقد رقم (٢٠٢٥/٢٠٢٤/٢٠٩) بتاريخ ASBUILT 2024/4/1						
بند رقم (١-٣) : أعمال تحميل وتوريد ونقل أتربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب (-2 متر) أسفل منسوب القرمه و بسمك لايزيد عن ٢٥ سم اعلي من منسوب (-2 متر) من منسوب القرمه لاستكمال المنسوب التصميميالخ							
As Built vol.Fill							
Station	Total Fill Area(m2)	Cum. Fill Vol(m3)	FILL	Fill VOL(m3)	Total.Qty	Fill VOL(m3) ابتداء من ٢٠٢٤/٣/٢٢	اجمالي الكميات ابتداء من ٢٠٢٤/٣/٢٢
201+920.00	202.61	2026.07		2026.07	100122.28	582.22	9669.67
201+940.00	227.66	6,328.78		4,302.71		1,170.55	
201+960.00	248.2	11,087.40		4,758.61		1,162.28	
201+980.00	274.47	16,314.06		5,226.67		1,140.36	
202+000.00	262.01	21,678.88		5,364.82		1,142.87	
202+020.00	243.79	26,736.89		5,058.01		1,149.44	
202+040.00	194.01	31,114.85		4,377.95		1,134.32	
202+060.00	362.48	36,679.73		5,564.88		561.35	
202+080.00	341.72	43,721.80		7,042.07		0.00	
202+100.00	314.56	50,284.61		6,562.81		0.00	
202+120.00	301.56	56,445.77		6,161.16		0.00	
202+140.00	0	59,461.36		3,015.59		0.00	
202+160.00	0	59,461.36		0.00		0.00	
202+180.00	0	59,461.36		0.00		0.00	
202+200.00	0	59,461.36		0.00		0.00	
202+220.00	317.97	62,641.01		3,179.66		162.54	
202+240.00	312.67	68,947.36		6,306.35		325.06	
202+260.00	320.6	75,280.03		6,332.66		321.62	
202+280.00	330.13	81,787.33		6,507.30		322.02	
202+300.00	335.88	88,447.44		6,660.11		328.98	
202+320.00	141.42	93,220.38		4,772.95		166.06	
202+340.00	132.47	95,959.23		2,738.85		0.00	
202+360.00	116.74	98,451.35		2492.11		0	
202+376.01	91.94	100,122.29		1,670.94		0.00	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name [Signature]	Sign [Signature]	Date 15-8-2022
Received by Employers Representative	UIR	C1 KP	C2 EW
		C3 OT	DD 15
			MM 8
			YY 22
			HH 22
			MM 22

EXPLANATION OF WORK TO BE INSPECTED		
Area	Element	Item
From 200+876 To 202+376	200+876 TO 202+376	
	E=260126.0446 N=3137487.7094	E=260129.6912 N=3135991.0324
Inspection description[Disinfection Of Trees Cutting From st (200+876) to st (202+376)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
[Signature]	- Trees No. was checked only by xyz and under their own responsibility - you must follow specs and design dr

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	[Signature]	[Signature]				
Contractor QA/QC*	XYZ	[Signature]	15-8-2022		A	
	H.M.C	[Signature]	15-8-2022		A	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024		AWC	

* Designer

** Alignment: Bridges: Culvert Only

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name [Signature]	Sign [Signature]	Date 15-8-2022
Received by Employers Representative	UIR	C1 KP	C2 EW
		C3 OT	DD 15
		MM 8	YY 22
		HH	MM
CODE-1	CODE-2	CODE-3	CODE-4
			CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	200+876 TO 202+376	
	E=260126.0446 N=3137487.7094	E=260129.6912 N=3135991.0324
Inspection description[Disinfection Of Trees Cutting From st (200+876) to st (202+376)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)

تصوير وازالة الحما
بواسطة امين المشايخ

- Trees No. was checked only by xyz and under their own responsibility
- you must follow specs and design dr

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	[Signature]	[Signature]			A-AWC-R	
Contractor QA/QC*	XYZ	[Signature]	15-8-2022		A	
	H.M.C	[Signature]	15-8-2022		A	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024		AWC	

* Designer

** Alignment: Bridges: Culvert Only

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيل للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	Time						
	20-10-2022	3								
Received by Employers Representative			C1	C2	C3	DD	MM	YY	HH	MM
			KP	EW	OT	20	10	22		

EXPLANATION OF WORK TO BE INSPECTED		
Area	Element	Item
From 200+876 To 202+376	200+876 TO 201+686 E=260126.0446 E=260172.2356 N=3137487.7094 N=3136679.1711	
Inspection description/ تطهير بعد قطع الاشجار Disinfection of crops and trees cutting from st (200+876) to st (201+686)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate			
Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
---	--

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer						
Contractor QA/QC*	XYZ		20-10-2022	14:30	A	
	H.M.C		20/10/2022	15:00	A	
GARB**						
Employers Representative						

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	Time						
	أديسن مهدي	[Signature]	20-10-2022	4						
Received by Employers Representative			C1	C2	C3	DD	MM	YY	HH	MM
			KP	EW	OT	20	10	22		
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5						

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+686 TO 201+846	
	E=260172.2356 N=3136679.1711	E=260170.8362 N=3136519.1841
Inspection description/		
Disinfection of crops and trees cutting from st (201+686) to st (201+846) / تم تعقيم بعد قطع الأشجار		

منطقة قطع

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARBSURVEYCONSANTANT-xyz)	Comments by: General consultant (systra)
[Signature]	

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	أديسن مهدي	[Signature]				
Contractor QA/QC*	XYZ	[Signature]	20-10-2022	16:00	A	
	H.M.C	[Signature]	20/10/2022	16:30		
GARB**						
Employers Representative						



الهيئة العامة للغذاء والدواء
Saudi Food & Drug Authority



الهيئة العامة للغذاء والدواء
Saudi Food & Drug Authority



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours
The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	Name	Sign	Date	Designer Company*	Time	CODE-1				CODE-2				CODE-3				CODE-4				CODE-5			
						Received by	Employers Representative	C1	C2	C3	OT	DD	MM	YY	HH	MM	CP	EW	OT	DD	MM	YY	HH	MM	
Issued by Contractor 20-10-2022 5						UIR																			

EXPLANATION OF WORK TO BE INSPECTED			
Area	Element	Item	Inspection description
From 200+876 To 202+376	201+966 TO 202+376		Disinfection of crops and trees cutting from st (201+966) to st (202+376)

INSPECTION DETAILS			
Planned Inspection Date		Planned Inspection Time	
COMPLIANCE EVIDENCE Must be included as appropriate			
☐ Checklist Attached ☐ Test Results Attached ☐ Calibration Attached ☐ Other as indicated	☐ MS Reference		

Comments by: (GARBB SURVEY CONSULTANT (XYZ))	Comments by: General consultant (systa)
--	---

INSPECTION RESULT			
Approval	Status	A-AWC-R	Not Attend
Name	Sign	Date	Time
Organisation	Contractor Engineer	Contractor	QA/QC*
XYZ	H.M.C	20-10-2022 14:30	20/10/2022 14:30
Employers Representative	GARB**	20/10/2022 14:30	20/10/2022 14:30

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)					
Issued by Contractor	Name	Sign	Date					
			25-10-2022					
Received by Employers Representative	Name	Sign	Time					
			6					
C1		C2	C3	DD	MM	YY	HH	MM
KP		EW	OT	25	10	22		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+466 TO 201+666	
	E=260165.8013	E=260172.0505
	N=3136899.0593	N=3136699.1703
Inspection description/		
As-Built for rock surface from st (201+466) to st (201+666)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)



- Levels and coordinates were checked only by xyz and under their own responsibility
- This work was inspected only by xyz and H.M.C
- you must follow spec and geo-technical report

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer					A-AWC-R	
Contractor QA/QC*	XYZ		25-10-2022	13:00	A	
	H.M.C		25/10/2022	13:00	A	
GARB**						
Employers Representative	Khaled ali		23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	Time						
			29-10-2022	7						
Received by Employers Representative		UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	EW	OT	29	10	28		
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5						

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	200+876 TO 201+466		
	E=260126.0446	E=260165.8013	
	N=3137487.7094	N=3136899.0593	
Inspection description[الرفع المساحي + المعاينة للطرح المرفوض (المسوح الأول) As-Built for rock surface from st (200+876) to st (201+466)			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT. (xyz))

Comments by: General consultant (systra)

	- Levels and coordinates were checked only by xyz and under their own responsibility - This work was inspected only by xyz and H.M.C. - you must follow specs and design drawings.
--	--

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer					A-AWC-R	
Contractor QA/QC*	XYZ		29-10-2022	12:00	A	
	H.M.C		29/10/2022		A	
GARB**						
Employers Representative	Khaleed ali		23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	الهيئة العامة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	Time						
			2-11-2022	8						
Received by Employers Representative		UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	EW	OT	2	11	22		
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+036 TO 201+086	
	E=260137.1186 N=3137328.0971	E=260140.5793 N=3137278.217
<u>Inspection description/</u> As-Built for rock surface from st (201+036) to st (201+086)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
2/11/2022	

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
	- Levels and coordinates were checked only by xyz and under their own responsibility - This work was inspected only by xyz and H.M.C - you must follow spec and geo-technical report

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time			
Contractor Engineer							
Contractor QA/QC*	XYZ			2-11-2022	17:30	A	
	H.M.C			2/11/2022	13:30	A	
GARB**							
Employers Representative	Khaled ali			23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عبيدة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	Time						
	محمد أبو بكر		6-11-2022	10						
Received by Employers Representative		UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	EW	OT	6	11	2022		
CODE-1		CODE-2	CODE-3	CODE-4	CODE-5					

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+156 TO 201+246	
	E=260145.4242 N=3137208.3848	E=260151.6535 N=3137118.6007
Inspection description/		
الرفع المساحي + معاينة سطح صخري (المنسوب الثالث)		
As-Built for rock surface from st (201+156) to st (201+246)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARBSURVEYCONSANTANT.(xyz))

Comments by: General consultant (systra)

- Levels and Coordinates were checked only by xyz and under their own responsibility.

- This work was inspected only by xyz and H.M.C.

you must follow specs and geo-technical report

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	محمد أبو بكر				A-AWC-R	
Contractor QA\QC*	XYZ		6-11-2022	14:00	A	
	H.M.C		6/11/2022	14:30	A	
GARB**						
Employers Representative	Khaled Ali		23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 157537	Designer Company*	DR .Hassan Mahdy (H.M.C)																
Issued by Contractor	Name أبو عجلة	Sign أبو عجلة	Date 7-12-2022																
Received by Employers Representative			Time 13																
		UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>EW</td> <td>OT</td> <td>7</td> <td>12</td> <td>23</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	EW	OT	7	12	23		
C1	C2	C3	DD	MM	YY	HH	MM												
KP	EW	OT	7	12	23														
CODE-1	CODE-2	CODE-3	CODE-4																

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+286 TO 201+386	
	E=260154.422 N=3137078.6966	E=260161.1582 N=3136978.9239
<u>Inspection description</u> As-Built for rock surface from st (201+286) to st (201+386)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT: (xyz))	Comments by: General consultant (systra)
	- Levels and coordinates were checked only by xyz and under their own responsibility - This work was inspected only by xyz and H.M.C. - you must follow specs and geo-technical report

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	أبو عجلة	أبو عجلة					
Contractor QA/QC*	XYZ	أبو عجلة	7-12-2022	14:00	A		
	H.M.C	أبو عجلة	7/12/2022	14:30	A		
GARB**							
Employers Representative	Khaled ali	أبو عجلة	23/9/2024				

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 157537	Designer Company*	DR ,Hassan Mahdy (H.M.C)
Issued by Contractor	Name Sign	Date	Time
Received by Employers Representative	Sign	13-12-2022	14
	UIR	C1 KP	C2 EW
		C3 OT	DD 13
		MM 12	YY 22
		HH	MM
CODE-1	CODE-2	CODE-3	CODE-4
			CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+386 TO 201+426	
	E=260161.1582 N=3136978.9239	E=260163.6041 N=3136938.9988
Inspection description: الرفع المساحي + معاينة سطح صخره (المستوي الثالث) As-Built for rock surface from st (201+386) to st (201+426)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)

	- Levels and coordinates were checked only by systra and under their own responsibility - This work was inspected only by systra and H.M.C - you must follow specs and geo-technical report
---	---

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer					A-AWC-R	
Contractor QA/QC*	XYZ		13-12-2022	12:16	A	
	H.M.C		13/12/2022	12:17	A	
GARB**						
Employers Representative	Khaled al.		23/12/2022			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)					
Issued by Contractor	Name	Sign	Date	Time					
	13-12-2022	16							
Received by Employers Representative	C1	C2	C3	DD	MM	YY	HH	MM	
									13
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5	

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	200+876 TO 201+036	
	E=260126.0446 N=3137487.7094	E=260137.1186 N=3137328.0971
Inspection description: الرفع المساحي + معاينة السطح المهيض (المسوح الثالث) - بحيرة As-Built for rock surface from st (200+876) to st (201+036)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
-------------------------	-------------------------

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSANTANT.(xyz))	Comments by: General consultant (systra)
	- Levels and coordinates were checked only by xyz and under their own responsibility - This work was inspected only by xyz and H.M.C - you must follow spec and geotechnical rep

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	XYZ		13-12-2022	13:30	A	
Contractor QA/QC*	H.M.C		13/12/2022	14:00	A	
GARB**						
Employers Representative	Phaked ali		23/12/2022		A	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR ,Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	Time						
			2023-1-3	17						
Received by Employers Representative		UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	EW	OT	3	1	23		
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	200+876 TO 201+666		
	E=260126.0446	E=260172.0505	
	N=3137487.7094	N=3136699.1703	
Inspection description/			
As-Built for cut from st (200+876) to st (201+666)			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
2023/1/3	

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
	- Levels and coordinates were checked only by XYZ and under their own responsibility - you must follow specs and design drawings

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer						
Contractor	XYZ		3-1-2023	19:00	A	
QA/QC*	H.M.C		3/1/2023	19:00		
GARB**						
Employers Representative	Khaled ali		23/9/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name  Sign 	Date	Time
Received by Employers Representative	UIR	13-6-2023	18
		C1 KP	C2 EW
		C3 OT	DD 13
		MM 6	YY 23
		HH	MM
CODE-1	CODE-2	CODE-3	CODE-4
			CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	200+876 TO 201+660	
	E=260126.0446 N=3137487.7094	E=260171.9793 N=3136705.1798
Inspection description		
As-Built for cut from st (200+876) to st (201+660)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time



Planned Inspection Date	Planned Inspection Time
12/6/2023	

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))



Comments by: General consultant (systra)


- Levels and coordinates were checked only by xyz and under their own responsibility

- you must follow spec and design dwg.

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer						
Contractor QA/QC*	XYZ		13-6-2023	9:00	A	
	H.M.C		13/6/2023			
GARB**						
Employers Representative	Khaled Ali		23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيل والمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name Sign Date 24-8-2023 Time 19		
Received by Employers Representative	Sign Date 23		

CODE -1	CODE -2	CODE -3	CODE -4	CODE -5
---------	---------	---------	---------	---------

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	200+876 TO 201+840 E=260126.0446 N=3137487.7094	E=260170.9813 N=3136525.1923
Inspection description: As-Built for cut from st (200+876) to st (201+840)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
24/8/2023	

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)

as built
قطاع الضلع
القطاع الذي

- Levels and coordinates were checked only by xyz and under their own responsibility
- you must follow specs and design dwg.

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	محمد بن عبد الله	محمد بن عبد الله			A-AWC-R	
Contractor QA/QC*	XYZ	محمد بن عبد الله	26-8-2023	10:00	A	
	H.M.C	محمد بن عبد الله	26/8/2023	10:15	A	
GARB**						
Employers Representative	Khaled ali	محمد بن عبد الله	23/8/2023		A	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 157537	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name وليد فاضل Sign [Signature]	Date	9-11-2023
Received by Employers Representative	UIR	REQ.NUM	20
		C1 KP	C2 SU
		C3 OT	DD 9
		MM 11	YY 23
		HH	MM
CODE-1		CODE-2	CODE-3
		CODE-4	CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description/ تشييد قاع إحلال from st (202+220) to st (202+300)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
	- levels and coordinates were checked only by xyz and under their own responsibility - No objection according to the attached reports and lab. results.

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	وليد فاضل	[Signature]	19-11-2023	10:00	(A)		
Contractor QA/QC*	XYZ	[Signature]	9/11/2023	11:00	A		
GARB**							
Employers Representative	Khaled ali	[Signature]	23/9/2024				

* Designer

** Alignment: Bridges; Culvert Only

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عبيدة للمقاولات 2023	Designer Company*	DR ,Hassan Mahdy (H.M.C)																
Issued by Contractor	Name Signature Signature	Date	REQ. NUM 22																
Received by Employers Representative	Signature	UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td>21</td> <td>11</td> <td>23</td> <td>2</td> <td>30</td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT	21	11	23	2	30
C1	C2	C3	DD	MM	YY	HH	MM												
KP	SU	OT	21	11	23	2	30												
CODE-1	CODE-2	CODE-3	CODE-4																
CODE-5																			

EXPLANATION OF WORK TO BE INSPECTED


Area	Element	Item
From 200+876 To 202+376	202+000 TO 202+120	
	E=260164.6561 N=3136365.3242	E=260156.5571 N=3136245.6007
Inspection description/ تشغيل قاع إحلال from st (202+000) to st (202+120)		

INSPECTION DETAILS The Following will be ready at the Planned inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))	Comments by: General consultant (systra)
	- Levels and coordinates were checked only by xyz and under their own responsibility - This work was checked only by xyz and H.M. - you must follow speed and design drawing and geo-technical report

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time			
Contractor Engineer	Signature	Signature					
Contractor QA/QC*	XYZ	Signature	21-11-2023	3:15	(A)		
	H.M.C	Signature	21/11/2023	3:00	A		
GARB**							
Employers Representative	Khaleel ali	Signature	23/11/2024		Any		

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown:

Contractor Company	أبو عجمية للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)															
Issued by Contractor	Name:  Sign:  Date: 22-11-2023	REQ. NUM	23															
Received by Employers Representative	UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td>22</td> <td>11</td> <td>23</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT	22	11	23		
C1	C2	C3	DD	MM	YY	HH	MM											
KP	SU	OT	22	11	23													
CODE-1	CODE-2	CODE-3	CODE-4															

EXPLANATION OF WORK TO BE INSPECTED


Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
<u>Inspection description/</u> طبقة ردم منسوب (-9.5) متر from st (202+220) to st (202+300)		



INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARBSURVEYCONSANTANT.(xyz))	Comments by: General consultant (systra)
	- No objection, according to the attached reports and lab. results. - you must follow specs and design drawings

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	وليد عوريجي						
Contractor QA/QC*	XYZ		22-11-2023	3:45	(A)		
	H.M.C		22/11/2023	11:00	A		
GARB**							
Employers Representative	Fhaled ali		23/11/2023				

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإشراف الهندسية



الهيئة العامة للإشراف
على الطرق



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	شركة المقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name	Sign	Date	REQ.NUM
	أحمد محمد	أحمد محمد	25-11-2023	24
Received by Employers Representative	شركة المقاولات العامة		UIR	
			C1 C2 C3 DO MM YY HH MM	
			KP SU OT 25 11 23	

CODE-1 CODE-2 CODE-3 CODE-4 CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+000 TO 202+020	
	E=260164.6561 N=3136365.3242	E=260163.5058 N=3136345.3573
Inspection description/		
منطقة ردم منسوب (13) متر from st (202+000) to st (202+020)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (systra))



Comments by: General consultant (systra)

- No objection, according to the attached reports and lab. results.
- you must follow specs and design drawings

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	أحمد محمد	أحمد محمد			A-AWC-R	
Contractor QA/QC*	XYZ	أحمد محمد	25-11-2023	12:30	(A)	
	H.M.C	أحمد محمد	25/11/23	11:00	A	
GARB**						
Employers Representative	Khaled ali	أحمد محمد	23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 157537	Designer Company*	DR .Hassan Mahdy (H.M.C)																
Issued by Contractor	Name 	Sign 	Date 28-11-2023																
Received by Employers Representative	UIR	REQ NUM 25																	
		<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td>28</td> <td>11</td> <td>23</td> <td>11</td> <td>00</td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT	28	11	23	11	00	
C1	C2	C3	DD	MM	YY	HH	MM												
KP	SU	OT	28	11	23	11	00												
CODE-1	CODE-2-109	CODE-3	CODE-4	CODE-5															

EXPLANATION OF WORK TO BE INSPECTED


Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300 E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description منسوب (9-متر) from st (202+220) to st (202+300)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz)) 	Comments by: General consultant (systra) - No objection, according to the attached reports and lab. results - you must follow specs and design dng.
--	---

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود					
Contractor QA/QC*	XYZ H.M.C	عبد الله الدلاوي عبد الله الدلاوي	28/11/2023	3:30	A	
GARB**						
Employers Representative	Khaled ali		23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	Name		Sign	Designer Company*	DR .Hassan Mahdy (H.M.C)				
Issued by Contractor	29-11-2023		REQ.NUM		26				
Received by Employers Representative	C1		C2	C3	DO	MM	YY	HH	MM
	KP		SU	OT	29	11	23		
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5	

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	202+060 TO 202+080		
	E=260160.9658 N=3136305.4382	E=260159.576 N=3136285.4865	
Inspection description[from st (202+060) to st (202+080) طبقة ردم منسوب (-11) متر			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (xyz))	Comments by: General consultant (systra)
	- No objection, according to the attached reports and lab. results. - you must follow specs and design draw

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد فريد	وليد فريد				
Contractor QA/QC*	XYZ	خالد احمد	29-11-2023	11:15	(A)	
	H.M.C	محمد احمد	29-11-2023	12:45	A	
GARB**						
Employers Representative	Khaled ali		29/11/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)					
Issued by Contractor	Name وليد محمود محمد	Date	29-11-2023					
Received by Employers Representative	Sign [Signature]	REQ.NUM	27					
UIR	C1 KP	C2 SU	C3 OT	DD 29	MM 11	YY 23	HH	MM
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5				

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+080 TO 202+120 E=260159.576 N=3136285.4865	E=260156.5571 N=3136245.6007
Inspection description: منطقة ردم منسوب (10.5-) متر from st (202+080) to st (202+120)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSANTANT.(xyz))

Comments by: General consultant (systra)

-No objection, according to the attached reports and lab. results
-you must follow specs and design dwg

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	وليد محمود محمد	[Signature]			A-AWC-R	
Contractor QA/QC*	XYZ	[Signature]	29-11-2023	11:30	(A)	
	H.M.C	[Signature]	29-11-2023	12:30	A11	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024			

UNIVERSAL INSPECTION REQUEST



مكتب أ.د/حسن مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
SYSTRA



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	157137 أبو عجلة للتقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name وليد محمد Sign [Signature] Date 30-11-2023	REQ. NUM	28
Received by Employers Representative	UIR	C1 KP	C2 SU
		C3 OT	DD 30
		MM 11	YY 23
		HH	MM

CODE-1

CODE-2

CODE-3

CODE-4

CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+000 TO 202+020 E=260164.6561 N=3136365.3242	E=260163.5058 N=3136345.3573
Inspection description: ردم طبقة ردم منسوب (-12.5) متر from st (202+000) to st (202+020)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (XYZ)) [Signature] [Stamp]	Comments by: General consultant (systra) - No objection, according to the attached reports and lab. results. - you must follow spec and design draw
---	---

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمد	[Signature]				
Contractor QA/QC*	XYZ	[Signature]	30-11-2023	13:00	A	
	H.M.C	[Signature]	30/11/2023	12:30pm	A	
GARB**						
Employers Representative	Khaled Ali	[Signature]	23/9/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 57537	Designer Company*	DR .Hassan Mahdy (H.M.C)																
Issued by Contractor	Name [Signature]	Date	2-12-2023																
Received by Employers Representative	Sign [Signature]	REQ.NUM	29																
UIR		<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td>2</td> <td>12</td> <td>23</td> <td></td> <td></td> </tr> </table>		C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT	2	12	23		
C1	C2	C3	DD	MM	YY	HH	MM												
KP	SU	OT	2	12	23														
CODE-1	CODE-2	CODE-3	CODE-4																
CODE-5	CODE-6	CODE-7	CODE-8																

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description[from st (202+220) to st (202+300) تسليم طبقة ردم منسوب (-8.5) متر		

INSPECTION DETAILS The Following will be ready at the Planned inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (sysra)

تم استلام نتائج التحليلات
من مختبر أديس
البيانات

- No objection, according to the attached reports and lab. results.
- you must follow specs and design dr

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	علي محمد	[Signature]				
Contractor QA/QC*	XYZ	عبد الرحمن الوالد	21/12/2023	3:15	A	
	H.M.C	أحمد مصطفى	21/12/23	3:00	AWC	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/12/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name 157537	Sign	Date 3-12-2023
Received by Employers Representative		UIR	REQ.NUM 30
		C1 KP	C2 SU
		C3 OT	DD
		MM	YY 23
		HH	MM

CODE-1

CODE-2

CODE-3

CODE-4

CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+060 TO 202+100 E=260160.9658 N=3136305.4382	E=260158.1064 N=3136265.5406
Inspection description منطقة ردم مسوب (-10.5) متر from st (202+060) to st (202+100)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
-------------------------	-------------------------

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (xyz)) مستشار المساحة مستشار المساحة مستشار المساحة	Comments by: General consultant (systra) - No objection, according to the attached reports and lab. results. - you must follow specs and design d.
---	--

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer						
Contractor QA\QC*	XYZ		3-12-2023	4:15	(A)	
	H.M.C		3/12/2023	2:30 PM	AWC	
GARB**						
Employers Representative	Khaled ali		28/9/2024		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown.

Contractor Company	شركة البترول العالمية		Designer Company*	DR. Hassan Mahdy (H.M.C)																
Issued by Contractor	Name وليد عيسى	Sign [Signature]	Date 5-12-2023	REQ. NUM 31																
Received by Employers Representative	[Signature]		UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DO</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>23</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DO	MM	YY	HH	MM	KP	SU	OT			23		
C1	C2	C3	DO	MM	YY	HH	MM													
KP	SU	OT			23															
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5																

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147	E=260139.0278
	N=3136146.003	N=3136066.4661
<u>Inspection description:</u> from st (202+220) to st (202+300) تسليم طبقة ردم منسوب (8-متر)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARBSURVEYCONSANTANT (-xyz))

[Signature]

مهندس الاستشارات الهندسية - الخلد

Comments by: General consultant (systra)

- No objection, according to the attached reports and lab. results.
- you must follow specs and design dwg.

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد عيسى	[Signature]	6-12-2023	10:30	(A)	يتم اضافة لسانه قبل اكمال التواقيع [Signature]
Contractor QA/QC*	XYZ	[Signature]	6-12-2023	10:30	(A)	
	H.M.C	[Signature]	5/12/2023	4:15PM	AWC	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024		AWC	



UNIVERSAL INSPECTION REQUEST



مكتب أ.إ.م.م.م
للإشراف الهندسية



الهيئة العامة للإشراف
على الطرق والجسور



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR. Hassan Mahdy (H.M.C)					
Issued by Contractor	Name	Sign	Date	REQ. NUM					
	13-12-2023	35							
Received by Employers Representative	UIR	G1 KP	C2 SU	C3 OT	DD 13	MM 12	YY 23	HH 3	MM 00
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5					

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007
Inspection description/ منطقة ردم طلبة (9- متر) from st (202+060) to st (202+120)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
-------------------------	-------------------------

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARIB SURVEY CONSATANT. (xyz))	Comments by: General consultant (systra)
	- No objection, according to the attached reports and lab. results. - you must follow specs and design drawings.

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	أبو عجيبة للمقاولات العامة	أبو عجيبة للمقاولات العامة	13-12-2023	4:00	(A)		
Contractor QA/QC*	XYZ	أبو عجيبة للمقاولات العامة	13/12/2023	3:00	Awc		
GARB**							
Employers Representative	Khaled ali	أبو عجيبة للمقاولات العامة	23/9/2024		Awc		

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



الهيئة العامة للطيران المدني



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أوجيلة للمقاولات العامة		Designer Company*	DR. Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ. NUM						
	وليد فلاح	وليد فلاح	17-12-2023	37						
Received by Employers Representative		UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT				23	
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007	
Inspection description:			
منطقة ردم ملسوب (8.5) متر from st (202+060) to st (202+120)			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by (GARB SURVEY CONSULTANT xyz)	Comments by: General consultant (systra)
استاذ المهندس مستوى التفتيش الكفائي الى الحد	- No objection, according to the attached reports and lab. results. - you must follow specs and design dwg

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد فلاح	وليد فلاح				تم اتمام العمل
Contractor QA/QC*	XYZ		17-12-2023	13:00	A	قبول
	H.M.C		17-12-2023	11:00	Amc	الموافق
GARB**						
Employers Representative	Khaled ali		23/12/24		Amc	



UNIVERSAL INSPECTION REQUEST



مكتب أ.د. حسن مهدي
للإشراف الهندسية



المكتب الهندسي للإشراف



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown:

Contractor Company	البنية التحتية للطرق والبنية التحتية		Designer Company*	DR. Hassan Mahdy (H.M.C)			
Issued by Contractor	Name	Sign	Date	REQ. NUM			
	[Signature]		19-12-2023	38			
Received by Employers Representative	[Signature]		C1 C2 C3 C4 C5 C6 C7 C8		MM YY HH MM		
		AP SU OT					
CODE-1		CODE-2 2603-1615-199		CODE-3		CODE-4	

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+576	202+220 TO 202+300	
	E=260147.5147	E=260139.0278
	N=3136146.003	N=3136066.4661
Inspection description (		
from st (202+220) to st (202+300) تسليم طبقة ردم منسوب (-7.0) متر		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	M5 Reference	

Comments by: (GARB SURVEY CONSULTANT: XYZ)

تم إكمال العمل وفقًا للمواصفات
مستوى تشييد التربة - الخط الذي

Comments by: General consultant (systra)

- No objection, according to the attached reports and lab. results.
- you must follow specs and design drawing

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	[Signature]	[Signature]				
Contractor QA/QC*	XYZ	[Signature]	19-12-2023	3:30	A	
	H.M.C	[Signature]	19-12-2023	11:30	A	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)				
Issued by Contractor	Name	Sign	Date				
	وليد محمود محمد		20-12-2023				
Received by Employers Representative		REQ.NUM	39				
C1	C2	C3	DD	MM	YY	HH	MM
	KP	SU	OT			23	

CODE-1	CODE-2	CODE-3	CODE-4	CODE-5
--------	--------	--------	--------	--------

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+060 TO 202+120	
	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007
Inspection description/		
من (8-) متر from st (202+060) to st (202+120) طبقة ردم منسوب		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
	- No objection, according to the attached reports and Lab. results. - You must follow specs and design draw

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	وليد محمود محمد						
Contractor QA/QC*	XYZ		20-12-2023	3:40	A		
	H.M.C		20-12-2023	1:45	A		
GARB**							
Employers Representative	Khaled ali		23/9/2024		A		

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث الهندسية



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)															
Issued by Contractor	Name Sign 21-12-2023	Date	REQ.NUM 40															
Received by Employers Representative	UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td>21</td> <td>12</td> <td>23</td> <td>11</td> <td>30</td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT	21	12	23	11	30
C1	C2	C3	DD	MM	YY	HH	MM											
KP	SU	OT	21	12	23	11	30											
CODE-1	CODE-2	CODE-3	CODE-4															
CODE-5	CODE-6	CODE-7	CODE-8															

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description: from st (202+220) to st (202+300) تسليم طبقة ردم منسوب (6-متر)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
-------------------------	-------------------------

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT: xyz)	Comments by: General consultant (systra)
	- No objection, according to the attached reports and lab. results. - you must follow specs and design d.

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمد	وليد محمد				
Contractor QA/QC*	XYZ	عبد الرحمن العرابي	21-12-2023	11:00	A	
	H.M.C	محمد بن عبد الله العرابي	21/12/23	11:30	A	
GARB**						
Employers Representative	Khaled ali		23/12/2023		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب المهندس
للإشراف الهندسية



الهيئة العامة للطرق
والمواصلات



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)																
Issued by Contractor	Name وليد محمود محمد	Sign 	Date 23-12-2023	REQ.NUM 41																
Received by Employers Representative			<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>23</td> <td></td> <td></td> </tr> </table>		C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT			23		
C1	C2	C3	DD	MM	YY	HH	MM													
KP	SU	OT			23															
CODE-1		CODE-2	CODE-3	CODE-4	CODE-5															

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
<u>Inspection description</u> from st (202+220) to st (202+300) تسليم طبقة ردم ملسوب (-5.5) متر		

INSPECTION DETAILS The following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))	Comments by: General consultant (systra)
	- No objection, according to the attached reports and lab. results. - you must follow specs and design dr.

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود محمد					
Contractor QA/QC*	XYZ		23/12/2023	1:00	A	
	H.M.C		23/12/2023	12:00	A	
GARB**						
Employers Representative	Khaled ali		23/12/2024		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أ.إ.إ.ص.ن
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	DR. Hassan Mahdy (H.M.C)	Designer Company*	DR. Hassan Mahdy (H.M.C)															
Issued by Contractor	Name: وليد محمود Sign: [Signature] Date: 23-12-2023	REQ.NUM	42															
Received by Employers Representative	UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>23</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT			23		
C1	C2	C3	DD	MM	YY	HH	MM											
KP	SU	OT			23													
CODE-1	CODE-2	CODE-3	CODE-4															
CODE-5																		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+920 TO 202+000	
	E=260168.4582 N=3136445.233	E=260164.6561 N=3136365.3242
Inspection description: from st (201+920) to st (202+000)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time
-------------------------	-------------------------

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz)) [Signature] [Stamp]	Comments by: General consultant (systra) - Levels and coordinates were checked only by XYZ and under their own responsibility - This work was checked only by XYZ and - you must follow specs and design H.M.C [Signature]
--	--

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	وليد محمود	[Signature]			A-AWC-R	
Contractor QA/QC*	XYZ H.M.C	[Signature]	23/12/2023	12:00	A	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/12/2023			

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للمستشارات الهندسية



الهيئة العامة للإسكان
General Housing Authority



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name وليد محمود	Date	23-12-2023						
Received by Employers Representative	Sign [Signature]	REQ.NUM	43						
		CI	C2	C3	DD	MM	YY	HH	MM
		KP	SU	OT	23	12	23		

EXPLANATION OF WORK TO BE INSPECTED		
Area	Element	Item
From 200+876 To 202+376	202+060 TO 202+120	
	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007
Inspection description/ منسوب (7.5-) متر from st (202+060) to st (202+120)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time	
Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate			
Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT. (xyz))	Comments by: General consultant (systra)
[Signature]	- No objection, according to the attached reports and lab. results. - you must follow specs and design draw

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود	[Signature]				
Contractor QA/QC*	XYZ	[Signature]	23-12-2023	4:15	A	
	H.M.C	[Signature]	23/12/23	4:00	AWC	
GARB**						
Employers Representative	Khaled Nale	[Signature]	23/12/2023		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أراضين مهدي
للإستشارات الهندسية



الهيئة العامة للإعتماد
والضمان



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	المشروعات العامة		Designer Company*	DR. Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ. NUM						
	وليد محمود	[Signature]	25-12-2023	44						
Received by Employers Representative			C1	C2	C3	DO	MM	YY	HH	MM
			KP	SU	OT			23		
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+060 TO 202+120	
	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007
Inspection description:		
من 200+876 إلى 202+376 طبقاً من st (202+060) إلى st (202+120)		

INSPECTION DETAILS The following will be ready at the Planned inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARBSURVEYCONSANTANT. xyz)

Comments by: General consultant (systra)

[Signature]

- No objection, according to the attached reports and lab. results.
- you must follow specs and design data

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	وليد محمود	[Signature]			A	
Contractor QA/QC*	XYZ	[Signature]	25-12-2023	4:13	A	
	H.M.C	[Signature]	25-12-2023	4:10	A	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024		Anc	

UNIVERSAL INSPECTION REQUEST



مكتب أ.إ.إ. من مهندسين
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	م.ب. أبو عجيله للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name: <u>وليد محمود</u> Sign: <u>[Signature]</u>	Date	REQ. NUM
Received by Employers Representative	UIR	27-12-2023	45
		C1 C2 C3 DD MM YY HH MM	
		KP SU OT TT	
CODE-1	CODE-2 3+09-1411199	CODE-4	CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description /		
من تسليم طبقة ردم ملسوب (-5) متر from st (202+220) to st (202+300)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))	Comments by: General consultant (systra)
<u>[Signature]</u>	-No objection, according to the attached reports and lab results.
	-you must follow specs and design

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	<u>وليد محمود</u>	<u>[Signature]</u>				
Contractor QA/QC*	XYZ	<u>[Signature]</u>	28-12-2023	11:00	A	
	H.M.C	<u>[Signature]</u>	27-12-2023	4:40	A	
GARB**						
Employers Representative	<u>Khaled Ali</u>	<u>[Signature]</u>	23/9/2024		ANC	

UNIVERSAL INSPECTION REQUEST



مكتب أديسن مهندسي
الاستشارات الهندسية



الهيئة العامة للإستثمار



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أيم جلوبل للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ.NUM						
	وليد محمود	وليد محمود	28-12-2023	46						
Received by Employers Representative		VIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT				23	
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5						

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+980	
	E=260165.727 N=3136385.3	
Inspection description: منطقة ردم منسوب (-14) متر from st (201+980)		

INSPECTION DETAILS The Following will be ready at the Planned inspection Time

Planned inspection Date	Planned inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate


Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (xyz))	Comments by: General consultant (systra)
تم استلام المخطط والملاحظات	No objection, according to the attached reports and lab. results.
تم استلام المخطط والملاحظات	you must follow specs and design drawings

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time			
Contractor Engineer	وليد محمود	وليد محمود					
Contractor QA/QC*	XYZ	عبد الرحمن العبدان	28-12-2023	13:00	A		
	H.M.C	محمود العبدان	28-12-2023	11:00			
GARB**							
Employers Representative	Khaled Ali		23/9/2024		ANC		

UNIVERSAL
INSPECTION
REQUEST








RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours
The Work described below will be complete and ready for inspection at planned time shown

Contractor Company

Name

Designer Company*

Date

DR. Hassan Mahdy
(H.M.C)

28-12-2023

Issued by Contractor

Sign

REQ.NUM

47

Received by Employers Representative

Sign

C-1 C-2 C-3 DO MM YY HH MM

KP SU OT 23

EXPLANATION OF WORK TO BE INSPECTED

Area

Element

Item

From 200+876 To 202+376

202+060 TO 202+120
E=260160.9658
N=3136305.4382

E=260156.5571
N=3136245.6007

Inspection description:
from st (202+060) to st (202+120) طبقة ردم منسوب (-6.5) متر

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date

Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐

Test Results Attached ☐

Calibration Attached ☐

Other as indicated ☐

Drawing Reference

ITP Reference

MS Reference

Comments by: (GARB SURVEY CONSATANT-xyz)

Comments by: General consultant (systra)

No objection, according to the attached reports and lab. results.

you must follow specs and design dmy.

INSPECTION RESULT

Approval Status

Please Tick if Not Attend

Organisation

Name

Sign

Date

Time

A-AWC-R

Contractor Engineer

XYZ

H.M.C

28-12-2023

1:00

A

GARB**

Employers Representative

23/9/2024

Ame



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company			Designer Company*	DR. Hassan Mahdy (H.M.C)																
Issued by Contractor	Name	Sign	Date	REQ. NUM																
			2-1-2024	49																
Received by Employers Representative			UIR																	
			<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>24</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT			24			
C1	C2	C3	DD	MM	YY	HH	MM													
KP	SU	OT			24															
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5																

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+060 TO 202+120	
	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007
Inspection description		
from st (202+060) to st (202+120) طبقة ردم منسوب (-6) متر		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARBSURVEYCONSANTANT.(xyz))

Comments by: General consultant (systra)

- No objection, according to the attached reports and lab. results

- you must follow specs and design drawings

INSPECTION RESULTApproval Status
Please Tick if Not Attend

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	وليد محمد				A-AWC-R	
Contractor QA/QC*	XYZ	عبدالله	2-1-2024	11:40	A	
	H.M.C	محمد	2-1-2024	11:50	AWC	
GARB**						
Employers Representative	Khaleed ali		23/1/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company			Designer Company*	DR .Hassan Mahdy (H.M.C)																
Issued by Contractor	Name	Sign	Date	REQ NUM																
			2-1-2024	50																
Received by Employers Representative			UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>24</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT			24		
C1	C2	C3	DD	MM	YY	HH	MM													
KP	SU	OT			24															
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5																

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	201+960 TO 202+000		
	E=260166.717	E=260164.6561	
	N=3136405.271	N=3136365.1247	
<u>Inspection description</u> 13.5 متر from st (201+960) to st (202+000)			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT. (xyz))

Comments by: General consultant (systra)

-No objection, according to the attached reports and lab. results.

-you must follow specs and design dr

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer						
Contractor QA\QC*	XYZ		2-1-2024	11:15	A	
	H.M.C		2-1-2024	11:00	AUC	
GARB**						
Employers Representative	Khaled ali		23/9/2024		AUC	

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



المهنة العامة الإستشارية



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ.NUM						
	[Signature]		6-1-2024	51						
Received by Employers Representative	[Signature]	UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT				24	
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	201+960 TO 202+000		
	E=260166.717 N=3136405.271	E=260164.6561 N=3136365.3242	
<u>Inspection description</u> from st (201+960) to st (202+000) طبقه ردم منسوب (-13) متر			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: [GARB SURVEY CONSATANT. (xyz)]	Comments by: General consultant (systra)
[Signature]	- No objection, according to the attached reports and Lab. results.
[Signature]	- you must follow specs and design drag

INSPECTION RESULT

					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمدي	[Signature]				
Contractor QA/QC*	XYZ	عبد الرحمن العرابي	6-1-2024	4:20	A	[Signature]
	H.M.C	محمود عولمة	6/1/2023	4:15	AWC	
GARB**						
Employers Representative	Khaled ali	[Signature]	29/9/2024		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للاستشارات الهندسية



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيله للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ.NUM						
	[Signature]		6-1-2024	52						
Received by Employers Representative	[Stamp]	UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT				24	

CODE-1	CODE-2	CODE-3	CODE-4	CODE-5
--------	--------	--------	--------	--------

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	202+060 TO 202+120		
	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007	
Inspection description/			
from st (202+060) to st (202+120) طبقة ردم منسوب (5.5) متر			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))	Comments by: General consultant (systra)
[Signature]	- No objection, according to the attached reports and lab results. - you must follow spec and design

INSPECTION RESULT

					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	[Signature]	[Signature]				
Contractor QA/QC*	XYZ	[Signature]	6-1-2024	5:00	A	[Signature]
	H.M.C	[Signature]	6/1/2024	4:40	Awc	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024		Awc	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 137337	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name: <u>وليد محمد</u> Sign: <u>[Signature]</u>	Date	10-1-2024
Received by Employers Representative	UIR	C1 KP	C2 SU
		C3 OT	DD MM YY HH MM
			23
CODE-1	CODE-2	CODE-3	CODE-4
			CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+300 TO 202+376	
	E=260139.0278 N=3136066.4661	E=260129.6912 N=3135991.0324
Inspection description/		
from st (202+300) to st (202+376)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (xyz))

Comments by: General consultant (systra)

تم التحقق من المستويات والتناسلات الهندسية فقط بواسطة XYZ والمسئولية تقع على عاتقهم.

- levels and coordinates were checked only by xyz and under their own responsibility
- you must follow specs and designing and geo-technical report.


- This work was inspected only by xyz and H.M.C

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	وليد محمد	[Signature]			A-AWC-R	
Contractor QA/QC*	XYZ	[Signature]	10-1-2024	10:30	A	
	H.M.C	[Signature]	10-1-2024	10:30	AWC	
GARB**						
Employers Representative	Khaled ali	[Signature]	23/9/2024			

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name:  Sign: 	Date	REQ. NUM
Received by Employers Representative	UIR	15-1-2024	55
		C1 C2 C3 DD MM YY HH MM	
		KP SU OT	20

CODE-1

CODE-2

CODE-3

CODE-4

CODE-5

EXPLANATION OF WORK TO BE INSPECTED


Area	Element	Item
From 200+876 To 202+376	202+300 TO 202+340	
	E=260139.0278 E=260134.2574	
	N=3136066.4661 N=3136026.7517	
Inspection description/		
from st (202+300) to st (202+340) تسليم طبقة ردم منسوب (8.5-) متر		


INSPECTION DETAILS The following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT - (xyz))	Comments by: General consultant (systra)
	-you must follow specs and design drug- -you must do leveling and lining the compacted side slope of filling layer

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	علي محمد					
Contractor QA/QC*	XYZ	عبد الرحمن العزاد	16-1-2024	8:30	A	
	H.M.C	محمد علي	15/1/2024	4:30pm	H	
GARB**						
Employers Representative	Khaled ali		26/1/2024		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أ.أ.حسن مهدي
للإستشارات الهندسية





الهيئة العامة للإستشارات
والبحوث الهندسية



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name:  Sign: 	Date	15-1-2024						
Received by Employers Representative	UIR	REQ. NUM	56						
		C1	C2	C3	DD	MM	YY	HH	MM
		KP	SU	OT			24		
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5					

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description/		
تسليم طبقة ردم منسوب (4) متر from st (202+220) to st (202+300)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	


Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)



-you must follow specs and design by
-you must do leveling and lining
the compacted side slope of filling layer

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود محمد		16-1-2024			
Contractor QA/QC*	XYZ	عبد الرحمن الزينادي	16-1-2024	9:18	A	
	H.M.C	محمد علي	15/1/2024	5:16	A	
GARB**						
Employers Representative	Khaled ali		16/1/2024		AWC	



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)															
Issued by Contractor	Name:  Sign:  Date: 16-1-2024	REQ. NUM	57															
Received by Employers Representative	UIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>24</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT			24		
C1	C2	C3	DD	MM	YY	HH	MM											
KP	SU	OT			24													
CODE-1	CODE-2	CODE-3	CODE-4															

EXPLANATION OF WORK TO BE INSPECTED


Area	Element	Item
From 200+876 To 202+376	202+060 TO 202+120	
	E=260160.9658 N=3136305.4382	E=260156.5571 N=3136245.6007
Inspection description/		
منطقة ردم منسوب (4.5) متر from st (202+060) to st (202+120)		




INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT-xyz)	Comments by: General consultant (systra)
	-you must follow specs and design durg. -you must do landing and lining the compacted side slope of filling layer

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد عمار					
Contractor QA\QC*	XYZ		16-1-2024	3:30	A	
	H.M.C		16/1/2024	3:00	AWC	
GARB**						
Employers Representative	Khaled ali		16/1/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name 157537 Sign وليد خلافة وليد محمود	Date	17-1-2024						
Received by Employers Representative	UIR	REQ.NUM	58						
		C1	C2	C3	DD	MM	YY	HH	MM
		KP	SU	OT	17	1	24	4	00
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5					

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300 E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description/ منسوب (3.5-) متر from st (202+220) to st (202+300) تسليم طبقة ردم منسوب (3.5-) متر		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: GARB SURVEY CONSATANT (xyz)	Comments by: General consultant (systra)
تم اكتشاف خلل في التسليم في المنطقة المذكورة - القيد 157537	-you must follow specs and design dng -you must do leveling and lining the compacted side slope & filling layer

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد خلافة وليد محمود					
Contractor QA/QC*	XYZ	عبد الرحمن العرابي	17-1-2024	5:10	A	
	H.M.C	عبد الرحمن العرابي	17/1/2024	4:00	A	
GARB**						
Employers Representative	Khaled Ali		17/1/2024		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أدهم مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة	Designer Company*	DR. Hassan Mahdy (H.M.C)
Issued by Contractor	Name: 137537 Sign: وليد محمد	Date	REQ. NUM
Received by Employers Representative	UIR	20-1-2024	59
		C1 C2 C3 DO MM YY HH MM	
		KP SU OT	24
CODE-1	CODE-2	CODE-3	CODE-4
			CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+300 TO 202+360	
	E=260139.0278 N=3136066.4661	E=260131.7531 N=3136006.9091
Inspection description:		
منسوب (8-متر) from st (202+300) to st (202+360) تسليم طبقة ردم منسوب (8-متر)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: GARB SURVEY CONSATANT. (xyz)	Comments by: General consultant (systra)
مستشار الاستشارات العامة	- you must follow specs and design dwg.
مستشار الاستشارات العامة	- you must do leveling and lining
مستشار الاستشارات العامة	the compacted side slope of filling layer

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	علي محمد	علي محمد	20/1/2024	10:00	A	
Contractor QA/QC*	YXZ	علي محمد	20/1/2024	9:00	A	
	H.M.C	علي محمد				
GARB**						
Employers Representative	Khaled ali	علي محمد	20/1/2024		Amr	

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
والمصممات الهندسية



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)
Issued by Contractor	Name:  Sign: 	Date	REQ.NUM
Received by Employers Representative	UIR	18-1-2024	60
		C1 C2 C3 DD MM YY HH MM	
		KP SU OT	24
CODE-1	CODE-2	CODE-3	CODE-4
			CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+920 TO 202+000	
	E=260168.4582 N=3136445.233	E=260164.6561 N=3136365.3242
Inspection description:		
منسوب (12.5-) متر from st (201+920) to st (202+000)		


INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))	Comments by: General consultant (systra)
	- you must follow specs and design dwg - you must do leveling and lining - the compacted side slope of filling layer

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	أبو عجلة للمقاولات العامة					
Contractor QA/QC*	XYZ	عبد الرحمن الفرحاني	20-1-2024	11:15	A	
	H.M.C	محمد أحمد محمد	20-1-2024	3:45	A	
GARB**						
Employers Representative	Khaleel ali		20/1/2024		Amrc	

UNIVERSAL INSPECTION REQUEST



مكتب أ.د. حسن مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة 157537	Designer Company*	DR. Hassan Mahdy (H.M.C)
Issued by Contractor	Name: Sign:	Date	REQ.NUM
Received by Employers Representative	UIR	18-1-2024	61
		C1 C2 C3 DO MM YY HH MM	
		KP SU OT	23
CODE-1	CODE-2	CODE-3	CODE-4
CODE-5			

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+020 TO 202+060	
	E=260163.5058 N=3136345.3573	E=260160.9658 N=3136305.4382
Inspection description/		
from st (202+020) to st (202+060) طبقة ردم منسوب (12.5-) متر		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT: xyz)	Comments by: General consultant (systra)
	- you must follow specs and design dr - you must do leveling and lining - the compacted side slope of filling layer

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	ر.ب. محمود					
Contractor QA/QC*	XYZ		21-1-2024	5:15	A	
	H.M.C		21-1-2024	5:00	A	
GARB**						
Employers Representative	Ali K		20/1/2024		AWC	

UNIVERSAL INSPECTION REQUEST



مكتب أدهم مهدي
للإستشارات الهندسية



المهنية العامة للإستشارات



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ. NUM						
	[Signature]		21-1-2024	62						
Received by Employers Representative	[Stamp]	UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT				24	

CODE-1

CODE-2

CODE-3

CODE-4

CODE-5

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+300 TO 202+376	
	E=260139.0278	E=260129.6912
	N=3136066.4661	N=3135991.0324
Inspection description(		
منسوب (7.5) متر from st (202+300) to st (202+376) تسليم طبقة ردم منسوب (7.5) متر		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)

	-you must follow specs and design dng -you must do leveling and lining the compacted side slope + filling layer
--	---

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود	[Signature]				
Contractor QA/QC*	XYZ	عبد الرحمن الابرار	21-1-2024	5:10	A	
	H.M.C	شودا شادي	21-1-2024	5:28	A	
GARB**						
Employers Representative	Khaled ali	[Signature]	21/1/2024		A	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجمية للمقاولات العامة 157537	Designer Company*	DR .Hassan Mahdy (H.M.C)																
Issued by Contractor	Name:  Sign: 	Date	22-1-2024																
Received by Employers Representative	UIR	REQ.NUM	63																
		<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP</td> <td>SU</td> <td>OT</td> <td></td> <td></td> <td>20</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP	SU	OT			20			
C1	C2	C3	DD	MM	YY	HH	MM												
KP	SU	OT			20														
CODE-1	CODE-2	CODE-3	CODE-4																
CODE-5																			

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+920 TO 202+040	
	E=260168.4582 N=3136445.233	E=260162.2757 N=3136325.3952
Inspection description:		
منسوب (12-) متر from st (201+920) to st (202+040)		


INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT. (xyz))	Comments by: General consultant (systra)
 مهندس المستشار أكرم بن السريخ - أخت السريخ	-you must follow specs and design dw -you must do leveling and lining the compacted side slope of filling layer

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمد					
Contractor QA/QC*	XYZ عبد الرحمن الخياط		23-1-2024	9:00	A	
	H.M.C	محمود السريخ	22-1-2024	5:15	AWC	
GARB**						
Employers Representative	Khaled		23/1/2024		AWC	

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ. NUM						
	وليد محمود	وليد عارف	27-1-2024	65						
Received by Employers Representative		UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT			23		
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5		

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+875 To 202+376	201+920 TO 202+060		
	E=260168.4582	E=260160.9658	
	N=3136445.233	N=3136305.4382	
Inspection description/			
من 200+875 إلى 202+376 من st (201+920) إلى st (202+060) طبقة ردم منسوب (-11.5) متر			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time


Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT.(xyz))

Comments by: General consultant (systra)



-you must follow specs and design dng
-you must do leveling and lining
the compacted side slope of filling layer

INSPECTION RESULT

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	وليد عارف	وليد محمود					
Contractor QA/QC*	XYZ	أحمد محمد	27-1-24	5:00	A		
	H.M.C	محمود محمد	27-1-24	4:15	A		
GARB**							
Employers Representative	Khaled ali		27/1/2024				

RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيله للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)							
Issued by Contractor	Name	Sign	Date	REQ.NUM							
	رئيس محوّر	رئيس ملاف	30-1-2024	66							
Received by Employers Representative			UIR	C1	C2	C3	DD	MM	YY	HH	MM
				KP	SU	OT				24	
CODE-1		CODE-2 ب من لال 1-1		CODE-3		CODE-4		CODE-5			

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	202+300 TO 202+376		
	E=260139.0278	E=260129.6912	
	N=3136066.4661	N=3135991.0324	
<u>Inspection description:</u> from st (202+300) to st (202+376) تسليم طبقة ردم منسوب (6.5) متر			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))	Comments by: General consultant (systra)
	-you must follow specs and design drug -you must do leveling and lining the compacted sube slp & filling layer

INSPECTION RESULT						Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R		
Contractor Engineer	وليد محوّر	وليد ملاف					يتم صيانة القطار في التورين
Contractor QA/QC*	XYZ	محمد رافع	30-1-2024	4:00	(A)		
	H.M.C	محمد منتصر قزوه	30-1-24	12:30	AWC		
GARB**							
Employers Representative	Khated ali		30/1/2024				

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



شركة أديس مهدي
للإستشارات الهندسية



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة		Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name	Sign	Date	REQ.NUM						
	وليد محمود	وليد عارف	18-2-2024	68						
Received by Employers Representative	[Stamp]	UIR	C1	C2	C3	DD	MM	YY	HH	MM
			KP	SU	OT			24		
CODE-3		CODE-2	CODE-3	CODE-4		CODE-5				

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	202+300 TO 202+376		
	E=260139.0278	E=260129.6912	
	N=3136066.4661	N=3135991.0324	
Inspection description:			
منسوب (6-) متر from st (202+300) to st (202+376)			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT - xyz)

تم استلام المخطط (مخطط) من قبل المهندس
مستشار الهندسة - أديس مهدي

Comments by: General consultant (systra)

- you must follow specs and design durg
- you must do leveling and lining
the compacted side slope of filling layer

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود	وليد عارف				
Contractor QA/QC*	XYZ	عبد الرحمن العلي	19-2-2024	11:30	A	
	H.M.C	محمد مشهور	19-2-2024	12:00	A	
GARB**						
Employers Representative	rehaled ale	[Signature]	19/2/2024		Arcc	

UNIVERSAL INSPECTION REQUEST



مكتب أ.إ.ص. مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
SYSTRA



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة		Designer Company*	DR. Hassan Mahdy (H.M.C)							
Issued by Contractor	Name	Sign	Date	REQ.NUM							
	وليد محمود	وليد محمود	22-2-2024	69							
Received by Employers Representative	[Signature]	[Signature]	UIR	C1	C2	C3	DD	MM	YY	HH	MM
				KP	SU	OT			24		
CODE-1		CODE-2		CODE-3		CODE-4		CODE-5			

EXPLANATION OF WORK TO BE INSPECTED

Area	Element		Item
From 200+876 To 202+376	201+920 TO 202+060		
	E=260168.4582 N=3136445.233	E=260160.9658 N=3136305.4382	
Inspection description/			
منطقة ردم منسوب (10.5-) متر from st (201+920) to st (202+060)			

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))

مستشار الاستشارات العامة
مكتب أ.إ.ص. مهدي
للإستشارات الهندسية

Comments by: General consultant (systra)

-you must follow specs and design
-you must do leveling and lining
the compacted side slope & filling layer

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود	وليد محمود				
Contractor QA/QC*	XYZ	عبد الرحمن الوائلي	24-2-2024	3:30	A	
	H.M.C	محمد منعم فوزي	24-2-2024	11:00	A	
GARB**						
Employers Representative	Khaled ali	[Signature]	24/2/2024		Amr	

UNIVERSAL INSPECTION REQUEST



مكتب أ.د. حسن مهدي
للإستشارات الهندسية



الهيئة العامة للإعانة
SHARER



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجيبة للمقاولات العامة 157537	Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name: Sign:	Date	31-3-2024						
Received by Employers Representative	UIR	REQ. NUM	75						
		C1	C2	C3	DD	MM	YY	HH	MM
		KP	SU	OT			24		
CODE -1	CODE -2	CODE -3	CODE -4	CODE -5					

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	201+920 TO 202+060 E=260168.4582 N=3136445.233	E=260160.9658 N=3136305.4382
Inspection description: منطقة ردم منسوب (9.5) متر from st (201+920) to st (202+060)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be included as appropriate

Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSULTANT (xyz))

Comments by: General consultant (systra)

تم التأكد من أن العمل جاهز للتحقق من قبل المهندس الاستشاري (xyz) في تاريخ 31/3/2024.

-you must follow specs and design draw
-you must do leveling and lining the compacted side slope of filling layer

INSPECTION RESULT

INSPECTION RESULT					Approval Status	Please Tick if Not Attend
Organisation	Name	Sign	Date	Time	A-AWC-R	
Contractor Engineer	وليد محمود محمد					
Contractor QA/QC*	XYZ عبد الرحمن الطرناوي		1-4-2024	12:00	A	
	H.M.C	محمود علي	31-3-2024	11:00	A	
GARB**						
Employers Representative	Khakdali		1/4/2024		Done	

UNIVERSAL INSPECTION REQUEST



مكتب أدريس مهدي
للإستشارات الهندسية



الهيئة العامة للإستشارات
والبحوث



RECEIPT of NOTIFICATION - Minimum Notice Period not less than 24 Hours

The Work described below will be complete and ready for inspection at planned time shown

Contractor Company	أبو عجلة للمقاولات العامة	Designer Company*	DR .Hassan Mahdy (H.M.C)						
Issued by Contractor	Name:  Sign: 	Date	REQ.NUM						
Received by Employers Representative	UIR	1-4-2024	76						
		C1	C2	C3	DD	MM	YY	HH	MM
		KP	SU	OT			24		
CODE-1	CODE-2	CODE-3	CODE-4	CODE-5					

EXPLANATION OF WORK TO BE INSPECTED

Area	Element	Item
From 200+876 To 202+376	202+220 TO 202+300	
	E=260147.6147 N=3136146.003	E=260139.0278 N=3136066.4661
Inspection description(		
منسوب (3-متر) from st (202+220) to st (202+300) تسليم طبقة ردم منسوب (3-متر)		

INSPECTION DETAILS The Following will be ready at the Planned Inspection Time

Planned Inspection Date	Planned Inspection Time

COMPLIANCE EVIDENCE Must be Included as appropriate



Checklist Attached ☐	Test Results Attached ☐	Calibration Attached ☐	Other as indicated ☐
Drawing Reference	ITP Reference	MS Reference	

Comments by: (GARB SURVEY CONSATANT (xyz))

Comments by: General consultant (systra)

تأكد من التسليم طبقاً للمواصفات - القياسات
- you must follow specs and design dra
- you must do leveling and lining
the compacted side slope of filling layer

INSPECTION RESULT

Organisation	Name	Sign	Date	Time	Approval Status	Please Tick if Not Attend
Contractor Engineer	أبو عجلة					
Contractor QA/QC*	XYZ		1-4-2024	11:30	A	
	H.M.C		1-4-2024	11:00	A	
GARB**						
Employers Representative	Khaled ali		1/4/2024		AWC	

