

قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطر الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+480 إلى الكم 322+920 بطول 0.44 كم (بالأمر المباشر).

بند (1-1):

- بالمتر المكعب أعمال تحميل وتوريد ونقل التربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية بسمك لا يزيد عن 50 سم حتي مشوب 2- متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن 15%) ورشها بالمياه الأصولية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندسين المشرفين.
- مسافة النقل حتي 2 كم ويتم حساب علاوة 1.4 جنيه لكل 1 كم بالزيادة أو النقصان.
 - السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتي مسافة 2 كم .
 - السعر يشمل قيمة المادة المحجزة

السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعبدين والتوريدات"

عقد رقم (1123/2023/2024)

مقدار العمل السابق :		3م	33,650.00
مسلسل	الموقع الكيلومتر		الكمية (م3)
	من الكم	إلى الكم	
1	322+480	322+920	5,126.00
	إجمالي الكمية الهندسي (م3)		5,126.00
	كميات لم يتم صرفها من جاري 1 (م3)		1,805.00
	الإجمالي خلال مدة المستخلص (م3)		6,931.00
	الإجمالي الكلي (م3)		40,581.00

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري



مهندس الاستشاري



مهندس الشركة

م / عبدالفتاح الشناوي
عبدالفتاح الشناوي



قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+480 إلى الكم 322+920 بطول 0.44 كم (بالأمر المباشر).

علاوة بند (1-1) علاوة تحصيل رسوم الكارثة والموازن طبقاً لللائحة الشركة الوطنية.

السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعبدين والتوريدات"
عقد رقم (1123/2023/2024)

مقدار العمل السابق :		3م	33,650.00
مسلسل	الموقع الكيلومري		الكمية (م3)
	من الكم	إلى الكم	
1	322+480	322+920	5,126.00
إجمالي الكمية الهندسي (3م)			
كميات لم يتم صرفها من جاري 1 (3م)			
الإجمالي خلال مدة المستخلص (3م)			
الإجمالي الكلي (3م)			

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

المكتب الاستشاري الهندسي
أ.د/ خالد قنديل
مدير المشروع: م / هشام محمد صبري
مشروع: القطار الكهربائي السريع
القطاع الرابع (الإسكندرية)

مهندس الاستشاري
مكتب X72
م / أحمد خليل
عبد القادر السورج
عربي القليل

مهندس الشركة
م / عبد الفتاح الشناوي
عبد الفتاح الشناوي
EGYPT
STONE
FOR STONE & GRANITE
قطاع المقاولات

قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+480 إلى الكم 322+920 بطول 0.44 كم (بالأمر المباشر).

علاوة بند (1-1) علاوة مسافة النقل 142 كم .

السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعلين والتوريدات"
عقد رقم (1123/2023/2024)

مقدار العمل السابق :		26,920.00	3م
مسلسل	الموقع الكيلوماري		الكمية (م3)
	من الكم	إلى الكم	
1	322+480	322+920	4,100.80
	اجمالي الكمية الهندسي (م3)		4,100.80
	كميات لم يتم صرفها من جاري (م3)		1,444.00
	الإجمالي خلال مدة المستخلص (م3)		5,544.80
	الإجمالي الكلي (م3)		32,464.80

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري

مهندس الاستشاري الهندسي
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
القطاع الرابع (الإسكندرية)
مشروع: القطار الكهربائي السريع
مدير المشروع: م / هشام محمد صبري
أ.د/ خالد قنديل
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
KK

مهندس الاستشاري
مكتب XYZ
م / أحمد جلال
م / هشام محمد صبري
القطاع الرابع (الإسكندرية)
مشروع: القطار الكهربائي السريع
مدير المشروع: م / هشام محمد صبري
أ.د/ خالد قنديل
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
KK

مهندس الشركة
م / عبدالفتاح الشناوي
م / عبدالفتاح الشناوي
EGYPT
STONE
القطاع الرابع (الإسكندرية)
مشروع: القطار الكهربائي السريع
مدير المشروع: م / هشام محمد صبري
أ.د/ خالد قنديل
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
KK

قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+480 إلى الكم 322+920 بطول 0.44 كم (بالأمر المباشر).

علاوة بند (1-1) علاوة مسافة النقل 135 كم .

السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعيين والتوريدات"

عقد رقم (1123/2023/2024)

مقدار العمل السابق :		6,730.00	3م
مسلسل	الموقع الكيلومترى		الكمية (3م)
	من الكم	الى الكم	
1	322+480	322+920	1,025.20
	اجمالى الكمية الهندسي (3م)		1,025.20
	كميات لم يتم صرفها من جاري 1 (3م)		361.00
	الاجمالى خلال مدة المستخلص (3م)		1,386.20
	الإجمالي الكلي (3م)		8,116.20

مهندس الهيئة
م / أحمد جلال عبد السلام

مهندس الاستشاري
مكتب أ.د/ خالد فتنديل
م / هشام محمد صبري



مهندس الاستشاري



Section - 4 From Wadi El Nnatroun To Borg Elarab
"From Station 322+100 to station 323+450"

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Request No. :	ES M.I.098	Station:	322+480 TO 322+520
Date :	24-Feb-2024	Aggregate Source :	EL Sewey - EL Captin
Sample type :	SOIL	Location :	-3

MDD gm/cm ³	OMC %	Sand Density
2.155	8.60	1.47

STA. & REF. TO CENTER		322+500							
WT. OF WET SOIL	gms	2560							
WT. OF INITIAL SAND+CONC.	gms	10150							
WT. OF RESIDUAL SAND	gms	7321							
WT. OF SAND TO FILL CONE+HOLE	gms	2829							
WT. OF SAND TO FILL CONE	gms	1141							
WT. OF SAND TO FILL HOLE	gms	1688							
GROSS VOL. OF HOLE	ccs	1140.3							
CONTAINER No.	#	1							
WEIGHT OF CAN	gms	54.0							
WT. OF CAN+WET SOIL	gms	106.0							
WT. OF CAN+DRY SOIL	gms	108.0							
WT. OF WATER	gms	5.0							
WT. OF WET SOIL	gms	2.2							
WATER CONTENT	%	5.0							
DRY UNIT WT. OF SOIL	gm/cc	2.1							
COMPACTION	%	98.0							
REMARKS		accepted							

مهندس الاستشاري

مهندس استشاري
EGYPT STONE
FOR HIGHWAY & BRIDGES
قطاع المقاولات

المكتب الاستشاري الهندسي
KK (أ.د. خالد قنديل)
مدير المشروع: م/ هشام محمد صبري
مشروع: القطار الكهربائي السريع
القطاع الرابع (الإسكندرية)

**Section - 4 From Wadi El Nnatroun To Borg Elarab
"From Station 322+100 to station 323+450"**

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Request No. :	ES ML097	Station:	322+480 TO 322+520
Date :	22-2-2024	Aggregate Source :	EL Seway - EL Captin
Sample type :	SOIL	Location :	-3.5

MDD gm/cm ³	OMC %	Sand Density
2.188	8.80	1.47

STA. & REF. TO CENTER		322+505							
WT. OF WET SOIL	gms	2571							
WT. OF INITIAL SAND+CONC.	gms	10130							
WT. OF RESIDUAL SAND	gms	7333							
WT. OF SAND TO FILL CONE+HOLE	gms	2797							
WT. OF SAND TO FILL CONE	gms	1141							
WT. OF SAND TO FILL HOLE	gms	1656							
GROSS VOL. OF HOLE	ccs	1126.5							
CONTAINER No.	#	1							
WEIGHT OF CAN	gms	54.0							
WT. OF CAN+WET SOIL	gms	130.0							
WT. OF CAN+DRY SOIL	gms	122.0							
WT. OF WATER	gms	8.0							
WT. OF WET SOIL	gms	2.3							
WATER CONTENT	%	6.6							
DRY UNIT WT. OF SOIL	gm/cc	2.1							
COMPACTION	%	98.9							
REMARKS		accepted							

مهندس الاستشاري

مهندس المواد (الشركة)

EGYPT
STONE
FOR DESIGN & SAFETY
قطاع المقاولات

المكتب الاستشاري الهندسي
(أ.د. خالد قنديل)
مدير المشروع: م/ هشام محمد صبري
مشروع: القطار الكهربائي السريع
القطاع الرابع (الإسكندرية)

Section - 4 From Wadi El Nnatroun To Borg Elarab
"From Station 322+100 to station 323+450"

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Request No. :	ES M.L095	Station:	322+000 TO 323+700
Date :	14-2-2024	Aggregate Source :	EL Sewey - EL Captin
Sample type :	SOIL	Location :	-1.5

MDD gm/cm ³	OMC %	Sand Density
2.166	6.80	1.47

STA. & REF. TO CENTER		322+685							
WT. OF WET SOIL	gms	2555							
WT. OF INITIAL SAND+CONE	gms	10148							
WT. OF RESIDUAL SAND	gms	7321							
WT. OF SAND TO FILL CONE+HOLE	gms	2827							
WT. OF SAND TO FILL CONE	gms	1141							
WT. OF SAND TO FILL HOLE	gms	1686							
GROSS VOL. OF HOLE	ccs	1146.9							
CONTAINER No.	#	1							
WEIGHT OF CAN	gms	54.0							
WT. OF CAN+WET SOIL	gms	105.0							
WT. OF CAN+DRY SOIL	gms	102.0							
WT. OF WATER	gms	3.0							
WT. OF WET SOIL	gms	2.2							
WATER CONTENT	%	2.9							
DRY UNIT WT. OF SOIL	gm/cc	2.2							
COMPACTION	%	99.9							
REMARKS		accepted							

مهندس الاستشاري

مهندس المواد (الشركة)

EGYPT STONE
FOR DESIGN & SUPPLY
قطاع المقاولات

المكتب الاستشاري الهندسي
(أ.د. خالد قنديل)
مدير المشروع: م. هشام محمد صبري
مشروع: القطر الكهربائي السريع
القطاع الرابع (الإستراتيجية)

محضر مسافة نقل

التاريخ: ١٤ / ٢ / ٢٠٢٤

اسم المشروع: القطار الكهربى السريع القطاع الرابع (الاسكندرية)
قام استشارى الهيئة العامة للطرق والكبارى بقياس مسافة النقل من المحجر الى الموقع والعكس
شركة: "إيجيبت ستون للتعيين والتوريدات"
وبحضور كلا من:-

مدير المشروع (الشركة المنفذة)
استشارى المشروع (أ.د/ خالد قنديل)
الاستشارى العام (ميسر)

١- م/ عبدالفتاح الشناوى
٢- م/ هشام محمد صبرى
٣- م/ كريم بدوى

وكانت الإحداثيات كالتالى:-

اسم المحجر	الشرق (E)	الشمال (N)	المسافة
محجر الكابتن (رمل)	28° 44' 30.8"	30° 34' 15.7"	135 KM

ملاحظات:-

فى حالة تغيير المصدر يتم قياس واعتماد مسافة النقل الجديدة

مدير المشروع
(المالك)
م/ أحمد جلال
أحمد جلال

الاستشارى العام (ميسر)
م/ كريم بدوى

١٤.١٣

مدير المشروع
(مكتب د. خالد قنديل)
م/ هشام محمد صبرى

مدير المشروع
(المقاول)
م/ عبدالفتاح الشناوى
عبدالفتاح الشناوى

المكتب الاستشارى العام
(أ.د/ خالد قنديل)
مدير المشروع: م/ هشام محمد صبرى
مشروع: القطار الكهربى السريع
القطاع الرابع (الاسكندرية)

قطاع المقاولات
EGYPT
STONE
FOR TRADING & SUPPLY

محضر مسافة نقل

التاريخ: ١١ / ٩ / 2024

اسم المشروع: القطار الكهربى السريع القطاع الرابع (الاسكندرية)
قام استشاري الهيئة العامة للطرق والكبارى بقياس مسافة النقل من المحجر الى الموقع والعكس
لشركة: "إيجيبت ستون للتعيين والتوريدات"
وبحضور كلا من:-

مدير المشروع (الشركة المنفذة)
استشاري المشروع (أ.د/ خالد قنديل)
الاستشاري العام (سيسترا)

1- م/ عبدالفتاح الشناوي
2- م/ هشام محمد صبرى
3- م/ كريم بدوي

وكانت الاحداثيات كالتالى:-

المسافة	الشمال (N)	الشرق (E)	اسم المحجر
142 KM	30° 32' 19.6"	29° 48' 26.1"	محجر السيوي (تربة)

ملاحظات:-

في حالة تغيير المصدر يتم قياس واعتماد مسافة النقل الجديدة

مدير المشروع
(المالك)
م/ أحمد جلال
أحمد جلال

الاستشاري العام
(سيسترا)
م/ كريم بدوي

١٤١٣

مدير المشروع
(مكتب د. خالد قنديل)
م/ هشام محمد صبرى

مدير المشروع
(المقاول)
م/ عبدالفتاح الشناوي
عبدالله الشناوي

المكتب الاستشاري الهندسي
(أ.د/ خالد قنديل)
مدير المشروع: م/ هشام محمد صبرى
مشروع: القطار الكهربائي السريع
القطاع الرابع (الاسكندرية)

قطاع المقاولان
EGYPT
STONE
FOR SURVEY & MEASUREMENT



Contractor EGYPT STONE FOR MINING AND SUPPLIES	Company	Name	Sign	Date/Serial Number	Time	Designer Company (KK) Engineering Consulting Office	Issued by Eng. Abdelattah Eshennawy	Received by Eng. Gaber Ibrahim	ER
27-02-2024 ES-M.1.101 04:00 PM									
MIR W322 EW CS CS 02 2024 04 00 MM HH									

CODE 1	Station Reference S1 to S21	Depot Reference D1 to S1	Kp XXX Note For Kilometer point only Start Km is used
CODE 2	Work Activity		
CODE 3	Sub Element of Activity		

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.	NUMBER	1	27/02/2024	
2					
3					
4					

Comments by: Eng. Hesham Sabry (kk) 1. SAND CONE 2. تم تنفيذ التجربة بالطريقة.		Comments by: Eng. Gaber Ibrahim 1-F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.	
---	--	---	--

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelattah Eshennawy			
QA/QC *	Eng. Hesham Sabry		28/12/2024	
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			AWC

** Alignment / Bridge: Culvert Only

MATERIAL INSPECTION REQUEST



Contractor	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company (KK) Engineering Consulting Office	Date/ Serial Number 28-02-2024 ES-M.I.102	Time 04:00 PM						
	Issued by Eng. Abdelattah Elshennawy Sign										
Received by	Eng. Gaber Ibrahim		MIR	W322	EW	CS	28	02	2024	04	00



CODE-1	Station Reference S1 to S21	Depot Reference D1 to S3	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials (Fill Layer Stockpile for Soil)		Location to be Used From St. (W322+100) to St. (W322+300) (-1.50).		MAR Approval No ES M.A.018		Date 18-01-2024	
Supplier Name EL Sewey – EL Caplin		Specification EARTHWORK SPECIFICATIONS & TESTING REPORT (CS21-41.2) VERSION 2 BY CIVECON GROUP		Reference Photos No		Other	
Test Requirement F.D.T (ASTM D 1556)		Unit		Quantity		Arrival Date	
Item		Description		NUMBER		Note	
1	Sand Cone Test.		4		28/02/2024		
2							
3							
4							

Comments by: Eng. Hesham Sabry (kk)				Comments by: Eng. Gaber Ibrahim			
1. SAND CONE 2. تم تنفيذ نسبة الخلط المطلوبة. 3. Final approval is subject to above-mentioned specifications. 4. Results report attached and acceptable with project engineer for both contractor and GARB Consultant.				1-F.D.T was carried-out . Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.			

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelattah Elshennawy			
QA/QC *	Eng. Hesham Sabry		29/12/2024	A
GARB **	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim		29-02-2024	A.W.C

* Designer
** Alignment / Bridges: Culvert Only



Request No.:	ES M.L.102	Station:	322+100 TO 323+300
Date:	29/2/2024	Aggregate Source:	EL. Soway - EL. Capin
Sample type:	SOIL	Location:	-1.50

MDD gm/cm ³	2.164	Sand Density	1.47
OMC %	6.80		

Density of Soil In-Place by the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Nnatrounto Borg Elarab
 "From Station 322+100 to station 323+450



Designer
** Alignment / Bridges: Culvert Only

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah El-Shennawy			
QA/QC *	Eng. Hesham Sabry		4/3/2024	A
GARB **	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			X.W.C

APPROVAL STATUS				
Comments by: Eng. Hesham Sabry (kk) 1- تم اجراء اختبار P.L.T بنسبة 50% من طول. 2- تم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع. Consultant 2- Results report attached and acceptable with project specifications. 3- Final approval is subject to above-mentioned comments.				
Item	Description	Unit	Quantity	Arrival Date
1	Plate load test	NUMBER	2	02/03/2024
2				
3				
4				

Description of Materials	(Fill Layer Stockpile for Soil)
Location to be Used	From st. (W322+100) to st. (W322+300) (-1.5)
MAR Approval No	ES M.A.018
Supplier Name	EL Sewey - El Capitn
Test Requirement	PLT DIN 18134
Reference Photos	No
	Other
	Specification
	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
	Date
	18-01-2024

CODE 1	Station Reference	Dipot Reference	Work Activity	Sub Element of Activity
51 to 521	D1 to 53	Kp XXX Note	For Kilometer point only Start Km is used	

Contractor	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(KK) Engineering Consulting Office	Name	Sign	Date/ Serial Number	Time	Issued by	Contractor	Eng. Abdelfattah El-Shennawy	Received by	Eng. Gaber Ibrahim	MIR	W322	EW	CS	02	03	2024	04	00
														01	02	03	04	05	06	07	08

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 %, 25 %, and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads

Test Procedure

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton
8. Calibration certificates are attached

Apparatus

According to the above mentioned subject the test performed as follows:-

Dear Gentleman,

Project	: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
Subject	: Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements
Test Location	: Station (322+100 to 322+300)
Test Date	: 02/03/2024
Report Date	: 04/03/2024
Type of soil	: A-1-b
Test level	: Middle embankment (-1.5)
Report No.	: 08-09

Company : Egypt Stone

Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sakhna to Marsa Matruh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 02/03/2024
report date : 04/03/2024
Location : Station 322+150
Test No. : 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	20.00	0.00
1	0.42	19.60	0.20	19.71	0.29	19.62	0.38	19.62	0.29
2	0.83	19.68	0.32	19.59	0.41	19.50	0.50	19.50	0.41
3	1.25	19.55	0.45	19.43	0.57	19.36	0.64	19.36	0.55
4	1.67	19.42	0.58	19.31	0.69	19.25	0.75	19.25	0.67
5	2.08	19.30	0.70	19.19	0.81	19.10	0.90	19.10	0.80
6	2.50	19.18	0.82	19.08	0.92	19.01	0.98	19.01	0.91

Loading Stage (1)

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
1	2.50	19.18	0.82	19.08	0.92	19.01	0.98	19.01	0.91
2	1.25	19.35	0.65	19.17	0.83	19.09	0.91	19.09	0.80
3	0.625	19.49	0.51	19.31	0.69	19.18	0.82	19.18	0.67
4	0.01	19.60	0.48	19.45	0.55	19.31	0.60	19.31	0.55

Unloading Stage (1)


Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
0	0.42	19.47	0.53	19.30	0.70	19.18	0.82	19.18	0.68
1	0.83	19.32	0.68	19.19	0.81	19.07	0.93	19.07	0.81
2	1.25	19.20	0.80	19.02	0.98	18.99	1.07	18.99	0.95
3	1.67	19.08	0.92	18.95	1.05	18.84	1.16	18.84	1.04
4	2.08	18.97	1.03	18.90	1.10	18.71	1.29	18.71	1.16

Loading Stage (2)



Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sokhna to Marsa Matruh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 02/03/2024
Location : Station 322+150
Test No. : 001

Nonrepesitive Static Plate Load Tests of Soils
DIN 18134



Loading (1)	Stage(kg)	Stress (kg/cm ²)	Settlement (mm)
0	1166.92	0.00	0.00
1	2345.6	0.42	0.29
2	3532.5	0.63	0.42
3	4719.4	0.83	0.55
4	5906.3	1.04	0.68
5	7093.2	1.25	0.81
6	8280.1	1.46	0.94
7	9467.0	1.67	1.07
8	10653.9	1.88	1.20
9	11840.8	2.09	1.33
10	13027.7	2.30	1.46
11	14214.6	2.51	1.59
12	15401.5	2.72	1.72
13	16588.4	2.93	1.85
14	17775.3	3.14	1.98
15	18962.2	3.35	2.11
16	20149.1	3.56	2.24
17	21336.0	3.77	2.37
18	22522.9	3.98	2.50
19	23709.8	4.19	2.63
20	24896.7	4.40	2.76
21	26083.6	4.61	2.89
22	27270.5	4.82	3.02
23	28457.4	5.03	3.15
24	29644.3	5.24	3.28
25	30831.2	5.45	3.41
26	32018.1	5.66	3.54
27	33205.0	5.87	3.67
28	34391.9	6.08	3.80
29	35578.8	6.29	3.93
30	36765.7	6.50	4.06
31	37952.6	6.71	4.19
32	39139.5	6.92	4.32
33	40326.4	7.13	4.45
34	41513.3	7.34	4.58
35	42700.2	7.55	4.71
36	43887.1	7.76	4.84
37	45074.0	7.97	4.97
38	46260.9	8.18	5.10
39	47447.8	8.39	5.23
40	48634.7	8.60	5.36
41	49821.6	8.81	5.49
42	51008.5	9.02	5.62
43	52195.4	9.23	5.75
44	53382.3	9.44	5.88
45	54569.2	9.65	6.01
46	55756.1	9.86	6.14
47	56943.0	10.07	6.27
48	58129.9	10.28	6.40
49	59316.8	10.49	6.53
50	60503.7	10.70	6.66
51	61690.6	10.91	6.79
52	62877.5	11.12	6.92
53	64064.4	11.33	7.05
54	65251.3	11.54	7.18
55	66438.2	11.75	7.31
56	67625.1	11.96	7.44
57	68812.0	12.17	7.57
58	69998.9	12.38	7.70
59	71185.8	12.59	7.83
60	72372.7	12.80	7.96
61	73559.6	13.01	8.09
62	74746.5	13.22	8.22
63	75933.4	13.43	8.35
64	77120.3	13.64	8.48
65	78307.2	13.85	8.61
66	79494.1	14.06	8.74
67	80681.0	14.27	8.87
68	81867.9	14.48	9.00
69	83054.8	14.69	9.13
70	84241.7	14.90	9.26
71	85428.6	15.11	9.39
72	86615.5	15.32	9.52
73	87802.4	15.53	9.65
74	88989.3	15.74	9.78
75	90176.2	15.95	9.91
76	91363.1	16.16	10.04
77	92550.0	16.37	10.17
78	93736.9	16.58	10.30
79	94923.8	16.79	10.43
80	96110.7	17.00	10.56
81	97297.6	17.21	10.69
82	98484.5	17.42	10.82
83	99671.4	17.63	10.95
84	100858.3	17.84	11.08
85	102045.2	18.05	11.21
86	103232.1	18.26	11.34
87	104419.0	18.47	11.47
88	105605.9	18.68	11.60
89	106792.8	18.89	11.73
90	107979.7	19.10	11.86
91	109166.6	19.31	11.99
92	110353.5	19.52	12.12
93	111540.4	19.73	12.25
94	112727.3	19.94	12.38
95	113914.2	20.15	12.51
96	115101.1	20.36	12.64
97	116288.0	20.57	12.77
98	117474.9	20.78	12.90
99	118661.8	20.99	13.03
100	119848.7	21.20	13.16

Q (mm) = 600	Q1 (mm) = 0.39	Q2 (mm) = 0.70	Q3 (mm) = 0.31
--------------	----------------	----------------	----------------

Q (mm) = 600	Q1 (mm) = 0.79	Q2 (mm) = 1.60	Q3 (mm) = 0.28
--------------	----------------	----------------	----------------

Loading (2)	Stage(kg)	Stress (kg/cm ²)	Settlement (mm)
0	0	0.00	0.00
1	1166.92	0.42	0.68
2	2345.6	0.83	1.36
3	3532.5	1.25	2.04
4	4719.4	1.67	2.72
5	5906.3	2.09	3.40
6	7093.2	2.51	4.08
7	8280.1	2.93	4.76
8	9467.0	3.35	5.44
9	10653.9	3.77	6.12
10	11840.8	4.19	6.80
11	13027.7	4.61	7.48
12	14214.6	5.03	8.16
13	15401.5	5.45	8.84
14	16588.4	5.87	9.52
15	17775.3	6.29	10.20
16	18962.2	6.71	10.88
17	20149.1	7.13	11.56
18	21336.0	7.55	12.24
19	22522.9	7.97	12.92
20	23709.8	8.39	13.60
21	24896.7	8.81	14.28
22	26083.6	9.23	14.96
23	27270.5	9.65	15.64
24	28457.4	10.07	16.32
25	29644.3	10.49	17.00
26	30831.2	10.91	17.68
27	32018.1	11.33	18.36
28	33205.0	11.75	19.04
29	34391.9	12.17	19.72
30	35578.8	12.59	20.40
31	36765.7	13.01	21.08
32	37952.6	13.43	21.76
33	39139.5	13.85	22.44
34	40326.4	14.27	23.12
35	41513.3	14.69	23.80
36	42700.2	15.11	24.48
37	43887.1	15.53	25.16
38	45074.0	15.95	25.84
39	46260.9	16.37	26.52
40	47447.8	16.79	27.20
41	48634.7	17.21	27.88
42	49821.6	17.63	28.56
43	51008.5	18.05	29.24
44	52195.4	18.47	29.92
45	53382.3	18.89	30.60
46	54569.2	19.31	31.28
47	55756.1	19.73	31.96
48	56943.0	20.15	32.64
49	58129.9	20.57	33.32
50	59316.8	20.99	34.00
51	60503.7	21.41	34.68
52	61690.6	21.83	35.36
53	62877.5	22.25	36.04
54	64064.4	22.67	36.72
55	65251.3	23.09	37.40
56	66438.2	23.51	38.08
57	67625.1	23.93	38.76
58	68812.0	24.35	39.44
59	69998.9	24.77	40.12
60	71185.8	25.19	40.80
61	72372.7	25.61	41.48
62	73559.6	26.03	42.16
63	74746.5	26.45	42.84
64	75933.4	26.87	43.52
65	77120.3	27.29	44.20
66	78307.2	27.71	44.88
67	79494.1	28.13	45.56
68	80681.0	28.55	46.24
69	81867.9	28.97	46.92
70	83054.8	29.39	47.60
71	84241.7	29.81	48.28
72	85428.6	30.23	48.96
73	86615.5	30.65	49.64
74	87802.4	31.07	50.32
75	88989.3	31.49	51.00
76	90176.2	31.91	51.68
77	91363.1	32.33	52.36
78	92550.0	32.75	53.04
79	93736.9	33.17	53.72
80	94923.8	33.59	54.40
81	96110.7	34.01	55.08
82	97297.6	34.43	55.76
83	98484.5	34.85	56.44
84	99671.4	35.27	57.12
85	100858.3	35.69	57.80
86	102045.2	36.11	58.48
87	103232.1	36.53	59.16
88	104419.0	36.95	59.84
89	105605.9	37.37	60.52
90	106792.8	37.79	61.20
91	107979.7	38.21	61.88
92	109166.6	38.63	62.56
93	110353.5	39.05	63.24
94	111540.4	39.47	63.92
95	112727.3	39.89	64.60
96	113914.2	40.31	65.28
97	115101.1	40.73	65.96
98	116288.0	41.15	66.64
99	117474.9	41.57	67.32
100	118661.8	41.99	68.00

EV2/EV1 = 1.1



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



www.cel-egypt.com
www.cel-egypt.com
www.cel-egypt.com

Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sokina to Marsa Matruh Priority Sector (A) - Alexandria to Borg El Arab.
Test Date : 02/03/2024
report date : 04/03/2024
Location : Station 322+250
Test No. : 002

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	20.00	0.00
1	0.42	19.55	0.45	19.46	0.54	19.39	0.61	19.33	0.53
2	0.83	19.41	0.89	19.30	0.70	19.24	0.76	19.21	0.68
3	1.25	19.29	0.71	19.18	0.62	19.10	0.90	19.10	0.61
4	1.67	19.17	0.83	19.06	0.84	19.00	1.00	19.00	0.92
5	2.08	19.07	0.93	18.98	1.02	18.90	1.10	18.90	1.02
6	2.50	19.00	1.00	18.91	1.08	18.83	1.17	18.83	1.09

Unloading Stage (1)

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
1	2.50	19.00	1.00	18.91	1.09	18.83	1.17	18.83	1.09
2	1.25	19.18	0.82	19.06	0.94	18.89	1.11	18.89	0.96
3	0.625	19.32	0.68	19.14	0.86	19.08	0.97	19.08	0.84
4	0.01	19.43	0.57	19.29	0.71	19.13	0.89	19.13	0.72

Loading Stage (2)

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
0	0.42	19.31	0.69	19.16	0.84	19.02	0.98	19.02	0.84
1	0.83	19.20	0.80	19.04	0.96	18.94	1.06	18.94	0.94
2	1.25	19.08	0.92	18.95	1.05	18.87	1.13	18.87	1.03
3	1.67	18.97	1.03	18.90	1.10	18.81	1.19	18.81	1.11
4	2.08	18.90	1.10	18.82	1.18	18.79	1.27	18.79	1.18




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



3 في المملكه الافدال
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Egypt Stone company
Project : Elsatite Express Train, Al Ain Sokhna to Marsa Matruh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 02/03/2024
Report date : 04/03/2024
Location : Station 322+250
Test No. : 002

Nonresilient Static Plate Load Test of Soils
DIN 18134



Unloading (t)	Stage(kg)	Stress (kg/cm²)	Settlement (mm)
4	1700	0.625	0.01
3	1200	0.50	0.04
2	900	0.375	0.08
1	600	0.25	0.12
0	300	0.125	0.16

Loading (t)	Stage(kg)	Stress (kg/cm²)	Settlement (mm)
0	1186.92	0.42	0.00
1	2145.8	0.83	0.03
2	3532.5	1.25	0.08
3	4719.4	1.67	0.12
4	5878.1	2.08	0.16
5	6950.0	2.50	0.20

Loading (t)	Stage(kg)	Stress (kg/cm²)	Settlement (mm)
0	0	0.01	0.72
1	1186.92	0.42	0.84
2	2145.8	0.83	0.94
3	3532.5	1.25	1.03
4	4719.4	1.67	1.11
5	5878.1	2.08	1.18

D (mm) = 600	ST (mm/c) = 0.92	SD (mm/c) = 1.12	AS = 0.20
--------------	------------------	------------------	-----------

E_{v2}/E_{v1} = 1.4

E_{v1} = Modulus of deformation during the loading stage
E_{v2} = Modulus of deformation during the reloading stage
D = Plate diameter (mm)
Δs = The difference between 0.5 and 0.7 from the maximum loading (mm) (kg/cm²)
Δs = Difference in settlement corresponding to 0.5 and 0.7 from the maximum loading (mm)



MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(KK) Engineering Consulting Office	
	Name			Date/ Serial Number	
Issued by	Eng. Abdelhattah Eshennawy		29-02-2024		04:00 PM
	Contractor		Date/ Serial Number		
Received by	Eng. Gaber Ibrahim		EW		00
ER	MIR		W322		00

CODE-1	51 to 521	Station Reference	01 to 53	Kp XXX Note
CODE-2	Work Activity			
CODE-3	Sub Element of Activity			

Description of Materials		(Fill Layer Stockpile for Soil)	
Location to be Used		From SL (W322+300) to SL (W322+460) (-1.00).	
MAR Approval No		ES M.A.022	
Supplier Name		EL Sewey - EL Caplin	
Test Requirement		F.D.T(ASTM D 1556)	
Reference Photos		No	
Other		Specification	
EARTHWORK SPECIFICATIONS & TESTING REPORT (CS21-41.2) VERSION 2 BY CIVECON GROUP		Quantity	
Arrival Date		29/02/2024	
Note		NUMBER	
1		7	
2		Sand Cone Test.	
3		Unit	
4		Description	

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. SAND CONE		1-F.D.T was carried-out. Attendances of material	
2. تم حفرى لاسية الاسفلتية.		2-Results report attached and acceptable with project	
3-Final approval is subject to above-mentioned		specifications.	
4		3-Final approval is subject to above-mentioned	

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelhattah Eshennawy			
QA/QC *	Eng. Hesham Sabry		29/2/2024	A
GARB **	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.W.C

* Designer
** Alignment / Bridges: Culvert Only

MATERIAL INSPECTION REQUEST



Contractor Company	Issued by Contractor	Received by ER	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(KK) Engineering Consulting Office
			Name	Sign	Date/ Serial Number	Time
	Eng. Abdelfattah Eshennawy	Eng. Gaber Ibrahim			02-03-2024	04:00 PM
					ES-M.I.105	
					DD	MM
					YY	MM
					2024	04
					03	00

CODE 1	Station Reference	D1 to S3	Kp XXX Note
CODE 2	Depot Reference	Work Activity	For Kilometer point only Start Km is used
CODE 3	Sub Element of Activity		

Description of Materials		(Fill Layer Stockpile for Soil)	
Location to be Used		From St. (W322+100) to St. (W322+300) (-1.25).	
MAR Approval No		ES M.A.022	
Supplier Name		El Sewey – El Capitn	
Test Requirement		F.D.T(ASTM D 1556)	
Reference Photos		No	
Other		Specification	
EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP		Date	
25-02-2024		Quantity	
Arrival Date		Note	
Sand Cone Test.		NUMBER	
1		8	
2		02/03/2024	
3			
4			

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. SAND CONE		1-F.D.T was carried-out . Attendances of material	
2. لا حقل للملء الكهلي.		engineer for both contractor and GARB Consultant.	
		2-Results report attached and acceptable with project	
		specifications.	
		3-Final approval is subject to above-mentioned	
		comments.	

APPROVAL STATUS		Name		Sign		Date	
Organisation		Eng. Abdelfattah Eshennawy					
Contractor		Eng. Hesham Sabry				3/3/2024	
GARB**		Eng. Ahmed Galal					
Employers Representative		Eng. Gaber Ibrahim					
A-WC							

** Alignment / Bridges/ Culvert Only

02-03-2024

MATERIAL INSPECTION REQUEST



Contractor EGYPT STONE FOR MINING AND SUPPLIES	Company	Issued by	Eng. Abdelattah Eshennawy	Sign	Date/ Serial Number	Time	Designer Company (KK) Engineering Consulting Office
		Received by	Eng. Gaber Ibrahim				
		MIR	W322	EW	CS	02	03
			01	C2	C3	00	04
			MM	YY	MM	DD	00
		02-03-2024		04:00 PM			

CODE-1	51 to 521	Station Reference	Depot Reference	01 to 53	Kp XXX Note
CODE-2		Work Activity			
CODE-3		Sub Element of Activity			

Description of Materials (Fill Layer Stockpile for Soil)		Location to be Used From St. (W322+300) to St. (W322+460) (-0.75).		MAR Approval No ES M.A.022		Supplier Name El Sewey - El Captn		Test Requirement F.D.T(ASTM D 1556)		Reference Photos No		Other	
Item	Description	Unit	Quantity	Arrival Date	Note								
1	Sand Cone Test		7	02/03/2024									
2													
3													
4													


Comments by: Eng. Hesham Sabry (kk)

1. SAND CONE
2. Results report attached and acceptable with project engineer for both contractor and GARB Consultant.
- 3-Final approval is subject to above-mentioned comments.

Comments by: Eng. Gaber Ibrahim

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelattah Eshennawy			
QA/QC	Eng. Hesham Sabry		3/3/2024	A
GARB	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.W.C

* Designer Alignment / Bridges: Culvert Only



STATION	322+400	322+425	322+450	322+475	322+500	322+525	322+550	322+575	322+600
WT. OF WET SOIL	2066	2050	2030	2010	1990	1970	1950	1930	1910
WT. OF INITIAL SAND+CONE	10132	10123	10111	10102	10094	10086	10078	10070	10062
WT. OF RESIDUAL SAND	7010	7000	6990	6980	6970	6960	6950	6940	6930
WT. OF SAND TO FILL CONE+HOLE	3122	3114	3106	3098	3090	3082	3074	3066	3058
WT. OF SAND TO FILL CONE	1141	1134	1126	1118	1110	1102	1094	1086	1078
WT. OF SAND TO FILL HOLE	1981	1973	1965	1957	1949	1941	1933	1925	1917
GROSS VOL. OF HOLE	1329.5	1328.8	1328.1	1327.4	1326.7	1326.0	1325.3	1324.6	1323.9
CONTAINER NO.	1	2	3	4	5	6	7	8	9
WEIGHT OF CAN	56.0	56.0	56.0	56.0	56.0	56.0	56.0	56.0	56.0
WT. OF CAN+WET SOIL	119.5	118.8	118.1	117.4	116.7	116.0	115.3	114.6	113.9
WT. OF CAN+DRY SOIL	110.7	110.0	109.3	108.6	107.9	107.2	106.5	105.8	105.1
WT. OF WATER	8.8	8.8	8.8	8.8	8.8	8.8	8.8	8.8	8.8
WT. OF WET SOIL	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2
WATER CONTENT	7.8	7.8	7.8	7.8	7.8	7.8	7.8	7.8	7.8
DRY UNIT WT. OF SOIL	2.1	2.1	2.1	2.1	2.1	2.1	2.1	2.1	2.1
COMPACTION	96.8	96.8	96.8	96.8	96.8	96.8	96.8	96.8	96.8
REMARKS	accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

**Section - 4 From Wadi El Natroun to Borg Elarab
From Station 322+100 to station 323+450**

MATERIAL INSPECTION REQUEST



Contractor	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(K.K) Engineering Consulting Office																			
	Name	Eng. Abdelfattah Eshennawy		Date/Serial Number	02-03-2024																		
Issued by	Contractor	Eng. Abdelfattah Eshennawy	Sign	Time	04:00 PM																		
						Received by	Eng. Gaber Ibrahim																
ER			MIR	<table border="1"> <tr> <td>W323</td> <td>EW</td> <td>CS</td> <td>02</td> <td>03</td> <td>04</td> </tr> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> </tr> <tr> <td>MM</td> <td>HH</td> <td>MM</td> <td>DD</td> <td>YY</td> <td>MM</td> </tr> </table>		W323	EW	CS	02	03	04	C1	C2	C3	DD	MM	YY	MM	HH	MM	DD	YY	MM
W323	EW	CS	02	03	04																		
C1	C2	C3	DD	MM	YY																		
MM	HH	MM	DD	YY	MM																		


CODE 1	S1 to S21	Station Reference	D1 to S3	Depot Reference	Kp XXX Note
CODE 2					For Kilometer point only Start Km is used
CODE 3					Sub Element of Activity

Description of Materials	(Fill Layer Stockpile for Soil)		Location to be Used	From St. (W323+160) to St. (W323+240) (-2.00).	
	MAR Approval No	ES M.A.021		Supplier Name	EL Sewey - EL Capitn
Test Requirement	F.D.T(ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY GIVECON GROUP	Other	
Reference Photos	No				
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.		2	02/03/2024	
2					
3					
4					

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. SAND CONE 2. تم تطبيق نسبة الخلط المطلوبة.		1-F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.	

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah Eshennawy	SE		
QA/QC*	Eng. Hesham Sabry			
GARB**	Eng. Ahmed Galal		31/3/2024	A
Employers Representative	Eng. Gaber Ibrahim			
Designer	** Alignment / Bridges: Culvert Only			

03.3.2024



مهندس الاستشارة

REMARKS	reflected	reflected	reflected
COMPACTION	93.9	90.6	91.6
DRY UNIT WT. OF SOIL	2.0	2.0	2.0
WATER CONTENT	9.6	6.8	6.2
WT. OF WET SOIL	2.2	2.1	2.1
WT. OF WATER	10.5	7.0	10.0
WT. OF CAN+DRY SOIL	109.3	121.1	127.7
WT. OF CAN+WET SOIL	120.4	128.1	138.2
WEIGHT OF CAN	65.0	64.0	57.0
CONTAINER NO.	#	1	2
GROSS VOL. OF HOLE	ccp	1302.7	1413.4
WT. OF SAND TO FILL HOLE	gms	1941	2106
WT. OF SAND TO FILL CONE	gms	1141	1141
WT. OF SAND TO FILL CONE+HOLE	gms	3082	3247
WT. OF RESIDUAL SAND	gms	7050	7060
WT. OF INITIAL SAND+CONE	gms	10132	10297
WT. OF WET SOIL	gms	2860	2920
STA. & REF. TO CENTER	323+090	323+140	323+160

MDD gm/cm ³	2.106
OMC %	7.30
Sand Density	1.48

Request No. :	ES M.108 REV
Date :	5-Mar-2024
Sample type :	SOIL
Station :	323+040 TO 323+160
Aggregate Source :	EL. Bawey - EL. Caplin
Location :	-2.00

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Nnatrounto Borg Elarab
"From Station 322+100 to station 323+450"



MATERIAL INSPECTION REQUEST



Contractor Company	Name	Sign	Date/Serial Number	Time	Consulting Office	Designer Company	W33	EW	CS	DD	MM	YY	HH	MM
EGYPT STONE FOR MINING AND SUPPLIES	Eng. Abdelkattah Eshennawy		05-03-2024	04:00 PM	(KK) Engineering									
Received by	Eng. Gaber Ibrahim													

CODE 1	S1 to S21	Station Reference	D1 to S3	Report Reference	Work Activity	Sub Element of Activity
CODE 2						
CODE 3						

Kp XXX Note
For Kilometer point only Start Km is used

Description of Materials	(Fill Layer Stockpile for Soil)	
	Location to be Used	From SL (W33+040) to SL (W33+160) (-2.00).
Mar Approval No	ES M.A.020	
Supplier Name	EL Sewey - EL Capitn	
Test Requirement	F.D.T(ASTM D 1556)	
Reference Photos	No	
Item	Description	Unit

1	Sand Cone Test.	Unit	Quantity	Arrival Date	Note
2			3	05/03/2024	
3					
4					

Comments by: Eng. Hesham Sabry (kk)
1. SAND CONE
2. لم يتبقى للمادة المطلوبة.
3. Final approval is subject to above-mentioned specifications.
4. Results report attached and acceptable with project engineer for both contractor and GARB Consultant.
5. 1-F.D.T was carried out. Attendances of material engineer for both contractor and GARB Consultant.

Comments by: Eng. Gaber Ibrahim

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelkattah Eshennawy			
QA/QC	Eng. Hesham Sabry			
GARB	Eng. Ahmed Galal		8/3/2024	A
Employers Representative	Eng. Gaber Ibrahim			A-W.C

05-03-2024

** Alignment / Bridges: Culvert Only





REMARKS	accepted	accepted	accepted	accepted					
COMPACTION	%	99.7	99.8	97.7					
DRY UNIT WT. OF SOIL	gm/cc	2.1	2.1	2.1					
WATER CONTENT	%	9.5	9.5	9.2					
WT. OF WET SOIL	gm	2.3	2.2	2.3					
WT. OF WATER	gm	10.5	7.8	10.5					
WT. OF CAN+DRY SOIL	gm	108.6	121.1	127.7					
WT. OF CAN+WET SOIL	gm	120.4	128.1	138.2					
WEIGHT OF CAN	gm	55.0	54.0	57.0					
CONTAINER NO.	#	1	2	3					
GROSS VOL. OF HOLE	cc	1302.7	1332.9	1096.0					
WT. OF SAND TO FILL HOLE	gm	1941	1985	1633					
WT. OF SAND TO FILL CONE	gm	1141	1141	1141					
WT. OF SAND TO FILL CONE+HOLE	gm	3082	3127	2774					
WT. OF RESIDUAL SAND	gm	7020	7170	7210					
WT. OF INITIAL SAND+CONC	gm	10132	10297	9984					
WT. OF WET SOIL	gm	2948	2920	2900					
STA. & REF. TO CENTER	323+090	323+140	323+160						

MDD gm/cm ³	2.150	OMC %	7.90	Sand Density	1.48
------------------------	-------	-------	------	--------------	------

Request No.:	ES M.109RET-108	Date:	6-Mar-2024	Sample type:	SOIL
--------------	-----------------	-------	------------	--------------	------

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Nhatrout to Borg Elarab
"From Station 322+100 to station 323+450"



MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(KK) Engineering Consulting Office	Time	04:00 PM	Date/Serial Number	03-03-2024	ES-M.L.110	Received by	Eng. Gaber Ibrahim	ER	
	Name	Eng. Abdelfattah Eshennawy											Issued by
Sign		Sign		Time		Date/Serial Number		03-03-2024		Received by		ER	



CODE-1	51 to 521	Station Reference	01 to 53	Depot Reference	Kp XXX Note
CODE-2		Work Activity		Sub Element of Activity	For Kilometer point only Start Km is used

Description of Materials	(Fill Layer Stockpile for Soil)	
Location to be Used	From St. (W322+400) to St. (W322+520) (-Z.00).	
MAR Approval No	ES M.A.022	
Supplier Name	EL Sewey - EL Captn	
Test Requirement	F.D.T(ASTM D 1556)	Specification
Reference Photos	No	Other
Item	Description	Unit
1	Sand Cone Test.	Quantity
2		Arrival Date
3		Note

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1	تم استلام	1	1-F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant.
2	تم تحقيق نسبة الدلائل المطلوبة.	2	2-Results report attached and acceptable with project specifications.
3-Final approval is subject to above-mentioned comments.		3-Final approval is subject to above-mentioned comments.	

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah Eshennawy			
QA/QC *	Eng. Hesham Sabry			
GARB **	Eng. Ahmed Galal		4/3/2024	A
Employers Representative	Eng. Gaber Ibrahim			A.W.C

** Alignment / Bridges: Culvert Only

[illegible]

Request No. :	ES ML110	Station:	222+480 TO 222+520
Date :	4-Mar-2024	Aggregate Source :	EL Sewey - EL Caplin
Sample Type :	SOIL	Location :	-2.00

MDO g/m ³	OMC %	Sand Density
2.144	7.40	1.48

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Nhatrout To Borg Elarab
 "From Station 322+100 to station 323+450





Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(KK) Engineering Consulting Office	Name		Sign			04-03-2024 ES-M.I.111	04:00 PM	Issued by Contractor	Received by ER
				Eng. Abdelfattah Elshennawy		Eng. Gaber Ibrahim						
				W323		EW	CS	04	03	2024	04	00
				01	02	03	04	00	MM	HH	YY	MM

CODE - 1	S1 to S21	01 to S3	Kp XXX Note
CODE - 2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE - 3	Sub Element of Activity		

Description of Materials		(Fill Layer Stockpile for Soil)	
Location to be Used		From St. (W323+340) to St. (W323+450) (-3.00).	
MAR Approval No		ES M.A.022	
Supplier Name		EL Sewey – EL Caplin	
Test Requirement		F.D.T (ASTM D 1556)	
Reference Photos		No	
Other			
Specification		EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY QVECON GROUP	
Quantity		3	
Arrival Date		04/03/2024	
Note			
Item	Description	Unit	Quantity
1	Sand Cone Test.	NUMBER	3
2			
3			
4			

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. SAND CONE		1-F.D.T was carried-out . Attendances of material	
2. تم تحقيق نسبة الرمال المطلوبة.		2-Results report attached and acceptable with project	
		engineer for both contractor and GARB Consultant.	
		3-Final approval is subject to above-mentioned	
		specifications.	
		comments	


APPROVAL STATUS			
Organisation	Name	Sign	Date
Contractor	Eng. Abdelfattah Elshennawy		
QA/QC *	Eng. Hesham Sabry		5/3/2024
GARB**	Eng. Ahmed Galal		
Employers Representative	Eng. Gaber Ibrahim		
		A-MC	

** Designer
Alignment / Bridges: Culvert Only

05.03.2024



مجلس القوارى (المراكمة)



مجلس القوارى


REMARKS	accepted	accepted	accepted
COMPACTION	95.4	95.2	97.9
DRY UNIT WT. OF SOIL	2.0	2.1	2.1
WATER CONTENT	10.3	8.0	8.4
WT. OF WET SOIL	2.2	2.2	2.3
WT. OF WATER	11.3	7.2	10.7
WT. OF CAN+DRY SOIL	108.7	120.9	127.8
WT. OF CAN+WET SOIL	121.0	128.1	138.2
WRIGHT OF CAN	55.0	64.0	67.0
CONTAINER NO.	#	2	3
GROSS VOL. OF HOLE	1294.0	1324.2	1407.2
WT. OF SAND TO FILL HOLE	1928	1973	1620
WT. OF SAND TO FILL CONE	1141	1141	1141
WT. OF SAND TO FILL CONE+HOLE	3069	3114	2761
WT. OF RESIDUAL SAND	7603	7183	7223
WT. OF INITIAL SAND+CONE	10132	10297	9984
WT. OF WET SOIL	2928	2884	2474
STA. & REF. TO CENTER	323+390	323+440	323+450

MDD gm/cm ³	2.144
OMC %	7.40
Sand Density	1.69

Request No. :	ES M.L.111
Date :	5-Mar-2024
Sample type :	SOIL
Station:	323+360 TO 323+450
Aggregate Source :	El Sewey - El Caplin
Location :	-3.00

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Nhatroun To Borg Elarab
"From Station 322+100 to station 323+450"



** Designer
** Alignment / Bridges: Culvert Only

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah Elshennawy			
QA/QC *	Eng. Hesham Sabry		5/3/2024	A
GARB **	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.M.C

APPROVAL STATUS

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. SAND CONE	1. تم استلام	1-F.D.T was carried-out, Attendances of material engineer for both contractor and GARB Consultant.	2- Results report attached and acceptable with project specifications.
2. تم تحقيق نسبة الركام المطلوبة.		3-Final approval is subject to above-mentioned comments.	
Item	Description	Unit	Quantity
1	Sand Cone Test.	NUMBER	1
2			
3			
4			
Description of Materials		(Fill Layer Stockpile for Soil)	
Location to be Used		From St. (W322+480) to St. (W322+520) (-1.75).	
MAR Approval No		ES M.A.022	
Supplier Name		El Sewey - El Capitn	
Test Requirement		F.D.T (ASTM D 1556)	
Reference Photos		No	
Other		Specification	
EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY QIVECON GROUP		Date	
25-02-2024		Arrival Date	
Note		Quantity	
1		04/03/2024	

CODE-1	51 to 521	D1 to 53	Kp XXX Note
CODE-2	Station Reference	Dopet Reference	For Kilometer point only Start Km is used
CODE-3	Sub Element of Activity	Work Activity	

Received by	Eng. Gaber Ibrahim	MIR	W322	EW	CS	04	03	2024	04	00
Issued by	Eng. Abdelfattah Elshennawy		04-03-2024	ES-M.I.112	04:00 PM					
Company	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(KK) Engineering Consulting Office							



MATERIAL
INSPECTION
REQUEST



Contractor	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(K.K) Engineering Consulting Office	Name	Sign	Issued by	Contractor	Received by	ER	Eng. Gaber Ibrahim	MIR	W322										
												C1	C2	C3	C4	C5	C6	C7	C8	C9	C10	
													06-03-2024	04:00 PM	03	04	05	06	07	08	09	10

CODE-1	51 to 521	Station Reference	D1 to 53	Depot Reference	Kp XXX Note	For Kilometer point only Start Km is used
CODE-2						
CODE-3						

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.		8	06/03/2024	
2					
3					
4					


Supplier Name	EL Sewey - El Captn
Test Requirement	F.D.T(ASTM D 1556)
Reference Photos	No
Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Other	

MAK Approval No	ES M.A.023
Supplier Name	EL Sewey - El Captn
Test Requirement	F.D.T(ASTM D 1556)
Reference Photos	No
Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Other	

Description of Materials	(Fill Layer Stockpile for Soil)
Location to be Used	From St. (W322+100) to St. (W322+300) (-1.00).
MAK Approval No	ES M.A.023
Supplier Name	EL Sewey - El Captn
Test Requirement	F.D.T(ASTM D 1556)
Reference Photos	No
Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP
Other	

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. SAND CONE		1-F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant.	
2. تم تنفيذ لاسلكي لاسلكي لاسلكي		2-Results report attached and acceptable with project specifications.	
		3-Final approval is subject to above-mentioned comments.	

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelkattah Elshennawy			
QA/QC *	Eng. Hesham Sabry		7/13/2024	A
GARB **	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A-WC



مجلس الوزراء

STATION	322+100	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF WET SOIL	2908	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF INITIAL SAND+CONE	2908	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF RESIDUAL SAND	2908	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF SAND TO FILL CONE+HOLE	3107	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF SAND TO FILL CONE	3107	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF SAND TO FILL HOLE	1921	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
GROSS VOL. OF HOLE	1208.3	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
CONTAINER NO.	1	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WEIGHT OF CAN	65.0	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF CAN+WET SOIL	119.7	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF CAN+DRY SOIL	109.5	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF WATER	10.3	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WT. OF WET SOIL	109.5	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
WATER CONTENT	9.4	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
DRY UNIT WT. OF SOIL	9.4	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
COMPACTION	95.9	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300
REMARKS	accepted	322+125	322+150	322+175	322+200	322+225	322+250	322+275	322+300

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Natroun To Borg El Arab
"From Station 322+100 to station 323+450"



Organisation	Name	Signature	Date	A-AWC-R
Contractor	Eng. Abdelfattah Eishennawy			
QA/QC *	Eng. Hesham Sabry	<i>Handwritten signature</i>	7/3/2024	R
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			R

Comments by: Eng. Hesham Sabry (kk)	1. تم استلام SAND CONE لم يتم تحقيق نسبة الماء الملائمة.	1-F.D.T was carried-out . Attendances of material engineer for both contractor and GARB Consultant.	2-Results report attached and acceptable with project specifications.	3-Final approval is subject to above-mentioned comments. <i>Retest is Required.</i>
Comments by: Eng. Gaber Ibrahim				

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE-2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-3		Work Activity	Sub Element of Activity

Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(KK) Engineering Consulting Office	Name	Sign	Date/Serial Number	Time	Issued by Contractor	Eng. Abdelfattah Elshennawy		Received by ER	Eng. Gaber Ibrahim	MIR	W322	EW	CS	06	03	2024	00
														C1	C2	C3	DD	MM	YY	HH



Contractor EGYPT STONE FOR MINING AND SUPPLIES	Company (KK) Engineering Consulting Office	Name Eng. Abdelattah Eishennawy	Sign 	Date/Serial Number 07-03-2024 ES-M.115 RET-114 REJ	Time 04:00 PM	Received by Eng. Gaber Ibrahim					
						ER					
Designer Company (KK) Engineering Consulting Office		Date/Serial Number 07-03-2024 ES-M.115 RET-114 REJ		Time 04:00 PM		MM YY DD CS EW W322 MIR 03 2024 07 CS EW W322 MIR					

CC01-1	Station Reference S1 to S21	Depot Reference D1 to S3	Kp XXX Note For Kilometer point only Shift Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.	NUMBER	4	07/03/2024	
2					
3					
4					

Comments by: Eng. Hesham Sabry (kk) 1. SAND CONE 2. لم ينفذ 3. Final approval is subject to above-mentioned specifications. 4. Results report attached and acceptable with project engineer for both contractor and GARB Consultant.		Comments by: Eng. Gaber Ibrahim 1-F.D.T was carried out. Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.	
---	--	---	--

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelattah Eishennawy			
QA/QC *	Eng. Hesham Sabry		9/3/2024	
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim		09-03-2024	AWS

MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(K.K) Engineering Consulting Office	
	Name	Eng. Abdelattah El-Shennawy		Date/Serial Number	10-03-2024 ES-M.I. 117
Issued by	Eng. Abdelattah El-Shennawy	Sign	Time		
Received by	Eng. Gaber Ibrahim	MIR	04:00 PM		
ER			W322 EW CS LO 03 03 MM YY 2024 04 00		

CODE-1	S1 to S21	D1 to S3	Station Reference
CODE-2	Work Activity	Sub Element of Activity	For Kilometer point only Start Km is used
CODE-3	Kg XXX Note		

Description of Materials	(Fill Layer Stockpile for Soil)		
Location to be Used	From St. (W322+460) to St. (W322+520) (-1.5) .		
MAR Approval No	ES M.A.023	Date	02-03-2024
Supplier Name	EL Sewey - El Caplin	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY GIVECON GROUP
Test Requirement	PLT DIN 18134	Other	
Reference Photos	No	Quantity	1
Item	Description	Unit	Arrival Date
1	Plate load test		10/03/2024
2		NUMBER	Note
3			
4			

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1- تم إجراء اختبار P.L.T بملامحة على سطح. 2- تم تحقيق النتائج المطلوبة لملامحة المواد المستخدمة.		1-P.L.T was carried-out by CEL Lab. Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.	

Organisation	Name	Sign	Date
Contractor	Eng. Abdelattah El-Shennawy		
QA/QC *	Eng. Hesham Sabry		
GARB **	Eng. Ahmed Galal		
Employers Representative	Eng. Gaber Ibrahim		
Designer		11-05-2024	

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 %, 25 %, and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads

Test Procedure

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton
8. Calibration certificates are attached

Apparatus

According to the above mentioned subject the test performed as follows:-

Dear Gentleman,

Project	: Electric Express Train, Al Ain Sukhna to Marsa Matruh Priority Sector (4)
Subject	: Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements
Test Location	: Station (322+460 to 322+520)
Test Date	: 10/03/2024
Report Date	: 11/03/2024
Type of soil	: ---
Test level	: Middle embankment (-1.5) .
Report No.	: 10

Company : Egypt Stone

Report

- Report**
1. Evaluation and representation of results
 2. Load Settlement curve
 3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate - Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Job Requirement : $E_{v2} > (40 \text{ MPa})$

Item		Descriptions	
- Type of bedding material below the plate		Natural Soil	
- Weather condition		Partly Sunny	
- Plate Diameter (mm)		600	
- date of measurement		10/03/2024	
- Unusual observation made during test		NO	
- Description of the soil conditions below the plate after testing		No deformation	

Evaluation and representation of results

Test No.	Station	First Cycle	Second Cycle	E_{v2}/E_{v1} Ratio
		E_{v1} (MPa)	E_{v2} (MPa)	
1	322+490	87	162	1.9

Signature / *Khaled*
CEL
719-501-507
27367231 - 27363093
Zamalek, Cairo.

Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sokhna to Marsa Matruh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 10/03/2024
report date : 11/03/2024
Location : Station 322+490
Test No. : 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet


Loading Stage (1)

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	20.00	0.00
1	0.42	19.62	0.38	19.79	0.21	19.89	0.11	19.23	0.23
2	0.83	19.21	0.79	19.57	0.43	19.79	0.21	19.54	0.69
3	1.25	18.91	1.08	19.33	0.67	19.68	0.32	19.39	1.08
4	1.67	18.64	1.38	19.11	0.89	19.54	0.46	19.23	1.28
5	2.08	18.45	1.55	18.92	1.08	19.39	0.61	19.07	1.50
6	2.50	18.21	1.79	18.72	1.28	19.23	0.77	18.80	1.78

Loading	Stress Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
1	2.50	18.21	1.79	18.72	1.28	19.23	0.77	1.28
2	1.25	18.32	1.08	18.93	1.07	19.27	0.73	1.16
3	0.625	18.50	1.50	19.00	1.00	19.43	0.57	1.02
4	0.01	18.98	1.02	19.53	0.97	19.67	0.33	0.67

Loading Stage (2)

Loading	Stress	Kg/cm ²	Dial 1		Dial 2		Dial 3		Average
			Settlement	mm	Settlement	mm	Settlement	mm	
0	0.42	18.84	1.16	19.22	0.78	19.65	0.35	0.76	
1	0.83	18.67	1.33	19.10	0.90	19.57	0.43	0.88	
2	1.25	18.54	1.46	19.00	1.00	19.47	0.53	1.00	
3	1.67	18.41	1.59	18.88	1.12	19.37	0.63	1.11	
4	2.08	18.29	1.71	18.77	1.23	19.28	0.72	1.22	




3 El Malek El Afdal Street
Zamalek, Cairo
Tel. & Fax : 27367231 - 27363093

مكتب استشارات الهندسة
البحر - القاهرة
www.cel-egypt.com
٢٧٣٦٣٠٩٣ - ٢٧٣٦٧٢٣١ : هاتف

Company Name: Egypt Stone company
Project: Electric Express Train, Al Ahi Solihia to Marsa Matruh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date: 10/01/2024
Report Date: 11/02/2024
Location: Station 322+490
Test No: 001

Nonrepulsive Static Plate Load Tests of Soils
DIN 18134



Load (T)	0	1	2	3	4
Stage (kg)	0	7065	14130	21195	28260
Stress (kg/cm²)	0.00	1.25	2.50	3.75	5.00
Settlement (mm)	0	0.02	0.04	0.06	0.08

Load (T)	0	1	2	3	4	5	6
Stage (kg)	0	1166.92	2333.84	3500.76	4667.68	5834.60	7001.52
Stress (kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.23	0.48	0.69	0.90	1.08	1.28

$E_{V2/EV1} = 1.9$

Load (Z)	0	1	2	3	4	5
Stage (kg)	0	1166.92	2333.84	3500.76	4667.68	5834.60
Stress (kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.07	0.76	0.89	1.00	1.11	1.22

D (mm)	600
E _{V2} (MPa) = $(0.75 \cdot D^2) / (16 \cdot S)$	0.80
S1 (mm) = 0.80	0.80
S2 (mm) = 1.13	1.13
S5 = 0.27	0.27



3 El Malek El Ahdal Street
Zamalek, Cairo
Tel & Fax : 27367231 - 27363093



شركة الاسمنت البلادي
القاهرة - الجيزة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Contractor Company	Name	Sign	Date/Serial Number	Time	Designing Office	(KK) Engineering	Received by	Eng. Gaber Ibrahim	MIR	W322	EW	CS	06	03	2024	04	00
										06-03-2024	04:00 PM						


CODE-1	52 to 521	Station Reference	D1 to 53	Depot Reference	Kp XXX Note
CODE-2					For Kilometer point only Start Km is used
CODE-3					Sub Element of Activity

Description of Materials	(Fill Layer Stockpile for Soil)
Location to be Used	From St. (W322+300) to St. (W322+460) (-0.50).
MAR Approval No	ES M.A.023
Supplier Name	EL Sewey - EL Capin
Test Requirement	F.D.T (ASTM D 1556)
Reference Photos	No
Item	Description
1	Sand Cone Test.
2	
3	
4	

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1	تم إجراء الاختبار	1	F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant.
2	تم تدقيق النتائج	2	Results report attached and acceptable with project specifications.
		3	Final approval is subject to above-mentioned comments.

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah Eishennawy			
QA/QC *	Eng. Hesham Sabry		7/13/2024	A
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.N.C

** Alignment / Bridges: Culvert Only



STA. & REF. TO CENTER	WT. OF WET SOIL	WT. OF INITIAL SAND+CORE	WT. OF RESIDUAL SAND	WT. OF SAND TO FILL CONE+HOLE	WT. OF SAND TO FILL CONE	WT. OF SAND TO FILL HOLE	GROSS VOL. OF HOLE	CONTAINER NO.	WEIGHT OF CAN	WT. OF CAN+WET SOIL	WT. OF CAN+DRY SOIL	WT. OF WATER	WT. OF WET SOIL	WATER CONTENT	DRY UNIT WT. OF SOIL	COMPACTION	REMARKS
322+326	2880	10132	7067	3065	1141	1824	1291.3	4	55.6	120.1	110.4	9.7	2.2	8.8	2.1	95.7	%
322+360	2887	10297	7217	2767	1141	1879	1328.2	2	64.0	128.1	126.2	10.0	2.2	8.3	2.1	96.3	accepted
322+375	2650	9984	7622	2771	1141	1630	1094.0	3	65.0	123.0	113.5	9.5	2.3	7.8	2.1	96.9	accepted
322+400	2470	10293	7597	2836	1141	1696	1137.6	5	66.0	104.0	124.4	9.8	2.2	6.4	2.1	97.0	accepted
322+425	2520	10123	7597	2814	1141	1673	1122.8	6	60.0	132.0	126.6	9.6	2.1	7.7	2.0	96.7	accepted
322+450	2460	10111	7597	2814	1141	1619	1086.6	7	67.0	136.0	126.4	8.6	2.2	6.8	2.1	96.8	accepted

MDD g/cm ³	OMC %	Sand Density
2.149	7.11	1.49

Request No.:	ES M.118	Date:	9-Mar-2024	Sample type:	SOIL
Station: 322-300 Signature Source: EL Seaway - EL Capitan Location: -0.50					

Density of Soil in-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Nnatrout to Borg Elarab
 ..From Station 322+100 to station 323+450



(BARD)
 1970-1971
 1972-1973



MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(KK) Engineering Consulting Office						
	Name			Date/Serial Number						
Issued by	Eng. Abdelfattah Elshennawy	Sign	06-03-2024		04:00 PM					
	Eng. Gaber Ibrahim		ES-M.I.119							
Received by	Eng. Gaber Ibrahim	MIR	W323	EW	CS	06	03	2024	04	00

CODE-1	51 to 521	Depot Reference	D1 to 35	Work Activity	Sub Element of Activity
CODE-2		Station Reference			
CODE-3					

Kp XXX Note For Kilometer point only Start Km is used

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.				
2				06/03/2024	
3					
4					
Comments by: Eng. Hesham Sabry (kk) 1. SAND CONE 2. لم يحق لاسية الكونك 3. Final approval is subject to above-mentioned specifications. 4. Results report attached and acceptable with project engineer for both contractor and GARB Consultant. 5. 1-F.D.T was carried-out, Attendances of material Comments by: Eng. Gaber Ibrahim					
Test Requirement	F.D.T (ASTM D 1556)				
Supplier Name	EL Sewey - EL Capitin				
MAR Approval No	ES M.A.023				
Location to be Used	From SL (W323+340) to SL (W323+450) (-2.50).				
Description of Materials	(Fill Layer Stockpile for Soil)				
Reference Photos	No				
Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP				
Other					

APPROVAL STATUS	
Organisation Name Eng. Abdelfattah Elshennawy Sign Date A-AWC-R	Comments by: Eng. Hesham Sabry (kk) 1. SAND CONE 2. لم يحق لاسية الكونك 3. Final approval is subject to above-mentioned specifications. 4. Results report attached and acceptable with project engineer for both contractor and GARB Consultant. 5. 1-F.D.T was carried-out, Attendances of material Comments by: Eng. Gaber Ibrahim

Employers Representative	Eng. Gaber Ibrahim	07-05-2024 AWC
GARB**	Eng. Ahmed Galal	
QA/QC *	Eng. Hesham Sabry	7/3/2024
Contractor	Eng. Abdelfattah Elshennawy	
Organisation Name	Eng. Abdelfattah Elshennawy	
Sign		
Date		
Organisation	Eng. Abdelfattah Elshennawy	



REMARKS									
accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted
95.7	95.2	97.3	96.9	95.8					
2.1	2.1	2.1	2.1	2.1					
9.4	9.1	8.5	8.2	8.4					
2.3	2.2	2.3	2.3	2.2					
10.3	7.5	10.8	10.3	10.4					
109.5	120.8	127.4	112.7	123.8					
118.9	128.1	138.2	123.0	134.0					
55.0	64.0	57.0	55.0	55.0					
1	2	3	4	5					
1203.1	1300.0	1063.1	1065.8	1109.4					
582	1937	1584	1588	1633					
1141	1141	1141	1141	1141					
3023	3078	2726	2729	2734					
7109	7219	7209	7064	7339					
10133	10297	9984	10293	10123					
2842	2880	2412	2423	2473					
323+365	323+390	323+415	323+440	323+450					
STA. & REF. TO CENTER									
WT. OF WET SOIL									
WT. OF INITIAL SAND+CONE									
WT. OF RESIDUAL SAND									
WT. OF SAND TO FILL CONE+HOLE									
WT. OF SAND TO FILL CONE									
WT. OF SAND TO FILL HOLE									
GROSS VOL. OF HOLE									
CONTAINER NO.									
WEIGHT OF CAN									
WT. OF CAN+WET SOIL									
WT. OF CAN+DRY SOIL									
WT. OF WATER									
WT. OF WET SOIL									
WATER CONTENT									
DRY UNIT WT. OF SOIL									
COMPACTION									

Request No.: ES M.1119
Date: 9-Mar-2024
Sample type: SOIL

Station: 323+450 TO 323+450
Aggregate source: EL Saway - EL Caplin
Location: -2.50

MDD gm/cm³: 2.148
OMC %: 7.11
Sand Density: 1.69

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)

Section - 4 From Wadi El Natroun To Borg Elarab
"From Station 322+100 to station 323+450"

EGYPT STONE ENGINEERING CONSULTING OFFICE
KK
EGYPT STONE
CVS 2024
EGYPT STONE

MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(KK) Engineering Consulting Office	
	Name	Eng. Abdelfattah Eshennawy		Date/Serial Number	07-03-2024
Issued by	Eng. Abdelfattah Eshennawy		Date/Serial Number	07-03-2024	04:00 PM
Received by	Eng. Gaber Ibrahim		Date/Serial Number	07-03-2024	04:00 PM

CODE-1	51 to 521	Station Reference	D1 to S3	Depot Reference	Kp XXX Note
CODE-2				Work Activity	For Kilometer point only Start Km is used
CODE-3				Sub Element of Activity	

Description of Materials	(Fill Layer Stockpile for Soil)				
Location to be Used	From St. (W323+040) to St. (W323+240) (-1.75).				
MAR Approval No	ES M.A.024				
Supplier Name	EL Sewey - EL Capta				
Test Requirement	F.D.T (ASTM D 1556)				
Reference Photos	No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.		4	07/03/2024	

Comments by: Eng. Hesham Sabry (kk)					
1. SAND CONE					
2. لم يحقق نسبة الرطبة المطلوبة.					
3-Final approval is subject to above-mentioned comments.					
Comments by: Eng. Gaber Ibrahim					
1-F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant.					
2-Results report attached and acceptable with project specifications.					
3-Final approval is subject to above-mentioned comments.					

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah Eshennawy			
QA/QC *	Eng. Hesham Sabry			
GARB **	Eng. Ahmed Galal		9/13/2024	A
Employers Representative	Eng. Gaber Ibrahim			AWC

** Alignment / Bridges: Culvert Only



Request No.:	ES MT-120	9-Mar-2024	SOIL
Date:			
Sample type:			

Stations:	323+040	TO	323+240
Aggregate Source:	EL. Seaway - EL Caplin		
Location:	-1.75		

MDD gm/cm ³	OMC %	Sand Density
2.141	7.84	1.48

323+090	323+140	323+190	323+240
---------	---------	---------	---------

STA. & REF. TO CENTER

Density of Soil In-Place By the Sand-Cone Method(ASTM D1556)	ES ML120	Geotechnical
--	----------	--------------

Section - 4 From Wadi El Nhatrout to Borg Elarab
"From Station 322+100 to station 323+450



(GABH)
 ১৯৭৬ : ১৯৭৭
 ১৯৭৮ : ১৯৭৯



1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

