

مقايضة ختامية

بخصوص :- اعمال الجسر القريب والاعمال الصناعية لمشروع الفطار
الكهربائي السريع بطول ٣ كم اتجاه الضبعة
مقاوله :- منصور على حسن

بمناسبة انتهاء الاعمال الخاصة بالعملية عالية وعمل المستخلص الختامي
طبقا للكميات المنفذه على الطبيعة فقد تم اعداد المقايضة الختامية المرفقه لكافة
بنود العملية باجمالى مبلغ ٢٠٠٠٠٠٠٠٠ جنيهه (فقط وقدره عشرون مليون جنيهه لا غير)

مدير عام المشروعات

مهندس / المشرف على تنفيذ العملية

الاسم / محمد حسن فاضل

الاسم / ابراهيم الله اظنان

ع

ع

رئيس الادارة المركزية

منطقة غرب الدلتا

(بالإسكندرية/ مرمى مطروح)

عميد مهندس / " هانى محمد محمود طه "



مركز الإستشارات الهندسية
للتنفيذ والتوريد
(الخارجية)



مشروع القطار الكهربائي فائق السرعة قطاع (العلمين - فوكة)

المقايضة الختامية لبنود الاعمال تنفيذ شركة منصور علي حسن منصور

للقطاع من المحطة 415+600 الى 418+600 إتجاه الضبعة

رقم البند	بيان الأصل	الوحدة	الكمية	القيمة	الإجمالي
3	أعمال الردم				
3-1	ردم الكعب اسفل توريد وتشغيل التربة معالجة للردم و مطابقة لمواصفات وتشغيل واستخدام آلات التصوية بسداد لا يزيد عن 50 سم حتى مائوب 2 متر وسداد لا يزيد عن 25 سم لامتداد المصبوب للتصميم لتشكيل الجسر والاكشاف (تربة تحمل كاليفورنيا لا تقل عن 15%) و ردها بالمادة الاصولية للوصول الى اسيادة الرطوبة المطلوبة والتمك الجيد بالبراميات للوصول الى اسيادة 95% جافة (95% من الكثافة الجافة القصوى) ويتم التفويض طبقا للمواصفات التصميمية والمطابقة للمواصفات القياسية المصرية والبراميات المتبعة واليد يوضع مشحولات طبقا لاسسول الصناعة ومواصفات الهيئة العامة للتركي و التعليمات المهندس المشرف على حدة طلب جهاز الإشراف زيادة اسيادة التربة عن 95% بصيب زيادة 1 جنية على زيادة اسيادة التربة لكل 1 % مسافة التقل حتى 2 كم ويتم احتساب عبارة 1.3 جنيه لكل 1 كم بزيادة بالصفر يشمل قيمة المادة المحمورة	3م	31,901.82	90.00	2,871,164
	عبارة مسافة التقل 153 كم	3م	31,901.82	226.50	7,225,762
	عبارة تحميل رسوم التكلفة والموالين طبقا لتكلفة الشركة الوطنية	3م	31,901.82	13.00	414,724
5	طبقات الاساس				
5-1	بشمل الكعب اسفل توريد وفرش طبقة تاسيس (prepared Subgrade) من الاجمار الصلبة المخرجة لتاج تكسور الكسرات والمطابقة للمواصفات والقياس حجم الكميات 100 مم والا يزيد اسيادة التربة من داخل 200 عن 12% و التدرج الوارد بالانكسارات الخاصة بالمشروع لا تقل اسيادة تحمل كاليفورنيا عن 25% و الا يزيد اسيادة التربة بجهاز اوس الجولوس عن 30% و الا يزيد الانكسار عن 15% و الا يقل معامل المرونة (EV2) من تربة لوج التصلب عن 80 ميجاباسكال و يتم فردا على طبقتين باستخدام آلات التصوية الجادة على ان لا يزيد سداد الطبقة بعد اتمام العمل عن 25 سم و ردها بالمادة الاصولية للوصول الى اسيادة الرطوبة المطلوبة والتمك الجيد للبراميات للوصول الى اسيادة 95% جافة (95% من الكثافة الجافة القصوى) ويتم التفويض طبقا للمواصفات والمطابقة للمواصفات القياسية المصرية والبراميات المتبعة واليد يوضع مشحولات طبقا لاسسول الصناعة ومواصفات الهيئة العامة للتركي و التعليمات المهندس المشرف مسافة التقل لا تقل عن 20 كم يتم احتساب عبارة 1.3 جنيه لكل 1 كم بزيادة او التخصن	3م	14,806.90	121.8	1803480.42
	قيمة المادة المحمورة بشملها	3م	14,806.90	161	2383910.9
	عبارة مسافة التقل 130 كم	3م	14,806.90	143	2117386.7
	عبارة تحميل رسوم التكلفة والموالين طبقا لتكلفة الشركة الوطنية	3م	14,806.90	25	370172.5
5-2	بشمل الكعب اسفل توريد وفرش طبقة تاسيس من الاجمار الصلبة المخرجة لتاج تكسور الكسرات والمطابقة للمواصفات والقياس حجم الكميات ما بين 31.5 سم الى 40 سم والا يزيد اسيادة التربة من داخل 200 عن 5% و التدرج الوارد بالانكسارات الخاصة بالمشروع لا تقل اسيادة تحمل كاليفورنيا عن 80% و الا يقل معامل المرونة (EV2) من تربة لوج التصلب عن 120 ميجاباسكال و الا يزيد اسيادة التربة بجهاز اوس الجولوس عن 30% و الا يزيد الانكسار عن 15% و يتم فردا على طبقتين باستخدام آلات التصوية الجادة على ان لا يزيد سداد الطبقة بعد اتمام العمل عن 20 سم و ردها بالمادة الاصولية للوصول الى اسيادة الرطوبة المطلوبة والتمك الجيد للبراميات للوصول الى اسيادة 95% جافة (95% من الكثافة الجافة القصوى) ويتم التفويض طبقا للمواصفات والمطابقة للمواصفات القياسية المصرية والبراميات المتبعة واليد يوضع مشحولات طبقا لاسسول الصناعة ومواصفات الهيئة العامة للتركي و التعليمات المهندس المشرف مسافة التقل لا تقل عن 20 كم يتم احتساب عبارة 1.3 جنيه لكل 1 كم بزيادة او التخصن	3م	6,000.00	125.90	755,400
	قيمة المادة المحمورة بشملها	3م	6,000.00	175.00	1,050,000
	عبارة مسافة التقل 130 كم	3م	6,000.00	143.00	858,000
	عبارة تحميل رسوم التكلفة والموالين طبقا لتكلفة الشركة الوطنية	3م	6,000.00	25.00	150,000
	الإجمالي				20,000,000

(عشرون مليون جنيهًا لا غير)

مدير عام المشروعات
م / محمد حسني فؤاد

مدير المشروع
م / مصطفى

مدير المشروع الاستشاري
م / مصطفى

مدير المشروع
م / منصور علي حسن منصور
٤١٦٠٢٨
٧٣٠ = ٥١٤

بموجب
رئيس الإدارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عبد مهندس /
هاني محمد محمود طه

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (1-3) أعمال توريد وتشغيل اتربة صالحة للردم

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 31,901.82 م

الكمية	بيان الاعمال
31,100.00	مستخلص جاري 3
801.82	كميات لم تدرج في المستخلص السابق
801.82	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
31,901.82	الاجمالي الكلي (م ³)

مهندس الهيئة

م. / ابراهيم القنناوى

مهندس الاستشاري

مكتب د/ سعد الجيوشي

م/ مصطفى نجم -

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م / محمود ايوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (1-3) علاوة مسافة النقل 153 كم

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 31,901.82 م 3

بيان الاعمال	الكمية
مستخلص جاري 3	31,100.00
كميات لم تدرج في المستخلص السابق	801.82
اجمالي الكميات خلال فترة المستخلص الحالية (م ³)	801.82
الاجمالي الكلي (م ³)	31,901.82

مهندس الهيئة
م / إبراهيم الجنائى

مهندس الاستشاري
مكتب د/ سعد الجيوشي
م/ مصطفى نجم

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمود ايوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (1-3) علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 31,901.82 م³

الكمية	بيان الاعمال
31,100.00	مستخلص جاري 3
801.82	كميات لم تدرج في المستخلص السابق
801.82	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
31,901.82	الاجمالي الكلي (م ³)

مهندس الهيئة

م / إبراهيم الجناوى

مهندس الاستشاري

مكتب د/سعد الجبوشي

م/مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م / محمود ايوب

الهيئة العامة
للطرق والكبارى
(GARB)



قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (1-5) أعمال توريد وفرش طبقة تأسيس (PREPARED SUBGRADE)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 14,806.90 م³

بيان الاعمال	الكمية
مستخلص جاري 3	14,000.00
كميات لم تدرج في المستخلص السابق	806.90
اجمالي الكميات خلال فترة المستخلص الحالية (م ³)	806.90
الاجمالي الكلي (م ³)	14,806.90

مهندس الهيئة

م / إبراهيم العنوي

مهندس الاستشاري

مكتب د/سعد الجيوشي

م/مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م / محمود ايوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (1-5) علاوة تحصيل رسوم الكارثة والموازين طبقا للائحة الشركة الوطنية
(PREPARED SUBGRADE)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 14,806.90 م³

الكمية	بيان الاعمال
14,000.00	مستخلص جاري 3
806.90	كميات لم تدرج في المستخلص السابق
806.90	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
14,806.90	الاجمالي الكلي (م ³)

مهندس الاستشاري

مهندس الاستشاري

مهندس الهيئة

مكتب د/سعد الجيوشي

مكتب XYZ

مهندس الشركة

م / إبراهيم الحناوى

م/مصطفى نجم

م / محمد خليل

م / محمود ايوب



الهيئة العامة
للطرق والكباري
(GARB)



قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (1-5) علاوة مسافة النقل 130 كم (PREPARED SUBGRADE)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 14,806.90 م³

الكمية		بيان الاعمال
14,000.00		مستخلص جاري 3
806.90		كميات لم تدرج في المستخلص السابق
806.90	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)	
14,806.90	الاجمالي الكلي (م ³)	

مهندس الهيئة
م/إيهاب الحناوى

مهندس الاستشاري
مكتب د/سعد الجيوشي
م/مصطفى نجم

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمود أيوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة - العاصمة الادارية - العلمين - مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (2-5) قيمة المادة المحجرية بمشتملاتها (PREPARED SUBGRADE)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 14,806.90 م³

الكمية	بيان الاعمال
14,000.00	مستخلص جاري 3
806.90	كميات لم تدرج في المستخلص السابق
806.90	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
14,806.90	الاجمالي الكلي (م ³)

مهندس الهيئة

م / إبراهيم الحناوى

مهندس الاستشاري

مكتب د/ سعد الجيوشي

م / مصطفى نجم

مهندس الاستشاري

مكتب XYZ

م / محمد خليل

مهندس الشركة

م / محمود ايوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (2-5) أعمال توريد وفرش طبقة تأسيس (SUBBALLAST)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 6,000.00 م³

الكمية	بيان الاعمال
5,800.00	مستخلص جاري 3
200.00	كميات لم تدرج في المستخلص السابق
200.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
6,000.00	الاجمالي الكلي (م ³)

مهندس الهيئة
م / إبراهيم الختومي

مهندس الاستشاري
مكتب د/ سعد الجيوشي
م / مصطفى نجم

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمود أيوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (2-5) علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية (SUBBALLAST)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 6,000.00 م 3

الكمية	بيان الاعمال
5,800.00	مستخلص جاري 3
200.00	كميات لم تدرج في المستخلص السابق
200.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
6,000.00	الاجمالي الكلي (م ³)

مهندس الهيئة
م / إبراهيم العناني

مهندس الاستشاري
مكتب د/سعد الجيوشي
م/مصطفى نجم

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمود أيوب

الهيئة العامة
للطرق و الكبارى
(GARB)



قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الضبعة .

رقم البند و بيانه : (2-5) علاوة مسافة النقل 130 كم (SUBBALLST)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 6,000.00 م³

الكمية	بيان الاعمال
5,800.00	مستخلص جاري 3
200.00	كميات لم تدرج في المستخلص السابق
200.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
6,000.00	الاجمالي الكلي (م ³)

مهندس الهيئة
م / ابراهيم كحلوي

مهندس الاستشاري
مكتب د/سعد الجبوشي
م/مصطفى نجم

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمود ايوب

قائمة الكميات الواردة بالمستخلص ختامي (3)

مشروع : القطار الكهربائي السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع غرب النيل في المسافة من الكم 415,600 الى الكم 418,600 بطول 3 كيلو متر اتجاه الطريق الساحلي .

رقم البند و بيانه : (2-5) قيمة المادة المحجيرة بمشتملاتها (SUBBALLST)

تنفيذ : شركة منصور علي حسن منصور

مقدار العمل السابق : 6,000.00 م 3

الكمية	بيان الاعمال
5,800.00	مستخلص جاري 3
200.00	كميات لم تدرج في المستخلص السابق
200.00	اجمالي الكميات خلال فترة المستخلص الحالية (م ³)
6,000.00	الاجمالي الكلي (م ³)

مهندس الهيئة
م / اياد فهد الحناوي

مهندس الاستشاري
مكتب د/سعد الجيوشي
م/مصطفى نجم

مهندس الاستشاري
مكتب XYZ
م / محمد خليل

مهندس الشركة
م / محمود ليوب

محضر استلام ابتدائي

لعملية: أعمال الجسر الترابي لمشروع القطار الكهربائي السريع (قطاع غرب النيل_قطاع برج العرب/العلمين)

لتنفيذ المسافة من الكم ٦٠٠+١٥ إلى الكم ٦٠٠+١٨ اتجاه الضبعة

تنفيذ شركة :- منصور علي حسن منصور

اشراف : المنطقة الخامسة غرب الدلتا (الإسكندرية_ مطروح)

استشاري الهيئة للمشروع : سجاك (د سعد الجيوشي)

انه في يوم الاحد الموافق ٢٤/٠٣/٢٠٢٤ وبناءً على قرار السيد العميد مهندس/رئيس الإدارة المركزية

لمنطقة غرب الدلتا رقم (١٢١) بتاريخ ١٤/٠٩/٢٠٢٢ والخاص بأعمال الاستلام الابتدائي للأعمال عليه.

فقد اجتمعت اللجنة المشكلة من كلاً من :-

(١) المهندس/ محمد حسني فياض	مدير عام المشروعات بالمنطقة	(رئيساً)
(٢) المهندس/إبراهيم الحناوي	مدير مشروع القطاع من المنطقة	(عضواً)
(٣) المهندس/عبدالله عبدالمحسن	معمل المنطقة المشرفة	(عضواً)
(٤) المهندس / مصطفى نجم	مكتب: سجاك (د سعد الجيوشي) استشاري الهيئة	(عضواً)
(٥) المهندس/محمد خليل	مكتب (اكس واي زد) استشاري المساحة بالمشروع	(عضواً)
(٦) المهندس/محمود ايوب	شركة منصور علي حسن	(عضواً)

وقد بدأت اللجنة أعمالها بالإطلاع على ملف العملية وكراسة الشروط والمواصفات وعقد العملية ثم انتقلت اللجنة على الطبيعة للمرور على الأعمال المنفذة ومعاينتها ظاهرياً وتم أخذ عينات أترية من الجسر لإجراء التجارب اللازمة عليها بمعمل المنطقة وتحديد نسبة الحبيود وقد أسفر الفحص والمعاينة الظاهرية عن التالي:-

الأعمال المنفذة والمطلوب تسليمها أعمال الأترية لتشكيل مسار الجسر الترابي

أولاً:- حالة السطح العلوي للجسر المنفذ:-

الأعمال مقبولة بصفة عامة وتم التأكد من الوصول للمناسيب وتحقيق الميول الجانبية للقطاع

توصيات اللجنة :-

- (١) علي مندوب معمل المنطقة تحديد مدي الحيود بالعينات عن المواصفة العامة للمشروع وتحديد قيمة الخصم .
 - (٢) علي السادة استشاري القطاع (سجك (د سعد الجيوشي)) مراجعة الحصر والتأكد من الكميات المنفذة طبقاً لطلبات الاستلام وموافقة اللجنة بالكميات والتجارب التي أجريت علي الأعمال أثناء التنفيذ.
 - (٣) قام مندوب استشاري المساحة بالتأكد علي المناسيب المنفذة طبقاً للتصميم المعتمد.
 - (٤) علي استشاري القطاع (سجك (د سعد الجيوشي)) متابعة سلوك الأعمال خلال فترة الضمان وإبلاغ الشركة بأي عيوب تظهر لأصلاحها فوراً.
- وعليه تري اللجنة قبول الأعمال حيث لا يوجد ما يعيق الاستلام الابتدائي للأعمال عاليه ويعتبر تاريخ المحضر هو تاريخ النهو الفعلي وبدء فترة الضمان للأعمال.
- وعلي ذلك جري التوقيع.

التوقيعات :-

(٦) Sub

(٥) محمد جليل

(٤) محمد

(٣) محمد

(٢) محمد

(١) محمد

رئيس الإدارة المركزية

منطقة غرب المنيا

الاستشارية - مرسى مطروح

عميد - مهتمين //

" هاني محمد محمود طه "

٢٠٢٤
١٠/٨

التقييم الفني

**** لمشروع الجسر الترابي لمشروع القطار الكهربائي السريع (قطاع العلمين - فوكة)**

تنفيذ المسافة من الكم ٤١٥+٦٠٠ إلى ٤١٨+٦٠٠ بطول ٣ كم إتجاه الضبعة

(قطاع العلمين - فوكة)

**** تنفيذ : شركة منصور علي حسن منصور**

**** إشراف : المنطقة الخامسة - قطاع غرب الدلتا**

الحسابات المالية ومفصل التقييم وقيمة خصومات

مشروع الجسر الترابي لمشروع القطار الكهربائي السريع (قطاع العلمين - فوكة)

تنفيذ المسافة من الكم ٤١٥+٦٠٠ إلى ٤١٨+٦٠٠ بطول ٣ كم إتجاه الضبعة

(قطاع العلمين - فوكة)

تنفيذ : شركة منصور علي حسن منصور

إشراف : المنطقة الخامسة - قطاع غرب الدلتا

أنه في يوم الاحد الموافق ٢٠٢٤/٠٣/٢٤ وبناء علي القرار الإداري رقم (١٢١) بتاريخ ٢٠٢٢/٠٩/١٤ الصادر من السيد العميد المهندس / رئيس الإدارة المركزية -منطقة غرب الدلتا ومحضر الاستلام الابتدائي للعملية المؤرخ في ٢٠٢٢/١٠/٣٠ تم عمل التقييم الفني للعملية عاليه وقد اجتمعت اللجنة المشكلة من كلاً من :-

١- السيد المهندس / محمد حسني فياض	(مدير عام مشروعات الهيئة)	رئيساً
٢- السيد المهندس / إبراهيم عبدالله الحناوي	(ممثل الهيئة)	عضواً
٣- السيد المهندس / عبدالله عبدالمحسن	(معمل المنطقة المشرفة)	عضواً
٤- السيد المهندس / مصطفى نجم	(مكتب دكتور/ سعد الجيوشي استشاري الهيئة)	عضواً



عضواً (مكتب XYZ استشاري المساحة للمشروع)
عضواً (شركة منصور علي حسن منصور)

٥- السيد المهندس / محمد خليل
٦- السيد المهندس / محمود أيوب

وبعد الاطلاع علي محضر الإستلام الابتدائي للعملية وملفات التجارب المعملية تم حساب الخصومات المالية وجاءت كالآتي :-

- الخصم علي طبقة الاتربة : لا يوجد خصم
- الخصم علي اختبارات الدمك بطبقة التربة : لا يوجد خصم
- الخصم علي النقص في السمك لطبقة الاتربة : لا يوجد خصم
- الخصم طبقاً لمحضر الاستلام الابتدائي :-
من الفحص البصري :
- خصم علي سطح الطريق : $١٢٠,٠٠٠ = ٢٠,٠٠٠,٠٠٠ \times ٠,٠٠٦$ جنيهاً
- خصم علي اختبارات التصنيف والتدرج وال CBR لطبقة الاتربة : لا يوجد خصم
- القيمة المالية للخصم للجنة الاستلام الابتدائي : ١٢٠,٠٠٠ جنيهاً
(مائة وعشرون ألف جنيهاً لا غير)

التوقيعات :

٦- طارق

٥- محمد خليل

٤-

٣-

٢-

١-

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

سيد - مهندس /

" هاني محمد محمود طه "

نموذج رقم ٢



بشأن : حصر المواد المحجّرة الواردة بالمستخلص

القيد : / / ٢٠٢٣ المنطقة

التاريخ / / ٢٠٢٣

إلى السيد المهندس / رئيس قطاع الطرق والنقل

تحية طيبة وبعد ،،،

نتشرف بان نرفق طيبة المستخلص الختامي الخاص بعملية
(اعمال الجسر الترابي والاعمال الصناعية للقطار الكهربائي السريع اتجاه الضبعة
تنفيذ شركة / منصور على حسن عقد رقم ٢٠٢٣/٢٠٢٢/٥٨٢

يرجى التفضل بالاحاطة والتنبيه باتخاذ ما يلزم مع التفضل من سيادتكم
بالعلم ان المواد المحجّرة المستخدمة بيانها كالآتي :-

م	نوع المادة المحجّرة	الوحدة	الكمية	الجهة الحصول على الخامة
١	سن	م ^٢	٢٠٨٠٦,٩	كسارة
٢	آلة	م	٣١٩٠١,٨٢	محطة المصانة
	رس	م		مخبر رسم / سريع / جبر

هذا وقد تمت مراجعة (البونات المائية / التصريح) للكميات التي تم الحصول عليها من
(كسارات / محاجر / تشوينات) معتمدة ووجدت مطابقة للكميات بالمستخلص .
يرجى التكرم من سيادتكم بالعلم والاحاطة والتنبيه باتخاذ اللازم ،،،

وتفضلوا بقبول فائق الاحترام ،،،

التوقيع (٢٠٢٤ / ١٠ / ٨)
عميد مهندس / هاني محمد محمود طه
رئيس الادارة المركزية
 للمنطقة الخامسة - غرب الدلتا

إفادة

بالإشارة لمشروع اعمال الجسر الترابي و الاعمال الصناعية لمشروع القطار الكهربائي السريع
(العين السخنة - مطروح) .

العقد رقم : ٢٠٢٣/٢٠٢٢/٥٨٢ اتجاه الضبعة

في المسافة من ٤١٥+٦٠٠ إلى ٤١٨+٦٠٠ .

مقاوله شركة : منصور علي حسن منصور

اشراف استشاري : مكتب د/سعد الجيوشي

كمية الاتربة المستخدمة في المشروع : ٣١٩٠١,٨٢ م^٣

كمية السن المستخدمة في المشروع : ٢٠٨٠٦,٩٠ م^٣

يرجى العلم بأنه قد تم توريد المواد المحجرية بالمشروع ببيانات رسمية معتمدة و قام استشاري المشروع
بمراجعة جميع البيانات و التأكد من الكميات المدرجة و ذلك تحت اشراف المنطقة.

مدير عام المشروعات

م/ محمد حسني فياض

مدير مشروع الهيئة

م/ إبراهيم الحناوي

مدير مشروع الاستشاري

م/ مصطفى نجم

مدير مشروع الشركة

م/ محمود أيوب

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد مهندس /

"هاني محمد محمود طه"



أتاوة المحاجر

عن كمية المواد التي تم إستخدامها

مشروع : أعمال الجسر الترابي لمشروع القطار الكهربائي السريع (وصلة البضائع - قطاع غرب النيل - قطاع العلمين / فوكة) لتنفيذ المسافة من الكم ٤١٥+٦٠٠ الى الكم ٤١٨+٦٠٠ بطول ٣ كم اتجاه الضبعة قطاع (العلمين / فوكة)

تنفيذ : شركة منصور علي حسن منصور

أعمال تم تنفيذها حتى تاريخ ٢٠٢٤/٠٣/٢٣

- كمية الأتربة المنفذة بند (٣) :-

بالمتر المكعب = ٣١٩٠١,٨٢ م^٣

- كمية السن المنفذة بند (٥) :-

بالمتر المكعب = ٢٠٨٠٦,٩٠ م^٣

مدير مشروع الهيئة

م / إبراهيم الحناوي

مهندس الشركة

م / محمود أيوب

ط. م. م. م.

يعتمد

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد مهندس /

" هاني محمد محمود طه "

Company : شركة منصور علي حسن

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (6)
- Borg AL Arab to Alamein.
Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements
Test Location: Station (416+700) to (416+925)
Test Date : 07/12/2022
Report Date : 08/12/2022
Type of soil : Sub ballast
Report No. : 216:224

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton
8. Calibration certificates are attached

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min.
11. Remove the loads



Report

1. Evaluation and representation of results
2. Load Settlement curve
3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate -Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Report

- **Type of soil** : Sub ballast
- **Job requirement:** 1200 Kg/cm² (120 MPa). E_{v2}/E_{v1} Ratio ≤ 2.2

Item	Descriptions
- Type of bedding material below the plate	Natural Soil
- Weather condition	Sunny
- Plate Diameter (mm)	600
- date of measurement	07/12/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

Test No.	Station		First Cycle	Second Cycle	E_{v2}/E_{v1} Ratio
	From	To	E_{v1} (kg/cm ²)	E_{v2} (kg/cm ²)	
1	416+700	416+725	1607	1957	1.2
2	416+725	416+750	938	2647	2.8
3	416+750	416+775	1286	2647	2.1
4	416+775	416+800	1500	2250	1.5
5	416+800	416+825	1286	2250	1.8
6	416+825	416+850	1286	2250	1.8
7	416+850	416+875	1023	2250	2.2
8	416+875	416+900	1000	2143	2.1
9	416+900	416+925	1047	2250	2.2


 Signature: _____
 مكتب معامل الاستشارات الهندسية
 الاستشارات المعمارية
 رقم الترخيص: 219-991/537
 العنوان: شارع الملك الأفيل - الزمالك

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Borg AL Arab to Alemein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 700 to 416 + 725
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.89	0.11	19.84	0.16	19.77	0.23	0.17
2	0.83	19.83	0.17	19.76	0.24	19.68	0.32	0.24
3	1.25	19.76	0.24	19.67	0.33	19.54	0.46	0.34
4	1.67	19.66	0.34	19.54	0.46	19.36	0.64	0.48
5	2.08	19.54	0.46	19.41	0.59	19.28	0.72	0.59
6	2.50	19.40	0.60	19.26	0.74	19.04	0.96	0.77

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.40	0.60	19.26	0.74	19.04	0.96	0.77
2	1.25	19.46	0.54	19.35	0.65	19.15	0.85	0.68
3	0.625	19.52	0.48	19.43	0.57	19.27	0.73	0.59
4	0.01	19.71	0.29	19.67	0.33	19.55	0.45	0.38

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.65	0.35	19.56	0.44	19.48	0.52	0.44
1	0.83	19.59	0.41	19.47	0.53	19.37	0.63	0.52
2	1.25	19.54	0.46	19.39	0.61	19.27	0.73	0.60
3	1.67	19.46	0.54	19.30	0.70	19.10	0.90	0.71
4	2.08	19.35	0.65	19.22	0.78	19.01	0.99	0.81

Signature




CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 700 to 416 + 725
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.17	0.24	0.34	0.48	0.59	0.77

D (mm) = 600	S1 (mm) = 0.22	S2 (mm) = 0.50	ΔS = 0.28
Ev1 (kg/cm²) = (0.75 * D * Δσ) / ΔS	1607		

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.36	0.44	0.52	0.60	0.71	0.81

D (mm) = 600	S1 (mm) = 0.50	S2 (mm) = 0.73	ΔS = 0.23
Ev2 (kg/cm²) = (0.75 * D * Δσ) / ΔS	1957		

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.77	0.68	0.59	0.36

Ev2/Ev1 =	1.2
-----------	-----


 مكتبة معامل الاستشارات الهندسية
 الاختبارات المعملية
 رقم التسجيل القديم : 219 - 991 - 537
 شارع الملكة نيفين - الزمالك
 الجيزة

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the reloading stage.
D = Plate diameter (mm)
Ds = The difference between 0.3 and 0.7 from the maximum loading (σmax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 725 to 416 + 750
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.87	0.13	19.85	0.15	19.90	0.10	0.13
2	0.83	19.82	0.18	19.73	0.27	19.79	0.21	0.22
3	1.25	19.73	0.27	19.50	0.50	19.56	0.44	0.40
4	1.67	19.57	0.43	19.20	0.80	19.29	0.71	0.65
5	2.08	19.42	0.58	19.01	0.99	19.10	0.90	0.82
6	2.50	19.28	0.72	18.81	1.19	18.92	1.08	1.00

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.28	0.72	18.81	1.19	18.92	1.08	1.00
2	1.25	19.33	0.67	18.91	1.09	18.96	1.04	0.93
3	0.625	19.40	0.60	19.05	0.95	19.01	0.99	0.85
4	0.01	19.60	0.40	19.29	0.71	19.19	0.81	0.64

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.53	0.47	19.18	0.82	19.11	0.89	0.73
1	0.83	19.42	0.58	19.08	0.92	19.05	0.95	0.82
2	1.25	19.39	0.61	18.98	1.02	19.00	1.00	0.88
3	1.67	19.35	0.65	18.89	1.11	18.93	1.07	0.94
4	2.08	19.29	0.71	18.80	1.20	18.82	1.18	1.03

Signature \



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093




ش الملك الأفضل
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 725 to 416 + 750
Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.13	0.22	0.40	0.65	0.82	1.00
D (mm) = 600	S1 (mm)= 0.20		S2(mm)= 0.68		ΔS = 0.48		
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS			938				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.00	0.93	0.85	0.64

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.64	0.73	0.82	0.88	0.94	1.03
D (mm) = 600		S1 (mm)= 0.80	S2(mm)= 0.97	ΔS = 0.17		
E _{s2} (kg/cm2) = $(0.75 \cdot D \cdot \Delta \sigma) / \Delta S$		2547				

Ev2/Ev1 = 2.8

Signature : 
مكتب معامل الاستشارات الهندسية
الاختبارات الهندسية
رقم التسجيل 219 - 991 - 337
3 شارع الملك الأفضل - الزمالة
القاهرة

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Ds = The difference between 0.3 and 0.7 from the maximum loading (σmax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

Company Name : شركة ملصور على حسن
Project : Electric Express Train, from Al Ain Sukhna to Marsa Matruh Priority Sector (6) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 750 to 416 + 775
Test No. : 03

**Nonrepetitive Static Plate Load Tests of Soils
DIN 18134**

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.88	0.12	19.72	0.28	19.86	0.14	0.18
2	0.83	19.83	0.17	19.66	0.34	19.79	0.21	0.24
3	1.25	19.70	0.30	19.52	0.48	19.72	0.28	0.35
4	1.67	19.40	0.60	19.29	0.71	19.65	0.35	0.55
5	2.08	19.19	0.81	19.10	0.90	19.56	0.44	0.72
6	2.50	19.00	1.00	18.94	1.06	19.45	0.55	0.87

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.00	1.00	18.94	1.06	19.45	0.55	0.87
2	1.25	19.05	0.95	19.01	0.99	19.54	0.46	0.80
3	0.625	19.09	0.91	19.10	0.90	19.59	0.41	0.74
4	0.01	19.33	0.67	19.43	0.57	19.91	0.09	0.44

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.21	0.79	19.26	0.74	19.81	0.19	0.57
1	0.83	19.16	0.84	19.15	0.85	19.72	0.28	0.66
2	1.25	19.11	0.89	19.08	0.92	19.62	0.38	0.73
3	1.67	19.07	0.93	19.00	1.00	19.55	0.45	0.79
4	2.08	18.97	1.03	18.92	1.08	19.46	0.54	0.88

Signature \




CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sekhina to Marsa Matruh Priority Sector (E) – Borg AL Arab to Almatn
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 750 to 416 + 775
Test No. : 03

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.18	0.24	0.35	0.55	0.72	0.87
D (mm) = 600	S1 (mm)= 0.23		S2(mm)= 0.69	ΔS = 0.35			
E _{r1} (kg/cm2) = (0.75*D*Δσ)/ΔS			1286				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.825	0.01
Settlement (mm)	0.87	0.80	0.74	0.44

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.44	0.57	0.66	0.73	0.79	0.86
D (mm) = 600		S1 (mm)= 0.66		S2(mm)= 0.82		ΔS = 0.17
Ev2 (kg/cm2) =	(0.75*D*Δσ)/ΔS		2647			

Ev2/Ev1 = 2.1



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the reloading stage.
D = Plate diameter (mm)
Ds = The difference between 0.3 and 0.7 from the maximum loading (σmax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 775 to 416 + 800
Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.82	0.18	19.79	0.21	19.78	0.22	0.20
2	0.83	19.72	0.28	19.68	0.32	19.63	0.37	0.32
3	1.25	19.64	0.36	19.55	0.45	19.46	0.54	0.45
4	1.67	19.51	0.49	19.45	0.55	19.32	0.68	0.57
5	2.08	19.37	0.63	19.35	0.65	19.22	0.78	0.69
6	2.50	19.26	0.74	19.26	0.74	19.14	0.86	0.78

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.26	0.74	19.26	0.74	19.14	0.86	0.78
2	1.25	19.30	0.70	19.35	0.65	19.19	0.81	0.72
3	0.625	19.35	0.65	19.46	0.54	19.29	0.71	0.63
4	0.01	19.67	0.33	19.72	0.28	19.52	0.48	0.36

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.50	0.50	19.61	0.39	19.47	0.53	0.47
1	0.83	19.41	0.59	19.48	0.52	19.33	0.67	0.59
2	1.25	19.35	0.65	19.39	0.61	19.23	0.77	0.68
3	1.67	19.32	0.68	19.31	0.69	19.14	0.86	0.74
4	2.08	19.21	0.79	19.24	0.76	19.05	0.95	0.83

Signature :



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel.& Fax : 27367231 - 27363093




٣ ش الملك الأفذل
الزمالك - القاهرة
تلفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sekhna to Marsa Matrouh Priority Sector (6) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 775 to 416 + 800
Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.20	0.32	0.45	0.57	0.69	0.78
D (mm) = 600	S1 (mm)= 0.30		S2(mm)= 0.60		ΔS = 0.30		
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS			1500				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1766	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.78	0.72	0.63	0.36

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.36	0.47	0.59	0.68	0.74	0.83
D (mm) = 600		S1 (mm)= 0.57		S2(mm)= 0.77		ΔS = 0.20
Ev2 (kg/cm2) = $(0.75 \cdot D^2 \cdot \Delta \sigma) / \Delta S$			2250			

$Ev2/Ev1 = 1.5$



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Ds = The difference between 0.3 and 0.7 from the maximum loading (σmax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (5) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 800 to 416 + 825
Test No. : 05

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.81	0.19	19.77	0.23	19.76	0.24	0.22
2	0.83	19.72	0.28	19.65	0.35	19.57	0.43	0.35
3	1.25	19.61	0.39	19.54	0.46	19.40	0.60	0.48
4	1.67	19.41	0.59	19.42	0.58	19.25	0.75	0.64
5	2.08	19.18	0.82	19.27	0.73	19.11	0.89	0.81
6	2.50	18.95	1.05	19.08	0.92	18.98	1.02	1.00

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.95	1.05	19.08	0.92	18.98	1.02	1.00
2	1.25	19.00	1.00	19.18	0.82	19.04	0.96	0.93
3	0.625	19.09	0.91	19.31	0.69	19.18	0.82	0.81
4	0.01	19.30	0.70	19.58	0.42	19.41	0.59	0.57

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.19	0.81	19.41	0.59	19.31	0.69	0.70
1	0.83	19.12	0.88	19.35	0.65	19.24	0.76	0.76
2	1.25	19.05	0.95	19.24	0.76	19.12	0.88	0.86
3	1.67	19.00	1.00	19.17	0.83	19.03	0.97	0.93
4	2.08	18.92	1.08	19.09	0.91	18.90	1.10	1.03


Signature :  مكتب معامل الاستشارات الهندسية
الاستشارات المعمارية
رام القوسيل القديم : 219 - 991 - 837
القاهرة - الملك - الزمالة

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 800 to 416 + 825
Test No : 05

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.22	0.35	0.48	0.64	0.81	1.00
D (mm) = 600		S1 (mm)= 0.33	S2(mm)= 0.63	ΔS = 0.35			
Ev1 (kg/cm2) = (0.75*D²Δσ)/ΔS			1286				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.00	0.93	0.81	0.57

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.57	0.70	0.78	0.86	0.93	1.03
D (mm) = 600		S1 (mm)= 0.75		S2(mm)= 0.95		ΔS = 0.20
Ev2 (kg/cm2) =	(0.75*D²Δσ)/ΔS		2250			

Ev2/Ev1 = 1.8



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
S1 = The difference between 0.3 and 0.7 from the maximum loading (mm)
S2 = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (S) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 825 to 416 + 850
Test No. : 06

**Nonrepetitive Static Plate Load Tests of Soils
DIN 18134**

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.90	0.10	19.80	0.20	19.89	0.11	0.14
2	0.83	19.77	0.23	19.67	0.33	19.75	0.25	0.27
3	1.25	19.69	0.31	19.51	0.49	19.62	0.38	0.39
4	1.67	19.60	0.40	19.25	0.75	19.49	0.51	0.55
5	2.08	19.41	0.59	18.91	1.09	19.35	0.65	0.78
6	2.50	19.26	0.74	18.65	1.35	19.17	0.83	0.97

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.26	0.74	18.65	1.35	19.17	0.83	0.97
2	1.25	19.30	0.70	18.75	1.25	19.22	0.78	0.91
3	0.625	19.36	0.64	18.85	1.15	19.34	0.66	0.82
4	0.01	19.54	0.46	19.19	0.81	19.54	0.46	0.58

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.49	0.51	19.05	0.95	19.45	0.55	0.67
1	0.83	19.41	0.59	18.91	1.09	19.40	0.60	0.76
2	1.25	19.35	0.65	18.79	1.21	19.31	0.69	0.85
3	1.67	19.29	0.71	18.70	1.30	19.22	0.78	0.93
4	2.08	19.20	0.80	18.61	1.39	19.15	0.85	1.01

Signature




CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (5) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 825 to 416 + 850
Test No : 06

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.14	0.27	0.39	0.55	0.76	0.97
D (mm) = 600	S1 (mm)= 0.25		S2(mm)= 0.60		ΔS = 0.35		
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS			1266				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.97	0.91	0.82	0.58

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.58	0.67	0.76	0.85	0.93	1.01
D (mm) = 600		S1 (mm)= 0.75		S2(mm)= 0.95		ΔS = 0.20
Ev2 (kg/cm2) =	(0.75*D*Δσ)/ΔS		2250			

Ev2/Ev1 = 1.8



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Δσ = The difference between 0.3 and 3.7 from the maximum loading (σmax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 850 to 416 + 875
Test No. : 07

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.93	0.07	19.82	0.18	19.93	0.07	0.11
2	0.83	19.84	0.16	19.72	0.28	19.71	0.29	0.24
3	1.25	19.67	0.33	19.61	0.39	19.60	0.40	0.37
4	1.67	19.26	0.74	19.44	0.56	19.42	0.58	0.63
5	2.08	19.02	0.98	19.28	0.72	19.31	0.69	0.80
6	2.50	18.80	1.20	19.10	0.90	19.21	0.79	0.96

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	18.80	1.20	19.10	0.90	19.21	0.79	0.96
2	1.25	18.85	1.15	19.19	0.81	19.28	0.72	0.89
3	0.625	18.92	1.08	19.28	0.72	19.35	0.65	0.82
4	0.01	19.06	0.94	19.60	0.40	19.53	0.47	0.60

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.03	0.97	19.45	0.55	19.47	0.53	0.68
1	0.83	18.95	1.05	19.35	0.65	19.39	0.61	0.77
2	1.25	18.90	1.10	19.25	0.75	19.31	0.69	0.85
3	1.67	18.81	1.19	19.18	0.82	19.22	0.78	0.93
4	2.08	18.74	1.26	19.11	0.89	19.15	0.85	1.00

Signature




CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name
Project
Test Date
report date
Location
Test No.

شركة منصور علي حسن
Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (E) – Borg AL Arab to Alamein
07/12/2022
08/12/2022
Station 416 + 850 to 416 + 875
- 07

Nonrepulsive Static Plate Load Tests of Soils DIN 18134



Loading (t)	0	1	2	3	4	5	6
Stago(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.11	0.24	0.37	0.63	0.80	0.96
D (mm) = 600	S1 (mm)= 0.23		S2(mm)= 0.67		ΔS = 0.44		
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS			1023				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	0.96	0.89	0.82	0.60

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.60	0.68	0.77	0.85	0.93	1.00
D (mm) = 600	S1 (mm)= 0.75		S2(mm)= 0.95		ΔS = 0.20	
Ev2 (kg/cm2) = $(0.75 \cdot D \cdot \Delta \sigma) / \Delta S$			2250			

Ev2/Ev1 = 2.2



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Δσ = The difference between 0.3 and 2.7 from the maximum loading (σmax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 2.7 from the maximum loading (mm)

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (S) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 875 to 416 + 900
Test No. : 08

Nonrepetitive Static Plate Load Tests of Soils

DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.88	0.12	19.80	0.20	19.83	0.17	0.16
2	0.83	19.80	0.20	19.65	0.35	19.69	0.31	0.29
3	1.25	19.70	0.30	19.39	0.61	19.52	0.48	0.46
4	1.67	19.50	0.50	19.11	0.89	19.34	0.66	0.68
5	2.08	19.23	0.77	18.91	1.09	19.19	0.81	0.89
6	2.50	19.03	0.97	18.75	1.25	19.06	0.94	1.05

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.03	0.97	18.75	1.25	19.06	0.94	1.05
2	1.25	19.06	0.94	18.90	1.10	19.14	0.86	0.97
3	0.625	19.13	0.87	19.02	0.98	19.20	0.80	0.88
4	0.01	19.40	0.60	19.35	0.65	19.47	0.53	0.59

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.26	0.74	19.18	0.82	19.35	0.65	0.74
1	0.83	19.17	0.83	19.06	0.94	19.28	0.72	0.83
2	1.25	19.10	0.90	18.95	1.05	19.19	0.81	0.92
3	1.67	19.03	0.97	18.85	1.15	19.11	0.89	1.00
4	2.08	18.95	1.05	18.76	1.24	19.03	0.97	1.09

Signature




CEL

Consulting Engineering Bureau & Laboratories
مكتب معمل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 375 to 416 + 900
Test No. : 08

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.16	0.29	0.46	0.68	0.89	1.05
D (mm) = 600	S1 (mm)= 0.27		S2(mm)= 0.72		ΔS = 0.45		
Ev1 (kg/cm²) = (0.75*D*Δσ)/ΔS			1000				

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.05	0.97	0.88	0.59

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.59	0.74	0.83	0.92	1.00	1.08
D (mm) = 600	S1 (mm)= 0.82		S2(mm)= 1.03		ΔS = 0.21	
Ev2 (kg/cm²) = (0.75*D*Δσ)/ΔS			2143			

Ev2/Ev1 = 2.1



Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Δσ = The difference between 0.3 and 0.7 from the maximum loading (max) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 900 to 416 + 925
Test No. : 09

**Nonrepetitive Static Plate Load Tests of Soils
DIN 18134**

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.75	0.25	19.76	0.24	19.78	0.22	0.24
2	0.83	19.65	0.35	19.63	0.37	19.63	0.37	0.36
3	1.25	19.56	0.44	19.46	0.54	19.35	0.65	0.54
4	1.67	19.45	0.55	19.26	0.74	19.08	0.92	0.74
5	2.08	19.33	0.67	19.11	0.89	18.84	1.16	0.91
6	2.50	19.19	0.81	18.97	1.03	18.65	1.35	1.06

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	2.50	19.19	0.81	18.97	1.03	18.65	1.35	1.06
2	1.25	19.24	0.76	19.09	0.91	18.74	1.26	0.98
3	0.825	19.35	0.65	19.23	0.77	18.88	1.12	0.85
4	0.01	19.78	0.22	19.61	0.39	19.19	0.81	0.47

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.42	19.51	0.49	19.40	0.60	19.08	0.92	0.67
1	0.83	19.40	0.60	19.28	0.72	18.96	1.04	0.79
2	1.25	19.31	0.69	19.16	0.84	18.85	1.15	0.89
3	1.67	19.26	0.74	19.06	0.94	18.77	1.23	0.97
4	2.08	19.21	0.79	19.00	1.00	18.66	1.34	1.04


Signature :  مكتب معامل الاستشارات الهندسية
الاستشارات المعمارية
رقم التسجيل المميز : 537 - 991 - 219
تحت إشراف الهيئة العامة للغرفة التجارية - القاهرة

CEL

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Borg AL Arab to Alamein
Test Date : 07/12/2022
report date : 08/12/2022
Location : Station 416 + 800 to 416 + 925
Test No. : 09

Nonrepetitive Static Plate Load Tests of Soils DIN 18134



Loading (1)	0	1	2	3	4	5	6
Stage(Kg)	0	1106.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (Kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.24	0.36	0.54	0.74	0.91	1.06
D (mm) = 600	S1 (mm)= 0.34 S2(mm)= 0.77 ΔS = 0.43						
Ev1 (kg/cm2) = (0.75*D*Δσ)/ΔS	1947						

UnLoading (1)	1	2	3	4
Stage(Kg)	7065	3533	1768	0
Stress (Kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	1.05	0.98	0.85	0.47

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (Kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.47	0.67	0.79	0.89	0.97	1.04
D (mm) = 600	S1 (mm)= 0.77 S2(mm)= 0.97 ΔS = 0.20					
Ev2 (kg/cm2) = (0.75*D*Δσ)/ΔS	2250					

Ev2/Ev1 = 2.2

Signature
مكتب معامل الاستشارات الهندسية
الاختبارات المعملية
رقم التسجيل المختبري : 219 - 901 - 537
م. طارق السيد احمد - الزمالة

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Re-loading stage.
D = Plate diameter (mm)
Ds = The difference between 0.3 and 0.7 from the maximum loading (smax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)

Company : شركة منصور علي حسن

Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according ASTM D 1196 and project specs requirements

Test Date : 26/07/2022

Report Date : 27/07/2022

Test location : Station 416+100 to 416+200

Type of soil : A-1-a

Level : -1.5

Report No. : 04

Dear Gentleman,


According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required



(01 of 6)

7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until **7.07143 ton** to achieve soil stress (**2.50 Kg/cm²**)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing



Determine the deformation and strength characteristics of soil
By the plate loading test according specifications
ASTM D 1196

Report

- Test location : Station 410+100 to 410+200
- TEST No. : 01
- TEST level : -1.5

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	600
- date of measurement	26/07/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

No.	settlement (mm)	Soil stress Kg/cm ²
1	0.78	2.50 (Load 1)
2	0.83	2.50 (Load 2)

Signature 
Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

(03 of 6)

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (B) – Alamein to Foka
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+100 to 416+200
Test No. : 01

Nonrepetitive Static Plate Load Tests of Soils

ASTM D 1196

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.50	19.80	0.20	19.87	0.13	19.92	0.08	0.14
2	1.00	19.65	0.35	19.76	0.24	19.78	0.22	0.27
3	1.50	19.50	0.50	19.60	0.40	19.60	0.40	0.43
4	2.00	19.35	0.65	19.45	0.55	19.40	0.60	0.60
5	2.50	19.15	0.85	19.30	0.70	19.20	0.80	0.78

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	1.50	19.20	0.80	19.35	0.65	19.25	0.75	0.73
2	0.50	19.30	0.70	19.45	0.55	19.35	0.65	0.63
3	0.00	19.60	0.40	19.71	0.29	19.64	0.36	0.35

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.60	0.00	19.71	0.00	19.64	0.00	0.00
1	0.50	19.50	0.50	19.62	0.38	19.56	0.44	0.44
2	1.00	19.42	0.58	19.52	0.48	19.46	0.54	0.53
3	1.50	19.30	0.70	19.43	0.57	19.34	0.66	0.64
4	2.00	19.18	0.82	19.36	0.64	19.22	0.78	0.75
5	2.50	19.10	0.90	19.28	0.72	19.13	0.87	0.83

Signature : 
Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name

شركة منصور علي حسن

Project

Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka

Test Date

26/07/2022

report date

27/07/2022

Location

Station 416+100 to 416+200

Test No.

01

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p.B (1-\mu^2 / E_s).I$$

S (mm) : Settlement immediately

p (kg/cm²) : Stress at foundation level

B (m) : Foundation Width

I : Factor depends on the foundation shape and rigidity

E_s : Modulus of elasticity

μ : Poisson's ratio

Loading Stage (1)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.14	0.50	1414	60	0.3	0.79	3579.1
2	0.17	1.00	2828	60	0.3	0.79	3507.6
3	0.43	1.50	4242	60	0.3	0.79	3493.1
4	0.60	2.00	5657	60	0.3	0.79	3487.8
5	0.78	2.50	7071	60	0.3	0.79	3376.6

Average value of the deformation modulus at mentioned stress is from 0.00 to 3.00 kg/cm²

1456.6 kg/cm²

Loading Stage (2)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.11	0.50	1414	30	0.3	0.79	490.4
2	0.24	1.00	2828	30	0.3	0.79	808.8
3	0.64	1.50	4242	30	0.3	0.79	1025.7
4	0.75	2.00	5657	30	0.3	0.79	1155.4
5	0.91	2.50	7071	30	0.3	0.79	1288.1

Average value of the deformation modulus at mentioned stress is from 0.00 to 3.00 kg/cm²

951.8 kg/cm²

Signature

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية




Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name
Project
Test Date
report date
Location
Test No.

شركة منصور علي حسن
Electric Express Train, from Al Ain Sokhna to Mersa Matrouh Priority Sector (B) - Alemeln to Foka
26/07/2022
27/07/2022
Station 410+100 to 410+200
01

Nonrepetitive Static Plate Load Tests of Soils
ASTM D1196



Loading (1)	0	1	2	3	4	5
Stage(Kg)	0	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.00	0.14	0.27	0.43	0.60	0.78

UnLoading (1)	1	2	3	4
Stage(Kg)	7071	4242	1414	0
Stress (Kg/cm2)	2.50	1.50	0.50	0.00
Settlement (mm)	0.78	0.73	0.63	0.35

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0.00	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.35	0.44	0.53	0.64	0.75	0.83

Signature 1



3 El Malek El Afdal Street
Zamalek, Cairo.

Tel. & Fax : 27367231 - 27363093

٣ ش الملك الأفضل

الزمالك - القاهرة

تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣

www.cel-egypt.com

Company : شركة منصور علي حسن

Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according ASTM D 1196 and project specs requirements

Test Date : 26/07/2022

Report Date : 27/07/2022

Test location : Station 416+200 to 416+300

Type of soil : A-1-a

Level : -1.5

Report No. : 05

Dear Gentleman,


According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (**Enerbac**)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required



(01 of 6)

7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until **7.07143 ton** to achieve soil stress (**2.50 Kg/cm²**)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing



(02 of 6)

Determine the deformation and strength characteristics of soil
By the plate loading test according specifications
ASTM D 1196

Report

- Test location : Station 416+200 to 416+300
- TEST No. : 02
- TEST level : -1.5

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	600
- date of measurement	26/07/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

No.	settlement (mm)	Soil stress Kg/cm ²
1	0.77	2.50 (Load 1)
2	0.86	2.50 (Load 2)

Signature: 
Consulting Engineering Bureau & Laboratories
مكتب معامل الإستشارات الهندسية

(03 of 6)

Company Name : شركة منصور علي حسن
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (B) – Alamein to Foka
 Test Date : 26/07/2022
 report date : 27/07/2022
 Location : Station 416+200 to 416+300
 Test No. : 02

Nonrepetitive Static Plate Load Tests of Soils
ASTM D 1196

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.00	0.00	19.00	0.00	19.00	0.00	0.00
1	0.50	19.80	0.20	19.85	0.15	19.90	0.10	0.15
2	1.00	19.70	0.30	19.65	0.32	19.80	0.20	0.27
3	1.50	19.53	0.47	19.50	0.50	19.60	0.40	0.46
4	2.00	19.29	0.71	19.26	0.74	19.35	0.65	0.70
5	2.50	19.21	0.79	19.20	0.80	19.28	0.72	0.77

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	1.50	19.32	0.68	19.30	0.70	19.38	0.62	0.67
2	0.50	19.46	0.54	19.45	0.55	19.50	0.50	0.53
3	0.00	19.77	0.23	19.75	0.25	19.80	0.20	0.23

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.77	0.00	19.75	0.00	19.80	0.00	0.00
1	0.50	19.61	0.38	19.60	0.40	19.63	0.37	0.39
2	1.00	19.52	0.48	19.45	0.55	19.50	0.50	0.51
3	1.50	19.36	0.64	19.34	0.66	19.40	0.60	0.63
4	2.00	19.34	0.76	19.20	0.80	19.27	0.73	0.76
5	2.50	19.15	0.85	19.10	0.90	19.18	0.82	0.86

Signature 1 
 Consulting Engineering Bureau & Laboratories
 مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority
Sector (6) – Alamein to Foka
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+200 to 416+300
Test No. : 02

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p.B [1 - \mu^2 / E_s] . I$$

S (mm) : Settlement immediately
p (kg/cm²) : Stress at foundation level
B (m) : Foundation Width
I : Factor depends on the foundation shape and rigidity
E_s : Modulus of elasticity
μ : Poisson's ratio

Loading Stage (1)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.15	0.50	1414	60	0.3	0.79	1437.8
2	0.27	1.00	2828	60	0.3	0.79	1578.1
3	0.46	1.50	4242	60	0.3	0.79	1410.0
4	0.70	2.00	5657	60	0.3	0.79	1132.4
5	0.77	2.50	7071	60	0.3	0.79	1400.5

Average values of the deflection modulus at mentioned stress is from 0.99 to 2.50 kg/cm²

1438.1 kg/cm²

Loading Stage (2)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.30	0.50	1414	60	0.3	0.79	1577.0
2	0.51	1.00	2828	60	0.3	0.79	845.8
3	0.65	1.50	4242	60	0.3	0.79	1021.6
4	0.76	2.00	5657	60	0.3	0.79	1130.1
5	0.80	2.50	7071	60	0.3	0.79	1258.8

Average values of the deflection modulus at mentioned stress is from 0.99 to 2.50 kg/cm²

962.8 kg/cm²

Signature : 
Consulting Engineering Bureau & Laboratories
مكتب معامِل الاستشارات الهندسية

Company Name

Project

Test Date

report date

Location

Test No.

شركة منصور علي حسن

Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka

26/07/2022


27/07/2022

Station 416+200 to 416+300

02

Nonrepetitive Static Plate Load Tests of Soils

ASTM D1196



Loading (1)	0	1	2	3	4	5
Stage(Kg)	0	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.00	0.15	0.27	0.48	0.70	0.77

UnLoading (1)	1	2	3	4
Stage(Kg)	7071	4242	1414	0
Stress (Kg/cm2)	2.50	1.50	0.50	0.00
Settlement (mm)	0.77	0.67	0.53	0.23

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0.00	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.23	0.39	0.51	0.63	0.76	0.86

Signature 1

Consulting Engineering Bureau & Laboratories

مكتب معمل الاستشارات الهندسية

Company : شركة منصور علي حسن

Project : Electric Express Train, from Al Ain Sokhna to Marsa
Matrouh Priority Sector (6) – Alamein to Foka
Subject : Determine the deformation and strength characteristics of
soil by the plate loading test according ASTM D 1196 and
project specs requirements
Test Date : 26/07/2022
Report Date : 27/07/2022
Test location : Station 416+300 to 416+400
Type of soil : A-1-a
Level : -1.5
Report No. : 06

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

(01 of 6)

7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until **7.07143 ton** to achieve soil stress (**2.50 Kg/cm²**)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing



(02 of 6)

Determine the deformation and strength characteristics of soil
By the plate loading test according specifications
ASTM D 1196

Report

- Test location : Station 416+300 to 416+400
- TEST No. : 03
- TEST level : -1.5

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	600
- date of measurement	26/07/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

No.	settlement (mm)	Soil stress Kg/cm ²
1	0.79	2.50 (Load 1)
2	0.86	2.50 (Load 2)

Signature: 
Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

(03 of 6)

Company Name : شركة ملصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (8) - Alamein to Foka
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+300 to 416+400
Test No. : 03

Nonrepetitive Static Plate Load Tests of Soils
ASTM D 1196

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.00	0.00	19.00	0.00	19.00	0.00	0.00
1	0.50	19.84	0.16	19.87	0.13	19.93	0.07	0.12
2	1.00	19.78	0.22	19.72	0.28	19.69	0.31	0.27
3	1.50	19.70	0.30	19.52	0.48	19.40	0.60	0.46
4	2.00	19.59	0.41	19.36	0.64	19.18	0.82	0.62
5	2.50	19.48	0.52	19.20	0.80	18.95	1.05	0.79

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	1.50	19.52	0.48	19.22	0.78	18.97	1.03	0.76
2	0.50	19.65	0.35	19.40	0.60	19.20	0.80	0.58
3	0.00	19.80	0.20	19.65	0.35	19.40	0.60	0.38

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.80	0.00	19.65	0.00	19.40	0.00	0.00
1	0.50	19.69	0.31	19.52	0.48	19.30	0.70	0.50
2	1.00	19.60	0.40	19.42	0.58	19.20	0.80	0.59
3	1.50	19.52	0.48	19.34	0.66	19.15	0.85	0.66
4	2.00	19.46	0.54	19.22	0.78	19.02	0.98	0.77
5	2.50	19.40	0.60	19.12	0.88	18.90	1.10	0.80

Signature : 

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+300 to 416+400
Test No. : 03

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p \cdot B \left(1 - \mu^2 / E_s \right) \cdot I$$

S (mm) : Settlement immediately
p (kg/cm²) : Stress at foundation level
B (cm) : Foundation Width
I : Factor depends on the foundation shape and rigidity
E_s : Modulus of elasticity
μ : Poisson's ratio

Loading Stage (1)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.12	0.50	1414	80	0.3	0.79	1797.3
2	0.27	1.00	2828	80	0.3	0.79	1597.6
3	0.49	1.50	4242	80	0.3	0.79	1408.5
4	0.62	2.00	5657	80	0.3	0.79	1384.0
5	0.79	2.50	7071	80	0.3	0.79	1365.0

Average values of the deformation modulus at mentioned stress is from 0.50 to 2.50 kg/cm²

1510.1 Kg/cm²

Loading Stage (2)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.50	0.50	1414	80	0.3	0.79	434.2
2	0.59	1.00	2828	80	0.3	0.79	727.0
3	0.66	1.50	4242	80	0.3	0.79	975.4
4	0.77	2.00	5657	80	0.3	0.79	1125.2
5	0.85	2.50	7071	80	0.3	0.79	1253.9

Average values of the deformation modulus at mentioned stress is from 0.50 to 2.50 kg/cm²

904.1 Kg/cm²

Signature : 
Consulting Engineering Bureau & Laboratories
مكتب معامِل الاستشارات الهندسية

Company Name

شركة ملصور على حسن

Project

Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) Alamein to Foka

Test Date

26/07/2022

report date

27/07/2022

Location


Station 416+300 to 416+400

Test No.

03

Nonrepetitive Static Plate Load Tests of Soils

ASTM D1196



Loading (1)	0	1	2	3	4	5
Stage(Kg)	0	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.00	0.12	0.27	0.46	0.62	0.79

UnLoading (1)	1	2	3	4
Stage(Kg)	7071	4242	1414	0
Stress (Kg/cm2)	2.50	1.50	0.50	0.00
Settlement (mm)	0.79	0.76	0.58	0.38

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0.00	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.35	0.50	0.59	0.66	0.77	0.86

Signature

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company : شركة منصور علي حسن

Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according ASTM D 1196 and project specs requirements

Test Date : 26/07/2022

Report Date : 27/07/2022

Test location : Station 416+400 to 416+500

Type of soil : A-1-a

Level : -1.5

Report No. : 07

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required

7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until **7.07143 ton** to achieve soil stress (**2.50 Kg/cm²**)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing

**Determine the deformation and strength characteristics of soil
By the plate loading test according specifications
ASTM D 1196**

Report

- Test location : Station 416+400 to 416+500
- TEST No. : 04
- TEST level : -1.5

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	600
- date of measurement	26/07/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

No.	settlement (mm)	Soil stress Kg/cm ²
1	0.89	2.50 (Load 1)
2	1.02	2.50 (Load 2)

Signature / 
Consulting Engineering Bureau & Laboratories
مكتب معامل الإستشارات الهندسية

(03 of 6)

Company Name : شركة منصور علي حسن
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
 Test Date : 26/07/2022
 report date : 27/07/2022
 Location : Station 416+400 to 416+500
 Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils
ASTM D 1196

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.50	19.89	0.11	19.80	0.20	19.79	0.21	0.17
2	1.00	19.72	0.28	19.60	0.40	19.65	0.35	0.34
3	1.50	19.62	0.38	19.38	0.62	19.45	0.55	0.52
4	2.00	19.44	0.56	19.14	0.86	19.25	0.75	0.72
5	2.50	19.30	0.70	18.92	1.08	19.10	0.90	0.89

Unloading Stage (1)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	1.50	19.35	0.65	19.00	1.00	19.20	0.80	0.82
2	0.50	19.45	0.55	19.20	0.80	19.40	0.60	0.65
3	0.00	19.70	0.30	19.60	0.40	19.60	0.40	0.37

Loading Stage (2)

Loading	Stress Kg/cm ²	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.70	0.00	19.60	0.00	19.60	0.00	0.00
1	0.50	19.50	0.50	19.40	0.60	19.50	0.50	0.53
2	1.00	19.40	0.60	19.28	0.72	19.38	0.62	0.65
3	1.50	19.30	0.70	19.15	0.85	19.22	0.78	0.78
4	2.00	19.19	0.81	19.03	0.97	19.15	0.85	0.88
5	2.50	19.05	0.85	18.89	1.11	19.00	1.00	1.02

Signature



Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+400 to 416+500
Test No. : 04

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p \cdot B \cdot [1 - \mu^2 / E_s] \cdot I$$

S (mm) : Settlement immediately
p (kg/cm²) : Stress at foundation level
B (cm) : Foundation Width
I : Factor depends on the foundation shape and rigidity
E_s : Modulus of elasticity
μ : Poisson's ratio

Loading Stage (1)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.17	0.50	1414	60	0.3	0.79	1144.3
2	0.84	1.00	2828	60	0.3	0.79	1150.3
3	0.52	1.50	4242	60	0.3	0.79	1152.8
4	0.72	2.00	5657	60	0.3	0.79	1192.6
5	0.69	2.50	7071	60	0.3	0.79	1207.1

Average values of the deformation modulus at mentioned stress is from 0.00 to 2.50 kg/cm²

1210.5 kg/cm²

Loading Stage (2)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.53	0.50	1414	10	0.3	0.79	404.4
2	0.05	1.00	2828	60	0.3	0.79	881.0
3	0.78	1.50	4242	60	0.3	0.79	853.1
4	0.88	2.00	5657	60	0.3	0.79	894.8
5	1.02	2.50	7071	60	0.3	0.79	1007.2


Average values of the deformation modulus at mentioned stress is from 0.00 to 2.50 kg/cm²

789.1 kg/cm²

Signature : 
Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+400 to 416+500
Test No. : 04

Nonrepetitive Static Plate Load Tests of Soils
ASTM D1196



Loading (1)	0	1	2	3	4	5
Stage(Kg)	0	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.00	0.17	0.34	0.52	0.72	0.88

UnLoading (1)	1	2	3	4
Stage(Kg)	7071	4242	1414	0
Stress (Kg/cm2)	2.50	1.50	0.50	0.00
Settlement (mm)	0.88	0.82	0.65	0.37

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0.00	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.37	0.53	0.65	0.78	0.88	1.02

Signature 1: _____

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

Company : شركة منصور علي حسن

Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka

Subject : Determine the deformation and strength characteristics of soil by the plate loading test according ASTM D 1196 and project specs requirements

Test Date : 26/07/2022

Report Date : 27/07/2022

Test location : Station 416+500 to 416+600

Type of soil : A-1-a

Level : -1.5

Report No. : 08

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

Apparatus:

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by machine with weight approximately 15 ton
8. Calibration certificates are attached.

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. The job specification required soil bearing capacity equal (1.50 Kg/cm²)
6. To satisfy this bearing capacity the loading by 3 times the required

Consulting Engineering Bureau & Laboratories
مكتب معامل الاستشارات الهندسية

(01 of 6)

7. Start loading with equal increment according the calculation sheet (attached)
8. The loading until **7.07143 ton** to achieve soil stress (**2.50 Kg/cm²**)
9. Records the reading of dial gauge for settlement
10. Remove the loads
11. Record the deformation of the soil under the loading plate

Report

1. Evaluation and representation of results
2. load settlement curve
3. The test report content the following :-
 - Location of test site
 - Dimension of loading plates
 - Measuring device used
 - Type of soil
 - Type of bedding material below the plate
 - Weather condition
 - Time and date of measurement
 - Time of start and compilation of test
 - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress
 - Load – settlement curve
 - Description of the soil conditions below the plate after testing



(02 of 6)

**Determine the deformation and strength characteristics of soil
By the plate loading test according specifications
ASTM D 1196**

Report

- Test location : Station 416+500 to 416+600
- TEST No. : 05
- TEST level : -1.5

Item	Descriptions
- Type of bedding material below the plate	Natural sand
- Plate Diameter (mm)	600
- date of measurement	26/07/2022
- Unusual observation made during test	NO
- Description of the soil conditions below the plate after testing	No deformation

Evaluation and representation of results

No.	settlement (mm)	Soil stress Kg/cm ²
1	1.17	2.50 (Load 1)
2	1.22	2.50 (Load 2)



(03 of 6)

Company Name : شركة منصور علي حسن
 Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) – Alamein to Foka
 Test Date : 26/07/2022
 report date : 27/07/2022
 Location : Station 416+500 to 416+600
 Test No : 05

Nonrepetitive Static Plate Load Tests of Soils
ASTM D 1196

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.60	0.00	20.00	0.00	20.00	0.00	0.00
1	0.50	19.80	0.20	19.81	0.19	19.69	0.31	0.23
2	1.00	19.70	0.30	19.60	0.40	19.39	0.61	0.44
3	1.50	19.45	0.55	19.35	0.65	19.09	0.91	0.70
4	2.00	19.23	0.77	19.20	0.80	18.90	1.20	0.92
5	2.50	19.00	1.00	18.90	1.10	18.60	1.40	1.17

Unloading Stage (1)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
1	1.50	19.05	0.95	18.97	1.03	18.70	1.30	1.09
2	0.50	19.15	0.85	19.20	0.80	18.90	1.10	0.92
3	0.00	19.69	0.31	19.60	0.40	19.45	0.55	0.42

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1	Settlement mm	Dial 2	Settlement mm	Dial 3	Settlement mm	Average
0	0.00	19.69	0.00	19.60	0.00	19.45	0.00	0.00
1	0.50	19.47	0.53	19.42	0.58	19.22	0.78	0.53
2	1.00	19.35	0.65	19.30	0.70	19.07	0.93	0.76
3	1.50	19.20	0.80	19.15	0.85	18.90	1.10	0.92
4	2.00	19.07	0.93	19.00	1.00	18.70	1.30	1.00
5	2.50	18.90	1.10	18.85	1.15	18.60	1.40	1.22

Signature

Consulting Engineering Bureau & Laboratories

مكتب معامل الاستشارات الهندسية

Company Name

: شركة منصور علي حسن

Project

: Electric Express Train, from Al Ain Sokhna to Marsa Matruh Priority Sector (6) - Alamein to Foka

Test Date
report date

: 26/07/2022
: 27/07/2022

Location

: Station 416+500 to 416+600

Test No.

: 05

Plate Bearing Test

Egyptian Code Part (3) Page 98

$$S = p \cdot B \cdot (1 - \mu^2) / E_s \cdot I$$

S (mm) : Settlement immediately

p (kg/cm²) : Stress at foundation level

B (cm) : Foundation Width

I : Factor depends on the foundation shape and rigidity

E_s : Modulus of elasticity

μ : Poisson's ratio

Loading Stage (1)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.23	0.50	1414	60	0.3	0.79	924.3
2	0.44	1.00	2828	60	0.3	0.79	957.8
3	0.70	1.50	4242	60	0.3	0.79	919.8
4	0.92	2.00	5657	60	0.3	0.79	934.3
5	1.17	2.50	7071	60	0.3	0.79	924.3

Average values of the deformation modulus at mentioned stress is from 0.80 to 2.50 kg/cm²

958.1 kg/cm²

Loading Stage (2)

NO.	Settlement (mm)	Stress (kg/cm ²)	Load (kg)	B (cm)	μ	I	E _s (kg/cm ²)
1	0.61	0.50	1414	60	0.3	0.79	942.3
2	0.70	1.00	2828	60	0.3	0.79	957.8
3	0.92	1.50	4242	60	0.3	0.79	905.8
4	1.08	2.00	5657	60	0.3	0.79	901.9
5	1.22	2.50	7071	60	0.3	0.79	886.3

Average values of the deformation modulus at mentioned stress is from 0.80 to 2.50 kg/cm²

660.7 kg/cm²

Signature



Company Name : شركة منصور علي حسن
Project : Electric Express Train, from Al Ain Sokhna to Marsa Matrouh Priority Sector (6) - Alamein to Foka
Test Date : 26/07/2022
report date : 27/07/2022
Location : Station 416+500 to 416+600
Test No. : 05

Nonrepetitive Static Plate Load Tests of Soils
ASTM D1196



Loading (1)	0	1	2	3	4	5
Stage(Kg)	0	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.00	0.23	0.44	0.70	0.92	1.17

UnLoading (1)	1	2	3	4
Stage(Kg)	7071	4242	1414	0
Stress (Kg/cm2)	2.50	1.50	0.50	0.00
Settlement (mm)	1.17	1.09	0.92	0.42

Loading (2)	0	1	2	3	4	5
Stage(Kg)	0.00	1414	2828	4242	5657	7071
Stress (Kg/cm2)	0.00	0.50	1.00	1.50	2.00	2.50
Settlement (mm)	0.42	0.63	0.76	0.92	1.08	1.22

Signature 1 
Consulting Engineering Bureau & Laboratories
مكتب معامِل الاستشارات الهندسية