

MATERIAL INSPECTION REQUEST

الهيئة العامة
للمطرق والكباري و
الأنفاق (GARBLT)



ENGINEERING CONSULTING OFFICE
المصالح الهندسية والاستشارات
أ.م. خالد شحيد



Contractor Company	GOMAA BADER COMPANY			Designer Company							
Contractor Reference	GB66-121										
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 10/8/2023	Time							
Received by ER			MIR	C1	C2	C3	DD	MM	YY	HH	MM
							10	8	2023		


CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	565+230 TO 565+440 (-1.25) 565+220 TO 565+440 (-1)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	9/8/2023	
2	Atterberg Limits	M^3	5000	9/8/2023	
3	Proctor	M^3	5000	9/8/2023	
4	CBR	M^3	5000	10/8/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC*	<i>Youssef Ragab</i>	<i>Youssef Ragab</i>			
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB66-121																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign	Date 10/8/2023	Time																	
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>10</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				10	8	2023			
C1	C2	C3	DD	MM	YY	H	MM														
			10	8	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	566 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	12.7%	
4	ASTM D 4318	Atterberg Limit	N.P% N.P% N.P%	
5	ASTM D 2974	Moisture content	8.34%	
6	ASTM D 1557	Modifid Proctor	2.21	
7	ASTM D 1883	CBR	53.9%	
Comments by:	Comments by:			
	لذا نتج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Youssef</i>	<i>Youssef</i>		
GARB**		<i>Youssef</i>		
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 564+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	9/8/2023	code	ZONE	564+000	567+720
location	K.P 566+000	GB66-121	Material	Embankment	
NAME COMPANY	Gomaa Badr				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		21980.00	gm	table classify soil classify A-1-a	
sieve size	2	1.5	1	4/3	2/1	3/8	# 4		
Mass retained (g)	345.0	2478.0	2474.0	2785.0	2411.0	2346.0	2933.0		
Cumulative Retained (g)	345.0	2723.0	5197.0	7980.0	10371.0	12717.0	15650.0	PRO	2.145
Cumulative Retained %	1.1	12.4	23.8	36.2	47.2	57.9	71.2	PRO. CORR.	2.21
Cumulative Passing %	98.9	87.6	76.4	63.8	52.8	42.1	28.8	WC	7.3%
								CBR	63.9%

B-soft material gradation				WT. OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	101.00	176.00	280.00				
Cumulative Retained %	20.20	35.20	56.00				
Cumulative Passing %	79.80	64.80	44.00				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	98.9	87.6	76.4	63.8	52.8	42.1	28.8	23.0	18.7	12.7

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

**المعمل المركزي
شركة جمعة بدر نوح**

Consultant

Yasser of R. J. 10/8/2023

 	Electric Express Train - HSR		 	
	From El Ain El Bokhna City To El Alamein - MATROUH			
	Section - 7 From FOKA TO MARSA MATROUH			
From Station 564+000 To Station 568+177				


PROCTOR TEST

TESTING DATE	9/8/2023	code	ZONE	564+000	567+720
location	K.P 565+030	GB55-121	Material	Embankment	
NAME COMPANY	Gomaa badr				

	operate by	GOMAA BADR LAB		
Weight of empty mold :	6096.0		MAX Dry Density	2.145
Mold Volume:	2104.9		Water content %	7.30

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10580.0	10755.0	10933.0	10895		
WT. WET SOIL	4490.0	4665.0	4843.0	4815.0		
Wt. Density	2.133	2.216	2.301	2.283		

Tare No.	7	7	11	11	6	6	9	9				
Tare wt.	26.12	26.12	25.51	25.51	24.44	24.44	26.14	26.14				
Wt. Of wet soil & tare	148.2	148.2	123.5	123.5	134.2	134.2	141.2	141.2				
Wt. Of dry soil & tare	144.47	144.47	118.41	118.41	126.78	126.78	131.3	131.3				
Wt. Of water	3.4	3.8	5.0	5.0	7.5	7.5	9.9	9.9				
Wt. Of dry soil	118.4	118.4	92.9	92.9	102.3	102.3	105.2	105.2				
Water content %	3.2%	3.2%	5.4%	5.4%	7.3%	7.3%	9.4%	9.4%				
AV. Water content %	3.2%		5.4%		7.3%		9.4%					
Dry Density	2.068		2.182		2.145		2.086					



Contractor

المعمل المركزي
شركة جبهة بدر نوح

Consultant

Youssef R. Gab
10/8/23

 KX ENGINEERING CONSULTANCY OFFICE المكتب الاستشاري الهندسي أسامة جابر خليل	 VSDA	Electric Express Train - MSR	 وزارة النقل والبنية التحتية
		From El Ain El Sakhsa City To El Marsa - MATROUH	
		Section - 7 From FOKA To MARSA MATRUH	
		From Station 684+000 To Station 686+111	

**Absorption & Aggregate specific gravity
AASHTO-T85**

TESTING DATE	10/5/2023	code	ZONE	684+000	686+720
location	K.P 686+000	G866-121	Material	Embankment	
NAME COMPANY	Gomez Bedr				

	operate by	GOMMA MOULAB	
Weight of sample	2000	gm	
Weight of saturated -dry surface sample (B)	2056	gm	
Weight of saturated sample in water (C)	1224	gm	
Weight of dry sample after heating (A)	1975	gm	

Results:-

Bulk specific gravity = $A / (B-C)$	2.374	
Apparent specific gravity = $A / (A-C)$	2.630	
Absorption = $(B-A)/A$	4.161	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000		

Lab. Engineer

Name:

Sign:

Consultant Engineer

Name:

Sign:

المعمل المركزي
شركة جمعه بدر نوح



المكتب الاستشاري
للطرق والكباري والسكك الحديدية
(GARBLT)



الهيئة القومية للإسكان
القاهرة



Correction of Unit Weight and Water Content For Soils Containing oversize Particles
(ASTM D-4718)

Dry Unit Weight of Fine Fraction (γ_{DF}) (gm/cm ³)	2.145	Company	Gomas Bader
Optimum Moisture Content (O.M.C) (%)	7.30	Date of Sample	10/08/2023
Specific Gravity of over Size Fraction (G_M)	2.374	Project	Express Train Project
Specific Gravity of Water (γ_w)	0.980	Sector	Foka - Matrouh

Sample Data	UNIT	VALUE		
Total Weight of Wet Sample	gm	23000		
Weight of Wet oversize Fraction (Retained 3/4)	gm	8202		
Weight of Wet Fine Fraction (Passing 3/4)	gm	14798		
Weight of Dry oversize Fraction (M_{DC})	gm	7688		
Weight of Dry Fine Fraction (M_{DF})	gm	13541		
Total Weight of Dry Sample	gm	21229		
Water Content of oversize Fraction (W_C)	%	0.07		
Water Content of Fine Fraction (W_F)	%	0.09		
Percent of oversize Fraction By Mass (P_C)	%	36.21		
Percent of Fine Fraction By Mass (P_F)	%	63.79		

Calculations of Corrected Water for oversize Fraction & Finer Fraction (W_T) :-

Corrected Water for oversize Fraction & Finer Fraction (C_W)	$W_F P_F + W_C P_C$		8.34
Specific Gravity of over Size Fraction (G_M)	2.374		
Maximum Dry Density of Fine Fraction (γ_{DF})	2.145	gm/cm ³	
Specific Gravity of Water (γ_w)	0.980		

Calculations of Corrected Unit Dry Weight of the Total Material (combined finer and oversize fractions) (γ_{DT}) :-

Corrected Dry Unit Weight of Total Material (γ_{DT})	(YDF * GM * YW)	2.21
	((YDF * PC) + (GM * YW * PF))	
Corrected Maximum Dry Density (M.D.D)	2.21	gm/cm ³
Corrected Optimum Moisture Content (O.M.C)	8.34	%

المعمل المركزي
شركة جمعه بدر نوح



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE:	10/8/2023	code	ZONE	564+000	567+720
location	K.P 566+000	GB66-121	Material	Embankment	
NAME COMPANY	Gomaa badr				
Test Results	operate by	GOMAA BADR LAB			

Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21452
Wet WT. (gm)	4968
Wet Density (g/cm ³)	2.22
Dry Density (g/cm ³)	2.115
Proctor Density (g/cm ³)	2.145
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	19
Tare WT. (gm)	27.41
Tare WT. + Wet WT. (gm)	154.22
Tare WT. + Dry WT. (gm)	145.54
Wt. Of water	8.7
Dry WT. (gm)	118.1
Moisture Content %	7.3

Swelling	
Mold No.	2
Date	10/8
Initial Height (mm)	3.30
Final Height (mm)	3.39
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.41	5.00	6.40
Load Reading (kg)	130.22	245.00	412.00	543.00	704.00	854.00	978.00	1101.00	1374.00
Load (KN)	1.3	2.4	4.0	5.3	6.9	8.4	9.6	10.8	13.5



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.54	5.32	13.4	39.9%	99	100	40.2%
5.00	10.79	20.0	53.9%			54.4%

Lab. Specialist

Name : *[Signature]*
Sign :

المعمل المركزي
شركة جمعة بدر نوح

Consultant Engineer

Name : *[Signature]*
Sign : *[Signature]*
2023

MATERIAL INSPECTION REQUEST

الهيئة العامة
للطرق والكباري والجسور
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.م. خالد الشاذلي



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB66-122																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 19/8/2023	Time																	
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>19</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				19	8	2023			
C1	C2	C3	DD	MM	YY	HH	MM														
			19	8	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Ep XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	565+220 TO 565+440 (-0.75) 565+210 TO 565+440 (-0.5)				
MAR Approval No.		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M ³	5000	17/8/2023	2500 Approved
2	Atterberg Limits	M ³	5000	17/8/2023	2500 Approved
3	Proctor	M ³	5000	17/8/2023	2500 Approved
4	CBR	M ³	5000	19/8/2023	2500 Approved
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب <i>2500 Approved</i>			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC *	<i>Ahmed Abaza</i>	<i>Ahmed</i>			
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST

إدارة الطرق والكباري والجسور
(GARBLT)



ENGINEERING CONSULTING OFFICE
المصالح الهندسية الاستشارية
أ.م. خالد شديق



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB66-122																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 19/8/2023	Time																	
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>CO</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>19</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	CO	MM	YY	H	MM				19	8	2023			
C1	C2	C3	CO	MM	YY	H	MM														
			19	8	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S1 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)				
Location to be Used	566 K.M				
Item	Specification	Test Requirement	Test Result Attachment	Remark	
1	ASTM D 75	Aggregate Sampling	According Specification		
2	ASTM C 136	Sieve Analysis	According Specification		
3	ASTM D 1440	Passing Sieve #200	13%		
4	ASTM D 4318	Atterberg Limit	N.P% N.P% N.P%		
5	ASTM D 2974	Moisture content	7.4%		
6	ASTM D 1557	Modifid Proctor	2.152		
7	ASTM D 1883	CBR	55.1%		
Comments by:		Comments by:			
		نتائج الصلاحيات والبروفات بمطابقة لكميات حوالي 5000 متر مكعب 23-8-2023 <i>Ahmed Fouad</i>			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Ahmed Abu Zaid</i>	<i>Ahmed Abu Zaid</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	17/8/2023	code	ZONE	564+000	567+720
location	K.P 566+000	GB66-122	Material	Embankment	
NAME COMPANY	Gomaa Badr				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		23540.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	3/8	# 4	PASS	soil classify	
Mass retained (g)	754.0	1488.0	2214.0	1052.0	2452.0	3141.0	3157.0		A-1-b	
Cumulative Retained (g)	754.0	2219.0	4433.0	6295.0	8747.0	11888.0	15045.0		PRO	2.162
Cumulative Retained %	3.2	9.4	18.8	26.7	37.2	50.5	65.9		WC	7.4%
Cumulative Passing %	96.8	90.6	81.2	73.3	62.8	49.5	36.1		CBR	55.1%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	120.00	203.00	320.00					
Cumulative Retained %	24.00	40.60	64.00					
Cumulative Passing %	76.00	59.40	36.00					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.8	90.6	81.2	73.3	62.8	49.5	36.1	27.4	21.4	13.0

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

المعمل المركزي
شركة جمعة بادر نوح

Consultant

(Signature)

 	Electric Express Train - HSR		 	
	From El Ain El Sokhna City To El Alamein - MATROUH			
	Section - 7 From FOKA TO MARSA MATROUH			
From Station 504+000 To Station 568+177				

PROCTOR TEST


TESTING DATE	17/8/2023	code	ZONE	564+000	567+720
location	K.P 566+900	GB68-122	Material	Embankment	
NAME COMPANY	Gomaa Badr				

operate by	GOMAA BADR LAB
------------	----------------

Weight of empty mold :	6090.0	MAX Dry Density	2.152
Mold Volume:	2104.9	Water content %	7.48

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10599.0	10758.0	10954.8	10897		
WT. WET SOIL	4509.0	4668.0	4854.0	4807.0		
Wt. Density	2.142	2.218	2.311	2.284		

Tare No.	10	10	8	8	12	12	4	4				
Tare wt.	26.41	26.41	26.24	26.24	25.45	25.45	26.14	26.14				
Wt. Of wet soil & tare	155.4	155.4	135.4	135.4	149.8	149.8	133.3	133.3				
Wt. Of dry soil & tare	151.54	151.54	130.05	130.05	141.19	141.19	124.21	124.21				
Wt. Of water	3.9	3.9	5.4	5.4	8.6	8.6	9.0	9.0				
Wt. Of dry soil	125.1	125.1	103.8	103.8	115.7	115.7	98.1	98.1				
Water content %	3.1%	3.1%	5.2%	5.2%	7.4%	7.4%	9.2%	9.2%				
AV. Water content %	3.1%		5.2%		7.4%		9.2%					
Dry Density	2.078		2.108		2.152		2.091					



Contractor

Consultant

المعمل المركزي
شركة جمعة بدرانوح

Amal



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE:	19/8/2023	code	ZONE	564+000	567+720
location	K.P 566+000	GB88-122	Material	Embankment	
NAME COMPANY	Gomaa Badr				
	operate by	GOMAA BADR LAB			

Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	1644
Mold WT. + Wet WT. (gm)	25432
Wet WT. (gm)	4988
Wet Density (g/cm ³)	2.291
Dry Density (g/cm ³)	1.138
Proctor Density (g/cm ³)	2.152
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	6
Tare WT. (gm)	36.45
Tare WT. + Wet WT. (gm)	196.32
Tare WT. + Dry WT. (gm)	147.64
Wt. Of water	8.7
Dry WT. (gm)	121.2
Moisture Content %	7.2

Swelling	
Mold No.	2
Date	24/8
Initial Height (mm)	2.20
Final Height (mm)	2.20
Difference	0
Sample Height (mm)	181.80
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.06	6.40
Load Reading (kg)	145.00	274.00	435.00	575.00	730.00	869.00	954.00	1123.00	1421.00
Load (kN)	1.4	2.7	4.3	5.6	7.2	8.5	9.7	11.0	13.9



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	5.64	13.4	42.3%	99	100	42.5%
5.00	11.03	26.0	55.1%			55.4%

Lab. Specialist

Name :

Signature :


المعمل المركزي
شركة جمعه بدر نوح

Consultant Engineer

Name :

Signature :

MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB66-123																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 21/8/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>21</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				21	8	2023		
C1	C2	C3	DD	MM	YY	HH	MM													
			21	8	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	566+210 TO 565+440 (-0.25) 565+210 TO 565+440 (Ferma) 564+480 TO 564+560 (-2.5)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	20/8/2023	
2	Atterberg Limits	M^3	5000	20/8/2023	
3	Proctor	M^3	5000	20/8/2023	
4	CBR	M^3	5000	21/8/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	Ahmed Abdo Zaid				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB66-123																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 21/8/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>21</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				21	8	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			21	8	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	566 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	11.3%	
4	ASTM D 4318	Atterberg Limit	N.P% N.P% N.P%	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.158	
7	ASTM D 1883	CBR	56%	
Comments by:		Comments by:		
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	Ahmed Albo Zaid	<i>Ahmed Albo Zaid</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
From Station 566+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	20/8/2023	code	ZONE	564+000	567+720
location	K.P 566+000	GB66-123	Material	Embankment	
NAME COMPANY	Gomaa Badr				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		22000.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	3/8	# 4	PASS	
Mass retained (g)	754.0	1345.0	2085.0	1995.0	2451.0	2784.0	2820.0		
Cumulative Retained (g)	754.0	2099.0	4164.0	6160.0	8611.0	11395.0	14215.0		PRO
Cumulative Retained %	3.4	9.5	18.8	28.0	39.1	51.8	64.6		WC
Cumulative Passing %	96.6	90.5	81.1	72.0	60.9	48.2	35.4		CBR

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	160.00	258.00	340.00					
Cumulative Retained %	32.00	51.60	68.00					
Cumulative Passing %	68.00	48.40	32.00					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.6	90.5	81.1	72.0	60.9	48.2	35.4	24.1	17.1	11.3

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

مشاريع القطار السريع
 القطاع السابع
 محمول المركزي
 (رقم 6)

8

 وزارة النقل والبنية التحتية (MOTI)	 الجمعية الوطنية للجودة (NSQ)	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 604+000 To Station 668+177	 وزارة التخطيط والتنمية الاقتصادية (MPE)
--	--	--	---


PROCTOR TEST

TESTING DATE	20/8/2023	code	ZONE	664+000	667+720
location	K.P 666+000	GB88-123	Material	Embankment	
NAME COMPANY	Gomaa Badr				

	operate by	GOMAA BADR LAB	
Weight of empty mold :	6090.0	MAX Dry Density	2.158
Mold Volume:	2104.9	Water content %	7.30

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10589.0	10754.0	10966.0	10895		
WT. WET SOIL	4499.0	4664.0	4876.0	4805.8		
Wt. Density	2.137	2.216	2.316	2.283		

Tare No.	3	3	6	6	10	10	9	9				
Tare wt.	26.23	26.23	25.84	25.84	26.47	26.47	27.2	27.2				
Wt. Of wet soil & tare	143.3	143.3	140.2	140.2	149.5	149.5	136.3	136.3				
Wt. Of dry soil & tare	139.54	139.54	134.62	134.62	141.1	141.1	126.89	126.89				
Wt. Of water	3.7	3.7	5.6	5.6	8.4	8.4	9.4	9.4				
Wt. Of dry soil	113.3	113.3	108.8	108.8	114.6	114.6	99.7	99.7				
Water content %	3.3%	3.3%	5.1%	5.1%	7.3%	7.3%	9.4%	9.4%				
AV. Water content %	3.3%		5.1%		7.3%		9.4%					
Dry Density	1.078		2.107		2.158		2.087					



Contractor
 مشروع بتمتد
 القطاع السابع
 محمل تركيزي
 (رنگه 8)

Consultant
 7/8/23



Electric Express Train - HSR

مجلس إدارة
مجلس إدارة
مجلس إدارة

California Bearing Ratio TEST

TESTING DATE:	21/8/2023	code	ZONE	564+000	567+720
location	K.P 566+000	G866-123	Material	Embankment	
NAME COMPANY	Gomaa Badr				

- Test Results

operate by GOMAA BADR LAB


Compaction % for Mold	
Mold No.	2
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21451
Wet WT. (gm)	5007
Wet Density (g/cm ³)	2.299
Dry Density (g/cm ³)	2.145
Proctor Density (g/cm ³)	2.158
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	4
Tare WT. (gm)	26.84
Tare WT. + Wet WT. (gm)	166.21
Tare WT. + Dry WT. (gm)	156.85
Wt. Of water	9.4
Dry WT. (gm)	138.0
Moisture Content %	7.3

Swelling	
Mold No.	2
Date	24/
Initial Height (mm)	2.40
Final Height (mm)	2.40
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	5.40
Load Reading (kg)	168.00	294.00	428.00	598.40	736.00	896.00	1025.00	1143.00	1498.00
Load (kN)	1.6	2.9	4.5	5.9	7.4	8.7	10.0	11.2	14.3



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	5.86	13.4	43.9%	99	100	44.3%
5.00	11.22	26.8	56.0%			56.4%

Lab. Specialist

Name :

Sign :

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name :

Sign :

MATERIAL INSPECTION REQUEST

المشروعات
الطرق والكباري و التل المزدوج
(GARSLT)



ENGINEERING CONSULTING OFFICE
المصالح الهندسية الاستشارية
أ.د. خالد شندويل



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-124																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 26/8/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>26</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				26	8	2023		
C1	C2	C3	DD	MM	YY	HH	MM													
			26	8	2023															


CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	564+480 TO 564+560 (-2) 564+420 TO 564+560 (-1.75)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M³	5000	24/8/2023	2500 Am
2	Atterberg Limits	M³	5000	24/8/2023	2500 Am
3	Proctor	M³	5000	24/8/2023	2500 Am
6	CBR	M³	5000	26/8/2023	2500 Am
Comments by:		Comments by:			
		نتائج المصاحبات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	Ahmed Abo Zeid		2023		
GARB **					
Employers Representative					

* Designer

** Alignment / Bridges: Culverts Only

MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-124																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 26/8/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>CL</td> <td>C2</td> <td>C3</td> <td>CD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>25</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	CL	C2	C3	CD	MM	YY	H	MM				25	8	2023		
CL	C2	C3	CD	MM	YY	H	MM													
			25	8	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Soil (A-1-a)			
Location to be Used	563 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	12.1%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	8.04%	
6	ASTM D 1557	Modified Proctor	2.21	
9	ASTM D 1883	CBR	54.3%	
Comments by:		Comments by:		
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD		26/8/2023	
QA/QC *	Ahmed Abu Zaid		29/8/2023	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 564+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	24/8/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB66-124	Material	Embankment	
NAME COMPANY	Gomaa Badr				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		24362.00	gm	table classify soil classify A-1-a	
sieve size	2	1.5	1	4/3	2/1	3/8	# 4	PASS	
Mass retained (g)	879.0	1853.0	3104.0	2415.0	2673.0	1946.0	2961.0		
Cumulative Retained (g)	879.0	2632.0	5636.0	8051.0	10730.0	12676.0	15637.0	PRO	2.163
Cumulative Retained %	2.8	10.4	23.1	33.0	44.0	52.0	64.2	PRO.corr	2.21
Cumulative Passing %	97.2	89.6	76.9	67.0	56.0	48.0	35.8	WC.corr	8.04%
								CBR	54.3%

B-soft material gradation				WT.OF sample		506.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	163.90	241.34	331.13				
Cumulative Retained %	30.72	48.27	66.23				
Cumulative Passing %	69.28	51.73	33.77				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	97.2	89.6	76.9	67.0	56.0	48.0	35.8	24.8	18.5	12.1

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

24/8
 مشروع القطار السريع
 القطاع السابع
 محمل المركزي
 (رقم 6)

26/8 2023

 KARAMA KONECTING PEOPLE الشركة المصرية للتطوير KARAMA	Electric Express Train - HSR From El Ain El Sokhna City To El Mamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 564+000 To Station 568+177	الهيئة العامة للنقل والتطوير والتأهيل (GARCT) الهيئة العامة للإسكان (GASCT)
---	---	---


PROCTOR TEST

TESTING DATE	24/8/2023	code	ZONE	562+000	565+000
location	K.P 563+000	CB88-124	Material	Embankment	
NAME COMPANY	Gomaa Badr				

	operate by	GOMAA BADR LAB	
Weight of empty mold :	6210.0	MAX Dry Density	2.153
Mold Volume:	2104.9	Water content %	6.4

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10885.0	10836.0	11031.0	10986	
WT. WET SOIL	4775.0	4626.0	4821.0	4776.0	
Wt. Density	2.126	2.118	2.190	2.169	

Tare No.	1	1	16	16	30	30	15	15		
Tare wt.	26.26	26.26	25.93	25.93	25.73	25.73	25.33	25.33		
Wt. Of wet soil & tare	134.20	134.20	153.20	153.20	138.21	138.21	159.29	159.29		
Wt. Of dry soil & tare	131.33	131.33	147.90	147.90	131.46	131.46	148.70	148.70		
Wt. Of water	2.9	2.9	5.3	5.3	6.8	6.8	11.2	11.2		
Wt. Of dry soil	105.1	105.1	122.8	122.0	105.7	105.7	123.4	123.4		
Water content %	2.7%	2.7%	4.3%	4.3%	6.4%	6.4%	9.1%	9.1%		
AV. Water content %	2.7%	2.7%	4.3%	4.3%	6.4%	6.4%	9.1%	9.1%		
Dry Density	2.069	2.069	2.106	2.106	2.153	2.153	2.080	2.080		



Contractor

Consultant

مشروع القطار السريع
 القطاع السابع
 محصل المركزي
 (رقم 6)

26/8/2023
 Am

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي لدراسة وتصميم	 وزارة النقل والاقتصاد والشؤون الخارجية	Electric Express Train - HSR	 وزارة التخطيط والتنمية الاقتصادية
		From El Mir El Sokhna City To El Alamein - MATROUH	
		Section - 7 From FOXA To WARSA MATROUH	

**Absorption & Aggregate specific gravity
AASHTO-T86**

TESTING DATE	25/8/2021	note	ZONE	542+000	566+000
Location	K.P563+000	GB55-124	Material	Embankment	
NAME COMPANY	Gomaa Badr				
	operate by	GOMAA BADR LAB			
Weight of sample	2000	gm			
Weight of saturated -dry surface sample (B)	2063.4	gm			
Weight of saturated sample in water (C)	1226.3	gm			
Weight of dry sample after heating (A)	1988.4	gm			
Results:-					
Bulk specific gravity = $A / (B-C)$		2.375			
Apparent specific gravity = $A / (A-C)$		2.609			
Absorption = $(B-A)/A$		3.774	%		

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000		

Lab. Engineer

Name :

Sign :

مشروع القطر السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name :

Sign :

26/8/2021



الهيئة العامة
للمطارات والكباري و
البحر (GARREY)



Correction of Unit Weight and Water Content For Soils Containing oversize Particles

(ASTM D-4718)

Dry Unit Weight of Fine Fraction (γ_{DF}) (gm/cm ³)	2.153	Company	Gomaa Bader
Optimum Moisture Content (O.M.C) (%)	6.40	Date of Sample	25/8/2023
Specific Gravity of over Size Fraction (G_M)	2.375	Project	Express Train Project
Specific Gravity of Water (γ_w)	0.980	Sector	Foka - Matrouh

Sample Data	UNIT	VALUE		
Total Weight of Wet Sample	gm	24362		
Weight of Wet oversize Fraction (Retained 3/4)	gm	8645		
Weight of Wet Fine Fraction (Passing 3/4)	gm	15717		
Weight of Dry oversize Fraction (M_{DC})	gm	8055		
Weight of Dry Fine Fraction (M_{DF})	gm	14497		
Total Weight of Dry Sample	gm	22524		
Water Content of oversize Fraction (W_C)	%	0.07		
Water Content of Fine Fraction (W_F)	%	0.08		
Percent of oversize Fraction By Mass (P_C)	%	35.76		
Percent of Fine Fraction By Mass (P_F)	%	64.36		

Calculations of Corrected Water for oversize Fraction & Finer Fraction (W_T):-

Corrected Water for oversize Fraction & Finer Fraction (C_W)	$W_F P_F + W_C P_C$		8.04
Specific Gravity of over Size Fraction (G_M)	2.375		
Maximum Dry Density of Fine Fraction (γ_{DF})	2.153	gm/cm ³	
Specific Gravity of Water (γ_w)	0.980		

Calculations of Corrected Unit Dry Weight of the Total Material (combined finer and oversize fractions) (γ_{DT}):-

<u>Corrected Dry Unit Weight of Total Material (γ_{DT})</u>	(γ_{DF} * G_M * γ_w)	2.21
	((γ_{DF} * P_C) + (G_M * γ_w * P_F))	
Corrected Maximum Dry Density (M.D.D)	2.21	gm/cm ³
Corrected Optimum Moisture Content (O.M.C)	8.04	%

مشروع القطار السريع
القطاع السابع
محطة المركزية
(رقم 6)

16/8/2023



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE:	28/8/2023	CODE	ZONE	562+000	565+000
Location	K.P 563+000	GB06-124	Material	Embankment	
NAME COMPANY	Gomaa Badr				

Test Results

operate by JCMSSA 6408 LAB

Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.8
Mold WT. (gm)	16553
Mold WT. + Wat WT. (gm)	21481
Wat WT. (gm)	4928
Wet Density (g/cm ³)	2.363
Dry Density (g/cm ³)	2.138
Proctor Density (g/cm ³)	2.153
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	2
Tare WT. (gm)	25.48
Tare WT. + Wet WT. (gm)	147.32
Tare WT. + Dry WT. (gm)	140.05
Water WT. (gm)	7.3
Dry WT. (gm)	114.6
Moisture Content %	6.3

Swelling	
Mold No.	1
Date	24s
Initial Height (mm)	0.00
Final Height (mm)	0.04
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

85.00	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	90.00	270.00	420.00	580.00	710.00	850.00	990.00	1110.00	1420.00
Load (kN)	0.9	2.6	4.1	5.7	7.0	8.3	9.7	10.9	12.9



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	5.68	13.4	43.6%	99	100	43.1%
5.00	10.88	20.0	54.3%			55.0%

Lab. Specialist

Name :

Sign :

Consultant Engineer

Name :

Sign :

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

MATERIAL APPROVAL REQUEST

إدارة البنية التحتية
المطرق والكباري و النقل البري
(GARBLT)



ENGINEERING CONSULTING OFFICE
المصالح الهندسية والاستشارات
(د. خالد شبيب)



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-125																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 31/8/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>31</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				31	8	2023		
C1	C2	C3	DD	MM	YY	HH	MM													
			31	8	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Up XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	564+420 TO 564+540 -1.5 & 564+420 TO 564+540 -1.25 564+420 TO 564+540 -1 & 564+420 TO 564+540 -.75 564+420 TO 564+540 -.5 564+420 TO 564+540 -.25				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M ³	5000	29/8/2023	
2	Atterberg Limits	M ³	5000	29/8/2023	
3	Proctor	M ³	5000	30/8/2023	
6	CBR	M ³	5000	31/8/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD			
QA/QC *	Ahmed Abo Zaid			
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-125																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 31/8/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>31</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				31	8	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			31	8	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SOIL (A-1-a)			
Location to be Used	563 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	12.3%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.51%	
6	ASTM D 1557	Modifid Proctor	2.2	
9	ASTM D 1883	CBR	52.6%	
Comments by:		Comments by:		
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC*	<i>Ahmed Abdelaziz</i>	<i>Ahmed Abdelaziz</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

	Electric Express Train - HSR		
	From El Ain El Sokhna City To El Alamein - MATROUH		
	Section - 7 From FOKA To MARS MATROUH		
From Station 504+000 To Station 548+177			

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	29/8/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB55-125	Material	Embankment	
NAME COMPANY	Gomaa Badr				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		20670.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	3/8	# 4	PASS	soil classify	
Mass retained (g)	0.0	1689.0	2862.0	2204.0	3680.0	1349.0	2631.0		A-1-a	
Cumulative Retained (g)	0.0	1689.0	4551.0	6755.0	9435.0	10894.0	13335.0		PRO	2.140
Cumulative Retained %	0.0	8.2	22.0	32.7	45.6	52.3	64.6		PRO.corr	2.2
Cumulative Passing %	100.0	91.8	78.0	67.3	54.4	47.7	35.5		WC.corr	7.51%
									CBR	52.6%

B-soft material gradation			WT.OF sample		500.00	gm
sieve size	10	40	200			
Cumulative Retained (g)	106.00	212.00	326.00			
Cumulative Retained %	21.20	42.40	65.20			
Cumulative Passing %	78.80	57.60	34.80			

C-General gradient			sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075			
Cumulative Passing %	100.0	91.8	78.0	67.3	54.4	47.7	35.5	28.0	20.4	12.3			

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

مشروع القطار السريع
القطاع السابع
مصلح المركزي
(رقم 6)

31/8/2023

 Karama Karama شركة المقاولات العربيه ان ان ان ان	 وزارة النقل والبنية التحتية (GABRI)	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 565+177	 الهيئة العامة للتخطيط والتنمية الاقتصادية
--	--	--	--


PROCTOR TEST

TESTING DATE	30/8/2023	code	ZONE	562+000	565+030
location	K.P 563+000	GB65-126	Material	Embankment	
NAME COMPANY	Gomaa Badr				

	operate by	GCMAA BADR LAB			
Weight of empty mold :	6210.0		MAX Dry Density	2.140	
Mold Volume:	2104.9		Water content %	6.60	

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10485.8	10870.0	11013.0	10990	
WT. WET SOIL	4479.0	4660.0	4803.0	4788.0	
Wt. Density	2.128	2.214	2.282	2.271	

Tare No.	3	3	6	6	9	9	11	11		
Tare wt.	25.45	25.45	26.35	26.35	24.55	24.55	25.45	25.45		
Wt. Of wet soil & tare	123.5	123.5	135.2	135.2	145.8	145.8	139.2	139.2		
Wt. Of dry soil & tare	120.56	120.56	129.87	129.87	138.3	138.3	129.66	129.66		
Wt. Of water	3.0	3.0	5.4	5.4	7.5	7.5	9.6	9.6		
Wt. Of dry soil	95.1	95.1	103.5	103.5	113.8	113.8	104.2	104.2		
Water content %	3.1%	3.1%	5.2%	5.2%	6.6%	6.6%	9.2%	9.2%		
AV. Water content %	3.1%		5.2%		6.6%		9.2%			
Dry Density	2.063		2.195		2.140		2.080			



Contractor

Gomaa Badr

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant

91/8/23

 جمهورية مصر العربية وزارة النقل المكتب الاستشاري الهندسي ا.م. خالد شحير	 00113 0000 1000	Electric Express Train - HER From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To BARSA MATROUH From Station 554+000 To Station 556+177	 00113 0000 1000

**Absorption & Aggregate specific gravity
AASHTO-T85**

TESTING DATE	30/8/2022	code	ZONE	562+000	565+000
location	K.P693+000	GB66-125	Material	Embankment	
NAME COMPANY	Gomez Badr				

	operate by	DORNA BAO LAE	
Weight of sample	2000	gm	
Weight of saturated -dry surface sample (B)	2063.0	gm	
Weight of saturated sample in water (C)	1216.0	gm	
Weight of dry sample after heating (A)	1691.0	gm	

Results:-

Bulk specific gravity = $A / (B-C)$	2.358	
Apparent specific gravity = $A / (A-C)$	2.578	
Absorption = $(B-A)/A$	1.816	%

Los Angeles abrasion AASHTO-T96


Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000		

Lab. Engineer

Name: 

Sign:



Consultant Engineer

Name:

Sign:





الهيئة العامة
للمرور والكباري و النقل البري
(GARBLT)



Correction of Unit Weight and Water Content For Soils Containing oversize Particles
(ASTM D-4718)

Dry Unit Weight of Fine Fraction (γ_{DF}) (gm/cm ³)	2.140	Company	Gomaa Bader
Optimum Moisture Content (O.M.C) (%)	6.60	Date of Sample	30/8/2023
Specific Gravity of over Size Fraction (G_M)	2.356	Project	Express Train Project
Specific Gravity of Water (γ_w)	0.980	Sector	Foka - Matrouh

Sample Data	UNIT	VALUE		
Total Weight of Wet Sample	gm	20670		
Weight of Wet oversize Fraction (Retained 3/4)	gm	6755		
Weight of Wet Fine Fraction (Passing 3/4)	gm	13915		
Weight of Dry oversize Fraction (M_{OC})	gm	6106		
Weight of Dry Fine Fraction (M_{DF})	gm	13105		
Total Weight of Dry Sample	gm	19426		
Water Content of oversize Fraction (W_C)	%	0.11		
Water Content of Fine Fraction (W_F)	%	0.06		
Percent of oversize Fraction By Mass (P_C)	%	31.43		
Percent of Fine Fraction By Mass (P_F)	%	67.46		

Calculations of Corrected Water for oversize Fraction & Finer Fraction (W_T) :-

Corrected Water for oversize Fraction & Finer Fraction (C_W)	$W_F P_F + W_C P_C$	7.51
Specific Gravity of over Size Fraction (G_M)	2.356	
Maximum Dry Density of Fine Fraction (γ_{DF})	2.140	gm/cm ³
Specific Gravity of Water (γ_w)	0.980	

Calculations of Corrected Unit Dry Weight of the Total Material (combined finer and oversize fractions) (γ_{DT}) :-

Corrected Dry Unit Weight of Total Material (γ_{DT})		(YDF * GM * YW)	2.20
		((YDF * PC) + (GM * YW * PF))	
Corrected Maximum Dry Density (M.D.D)	2.20	gm/cm ³	
Corrected Optimum Moisture Content (O.M.C)	7.51	%	

Signature

Signature



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE:	31/8/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB05-125	Material	Embankment	
NAME COMPANY	Gomaa Badr				
	operate by	GOMAA BADR LAB			

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	16553
Mold WT. + Wet WT. (gm)	21426
Wet WT. (gm)	4873
Wet Density (g/cm ³)	2.238
Dry Density (g/cm ³)	2.101
Proctor Density (g/cm ³)	2.148
Compaction %	98

Moisture Ratio After Compacted Mold	
Tare No.	9
Tare WT. (gm)	24.55
Tare WT. + Wet WT. (gm)	145.44
Tare WT. + Dry WT. (gm)	138.1
Water WT. (gm)	7.3
Dry WT. (gm)	131.6
Moisture Content %	6.5

Swelling	
Mold No.	1
Date	24h
Initial Height (mm)	0.00
Final Height (mm)	0.03
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

85.00	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	80.00	250.00	400.00	550.00	690.00	820.00	970.00	1074.00	1400.00
Load (kN)	8.8	2.5	3.9	5.4	6.8	8.0	9.3	10.3	13.7



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % 100 نسبة
2.54	5.39	13.4	40.4%	98	100	41.1%
5.00	10.53	20.0	52.6%			53.5%

Lab. Specialist

Name:

Sign:

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name:

Sign:

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-126																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 7/9/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>7</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				7	9	2023		
C1	C2	C3	DD	MM	YY	HH	MM													
			7	9	2023															

CODE - 1	51 to 521 Station Reference	01 to 53 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	564+420 TO 564+540 (ferma) & 562+590 TO 562+620 (-0.5) 562+590 TO 562+620 (-.25) & 562+590 TO 562+620 (ferma)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification		Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	1500	5/9/2023	
2	Atterberg Limits	M^3	1500	5/9/2023	
3	Proctor	M^3	1500	6/9/2023	
6	CBR	M^3	1500	7/9/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والعرفلات مطابقة لكميات حوالي 1500 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC *	<i>Karref Ragab</i>	<i>Karref Ragab</i>			
GARB**		<i>20/09</i>			
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-126																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 7/9/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>7</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				7	9	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			7	9	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SOIL (A-1-a)			
Location to be Used	563 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	9.4%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	8.3%	
6	ASTM D 1557	Modifid Proctor	2.21	
9	ASTM D 1883	CBR	56.6%	
Comments by:		Comments by:		
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 1500 متر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Muhammad Ragab</i>	<i>Muhammad Ragab</i>		
GARB**		<i>20</i>		
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	5/9/2023	CODE	ZONE	562+000	565+000
Location	K.P. 563+000	GB66-126	Material	Embankment	
NAME COMPANY	Gomaa Badr				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		39440.00	gm		table classify
sieve size	2	1.5	1	4/3	2/1	3/8	# 4	PASS	soil classify
Mass retained (g)	1869.0	3585.0	5384.0	4039.0	3694.0	4685.0	5401.0		A-1-a
Cumulative Retained (g)	1869.0	5437.0	10821.0	14840.0	17534.0	22219.0	27620.0	PRO	2.148
Cumulative Retained %	5.1	14.9	29.8	40.7	48.1	61.0	75.1	PRO.corr	2.21
Cumulative Passing %	94.9	85.1	70.4	59.3	51.9	39.0	24.2	WC.corr	8.3%
								CBR	56.6%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	112.45	215.00	305.00				
Cumulative Retained %	22.49	43.00	61.00				
Cumulative Passing %	77.51	57.00	39.00				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	94.9	85.1	70.4	59.3	51.9	39.0	24.2	18.8	13.8	9.4

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

مشروع القطار السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)

Youssef Ragab
 2023


	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 564+000 To Station 568+177		

PROCTOR TEST

TESTING DATE	6/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GD56-125	Material	Embankment	
NAME COMPANY	Gomaa Badr				
	operate by	GOMAA BADR LAB			
Weight of empty mold :	6198.0		MAX Dry Density	2.148	
Mold Volume:	2104.9		Water content %	7.00	

trial no :	1	2	3	4	
WL Of Mold+ wet soil	10685.0	10853.0	11036.0	10850	
WT. WET SOIL	4487.0	4655.0	4838.0	4652.0	
WL Density	2.132	2.212	2.298	2.210	


Tare No.	11	11	23	23	8	8	1	1		
Tare wt.	27.25	27.25	24.82	24.82	22.51	22.51	22.98	22.88		
WL Of wet soil & tare	143.24	143.26	136.25	136.25	148.12	148.12	130.68	130.68		
WL Of dry soil & tare	139.3	139.3	130.35	130.35	139.85	139.85	121.61	121.61		
WL Of water	4.0	4.0	5.9	5.9	8.3	8.3	9.1	9.1		
WL Of dry soil	112.1	112.1	105.5	105.5	117.3	117.3	98.7	98.7		
Water content %	3.5%	3.5%	5.6%	5.6%	7.0%	7.0%	9.2%	9.2%		
AV. Water content %	3.5%		5.6%		7.0%		9.2%			
Dry Density	2.059		2.094		2.147		2.024			



Contractor


 مشروع القطار السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)

Consultant


 Youssef Ragab
 2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد كندل	 VQA	Electric Express Train - HSR From El Ain El Solh City To El Alamein - MATROUH Section - 7 From FOKA To NARSA MATROUH From Station 58+000 To Station 59+177	 جمهورية مصر العربية السكك الحديدية
		Absorption & Aggregate specific gravity AASHTO-T85	

TESTING DATE	6/9/2023	zone	ZONE	562+000	565+000
location	K.P563+000	GB66-126	Material	Embankment	
NAME COMPANY	Gomaa Badr				
	operate by	GOMAA BADR L42			
Weight of sample		2000	gm		
Weight of saturated -dry surface sample (B)		2083.6	gm		
Weight of saturated sample in water (C)		1218.6	gm		
Weight of dry sample after heating (A)		1991.6	gm		
Results:-					
Bulk specific gravity = A / (B-C)		2.336			
Apparent specific gravity = A / (A-C)		2.676			
Absorption = (B-A)/A		3.616	%		

Los Anglos abrasion AASHTO-T96

Results:-


Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000		

Lab. Engineer


Name: 

Sign:


Consultant Engineer

Name: 

Sign:



مشروع القططار السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)



Correction of Unit Weight and Water Content For Soils Containing oversize Particles

(ASTM D-4718)

Dry Unit Weight of Fine Fraction (γ_{DF}) (gm/cm ³)	2.148	Company	Magdy Bekheet
Optimum Moisture Content (O.M.C) (%)	7.00	Date of Sample	6/9/2023
Specific Gravity of over Size Fraction (G_M)	2.356	Project	Express Train Project
Specific Gravity of Water (γ_w)	0.980	Sector	Foka - Matrouh

Sample Data	UNIT	VALUE		
Total Weight of Wet Sample	gm	36440		
Weight of Wet oversize Fraction (Retained 3/4)	gm	14840		
Weight of Wet Fine Fraction (Passing 3/4)	gm	21600		
Weight of Dry oversize Fraction (M_{DC})	gm	13759		
Weight of Dry Fine Fraction (M_{DF})	gm	19862		
Total Weight of Dry Sample	gm	33621		
Water Content of oversize Fraction (W_C)	%	0.08		
Water Content of Fine Fraction (W_F)	%	0.09		
Percent of oversize Fraction By Mass (P_C)	%	40.92		
Percent of Fine Fraction By Mass (P_F)	%	59.08		

Calculations of Corrected Water for oversize Fraction & Finer Fraction (W_T) :-

Corrected Water for oversize Fraction & Finer Fraction (C_W)	$W_F P_F + W_C P_C$		8.38
Specific Gravity of over Size Fraction (G_M)	2.356		
Maximum Dry Density of Fine Fraction (γ_{DF})	2.148	gm/cm ³	
Specific Gravity of Water (γ_w)	0.980		

Calculations of Corrected Unit Dry Weight of the Total Material (combined finer and oversize fractions) (γ_{DT}) :-

<u>Corrected Dry Unit Weight of Total Material (γ_{DT})</u>		(YDF * GM * YW)	2.21
		((YDF * PC) + {GM * YW * PF})	
Corrected Maximum Dry Density (M.D.D)	2.21	gm/cm ³	
Corrected Optimum Moisture Content (O.M.C)	8.38	%	

Signature



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE:	7/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	G088-128	Material	Embankment	
NAME COMPANY	Gomaa Badr				
	operate by	GOMAA BADR LAB			

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3177.5
Mold WT. (gm)	6603
Mold WT. + Wet WT. (gm)	21486
Wet WT. (gm)	4933
Wet Density (g/cm ³)	2.065
Dry Density (g/cm ³)	2.121
Proctor Density (g/cm ³)	2.147
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	13
Tare WT. (gm)	33.52
Tare WT. + Wet WT. (gm)	163.14
Tare WT. + Dry WT. (gm)	154.16
Water WT. (gm)	8.9
Dry WT. (gm)	130.8
Moisture Content %	6.8

Swelling	
Mold No.	1
Date	14/6
Initial Height (mm)	0.90
Final Height (mm)	0.94
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

85.00	6.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	78.00	268.00	421.00	568.00	719.00	861.00	1024.00	1136.00	1369.00
Load (kN)	0.8	2.6	4.1	5.6	7.1	8.5	10.0	11.2	13.4



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR
2.50	5.87	13.4	41.7%	99	100	41.2%
5.00	11.33	20.0	56.6%			57.3%

Lab. Specialist

Name: *[Signature]*

Sign:

Consultant Engineer

Name: *Youssef Rajab*

Sign: *Youssef Rajab*

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

MATERIAL INSPECTION REQUEST

الهيئة العامة
لنقل و البنية التحتية
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ. د. خالد شاذلي



Contractor Company	GOMAA BADER COMPANY		Designer Company	
Contractor Reference	GB63-11			
Issued by Contractor	Name ENG/AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 23/5/2023	Time
Received by ER			MIR	
			C1 C2 C3 DO M M YY HH MM	
			23 5 2023	

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	562+880 TO 562+940 (0.5) 564+020 TO 564+240 (0.5) 563+460 TO 563+560 (0.5)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	22/5/2023	
2	Atterberg Limits	M^3	5000	22/5/2023	
3	Proctor	M^3	5000	22/5/2023	
4	CBR	M^3	5000	23/5/2023	
5	Los-Angos abrasion	M^3	5000	23/5/2023	
6	Water absorption	M^3	5000	23/5/2023	
Comments by:	Comments by:				
تأديع الملاحية - بول فضا - 5000 مطابق لبيان - تصليح حوائك 5000					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC *	<i>Ahmed Abozaid</i>	<i>Ahmed Abozaid</i>			
GARB**	ENG/ KHALED FAWZY				
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-11																			
Issued by Contractor	Name ENG/AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 23/5/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>23</td> <td>5</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				23	5	2023		
C1	C2	C3	DD	MM	YY	HH	MM													
			23	5	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Prepared Sub grade			
Location to be Used	563 K.M			
Item	Spaification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	8.8%	
4	ASTM D 4318	Atterberg Limit	N.P% N.P% N.P%	
5	ASTM D 2974	Moisture content	7.1%	
6	ASTM D 1557	Modifid Proctor	2.195	
7	ASTM D 1883	CBR	62.3%	
8	ASTM C 535	Los-Anglos abrasion	29.10%	
9	ASTM D 1293	Water Absorption	-	

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/AHMEDFOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Ahmed Ab-Zaid</i>	<i>Ahmed Ab-Zaid</i>		
GARB**	ENG/ KHALED FAWZY			
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 504+000 To Station 566+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	22/5/2023	code	ZONE	562+000	565+000
location	K.P563+000	GB63-11	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		26000.00		gm	table classify
sieve size	5	4	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	300.0	4535.0	5140.0	4840.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	300.0	4835.0	8975.0	14815.0		PRO
Cumulative Retained %	0.0	0.0	0.0	1.2	18.6	35.4	57.0		WC
Cumulative Passing %	100.0	100.0	100.0	98.8	81.4	61.6	43.0		CBR

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	208.00	328.00	398.00					
Cumulative Retained %	41.60	65.60	79.60					
Cumulative Passing %	58.40	34.40	20.40					

C-General gradient										
sieve size(In)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	98.8	81.4	61.6	43.0	25.1	16.1	9.8

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

المعمل المركزي
شركة جمعه بدر نوح


 	Electric Express Train - HSR				 
	From El Ain El Sokhna City To El Asemets - MATROUH				
	Section - 7 From FOKA TO MARSA MATROUH				
From Station 564+000 To Station 565+177					

PROCTOR TEST

TESTING DATE	22/5/2023	COORD	ZONE	562+000	565+000
location	K.P563+000	OB63-11	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				
		operate by	Gomaa Bader Lab		
Weight of empty mold :		6118.0		MAX Dry Density	2.195
Mold Volume:		2104.9		Water content %	7.10

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10644.0	10832.0	11064.0	10734		
WT. WET/ SOIL	4526.0	4714.0	4946.0	4616.0		
Wt. Density	2.150	2.240	2.350	2.193		

Tare No.	6	6	12	12	11	11	4	4				
Tare wt.	26.41	26.41	26.45	26.45	26.34	26.34	27.11	27.11				
Wt. Of wet soil & tare	127.64	127.64	123.12	123.12	101.45	101.45	120.87	120.87				
Wt. Of dry soil & tare	124.61	124.61	118.14	118.14	96.49	96.49	112.92	112.92				
Wt. Of water	3.0	3.0	5.0	5.0	5.0	5.0	8.0	8.0				
Wt. Of dry soil	98.2	98.2	91.7	91.7	79.3	79.3	85.8	85.8				
Water content %	3.1%	3.1%	5.4%	5.4%	7.1%	7.1%	9.3%	9.3%				
AV. Water content %	3.1%		5.4%		7.1%		9.3%					
Dry Density	2.086		2.124		2.198		2.007					



Contractor

المعمل المركزي
شركة جمعه بدر نوح

Consultant

[Signature]

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.م. خالد شندويل	 WSP	Electric Express Train - HSR	
		From El An El Sokhna City To El Ahenam - MATROUH	
		Section : 7 From POKA To MARSA MATROUH	
		From Station 504+000 To Station 565+000	

**Absorbion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	23/5/2023	code	ZONE	562+000	565+000
LOCATION	K.P563+000	0001-1	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

Weight of sample		gm
Weight of saturated -dry surface sample (B)		gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)		gm

Results:-

Bulk specific gravity = $A / (B-C)$		
Apparent specific gravity = $A / (A-C)$		
Absorbion = $(B-A)/A$		%

Los Angeles abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3545	29.10

Lab. Engineer

Name:

Sign:

OPERATE BY
GOMAA BADER LAB

Consultant Engineer

Name:

Sign:

المعمل المركزي
شركة جمعه بدر نوح



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	23/6/2023	CODE	ZONE	162+000	165+000
Location	K.P863+000	GRES-11	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader	operate by	Gomaa Bader Lab		

Test Results


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	1644
Mold WT. + Wet WT. (gm)	3388
Wet WT. (gm)	5044
Wet Density (g/cm ³)	2.395
Dry Density (g/cm ³)	2.158
Proctor Density (g/cm ³)	2.185
Compaction %	98

Moisture Ratio After Compacted Mold	
Tare No.	12
Tare WT. (gm)	24.51
Tare WT. + Wet WT. (gm)	156.2
Tare WT. + Dry WT. (gm)	147.23
Wt. Of water	9.9
Dry WT. (gm)	137.3
Moisture Content %	7.2

Swelling	
Mold No.	3
Date	2023
Initial Height (mm)	1.50
Final Height (mm)	1.53
Difference	0
Sample Height (mm)	181.68
Swelling Ratio %	0%

Loading Reading :

penetration	0.65	1.27	1.91	2.54	3.18	3.83	4.45	5.00	6.40
Load Reading (kg)	145.00	228.00	452.00	588.00	720.00	932.00	1098.00	1254.00	1645.00
Load (kN)	1.4	2.3	4.4	5.8	7.1	9.1	10.8	12.5	16.1



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % 100
2.50	5.86	13.4	43.9%	98	100	44.6%
5.80	12.49	28.0	43.3%			43.4%

Lab. Specialist

Name :

Sign :

المعمل المركزي
شركة جمعه بدر نوح

Consultant Engineer

Name :

Sign :

MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB66-12																				
Issued by Contractor	Name ENG/AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 24/5/2023	Time																	
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>M</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>24</td> <td>5</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	M	YY	HH	MM				24	5	2023			
C1	C2	C3	DD	M	YY	HH	MM														
			24	5	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	564+820 TO 564+940 (0.25) 564+820 TO 564+940 (0.5) 565+820 TO 566+000 (0.5) 566+000 TO 566+120 (0.5) 566+120 TO 566+240 (0.25) 566+120 TO 566+240 (0.5)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification		Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M ³	5000	23/5/2023	
2	Atterberg Limits	M ³	5000	23/5/2023	
3	Proctor	M ³	5000	23/5/2023	
4	CBR	M ³	5000	24/5/2023	
5	Los-Angeles abrasion	M ³	5000	23/5/2023	
6	Water absorption	M ³	5000	23/5/2023	
Comments by:		Comments by:			
<i>ملاحظات المهندس محمد أحمد</i> <i>Mohamed Al</i>		<i>نتائج الملاحظات والمقارنات مطابقة لكميات العمل حوالي 5000 متر مكعب</i> <i>Mohamed Al</i>			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC *	<i>Mohamed Al</i>	<i>[Signature]</i>			
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/AHMEDFOUAD	Ahmed Fouad		
QA/QC *	Mohamed Ali	M. Ali		
GARB**				
Employers Representative				



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	23/5/2023	code	ZONE	564+000	567+757
location	K.P566+000	GB66-12	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

1-visual inspection test operate by Gomaa Bader Lab

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		24510.00	gm	table classify	
sieve size	5	4	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	1215.0	4970.0	5660.0	5010.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	1215.0	6185.0	11845.0	16855.0	PRO	2.182
Cumulative Retained %	0.0	0.0	0.0	5.0	25.2	49.5	68.0	WC	7.2
Cumulative Passing %	100.0	100.0	100.0	95.0	74.8	51.7	31.2	CBR	63.0%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	99.00	196.00	321.00				
Cumulative Retained %	19.80	39.20	64.20				
Cumulative Passing %	80.20	60.80	35.80				

C-General gradient										
sieve size(in)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	95.0	74.8	51.7	31.2	25.0	19.0	11.2

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	22.6%	18.5%	4%

Contractor

المعمل المركزي
شركة جمعه بدر نوح

Consultant

محمد عبد الله


 	Electric Express Train - HSR	  
---	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits

TESTING DATE:	23/5/2023	code	ZONE	564+000	567+757
location	K.P566+000	GB66-12			
NAME COMPANY	Gomaa badr				

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks	16	23	28	34	0	0
Tare No.	5	45	13	46	K	D
Tare WT. (gm)	27.49	25.36	27.04	27.22	11.07	12.82
Tare WT. + Wet WT. (gm)	45.57	41.05	44.72	44.70	11.46	13.39
Tare WT. + Dry WT. (gm)	41.89	38.10	41.60	41.85	11.40	13.30
Water WT. (gm)	3.68	2.95	3.12	2.85	0.06	0.09
Dry WT. (gm)	14.40	12.74	14.56	14.63	0.33	0.48
Moisture Content %	25.6%	23.2%	21.4%	19.5%	18.2%	18.8%
Average %					18.5%	



32	P.L	P.I
22.5%	18.5%	4.0%

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :

Signature

Name :

Signature

Name :

Signature

Sign :

المعمل المركزي

شركة جمعه بدر نوح

Sign :

Signature

Sign :

Signature

	Electric Express Train - HSR		
	From El Ain El Sokhra City To El Alamein - MATROUH		
	Section - 7 From FOKA TO MARSA MATROUH		
From Station 564+000 To Station 566+177			


PROCTOR TEST

TESTING DATE	23/5/2023	code	ZONE	564+000	567+757	
location	K.P566+000	GB66-12	Material	Prepared Sub Grade		
NAME COMPANY	Gomaa badr					
		operate by	Gomaa Badr Lab			
Weight of empty mold :		6090.0		MAX Dry Density		2.182
Mold Volume:		2104.9		Water content %		7.20

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10622.0	10765.0	11014.0	10741		
WT. WET SOIL	4532.0	4675.0	4924.0	4651.0		
Wt. Density	2.153	2.231	2.339	2.310		

Tare No.	8	8	13	13	15	15	7	7				
Tare wt.	26.42	26.42	27.25	27.25	26.3	26.3	26.41	26.41				
Wt. Of wet soil & tare	132.20	132.20	125.45	125.45	128.41	128.41	135.45	135.45				
Wt. Of dry soil & tare	124.2	124.2	120.71	120.71	121.55	121.55	126.31	126.31				
Wt. Of water	8.0	8.0	4.7	4.7	6.9	6.9	9.2	9.2				
Wt. Of dry soil	196.0	321.0	93.5	93.5	95.3	95.3	99.8	99.8				
Water content %	4.1%	2.5%	5.1%	5.1%	7.2%	7.2%	9.3%	9.3%				
AV. Water content %	3.3%		5.1%		7.2%		9.3%					
Dry Density	2.085		2.114		2.182		2.022					

curve proctor



Contractor

Consultant

المعمل المركزي
شركة جمعه بدار نوح

MM
32



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	24/5/2023	code	ZONE	564+000	567+757
location	K.P566+000	CR66.12	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

Test Results

operate by Gomaa Bader Lab


Compaction % for 3fold	
Mold No.	1
Mold Vol. (cm ³)	2177.8
Mold WT. (gm)	18448
Mold WT. + Wet WT. (gm)	31487
Wet WT. (gm)	9945
Wet Density (g/cm ³)	1.316
Dry Density (g/cm ³)	1.164
Proctor Density (g/cm ³)	1.183
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	14
Tare WT. (gm)	25.14
Face WT. + Wet WT. (gm)	156.9
Tare WT. + Dry WT. (gm)	140.4
Wet WT. (gm)	131.8
Dry WT. (gm)	115.3
Moisture Content %	1.0

Swelling	
Mold No.	2
Dist	240
Initial Height (mm)	1.60
Final Height (mm)	1.63
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading:

99.00	0.64	1.27	1.51	2.54	3.38	3.80	4.45	5.00	6.46
Load Reading (kg)	134.00	229.00	435.00	621.00	820.00	954.00	1094.00	1247.00	1698.00
Load (kN)	1.3	2.3	4.3	6.1	8.0	9.3	10.7	12.4	16.6



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	6.09	13.4	45.4%	99	100	46.0%
5.00	12.47	29.8	63.8%			63.5%

Lab. Specialist

Name:

Sign:

Consultant Engineer

Name:

Sign:

المعمل المركزي
شركة جمعه بدر نوح

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد النجدي	 WATA	Electric Express Train - MSR From El Ain El Sofra City To El Abwein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 554+000 To Station 565+177	 وزارة النقل وزارة الاقتصاد

**Absorption & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	23/5/2023	code	ZONE	564+000	567+757
LOCATION	K.P555+000	G055-12	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

Weight of sample		gm
Weight of saturated -dry surface sample (B)		gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)		gm

38570

Results:-

Bulk specific gravity = $A / (B-C)$		1970	3619
Apparent specific gravity = $A / (A-C)$			
Absorption = $(B-A)/A$			

Los Angeles abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3545	29.10

Lab. Engineer

Name :

Sign :

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name :

Sign :

المعمل المركزي
شركة جمعة بدر نوح

MATERIAL INSPECTION REQUEST

الهيئة العامة
للمطرق والكباري و
الأنفاق
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.م. خالد الشويخ



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB66-13																			
Issued by Contractor	Name ENG/AHMED FOUAD	Sign 	Date 18/6/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>M</td> <td>Y</td> <td>H</td> <td>M</td> </tr> <tr> <td></td> <td></td> <td></td> <td>18</td> <td>6</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	M	Y	H	M				18	6	2023		
C1	C2	C3	DD	M	Y	H	M													
			18	6	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	567+300 TO 567+380 (0.25) 567+680 TO 567+750 (0.5) 564+940 TO 565+000 (0.25) 564+940 TO 565+000 (0.5) 567+300 TO 567+380 (0.5)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M ³	5000	17/6/2023	
2	Atterberg Limits	M ³	5000	17/6/2023	
3	Proctor	M ³	5000	17/6/2023	
4	CBR	M ³	5000	18/6/2023	
5	Los-Anglos abrasion	M ³	5000	18/6/2023	
6	Water absorption	M ³	5000	18/6/2023	
Comments by:		Comments by:			
		للماتع الصلاحيات والمرفقات مطابقة لكميات تمثل حوالي 5000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/AHMED FOUAD				
QA/QC*	Mohammed Ali				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GO MAA BADER COMPANY			Designer Company																	
Contractor Reference	GB66 - 13																				
Issued by Contractor	Name	Sign	Date 18/6/2023	Time																	
	ENG/AHMED FOUAD	<i>Ahmed Fouad</i>																			
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>18</td> <td>6</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				18	6	2023			
C1	C2	C3	DD	MM	YY	HH	MM														
			18	6	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kg XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Prepared Sub grade			
Location to be Used	566 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	6.8%	
4	ASTM D 4318	Atterberg Limit	N.P % N.P % N.P %	
5	ASTM D 2974	Moisture content	7.1%	
6	ASTM D 1557	Modifid Proctor	2.191	
7	ASTM D 1883	CBR	62.1%	
8	ASTM C 535	Los-Anglos abrasion	30.04%	
9	ASTM D 1293	Water Absorption	-	

Comments by:	Comments by:
	نتائج الصلاحيات والمرفقات مطابقة لكميات لعمال حوالي 5000 متر مكعب

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/AHMEDFOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Mohamed AL</i>	<i>Mohamed AL</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي إ. د. خالد كنعان	 SARAJ	Electric Express Train - HSR		 الهيئة العامة للإتاحة الميناء الجديد لطنجة GMR
		From El Ain El Sokhna City To El Alamein - MATROUH		
		Section - 7 From FOKA To MARSA MATROUH		
		From Station 504+000 To Station 558+177		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	17/6/2023	code	ZONE	564+000	567+757
location	K.P566+000	GB66-13	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		22500.00		gm	table classify	
sieve size	5	4	3	1 1/2	3/4	3/8	# 4	PASS		soil classify
Mass retained (g)	0.0	0.0	0.0	786.0	6412.0	4798.0	2650.0			
Cumulative Retained (g)	0.0	0.0	0.0	786.0	6197.0	10995.0	13645.0			
Cumulative Retained %	0.0	0.0	0.0	3.5	27.5	48.8	60.6		PRO	2.191
Cumulative Passing %	100.0	100.0	100.0	96.5	72.5	51.1	39.4		WC	7.1
									CBR	62.1%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	180.00	365.00	413.00				
Cumulative Retained %	36.00	73.00	82.60				
Cumulative Passing %	64.00	27.00	17.40				

C-General gradient										
sieve size(in)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	96.5	72.5	51.1	39.4	25.2	10.6	6.8

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Hossain

المعمل المركزي
شركة جمعه بدر نوح

Consultant

Mohammed Al

36


 وزارة النقل والتخطيط (GABRI)	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 564+000 To Station 565+177	 الهيئة القومية للإتفاق (GABRI)
--	--	--

PROCTOR TEST

TESTING DATE	17/5/2023	code	ZONE	564+000	567+757
location	K.P566+000	GB66-12	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa badr				
operate by		Gomaa Bader Lab			
Weight of empty mold :	6090.0	MAX Dry Density		2.191	
Mold Volume:	2104.9	Water content %		7.10	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10642.0	10854.0	11028.0	10941		
WT. WET SOIL	4552.0	4764.0	4938.0	4851.0		
Wt. Density	2.163	2.263	2.346	2.305		

Tare No.	9	9	12	12	18	18	15	15				
Tare wt.	26.22	26.22	27.12	27.12	24.75	24.75	26.44	26.44				
Wt. Of wet soil & tare	134.25	134.25	125.14	125.14	128.66	128.66	135.55	135.55				
Wt. Of dry soil & tare	121.12	121.12	120.12	120.12	121.78	121.78	126.4	126.4				
Wt. Of water	13.1	13.1	5.0	5.0	6.9	6.9	9.2	9.2				
Wt. Of dry soil	380.0	432.0	93.0	93.0	97.0	97.0	100.0	100.0				
Water content %	3.5%	3.0%	5.4%	5.4%	7.1%	7.1%	9.2%	9.2%				
AV. Water content %	3.2%		5.4%		7.1%		9.2%					
Dry Density	2.055		2.147		2.191		2.111					



Contractor

المعمل المركزي
 شركة جمعه بدر نوح

Consultant

Mohamed AL
 [Signature]
 2/5

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي شركة جمع بدر نوح	 WQA	Electric Express Train - HSR	 وزارة النقل Ministry of Transport
		From El Ain El Sakina City To El Alamein - MATROUH	
		Section - 7 From FOM To MARSA MATRUH	

From Station 50+00 To Station 50+111

**Absorption & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	18/8/2023	code	ZONE	564+000	567+757
LOCATION	K.P566+000	GROUP 12	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

Weight of sample		gm
Weight of saturated -dry surface sample (B)		gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)		gm

Results:-

Bulk specific gravity = $A / (B-C)$		
Apparent specific gravity = $A / (A-C)$		
Absorption = $(B-A) / A$		

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3498	30.04

Lab. Engineer

Name: 

Sign:

OPERATE BY
GOMAA BADER LAB

Consultant Engineer

Name: 

Sign: 

المعمل المركزي
شركة جمع بدر نوح



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	16/5/2023	0009	ZONE	564+000	567+757
Location	K.P566+000	0009-12	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader	operate by			
- Test Results		Gomaa Bader Lab			

Test Results


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	16082
Wet WT. (gm)	5044
Wet Density (g/cm ³)	2.344
Dry Density (g/cm ³)	2.165
Proctor Density (g/cm ³)	2.195
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	12
Tare WT. (gm)	28.34
Tare WT. + Wet WT. (gm)	106.56
Tare WT. + Dry WT. (gm)	106.68
Wet WT. (gm)	78.22
Dry WT. (gm)	112.5
Moisture Content %	7.6

Swelling	
Mold No.	7
State	200
Initial Height (mm)	1.70
Final Height (mm)	1.79
Difference	0
Sample Height (mm)	181.08
Swelling Ratio %	0%

Loading Reading :

180.00	8.64	1.27	1.91	2.54	3.18	3.83	4.45	5.00	5.40
Load Reading (kg)	130.00	249.00	425.00	589.00	776.00	950.00	1088.00	1266.00	1623.00
Load (kN)	1.3	2.4	4.2	5.8	7.6	9.1	10.7	12.4	15.9



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	5.77	13.4	43.2%	99	100	43.8%
5.00	12.42	28.0	42.1%			42.8%

Lab. Specialist

Name:

Sign:

Consultant Engineer

Name:

Sign:

المعمل المركزي
شركة جمعه بدر نوح

MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company	
Contractor Reference	GB66-SG-14	<i>Ahmed Fouad</i>			
Issued by Contractor	Name	Sign	Date	22/7/2023	Time
	ENG/AHMED FOUAD				
Received by ER			MIR	☒ ☐ ☐ DO ☐ ☐ ☐ M ☐ ☐ ☐ Y ☐ ☐ ☐ H ☐ ☐ ☐ M	22 7 2023

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	565+000 TO 565+160 (0.5) 565+580 TO 565+820 (0.25) 565+580 TO 565+820 (0.5) 565+160 TO 565+220 (0.5) 565+160 TO 565+220 (0.25) 567+450 TO 567+520 (0.25) 567+450 TO 567+520 (0.5)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M³	5000	20/7/2023	
2	Atterberg Limits	M³	5000	20/7/2023	
3	Proctor	M³	5000	20/7/2023	
4	CBR	M³	5000	22/7/2023	
5	Los-Angeles abrasion	M³	5000	22/7/2023	
6	Water absorption	M³	5000	22/7/2023	

Comments by:	Comments by:
	نتائج الملاحظات والملاحظات مطابقة لكميات تسليح حوالي 5000 متر مكعب

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Ahmed Abo Zaid</i>	<i>22/7/2023</i>		
GARB**				
Employers Representative				

* Designer
** Alignment / Bridges, Culvert Only

**MATERIAL
APPROVAL
REQUEST**



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB66-SG-14	<i>Ahmed Fouad</i>																			
Issued by Contractor	Name	Sign	Date 22/7/2023	Time																	
	ENG/AHMED FOUAD																				
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>D0</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>22</td> <td>7</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	D0	MM	YY	HH	MM				22	7	2023			
C1	C2	C3	D0	MM	YY	HH	MM														
			22	7	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Prepared Sub grade			
Location to be Used	566 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	6.1%	
4	ASTM D 4318	Atterberg Limit	N.P % N.P % N.P %	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.193	
7	ASTM D 1883	CBR	63.0%	
8	ASTM C 535	Los-Anglos abrasion	-	
9	ASTM D 1293	Water Absorption	-	

Comments by:	Comments by:
	نتائج الصلابة والبرقعات مطابقة لكميات تمثل حوالي 5000 متر مكعب

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/AHMEDFOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Ahmed Abouzaid</i>	<i>Am F 2023</i>		
GARB**				
Employers Representative				

* Designer
** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 564+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	20/7/2023	code	ZONE	564+000	567+757
location	K.P566+000	GB56-SG-14	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		22500.00	gm	table classify	
sieve size	5	4	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	6.0	0.0	974.0	4795.0	4685.0	3455.0		A-1-a
Cumulative Retained (g)	0.0	6.0	0.0	974.0	5769.0	10444.0	13899.0	PRO	2.193
Cumulative Retained %	0.0	6.0	0.0	4.3	25.9	48.4	61.6	WC	7.3
Cumulative Passing %	100.0	100.0	100.0	95.7	74.4	53.5	38.2	CBR	63.0%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	240.00	358.00	420.00				
Cumulative Retained %	48.00	71.60	84.00				
Cumulative Passing %	52.00	28.40	16.00				

C-General gradient										
sieve size(in)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	95.7	74.4	53.5	38.2	19.9	10.9	6.1

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

المعمل المركزي
شركة جمعه بدر نوح

(Handwritten signature and date 22/7/23)

 	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MAFSA MATROUH From Station 804+000 To Station 868+177		 


PROCTOR TEST

TESTING DATE	20/7/2023	code	ZONE	564+000	567+767
location	K.P566+000	GB5E-SG-14	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa badr				

	operate by	Gomaa Bader Lab		
Weight of empty mold :	6090.0		MAX Dry Density	2.193
Mold Volume:	2104.9		Water content %	7.36

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10622.0	10805.0	11041.0	10974		
WT. WET SOIL	4532.0	4715.0	4951.0	4884.0		
Wt. Density	2.153	2.240	2.352	2.328		


Tare No.	6	6	8	8	11	11	12	12				
Tare wt.	25.45	25.45	26.44	26.44	26.44	26.44	26.2	26.2				
Wt. Of wet soil & tare	133.24	133.24	126.41	126.41	129.41	129.41	136.11	136.11				
Wt. Of dry soil & tare	121.14	121.14	121.58	121.58	122.43	122.43	126.94	126.94				
Wt. Of water	12.1	12.1	4.8	4.8	7.0	7.0	9.2	9.2				
Wt. Of dry soil	340.0	432.0	95.1	95.1	96.0	96.0	100.7	100.7				
Water content %	3.2%	2.8%	5.1%	5.1%	7.3%	7.3%	9.1%	9.1%				
AV. Water content %	3.0%		5.1%		7.3%		9.1%					
Dry Density	2.091		2.132		2.193		2.127					



Contractor


المعمل المركزي
شركة جمعه بدر نوح

Consultant

23 / 7 / 2023




Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	22/7/2023	CODE	ZONE	666+000	667+787
LOCATION	KP666+000	GRSS-SD-14	MATERIAL	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader	operate by	Gomaa Bader Lab		

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2171.8
Mold WT. (gm)	3644
Mold WT. + Wet WT. (gm)	22454
Wet WT. (gm)	5609
Wet Density (g/cm ³)	2.56
Dry Density (g/cm ³)	2.164
Proctor Density (g/cm ³)	2.193
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	16
Tare WT. (gm)	25.47
Tare WT. + Wet WT. (gm)	149.25
Tare WT. + Dry WT. (gm)	148.98
Wet WT. (gm)	8.2
Dry WT. (gm)	141.8
Moisture Content %	7.2

Swelling	
Mold No.	1
Date	24/7
Initial Height (mm)	1.60
Final Height (mm)	1.60
Difference	0
Sample Height (mm)	181.68
Swelling Ratio %	0%

Loading Reading:

180.00	0.64	1.27	1.91	2.54	3.18	3.80	4.43	5.06	6.40
Load Reading (kg)	145.00	289.00	443.00	612.00	794.00	952.00	1121.00	1288.00	1645.00
Load (kN)	1.4	2.8	4.4	6.0	7.8	9.3	11.0	12.6	16.1



Calculations:-

Penetration (mm)	Load (kN)	Standard Load (kN)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	5.00	11.4	44.3%	99	99	45.3%
5.00	12.61	28.0	53.9%			53.9%

Lab. Specialist

Name: *Hasan*
Sign: *Hasan*

Consultant Engineer

Name: *Ali*
Sign: *Ali*

المعمل المركزي
شركة جمعه بدر نوح

MATERIAL INSPECTION REQUEST	الهيئة العامة للمطرق والكباري والجسور (GARBLT)		 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي د. خالد شديدي	 وزارة النقل Ministry of Transport and Public Works KSA/CPA
------------------------------------	--	---	--	---

Contractor Company	GOMAA BADER COMPANY		Designer Company	
Contractor Reference	GB-SG-15			
Issued by Contractor	Name	Sign	Date 27/8/2023	Time
	Eng/ AHMED FOUAD			
Received by ER			MIR	

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	565+210 TO 565+420 (0.25) 565+210 TO 565+420 (0.50)				
MAR Approval No			Date		
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	24/8/2023	2500 Am
2	Atterberg Limits	M^3	5000	24/8/2023	2500 Am
3	Proctor	M^3	5000	26/8/2023	2500 Am
6	CBR	M^3	5000	27/8/2023	2500 Am
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	Ahmed Abozaid				
GARB**					
Employers Representative					

* Designer


** Alignment / Bridges: Culvert Only

MATERIAL INSPECTION REQUEST	الهيئة العامة للطرق والكباري و النقل البري (GARBLT)		 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد شنديق		 SYSTEMA	

Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB-SG-15																			
Issued by Contractor	Name	Sign	Date	27/8/2023	Time															
	Eng/ AHMED FOUAD																			
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>D0</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>27</td> <td>8</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	D0	MM	YY	H	MM				27	8	2023		
C1	C2	C3	D0	MM	YY	H	MM													
			27	8	2023															


CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Perpared Sub Grade			
Location to be Used	566 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	10%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.2%	
6	ASTM D 1557	Modifid Proctor	2.19	
9	ASTM D 1883	CBR	71%	
Comments by:		Comments by:		
		للتايج الصلاحيات والمرفقات مطابقة لكميات حوالي 5000 متر مكعب		


APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD			
QA/QC *	Ahmed Alotaibi			
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)


 K.K. KAWTARA ك.ك. كواترا	 HSR هاء سري	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 604+000 To Station 668+177	 الهيئة العامة للقناة (SUA)
--	---	--	--

PROCTOR TEST

TESTING DATE	26/8/2023	code	ZONE	564+000	567+720
location	K.P666+000	GB66-SQ-16	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa badr				
	operate by	Gomaa Bader Lab			
Weight of empty mold :	6090.0		MAX Dry Density	2.190	
Mold Volume:	2104.9		Water content %	7.20	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10574.0	10710.0	11031.0	10916		
WT. WET SOIL	4484.0	4620.0	4941.0	4826.0		
Wt. Density	2.130	2.195	2.347	2.293		

Tare No.	7	7	5	5	13	13	4	4			
Tare wt.	26.4	26.4	27.25	27.25	26.3	26.3	26.41	26.41			
Wt. Of wet soil & tare	132.20	132.20	125.45	125.45	128.41	128.41	135.45	135.45			
Wt. Of dry soil & tare	128.63	128.63	120.71	120.71	121.55	121.55	126.21	126.21			
Wt. Of water	3.6	3.6	4.7	4.7	6.5	6.9	9.2	9.2			
Wt. Of dry soil	102.2	102.2	93.5	93.5	95.3	95.3	99.8	99.8			
Water content %	3.5%	3.5%	5.1%	5.1%	7.2%	7.2%	9.3%	9.3%			
AV. Water content %	3.5%		5.1%		7.2%		9.3%				
Dry Density	2.058		2.089		2.190		2.098				



Contractor

H. Hassan

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant

27/8/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.م. خالد هادي	 Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 554+005 To Station 568+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	26/8/2023	code	ZONE	564+000	567+720
LOCATION	K.P 566+000	GB66-SG-15	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2032.12	gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)	1995.84	gm

Results:-

Bulk specific gravity = $A / (B-C)$	0.982	
Apparent specific gravity = $A / (A-C)$	1.000	
Asorbtion = $(B-A)/A$	1.818	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3521	29.58

Lab. Engineer

Name:


Sign:

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name:

Sign:





Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	27/6/2023	code	ZONE	864+000	667+720
Location	K.P.500+000	0064-SG-1E	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Blader	operate by	Gomaa Blader Ltd		

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.5
Mold Wt. (gm)	3664
Mold Wt. + Wet Wt. (gm)	21024
Wet Wt. (gm)	5950
Wet Density (g/cm ³)	2.716
Dry Density (g/cm ³)	2.166
Proctor Density (g/cm ³)	2.198
Compaction %	99

Moisture Ratio After Compacted Mold	
Can No.	17
Can Wt. (gm)	25.47
Can Wt. + Wet Wt. (gm)	188.22
Can Wt. + Dry Wt. (gm)	258.8
Wet Wt. (gm)	7945
Dry Wt. (gm)	122.2
Moisture Content %	7.1

Swelling	
Mold No.	2
Date	2023
Initial Height (mm)	9.00
Final Height (mm)	9.05
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

180.00	0.62	1.27	1.90	2.58	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	161.00	206.00	251.00	296.00	341.00	387.00	432.00	477.00	523.00
Load (kN)	1.6	2.0	2.6	3.1	3.3	3.8	4.2	4.7	5.2



Calculations :

Penetration (mm)	Load (kN)	Standard Load (kN)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	6.38	33.4	17.1%	99	100	17.1%
5.00	14.22	33.0	37.0%			37.0%

Lab. Specialist

Name : *[Signature]*
Date : 27/8

Consulting Engineer

Name : *[Signature]*
Date : 27/8

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

MATERIAL INSPECTION REQUEST

الهيئة العامة
للمطرق والكباري والجسور
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد شكري



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-SG-16																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign	Date 12/9/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>□</td> <td>□</td> <td>□</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>12</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	□	□	□	DD	MM	YY	HH	MM				12	9	2023		
□	□	□	DD	MM	YY	HH	MM													
			12	9	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS					
Location to be Used	564+420 TO 564+540 (+0.50)					
MAR Approval No		Date				
Supplier Name						
Test Requirement		Specification		Clause		
Reference Photos	Yes attached / No	Other				
Item	Description	Unit	Quantity	Arrival Date	Note	
1	Seive Analysis	M ³	500	11/9/2023		
2	Atterberg Limits	M ³	500	11/9/2023		
3	Proctor	M ³	500	11/9/2023		
4	Specific Gravity	M ³	500	12/9/2023		
6	CBR	M ³	500	12/9/2023		
Comments by:		Comments by:				
		متر مكعب 500 نتائج الصلاحيات والمرفقات مطابقة لكميات حوالي				
APPROVAL STATUS						
Organisation	Name	Sign	Date	A-AWC-R		
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>				
QA/QC *	mohamed elsaied	<i>m. elsaied</i>	17-9-2023			
GARB**						
Employers Representative						

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB63-SG-16																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign	Date 12/9/2023	Time																	
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>12</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				12	9	2023			
C1	C2	C3	DD	MM	YY	HH	MM														
			12	9	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBGRADE			
Location to be Used	563 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	10.4%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.4%	
6	ASTM D 1557	Modifid Proctor	2.192	
9	ASTM D 1883	CBR	64.1%	
Comments by:	Comments by:			
	متر مكعب 500 نتائج الصلاحيات والمرفقات مطابقة لكميات حوالى			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Mohamed elsaied</i>	<i>M. elsaied</i>	17-9-2023	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARS MATROUH
 From Station 504+000 To Station 555+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	11/9/2023	code	ZONE	562+000	565+000
Location	K.P663+000	GB63-SG-16	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		26380.00	gm	table classify	
sieve size	5	4	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	880.0	6620.0	4475.0	4440.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	880.0	7700.0	12175.0	16615.0		PRO
Cumulative Retained %	0.0	0.0	0.0	3.3	25.2	46.2	63.0		WC
Cumulative Passing %	100.0	100.0	100.0	96.7	70.8	53.8	37.8		LOS
									CBR
									64.1%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	175.00	246.00	360.00				
Cumulative Retained %	35.00	49.20	72.00				
Cumulative Passing %	65.00	50.80	28.00				

C-General gradient										
sieve size(in)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.0	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	96.7	70.8	53.8	37.8	24.1	10.8	10.4

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P.	N.P.	N.P.

Contractor

مشروع القطار السريع
 القطاع السابع
 محمل المركب
 (رقم 6)

Consultant

mohamed elsaied
 mn-elsaied
 17-9-2023


	Electric Express Train - HSR				
	From El Ain El Sokhna City To El Alamein - MATROUH				
	Section - 7 From FOKA TO MARSA MATROUH				
	From Station 564+000 To Station 565+177				

PROCTOR TEST

TESTING DATE	11/9/2023	code	ZONE	562+000	565+000
location	K.P563+000	GB53-SG-16	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa badr				
	operate by	Gomaa Badr Lab			
Weight of empty mold :	6990.0		MAX Dry Density	2.192	
Mold Volume:	2104.9		Water content %	7.40	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10633.0	10815.0	11045.0	10988		
WT. WET SOIL	4543.0	4725.0	4955.0	4898.0		
Wt. Density	2.158	2.245	2.354	2.327		

Tare No.	5	5	3	3	7	7	9	9				
Tare wt.	26.33	26.33	27.14	27.14	25.88	25.88	26.74	25.25				
Wt. Of wet soil & tare	135.24	135.24	129.25	129.25	132.24	132.24	146.21	141.05				
Wt. Of dry soil & tare	122.14	122.14	124.1	124.1	124.92	124.92	136.54	136.54				
Wt. Of water	13.1	13.1	5.2	5.2	7.3	7.3	9.7	10.5				
Wt. Of dry soil	380.0	432.0	97.0	97.0	99.0	99.0	103.8	105.3				
Water content %	3.4%	3.0%	5.3%	5.3%	7.4%	7.4%	9.3%	10.0%				
AV. Water content %	3.2%		5.3%		7.4%		9.6%					
Dry Density	2.091		2.132		2.192		2.122					



Contractor

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant

mohamed elsaied

m.elsaied

17-9-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ا.د. خالد فالحيل	 EGYPT RAILWAYS	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	

**Absorbition & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	12/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	G863-SG-15	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2044.00	gm
Weight of saturated sample in water (C)	1220.70	gm
Weight of dry sample after heating (A)	1993.00	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.421	
Apparent specific gravity = $A / (A-C)$	2.581	
Asorbtion = $(B-A)/A$	2.559	%

LOS

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3326	33.48

Lab. Engineer

Name :

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : mohamed elsaied

Sign :



Sign :

m. elsaied

17-9-2023



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	12/9/2023	0009	ZONE	362+000	046+000
Location	K.P885+800	00003-00-10	Material	Prepared Sub Grade	
NAME COMPANY	Gomaa Bader	operate by			

Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol. (cm ³)	2777.8
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	23502
Wet WT. (gm)	8058
Wet Density (g/cm ³)	1.323
Dry Density (g/cm ³)	1.162
Proctor Density (g/cm ³)	1.192
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare Wt.	13
Tare WT. (gm)	26.16
Tare WT. + Wet WT. (gm)	150.65
Tare WT. + Dry WT. (gm)	142.05
Wet WT.	8.4
Dry WT. (gm)	115.9
Moisture Content %	7.1
	LOS

Swelling	
Mold No.	2
State	140
Initial Height (mm)	1.71
Final Height (mm)	1.79
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading:

100.00	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	155.00	274.00	433.00	632.00	806.00	974.00	1136.00	1310.00	1660.00
Load (KN)	1.5	2.7	4.4	6.2	7.9	9.5	11.1	12.8	16.3



Calculations:

Penetration	Load	Standard Load	CBR	Mold Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	(%)
2.50	6.19	13.4	46.4%	99	100	47.8%
5.00	12.84	20.0	64.2%			65.6%

Lab. Specialist

Name:

Sign:

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name:

Sign:

mohamed elsaid

m.etsaid

17-9-2023

MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-SG-17																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign	Date 14/9/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>14</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				14	9	2023		
C1	C2	C3	DD	MM	YY	HH	MM													
			14	9	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS					
Location to be Used	564+420 TO 564+540 (+0.25)					
MAR Approval No					Date	
Supplier Name						
Test Requirement			Specification	Clause		
Reference Photos	Yes attached / No	Other				
Item	Description	Unit	Quantity	Arrival Date	Note	
1	Seive Analysis	M ³	500	13/9/2023		
2	Atterberg Limits	M ³	500	13/9/2023		
3	Proctor	M ³	500	13/9/2023		
4	Specific Gravity	M ³	500	14/9/2023		
6	CBR	M ³	500	14/9/2023		
Comments by:			Comments by:			
			ماتر مكعب 500 نتائج الصلاحيات والمرفقات مطابقة لكميات حوالى			
APPROVAL STATUS						
Organisation	Name	Sign	Date	A-AWC-R		
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>				
QA/QC *	<i>mohamed elsaied</i>	<i>m.elsaied</i>	17-9-2023			
GARB**						
Employers Representative						

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-SG-17																			
Issued by Contractor	Name	Sign	Date	14/9/2023	Time															
	Eng/ AHMED FOUAD																			
Received by ER			MAR	<table border="1"> <tr> <td>CL</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>14</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	CL	C2	C3	DD	MM	YY	H	MM				14	9	2023		
CL	C2	C3	DD	MM	YY	H	MM													
			14	9	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBGRADE			
Location to be Used	563 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	9.9%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.2%	
6	ASTM D 1557	Modifid Proctor	2.19	
9	ASTM D 1883	CBR	63.4%	
Comments by:		Comments by:		
		متر مكعب 500 نتائج الصلاحيات والمرفقات مطابقة لكميات حوالى		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>mohamed elsharif</i>	<i>m-elsharif</i>	17-9-2023	
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 804+000 To Station 868+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	13/9/2023	code	ZONE	564+420	564+540
location	K.P563+000	GB63-SG-17	Material	Prepared Sub Grade(sector)	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		41154.00	gm	table classify	
sieve size	4	3	2	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	390.0	985.0	8340.0	9030.0	4815.0		A-1-a
Cumulative Retained (g)	0.0	0.0	390.0	1375.0	10775.0	19805.0	24620.0		PRO
Cumulative Retained %	0.0	0.0	2.3	4.7	26.2	48.1	58.8		WC
Cumulative Passing %	100.0	100.0	97.7	95.3	73.8	51.9	40.2		LOS
									CBR

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	126.20	242.60	377.00				
Cumulative Retained %	25.24	48.40	75.40				
Cumulative Passing %	74.76	51.60	24.60				

C-General gradient										
sieve size(in)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	97.7	95.3	73.8	51.9	40.2	30.0	20.7	9.9

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P.	N.P.	N.P.

Contractor

Consultant

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

mohamed elsaied

m.elsaied

17-9-2023


 	Electric Express Train - HSR From El Aia El Sothia City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 564+000 To Station 588+177		  	

PROCTOR TEST

TESTING DATE	13/9/2023	code	ZONE	564+420	564+540
location	K.P566+000	G166-SG-17	Material	Prepared Sub Grade(sector)	
NAME COMPANY	Gomaa badr				
		Gomaa Badr Lab			
Weight of empty mold :	6090.0		MAX Dry Density	2.19	
Mold Volume:	2104.9		Water content %	7.20	

trial no :	1	2	3	4		
WL Of Mold+ wet soil	10145.0	10921.0	11032.0	10985		
WT. WET SOIL	4655.0	4831.0	4942.0	4895.0		
WL Density	2.112	2.295	2.348	2.326		

Tare No.	5	5	16	16	13	13	10	10				
Tare wt.	24.25	24.25	25.64	25.64	26.45	26.45	27	27				
WL Of wet soil & tare	135.26	135.26	128.25	128.25	131.25	131.25	133.56	133.56				
WL Of dry soil & tare	122.1	122.1	122.74	122.74	124.25	124.25	124.56	124.56				
WL Of water	13.2	13.2	5.5	5.5	7.0	7.0	9.0	9.0				
WL Of dry soil	390.0	432.0	97.1	97.1	97.8	97.8	97.6	97.6				
Water content %	3.5%	3.0%	5.7%	5.7%	7.2%	7.2%	9.2%	9.2%				
AV. Water content %	3.3%		5.7%		7.2%		9.2%					
Dry Density	2.142		2.172		2.191		2.129					



Contractor

مفروع القطار السريع
المحطة السابع
محطة المركزية
(رقم 6)

Consultant

mohamed elsaied
m.elsaied
17-9-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SVCRA	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARS MATROUH From Station 564+000 To Station 568+177	

**Absorbion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	14/9/2023	code	ZONE	564+420	564+540
LOCATION	K.P 563+000	0863-SG-17	Material	Prepared Sub Grade(sector)	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2046.00	gm
Weight of saturated sample in water (C)	1227.00	gm
Weight of dry sample after heating (A)	1995.00	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.436	
Apparent specific gravity = $A / (A-C)$	2.598	
Asorbtion = $(B-A)/A$	2.556	%

Los Anglos abrasion AASHTO-T96


Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3305	33.90

Lab. Engineer

Name: 

Sign:



OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name: mohamed elsaied

Sign:


17-9-2023

California Bearing Ratio TEST

TESTING DATE	14/9/2023	9906	ZONE	554+420	554+540
location	K.P598+000	9906	Material	Prepared Sub Grade(secter)	
NAME COMPANY	Gomaa Bader				

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	1172.5
Mold WT. (gm)	16644
Mold WT. + Wet WT. (gm)	21499
Wet WT. (gm)	5045
Wet Density (g/cm ³)	2.317
Dry Density (g/cm ³)	2.163
Proctor Density (g/cm ³)	2.190
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	4
Tare WT. (gm)	26.25
Tare WT. + Wet WT. (gm)	145.2
Tare WT. + Dry WT. (gm)	137.8
Wet WT. (gm)	7.5
Dry WT. (gm)	10.2
Moisture Content %	7.3

Swelling	
Mold No.	2
State	240
Initial Height (mm)	1.00
Final Height (mm)	1.02
Difference	0
Sample Height (mm)	181.90
Swelling Ratio %	0%

Leading Reading :

150.00	0.64	1.27	1.91	2.54	3.18	3.80	4.43	5.06	6.40
Load Reading (kg)	155.00	274.00	455.00	623.00	810.00	965.00	1176.00	1391.00	1633.00
Load (KN)	1.5	2.7	4.5	6.1	7.9	9.4	11.1	13.7	16.2



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (kN)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.00	6.10	13.4	45.1%	99	100	46.2%
5.00	12.69	20.8	61.4%			64.2%

Lab. Specialist

Name :

Signature :

مشروع القطار السريع
 القطاع السابع
 محمل المركزي
 (رقم 6)

Consultant Engineer

Name :

Signature :

mohamed elsaid

m.elsaid

17-9-2023

MATERIAL INSPECTION REQUEST						
	الهيئة العامة للمواصلات و العمل العام (GARB)		المكتب الاستشاري الهندسي ل. م. م. م. م. م. م.		قناة السويس SUEZ CANAL	

Contractor Company	GOMAA BADER COMPANY			Designer Company							
Contractor Reference	GB63-SB-7										
Issued by Contractor	Name	Sign	Date	3/9/2023	Time						
	Eng/ AHMED FOUAD										
Received by ER			MIR	C1	C2	C3	DD	MM	YY	HH	MM
							3	9	2023		


CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	563+600 TO 563+800 (0.7) 563+800 TO 563+920 (0.7) 564+120 TO 564+360 (0.7)				
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Sieve Analysis	M ³	5000	2/9/2023	
2	Atterberg Limits	M ³	5000	2/9/2023	
3	Proctor	M ³	5000	2/9/2023	
4	Los Anglos	M ³	5000	2/9/2023	
5	specific gravity	M ³	5000	3/9/2023	
6	CBR	M ³	5000	3/9/2023	
Comments by:			Comments by:		
			نتائج الصلاحيات والعرفقات مطابقة لكميات حوالي 1000 متر مكعب		
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	Youssef Ragab				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB63-SB-7																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 3/9/2023	Time																	
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>3</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				3	9	2023			
C1	C2	C3	DD	MM	YY	H	MM														
			3	9	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	3.5%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.222	
7	ASTM C 335	Los Anglos	24.08%	
8	ASTM D 6473	specific gravity	2.524	
9	ASTM D 1883	CBR	91.4%	
Comments by:		Comments by:		
		توقيع المصالحات والمرفقات مطابقة لكميات حوا في 1000 م متر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD			
QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 564+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	2/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-7	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		20145.00		gm	table classify	
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify	
Mass retained (g)	0.0	811.0	2195.0	2260.0	1640.0	3420.0	4810.0		A-1-a	
Cumulative Retained (g)	0.0	811.0	3006.0	5266.0	6916.0	10336.0	15146.0		PRO	2.222
Cumulative Retained %	0.0	4.0	14.9	26.1	34.3	51.3	75.2		WC	7.3%
Cumulative Passing %	100.0	96.0	85.1	73.9	65.7	48.7	24.8		B.S.G	2.524
									CBR	91.4%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	205.00	383.00	429.00					
Cumulative Retained %	41.00	72.60	85.80					
Cumulative Passing %	59.00	27.40	14.20					

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.0	85.1	73.9	65.7	48.7	24.8	14.6	6.8	3.5

ATTERBERG LIMITS	LIQUID LIMIT (LL)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

مشروع السراي
 المقطع الثاني
 مهمل المركزي
 (رقم 6)

Consultant
 Youssef Ragab


 K.K. KAWTARA شركة ك.ك. كواترا لخدمات البنية التحتية	 HSR High Speed Rail	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FORA TO MARSA MATROUH From Station 504+000 To Station 548+177	الهيئة العامة للمواصلات والنقل (GAAR)	 الهيئة العامة للنقل (GAAR)
--	---	--	---	---

PROCTOR TEST

TESTING DATE	2/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GG-SB-7	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
operate by		GOMAA BADR LAB			
Weight of empty mold :	4090.0	MAX Dry Density		2.222	
Mold Volume:	2104.9	Water content %		7.30	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10526.0	10825.0	11106.0	10952		
WT. WET SOIL	4436.0	4735.0	5016.0	4862.0		
Wt. Density	2.107	2.250	2.393	2.310		

Tare No.	5	5	11	11	8	8	2	2				
Tare wt.	26.2	26.2	27.1	27.1	22.7	22.7	25.4	25.4				
Wt. Of wet soil & tare	115.6	115.6	139.3	139.3	145.4	145.4	158.6	158.6				
Wt. Of dry soil & tare	112.78	112.78	133.8	133.8	137.05	137.05	147.2	147.2				
Wt. Of water	2.8	2.8	5.5	5.5	8.3	8.3	11.4	11.4				
Wt. Of dry soil	86.6	86.6	106.7	106.7	114.4	114.4	121.8	121.8				
Water content %	3.3%	3.3%	5.1%	5.1%	7.3%	7.3%	9.4%	9.4%				
AV. Water content %	3.3%		5.1%		7.3%		9.4%					
Dry Density	2.040		2.140		2.222		2.112					



Contractor
 مشروع
 محطة
 المركب
 (رقم 6)

Consultant
 Youssef Rayab
 3/9/23

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فتحي	 SUA SUEZ CANAL AUTHORITY	Electric Express Train - HSR	 لجنة المتابعة لجنة المتابعة
		From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 565+177	

**Absorbion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	3/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-7	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2032.00	gm
Weight of saturated sample in water (C)	1242.35	gm
Weight of dry sample after heating (A)	1993.30	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.524	
Apparent specific gravity = $A / (A-C)$	2.654	
Absorbion = $(B-A)/A$	1.942	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3796	24.08

Lab. Engineer
Name: *Youssef Ragab*
مهندس المختبر
(رقم 6)

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name: *Youssef Ragab*

Sign:

Youssef Ragab
3/9/23



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	3/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	UB-30-6	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader	operate by	GOMAA BADER LAB		

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	14444
Mold WT. + Wet WT. (gm)	21873
Wet WT. (gm)	5129
Wet Density (g/cm ³)	2.356
Dry Density (g/cm ³)	2.285
Proctor Density (g/cm ³)	2.222
Compaction %	95

Moisture Ratio After Compacted Mold	
Tare No.	10
Tare WT. (gm)	24.59
Tare WT. + Wet WT. (gm)	184.43
Tare WT. + Dry WT. (gm)	174.1
2853	10.3
Dry WT. (gm)	149.5
Moisture Content %	6.9

Swelling	
Mold No.	1
Date	3-9-23
Initial Height (mm)	0.00
Final Height (mm)	0.01
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%


Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.08	6.40
Load Reading (kg)	352.00	586.00	859.00	1086.00	1248.00	1462.00	1648.00	1868.00	2368.00
Load (kN)	3.5	5.7	8.4	10.6	12.2	14.3	16.2	18.3	23.2



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR
1.50	10.64	13.4	79.7%	99	100	86.4%
5.00	18.31	20.0	91.4%			92.2%



Consultant Engineer

Name: Yousef Ragab

Sgn: Yousef Ragab
2-9-23

MATERIAL INSPECTION REQUEST

الهيئة العامة
للمرور والكباري و
الطرق (GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد شادي



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-SB-8																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 6/9/2023	Time																
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>6</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				6	9	2023			
C1	C2	C3	DD	MM	YY	HH	MM													
			6	9	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	562+000 TO 562+100 (0.7) 564+020 TO 564+120 (0.7) 564+820 TO 564+940 (0.7) 564+360 TO 564+420 (0.7) 562+700 TO 562+740 (0.7)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	4/9/2023	
2	Atterberg Limits	M^3	5000	4/9/2023	
3	Proctor	M^3	5000	4/9/2023	
4	Los Anglos	M^3	5000	5/9/2023	
5	specific gravity	M^3	5000	5/9/2023	
6	CBR	M^3	5000	6/9/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوا لي 1000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	Youssef R. G. A.				
GARB **					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-SB-8																			
Issued by Contractor	Name	Sign	Date	6/9/2023	Time															
	Eng/ AHMED FOUAD																			
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>6</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				6	9	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			6	9	2023															

CODE-1	S1 to S21 Station Reference	D1 to S9 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	5.8%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.212	
7	ASTM C 335	Los Anglos	22.62%	
8	ASTM D 6473	specific gravity	2.516	
9	ASTM D 1883	CBR	87.4%	
Comments by:		Comments by:		
		تمت المراجعة والمطابقة لمواصفات كسبوت حوا لي 2000 م تر مكتب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD			
QA/QC *	Youssef Ragab			
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

 K.K. CONSULTING OFFICE مكتب الاستشارات الهندسية (د. خالد كمال)	 SUSA SHARH	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 588+177		 GRET الهيئة العامة للغمرات (د. يوسف رافع)

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	4/9/2023	code	ZONE	562+000	565+000
location	K.P 553+000	QB-58-B	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		35365.00	gm	table classify soil classify A-1-a 2.212 7.3% 2.516 87.4%
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	
Mass retained (g)	0.0	775.0	5175.0	3665.0	3000.0	3810.0	6290.0	
Cumulative Retained (g)	0.0	775.0	5950.0	9615.0	12615.0	16225.0	22515.0	
Cumulative Retained %	0.0	2.2	16.8	27.2	35.7	46.9	63.7	PRO
Cumulative Passing %	100.0	97.8	83.2	72.8	64.3	54.1	36.3	WC
								B.S.G
								CBR

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	169.40	316.50	420.40				
Cumulative Retained %	33.88	63.30	84.08				
Cumulative Passing %	66.12	36.70	15.92				

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.8	83.2	72.8	64.3	54.1	36.3	24.0	13.3	5.8

ATTEBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Signature

O Samaa

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant

Youssef R. 2023

 K.K. KAWTHAR KAWTHAR ENGINEERING & CONSULTING شركة ك.ك. كاثر ك.ك. كاثر	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 565+177	 جمهورية مصر العربية وزارة التخطيط (GAR.B.T)
---	--	---


PROCTOR TEST

TESTING DATE	5/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-II	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

operate by		<u>GOMAA BADR LAB</u>			
Weight of empty mold :	6210.0	MAX Dry Density	2.212		
Mold Volume:	2104.9	Water content %	7.30		

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10632.0	10895.0	11205.0	10968		
WT. WET SOIL	4422.0	4685.0	4995.0	4758.0		
Wt. Density	2.101	2.226	2.373	2.260		

Tare No.	4	6	11	13	20	20	14	14				
Tare wt.	22.25	22.25	23.69	23.69	27.43	27.43	22.86	22.86				
Wt. Of wet soil & tare	135.37	135.37	129.26	129.26	168.27	168.27	138.22	138.22				
Wt. Of dry soil & tare	132.12	132.12	123.93	123.93	158.69	158.69	128.23	128.23				
Wt. Of water	3.3	3.3	5.3	5.3	9.6	9.6	10.0	10.0				
Wt. Of dry soil	109.9	109.9	100.2	100.2	131.3	131.3	105.4	105.4				
Water content %	3.0%	3.0%	5.3%	5.3%	7.3%	7.3%	9.5%	9.5%				
AV. Water content %	3.0%		5.3%		7.3%		9.5%					
Dry Density	2.040		2.113		2.212		2.065					



Contractor

مشروع القطر السريع
 القطاع السابع
 محمل المركزي
 (رقم 6)

Consultant

Yousef Ragab
 2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SAKOOP	Electric Express Train - HSR	 الهيئة العامة للنقل
		From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	5/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-8	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample		
Weight of saturated -dry surface sample (B)	1996.00	gm
Weight of saturated sample in water (C)	1215.90	gm
Weight of dry sample after heating (A)	1963.00	gm

Results:-

Bulk specific gravity = A / (B-C)	2.516	
Apparent specific gravity = A / (A-C)	2.627	
Asorbtion = (B-A)/A	1.681	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3869	22.62

Lab. Engineer

Name :

Sign :

مشروع القطار السريع
القطار الكهربائي
معمل المركزي
(رقم 6)

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : *Youssef Rafab*

Sign :

Youssef Rafab
2023

California Bearing Ratio TEST

TESTING DATE	6/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-4	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
Test Results	operate by	GOMAA BADER LAB			

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21530
Wet WT. (gm)	5086
Wet Density (g/cm ³)	2.336
Dry Density (g/cm ³)	2.178
Proctor Density (g/cm ³)	2.312
Compaction %	98

Moisture Ratio After Compacted Mold	
Tare No.	46
Tare WT. (gm)	26.25
Tare WT. + Wet WT. (gm)	189.1
Tare WT. + Dry WT. (gm)	169.7
Wet WT. (gm)	162.85
Dry WT. (gm)	143.5
Moisture Content %	7.2

Swelling	
Mold No.	1
Date	24/5
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	312.00	469.00	751.00	976.00	1134.00	1394.00	1581.00	1786.00	2265.00
Load (KN)	3.1	4.6	7.4	9.6	11.1	13.7	15.5	17.3	22.2



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR
2.50	9.34	13.4	71.6%			72.8%
5.00	17.30	20.0	87.4%	98	100	88.8%

Lab. Specialist

Name :

Sign :

مشروع القطارات السريعة
القطاع المتابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name :

Sign :

Youssef Ragab
Youssef Ragab
(20/5)

Contractor Company	GOMAA BADER COMPANY			Designer Company							
Contractor Reference	GB63-SB-9										
Issued by Contractor	Name	Sign	Date	16/9/2023							
	Eng/ AHMED FOUAD										
Received by ER			MIR	C1	C2	C3	DD	MM	YY	HH	MM
							16	9	2023		

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	563+480 TO 563+500 (+0.7) 563+480 TO 563+700 (+0.9) 562+700 TO 562+800 (+0.9)				
MAR Approval No			Date		
Supplier Name					
Test Requirement			Specification	Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M ³	1000	13/9/2023	
2	Atterberg Limits	M ³	1000	13/9/2023	
3	Proctor	M ³	1000	13/9/2023	
4	Los Anglos	M ³	1000	14/9/2023	
5	specific gravity	M ³	1000	14/9/2023	
6	CBR	M ³	1000	16/9/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوا لي 1000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	mohamed elsenad				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST

الهيئة العامة
للمرور والكباري و
الطرق (QARBELT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد شميل



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-SB-9																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 16/9/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>16</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				16	9	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			16	9	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	4.4%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.23	
7	ASTM C 335	Los Anglos	24.08%	
8	ASTM D 6473	specific gravity	2.521	
9	ASTM D 1883	CBR	91.9%	
Comments by:		Comments by:		
		تتبع الصلاحيات والمرفقات مطابقة لكميات حوا لي 1000 م تر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>mohamed elcard</i>	<i>m-elcard</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
 From Station 564+000 To Station 565+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	13/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		26540.00	gm		table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	1025.0	4535.0	2510.0	2570.0	2995.0	4605.0		A-1-a
Cumulative Retained (g)	0.0	1025.0	5560.0	8070.0	10640.0	13635.0	18240.0		PRO
Cumulative Retained %	0.0	3.9	20.9	30.4	40.1	51.4	68.7		WC
Cumulative Passing %	100.0	96.1	79.1	69.6	59.9	48.6	31.3		B.S.G
									LOS.
									24.06%
									CBR
									91.9%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	167.00	338.00	429.00				
Cumulative Retained %	33.40	67.60	85.80				
Cumulative Passing %	66.50	32.40	14.20				

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.1	79.1	69.6	59.9	48.6	31.3	20.8	10.1	4.4

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

مشروع القطار السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)

Mohamed elsaied
 m-elsaied
 17-9-2023

مشروع القطار السريع
القطاع السياحي
معمل المركزي
(رقم 6)

17-9-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد شنديل	 SCSA	Electric Express Train - HSR	 الهيئة العامة للنقل
		From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 564+000 To Station 568+177	

**Absorbition & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	14/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2027.00	gm
Weight of saturated sample in water (C)	1238.00	gm
Weight of dry sample after heating (A)	1989.00	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.521	
Apparent specific gravity = $A / (A-C)$	2.648	
Asorbition = $(B-A)/A$	1.911	%

Los Anglos abrasion AASHTO-T96


Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3796	24.08

Lab. Engineer

Name :

Sign :



OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : mohamed elsaied

Sign :

m.elsaied

17-9-2023



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	16/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21573
Wet WT. (gm)	5129
Wet Density (g/cm ³)	2.356
Dry Density (g/cm ³)	2.198
Proctor Density (g/cm ³)	2.230
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	10
Tare WT. (gm)	24.59
Tare WT. + Wet WT. (gm)	184.43
Tare WT. + Dry WT. (gm)	173.74
2853	10.7
Dry WT. (gm)	149.3
Moisture Content %	7.2

Swelling	
Mold No.	1
Date	2023
Initial Height (mm)	0.00
Final Height (mm)	0.01
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.43	5.00	6.40
Load Reading (kg)	362.00	586.00	870.00	1093.00	1274.00	1462.00	1678.00	1877.00	2368.00
Load (KN)	3.5	5.7	8.5	10.7	12.5	14.3	16.4	18.4	23.2



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	10.73	13.4	80.4%	99	100	81.6%
5.00	18.39	20.0	91.9%			93.2%

Lab. Specialist

Name : *[Signature]*
Sign :

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name : *Mohamed Elsayed*
Sign :

m-elsayed
17-9-2023

MATERIAL INSPECTION REQUEST

الهيئة العامة
للمرور والكباري و الجسور
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد شندويل



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB63-SB-10																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 18/9/2023	Time																	
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>18</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				18	9	2023				
C1	C2	C3	DD	MM	YY	HH	MM														
			18	9	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	563+700 TO 563+900 (+0.9) 562+800 TO 563+000 (+0.9) 563+000 TO 563+200 (+0.9)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	2000	17/9/2023	
2	Atterberg Limits	M^3	2000	17/9/2023	
3	Proctor	M^3	2000	17/9/2023	
4	Los Anglos	M^3	2000	18/9/2023	
5	specific gravity	M^3	2000	18/9/2023	
6	CBR	M^3	2000	18/9/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوا لي 2000 م تركعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC *	<i>Youssef Rajab</i>	<i>Youssef</i>			
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-SB-10																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 18/9/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>18</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				18	9	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			18	9	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	3.8%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.224	
7	ASTM C 335	Los Anglos	23.96%	
8	ASTM D 6473	specific gravity	2.538	
9	ASTM D 1883	CBR	92.4%	
Comments by:		Comments by:		
		الصلاحيات والمرفقات مطابقة لكميات حوا لي 2000 م. تم مكمب نذللج		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Youssef Rajab</i>	<i>Youssef Rajab</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	17/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		20715.00		gm	table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	575.0	2920.0	2015.0	1710.0	1975.0	3740.0		A-1-a
Cumulative Retained (g)	0.0	575.0	3495.0	5500.0	7210.0	9185.0	12925.0		PRO
Cumulative Retained %	0.0	2.8	16.9	26.6	34.8	44.3	62.4		WC
Cumulative Passing %	100.0	97.2	83.1	73.4	65.2	55.7	37.6		B.S.G
									LOS.
									23.96%
									CBR
									92.4%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	182.30	367.30	449.00					
Cumulative Retained %	36.46	73.46	89.80					
Cumulative Passing %	63.54	26.54	10.20					

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.2	83.1	73.4	65.2	55.7	37.6	23.9	10.0	3.8

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

مشروع القطار الكهربائي
 القطاع السابع
 معمل التربة
 (رقم 6)

Consultant
 Yousef Bayoum
 2023

	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 564+000 To Station 565+177	 
--	--	---


PROCTOR TEST

TESTING DATE	17/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

	operate by	GOMAA BADR LAB		
Weight of empty mold :	6090.0		MAX Dry Density	2.224
Mold Volume:	2104.9		Water content %	7.30

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10533.0	10902.0	11115.0	10955		
WT. WET SOIL	4443.0	4712.0	5025.0	4865.0		
Wt. Density	2.111	2.239	2.387	2.311		

Tare No.	9	9	7	7	12	12	16	16				
Tare wt.	26.3	26.3	26.4	26.4	24.6	24.6	27.2	27.2				
Wt. Of wet soil & tare	123.3	123.3	136.3	136.3	141.2	141.2	166.3	166.3				
Wt. Of dry soil & tare	120.21	120.21	130.9	130.9	133.24	133.24	154.7	154.7				
Wt. Of water	3.0	3.0	5.4	5.4	8.0	8.0	11.6	11.6				
Wt. Of dry soil	93.9	93.9	104.5	104.5	108.7	108.7	127.4	127.4				
Water content %	3.2%	3.2%	5.1%	5.1%	7.3%	7.3%	9.1%	9.1%				
AV. Water content %	3.2%		5.1%		7.3%		9.1%					
Dry Density	2.045		2.129		2.214		2.119					



مشروع Contractor
القطاع السياحي
معمل المركزي
(رقم 6)

Consultant
 Yousef Ragab
 17/9/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فهديل	 Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 565+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	18/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2025.00	gm
Weight of saturated sample in water (C)	1239.60	gm
Weight of dry sample after heating (A)	1993.00	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.538	
Apparent specific gravity = $A / (A-C)$	2.645	
Asorbtlon = $(B-A)/A$	1.606	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3802	23.96

Lab. Engineer

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : Youssef Ragab

Sign : Youssef Ragab

مشروع القطار السريع
Name :
القنطرة الجديدة
معمل المركزي
Sign : (رقم 6)



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	18/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Badr				
		operate by	GOMAA BADR LAB		

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21584
Wet WT. (gm)	5140
Wet Density (g/cm ³)	2.361
Dry Density (g/cm ³)	2.282
Proctor Density (g/cm ³)	2.224
Compaction %	99

Mesiture Ratio After Compacted Mold	
Tare No.	11
Tare WT. (gm)	26.25
Tare WT. + Wet WT. (gm)	166.25
Tare WT. + Dry WT. (gm)	156.85
2853	9.4
Dry WT. (gm)	130.6
Moisture Content %	7.2

Swelling	
Mold No.	1
Date	24/11
Initial Height (mm)	0.00
Final Height (mm)	0.01
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	374.00	598.00	871.00	1102.00	1299.00	1485.00	1693.00	1889.00	2374.00
Load (KN)	3.7	5.9	8.5	10.8	12.7	14.6	16.6	18.5	23.3



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	10.80	13.4	80.9%	99	100	81.7%
5.00	18.51	20.0	92.4%			93.4%

Date Specialist:
 Name:
 Sign:
 (6 رقم)

Consultant Engineer
 Name:
 Sign: