


MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB63-SB-7																				
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 3/9/2023	Time																	
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DO</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>3</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DO	MM	YY	HH	MM				3	9	2023			
C1	C2	C3	DO	MM	YY	HH	MM														
			3	9	2023																

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	563+600 TO 563+800 (0.7) 563+800 TO 563+920 (0.7) 564+120 TO 564+360 (0.7)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	2/9/2023	
2	Atterberg Limits	M^3	5000	2/9/2023	
3	Proctor	M^3	5000	2/9/2023	
4	Los Anglos	M^3	5000	2/9/2023	
5	specific gravity	M^3	5000	3/9/2023	
6	CBR	M^3	5000	3/9/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرافقات مطابقة لكميات حوالي 1000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	Youssef Ragab				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST

المجالس العامة
للمطرق والكباري و
الأنفاق (GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد شحيل



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-SB-7																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign 	Date 3/9/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>3</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				3	9	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			3	9	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Spacification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	3.5%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.222	
7	ASTM C 335	Los Anglos	24.08%	
8	ASTM D 6473	specific gravity	2.524	
9	ASTM D 1883	CBR	91.4%	
Comments by:	Comments by:			
	تمت الصلاحيات والمرفقات مطابقة لكميات حوا لي 1000 م ³ من مكعب			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD			
QA/QC *	Youssef Ragab			
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 564+000 To Station 565+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	2/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-T	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test		operate by	Gomaa Bader Lab		


2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		20145.00		gm	table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	811.0	2185.0	2280.0	1850.0	3420.0	4810.0		A-1-a
Cumulative Retained (g)	0.0	811.0	3096.0	5286.0	6916.0	10336.0	15146.0		PRO
Cumulative Retained %	0.0	4.0	14.9	26.1	34.3	51.3	75.2		WC
Cumulative Passing %	100.0	96.0	85.1	73.9	65.7	48.7	24.8		B.S.G
									CBR
									91.4%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	205.00	363.00	429.00					
Cumulative Retained %	41.00	72.60	85.80					
Cumulative Passing %	59.00	27.40	14.20					

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.0	85.1	73.9	65.7	48.7	24.8	14.6	6.8	3.5

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P



Consultant
Youssef El-Sayed
 1/9/23

	Electric Express Train - HSR				
	From El Ain El Sokhna City To El Alamein - MATROUH				
	Section - 7 From FOKA TO MARSA MATROUH				
From Station 504+000 To Station 543+177					


PROCTOR TEST

TESTING DATE	2/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-7	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

operate by		GOMAA BADR LAB			
Weight of empty mold :	6090.0	MAX Dry Density		2.222	
Mold Volume:	2104.9	Water content %		7.30	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10526.0	10825.0	11106.0	10952		
WT. WET SOIL	4436.0	4735.0	5016.0	4862.0		
Wt. Density	2.107	2.250	2.383	2.310		

Tare No.	5	5	11	11	8	8	2	2				
Tare wt.	26.2	26.2	27.1	27.1	22.7	22.7	25.4	25.4				
Wt. Of wet soil & tare	115.6	115.6	139.3	139.3	145.4	145.4	158.6	158.6				
Wt. Of dry soil & tare	112.78	112.78	133.8	133.8	137.05	137.05	147.2	147.2				
Wt. Of water	2.8	2.8	5.5	5.5	8.3	8.3	11.4	11.4				
Wt. Of dry soil	86.6	86.6	106.7	106.7	114.4	114.4	121.8	121.8				
Water content %	3.3%	3.3%	5.1%	5.1%	7.3%	7.3%	9.4%	9.4%				
AV. Water content %	3.3%		5.1%		7.3%		9.4%					
Dry Density	2.040		2.140		2.222		2.112					



مشروع
 Contractor
 مصلح المركزي
 (رقم 6)

Consultant
 Youssef
 1/9/23

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد شنديل	 Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 564+000 To Station 569+177	

**Absorbion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	3/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-7	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2032.00	gm
Weight of saturated sample in water (C)	1242.35	gm
Weight of dry sample after heating (A)	1993.30	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.524	
Apparent specific gravity = $A / (A-C)$	2.654	
Asorbion = $(B-A)/A$	1.942	%

Los Anglos abrasion AASHTO-T96


Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3796	24.08

Lab. Engineer
 Name: 
 Sign: 
 (رقم 6)

OPERATE BY
 GOMAA BADR LAB

Consultant Engineer

Name : 

Sign : 



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	3/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SS-4	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
Test Results	operate by	GOMAA BADR LAB			

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wat WT. (gm)	21573
Wat WT. (gm)	5129
Wat Density (g/cm ³)	2.356
Dry Density (g/cm ³)	2.203
Proctor Density (g/cm ³)	2.222
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	10
Tare WT. (gm)	24.59
Tare WT. + Wat WT. (gm)	184.43
Tare WT. + Dry WT. (gm)	174.3
2853	10.3
Dry WT. (gm)	149.5
Moisture Content %	6.9

Swelling	
Mold No.	1
Date	24/1
Initial Height (mm)	0.00
Final Height (mm)	0.01
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.09	6.40
Load Reading (kg)	362.00	586.00	859.00	1086.00	1248.00	1462.00	1648.00	1868.00	2368.00
Load (KN)	3.5	5.7	8.4	10.6	12.2	14.3	16.2	18.3	23.2



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% نسبة 100
2.50	10.64	13.4	79.7%	99	100	80.6%
5.00	18.31	20.0	91.4%			92.1%



Consultant Engineer
 Name : Youssef Raed
 Sign : Youssef
 3/9/2023

MATERIAL INSPECTION REQUEST



Contractor Company	GOMAA BADER COMPANY		Designer Company																	
Contractor Reference	GB63-SB-8																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 6/9/2023	Time																
Received by ER			MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>D0</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>6</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	D0	MM	YY	HH	MM				6	9	2023		
C1	C2	C3	D0	MM	YY	HH	MM													
			6	9	2023															


CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	562+000 TO 562+100 (0.7) 564+020 TO 564+120 (0.7) 564+820 TO 564+940 (0.7) 564+380 TO 564+420 (0.7) 562+700 TO 562+740 (0.7)				
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	5000	4/9/2023	
2	Atterberg Limits	M^3	5000	4/9/2023	
3	Proctor	M^3	5000	4/9/2023	
4	Los Anglos	M^3	5000	5/9/2023	
5	specific gravity	M^3	5000	5/9/2023	
6	CBR	M^3	5000	6/9/2023	
Comments by:			Comments by:		
			نتائج الصلاحيات والمرفقات مطابقة لكميات حوا لي 1000 متر مكعب		
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>			
QA/QC *	<i>Youssef Ragab</i>	<i>Youssef Ragab</i>			
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	GOMAA BADER COMPANY			Designer Company																	
Contractor Reference	GB63-SB-8																				
Issued by Contractor	Name	Sign	Date	6/9/2023	Time																
	Eng/ AHMED FOUAD																				
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DO</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>6</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DO	MM	YY	H	MM				6	9	2023			
C1	C2	C3	DO	MM	YY	H	MM														
			6	9	2023																

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	5.8%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.212	
7	ASTM C 335	Los Anglos	22.62%	
8	ASTM D 6473	specific gravity	2.516	
9	ASTM D 1883	CBR	87.4%	
Comments by:		Comments by:		
		التصاريح والمرفقات مطابقة لكميات حوا لي 1000 م ³ تركيب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD			
QA/QC *	Youssef Ragab			
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 564+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	4/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-8	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

1-visual inspection test operate by Gomaa Bader Lab

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		35365.00	gm	table classify soil classify A-1-a 2.212 7.3% 2.516 87.4%
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	
Mass retained (g)	0.0	775.0	6175.0	3665.0	3000.0	3610.0	6290.0	
Cumulative Retained (g)	0.0	775.0	6950.0	9615.0	12615.0	16225.0	22515.0	
Cumulative Retained %	0.0	2.2	19.8	27.2	33.7	45.9	63.7	PRO
Cumulative Passing %	100.0	97.8	83.2	72.8	64.3	54.1	36.3	WC
								B.S.G
								CBR

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	169.40	316.50	420.40				
Cumulative Retained %	33.88	63.30	84.08				
Cumulative Passing %	66.12	36.70	15.92				

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.8	83.2	72.8	64.3	54.1	36.3	24.0	13.3	5.8

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

O Samaa
 مشروع القطار السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)

Youssef Ragab
 1-23


 K.K. KORDA كورداء كورداء كورداء	 SUDAN	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 564+000 To Station 566+177	 الهيئة العامة للقناة (SUA)	 الهيئة العامة للقناة
---	--	--	--	---

PROCTOR TEST

TESTING DATE	5/9/2023	code	ZONE	562+000	566+000
location	K.P 563+000	GB-SB-8	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
operate by		GOMAA BADER LAB			
Weight of empty mold :	4210.0	MAX Dry Density		2.212	
Mold Volume:	2104.9	Water content %		7.30	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10632.0	10895.0	11205.0	10968		
WT. WET SOIL	4422.0	4685.0	4995.0	4758.0		
Wt. Density	2.101	2.226	2.373	2.260		

Tare No.	6	6	11	11	20	20	14	14				
Tare wt.	22.25	22.25	23.69	23.69	27.43	27.43	22.86	22.86				
Wt. Of wet soil & tare	135.37	135.37	129.26	129.26	168.27	168.27	138.22	138.22				
Wt. Of dry soil & tare	132.12	132.12	123.93	123.93	158.69	158.69	128.23	128.23				
Wt. Of water	3.3	3.3	5.3	5.3	9.6	9.6	10.0	10.0				
Wt. Of dry soil	109.9	109.9	100.2	100.2	131.3	131.3	105.4	105.4				
Water content %	3.0%	3.0%	5.3%	5.3%	7.3%	7.3%	9.5%	9.5%				
AV. Water content %	3.0%		5.3%		7.3%		9.5%					
Dry Density	2.040		2.113		2.212		2.065					



Contractor

مشروع القطر السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)

Consultant

Yousef
 2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SUA Suez Canal Authority	Electric Express Train - HSR	 الهيئة العامة للقنوات SUA Suez Canal Authority
		From El Ain El Sokhna City To El Alamein - MATROUH	
		Section - 7 From FOKA To MARSA MATROUH	

From Station 504+000 To Station 568+177

**Absorbition & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	5/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-8	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample		
Weight of saturated -dry surface sample (B)	1996.00	gm
Weight of saturated sample in water (C)	1215.90	gm
Weight of dry sample after heating (A)	1963.00	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.516	
Apparent specific gravity = $A / (A-C)$	2.627	
Asorbition = $(B-A)/A$	1.681	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3869	22.62

Lab. Engineer

Name :

Sign :

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : Youssef Ragab

Sign :

Youssef
6/9/2023



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	6/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-8	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader	operate by	GOMAA BADR LAB		

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3177.4
Mold WT. (gm)	16444
Mold WT. + Wat WT. (gm)	21530
Wat WT. (gm)	5086
Wet Density (g/cm ³)	2.336
Dry Density (g/cm ³)	2.178
Proctor Density (g/cm ³)	2.212
Compaction %	98

Moisture Ratio After Compacted Mold	
Tare No.	46
Tare WT. (gm)	26.25
Tare WT. + Wat WT. (gm)	186.1
Tare WT. + Dry WT. (gm)	169.7
	2853
Dry WT. (gm)	18.4
Moisture Content %	143.5
	7.2

Swelling	
Mold No.	1
Date	24/3
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	312.00	469.00	751.00	978.00	1134.00	1394.00	1581.00	1786.00	2265.00
Load (kN)	3.1	4.6	7.4	9.6	11.1	13.7	15.5	17.5	22.2



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (% 100 نسبة)
2.50	9.56	13.4	71.6%	98	100	72.8%
5.60	17.50	20.0	87.4%			88.8%

Lab. Specialist

Name :

Sign :

مشروع القطر السريع
القطاع السابع
معمل المركزي
(رقم 6)


Consultant Engineer

Name : Youssef Ragab

Sign : Youssef Ragab

Contractor Company	GOMAA BADER COMPANY			Designer Company			
Contractor Reference	GB63-SB-9						
Issued by Contractor	Name	Sign	Date	16/9/2023			
	Eng/ AHMED FOUAD						
Received by ER			MIR	C1	C2	C3	DD
				16	9	2023	

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	563+480 TO 563+500 (+0.7) 563+480 TO 563+700 (+0.9) 562+700 TO 562+800 (+0.9)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	1000	13/9/2023	
2	Atterberg Limits	M^3	1000	13/9/2023	
3	Proctor	M^3	1000	13/9/2023	
4	Los Anglos	M^3	1000	14/9/2023	
5	specific gravity	M^3	1000	14/9/2023	
6	CBR	M^3	1000	16/9/2023	
Comments by:		Comments by:			
		نتائج الصلاحيات والمرفقات مطابقة لكميات حوا لي 1000 متر مكعب			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	ENG/ AHMED FOUAD				
QA/QC *	mohamed elsaied				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST

الهيئة العامة
للمطرق والكباري والجسور
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد الشاذلي



Contractor Company	GOMAA BADER COMPANY			Designer Company			
Contractor Reference	GB63-SB-9						
Issued by Contractor	Name	Sign	Date	16/9/2023	Time		
	Eng/ AHMED FOUAD	<i>Ahmed Fouad</i>					
Received by ER			MAR	C1	C2	C3	DD
							MM
							YY
							H
							MM
				16	9	2023	

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Specification	Test Requirement	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Specification	
2	ASTM C 136	Sieve Analysis	According Specification	
3	ASTM D 1440	Passing Sieve #200	4.4%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.23	
7	ASTM C 335	Los Anglos	24.08%	
8	ASTM D 6473	specific gravity	2.521	
9	ASTM D 1883	CBR	91.9%	
Comments by:		Comments by:		
		توقيع المصاحبات والمرفقات مطابقة لكميات حوا لي 1000 م تر مكعب		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>mohamed elscif</i>	<i>m-elscif</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	13/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		26540.00	gm		table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	1025.0	4535.0	2510.0	2570.0	2995.0	4605.0		A-1-a
Cumulative Retained (g)	0.0	1025.0	5560.0	8070.0	10640.0	13635.0	18240.0		PRO
Cumulative Retained %	0.0	3.9	20.9	30.4	40.1	51.4	68.7		WC
Cumulative Passing %	100.0	96.1	79.1	69.6	59.9	48.6	31.3		B.S.G
									LOS.
									CBR

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	167.00	338.00	429.00				
Cumulative Retained %	33.40	67.60	85.80				
Cumulative Passing %	66.60	32.40	14.20				

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.1	79.1	69.6	59.9	48.6	31.3	20.8	10.1	4.4


ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

مشروع القطار السريع
 القطاع السابع
 معمل المركزي
 (رقم 6)

Mohamed elsaied
 m.elsaied
 17-9-2023




TESTING DATE	13/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	08-58.9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

	operate by	GOMAA BADR LAB	
Weight of empty mold :	6090.0	MAX Dry Density	2.230
Mold Volume:	2104.9	Water content %	7.30

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10526.0	10825.0	11125.0	10952		
WT. WET SOIL	4436.0	4735.0	5035.0	4862.0		
Wt. Density	2.107	2.250	2.392	2.310		

Tare No.	5	5	11	11	8	8	2	2				
Tare wt.	26.2	26.2	27.1	27.1	22.7	22.7	25.4	25.4				
Wt. Of wet soil & tare	115.6	115.6	139.3	139.3	145.4	145.4	158.6	158.6				
Wt. Of dry soil & tare	112.78	112.78	133.8	133.8	137.05	137.05	147.2	147.2				
Wt. Of water	2.8	2.8	5.5	5.5	8.3	8.3	11.4	11.4				
Wt. Of dry soil	86.6	86.6	106.7	106.7	114.4	114.4	121.8	121.8				
Water content %	3.3%	3.3%	5.1%	5.1%	7.3%	7.3%	9.4%	9.4%				
AV. Water content %	3.3%		5.1%		7.3%		9.4%					
Dry Density	2.640		2.140		2.230		2.112					



Contractor

Consultant

مشروع القطار السريع
القطاع السابع
معمل المركزية
(رقم 6)

17-9-2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SWSR	Electric Express Train - HSR	 لجنة المتابعة العامة لجنة المتابعة العامة لجنة المتابعة العامة
		From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	14/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2027.00	gm
Weight of saturated sample in water (C)	1238.00	gm
Weight of dry sample after heating (A)	1989.00	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.521	
Apparent specific gravity = $A / (A-C)$	2.648	
Asorbtion = $(B-A)/A$	1.911	%

Los Anglos abrasion AASHTO-T96


Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3796	24.08

Lab. Engineer

Name : 

Sign :




OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : 

Sign :



17-9-2023



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	16/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-9	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
operate by		GOMAA BADR LAB			

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21573
Wet WT. (gm)	5129
Wet Density (g/cm ³)	2.356
Dry Density (g/cm ³)	2.198
Proctor Density (g/cm ³)	2.230
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	10
Tare WT. (gm)	24.59
Tare WT. + Wet WT. (gm)	184.43
Tare WT. + Dry WT. (gm)	173.74
2853	10.7
Dry WT. (gm)	149.2
Moisture Content %	7.2

Swelling	
Mold No.	1
Date	24/9
Initial Height (mm)	0.00
Final Height (mm)	0.01
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	362.00	586.00	870.00	1095.00	1274.00	1462.00	1678.00	1877.00	2368.00
Load (KN)	3.5	5.7	8.5	10.7	12.5	14.3	16.4	18.4	23.2



Calculations :-

Penetration (mm)	Load (Kn)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	10.73	13.4	80.4%	99	100	81.6%
5.00	18.39	20.0	91.9%			93.2%

Lab. Specialist

Name : *Hassan*
Sign : *Hassan*

مشروع القطار السريع
القطاع السابع
معمل المركزي
(رقم 6)

Consultant Engineer

Name : *mohamed elsaied*

Sign : *m-elsaied*

17-9-2023

MATERIAL INSPECTION REQUEST

إمارة أبوظبي
الطرق والكباري و الجسر
(GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد الشديف



Contractor Company	GOMAA BADER COMPANY			Designer Company							
Contractor Reference	GB63-SB-10										
Issued by Contractor	Name	Sign	Date	18/9/2023	Time						
	Eng/ AHMED FOUAD	<i>Ahmed Fouad</i>									
Received by ER			MIR	C1	C2	C3	DD	MM	YY	HH	MM
							18	9	2023		

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST				
Location to be Used	563+700 TO 563+900 (+0.9) 562+800 TO 563+000 (+0.9) 563+000 TO 563+200 (+0.9)				
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	2000	17/9/2023	
2	Atterberg Limits	M^3	2000	17/9/2023	
3	Proctor	M^3	2000	17/9/2023	
4	Los Anglos	M^3	2000	18/9/2023	
5	specific gravity	M^3	2000	18/9/2023	
6	CBR	M^3	2000	18/9/2023	

Comments by:	Comments by:
	تأجيل الصلاحيات والمرفقات مطابقة لكميات حوا لي 2000 م كمكعب

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Youssef Rajab</i>	<i>Youssef Rajab</i>		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST

الهيئة العامة
للمطرق والكباري و
الأنفاق (GARBLT)



ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي
أ.د. خالد شنديل



Contractor Company	GOMAA BADER COMPANY			Designer Company																
Contractor Reference	GB63-SB-10																			
Issued by Contractor	Name Eng/ AHMED FOUAD	Sign <i>Ahmed Fouad</i>	Date 18/9/2023	Time																
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>18</td> <td>9</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				18	9	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			18	9	2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Sub Ballast			
Location to be Used	563 K.M			
Item	Spacification	Test Requirment	Test Result Attachment	Remark
1	ASTM D 75	Aggregate Sampling	According Spacification	
2	ASTM C 136	Sieve Analysis	According Spacification	
3	ASTM D 1440	Passing Sieve #200	3.8%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture content	7.3%	
6	ASTM D 1557	Modifid Proctor	2.224	
7	ASTM C 335	Los Anglos	23.96%	
8	ASTM D 6473	specific gravity	2.538	
9	ASTM D 1883	CBR	92.4%	
Comments by:	Comments by:			
	الملاحظات والمرفقات مطابقة لكميات حوا لي 2000 م. تر مكتب نظاع			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	ENG/ AHMED FOUAD	<i>Ahmed Fouad</i>		
QA/QC *	<i>Youssef Ragab</i>	<i>Youssef Ragab</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

 KK ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ل.د. خالد كليم	 SCA SUEZ CANAL AUTHORITY	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 568+177	 الهيئة العامة للقناة SCA
---	--	--	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	17/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
1-visual inspection test	operate by	<u>Gomaa Bader Lab</u>			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		20715.00		gm			table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS			soil classify
Mass retained (g)	0.0	575.0	2920.0	2005.0	1710.0	1975.0	3740.0				A-1-a
Cumulative Retained (g)	0.0	575.0	3495.0	5500.0	7210.0	9185.0	12925.0		PRO	2.224	
Cumulative Retained %	0.0	2.8	16.9	26.6	34.8	44.3	62.4		WC	7.3%	
Cumulative Passing %	100.0	97.2	83.1	73.4	65.2	55.7	37.6		B.S.G	2.538%	
									LOS	23.96%	
									CBR	92.4%	

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	182.30	367.30	449.00					
Cumulative Retained %	36.46	73.46	89.80					
Cumulative Passing %	63.54	26.54	10.20					

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.2	83.1	73.4	65.2	55.7	37.6	23.9	10.0	3.8

ATTEBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P



Consultant

Youssef Bogab
16/9/23

	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		 الهيئة القومية للإسكندرية القوي و القوي و القوي (SARAT)


PROCTOR TEST

TESTING DATE	17/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

	operate by	GOMAA BADR LAB	
Weight of empty mold :	6090.0	MAX Dry Density	2.224
Mold Volume:	2104.9	Water content %	7.30

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10533.0	10802.0	11115.0	10955		
WT. WET SOIL	4443.0	4712.0	5025.0	4865.0		
Wt. Density	2.111	2.239	2.387	2.311		

Tare No.	9	9	7	7	12	12	16	16				
Tare wt.	26.3	26.3	26.4	26.4	24.6	24.6	27.2	27.2				
Wt. Of wet soil & tare	123.3	123.3	136.3	136.3	141.2	141.2	166.3	166.3				
Wt. Of dry soil & tare	120.21	120.21	130.9	130.9	133.24	133.24	154.7	154.7				
Wt. Of water	3.0	3.0	5.4	5.4	8.0	8.0	11.6	11.6				
Wt. Of dry soil	93.9	93.9	104.5	104.5	108.7	108.7	127.4	127.4				
Water content %	3.2%	3.2%	5.1%	5.1%	7.3%	7.3%	9.1%	9.1%				
AV. Water content %	3.2%		5.1%		7.3%		9.1%					
Dry Density	2.045		2.129		2.224		2.119					



مشروع الإسكندرية
 القوي و القوي و القوي
 (رقم 6)

Consultant
 Youssef Ragab
 17/9/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARS MATROUH From Station 504+000 To Station 568+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	18/9/2023	code	ZONE	562+000	565+000
LOCATION	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2025.00	gm
Weight of saturated sample in water (C)	1239.60	gm
Weight of dry sample after heating (A)	1993.00	gm

Results:-


Bulk specific gravity = $A / (B-C)$	2.538	
Apparent specific gravity = $A / (A-C)$	2.645	
Asorbtion = $(B-A)/A$	1.606	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3802	23.96

Lab. Engineer

مشروع القطار السريع
 Name: *Youssef Ragab*
 معمل المركبات
 Sign: (رقم 6)


OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name : *Youssef Ragab*

Sign : *Youssef Ragab*



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	18/9/2023	code	ZONE	562+000	565+000
location	K.P 563+000	GB-SB-10	Material	Sub Ballast	
NAME COMPANY	Gomaa Bader				
operate by		GOMAA BADR LAB			

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21584
Wet WT. (gm)	5140
Wet Density (g/cm ³)	2.361
Dry Density (g/cm ³)	2.202
Proctor Density (g/cm ³)	2.224
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	11
Tare WT. (gm)	26.25
Tare WT. + Wet WT. (gm)	166.25
Tare WT. + Dry WT. (gm)	156.85
2853	9.4
Dry WT. (gm)	130.6
Moisture Content %	7.2

Swelling	
Mold No.	1
Date	24/1
Initial Height (mm)	0.00
Final Height (mm)	0.01
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	374.00	598.00	871.00	1102.00	1299.00	1485.00	1693.00	1889.00	2374.00
Load (KN)	3.7	5.9	8.5	10.8	12.7	14.6	16.6	18.5	23.3



Calculations :-

Penetration (mm)	Load (Kpa)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR
2.50	10.80	13.4	80.9%	99	100	81.7%
5.00	18.51	20.0	92.4%			93.4%



Consultant Engineer

Name : Youssef R. Al-Jab

Sign : Youssef R. Al-Jab