

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

بالاحالة الى مشروع القطار الكهربائي فائق السرعة .

نتشرف بان نرفق لسيادتكم طيه المقاييس المعدلة بعد اعتماد لجنة المفاوضة للقطاعات الاتية :-

م	اسم الشركة	من المحطة	الى المحطة	اتجاه
١	الفيروز للمقاولات	٥٠٦+٠٠٠	٥٠٦+١٦٠	قطاع فوكة

برجاء من سيادتكم التفضل بالاحاطة والتوجيه باللازم

وتفضلوا بقبول فائق الاحترام ،،،

رئيس الإدارة المركزية
منطقة غرب الدلتا
(بالإسكندرية/ مرسى مطروح)
٢٠٢٣ / ٩ / ١٢
عميد مهندس / هاني محمود طه

Operating lap

Al Tewkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	28-01-2023	code	ZONE	506+700	506+820
LOCATION	بلاطة من القطاع	FZ (3)	Material		
NAME COMPANY	القيروز		layer thickness		

visual inspection test

Gradient test

-gradation of bulk materials				SAMPLE WEIGHT [g]		25695.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	2516.0	1748.0	1368.0	1511.0	1624.0	1635.0	1788.0		A-1-b
Cumulative Retained (g)	2516.0	4264.0	5632.0	7143.0	8767.0	10402.0	12190.0	PRO	2.15
Cumulative Retained %	9.8	16.6	21.9	27.8	34.1	40.5	47.4	WC	8.1
Cumulative Passing %	90.2	83.4	78.1	72.2	65.9	59.5	52.6	CBR	55.8

-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	70.00	215.00	375.00					
Cumulative Retained %	14.00	43.00	75.00					
Cumulative Passing %	86.00	57.00	25.00					

-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	90.2	83.4	78.1	72.2	65.9	59.5	52.6	45.2	30.0	13.1

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.P

Contractor

Consultant

Mostafa Abo Ali

	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		

PROCTOR TEST


TESTING DATE:	28-01-2023	code	Station	506+700	506+820
LOCATION	بلاطة من القطاع	FZ (3)	Material		
NAME COMPANY	الفيروز		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2030.0

MAX Dry Density	2.152
Water content %	8.1

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9989.0	10189.0	10348.0	10311	
WT. WET SOIL	4369.0	4569.0	4728.0	4691.0	
Wt. Density	2.152	2.251	2.329	2.311	

Tare No.	2	7	20	21	4	5	11	12		
Tare wt.	52.81	53.52	55.01	55.38	55.33	56.36	55.37	54.83		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	146.2	146.1	144.5	144.1	143.0	142.7	141.0	141.1		
Wt. Of water	3.8	3.9	5.5	5.9	7.0	7.3	9.0	8.9		
Wt. Of dry soil	93.4	92.6	89.5	88.7	87.7	86.4	85.6	86.3		
Water content %	4.1%	4.2%	6.1%	6.7%	8.0%	8.4%	10.6%	10.3%		
AV. Water content %	4.1%		6.4%		8.2%		10.4%			
Dry Density	2.067		2.115		2.152		2.092			



Contractor

Armed Hattab

Consultant

Mostafa Abo Ali

California Bearing Ratio TEST

Testing Date :	31-01-2023	Code	FROM STA :	506+700	506+820
Location :	بلاطة من القطاع	FZ (3)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol.(cm ³)	2168
Mold WT. (gm)	5089
Mold WT. + Wet WT. (gm)	10121
Wet WT. (gm)	5032
Wet Density (g/cm ³)	2.321
Dry Density (g/cm ³)	2.149
Proctor Density (g/cm ³)	2.150
Compaction %	100.0

Moisture Ratio After Compacted Mold	
Tare No.	24
Tare WT. (gm)	55.38
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143
Water WT. (gm)	7.0
Dry WT. (gm)	87.6
Moisture Content %	8.0

Swelling	
Mold No.	2
Date	31-01-2023
Initial Height (mm)	5.50
Final Height (mm)	5.50
Difference	0
Sample Height (mm)	11.80
Swelling Ratio %	0%

Loading Reading :

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.04	0.09	0.15	0.21	0.26	0.31	0.35	0.38	0.46
Load (KN)	1.2	2.7	4.5	6.3	7.8	9.3	10.5	11.4	13.8



Calculations :-

Penteration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% عند نسبة 98
2.50	6.30	13.4	47.2%	100	98	46.3%
5.00	11.40	20.0	56.9%			55.8%

Lab. Specialist

Name :

Sign :

Lab. Engineer


Name :

Sign :

Consultant Engineer

Name :

Sign :



MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 28	MM 1	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+300	506+600	(-1.5)		
	506+600	506+860	(-1.5)		
	506+200	506+340	(-1.25)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	28/1/2023	
2	ATTERBERG	M ³	5000	28/1/2023	
3	PROCTOR	M ³	5000	28/1/2023	
4	CBR	M ³	5000	31/1/2023	
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mostafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 31	MM 1	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+300	506+600	(-1.5)	
	506+600	506+860	(-1.5)	
	506+200	506+340	(-1.25)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P.L	
3	ASTM D 1557	PROCTOR	2.15	
4	ASTM D 18832	CBR	55.8%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mostafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

Electric Express Train - HSR

From El Ain El Sokhna City To El Alamein - MATROUH

Section - 7 From FOKA To MARSА MATROUH

From Station 504+000 To Station 568+177

Operating lap

Al Tewkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	29-01-2023	code	ZONE	506+000	507+000
LOCATION	KP (506)	FZ (4)	Material		
NAME COMPANY	الفيروز		layer thickness		

visual inspection test

Gradient test

gradation of bulk materials				SAMPLE WEIGHT [g]		22310.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	1874.0	1864.0	1541.0	1698.0	1576.0	1453.0	1994.0		A-1-a	
Cumulative Retained (g)	1874.0	3738.0	5279.0	6977.0	8553.0	10006.0	12000.0		PRO	2.16
Cumulative Retained %	8.4	16.8	23.7	31.3	38.3	44.8	53.8		WC	6.8
Cumulative Passing %	91.6	83.2	76.3	68.7	61.7	55.2	46.2		CBR	57.3

soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	55.00	225.00	365.00					
Cumulative Retained %	11.00	45.00	73.00					
Cumulative Passing %	89.00	55.00	27.00					

General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	91.6	83.2	76.3	68.7	61.7	55.2	46.2	41.1	25.4	12.5

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	24.05%	20.28%	3.78%

Contractor

Consultant

Mostafa Abo Ali


 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فهد علي	 SVSRA	Electric Express Train - HSR	 الهيئة العامة للنقل Ministry of Transport (GABRIEL)
---	--	-------------------------------------	--

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	29-01-2023	Code:	FROM STA:	506+000	TO STA:	507+000
Location:	K.P (506)	FZ (4)	Material:			
Company Name	الفيروز		Layer Thickness :			

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks	37	31	24	17	-	-
Tare No.	1	2	3	4	5	6
Tare WT. (gm)	57.99	52.81	55.72	55.33	56.30	53.97
Tare WT. + Wet WT. (gm)	71.25	75.64	75.84	72.50	59.41	58.36
Tare WT. + Dry WT. (gm)	68.90	71.35	71.94	68.99	58.9	57.6
Water WT. (gm)	2.35	4.29	3.90	3.51	0.51	0.76
Dry WT. (gm)	10.91	18.54	16.22	13.66	2.60	3.63
Moisture Content %	21.5%	23.1%	24.0%	25.7%	19.6%	20.9%
Average %					20.3%	



LL	P.L	P.I
24.05%	20.28%	3.78%

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :


Name :

Name :

Sign :

Sign :

Sign :



	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		


PROCTOR TEST

TESTING DATE:	29-01-2023	code	Station	506+000	507+000
LOCATION	KP (506)	FZ (4)	Material		
NAME COMPANY	الفيروز		layer thickness		

Weight of empty mold :	5620.0	MAX Dry Density	2.163
Mold Volume:	2030.0	Water content %	6.8%


trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9978.0	10136.0	10312.0	10295	
WT. WET SOIL	4358.0	4516.0	4692.0	4675.0	
Wt. Density	2.147	2.225	2.311	2.303	

Tare No.	10	11	12	13	14	15	16	17		
Tare wt.	55.43	55.33	54.83	53.21	53.66	54.41	56.51	56.61		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.5	147.6	145.8	145.8	143.8	143.9	142.4	142.6		
Wt. Of water	2.5	2.4	4.2	4.2	6.2	6.1	7.6	7.4		
Wt. Of dry soil	92.1	92.3	91.0	92.6	90.1	89.5	85.9	86.0		
Water content %	2.7%	2.6%	4.6%	4.5%	6.9%	6.8%	8.8%	8.6%		
AV. Water content %	2.7%	4.6%	6.8%	8.7%						
Dry Density	2.091	2.127	2.163	2.118						



Contractor

Amr Elhachimi



Consultant

Mostafa Abo Ali

California Bearing Ratio TEST

Testing Date :	2/2/2023	Code	FROM STA :	506+000	507+000
Location :	K.P (506)	FZ (4)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm ³)	2025
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	9721
Wet WT. (gm)	4687
Wet Density (g/cm ³)	2.315
Dry Density (g/cm ³)	2.160
Proctor Density (g/cm ³)	2.160
Compaction %	100.0

Mositure Ratio After Compacted Mold	
Tare No.	3
Tare WT. (gm)	55.72
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.7
Water WT. (gm)	6.3
Dry WT. (gm)	88.0
Moisture Content %	7.2

Swelling	
Mold No.	3
Date	2/2/2023
Intial Height (mm)	4.50
Final Height (mm)	4.50
Difference	0
Sample Height (mm)	11.80
Swelling Ratio %	0%

Loading Reading :

Pentration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.08	0.12	0.17	0.21	0.25	0.30	0.35	0.39	0.45
Load (KN)	2.4	3.6	5.1	6.3	7.5	9.0	10.5	11.7	13.5



Calculations : -

Pentration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	98 عند نسبة 98
2.50	6.30	13.4	47.2%	100	98	46.2%
5.00	11.70	20.0	58.4%			57.3%

Lab. Specialist

Name :

Sign :

Lab. Engineer


Name :

Sign :

Consultant Engineer

Name :

Sign :



Mostafa Abo Ali

 (Handwritten signature)

MATERIAL INSPECTION REQUEST



OContractor Company	AL-FAYROUZ COMPANY		Designer Company	
Issued by Contractor	Name	Sign	Date	Time
	Eng/ MOHAMED TAHA	<i>Mohamed Taha</i>		
Received by ER			MIR	
	C1	C2	C3	DD
	K.P 506	EW	CS	29
				MM
				YY
				HH
				MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+000	506+200	(-1.25)		
	506+340	506+600	(-1.25)		
	506+600	506+860	(-1.25)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	29/1/2023	
2	ATTERBERG	M ³	5000	29/1/2023	
3	PROCTOR	M ³	5000	29/1/2023	
4	CBR	M ³	5000	2/2/2023	
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mostafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 2	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+000	506+200	(-1.25)	
	506+340	506+600	(-1.25)	
	506+600	506+860	(-1.25)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	3.78%	
3	ASTM D 1557	PROCTOR	2.16	
4	ASTM D 18832	CBR	57.3%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohamed Mostafa</i>	<i>Mohamed Mostafa</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

Operating lap Al Tawkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	06-02-2023	code	ZONE	506+000	507+000
LOCATION	KP (506)	FZ (5)	Material		
NAME COMPANY	الفيروز		layer thickness		

visual inspection test

Gradient test

-gradation of bulk materials				SAMPLE WEIGHT [g]		30115.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	1986.0	1897.0	1698.0	1587.0	2845.0	2145.0	2345.0		A-1-b
Cumulative Retained (g)	1986.0	3883.0	5581.0	7168.0	10013.0	12158.0	14503.0		PRO 2.16
Cumulative Retained %	6.6	12.9	18.5	23.8	33.2	40.4	48.2		WC 7.5
Cumulative Passing %	93.4	87.1	81.5	76.2	66.8	59.6	51.8		CBR 60.2

-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	55.00	184.00	366.00					
Cumulative Retained %	11.00	36.80	73.20					
Cumulative Passing %	89.00	63.20	26.80					

-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	93.4	87.1	81.5	76.2	66.8	59.6	51.8	46.1	32.8	13.9

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.P

Contractor

Consultant

Amr El Tawkol
6/1/2023

Abdallah Omar
6/1/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فتيان	 القطار الكهربائي السريع Electric Express Train SVCSTA SHAKEP	Electric Express Train - HSR		 الهيئة العامة للنقل Ministry of Transport (GARELT)	 الهيئة العامة للإحصاء Ministry of Planning
		From El Ain El Sokhna City To El Alamein - MATROUH			
		Section - 7 From FOKA TO MARS MATROUH			
From Station 504+000 To Station 568+177					

PROCTOR TEST


TESTING DATE:	06-02-2023	code	Station	506+000	507+000
LOCATION	KP (506)	FZ (5)	Material		
NAME COMPANY	الفيروز		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2030.0

MAX Dry Density	2.163
Water content %	7.5%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10025.0	10195.0	10341.0	10302	
WT. WET SOIL	4405.0	4575.0	4721.0	4682.0	
Wt. Density	2.170	2.254	2.326	2.306	

Tare No.	1	2	3	4	5	6	7	8		
Tare wt.	57.99	52.81	55.72	55.33	56.3	53.97	53.52	57.06		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.0	147.1	145.0	145.3	143.2	143.5	142.0	142.2		
Wt. Of water	3.0	2.9	5.0	4.7	6.8	6.5	8.0	7.8		
Wt. Of dry soil	89.0	94.3	89.3	90.0	86.9	89.5	88.5	85.1		
Water content %	3.4%	3.1%	5.6%	5.2%	7.8%	7.3%	9.0%	9.2%		
AV. Water content %	3.2%		5.4%		7.5%		9.1%			
Dry Density	2.102		2.138		2.163		2.114			



Contractor

Amel Hamed

Amel Hamed

Consultant

Abdallah Hamed

6/2/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد عبد الجليل	 Electric Express Train SYSTRA SHAKER	Electric Express Train - HSR	 الهيئة العامة للنقل وزارة النقل الهيئة العامة للنقل الهيئة العامة للنقل
--	--	-------------------------------------	---

California Bearing Ratio TEST

Testing Date :	8/2/2023	Code	FROM STA :	506+000	507+000
Location :	K.P (506)	FZ (5)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2158
Mold WT. (gm)	5088
Mold WT. + Wet WT. (gm)	10102
Wet WT. (gm)	5014
Wet Density (g/cm ³)	2.323
Dry Density (g/cm ³)	2.160
Proctor Density (g/cm ³)	2.160
Compaction %	100.0

Moisture Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	55.72
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.35
Water WT. (gm)	6.7
Dry WT. (gm)	87.6
Moisture Content %	7.6

Swelling	
Mold No.	1
Date	8/2/2023
Initial Height (mm)	4.50
Final Height (mm)	4.50
Difference	0
Sample Height (mm)	11.80
Swelling Ratio %	0%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.05	0.10	0.15	0.20	0.25	0.30	0.36	0.41	0.48
Load (KN)	1.5	3.0	4.5	6.0	7.5	9.0	10.8	12.3	14.4



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% عند نسبة 98
2.50	6.00	13.4	44.9%	98	98	44.1%
5.00	12.30	20.0	61.4%			60.2%

Lab. Specialist

Name :

Sign :

Lab. Engineer


Name :


Sign :

Consultant Engineer

Name :

Sign :





 8/2/2023

MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 6	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+000	506+200	(-1)		
	506+200	506+400	(-1)		
	506+400	506+500	(-1)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	6/2/2023	
2	ATTERBERG	M ³	5000	6/2/2023	
3	PROCTOR	M ³	5000	6/2/2023	
4	CBR	M ³	5000	8/2/2023	
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mustafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Abdallah Omar</i>	<i>Abdallah Omar</i>		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ		Designer Company																	
Issued by Contractor	Name	Sign	Date	Time																
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>																		
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP. 506</td> <td>EW</td> <td>CS</td> <td>8</td> <td>2</td> <td>23</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP. 506	EW	CS	8	2	23		
C1	C2	C3	DD	MM	YY	HH	MM													
KP. 506	EW	CS	8	2	23															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+000	506+200	(-1)	
	506+200	506+400	(-1)	
	506+400	506+500	(-1)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P.L	
3	ASTM D 1557	PROCTOR	2.16	
4	ASTM D 18832	CBR	60.2%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed H. Stafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Abdallah Omar</i>	<i>Abdallah Omar</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
From Station 504+000 To Station 568+177



Operating lap: Al Tawkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	09-02-2023	code	ZONE	506+000	507+000
LOCATION	KP (506)	FZ (6)	Material		
NAME COMPANY	الفيروز		layer thickness		

visual inspection test


Gradient test


gradation of bulk materials				SAMPLE WEIGHT [g]		19560.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	1854.0	1587.0	1269.0	1424.0	1896.0	1559.0	1965.0		A-1-a
Cumulative Retained (g)	1854.0	3441.0	4710.0	6134.0	8030.0	9589.0	11554.0	PRO	2.17
Cumulative Retained %	9.5	17.6	24.1	31.4	41.1	49.0	59.1	WC	7.4
Cumulative Passing %	90.5	82.4	75.9	68.6	58.9	51.0	40.9	CBR	58.7

soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	60.00	191.00	385.00				
Cumulative Retained %	12.00	38.20	77.00				
Cumulative Passing %	88.00	61.80	23.00				

-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	90.5	82.4	75.9	68.6	58.9	51.0	40.9	36.0	25.3	9.4

ATTEBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor:  

Consultant:  20/2/2023

	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARS MATROUH From Station 504+000 To Station 568+177		


PROCTOR TEST

TESTING DATE:	09-02-2023	code	Station	506+000	507+000
LOCATION	KP (506)	FZ (6)	Material		
NAME COMPANY	المفوض		layer thickness		

Weight of empty mold :	5620.0	MAX Dry Density	2.17
Mold Volume:	2030.0	Water content %	7.4%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9986.0	10175.0	10346.0	10296	
WT. WET SOIL	4366.0	4555.0	4726.0	4676.0	
Wt. Density	2.151	2.244	2.328	2.303	

Tare No.	11	22	23	24	12	13	14	15		
Tare wt.	55.33	54.76	54.4	55.83	54.83	53.21	53.66	54.41		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.0	147.1	145.2	145.3	143.3	143.5	142.0	142.0		
Wt. Of water	3.0	2.9	4.8	4.7	6.7	6.5	8.0	8.0		
Wt. Of dry soil	91.7	92.3	90.8	89.5	88.5	90.3	88.3	87.6		
Water content %	3.3%	3.1%	5.3%	5.3%	7.6%	7.2%	9.1%	9.1%		
AV. Water content %	3.2%		5.3%		7.4%		9.1%			
Dry Density	2.084		2.132		2.168		2.111			



Contractor

Consultant

Amr Balouch

Abdallahomar
29/2/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. ذاك غنديل	 القطار السريع Electric Express Train SYSTRA SHAKER	Electric Express Train - HSR	 الهيئة العامة للنقل وزارة النقل
--	---	-------------------------------------	---

California Bearing Ratio TEST

Testing Date :	12/2/2023	Code	FROM STA :	506+000	507+000
Location :	K.P (506)	FZ (6)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm ³)	2025
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	9749
Wet WT. (gm)	4715
Wet Density (g/cm ³)	2.328
Dry Density (g/cm ³)	2.170
Proctor Density (g/cm ³)	2.170
Compaction %	100.0

Mositure Ratio After Compacted Mold	
Tare No.	11
Tare WT. (gm)	55.72
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.6
Water WT. (gm)	6.4
Dry WT. (gm)	87.9
Moisture Content %	7.3

Swelling	
Mold No.	3
Date	12/2/2023
Intial Height (mm)	6.00
Final Height (mm)	6.00
Difference	0
Sample Height (mm)	12.00
Swelling Ratio %	0%

Loading Reading :

Pentration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.04	0.09	0.14	0.19	0.24	0.30	0.36	0.40	0.47
Load (KN)	1.2	2.7	4.2	5.7	7.2	9.0	10.8	12.0	14.1



Calculations :-

Pentration (mm)	Load (Kn)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 98
2.50	5.70	13.4	42.7%	100	98	41.8%
5.00	12.00	20.0	59.9%			58.7%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

Abdellahomar
9/2/2023

MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	Mohamed Taha									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 9	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+500	506+600	(-1)		
	506+000	506+200	(-0.75)		
	506+600	506+860	(-1)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	9/2/2023	
2	ATTERBERG	M ³	5000	9/2/2023	
3	PROCTOR	M ³	5000	9/2/2023	
4	CBR	M ³	5000	12/2/2023	
Comments by:			Comments by:		

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Mohammed M. El-Hadi	Mohammed		
QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 12	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+500	506+600	(-1)	
	506+000	506+200	(-0.75)	
	506+600	506+860	(-1)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P.L	
3	ASTM D 1557	PROCTOR	2.17	
4	ASTM D 18832	CBR	58.7%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mustafa</i>	<i>Mohammed</i>		
QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only