

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد ،،،

بالاحالة الى مشروع القطار الكهربائي فائق السرعة .

نتشرف بان نرفق لسيادتكم طيه المقاييس المعدلة بعد اعتماد لجنة المفاوضة للقطاعات الاتية :-

م	اسم الشركة	من المحطة	الى المحطة	اتجاه
١	الفيروز للمقاولات	٥٠٦+٣٢٠	٥٠٦+٤٦٠	...

برجاء من سيادتكم التفضل بالاحاطة والتوجيه باللازم

وتفضلوا بقبول فائق الاحترام ،،،،

رئيس الادارة المركزية

منطقة غرب الدلتا

(بالاسكندرية/ مرسى مطروح)

٧٤٧
٢٠٢٤

عبد مهندس / هاني محمد محمود طه



مشروع القطر الكهربائي السريع
المقاييس المعدلة لبنود الاعمال للقطاع السابع (فوكه - مطروح) - شركة الفيروز طبقا للمفاوضة بتاريخ 2023-12-18
القطاع من المحطة 506+320 إلى المحطة 506+460

رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة	الإجمالي
3	اعمال الردم				
3-1	بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات والتشغيل باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتى منسوب -2 متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكثاف (نسبة تحمل كاليفورنيا لا تقل عن 15%) و رشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95 % من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف. في حالة طلب جهاز الاشراف زيادة نسبة الدمك عن 95 % يحسب زيادة 1 جنية على زيادة نسبة الدمك لكل 1 % - مسافة النقل 2 كم ويتم احتساب علاوة 1.5 جنية لكل 1 كم بالزيادة او النقصان - السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتي مسافة 2 كم - السعر يشمل قيمة المادة المحجيرة طبقا لفائدة المنطقة بهذا القطاع (7) من الكم 504 إلى 568	3م	19,560.00	101.40	1,983,384.00
	السعر في شهر مايو 2023 طبقا للمفاوضة	3م	19,560.00	423.75	8,288,550.00
	علاوة مسافة النقل 284.5 كم	3م	19,560.00	13.00	254,280.00
	علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية				
4	طبقات الاساس				
4-1	بالمتر المكعب اعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات واقصى حجم للحبيبات 100 مم والا يزيد نسبة المار من منخل 200 عن 12 % والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 25 % والا يقل معامل المرونة (Ev2) من تجربة لوح بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15% والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 80 ميجاسكال ويتم فرداها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 25 سم و رشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى اقصى كثافة جافة قصوي (لا تقل عن 95 %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف -مسافة النقل لا تقل عن 20 كم - يتم احتساب علاوة 1.3 جنية لكل 1 كم بالزيادة او النقصان	3م	153.00	146.40	22,399.20
	السعر في شهر مايو 2023 طبقا للمفاوضة	3م	153.00	161.00	24,633.00
	قيمة المادة المحجيرة بمشتلاتها	3م	153.00	57.20	8,751.60
	علاوة مسافة النقل 64 كم	3م	153.00	25.00	3,825.00
	علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية				
4-2	بالمتر المكعب اعمال توريد وفرش طبقة اساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات واقصى حجم للحبيبات ما بين 31.5 مم الي 40 مم والا يزيد نسبة المار من منخل 200 عن 5% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن 80 % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن 120 ميجاسكال والا يزيد نسبة الفقد بجهاز لوس انجلوس عن 30 % والا يزيد الامتصاص عن 15 % ويتم فرداها علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن 20 سم و رشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة قصوي (لا تقل عن 100%) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف . -مسافة النقل لا تقل عن 20 كم - يتم احتساب علاوة 1.3 جنية لكل 1 كم بالزيادة او النقصان	3م	270.00	151.30	40,851.00
	السعر في شهر مايو 2023 طبقا للمفاوضة	3م	270.00	175.00	47,250.00
	قيمة المادة المحجيرة بمشتلاتها	3م	270.00	241.80	65,286.00
	علاوة مسافة النقل 206 كم	3م	270.00	25.00	6,750.00
	علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية				
	الإجمالي				10,745,959.80

(عشرة مليون وسبع مائة وخمسة وأربعون ألف وتسعمائة وتسعة وخمسون جنيها وثمانون قرشا لا غير)

مدير عام المشروعات
م / محمد حسني فياض



بمقتضى
رئيس الادارة المركزية
منطقة غرب الدلتا



الاسكندرية - مرسى مطروح

عميد مهندس /

" هاني محمد محمود طه "

مدير المشروع الاستشاري
م / خالد فوزي

مدير المشروع المقاول
م / محمد طه



قائمة الكميات الواردة بالمستخلص جاري (2)

مشروع: أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (1-3) أعمال توريد وتشغيل اترية صالحة للردم ومطابقة للمواصفات

تـنفـيـذ : مكتب الفيروز للمقاولات العامة والتوريدات

مقدار العمل السابق : 0.0 3م

الكمية	الأبعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
11150.54	139.38	80	506+400	506+320	القطاع الأول
8409.46	140.16	60	506+460	506+400	القطاع الثاني
19560.00					إجمالي الكميات خلال فترة المستخلص الحالية (م ³)
19560.00					الإجمالي الكلي (م ³)

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / محمد طه
محمد طه

قائمة كميات بالمستخلص جاري (2)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (1-3) علاوة مسافة النقل 284.5 كم لأعمال الردم

علاوة مسافة النقل

توقيع : مكتب الفيروز للمقاولات العامة و التوريدات

3م

0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
19560.00	الكمية طبقاً لقوائم الكميات
19560.00	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
19560.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (1-3) رسوم الكارطة والموازين طبقاً للمادة (36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لأعمال طبقة الأتربة

الكارطات والموازين

توقيع : مكتب الفيروز للمقاولات العامة و التوريدات

م 0.00

مقدار العمل السابق :

الكمية	بيان بالكميات
19560.00	الكمية طبقاً لقوائم الكميات
19560.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
19560.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة للطرق
والكباري
م / ابراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

قائمة الكميات الواردة بالمستخلص جاري (2)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (1-4) أعمال توريد وتشغيل طبقة التأسيس Prepared Subgrade صالحة للردم ومطابقة للمواصفات

تفريغ : مكتب الفيروز للمقاولات العامة والتوريدات

مقدار العمل السابق : 0.00 3م

الكمية	الابعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
84.54	1.057	80	506+400	506+320	القطاع الأول
68.46	1.141	60	506+460	506+400	القطاع الثاني
153.00					إجمالي الكميات خلال فترة المستخلص الحالية (م ³)
153.00					الإجمالي الكلي (م ³)

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

أحمد خويلد

مختار

محمد

قائمة كميات بالمستخلص جاري (2)

مشروع: أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول (قطاع فوقية / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (1-4) علاوة مسافة النقل 64 كم لأعمال طبقة التأسيس Prepared Subgrade

علاوة مسافة النقل

تنفيذ : مكتب الفيروز للمقاولات العامة و التوريدات

مقدار العمل السابق : 0.00 3م

الكمية	بيان بالكميات
153.00	الكمية طبقاً لقوائم الكميات
153.00	اجمالي الكميات خلال فترة المستخلص الحالية (3م)
153.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (1-4) رسوم الكارثة والموازن طبقاً للمادة (36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لأعمال طبقة التأسيس Prepared Subgrade

الكارثات والموازن

تفسير : مكتب الفيروز للمقاولات العامة و التوريدات

مقدار العمل السابق : 0.00 م 3

الكمية	بيان بالكميات
153.00	الكمية طبقاً لقوائم الكميات
153.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
153.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم
506+000 الى الكم 507+000 بطول 1 كيلو متر من المحطة 506+320 الى المحطة 506+460

رقم البند و بيانه : (4-1) قيمة المادة المحجرية بمشتملاتها لاعمال التأسيس (Prepared Subgrade)

المادة المحجرية

تنفيذ : مكتب الفيروز للمقاولات العامة والتوريدات

م3

0

مقدار العمل السابق :

الكمية	بيان بالكميات
153.00	الكمية طبقاً لقوائم الكميات
153.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
153.00	الاجمالي الكلي (م3)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد فنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

قائمة الكميات الواردة بالمستخلص جاري (2)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (2-4) أعمال توريد وتشغيل طبقة الأساس Subballast صالحة للردم ومطابقة للمواصفات

تـنفـيـذ : مكتب الفيروز للمقاولات العامة والتوريدات

مقدار العمل السابق : 0.00 3م

الكمية	الابعاد (متر)		الموقع الكيلومتری		بيان الاعمال بالمقايضة
	مساحة المقطع	طول	الى	من	
153.63	1.920	80	506+400	506+320	القطاع الأول
116.37	1.940	60	506+460	506+400	القطاع الثاني
270.00					إجمالي الكميات خلال فترة المستخلص الحالية (م³)
270.00					الإجمالي الكلي (م³)

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحكاوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل
محمد خليل

مهندس الشركة
م / محمد طه
محمد طه

قائمة كميات بالمستخلص جاري (2)

مشروع : أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (2-4) علاوة مسافة النقل 206 كم لأعمال طبقة الأساس Subballast

علاوة مسافة النقل

تنفيذ : مكتب الفيروز للمقاولات العامة و التوريدات

مقدار العمل السابق : 0.00 م 3

الكمية	بيان بالكميات
270.00	الكمية طبقاً لقوائم الكميات
270.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
270.00	الاجمالي الكلي (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

مشروع : أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول (قطاع فوكة / مطروح) (استكمال أعمال الردم والتأسيس والأساس) لتنفيذ المسافة من الكم 506+320 الى الكم 506+460 بطول 0.140 كم (بالأمر المباشر)

رقم البند و بيانه : (2-4) رسوم الكارطة والموازن طبقاً للمادة (36) من الشروط العامة والمواصفات طبقاً لما جاء بالقائمة الموحدة لاسعار الطرق لاعمال طبقة الأساس Subballast

الكرات والموازن

تـنـفـيـذ : مكتب الفيروز للمقاولات العامة و التوريدات

مقدار العمل السابق : 0.00 م3

الكمية	بيان بالكميات
270.00	الكمية طبقاً لقوائم الكميات
270.00	اجمالي الكميات خلال فترة المستخلص الحالية (م3)
270.00	الاجمالي الكلي (م3)

مهندس الهيئة العامة للطرق
والكباري
م / إبراهيم الحناوي

مهندس الإستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الإستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه

قائمة كميات بالمستخلص جارى (2)

مشروع : القطار الكهربائى السريع (العين السخنة -العاصمة الادارية -العلمين -مطروح) قطاع فوكة - مطروح فى المسافة من الكم
506+000 الى الكم 507+000 بطول 1 كيلو متر من المحطة 506+320 الى المحطة 506+460

رقم البند و بيانه : (4-2) قيمة المادة المحجربة بمشتملاتها لاجمال الاساس (Subballast)

المادة المحجربة

تنفيذ : مكتب الفيروز للمقاولات العامة والتوريدات

م3

0

مقدار العمل السابق :

الكمية	بيان بالكميات
270.00	الكمية طبقاً لقوائم الكميات
270.00	اجمالى الكميات خلال فترة المستخلص الحالية (م3)
270.00	الاجمالى الكلى (م ³)

مهندس الهيئة العامة
للطرق والكباري
م / ابراهيم الحناوي

مهندس الاستشاري
مكتب د/خالد قنديل
م / خالد فوزي

مهندس الاستشاري (xyz)
م / محمد خليل

مهندس الشركة
م / محمد طه




Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
 From Station 504+000 To Station 568+177




Opreating lap

Al Tewkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	28-01-2023	code	ZONE	506+700	506+820
LOCATION	بلاطة من القطاع	FZ (3)	Material		
NAME COMPANY	القيروز		layer thickness		

visual inspection test

Gradient test


-gradation of bulk materials				SAMPLE WEIGHT [g]		25695.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	2516.0	1748.0	1368.0	1511.0	1624.0	1635.0	1788.0		A-1-b
Cumulative Retained (g)	2516.0	4264.0	5632.0	7143.0	8767.0	10402.0	12190.0	PRO	2.15
Cumulative Retained %	9.8	16.6	21.9	27.8	34.1	40.5	47.4	WC	8.1
Cumulative Passing %	90.2	83.4	78.1	72.2	65.9	59.5	52.6	CBR	55.8

-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	70.00	215.00	375.00					
Cumulative Retained %	14.00	43.00	75.00					
Cumulative Passing %	86.00	57.00	25.00					


-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	90.2	83.4	78.1	72.2	65.9	59.5	52.6	45.2	30.0	13.1

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.L	N.P	N.P

Contractor



Consultant



	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		

PROCTOR TEST


TESTING DATE:	28-01-2023	code	Station	506+700	506+820
LOCATION	بلاطة من القطاع	FZ (3)	Material		
NAME COMPANY	المفروض		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2030.0

MAX Dry Density	2.152
Water content %	8.1

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9989.0	10189.0	10348.0	10311	
WT. WET SOIL	4369.0	4569.0	4728.0	4691.0	
Wt. Density	2.152	2.251	2.329	2.311	

Tare No.	2	7	20	21	4	5	11	12		
Tare wt.	52.81	53.52	55.01	55.38	55.33	56.36	55.37	54.83		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	146.2	146.1	144.5	144.1	143.0	142.7	141.0	141.1		
Wt. Of water	3.8	3.9	5.5	5.9	7.0	7.3	9.0	8.9		
Wt. Of dry soil	93.4	92.6	89.5	88.7	87.7	86.4	85.6	86.3		
Water content %	4.1%	4.2%	6.1%	6.7%	8.0%	8.4%	10.6%	10.3%		
AV. Water content %	4.1%		6.4%		8.2%		10.4%			
Dry Density	2.067		2.115		2.152		2.092			



Contractor

Ahmed Hamed

Consultant

Mostafa Abo Ali

California Bearing Ratio TEST

Testing Date :	31-01-2023	Code	FROM STA :	506+700	506+820
Location :	بلاطة من القطاع	FZ (3)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol.(cm ³)	2168
Mold WT. (gm)	5089
Mold WT. + Wet WT. (gm)	10121
Wet WT. (gm)	5032
Wet Density (g/cm ³)	2.321
Dry Density (g/cm ³)	2.149
Proctor Density (g/cm ³)	2.150
Compaction %	100.0

Moisture Ratio After Compacted Mold	
Tare No.	24
Tare WT. (gm)	55.38
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143
Water WT. (gm)	7.0
Dry WT. (gm)	87.6
Moisture Content %	8.0

Swelling	
Mold No.	2
Date	31-01-2023
Initial Height (mm)	5.50
Final Height (mm)	5.50
Difference	0
Sample Height (mm)	11.80
Swelling Ratio %	0%

Loading Reading :

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.04	0.09	0.15	0.21	0.26	0.31	0.35	0.38	0.46
Load (KN)	1.2	2.7	4.5	6.3	7.8	9.3	10.5	11.4	13.8



Calculations :-

Penteration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% عند نسبة 98
2.50	6.30	13.4	47.2%	100	98	46.3%
5.00	11.40	20.0	56.9%			55.8%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 28	MM 1	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+300	506+600	(-1.5)		
	506+600	506+860	(-1.5)		
	506+200	506+340	(-1.25)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	28/1/2023	
2	ATTERBERG	M ³	5000	28/1/2023	
3	PROCTOR	M ³	5000	28/1/2023	
4	CBR	M ³	5000	31/1/2023	
Comments by:		Comments by:			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mostafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 31	MM 1	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+300	506+600	(-1.5)	
	506+600	506+860	(-1.5)	
	506+200	506+340	(-1.25)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P.L	
3	ASTM D 1557	PROCTOR	2.15	
4	ASTM D 18832	CBR	55.8%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mostafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSALA MATROUH
From Station 504+000 To Station 568+177



Operating lap: Al Tewkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	29-01-2023	code	ZONE	506+000	507+000
LOCATION	KP (506)	FZ (4)	Material		
NAME COMPANY	الفيروز		layer thickness		

visual inspection test

Gradient test

gradation of bulk materials				SAMPLE WEIGHT [g]		22310.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	1874.0	1864.0	1541.0	1698.0	1576.0	1453.0	1994.0		A-1-a
Cumulative Retained (g)	1874.0	3738.0	5279.0	6977.0	8553.0	10006.0	12000.0	PRO	2.16
Cumulative Retained %	8.4	16.8	23.7	31.3	38.3	44.8	53.8	WC	6.8
Cumulative Passing %	91.6	83.2	76.3	68.7	61.7	55.2	46.2	CBR	57.3

soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	55.00	225.00	365.00					
Cumulative Retained %	11.00	45.00	73.00					
Cumulative Passing %	89.00	55.00	27.00					

General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	91.6	83.2	76.3	68.7	61.7	55.2	46.2	41.1	25.4	12.5

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	24.05%	20.28%	3.78%

Contractor

Consultant

Mostafa Abo Ali


 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SVSRA	Electric Express Train - HSR	 الهيئة العامة للنقل Ministry of Transport الهيئة العامة للنقل
---	--	-------------------------------------	--

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	29-01-2023	Code:	FROM STA:	506+000	TO STA:	507+000
Location:	K.P (506)	FZ (4)	Material:			
Company Name	الفيروز		Layer Thickness :			

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks	37	31	24	17	-	-
Tare No.	1	2	3	4	5	6
Tare WT. (gm)	57.99	52.81	55.72	55.33	56.30	53.97
Tare WT. + Wet WT. (gm)	71.25	75.64	75.84	72.50	59.41	58.36
Tare WT. + Dry WT. (gm)	68.90	71.35	71.94	68.99	58.9	57.6
Water WT. (gm)	2.35	4.29	3.90	3.51	0.51	0.76
Dry WT. (gm)	10.91	18.54	16.22	13.66	2.60	3.63
Moisture Content %	21.5%	23.1%	24.0%	25.7%	19.6%	20.9%
Average %					20.3%	



LL	P.L	P.I
24.05%	20.28%	3.78%

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :


Name :

Name :

Sign :

Sign :

Sign :



	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		

PROCTOR TEST


TESTING DATE:	29-01-2023	code	Station	506+000	507+000
LOCATION	KP (506)	FZ (4)	Material		
NAME COMPANY	الفيروز		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2030.0

MAX Dry Density	2.163
Water content %	6.8%


trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9978.0	10136.0	10312.0	10295	
WT. WET SOIL	4358.0	4516.0	4692.0	4675.0	
Wt. Density	2.147	2.225	2.311	2.303	

Tare No.	10	11	12	13	14	15	16	17		
Tare wt.	55.43	55.33	54.83	53.21	53.66	54.41	56.51	56.61		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.5	147.6	145.8	145.8	143.8	143.9	142.4	142.6		
Wt. Of water	2.5	2.4	4.2	4.2	6.2	6.1	7.6	7.4		
Wt. Of dry soil	92.1	92.3	91.0	92.6	90.1	89.5	85.9	86.0		
Water content %	2.7%	2.6%	4.6%	4.5%	6.9%	6.8%	8.8%	8.6%		
AV. Water content %	2.7%	4.6%	6.8%	8.7%						
Dry Density	2.091	2.127	2.163	2.118						



Contractor

Amr Elhadi



Consultant

Mostafa Abo Ali

California Bearing Ratio TEST

Testing Date :	2/2/2023	Code	FROM STA :	506+000	507+000
Location :	K.P (506)	FZ (4)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm ³)	2025
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	9721
Wet WT. (gm)	4687
Wet Density (g/cm ³)	2.315
Dry Density (g/cm ³)	2.160
Proctor Density (g/cm ³)	2.160
Compaction %	100.0

Mositure Ratio After Compacted Mold	
Tare No.	3
Tare WT. (gm)	55.72
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.7
Water WT. (gm)	6.3
Dry WT. (gm)	88.0
Moisture Content %	7.2

Swelling	
Mold No.	3
Date	2/2/2023
Intial Height (mm)	4.50
Final Height (mm)	4.50
Difference	0
Sample Height (mm)	11.80
Swelling Ratio %	0%

Loading Reading :

Pentration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.08	0.12	0.17	0.21	0.25	0.30	0.35	0.39	0.45
Load (KN)	2.4	3.6	5.1	6.3	7.5	9.0	10.5	11.7	13.5



Calculations :-

Pentration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	98 عند نسبة %
2.50	6.30	13.4	47.2%	100	98	46.2%
5.00	11.70	20.0	58.4%			57.3%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

MATERIAL INSPECTION REQUEST



OContractor Company	AL-FAYROUZ COMPANY		Designer Company	
Issued by Contractor	Name	Sign	Date	Time
	Eng/ MOHAMED TAHA	<i>Mohamed Taha</i>		
Received by ER			MIR	
	C1	C2	C3	DD
	K.P 506	EW	CS	29
				MM
				YY
				HH
				MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+000	506+200	(-1.25)		
	506+340	506+600	(-1.25)		
	506+600	506+860	(-1.25)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No			Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	29/1/2023	
2	ATTERBERG	M ³	5000	29/1/2023	
3	PROCTOR	M ³	5000	29/1/2023	
4	CBR	M ³	5000	2/2/2023	
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mostafa</i>	<i>Mohammed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 2	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE				
Location to be Used	FROM	TO	LEVEL		
	506+000	506+200	(-1.25)		
	506+340	506+600	(-1.25)		
	506+600	506+860	(-1.25)		
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS	
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION		
2	ASTM D 4318	ATTERBERG	3.78%		
3	ASTM D 1557	PROCTOR	2.16		
4	ASTM D 18832	CBR	57.3%		
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohamed Mostafa</i>	<i>Mohamed</i>		
QA/QC *	<i>Mostafa Abo Ali</i>	<i>Mostafa Abo Ali</i>		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



PARTICLE SIZE DISTRIBUTION OF SOIL

visual inspection test[illegible]

Abdullah Omar
6/12/23

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي إ.د. خالد فنيبل	 قطار التوكبند السريع Electric Express Train SYSTRA SHAFER	Electric Express Train - HSR		 الهيئة العامة للنقل Ministry of Transport (ARAB)
		From El Ain El Sokhna City To El Alamein - MATROUH		
		Section - 7 From FOKA TO MARSА MATROUH		
		From Station 504+000 To Station 568+177		

PROCTOR TEST


TESTING DATE:	06-02-2023	code	Station	506+000	507+000
LOCATION	KP (506)	FZ (5)	Material		
NAME COMPANY	الفيروز		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2030.0

MAX Dry Density	2.163
Water content %	7.5%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10025.0	10195.0	10341.0	10302	
WT. WET SOIL	4405.0	4575.0	4721.0	4682.0	
Wt. Density	2.170	2.254	2.326	2.306	

Tare No.	1	2	3	4	5	6	7	8		
Tare wt.	57.99	52.81	55.72	55.33	56.3	53.97	53.52	57.06		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.0	147.1	145.0	145.3	143.2	143.5	142.0	142.2		
Wt. Of water	3.0	2.9	5.0	4.7	6.8	6.5	8.0	7.8		
Wt. Of dry soil	89.0	94.3	89.3	90.0	86.9	89.5	88.5	85.1		
Water content %	3.4%	3.1%	5.6%	5.2%	7.8%	7.3%	9.0%	9.2%		
AV. Water content %	3.2%		5.4%		7.5%		9.1%			
Dry Density	2.102		2.138		2.163		2.114			



Contractor

Signature of Contractor

Stamp of Contractor

Consultant

Signature of Consultant

6/2/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي إ. د. خالد غانم	 Electric Express Train - HSR	 الهيئة العامة للإعانة الميناء والبر والبحر البحرية
---	---	---

California Bearing Ratio TEST

Testing Date :	8/2/2023	Code	FROM STA :	506+000	507+000
Location :	K.P (506)	FZ (5)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2158
Mold WT. (gm)	5088
Mold WT. + Wet WT. (gm)	10102
Wet WT. (gm)	5014
Wet Density (g/cm ³)	2.323
Dry Density (g/cm ³)	2.160
Proctor Density (g/cm ³)	2.160
Compaction %	100.0

Moisture Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	55.72
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.35
Water WT. (gm)	6.7
Dry WT. (gm)	87.6
Moisture Content %	7.6

Swelling	
Mold No.	1
Date	8/2/2023
Initial Height (mm)	4.50
Final Height (mm)	4.50
Difference	0
Sample Height (mm)	11.80
Swelling Ratio %	0%

Loading Reading :

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.05	0.10	0.15	0.20	0.25	0.30	0.36	0.41	0.48
Load (KN)	1.5	3.0	4.5	6.0	7.5	9.0	10.8	12.3	14.4



Calculations :-

Penteration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% عند نسبة 98
2.50	6.00	13.4	44.9%	98	98	44.1%
5.00	12.30	20.0	61.4%			60.2%

Lab. Specialist

Name :

Sign :

Lab. Engineer	Consultant Engineer
---------------	---------------------

Name :

Sign :

Name :

Sign :

MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	Mohamed Taha									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 6	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials		REPLACEMENT FILL MATERIAL RESULTS			
Location to be Used	FROM	TO	LEVEL		
	506+000	506+200	(-1)		
	506+200	506+400	(-1)		
	506+400	506+500	(-1)		
MAR Approval No				Date	
Supplier Name					
Test Requirement		Specification		Clause	
Reference Photos		Yes attached / No		Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	6/2/2023	
2	ATTERBERG	M ³	5000	6/2/2023	
3	PROCTOR	M ³	5000	6/2/2023	
4	CBR	M ³	5000	8/2/2023	
Comments by:			Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Mohammed Mustafa	Mohammed		
QA/QC *	Abdallah Omar	Abdallah Omar		
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	Mohamed Taha									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 8	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+000	506+200	(-1)	
	506+200	506+400	(-1)	
	506+400	506+500	(-1)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P.L	
3	ASTM D 1557	PROCTOR	2.16	
4	ASTM D 18832	CBR	60.2%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Mohammed H. Stah	Mohammed		
QA/QC *	Abdallah Omar	Abdallah Omar		
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
From Station 504+000 To Station 568+177



Operating lap: Al Tawkol Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	09-02-2023	code	ZONE	506+000	507+000
LOCATION	KP (506)	FZ (6)	Material		
NAME COMPANY	الفيروز		layer thickness		

visual inspection test

Gradient test

gradation of bulk materials				SAMPLE WEIGHT [g]		19560.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	1854.0	1587.0	1269.0	1424.0	1896.0	1559.0	1965.0		A-1-a	
Cumulative Retained (g)	1854.0	3441.0	4710.0	6134.0	8030.0	9589.0	11554.0		PRO	2.17
Cumulative Retained %	9.5	17.6	24.1	31.4	41.1	49.0	59.1		WC	7.4
Cumulative Passing %	90.5	82.4	75.9	68.6	58.9	51.0	40.9		CBR	58.7

soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	60.00	191.00	385.00					
Cumulative Retained %	12.00	38.20	77.00					
Cumulative Passing %	88.00	61.80	23.00					

-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	90.5	82.4	75.9	68.6	58.9	51.0	40.9	36.0	25.3	9.4

ATTEBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

Handwritten signature of Mohamed Labib

Handwritten signature of Abdeltahom
 20/2/2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد فنيدي	 القطار السريع Electric Express Train KVSTRA SHAKER	Electric Express Train - HSR From El Aln El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177		 الهيئة العامة للنقل Ministry of Transport (GARELT)

PROCTOR TEST


TESTING DATE:	09-02-2023	code	Station	506+000	507+000
LOCATION	KP (506)	FZ (6)	Material		
NAME COMPANY	الفيروز		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2030.0

MAX Dry Density	2.17
Water content %	7.4%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9986.0	10175.0	10346.0	10296	
WT. WET SOIL	4366.0	4555.0	4726.0	4676.0	
Wt. Density	2.151	2.244	2.328	2.303	

Tare No.	11	22	23	24	12	13	14	15		
Tare wt.	55.33	54.76	54.4	55.83	54.83	53.21	53.66	54.41		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.0	147.1	145.2	145.3	143.3	143.5	142.0	142.0		
Wt. Of water	3.0	2.9	4.8	4.7	6.7	6.5	8.0	8.0		
Wt. Of dry soil	91.7	92.3	90.8	89.5	88.5	90.3	88.3	87.6		
Water content %	3.3%	3.1%	5.3%	5.3%	7.6%	7.2%	9.1%	9.1%		
AV. Water content %	3.2%		5.3%		7.4%		9.1%			
Dry Density	2.084		2.132		2.168		2.111			



Contractor

Consultant

Amr Balaw

Abdallahomar
29/2/2023

California Bearing Ratio TEST

Testing Date :	12/2/2023	Code	FROM STA :	506+000	507+000
Location :	K.P (506)	FZ (6)	: Material		
Company Name	الفيروز		: Layer Thickness		

- : Test Results


Compaction % for Mold	
Mold No.	3
Mold Vol. (cm ³)	2025
Mold WT. (gm)	5034
Mold WT. + Wet WT. (gm)	9749
Wet WT. (gm)	4715
Wet Density (g/cm ³)	2.328
Dry Density (g/cm ³)	2.170
Proctor Density (g/cm ³)	2.170
Compaction %	100.0

Mositure Ratio After Compacted Mold	
Tare No.	11
Tare WT. (gm)	55.72
Tare WT. +Wet WT. (gm)	150
Tare WT. +Dry WT. (gm)	143.6
Water WT. (gm)	6.4
Dry WT. (gm)	87.9
Moisture Content %	7.3

Swelling	
Mold No.	3
Date	12/2/2023
Intial Height (mm)	6.00
Final Height (mm)	6.00
Difference	0
Sample Height (mm)	12.00
Swelling Ratio %	0%

Loading Reading :

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (mm)	0.04	0.09	0.14	0.19	0.24	0.30	0.36	0.40	0.47
Load (KN)	1.2	2.7	4.2	5.7	7.2	9.0	10.8	12.0	14.1



Calculations :-

Penteration (mm)	Load (Kn)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 98
2.50	5.70	13.4	42.7%	100	98	41.8%
5.00	12.00	20.0	59.9%			58.7%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :

Abdellahomar
9/2/2023

MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	Mohamed Taha									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 9	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS				
Location to be Used	FROM	TO	LEVEL		
	506+500	506+600	(-1)		
	506+000	506+200	(-0.75)		
	506+600	506+860	(-1)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	9/2/2023	
2	ATTERBERG	M ³	5000	9/2/2023	
3	PROCTOR	M ³	5000	9/2/2023	
4	CBR	M ³	5000	12/2/2023	
Comments by:			Comments by:		

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Mohammed M. El-Sayed	Mohammed		
QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>									
Received by ER			MAR	C1 KP. 506	C2 EW	C3 CS	DD 12	MM 2	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	PREPARED SUBGRADE			
Location to be Used	FROM	TO	LEVEL	
	506+500	506+600	(-1)	
	506+000	506+200	(-0.75)	
	506+600	506+860	(-1)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P.L	
3	ASTM D 1557	PROCTOR	2.17	
4	ASTM D 18832	CBR	58.7%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed Mustafa</i>	<i>Mohammed</i>		
QA/QC *				
GARB**				
Employers Representative				

* Designer

** Alignment/Bridges: Culvert only

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SASTRA SHAKER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 569+177	 الجمهورية العربية السورية وزارة التخطيط
Operating /ap	Al Tawkol Central Lab		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	08-04-2023	code	ZONE	506+000	507+000
LOCATION	KP (506+500)	P.S.G.FZ (2)	Material		
NAME COMPANY	الميرور		layer thickness		

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		22530.00		gm	table classify	
sieve size	2	15.0	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	0.0	1500.0	3100.0	1885.0	3180.0	1555.0	4280.0		CLASS	A-1-a
Cumulative Retained (g)	0.0	1500.0	4600.0	6565.0	9745.0	11300.0	15580.0		PRO	2.18
Cumulative Retained %	0.0	6.7	20.4	29.1	43.3	50.2	69.2		WC	5.8
Cumulative Passing %	100.0	93.3	79.6	70.9	56.7	49.8	30.8		CBR	56.4
									L.A	32.40

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	75.00	195.00	325.00					
Cumulative Retained %	15.00	39.00	65.00					
Cumulative Passing %	85.00	61.00	35.00					


C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	93.3	79.6	70.9	56.7	49.8	30.8	26.2	18.8	10.80

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	22.62%	18.34%	5.18%

Contractor



Consultant




 	Electric Express Train - HSR	 
---	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	8/4/2023	Code:	FROM STA:	506+000	TO STA:	507+000
Location:	KP (506+500)	P.S.G FZ (2)	Material:			
Company Name	الفيروز		Layer Thickness :			

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks	36	29	22	15	-	-
Tare No.	14	12	5	1	16	17
Tare WT. (gm)	53.59	54.75	56.28	57.96	56.52	56.52
Tare WT. + Wet WT. (gm)	73.83	73.17	74.07	81.08	60.58	59.89
Tare WT. + Dry WT. (gm)	70.12	69.71	70.64	76.54	60.0	59.4
Water WT. (gm)	3.71	3.46	3.43	4.54	0.62	0.53
Dry WT. (gm)	16.53	14.96	14.36	18.58	3.44	2.84
Moisture Content %	22.4%	23.1%	23.9%	24.4%	18.0%	18.7%
Average %					18.3%	



L.L	P.L	P.I
23.52%	18.34%	5.18%

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :


Name :

Name :

Sign :

Sign :

Sign :





Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA TO MARS MATROUH
 From Station 504+000 To Station 508+177



PROCTOR TEST


TESTING DATE:	09-04-2023	code	Station	506+000	507+000
LOCATION	KP (506+500)	P.S.G FZ (2)	Material		
NAME COMPANY	المشروع		layer thickness		

Weight of empty mold :	5620.0
Mold Volume:	2124.0


MAX Dry Density	2.18
Water content %	5.8%

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10090.0	10390.0	10521.0	10400	
WT. WET SOIL	4470.0	4770.0	4901.0	4780.0	
Wt. Density	2.105	2.246	2.307	2.250	

Tare No.	1	2	3	4	5	6	7	8		
Tare wt.	54.23	53.36	55.41	55.4	54.82	55.6	55.33	54.7		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	147.90	147.80	146.20	146.30	144.47	144.70	142.80	142.60		
Wt. Of water	2.1	2.2	3.8	3.7	5.5	5.3	7.2	7.4		
Wt. Of dry soil	93.7	94.4	90.8	90.9	89.7	89.1	87.5	87.9		
Water content %	2.2%	2.3%	4.2%	4.1%	6.2%	5.9%	8.2%	8.4%		
AV. Water content %	2.3%		4.1%		6.1%		8.3%			
Dry Density	2.057		2.157		2.176		2.078			



Contractor



Consultant

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ا.د. خالد فلاح	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 506+000 To Station 508+177		 وزارة النقل والاقتصاد الهيئة العامة للطرق (م.ن.ط)
	Absorbion & Aggregate specific gravity AASHTO-T85		

TESTING DATE:	10/04/2023	code	Station	506+000	507+800
LOCATION	KP (506+500)	P.S.G FZ (2)	Material		
NAME COMPANY	البحر		layer thickness		

Weight of sample	2500	gm
Weight of saturated -dry surface sample (B)	2530	gm
Weight of saturated sample in water (C)	1520	gm
Weight of dry sample after heating (A)	2455	gm

Results:-

Bulk specific gravity = A / (B-C)	2.431	
Apparent specific gravity = A / (A-C)	2.626	
Absorbion = (B-A)/A	3.055	%

Los Anglos Abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3380	32.40

Lab. Specialist

Name :

Sign :

Lab. Engineer


Name :

Sign :

Consultant Engineer

Name :

Sign :





Electric Express Train - HSR



California Bearing Ratio TEST

Testing Date:	4/12/2023	Code	FROM STA:	506+000	507+000
Location:	K.P (506+500)	P.S.G FZ (2)	: Material		
Company Name	الفيروز		: Layer Thickness		

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2120
Mold WT. (gm)	5310
Mold WT. + Wet WT. (gm)	10200
Wet WT. (gm)	4890
Wet Density (g/cm ³)	2.307
Dry Density (g/cm ³)	2.179
Proctor Density (g/cm ³)	2.180
Compaction %	100.0

Moisture Ratio After Compacted Mold	
Tare No.	3
Tare WT. (gm)	55.33
Tare WT. + Wet WT. (gm)	190
Tare WT. + Dry WT. (gm)	144.78
Water WT. (gm)	5.2
Dry WT. (gm)	89.5
Moisture Content %	5.8

Swelling	
Mold No.	1
Date	4/12/2023
Initial Height (mm)	5.00
Final Height (mm)	5.12
Difference	0.12
Sample Height (mm)	120
Swelling Ratio %	0.10%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (Kg)	85	185	325	475	654	863	1121	1321	1754
Load (KN)	0.8	1.7	2.9	4.3	5.9	7.8	10.1	11.9	15.8



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % عند نسبة 95
2.50	4.28	13.4	32.0%	100	95	30.4%
5.00	11.89	20.0	59.4%			56.4%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :

Name :

Name :

Sign :

Sign :

Sign :

MATERIAL INSPECTION REQUEST



Contractor Company	AL-FAYROUZ COMPANY			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ MOHAMED TAHA	Mohamed Taha									
Received by ER			MIR	C1 K.P 506	C2 EW	C3 CS	DD 18	MM 5	YY 23	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp 506 Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials		REPLACEMENT FILL MATERIAL RESULTS			
Location to be Used	FROM	TO	LEVEL		
	506+000	506+860	SuBBallast 1 (0.70)		
	506+000	506+860	SuBBallast 2 (0.90)		
MAR Approval No				Date	
Supplier Name					
Test Requirement	Specification			Clause	
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M ³	5000	17/5/2023	
2	ATTERBERG	M ³	5000	17/5/2023	
3	LOS ANGLOS	M ³	5000	17/5/2023	
4	ABSORPTION & AGGREGATE SPECIFIC GRAVITY	M ³	5000	17/5/2023	
5	PROCTOR	M ³	5000	17/5/2023	
6	CBR	M ³	5000	17/5/2023	

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Mohammed Mostafa	Mohammed		
QA/QC *	Youssef Ragab	Youssef Ragab		
GARB**				
Employers Representative				

* Designer
** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	AL-FAYROUZ		Designer Company																
Issued by Contractor	Name	Sign	Date	Time															
	ENG/ MOHAMED TAHA	<i>Mohamed Taha</i>																	
Received by ER			MAR																
			<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td>KP. 506</td> <td>EW</td> <td>CS</td> <td>18</td> <td>5</td> <td>23</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM	KP. 506	EW	CS	18	5	23		
C1	C2	C3	DD	MM	YY	HH	MM												
KP. 506	EW	CS	18	5	23														

CODE-1	S1 to S21 Station Reference	D1 to 53 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	SUBBALLAST			
Location to be Used	FROM	TO	LEVEL	
	506+000 506+000	506+860 506+860	SuBBallast 1 (0.70) SuBBallast 2 (0.90)	
ITEM	SPECIFICATION	TEST REQUIRMENT	TEST RESULT ATTACHMENT	REMARKS
1	ASTM D 6913	SEIVE ANALYSIS	ACCORDING TO SPECIFICATION	
2	ASTM D 4318	ATTERBERG	N.P	
3	ASTM C 535	LOS ANGLOS	22	
4	ASTM C 127 ASTM D 6473	ABSORPTION & AGGREGATE SPECIFIC GRAVITY	2.502	
5	ASTM D 1557	PROCTOR	2.216	
6	ASTM D 18832	CBR	94.33%	
Comments by:		Comments by:		

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	<i>Mohammed M. S. S. S.</i>	<i>Mohammed M. S. S. S.</i>		
QA/QC *	<i>Youssef Rafab</i>	<i>Youssef Rafab</i>		
GARB**				
Employers Representative				

* Designer
** Alignment/Bridges: Culvert only

 KK ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فاضل	 SVS TRA SHAFER	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARS MATROUH From Station 504+000 To Station 568+177	 الهيئة العامة لقطاع الطرق والكباري والسكك الحديدية (GARBL)
Operating Lab	NEGIDA CENTRAL LAB		

PARTICLE SIZE DISTRIBUTION OF SUBBALLAST

TESTING DATE:	13-5-2023	Code	Zone	FROM STATION	TO STATION
LOCATION	KP 506+500	FZ-S1		506+000	507+000
NAME COMPANY	AL Fauroz				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		23848.00		gm	Table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	Soil Classify	A-1-a
Mass retained (g)	0.0	709.0	378.0	5838.0	3037.0	2130.0	4066.0		PRO	2.216
Cumulative Retained (g)	0.0	709.0	1087.0	6925.0	9962.0	12092.0	16158.0		WC	6.80
Cumulative Retained %	0.0	3.0	4.6	29.0	41.8	50.7	67.8		CBR	94.33%
Cumulative Passing %	100.0	97.0	95.4	71.0	58.2	49.3	32.2		Los Angles	22
									SPECIFIC Gravity	2.502

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	141.00	322.00	426.00					
Cumulative Retained %	28.20	64.40	85.20					
Cumulative Passing %	71.80	35.60	14.80					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.0	95.4	71.0	58.2	49.3	32.2	23.2	11.5	4.8
SPECIFICATION	—	97	—	70 — 75	—	15 — 60	—	0 — 35	—	0 — 5

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	—	—	N.P

Contractor

Consultant

Youssef Rafab

شركة نجيدة للمقاولات
 المعمل المركزي
 مشروع القطار السريع / فوكة - مطروح

 وزارة النقل والبنية التحتية (MOTI)	 السكك الحديدية (EGRS)	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 509+177	 وزارة التخطيط والتنمية الاقتصادية (MPEDE)

PROCTOR TEST (SUBBALLAST)


TESTING DATE:	045+060	Code	zone	FROM	TO
LOCATION	KP 508+500	FZ-S1		508+000	507+000
NAME COMPANY	AL Fauroz				

Weight of empty mold :	5698.0
Mold Volume:	2127.0

MAX Dry Density	2.216
Water content %	6.8

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10117.0	10465.0	10735.0	10642	
WT. WET SOIL	4419.0	4767.0	5037.0	4944.0	
Wt. Density	2.078	2.241	2.368	2.324	

Tare No.	7	19	13	17	15	40	31	32		
Tare wt.	42.2	44.1	53.6	53.2	30.9	46.2	80.7	82.7		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	146.3	146.5	144.2	144.0	141.5	141.7	139.3	139.4		
Wt. Of water	3.7	3.6	5.8	6.0	8.5	8.3	10.8	10.6		
Wt. Of dry soil	123.0	123.0	123.0	123.0	123.0	123.0	123.0	123.0		
Water content %	3.0%	2.9%	4.7%	4.9%	6.9%	6.7%	8.7%	8.6%		
AV. Water content %	2.9%		4.8%		6.8%		8.7%			
Dry Density	2.018		2.139		2.217		2.139			



Contractor
 شركة نخبة للمقاولات
 العمل المركزي
 مشروع القطار السريع / فوكا - مطروح

Consultant
 Youssef Rafab

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SYSTEM	Electric Express Train - HSR	 الهيئة العامة للنقل م.د. محمد عبد الحليم م.د. محمد عبد الحليم
		From El Ain El Sokhna City To El Alamein - MATROUH	
		Section - 7 From FOKA To MARS MATROUH	
		From Station 504+000 To Station 508+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

SUBBALLAST

TESTING DATE:	15-05-2023	code	zone	FROM	TO
LOCATION	KP 506+500	FZ-S1		506+000	507+000
NAME COMPANY	AL Fauroz				

Weight of sample	4987	gm
Weight of saturated -dry surface sample (B)	5051	gm
Weight of saturated sample in water (C)	3077	gm
Weight of dry sample after heating (A)	4939	gm

Results:-

Bulk specific gravity = A / (B-C)	2.502	
Apparent specific gravity = A / (A-C)	2.653	
Asorbtlon = (B-A)/A	2.268	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3890	22

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :



Consultant Engineer

Name : *Youssef Ragab*

Sign :

 	Electric Express Train - HSR	 
---	-------------------------------------	---

Operating Lab	NEGIDA CENTRAL LAB
---------------	--------------------

California Bearing Ratio TEST

		SUBBALLAST			
Testing Date :	16/5/2023	Code	ZONE	FROM	TO
Location :	KP 506+500	FZ-S1		506+000	507+000
Company Name	AL Fauroz				

Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol. (cm ³)	2134
Mold WT. (gm)	8227
Mold WT. + Wet WT. (gm)	13335
Wet WT. (gm)	5108
Wet Density (g/cm ³)	2.394
Dry Density (g/cm ³)	2.248
Proctor Density (g/cm ³)	2.316
Compaction %	101.4

Moisture Ratio After Compacted Mold	
Tare No.	15
Tare WT. (gm)	31.9
Tare WT. + Wet WT. (gm)	150
Tare WT. + Dry WT. (gm)	142.8
Water WT. (gm)	7.2
Dry WT. (gm)	110.9
Moisture Content %	6.5

Swelling	
Mold No.	2
Date	16/5/2023
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0.0%

Loading Reading :

Load Reading (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load (KN)	3.1	5.1	6.8	10.7	12.6	14.2	16.6	19.2	20.9
Load (KG)	315.0	519.0	695.0	1092.0	1290.0	1444.0	1695.0	1955.0	2132.0



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Ks)	(lb)	(%)	(%)	(%)	100 % نسبة 100
2.50	10.70	13.4	89.3%	101.4	100	79.0%
5.00	19.16	20.0	95.7%			94.3%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :



Consultant Engineer

Name :

Youssef Ragab

Sign :