

المنطقة الخامسة - (غرب الدلتا)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي فائق السرعة (برج العرب - العلمين)
نتشرف بأن نرفق لسيادتكم طيه المقايسة المعدلة للقطاع الآتي:

الشركة	من كم	الى كم	اتجاه
شركة القمه للمقاولات العموميه	٣٦١+٥٠٠	٣٦١+٨٠٠	تشكيل جسور و طبقات اساس

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم

وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

المنطقة الخامسة- غرب الدلتا

عميد مهندس/

"هاني محمد محمود طه"

مشروع القطر الكهربائي فائق السرعة قطاع (برج العرب-العلمين)
المقايمة المعدلة لبيود الأعمال شركة القمة للمقاولات العمومية
القطاع من المحطة ٣٦١+٥٠٠ إلى ٣٦١+٨٠٠

رقم البند	بيان الأعمال	الوحدة	الكمية	القيمة	الاجملي
١	أصل الطريق بالمرش المكعب أعمال حفر باستخدام المعدات الميكانيكية لجميع أنواع التربة عدا التربة الصخرية و تسوية السطح بإلات التسوية والرش بالمداء الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى الصلابة المطلوبة (٩٥٪ من كثافة الجافة القصوى) ومحمل على البند تحميل ونقل الاتربة الزائدة لمسافة ٥٠٠ متر من محور الطريق ويتم التنفيذ طبقا للمنسب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبيد يجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. يتم احتساب علوة ١ جنيه لكل ١ كم بزيادة.	م	٢٢٢٠٨,١	٢٦,٣	٥٨٦,٧٠٣
٢	السعر خلال شهر مارس طبقا للمفاوضة ٢٠٢٣/١٢/١٨				
٣	بالمرش المكعب أعمال حفر باستخدام المعدات الميكانيكية في التربة المتوسطة (الارض الزراعية) او الامان ذات منسوب مياه مرتفع (طبقا لرؤية المهندس المشرف) عدا التربة الصخرية و تسوية السطح بإلات التسوية والرش بالمداء الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى الصلابة المطلوبة (٩٥٪ من كثافة الجافة القصوى) ومحمل على البند تحميل ونقل الاتربة الزائدة لمسافة ٥٠٠ متر من محور الطريق والقة تشمل عمل تشوينات وذلك باستخدام الاراضي الزراعية المجاورة لنقل ناتج الحفر على مراحل باستخدام وسيلة النقل المناسبة لضيق امكان المرور وذلك طبقا لرؤية المهندس المشرف ويتم التنفيذ طبقا للمنسب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبيد يجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. يتم احتساب علوة ١ جنيه لكل ١ كم بزيادة.	م	٥٠٠٠	١٣,٤	٢١٧,٠٠٠
٤	السعر خلال شهر مارس طبقا للمفاوضة ٢٠٢٣/١٢/١٨				
٥	أصل الرقعة والتطهير بالمرش المسطح أعمال تطهير الموقع من الاشجار والمزروعات والمخلفات في مناطق ثلاثة ذات طبيعة زراعية كثيفة والتخلص منها بالمقاب العمومية لتجهيز ارض الرقعة السليمة لتعمل حدود المشروع طبقا للشروط والمواصفات وتعليمات المهندس المشرف.	م	٩٦٩,٤	٥	٤,٨٤٧
٦	أصل الردم بالمرش المكعب أعمال توريد وتشغيل التربة صالحة للردم ومطابقة للمواصفات والتشغيل باستخدام المعدات بسبك لا يزيد عن ٥٠ سم حتى منسوب ٢ متر و بسبك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والكتاف (نسبة تعمل كالفورنيا لا تقل عن ١٥٪) ورشها بالمداء الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى الصلابة المطلوبة (٩٥٪ من كثافة الجافة القصوى) ويتم التنفيذ طبقا للمنسب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبيد يجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. - مسافة النقل ٢ كم - يتم احتساب علوة ١,٥ جنيه لكل ١ كم بزيادة او التخفيض - السعر يشمل عمل تشوينات ونقل المواد واختبارات ونقل لموقع العمل حتى مسافة ٢ كم - السعر يشمل قيمة المدة المحجورة	م	٤١٧٥٠	١٠٠,٧	٤,٢٠٤,٢٢٥
٧	السعر خلال شهر مارس طبقا للمفاوضة ٢٠٢٣/١٢/١٨				
٨	علوة مسافة نقل للتربة لمسافة ٩١ كم ١,٥٩٩٢٥ = ١٣٨٥ جنيه	م	٣٣٤٠٠	١٣٨,٠٠	٤,٦٠٩,٢٠٠
٩	علوة مسافة نقل للرمل لمسافة ٩٢ كم ١,٥٩٩١٥ = ١٣٦,٥٥ جنيه	م	٨٣٥٠	١٣٦,٥٠	١,١٣٩,٧٧٥
١٠	علوة تحصيل رسوم الكرامة والموازين طبقا للائحة الشركة الوطنية	م	٤١٧٥٠	١٣	٥٤٢,٧٥٠
١١	طبقات الاسفلت بالمرش المكعب أعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير البتات والطبقة للمواصفات والقياس حجم للكميات ١٠٠ سم ولا تزيد نسبة الماء من مثقل ٢٠٠ عن ١٢ ٪ والتارج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة عمل كالفورنيا عن ٢٥ ٪ ولا تزيد نسبة الماء بجهاز لوسن الجولس عن ٣٠ ٪ ولا يزيد الامتصاص عن ١٥ ٪ و ١٥ ٪ يقل معادن المرونة (EV2) من تجربة لروح التحميل عن ٨٠ ميجاباسكال ويتم فردا على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم ورشها بالمداء الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى الصلابة المطلوبة (٩٥٪ من كثافة الجافة القصوى) ويتم التنفيذ طبقا للمنسب التصميمية المعتمدة والبيد يجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. - مسافة النقل لا تقل عن ٢٠ كم - يتم احتساب علوة ١,٣ جنيه لكل ١ كم بزيادة او التخفيض	م	٤٠٠٠	١٤٣,٣	٥٧٣,٢٠٠
١٢	السعر خلال شهر مارس طبقا للمفاوضة ٢٠٢٣/١٢/١٨				
١٣	المدة المحجورة (prepared subgrade)	م	٤٠٠٠	١٦٦	٦٦٦,٠٠٠
١٤	علوة مسافة النقل ٩٠ كم ١,٣٩٧٠٥ = ٩١٥ جنيه	م	٤٠٠٠	٩١,٠	٣٦٤,٠٠٠
١٥	علوة تحصيل رسوم الكرامة والموازين طبقا للائحة الشركة الوطنية	م	٤٠٠٠	٢٥	١٠٠,٠٠٠

مدير مشروعات الهيئة

م. محمد حسني إبراهيم

مدير المشروع الهيئة

م. مازن مجدي زاهر



مدير المشروع المقاول

م. مازن مجدي زاهر



محمد محمود طه

قائمة الكميات الواردة بالمستخلص جاري (1)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٣٠٠ م

رقم البند و بيانه : (١-١) أعمال حفر باستخدام المعدات الميكانيكية لجميع انواع التربة عدا التربة الصخرية عن شهر مارس عام ٢٠٢٣ طبقا للمفاضلة بتاريخ ٢٠٢٣/١٢/١٨

تستفيد : شركة القمة للمقاولات العمومية

م ٢٢٣٠٨.١				كمية الاصل بالمقاييس	م ٣	3,022.70	مقدار العمل السابق
الكمية	المساحة	الطول	التاريخ	الي الكم	من الكم	رقم الطلب	بند المقاييس
4642.50	30.95	150	11/04/2023	361+670	361+520	S5-B-QM2-IR - c2	بالمتر المكعب اعمال حفر باستخدام المعدات الميكانيكية لجميع انواع التربة عدا التربة الصخرية و تسوية السطح بالآلات التسوية والرش بالمياه الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (٩٥%) من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل الاتربة الزائدة لمسافة ٥٠٠ متر من محور الطريق ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندسين المشرفين وفي حالة زيادة مسافة نقل ناتج الحفر عن ٥٠٠ متر من محور الطريق يتم حساب ١ جنيه لكلومتر زيادة -يتم احتساب علاوة ١ جنيه لكل ١ كم بالزيادة
1512.80	37.82	40	16/07/2023	2+280(361+700)	2+240 (361+660)	S5-B-QM2-IR - C1D	
1500.00	75.00	20	11/06/2023	361+520	361+500	S5-B-QM2-IR-C-3	
3100.50	20.67	150	07/11/2023	361+670	361+520	S5-B-QM2-IR-C-1-DR	
1628.00	32.56	50	07/11/2023	361+720	361+670	S5-B-QM2-IR-C-2-DR	
1666.00	41.65	40	08/11/2023	2+280(361+700)	2+240 (361+660)	S5-B-QM2-IR-C-3-D	
2431.20	20.26	120	08/11/2023	2+240 (361+660)	2+120(361+540)	S5-B-QM2-IR-C-4-D	
900.40	22.51	40	18/12/2023	2+120(361+540)	2+080(361+500)	S5-B-QM2-IR-C-5-D	
1104.00	13.80	80	19/12/2023	2+360	2+280	S5-B-QM2-IR-C-6-D	
18485.40	اجمالي الكميات خلال شهر مارس (م)						
22308.10	الاجمالي التام (م)						

مهندس الهيئة
م/ مارجريت مجدي زاهر



قائمة الكميات الواردة بالمستخلص جاري (١)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الى الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه : (٣-١) بالمتر المكعب اعمال حفر باستخدام المعدات الميكانيكية في التربة المتماسكة (الأراضي الزراعية) او الاماكن ذات منسوب مياه مرتفع عن شهر مارس عام ٢٠٢٣ طبقا للمفاوضة بتاريخ ٢٠٢٣/١٢/١٨

تتفقد : شركة القصة للمقاولات العمومية

٢٠٢٣			كمية الاعمال بالمقاييس		٢٠	٩٤٧.٨٥	بمقدار العمل السابق
الكمية	المسطح	الطول	التاريخ	الى الكم	من الكم	رقم الطلب	بند المقاييس
589.20	14.73	40	16/07/2023	2+280(361+700)	2+240 (361+660)	S5-B-QM2-IR- c1-d revision 1	بالمتر المكعب اعمال حفر باستخدام المعدات الميكانيكية في التربة المتماسكة (الأراضي الزراعية) او الاماكن ذات منسوب مياه مرتفع (طبقا لرؤية المهندس المشرف) عدا التربة الصخرية وتسوية السطح بالآلات التسوية والرش بالمياه الاصطناعية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى أقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل الأتربة الزائدة لمسافة ٥٠٠ متر من محور الطريق والكلفة تشمل عمل تشوينات وذلك باستخدام الأراضي الزراعية المجاورة لنقل ناتج الحفر على مراحل باستخدام وسيلة النقل المناسبة لضيق أماكن المرور وذلك طبقا لرؤية المهندس المشرف ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتقاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف. يتم احتساب علاوة ١ جنية لكل ١ كم بالزيادة
70.00	3.50	20	11/06/2023	361+520	361+500	S5-B-QM2-IR- c3 revision 1	
70.00	1.40	50	07/11/2023	361+720	361+670	S5-B-QM2-IR- c2-dr revision 1	
674.40	8.43	80	19/12/2024	2+360(361+780)	2+280(361+700)	S5-B-QM2-IR- c6-d revision 1	
1403.60	اجمالي الكميات خلال شهر مارس (م)						
2351.40	الاجمالي الكلي (م)						

مهندس الهيئة
م/ مارجريتا مجدي زاهر



مشروع : اصل الجسر الترابي لمسار الخطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الملتصق) لتنفيذ المصطف من الكم ٣٦١,٥٠٠ إلى الكم ٣٦١,٨٠٠ بطول ٣٠٠ م

رقم البند و بيته : (١-٣) بالمتر المكعب اصل توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات عن شهر مارس عام ٢٠٢٣ طبقا للمواصفة بتاريخ ٢٠٢٣/١٢/١٨

تسليم : شركة القيمة للمقاولات العمومية

رقم البند	41,750		كمية المطلوبة		بيان الاتصال بالمقابلة
	الامتداد (متر)	الارتفاع	الموقع الجغرافي	رقم الطلب	
الكمية	مساحة المقطع	طول	التاريخ	من	إلى
378.40	9.46	40	07/05/2023	361+560	361+520
378.40	9.46	40	07/05/2023	361+660	361+620
283.80	4.73	60	11/05/2023	361+620	361+560
189.20	4.73	40	11/05/2023	361+560	361+520
189.20	4.73	40	11/05/2023	361+660	361+620
615.00	10.25	60	16/05/2023	361+720	361+660
307.20	5.12	60	16/05/2023	361+720	361+660
1024.00	5.12	200	21/05/2023	361+720	361+520
1024.00	5.12	200	30/05/2023	361+720	361+520
1060.00	5.30	200	11/06/2023	361+720	361+520
1060.00	5.30	200	24/07/2023	361+720	361+520
1060.00	5.30	200	02/08/2023	361+720	361+520
160.00	4.00	40	20/08/2023	2+280(361+700)	2+240 (361+660)
970.00	4.85	200	22/08/2023	361+720	361+520
233.40	3.89	60	20/11/2023	361+720	361+660
155.20	3.88	40	26/11/2023	361+540	361+500
116.40	1.94	60	26/11/2023	361+720	361+660
77.60	1.94	40	02/12/2023	361+540	361+500
682.00	3.10	220	19/12/2023	361+720	361+500
682.00	3.10	220	22/12/2023	361+720	361+500
682.00	3.10	220	25/12/2023	361+720	361+500
682.00	3.10	220	28/12/2023	361+720	361+500
682.00	3.10	220	31/12/2023	361+720	361+500
375.00	6.25	60	04/01/2024	2+280(361+700)	2+220(361+640)
187.80	3.13	60	09/01/2024	2+280(361+700)	2+220(361+640)
187.80	3.13	60	14/01/2024	2+280(361+700)	2+220(361+640)
682.00	3.10	220	17/01/2024	361+720	361+500

بالمتر المكعب اصل توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (تسمية تحمل كاتيفورنيا لا تقل عن ١٥%) و رشها بالمياد الاصولية للوصول الى نسبة الرطوبة المطلوبة والتمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتعلات طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.

- مسافة النقل ٢ كم

- يتم احتساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان

- السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم

- السعر يشمل قيمة المادة المحجرة

مهندس الهيئة

د/ مارجريت مجدي زاهر



مهندس الاستشاري

مكتب XYZ

م/ محمد شهاب خليل



مشروع : أعمال الجسر الثرابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ إلى الكم ٣٦١,٨٠٠ بطول ٣٠٠ كم

رقم البلد و بيانه : (١٠٣) بالمتر المكعب أعمال توريد وتشغيل التربة صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات عن شهر مارس عام ٢٠٢٣ طبقا للمقوضه بتاريخ ٢٠٢٣/١٢/١٨

تسليم : شقة القيمة للمقاولات العمومية

م	41,750		كمية المقايضة			
	الارتفاع (متر)		الموقع (الطول متر)		رقم الطلب	بيان الأعمال بالمقايضة
الكمية	مساحة المقطع	طول	التاريخ	من		
100.00	2.50	40	17/01/2024	2+160(361+580)	2+120(361+540)	SS-B-QM2-IR-FSD
440.00	2.75	160	21/01/2024	2+280(361+700)	2+120(361+540)	SS-B-QM2-IR-FSD
682.00	3.10	220	22/01/2024	361+720	361+500	SS-B-QM2-IR-F-11-DR
440.00	2.75	160	24/01/2024	2+280(361+700)	2+120(361+540)	SS-B-QM2-IR-F7D
1643.40	7.47	220	22/02/2024	361+720	361+500	SS-B-QM2-IR-F14
440.00	2.75	160	24/02/2024	2+280(361+700)	2+120(361+540)	SS-B-QM2-IR-F8D
184.26	3.0710	60	02/04/2024	2+120	2+060	SS-B-QM2-IR-F-8D
245.68	3.0710	80	02/04/2024	2+360	2+280	SS-B-QM2-IR-F-10-D
184.26	3.0710	60	22/04/2024	2+120	2+060	SS-B-QM2-IR-F-11-D
245.68	3.0710	80	22/04/2024	2+360	2+280	SS-B-QM2-IR-F-12-D
184.26	3.0710	60	05/05/2024	2+120	2+060	SS-B-QM2-IR-F-13-D
245.68	3.0710	80	05/05/2024	2+360	2+280	SS-B-QM2-IR-F-14-D
184.26	3.0710	60	08/06/2024	2+120	2+060	SS-B-QM2-IR-F-15-D
245.68	3.0710	80	08/06/2024	2+360	2+280	SS-B-QM2-IR-F-16-D
184.26	3.0710	60	12/05/2024	2+120	2+060	SS-B-QM2-IR-F-17-D
245.68	3.0710	80	12/05/2024	2+360	2+280	SS-B-QM2-IR-F-18-D
184.26	3.0710	60	14/05/2024	2+120	2+060	SS-B-QM2-IR-F-19-D
245.68	3.0710	80	14/05/2024	2+360	2+280	SS-B-QM2-IR-F-20-D
921.30	3.0710	300	16/05/2024	2+360	2+060	SS-B-QM2-IR-F-21-D
921.30	3.0710	300	19/05/2024	2+360	2+060	SS-B-QM2-IR-F-22-D
921.30	3.0710	300	28/05/2024	2+360	2+060	SS-B-QM2-IR-F-23-D
464.80	3.32	140	04/07/2024	0+200	0+060	SS-B-QM2-IR-F-1-DN
464.80	3.32	140	08/07/2024	0+200	0+060	SS-B-QM2-IR-F-2-DN
531.20	3.32	160	10/07/2024	0+220	0+060	SS-B-QM2-IR-F-3-DN
531.20	3.32	160	16/07/2024	0+220	0+060	SS-B-QM2-IR-F-4-DN
464.80	3.32	140	25/07/2024	0+360	0+220	SS-B-QM2-IR-F-5-DN
464.80	3.32	140	05/08/2024	0+360	0+220	SS-B-QM2-IR-F-6-DN
26134.94	اجمالي الكميات خلال شهر مايو (م)					
26134.94	الاجمالي					

مهندس الهيئة
د/ مارجريت مجدي زاهر



قائمة الكميات الواردة بالمستخلص جاري (٤)

مشروع : أعمال الجسر اترابي لمسار الخط الكهربائي السريع للخط الأول وذلك لأعمال تشييد الجسور و طيات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ إلى الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه (١-٣) بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للتردم و مطابقة للمواصفات والتشغيل باستخدام المعدات (علاوة مسافة نقل للترية لمسافة ٩١ كم ١,٥٩٩٢٣ ١٣٨٣ جنيه) عن شهر مارس عام ٢٠٢٣ طبقا للمفاضلة بتاريخ ٢٠٢٣/١٢/١٨

تسقيف : شركة القبة للمقاولات العمومية

م	33,400	كمية المقايمة		م	18570.67	مقدار العمل السابق	
الكمية	الابعاد (متر)		المواقع الفيلو متر			رقم المكتب	بيان الاعمال بالمقايمة
	نسبة الخلوة	مساحة المقطع	طول	الى	من		
371.84	80%	3.32	140	0+200	0+060	SS-B-QM2-IR-F-1-DN	بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للتردم و مطابقة للمواصفات والتشغيل باستخدام المعدات بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) و رشها بالمياه الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتعلات طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف. - مسافة النقل ٢ كم - يتم احتساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان - السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم - السعر يشمل قيمة المادة المحجيرية
371.84	80%	3.32	140	0+200	0+060	SS-B-QM2-IR-F-2-DN	
424.96	80%	3.32	160	0+220	0+060	SS-B-QM2-IR-F-3-DN	
424.96	80%	3.32	160	0+220	0+060	SS-B-QM2-IR-F-4-DN	
371.84	80%	3.32	140	0+360	0+220	SS-B-QM2-IR-F-5-DN	
371.84	80%	3.32	140	0+360	0+220	SS-B-QM2-IR-F-6-DN	
2337.28	اجمالي الكميات خلال شهر مايو (م)						
20907.95	الاجمالي الكلي						

مهندس الهيئة
م/ مارجريت مكدي زاهر



مهندس الاستشاري
مكتب XYZ
م/ محمد شهاب خليل



مشروع : أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه (١-٢) بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات (علاوة مسافة نقل للرمل لمسافة ٩٣ كم $1,0591 \times 136,5 = 143,96$) عن شهر مارس عام ٢٠٢٣ طبقا للمفاضلة بتاريخ ٢٠٢٣/١٢/١٨

تأليف : شركة القبة للمقاولات العمومية

م	٣	٤٦٤٢.٦٧	م	٣	٨,٣٥٠	م	٣
مقدار العمل السابق	رقم الطلب	الموقع الكيلومترى	كمية المقايضة	الابعاد (متر)	نسبة العلاوة	النسبة	بيان الاعمال بالمقايضة
من	الى	طول	مساحة المقطع	نسبة العلاوة	النسبة	النسبة	بيان الاعمال بالمقايضة
0+060	0+200	140	3.32	20%	92.96	92.96	بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) و رشها بالمياه الاصطناعية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف.
0+060	0+220	160	3.32	20%	106.24	106.24	- مسافة النقل ٢ كم - يتم احتساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان
0+060	0+220	160	3.32	20%	106.24	106.24	- السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم
0+220	0+360	140	3.32	20%	92.96	92.96	- السعر يشمل قيمة المادة المحجرية
0+220	0+360	140	3.32	20%	92.96	92.96	
اجمالي الكميات خلال شهر مايو (م)							584.32
الاجمالي الكلى (م)							5226.99

مهندس الهيئة
م/ مارجريت حدي زاهر



مهندس الاستشارى
مكتب XYZ
م/ محمد شهاب خليل



قائمة الكميات الواردة بالمستخلص جاري (٤)

مشروع : أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه (١-٣) بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات (علاوة تحصيل رسوم الكارتات و الموازين طبقا لالتحج الشركة الوطنية)
تنفيذ : شركة القعة للمقاولات العمومية

الكمية	مساحة المقطع	الارتفاع (متر)	المواقع الكيلومترية		رقم الطلب	بيان الاصناف بالمقاييس
			من	الى		
464.80	3.32	140	0+200	0+060	SS-B-QM2-IR-F-1-DN	بالمتر المكعب اعمال توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام المعدات بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (تسية تحمل كالبورنيا لا تقل عن ١٥%) و رشها بالمياه الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (٩٥%) من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق و الكباري وتعليمات المهندس المشرف.
464.80	3.32	140	0+200	0+060	SS-B-QM2-IR-F-2-DN	- مسافة النقل ٢ كم يتم احتساب علاوة ١,٥ جنيه لكل ١ كم بالزيادة او النقصان
531.20	3.32	160	0+220	0+060	SS-B-QM2-IR-F-3-DN	- السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم
531.20	3.32	160	0+220	0+060	SS-B-QM2-IR-F-4-DN	- السعر يشمل قيمة المادة المحجورية
464.80	3.32	140	0+360	0+220	SS-B-QM2-IR-F-5-DN	
464.80	3.32	140	0+360	0+220	SS-B-QM2-IR-F-6-DN	
2921.60	اجمالي الكميات خلال فترة المستخلص الحالية (م ^٢)					
26134.94	الاجمالي الكلي (م ^٢)					

مهندس الهيئة
م/ مارجريت مجدي زاهر



مهندسين الاستشاريين
مكتب XYZ
م/ محمد شهاب خليل



مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا)
لتتفيذ المسألة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه : (١-٥) بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترجعة ناتج
تكسير الكسارات والمطابقة للمواصفات عن شهر مارس طبقا للمفاضه بتاريخ ٢٠٢٣/١٢/١٨

تستلزم : شركة القمة للمقاولات العمومية

٢م		4,000	كمية المتبقية			رقم الطلب	بيان الاعمال بالمطابقة
الكمية	الابعاد (متر)		تاريخ	الموقع الكيلومترى			
	مساحة المقطع	طول		الى	من		
1237.50	5.625	220	04/04/2024	361+720	361+500	S5-B-QM2-IR-SG-1	بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترجعة ناتج تكسير الكسارات والمطابقة للمواصفات والقصى حجم للحبيبات ١٠٠ مم والا تزيد نسبة المار من منخل ٢٠٠ عن ١٢ ٪ و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٢٥ ٪ والا تزيد نسبة الفقد بجهاز لوس الجلوس عن ٣٠ ٪ والا يزيد الامتصاص عن ١٥ ٪ والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ٨٠ ميجانيسكل و يتم فردها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم و رشها بالميأة الاصوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى القصى كثافة جافة قصوي (لا تقل عن ٩٥ ٪) من الكثافة المعملية والقلة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف - مسافة النقل لا تقل عن ٢٠ كم - يتم احتساب علاوة ١,٣ جنيه لكل ١ كم بالزيادة او النقصان
671.40	2.238	300	01/06/2024	2+360	2+060	S5-B-QM2-IR-SG-1-D	
870.40	5.440	160	08/07/2024	361+700	361+540	S5-B-QM2-IR-SG-2	
217.60	5.440	40	04/08/2024	361+540	361+500	S5-B-QM2-IR-SG-3	
693.00	3.850	180	13/01/2025	2+240	2+060	S5-B-QM2-IR-SG-2-D	
3689.90		اجمالي الكميات خلال شهر مايو (م٣)					
3689.90		الاجمالي القسسي خلال شهر مايو (م٣)					

مهندس الهيئة
م/ مارجريت حدي زاهر



مهندس الاستشاري
مكتب XYZ
م/ محمد شهاب خليل



قائمة الكميات الواردة بالمستخلص جاري (٤)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/لحرب التلثا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الى الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البلد و بيانه : (١-٥) بالمتر المكعب اصعال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسرات (علاوة المادة المحجوبة) طبقا للمفاوضة بتاريخ ٢٠٢٣/١٢/١٨

تسليمات : شركة القمة للمقاولات العمومية

م	4,000	كمية المقايمة	م	2986.9	مقدار العمل السابق
نوعية	الابعاد (متر)	الموقع الجغرافي	رقم الطلب	بيان الاصل بالمقايمة	
	مساحة المقطع	طول	من	الى	
693.00	3.850	180	2+060	2+240	بالمتر المكعب اصعال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسرات والمطابقة للمواصفات وأقصى حجم للحبيبات ١٠٠ مم والا تزيد نسبة المار من منخل ٢٠٠ عن ١٢ % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٢٥ % والا تزيد نسبة الفاقد بجهاز لويس الجلولس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ٨٠ ميجاباسكال و يتم فردها على طبقتين باستخدام آلات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم و رشها بالمياه الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى أقصى كثافة جافة قصوى (لا تقل عن ٩٥ %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف مسافة النقل لا تقل عن ٢٠ كم - يتم احتساب علاوة ١,٣ جنيه لكل ١ كم بالزيادة او نقصان
693.00	اجمالي الكميات خلال فترة المستخلص المقايمة (٣م)				
3689.90	الاجمالي التامم (٣م)				

مهندس الهيئة
م/ مارجريت مجدي زاهر



مهندس الاستشاري
مكتب XYZ

م / محمد شهاب خليل

م. محمد خليل



طائفة الكميات الواردة بالمستخلص جاري (٤)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/ غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه : (١-٥) بالمتر المكعب اعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسرات والمطابقة للمواصفات (علاوة مسافة النقل ٩٠ كم = ١,٣*٧٠ = ٩١ جنيه) طبقا للمفاضه بتاريخ ٢٠٢٣/١٢/١٨

تنفيذ : شركة القمة للمقاولات العمومية

م	4,000	كمية المقايضة	م	2986.9	مقدار العمل السابق
الكمية	الابعاد (متر)	المواقع الكيلومترية	رقم الطلب	بيان الاصل بالمقايضة	
	مساحة المقطع	طول	من	الى	
693.00	3.850	180	2+240	2+060	S5-B-QM2-IR-SG-2-D
بالمتر المكعب اعمال توريد وفرش طبقة تاسيس (prepared Subgrade) من الاحجار الصلبة المتدرجة ناتج تكسير الكسرات والمطابقة للمواصفات والقصى حجم للحبيبات ١٠٠ مم والا تزيد نسبة العار من منخل ٢٠٠ عن ١٢ % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٢٥ % والا تزيد نسبة الفلاد بجهاز لوس الجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % والا يقل معامل المرونة (EV2) من تجربة لوح التحميل عن ٨٠ ميجاباسكال و يتم فردها على طبقتين باستخدام الات التعمية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم و رشها بالمياة الاصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الى القصى كثافة جافة قصوي (لا تقل عن ٩٥ %) من الكثافة المعملية والفئة تشمل اجراء التجارب المعملية والحقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتعلاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف مسافة النقل لا تقل عن ٢٠ كم - يتم احتساب علاوة ١,٣ جنيه لكل ١ كم بالزيادة او النقصان					
693.00	اجمالي الكميات خلال فترة المستخلص المالية (م)				
3689.90	الاجمالي القلبي (م)				

مهندس الهيئة

م/ مارجريت هجدي زاهر



مهندس الاستشاري

مكتب XYZ

م/ محمد شهاب خليل



قائمة الكميات الواردة بالمستخلص جاري (٤)

مشروع : أعمال الجسر الترابي لمعبر القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه : (١٠٥) بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترججة ناتج تكسير الكسرات (علاوة تحصيل رسوم الكارتة والموازين طبقا للائحة الشركة الوطنية) طبقا للمفاضله بتاريخ ٢٠٢٣/١٢/١٨

تنفيذ : شركة القعة للمقاولات العمومية

م	4,000	كمية المقايضة	م	2906.9	مقدار العمل السابق
الكمية	البيانات (متر)	الموقع الجغرافي	رقم الخط	بيان الاعمال بالمقايضة	
	مساحة المقطع	طول	من	الى	
693.00	3.850	180	2+060	2+240	S5-B-QM2-IR-SG-2-D
بالمتر المكعب اعمال توريد وفرش طبقة تأسيس (prepared Subgrade) من الاحجار الصلبة المترججة ناتج تكسير الكسرات والمطابقة للمواصفات والقصى حجم للحبيبات ١٠٠ مم والا تزيد نسبة الماء من منخل ٢٠٠ عن ١٢ % و التدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٢٥ % والا تزيد نسبة الفاقد بجهاز لوس الجولوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ٨٠ ميجاباسكال و يتم فرداها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم و رشها بالمياه الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد للهراسات للوصول الي القصى كثافة جافة قصوى (لا تقل عن ٩٥ %) من الكثافة المعملية واللفة تشمل اجراء التجارب المعملية والمقلية ويتم التنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتتاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف حسالة النقل لا تقل عن ٢٠ كم - يتم احتساب علاوة ١,٣ جنيه لكل ١ كم بالزيادة او النقصان					
693.00	اجمالي الكميات خلال فترة المستخلص الحالية (م)				
3689.90	الاجمالي التأسيسي (م)				

مهندس الهيئة
م/ مارجريت مجدي زاهر



مشروع : أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم الهند و بيانه : (٥٠٢) بالمتر المكعب أعمال توريد وفرش طبقة أساس من الاحجار الصلبة المتدرجة لتحتج تكسير الكسرات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين ٣١,٥ مم الي ٤٠ مم والا يزيد نسبة العار من مثقل ٢٠٠ عن ٥% عن شهر مارس ٢٠٢٣ طبقا للمفاوضه بتاريخ ٢٠٢٣/١٢/١٨

تتلي : شدة القوة للمقاولات الصومية

٣م			3,000	كمية المقايمة			
الكمية	الابعاد (متر)		التاريخ	الموقع التكميترى		رقم العتب	بيان الاعمال بالمقايمة
	مساحة المقطع	طول		الى	من		
844.00	4.220	200	24/12/2024	361+700	361+500	S5-B-QM2-IR-SB-1-EET	بالمتر المكعب اعمال توريد وفرش طبقة اساس من الاحجار الصلبة المتدرجة لتتاج تكسير الكسرات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين ٣١,٥ مم الى ٤٠ مم والا يزيد نسبة العار من مثقل ٢٠٠ عن ٥% والترح الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كليفورنيا عن ٨٠ % والا يقل معادل المرونة (EV2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال والا يزيد نسبة الكك بجهز لوس الجيوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % ويتم فردها على طبقتين باستخدام آلات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم و رشها بالمياة الاسوائية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة قصوي (لا يقل عن ١٠٠%) من الكثافة المعملية و القلة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التنفيذية المعتمدة والهند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .
844.00	4.220	200	01/01/2025	361+700	361+500	S5-B-QM2-IR-SB-2-EET	حسابه النقل ٢٠ كم - يتم احتساب علوة ١,٣ جنيه لكل ١ كم بزيادة او النقصان
417.60	2.320	180	15/01/2025	2+240	2+060	S5-B-QM2-IR-SB-1-D	
417.60	2.320	180	20/01/2025	2+240	2+060	S5-B-QM2-IR-SB-2-D	
2523.20	اجمالي الكميات خلال شهر مايو (م)						
2523.20	الاجمالي التكميترى خلال شهر مايو (م)						

مهندس الهيئة

م/ مارجريت مجدي زاهر



مهندس الاستشاري

مكتب XYZ

م/ محمد شهاب خليل



قائمة الكميات الواردة بالمستخلص جاري (١)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدلتا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ الي الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البند و بيانه : (٠٠٢) بالمتر المكعب أصال توريد وفرش طبقة أساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات (المادة المحجزة) طبقا للمفاضه بتاريخ ٢٠٢٣/١٢/١٨

تسليم : شركة القمة للمقاولات الصومية

٣م		3,000		كمية المقايضة				
الكمية	الكمية (متر)		المواصفات القياسية			رقم الطلب	بيان الاصل بالمقايضة	
	مساحة المقطع	طول	التاريخ	من	الى			
844.00	4.220	200	24/12/2024	361+700	361+500	S5-B-QM2-IR-SB-1-EET	بالمتر المكعب اعمال توريد وفرش طبقة اساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات والقصى حجم للحبيبات ما بين ٣١,٥ مم الي ٤٠ مم والا يزيد نسبة العار من مثقل ٢٠٠ عن ٥% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٨٠ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس الجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % ويتم فرداها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالميأة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن ١٠٠%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .	
844.00	4.220	200	01/01/2025	361+700	361+500	S5-B-QM2-IR-SB-2-EET	بالمتر المكعب اعمال توريد وفرش طبقة اساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات والقصى حجم للحبيبات ما بين ٣١,٥ مم الي ٤٠ مم والا يزيد نسبة العار من مثقل ٢٠٠ عن ٥% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٨٠ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس الجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % ويتم فرداها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالميأة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن ١٠٠%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .	
417.60	2.320	180	15/01/2025	2+240	2+060	S5-B-QM2-IR-SB-1-D	بالمتر المكعب اعمال توريد وفرش طبقة اساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات والقصى حجم للحبيبات ما بين ٣١,٥ مم الي ٤٠ مم والا يزيد نسبة العار من مثقل ٢٠٠ عن ٥% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٨٠ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس الجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % ويتم فرداها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالميأة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن ١٠٠%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .	
417.60	2.320	180	20/01/2025	2+240	2+060	S5-B-QM2-IR-SB-2-D	بالمتر المكعب اعمال توريد وفرش طبقة اساس من الاحجار الصلبة المترجرة ناتج تكسير الكسارات والمطابقة للمواصفات والقصى حجم للحبيبات ما بين ٣١,٥ مم الي ٤٠ مم والا يزيد نسبة العار من مثقل ٢٠٠ عن ٥% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٨٠ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال والا يزيد نسبة الفاقد بجهاز لوس الجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % ويتم فرداها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالميأة الاصولية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الي اقصى كثافة جافة قصوي (لا يقل عن ١٠٠%) من الكثافة المعملية و الفنة تشمل اجراء التجارب المعملية والحقلية ويتم تنفيذ طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .	
2523.20		اجمالي التكميات خلال فترة المستخلص المالية (م)						
2523.2		الاجمالي القياسي القياسي (م)						

مهندس الهيئة

م/ مارجريت مجدي زاهر





مهندس الاستشاري

مكتب XYZ

م/ محمد شهاب خليل





مهندس الشركة

م/ أحمد عادل سعيد



قائمة التكميل الواردة بالمستخلص جاري (1)

مشروع : أعمال الجسر الترابي لمسار القطار الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور وطبقات الأساس والتأسيس (القطاع الخامس) غرب الدلتا) لتنفيذ المصاطب من الكم ٣٦١,٥٠٠ إلى الكم ٣٦١,٨٠٠ بطول ٠,٣ كم

رقم البلد و بيلته : (٢٠٢) بالمقر المكعب أعمال توريد وجرش طبقة أساس من الأحجار الصلبة المتدرجة ناتج تكسير الكسارات والطبقة للمواصلات (غلاوة مسافة النقل ٩٠ كم
١,٣٣٧ = ٩١ جنيه/طبقة للمقاوله بتاريخ ٢٠٢٣/١٢/١٨

التعليق : شراكة القصة للمفاوضات العمومية

٢٤		3,000		كمية العنقشة		٢٥	ملاحظات العمل السابق
القيمة	القيمة (متر)			المتاح للتسليم		رقم الطلب	بيان الأعمال بالعنقشة
	مساحة السطح	لون	التاريخ	الي	من		
844.00	4.220	200	24/12/2024	361+700	361+500	S5-B-QM2-IR-SB-1-EET	بالمتر المكعب أحصال توريد وغرش طبقة أساس من الأحجار الصلبة المتدرجة ناتج لتكسير الكسرات والمطابقة للمواصفات والقسي حجم للحيويات ما بين ٢١.٥ مم الي ١٠ مم والا يزيد نسبة النمار من منخل ٢٠٠ عن ٥% والترحج القوادر بالاتسراطات الخاصة بالمشروع لا تقل نسبة لعمال كاليورانيا عن ٨٠ % والا يقل معدل المرونة (Ev2) من تجربة لوج التشغيل عن ١٢٠ ميجاباسكال والا يزيد نسبة الحافط بجهاز لوس الجيوس عن ٣٠ % والا يزيد الاستعصان عن ١٥ % ويتم فردا علي طبقتين باستخدام الات التسوية الحديثة علي ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم و رشها بالعنقشة الاسوية للوصول الي نسبة الرطوبة المطلوبة والدمك الجيد بالهراشات للوصول الي القسي كافة جافة قصوي (لا يقل عن ١٠٠%) من الكثافة المطلوبة و التلة تشمل اجراء التعارب المعنوية والمطوية ويتم تنفيذ طبقة لاصول الصناعة والرسومات التفسيرية المعتمدة والبناء بجميع مشتقاته طبقا للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف .
844.00	4.220	200	01/01/2025	361+700	361+500	S5-B-QM2-IR-SB-2-EET	حسابه قنل ٢٠ كم
417.60	2.320	180	15/01/2025	2+240	2+060	S5-B-QM2-IR-SB-1-D	- يتم احساب علاوة ١,٢ جنيه لكل ١ كم بزيادة او نقصان
417.60	2.320	180	20/01/2025	2+240	2+060	S5-B-QM2-IR-SB-2-D	
2523.20		اجملي الكميات خلال فترة الاستعصان المحلية (م)					
2523.20		الاجملي القسي (م)					

مهندس الهيئة

م/مارجريت سعدي زاهر



مهندس الاستشاري

مکتبہ XYZ

محمد شہاب خلیل

م. ط. ط. ط.



٢٠٢٢/١٢/١٨
رقم الهند و بيانه : (٥٠٢) بالمتر المكعب أصل توريد وفرش طبقة أساس من الأحجار الصلبة المترجة ناتج لتكسير الكسارات والمطابقة للمواصفات (علاوة تحصيل رسوم الكفارة والموازين طبقا للائحة الشركة الوطنية) طبقا للمفاوضة بتاريخ ٢٠٢٢/١٢/١٨

تلفون : شركة القعدة للمقاولات العمومية

مهندسين الشريعة
م. / هلال عادل سعيد

قائمة الكميات الواردة بالمستخلص جاري (4)

مشروع : أعمال الجسر الترابي لمسار القطر الكهربائي السريع للخط الأول وذلك لأعمال تشكيل الجسور و طبقات الأساس و التأسيس (القطاع الخامس/غرب الدثنا) لتنفيذ المسافة من الكم ٣٦١,٥٠٠ إلى الكم ٣٦١,٨٠٠ بطول ٣٠٠ م
رقم البند و بيانه : (٥-٣) المتر المثلث توريد وتنفيذ وردم أحجار بمسافات تتراوح بين ١ إلى ٢ سم أو بين ١ إلى ٢ إلى ٦ بنسبة ١:١:١ بنسبة امتصاص لا تزيد عن ٣% ولا تحتوي على أي المواد القاسية أو البودرة (عن شهر مارس عام ٢٠٢٣ طبقا للمواصفة بتاريخ ٢٠٢٣/١٢/١٨
تسليط : شركة القمة للمقاولات العمومية

م	10000			نوعية المطابقة			
	الاجمالي (متر)		التاريخ	الموقع التكويني		رقم الطلب	بيان الاعمال بالمطابقة
النسبة	مساحة المطبوع	طول		من	الى		
1663.00	33.26	50	03/05/2023	361+720	361+670	SS-B-QM2-IR-FF-1	المتر المكعب توريد وتنفيذ وردم احجار بمسافات تتراوح بين ١ الى ٢ الى ٤ سم او بين ١ الى ٢ الى ٦ بنسبة ١:١:١ بنسبة امتصاص لا تزيد عن ٣% ولا تحتوي على اي المواد الناعسة او البودرة (مارة من مشغل ١٠٠) نهائيا او مواد طافية او بيت التمل يتم تنفيذها كطبقة لتأسيس بالقطاع اسفل سطح المياه بعرض ١٠٠ سم حتى اعلى مشسوب المياه الارضية بخواص ٥٠ سم ويتم التمسك الجيد للطبقة بهراس الا بعد اعتماد الاحجار واعتماد التجارب المعملية والبند يشمل اجراء التجارب المعملية والحقلية (لاختبار ألواح التحميل قطر ٣٠ سم) على ان لا تزيد نسبة EV12EV عن ٢.٥ باستخدام حمل مقارنة ٨ طبقا لما هو وارد بالمواصفات الخاصة بالمعملية على كل السطح العلوي ونهر العمل طبقا لاصول الصناعة المتأثرة.
830.00	20.75	40	30/07/2023	2+280(361+700)	2+240 (361+660)	SS-B-QM2-IR-FF-1D	مسافة لتقل ٢٠ كم .
238.00	11.90	20	06/09/2023	361+520	361+500	SS-B-QM2-IR-FF-2	القائمة شاملة القيمة المادة المحجورة.
400.00	8.00	50	14/11/2023	361+720	361+670	SS-B-QM2-IR-FF-1DR	- يتم احتساب علوة ١,٣ جنيه لكل ١ كم بلازيادة او النقصان
380.00	9.50	40	23/12/2023	2+280(361+700)	2+240 (361+660)	SS-B-QM2-IR-FF-2D	
400.20	6.670	60	09/01/2024	2+360	2+300	SS-B-QM2-IR-FF-3-D	
478.80	7.98	60	22/02/2024	2+120	2+060	SS-B-QM2-IR-FF-4-D	
4390.00	اجمالي الكميات خلال عن شهر مارس (م)						
878.00	يوجد نسبة هناك لحز وتداخل السن الخامس بالفلتر تم تحديدها بمقدار ٢٠% = المجموع الكلي للكمية المتأثرة ٠,٢*						
5268.00	الاجمالي التلبيس (م)						

مهندس الهيئة
م/ مارجريت مجدي زاهر



مهندس الاستشاري
مكتب XYZ
م/ محمد شهاب خليل



MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co. 2 for Contracting from 361+500 to 361+800			Designer Company	SPECTRUM Engineering Consulting Office				
Issued by Contractor	Name	Sign	Date/Serial Number	Time					
	Eng. Mohamed Assayed		17/07/2024	5:00 PM					
Received by GARB CONSULTANT	Eng. Mazen Essamy	Sign	MAR	CS	CD	UM	YF	IR	UR
				14	EW	CS	18	07	24

CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 1	Work Activity		
CODE 2	Sub Element of Activity		

Description of Materials	FERMA				
Location to be Used	From	0+060	TO	0+230	
MAR & UIR Approval No	UIR S5-B-QM2-IR-4-D-N		Date	16/07/2024	
	UIR S5-B-QM2-FDT-3-D-N			14/07/2024	
Supplier Name			Soil + Sand A3	S5-B-QM2-QT-F-5-DN	
Test Requirement	F.D.T (ASTM D 1556)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG31-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	6	23/07/2024	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved	1-All tests were carried-out by third part lab ALBADRY CONSULTING 2-Results report attached and acceptable with the project specifications.



APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			P
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			

* Designer
** Alignment/bridges: Culvert only

MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co. 2 for Contracting from 361+500to 361+800		Designer Company	SPECTRUM Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number	Time			
	Eng. Mohamed Asayef		17/07/2024	1:00 PM			
Received by GARB CONSULTANT	Eng. Mazen Essamy	Sign	01	02	03	04	05
			06	07	08	09	10

CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
CODE 3	Sub Element of Activity		

Description of Materials	FERMA				
Location to be Used	From	0+060	TO	0+220	
MAR & UIR Approval No	UIR S5-B-QM2-IR-4-D-N	Date	16/07/2024		
	UIR S5-B-QM2-FDT-3-D-N	Date	14/07/2024		
Supplier Name	Soil + Sand A3		S5-B-QM2-QT-F-5-DN		
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (C021-41.2) VERSION 2 BY CINECON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	6	23/07/2024	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-All tests were carried-out by third part lab ALBADRY CONSULTING 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			

* Designer
** Alignment/Bridges: Culvert only

ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Report Date : 24/7/2024

Determination of field density of soil in site**ASTM - D 1556**

Consultant :

SPECTRUM

Contractor :

شركة القبة للمقاولات

Project :

إستبدال ديزل محمد نجيب

Sample :

St (0+060) : St (0+220)

Date of test :

Ferma

R-Code :

23/7/2023

Results :

101-3



Points NO.	9	10	11	12	13	14
Description	St (0+080)	St (0+100)	St (0+120)	St (0+140)	St (0+160)	St (0+180)
Initial wt. (gm)	9630	7990	6520	10990	9600	11040
Wt. after filling the cone and the hole (gm)	6320	4630	3200	7660	6260	7600
Wt. of wet Sample from hole (gm)	2470	2580	2478	2530	2500	2690
Wt. of sand filling hole (gm)	1740	1790	1750	1760	1770	1870
Wt. of sand filling cone (gm)	1570	1570	1570	1570	1570	1570
Density of standard sand (Ys) (gm/cm ³)	1.54					
Volume of hole (cm ³)	1129.87	1162.34	1136	1142.9	1149.4	1214.3
Wt. of wet Sample (gm)	200					
Wt. of sample after drying (gm)	190.8	191.2	190	189.5	189.0	189.1
Wet Density (Ywet) (gm/cm ³)	2.186	2.220	2.181	2.214	2.175	2.216
Moisture ratio (%)	4.8	4.6	5.2	5.5	5.8	5.8
Dry Density (Ydry) (gm/cm ³)	2.086	2.122	2.074	2.098	2.056	2.095
(Ymax.dry) (gm/cm ³)	2.126					
Compaction Ratio (%)	98	100	98	99	97	99



Geotechnical consultant

Dr. HB

Dr. Mohamed Mostafa Badry

MATERIAL INSPECTION REQUEST



الهيئة العامة
للتخطيط والبنية التحتية
(GARU)



الهيئة العامة للمياه والكهرباء



Contractor Company	Al - Qma Co, 2 for Contracting from 361+500to 361+550			Designer Company	(SPECTRUM) Engineering Consulting Office				
Issued by Contractor	Name	Sign	Date/Serial Number		Time				
	Eng. Mohamed Asayed		05/08/2024 95-B-QM2-FDT-F-6-D-N		1:00 PM				
Received by GARU CONSULTANT	Eng. Mazen Essany		MR	01	02	03	04	05	06

Code	01 to 031	01 to 03	Xp XXX Note
	Station Reference	Depth Reference	For Kilometer point only Start Km is used
Work	Work Activity		
Sub Element	Sub Element of Activity		

Description of Materials	FERMA				
Location to be Used	From	0+220	TO	0+360	
MAR & UIR Approval No	UIR S5-B-QM2-IR-5-D-N		Date	05/08/2024	
Supplier Name			Soil + Sand A3	S5-B-QM2-QT-F-6-DN	
Test Requirement	F.D.T.(ASTM D 1556)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (C031-41.2) VERSION 2 BY GNECON GROUP	
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	4	07/08/2024	
2					
3					
4					

Comments by: Eng. Mazen Essany (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The Compaction Test Result F.D.T, (ASTM D 1556) is Approved.	1-All tests were carried-out by third part lab.ALBADRY CONSULTING 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Asayed			A
QA/QC *	Eng. Mazen Essany			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			

* Designer

** Approved/Bridges: Civil only

MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co, 2 for Contracting from 361+500 to 361+800		Designer Company	SPECTRUM Engineering Consulting Office	
Issued by Contractor	Name Eng. Mohamed Assayed	Sign 	Date/Serial Number 05/08/2024 S5-B-QM2-FDT-F-5-D-N	Time 1:00 PM	
Received by QARB CONSULTANT	Eng. Mazen Essamy		UHR	DO	IRI
			214	EW	CE
			06	08	24
			03	00	

CODE	S1 to S21	D1 to S3	Up XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	FERMA				
Location to be Used	From	0+220	TO	0+360	
MAR & UHR Approval No	UHR S5-B-QM2-IR-5-D-N	Date	05/08/2024		
Supplier Name	Soil + Sand A3		S5-B-QM2-QT-F-5-DN		
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS A TESTING REPORT (CG21-41.2) VERSION 2 BY GWECOM GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	4	07/05/2024	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved	1-All tests were carried-out by third part lab ALBADDY CONSULTING 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
QARB**	Eng. Mohamed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			

* Designer

** Approval/Signature: Client only

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Report Date : 7/8/2024

Determination of field density of soil in site

ASTM - D 1556

Consultant : SPECTRUM
Contractor : شركة القمة للمقاولات
Project : إستبدال ديزل محمد نجيب
Sample : St (0+220) : St (0+360)
Date of test : Ferma
R-Code : 6/8/2024
Results : 114-1

Points NO.	1	2	3	4
Description	St (0+220)	St (0+260)	St (0+300)	St (0+340)
Initial wt. (gm)	10170	9558	8682	7892
Wt. after filling the cone and the hole (gm)	6890	6310	5442	4325
Wt. of wet Sample from hole (gm)	2470	2430	2450	2840
Wt. of sand filling hole (gm)	1710	1678	1670	1997
Wt. of sand filling cone (gm)	1570	1570	1570	1570
Density of standard sand (Ys) (gm/cm ³)	1.54			
Volume of hole (cm ³)	1110.39	1089.61	1084	1296.8
Wt. of wet Sample (gm)	200			
Wt. of sample after drying (gm)	189	189.2	189	190.0
Wet Density (Ywet) (gm/cm ³)	2.224	2.230	2.259	2.190
Moisture ratio (%)	5.8	5.7	5.6	5.3
Dry Density (Ydry) (gm/cm ³)	2.102	2.110	2.140	2.081
(Ymax.dry) (gm/cm ³)	2.120			
Compaction Ratio (%)	99	100	101	98



Geotechnical consultant
Dr. H B
Dr. Mohamed Mostafa Badry

MATERIAL INSPECTION REQUEST



Contractor Company		Al - Qama -2Co. for Contracting from 3614500 to 3614800		Designer Company		(SPECTRUM) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number		Time		
	Eng. Mohamed Assayed		21/01/2025 S5-B-QM2-PT-SB-10		1:00 PM		
Received by GARB CONSULTANT	Eng. Mazen Essamy		MR	C1	C2	C3	DD
				SM	EW	CS	22

COCOC.I	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
WORK ID	Work Activity		
WORK	Sub Element of Activity		

Description of Materials	SUBBALLAST 2		
Location to be Used	From	2+060	TO 2+240
MAR & UIR Approval No	UIR55-B-QM2-IR-SB-2-D	Date	20/01/2025
	S5-B-QM2-QT-SB-1		25/07/2024
Supplier Name	Crushed stone + Sand A3		
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (C031-41.3) VERSION 2 BY CNECORN GROUP
Reference Photos	No/Yes	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	8	23/01/2025	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried- out by ALBADRY CONSULTING. 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			A

* Designer

** Approved/Bridges: Submit only

MATERIAL INSPECTION REQUEST



المشروع: جسر الكرامة



Contractor Company		AI - Qma - 2Co. for Contracting from 3614500 to 3614800		Designer Company		(SPECTRUM) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Material Serial Number		Time		
	Eng. Mohamed Assayed		21/01/2025		1:00 PM		
Received by GARB CONSULTANT	Eng. Mazen Essamy	Sign	MIR	CI	C2	C3	CD
				54	EW	CS	22
				AM	YY	MM	DD
				01	25	12	00

CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
	Sub Element of Activity		

Description of Materials	SUBBALLAST 2		
Location to be Used	From	2+060	TO 2+240
MAR & UIR Approval No	UIRS5-B-QM2-IR-SB-2-D	Date	20/01/2025
	S5-B-QM2-QT-SB-1		25/07/2024
Supplier Name	Crushed stone + Sand A3		
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (JGS21-41.2) VERSION 2 BY CINECON GROUP
Reference Photos	No/Yes	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	8	23/01/2025	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (EPC)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried-out by ALBADRY CONSULTING 2-Test report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			AWC

* Designer

** Highway/Bridge Culvert only

23/01

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧/٠١٠٩٠٦٦٥٠٩٧

Field Density Test

Project : Desiel
 General Consultant : SYSTRA
 Consultant : SPECTRUM
 Contractor : شركة القبة للمقاولات
 Section : St(002+060) to St(002+240)
 Sample : Sub-ballast (2)
 Date of test : 22/1/2025
 R-Code : 357

Unit weight of sand: 1.54

Station	St(002+070)	St(002+085)	St(002+120)	St(002+145)	St(002+170)	St(002+195)	St(002+220)	St(002+240)
Sample No.	1	2	3	4	5	6	7	8
Wt. Of Wet Soil	3130	3305	3110	3030	2990	3105	3210	2925
Wt. Of Sand used + Cont.	10765	9950	9065	8454	8115	7325	10110	9620
Wt. Of residual sand + Cont.	7120	6205	5420	4895	4590	3695	6420	6165
Wt. Of sand to fill cone	1570	1570	1570	1570	1570	1570	1570	1570
Wt. Of sand to fill Hole	2075	2175	2015	1989	1955	2060	2120	1885
Gross Vol Of hole	1347	1412	1308	1292	1269	1338	1377	1224
Wt Unit Of Soil	2.32	2.34	2.38	2.35	2.36	2.32	2.33	2.39
Dry Unit Wt. Of Soil	2.22	2.24	2.28	2.24	2.25	2.23	2.24	2.28

MOISTURE CONTENT:

Bottle No.	1	2	3	4	5	6	7	8
Wt Of wet soil + bottle	250.0	250.0	250.0	250.0	250.0	250.0	250.0	250.0
Wt Of dry soil + bottle	241.3	241.5	241.8	240.9	241.2	242.0	241.6	240.5
Wt Of bottle	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
Wt Of dry soil	196.3	196.5	196.8	195.9	196.2	197.0	196.6	195.5
Wt Of moisture	8.7	8.5	8.2	9.1	8.8	8.0	8.4	9.5
Moisture content	4.4	4.3	4.2	4.6	4.5	4.1	4.3	4.9

COMPACTION TEST:

Max dry density	2.202	2.202	2.202	2.202	2.202	2.202	2.202	2.202
Optimum MC	6.6	6.6	6.6	6.6	6.6	6.6	6.6	6.6
% Compaction	100.7	101.9	103.6	101.8	102.4	101.1	101.6	103.5
required Compaction	100	100	100	100	100	100	100	100



Geotechnical Consultant

Dr. Mohamed Mostafa El badry



MATERIAL INSPECTION REQUEST



Contractor Company		AI - Oma -2Co, for Contracting from 361+500 to 361+800		Designer Company		(SPECTRUM) Engineering Consulting Office																	
Issued by Contractor	Name	Sign	Date/Serial Number	Time																			
	Eng. Mohamed Asayed		12/01/2025 SS-B-QM2-FDT-SB-2	1:00 PM																			
Received by GARB CONSULTANT	Eng. Mazen Essamy	MR	<table border="1"> <tr> <td>D1</td> <td>D2</td> <td>C3</td> <td>D0</td> <td>S4</td> <td>Y5</td> <td>S6</td> <td>MM</td> </tr> <tr> <td>814</td> <td>EW</td> <td>CS</td> <td>13</td> <td>01</td> <td>25</td> <td>13</td> <td>00</td> </tr> </table>	D1	D2	C3	D0	S4	Y5	S6	MM	814	EW	CS	13	01	25	13	00				
	D1	D2	C3	D0	S4	Y5	S6	MM															
814	EW	CS	13	01	25	13	00																

CODE 1	S1 to S21	D1 to S5	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
CODE 3	Sub Element of Activity		

Description of Materials		SUBBALLAST 2			
Location to be Used	From	361+500	TO	361+700	
MAR & UIR Approval No	UIRS5-B-QM2-IR-SB-2	Date	01/01/2025		
	SS-B-QM2-QT-SB-1		25/07/2024		
Supplier Name	Crushed stone + Sand A3				
Test Requirement	F.D.T (ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CR21-41.2) VERSION 2 BY ONECON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	20	14/01/2025	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T was carried out by ALBADRY CONSULTING 2-Review report attached and acceptable with project specifications.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			A

* Designer

** Approver/Bridges: Civils only

MATERIAL INSPECTION REQUEST



Contractor Company		AI - Qmsa -2Co, for Contracting from 361+500 to 361+800		Designer Company		(SPECTRUM) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number		Time		
	Eng. Mohamed Assayed		12/01/2025 SS-B-QM2-QT-SB-1		1:00 PM		
Received by GARB CONSULTANT	Eng. Mazen Essamy		NIR	D1	D2	D3	D4
				214	EW	CS	53

CODE 1	S1 to S21	D1 to S1	Kp XXX Note
	Station Reference	Depot Reference	For Kp number print only Start Km is used
FORM 1	Work Activity		
	Sub Element of Activity		

Description of Materials		SUBBALLAST 2			
Location to be Used	From	361+500	TO	361+700	
MAR & UIR Approval No	UIR55-B-QM2-IR-SB-2		Date	01/01/2025	
	S5-B-QM2-QT-SB-1			25/07/2024	
Supplier Name			Crushed stone + Sand A3		
Test Requirement	F.D.T (ASTM D 1556)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CS21-01.2) VERSION 1 BY ONECON GROUP	
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	20	14/01/2025	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-F.D.T. was carried out by ALBADRY CONSULTING. Results report attached and acceptable with project specifications. Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		2025-01-15	AWC

* Designer

** Alignment/Stripes: Driver only

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Field Density Test

Project : Electric Express Train
 General Consultant : SYSTRA
 Consultant : SPECTRUM
 Contractor : شركة القبة للمقالات
 Section : St(361+500) to St(361+700)
 Sample : Sub-ballast (2)
 Date of test : 13/1/2025
 R-Code : 333 - 3

Unit weight of sand: 1.54

Station	Sq(361+510)	Sq(361+520)	Sq(361+530)	Sq(361+540)	Sq(361+550)
Sample No.	1	2	3	4	5
Wt. Of Wet Soil	3000	3255	3135	2990	3140
Wt. Of Sand used + Cont	11240	10450	9560	8270	7305
Wt. Of residual sand + Cont	7711	6729	5919	4722	3645
Wt. Of sand to fill cone	1570	1570	1570	1570	1570
Wt. Of sand to fill Hole	1959	2151	2071	1978	2090
Cross Vol. Of hole	1272	1397	1345	1284	1357
Wt. Unit. Of Soil	2.36	2.33	2.33	2.33	2.31
Dry Unit Wt. Of Soil	2.25	2.22	2.23	2.22	2.21

**MOISTURE CONTENT:**

Bottle No.	1	2	3	4	5
Wt. Of wet soil + bottle	250.0	250.0	250.0	250.0	250.0
Wt. Of dry soil + bottle	240.3	240.0	240.7	240.5	241.1
Wt. Of bottle	45.0	45.0	45.0	45.0	45.0
Wt. Of dry soil	195.3	195.0	195.7	195.5	196.1
Wt. Of moisture	9.7	10.0	9.3	9.5	8.9
Moisture content	5.0	5.1	4.8	4.9	4.5

COMPACTION TEST:

Max dry density	2.202	2.202	2.202	2.202	2.202
Optimum MC	6.6	6.6	6.6	6.6	6.6
% Compaction	102.0	100.7	101.1	100.8	100.5
Required Compaction	100	100	100	100	100

Geotechnical Consultant
 Dr. Mohamed Mostafa El badry



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Field Density Test

Project : Electric Express Train
 General Consultant : SYSTRA
 Consultant : SPECTRUM
 Contractor : شركة القبة للمقالات
 Section : St(361+500) to St(361+700)
 Sample : Sub-ballast (2)
 Date of test : 13/1/2025
 R-Code : 333 - 5

Unit weight of sand: 1.54

Station	St(361+610)	St(361+620)	St(361+630)	St(361+640)	St(361+650)
Sample No.	11	12	13	14	15
Wt. Of Wet Soil	3200	3180	3100	2990	3025
Wt. Of Sand used + Cont	11260	10500	9600	8150	7030
Wt. Of residual sand + Cont	7611	6834	6010	4649	3450
Wt. Of sand to fill cone	1570	1570	1570	1570	1570
Wt. Of sand to fill Hole	2079	2096	2020	1931	2010
Gross Vol Of hole	1350	1361	1312	1254	1305
Wt Unit Of Soil	2.32	2.34	2.36	2.38	2.32
Dry Unit Wt Of Soil	2.26	2.22	2.25	2.27	2.21

MOISTURE CONTENT:

Bottle No.	11	12	13	14	15
Wt Of wet soil + bottle	250.0	250.0	250.0	250.0	250.0
Wt Of dry soil + bottle	240.6	240.2	240.0	240.4	240.8
Wt Of bottle	45.0	45.0	45.0	45.0	45.0
Wt Of dry soil	195.6	195.2	195.0	195.4	195.8
Wt Of moisture	9.4	9.8	10.0	9.6	9.2
Moisture content	4.8	5.0	5.1	4.9	4.7

COMPACTION TEST:

Max dry density	2.202	2.202	2.202	2.202	2.202
Optimum MC	6.8	6.8	6.6	6.6	6.6
% Compaction	102.7	101.0	102.1	103.2	100.5
Required Compaction	100	100	100	100	100

Geotechnical Consultant

Dr. Mohamed Mostafa El badry



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Field Density Test

Project : Electric Express Train
 General Consultant : SYSTRA
 Consultant : SPECTRUM
 Contractor : شركة القمة للمقاولات
 Section : St(361+500) to St(361+700)
 Sample : Sub-ballast (2)
 Date of test : 13/1/2025
 R-Code : 333 - 6

Unit weight of sand: 1.54

Station	St(361+640)	St(361+670)	St(361+680)	St(361+690)	St(361+700)
Sample No.	16	17	18	19	20
Wt Of Wet Soil	3020	2990	2935	3110	2980
Wt Of Sand used + Cont	11120	10150	9700	8300	7230
Wt Of residual sand + Cont	7590	6690	6185	4500	3710
Wt Of sand to fill cone	1570	1570	1570	1570	1570
Wt Of sand to fill Hole	1960	1890	1945	2030	1950
Cross Vol Of hole	1273	1227	1263	1318	1266
Wt Unit Of Soil	2.37	2.35	2.32	2.36	2.35
Dry Unit Wt Of Soil	2.26	2.25	2.21	2.25	2.24

**MOISTURE CONTENT:**

Bottle No.	16	17	18	19	20
Wt Of wet soil + bottle	259.0	250.0	250.0	250.0	250.0
Wt Of dry soil + bottle	240.2	240.9	240.1	240.5	239.9
Wt Of bottle	45.0	45.0	45.0	45.0	45.0
Wt Of dry soil	195.2	195.9	195.1	195.5	194.9
Wt Of moisture	9.8	9.1	9.9	9.5	10.1
Moisture content	5.0	4.6	5.1	4.9	5.2

COMPACTION TEST:

Max dry density	2.202	2.202	2.202	2.202	2.202
Optimum MC	6.6	6.6	6.6	6.6	6.6
% Compaction	102.6	102.2	100.4	102.2	101.6
required Compaction	100	100	100	100	100



Geotechnical Consultant

Dr. Mohamed Mostafa El badry



MATERIAL INSPECTION REQUEST



Contractor Company		Al - Qima -2Co. for Contracting from 361+500 to 361+800		Designer Company		SPECTRUM Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number		Time		
	Eng. Mohamed Sayed		12/01/2025 85-B-QM2-FDT-SG-2-d		1:00 PM		
Received by GARB CONSULTANT	Eng. Mazen Essamy		NIR	C1	C2	C3	C4
				S14	EW	CS	13

CODE 1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
CODE 3	Sub Element of Activity		

Description of Materials	SUBGRADE 2		
Location to be Used	From	2+060	TO 2+240
MAR & UIR Approval No	UIR55-B-QM2-IR-SG-2-d	Date	13/01/2025
	S5-B-QM2-QT-SG-1		25/03/2024
Supplier Name	Crushed stone + Sand A3		
Test Requirement	F.D.T.(ASTM D 1556)	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (EG21-41.2) VERSION 2 BY CRECON GROUP
Reference Photos	No/Yes	Other	

Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	8	14/01/2025	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved	1-F.D.T was carried- out by ALBADRY CONSULTING 2-Results report attached and acceptable with project specifications.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayal			
Employers Representative	Eng. Alaa Abd-Allatif			A

* Designer

** Alignment/bridges: Dated only

MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qnia -2Co. for Contracting from 361+000 to 361+000			Designer Company	SPECTRUM Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number		Time			
	Eng. Mohamed Asayed		12/01/2025		1:00 PM			
Received by GARB CONSULTANT	Eng. Maren Essawy	MIR	CI	CS	CO	IM	TY	FEI
			SH	EW	CS	13	01	25

CODE	S1 to S21	D1 to S3	Rp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials		SUBGRADE 2				
Location to be Used		From	2+000	TO	2+240	
MAR & UIR Approval No		UIR55-B-QM2-IR-SG-2-d		Date	13/01/2025	
		SS-B-QM2-QT-SG-1			25/03/2024	
Supplier Name		Crushed stone + Sand A3				
Test Requirement		F.O.T(ASTM D 1556)		Specification		
				EARTHWORK SPECIFICATIONS & TESTING REPORT (C021-41.2) VERSION 2 BY CMECON GROUP		
Reference Photos		No/Yes		Other		
Item	Description		Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST		NUMBER	8	14/01/2025	
2						
3						
4						

Comments by: Eng. Maren Essawy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved	1-F.D.T was carried out by ALBADRY CONSULTING 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Maren Essawy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		2025 15/01	AWC

* Designer

** Alligned/Bridges: Civil only

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Field Density Test

Project : Desiel
 General Consultant : SYSTRA
 Consultant : SPECTRUM
 Contractor : شركة القبة للمقاولات
 Section : St(002+060) to St(002+240)
 Sample : Prepared Subgrade (2)
 Date of test : 13/1/2025
 R-Code : 333 - 7

Unit weight of sand: 1.54

Station	St(002+070)	St(002+095)	St(002+120)	St(002+145)	St(002+170)	St(002+195)	St(002+220)	St(002+240)
Sample No.	1	2	3	4	5	6	7	8
Wt Of Wet Soil	2929	3020	2965	3105	3104	2771	2868	2919
Wt Of Sand used + Cont	8200	6035	10225	8600	7466	6616	9329	8632
Wt Of residual sand + Cont	4615	2300	6580	4915	4159	3498	6192	5462
Wt Of sand to fill cone	1570	1570	1570	1570	1200	1200	1200	1200
Wt Of sand to fill Hole	2015	2075	2075	2115	2107	1918	1937	1920
Gross Vol Of hole	1308	1347	1347	1373	1368	1245	1258	1279
Wt Unit Of Soil	2.21	2.24	2.20	2.26	2.27	2.22	2.28	2.28
Dry Unit Wt Of Soil	2.14	2.15	2.11	2.16	2.17	2.14	2.19	2.18

MOISTURE CONTENT:

Bottle No.	1	2	3	4	5	6	7	8
Wt Of wet soil + bottle	250.0	250.0	250.0	250.0	250.0	250.0	250.0	250.0
Wt Of dry soil + bottle	241.3	241.5	241.8	240.9	241.2	242.0	241.6	240.5
Wt Of bottle	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
Wt Of dry soil	196.3	196.5	196.8	195.9	196.2	197.0	196.6	195.5
Wt Of moisture	8.7	8.5	8.2	9.1	8.8	8.0	8.4	9.5
Moisture content	4.4	4.3	4.2	4.6	4.5	4.1	4.3	4.9

COMPACTION TEST:

Max dry density	2.193	2.193	2.193	2.193	2.193	2.193	2.193	2.193
Optimum MC	6.0	6.0	6.0	6.0	6.0	6.0	6.0	6.0
% Compaction	92.4	98.0	96.3	98.5	99.0	97.5	99.7	99.2
required Compaction	95	95	95	95	95	95	95	95



Geotechnical Consultant
 Dr. Mohamed Mostafa El badry



*MATERIAL INSPECTION REQUEST



الهيئة العامة
للمواصلات والبنية التحتية
(GARB)



الهيئة العامة
للمواصلات والبنية التحتية
(GARB)



Contractor Company	Al - Qma - 2Co. for Contracting from 361+500 to 361+800			Designer Company				(SPECTRUM) Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number		Time						
	Eng. Mohamed Asayed		22/07/2024	AS - 003 FOR 40-2	1:00 PM						
Received by GARB CONSULTANT	Eng. Mazen Essamy		MR	C1	C2	C3	C4	UM	TV	TH	BU
				214	EW	CS	23	07	24	13	00

CODE: 1	S1 to S21	O1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE: 2	Work Activity		
CODE: 3	Sub Element of Activity		

Description of Materials	SUBGRADE 2					
Location to be Used	From	361+540	TO	361+700		
MAR & UIR Approval No	UIR55-B-QM2-IR-SG-2		Date	08/07/2024		
	UIR55-B-QM2-IR-pp-1			03/07/2024		
Supplier Name			Crushed stone + Sand A3	S5-B-QM2-QT-SG-1		
Test Requirement	F.D.T(ASTM D 1556)		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CR21-41.2) VERSION 2 BY CINECON GROUP		
Reference Photos	No/Yes		Other			
Item	Description		Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST		NUMBER	16	27/07/2024	
2						
3						
4						

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-The Compaction Test Result F.D.T. (ASTM D 1556) is Approved.	1-All tests were carried-out by third part lab.ALBADRY CONSULTING 2-Results report attached and acceptable with the project specifications.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			

* Designer

** Alignment/Bridges: Civilist only

MATERIAL INSPECTION REQUEST



Contractor Company		Al - Qma -2Co. for Contracting work 361+500 to 361+800		Designer Company		SPECTRUM Engineering Consulting Office	
Issued by Contractor	Name	Sign		Date/Serial Number		Time	
	Eng. Mohamed Asayed			22/07/2024		05-B-QM2-FDT-SG-2	
Received by GARB CONSULTANT	Eng. Mazen Essamy	Sign		MIR			

CODE 1	ST to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer print only Start Km is used
CODE 2	Work Activity		
CODE 3	Sub Element of Activity		

Description of Materials		SUBGRADE 2			
Location to be Used		From	361+540	TO	361+700
MAR & UIR Approval No	UIRS5-B-QM2-IR-SG-2	Date		08/07/2024	
	UIRS5-B-QM2-IR-gg-1			03/07/2024	
Supplier Name		Crushed stone + Sand A3		S5-B-QM2-QT-SG-1	
Test Requirement		F.D.T (ASTM D 1556)		Specification	
Reference Photos		No/Yes		Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	SAND CONE TEST	NUMBER	16	27/07/2024	
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-The Compaction Test Result F.D.T. (ASTM D 1556) is approved. 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.		1-All tests were carried out by third part lab ALBADRY CONSULTING	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			Awe

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Report Date : 27/7/2024

Determination of field density of soil in site
ASTM - D 1556

General Consultant : SYSTRA
Consultant : SPECTRUM
Contractor : شركة القمة للمقاولات
Project : Electric express train
Sample : Prepared sub grade (2)
Date of test : 24/7/2023
R-Code : 103-1
Results :

Points NO.	1	2	3	4	5
Description	St (361+550)	St (361+560)	St (361+570)	St (361+580)	St (361+590)
Initial wt. (gm)	10820	9420	8320	7490	6360
Wt. after filling the cone and the hole (gm)	7440	6020	4990	4190	3070
Wt. of wet Sample from hole (gm)	2730	2680	2660	2590	2590
Wt. of sand filling hole (gm)	1810	1830	1760	1730	1720
Wt. of sand filling cone (gm)	1570	1570	1570	1570	1570
Density of standard sand (Y _s) (gm/cm ³)	1.54				
Volume of hole (cm ³)	1175.32	1188.31	1143	1123.4	1116.9
Wt. of wet Sample (gm)	200				
Wt. of sample after drying (gm)	191.5	192	192	191.0	190.8
Wet Density (Y _{wet}) (gm/cm ³)	2.323	2.265	2.328	2.306	2.319
Moisture ratio (%)	4.4	4.2	4.0	4.7	4.8
Dry Density (Y _{dry}) (gm/cm ³)	2.224	2.165	2.239	2.202	2.212
(Y _{max dry}) (gm/cm ³)	2.196				
Compaction Ratio (%)	101	99	102	100	101



Geotechnical consultant
Dr. MB
Dr. Mohamed Mostafa Badry



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Report Date : 27/7/2024

Determination of field density of soil in site
ASTM - D 1556

General Consultant : SYSTRA
Consultant : SPECTRUM
Contractor : شركة القمة للمقاولات
Project : Electric express train
Sample : Prepared sub grade (2)
Date of test : 24/7/2023
R-Code : 103-2

Results :

Points NO.	6	7	8	9	10
Description	St (361+600)	St (361+610)	St (361+620)	St (361+630)	St (361+640)
Initial wt. (gm)	9160	7820	7060	6335	9810
Wt after filling the cone and the hole (gm)	5880	4570	3720	3080	6810
Wt. of wet Sample from hole (gm)	2530	2470	2630	2580	2450
Wt. of sand filling hole (gm)	1710	1680	1770	1685	1630
Wt. of sand filling cone (gm)	1570	1570	1570	1570	1570
Density of standard sand (Ys) (gm/cm ³)	1.54				
Volume of hole (cm ³)	1110.39	1090.91	1149	1094.2	1058.4
Wt. of wet Sample (gm)	200				
Wt. of sample after drying (gm)	192.1	191.9	192	191.2	191.7
Wet Density (Ywet) (gm/cm ³)	2.278	2.264	2.268	2.340	2.315
Moisture ratio (%)	4.1	4.2	4.4	4.6	4.3
Dry Density (Ydry) (gm/cm ³)	2.188	2.172	2.191	2.237	2.219
(Ymax.dry) (gm/cm ³)	2.196				
Compaction Ratio (%)	100	99	100	102	101



Geotechnical consultant
Dr. HB
Dr. Mohamed Mostafa Badry



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Report Date : 27/7/2024

Determination of field density of soil in site
ASTM - D 1556

General Consultant : SYSTRA
Consultant : SPECTRUM
Contractor : شركة القبة المقاولات
Project : Electric express train
Sample : Prepared sub grade (2)
Date of test : 24/7/2023
R-Code : 103-3
Results :



Points NO.	11	12	13	14	15	16
Description	St (361+650)	St (361+660)	St (361+670)	St (361+680)	St (361+690)	St (361+700)
Initial wt. (gm)	9050	7950	7020	10090	9380	8210
Wt. after filling the cone and the hole (gm)	5780	4770	3690	6800	6050	4870
Wt. of wet Sample from hole (gm)	2590	2420	2602	2410	2550	2620
Wt. of sand filling hole (gm)	1780	1610	1760	1620	1750	1770
Wt. of sand filling cone (gm)	1570	1570	1570	1570	1570	1570
Density of standard sand (Ys) (gm/cm ³)	1.54					
Volume of hole (cm ³)	1103.90	1045.45	1143	1051.9	1142.9	1149.4
Wt. of wet Sample (gm)	200					
Wt. of sample after drying (gm)	191.2	191.5	191	191.8	192.4	192.2
Wet Density (Ywet) (gm/cm ³)	2.366	2.315	2.277	2.291	2.231	2.280
Moisture ratio (%)	4.5	4.4	4.7	4.3	4.0	4.1
Dry Density (Ydry) (gm/cm ³)	2.243	2.216	2.174	2.197	2.146	2.191
(Ymax, dry) (gm/cm ³)	2.196					
Compaction Ratio (%)	102	101	99	100	98	100

Geotechnical consultant

Dr. MB

Dr. Mohamed Mostafa Badry



MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co 2 for Contracting (301+500 - 301+615)				Designer Company		SPE (CTRM) Engineering Consulting Office				
Issued by Contractor	Name	Sign	Date/Serial Number		Time						
	Eng. Mohamed Asayed		23/07/2024		PLT S5-B-QM2-PLT-F-4-DN		1:00 PM				
Received by GARB CONSULTANT	Eng. Mazen Essamy		MR	S14	EW	CS	DD	MM	YY	DD	MM
				24	07	24	13	09			

CCCC-1	S1 to S25	D1 to S3	Rp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CCCC-2	Work Activity		
CCCC-3	Sub Element of Activity		

Description of Materials	FERMA				
Location to be Used	From	0+060	TO	0+220	
MAR & UIR Approval No	S5-B-QM2-IR-F-4-DN		Date	16/07/2024	
Supplier Name			Sand A3	S5-B-QM2-QT-F-6-DN	
Test Requirement			Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CGIS-41.2) VERSION 2 BY CNECON GROUP	
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	3	25/07/2024	ALBADRY CONSULTING
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result is Approved	1-PLT were carried-out by third part lab ALBADRY CONSULTING 2-Results report attached and acceptable with the project specifications

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			

* Designer

** Alignment Designer: Civil only

MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co.2 for Contracting (3614540 - 3634800)		Designer Company		SPECTRUM Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number	Time				
	Eng. Mohamed Asayed		23/07/2024	1:00 PM				
Received by GARB CONSULTANT	Eng. Mazen Essamy	Sign	Date/Serial Number	S1	S2	S3	S4	S5
				514	EW	CS	24	07

CODE - I	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer post only Start Km is used
CODE - II	Work Activity		
CODE - III	Sub Element of Activity		

Description of Materials	FERMA			
Location to be Used	From	0+060	TO	0+220
MAR & UIR Approval No.	S5-B-QM2-IR-F-4-DN	Date	16/07/2024	
Supplier Name			Sand A3	S5-B-QM2-QT-F-5-DN
Test Requirement			Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (0021-41.2) VERSION 2 BY CINECON GROUP
Reference Photos	No/Yes	Other		

Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	3	25/07/2024	ALBADRY CONSULTING
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result is approved.	1-PLT were carried-out by third part lab ALBADRY CONSULTING
	2-Results report attached and acceptable with the project specifications.
	3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Asayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			

* Designer

** Alignment/Markings: Collect only



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٧ / ٠١٠٩٠٦٦٥٠٩٧

Consultant	:	SPECTRUM
Contractor	:	شركة القمة للمقاولات
Project	:	استبدال ديزل محمد نجيب
Sample	:	Upper Embankment layer
Station	:	S(0+060) TO ST(0+220)
Date of Test	:	24/07/2024
R-Code	:	102-3



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil. The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio is equal to 1.
- 5- The temperature at the time of the test was 25°C.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regimes were applied according to DIN 18134 for the plate load test to estimate the resilient modulus.
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, at which loading increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased to the penultimate stage of the first cycle.



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

St(0+110)
600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.12
2	14.14	0.050	0.46
3	21.21	0.075	0.63
4	28.28	0.100	0.73
5	35.35	0.125	0.89
6	42.42	0.150	1.01
7	49.49	0.175	1.15
8	56.56	0.200	1.33
9	63.63	0.225	1.79
10	70.7	0.250	1.39
11	56.56	0.200	1.38
12	49.49	0.175	1.37
13	35.35	0.125	1.22
14	21.21	0.075	0.98
15	1.414	0.005	0.46

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.46
16	7.07	0.025	0.65
17	14.14	0.050	0.94
18	21.21	0.075	0.93
19	28.28	0.100	1.12
20	35.35	0.125	1.33
21	42.42	0.150	1.39
22	49.49	0.175	1.54
23	56.56	0.200	1.42
24	63.63	0.225	1.50

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{0max}) MN/m ²	0.250	0.250
s_p (mm)	0.947	0.443
a_1 (mm/(MN/m ²))	7.362	7.254
a_2 (mm/(MN/m ²))	-11.804	-15.710
$E = 1.5 \times 10^4 (a_1^2/a_2 + \sigma_{0max})$	102.47	135.25
E_s/E_v	1.52	



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- △ Measurement points from the second loading cycle
- S Settlement in mm
- σ_v Normal stress MN/m^2



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(0+160)

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.14
2	14.14	0.050	0.30
3	21.21	0.075	0.41
4	28.28	0.100	0.49
5	35.35	0.125	0.61
6	42.42	0.150	0.74
7	49.49	0.175	0.85
8	56.56	0.200	0.91
9	63.63	0.225	0.97
10	70.7	0.250	1.11
11	56.56	0.200	1.10
12	49.49	0.175	1.08
13	35.35	0.125	0.98
14	21.21	0.075	0.74
15	1.414	0.005	0.34

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.34
16	7.07	0.025	0.56
17	14.14	0.050	0.69
18	21.21	0.075	0.80
19	28.28	0.100	0.87
20	35.35	0.125	0.94
21	42.42	0.150	1.01
22	49.49	0.175	1.05
23	56.56	0.200	1.11
24	63.63	0.225	1.18

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{lim}) MN/m ²	0.250	0.250
a_0 (mm)	0.023	0.372
a_1 (mm/(MN/m ²))	5.366	6.264
a_2 (mm/(MN ² /m ⁴))	-4.446	-12.675
$E = 1.5 / (a_1 + a_2 \cdot \sigma_{lim})$	105.78	145.36
E_v/E_v	1.37	



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- △ Measurement points from the second loading cycle
- S Settlement in mm
- σ_n Normal stress MN/m²



ALBADRY CONSULTING
Geology. Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(0+210)

600

Table 7: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.17
2	14.14	0.050	0.35
3	21.21	0.075	0.51
4	28.28	0.100	0.57
5	35.35	0.125	0.68
6	42.42	0.150	0.76
7	49.49	0.175	0.84
8	56.56	0.200	0.93
9	63.63	0.225	1.02
10	70.7	0.250	1.06
11	56.56	0.200	1.05
12	49.49	0.175	1.04
13	35.35	0.125	0.88
14	21.21	0.075	0.52
15	1.414	0.005	0.15

Table 8: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.15
16	7.07	0.025	0.43
17	14.14	0.050	0.57
18	21.21	0.075	0.69
19	28.28	0.100	0.80
20	35.35	0.125	0.90
21	42.42	0.150	0.97
22	49.49	0.175	1.04
23	56.56	0.200	1.09
24	63.63	0.225	1.10

Table 9: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{max}) MN/m ²	0.250	0.250
s_0 (mm)	0.063	0.174
s_1 (mm/(MN/m ²))	5.847	8.232
s_2 (mm/(MN ² /m ⁴))	-7.437	-18.475
$E_s = 1.5 \times (s_1 + s_2 \cdot \sigma_{max})$	112.84	124.53
$E_s/2(E_s)$	1.10	



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 3: Load-settlement curve, fitting curves according to Table 7 and Table 8 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycles
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_0 Normal stress MN/m^2



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusions:

The present test results which were obtained via the plate loading tests of the native soil on upper embankment layer of the diesel project as part of إستبدال بزل محمد نجيب at location from St(0+000) to St(0+220) in accordance to the German standard, DIN 18134 are illustrated in table 10 .

Table 10 :Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
St(0+110)	102.47	135.25	1.32
St(0+160)	105.78	145.36	1.37
St(0+210)	112.84	124.53	1.10



Geotechnical Consultant

Dr. H.B

Dr / Mohamed Mostafa Badry



MATERIAL INSPECTION REQUEST



الهيئة العامة
للمواصلات
والبنية التحتية
(GARB)



الهيئة العامة للمواصلات والبنية التحتية



Contractor Company	Al - Qma Co.2 for Contracting (361+366 - 361+366)			Designer Company	SPECTRUM Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number		Time			
	Eng. Mohamed Asawy		05/08/2024	PLT S5-B-QM2-PLT-F-6-ON	1:00 PM			
Received by GARB CONSULTANT	Eng. Mazen Essawy	MR	C1	C2	C3	C4	C5	C6
			24	EW	CS	06	08	24

CODE 1	01 to 321	01 to 32	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
	Sub Element of Activity		

Description of Materials		FERMA				
Location to be Used		From	0+220	TO	0+360	
MAR & UIR Approval No		UIR S5-B-QM2-IR-5-D-N		Date	05/08/2024	
Supplier Name						
Test Requirement				Soil + Sand A3	S5-B-QM2-QT-F-5-DN	
Reference Photos		No/Yes		Other		
Item	Description		Unit	Quantity	Arrival Date	Note
1	PLT		NUMBER	2	07/08/2024	ALBADRY CONSULTING
2						
3						
4						

Comments by: Eng. Mazen Essawy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result is Approved.	1-PLT were carried-out by third part lab ALBADRY CONSULTING 2-Test report attached and acceptable with the project specifications.



APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essawy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			

* Designer

** Approval/Signatures/Counterparty

MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co.2 for Contracting (361+500 - 361+600)		Designer Company	SPECTRUM Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date	05/08/2024	PLT SS-B-QM2-PLT-F-S-DN	Time	
	Eng. Mohamed Assany					1:00 PM	
Received by GARB CONSULTANT	Eng. Mazen Essany		MR	S1	S2	S3	S4
				SH	EW	CS	RS
				MM	YY	DD	MM
				08	24	13	08

CODE	S1 to S21	S1 to S3	Rp XXX Note
	Station Reference	Dogel Reference	For Kilometer point only Start Km is used
WORK	Work Activity		
WORK	Sub Element of Activity		

Description of Materials	FERMA				
Location to be Used	From	0+220	TO	0+360	
MAR & UIR Approval No	UIR SS-B-QM2-IR-S-D-N		Date	05/08/2024	
Supplier Name					
Test Requirement	Soil + Sand A1		SS-B-QM2-QT-F-S-DN		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	2	07/08/2024	ALBADRY CONSUL TING
2					
3					
4					

Comments by: Eng. Mazen Essany (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result is Approved.	1-PLT were carried-out by third part lab.ALBADRY CONSUL TING 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essany			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			

* Designer

** Approval/Endorse: Civil only

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Technical report of Plate Loading Test (DIN 18134)

General	:	SYSTRA
Consultant	:	SPECTRUM
Contractor	:	شركة القمة للمقاولات
Project	:	إستعداد ديزل محمد نجيب
Sample	:	Upper Embankment layer
Station	:	ST(000+220) to ST(000+360)
Date of Test	:	06/08/2024
QC	:	113-1



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil. The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on top of it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio was equal to 1.
- 5- The temperature at the time of the test was 25°.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate was bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction loading system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regims were applied according to DIN 18134 for the plate load test to estimate the resilient modulus
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased only to the penultimate stage of the first cycle.



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(000+260)

600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.03
2	14.14	0.050	0.23
3	21.21	0.075	0.39
4	28.28	0.100	0.54
5	35.35	0.125	0.67
6	42.42	0.150	0.83
7	49.49	0.175	0.94
8	56.56	0.200	1.04
9	63.63	0.225	1.13
10	70.7	0.250	1.22
11	56.56	0.200	1.21
12	49.49	0.175	1.20
13	35.35	0.125	1.19
14	21.21	0.075	0.97
15	1.414	0.005	0.51

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.51
16	7.07	0.025	0.59
17	14.14	0.050	0.68
18	21.21	0.075	0.74
19	28.28	0.100	0.83
20	35.35	0.125	0.92
21	42.42	0.150	1.06
22	49.49	0.175	1.15
23	56.56	0.200	1.21
24	63.63	0.225	1.25

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0.001}$) MN/m ²	0.250	0.250
a_0 (mm)	-0.116	0.484
a_1 (mm/(MN/m ²))	7.475	3.867
a_2 (mm/(MN ² /m ⁴))	-8.488	-1.428
$E \approx 1.5 \cdot (a_1^2 \cdot a_2 \cdot \sigma_{0.001})$	84.06	128.22
$E \cdot 2/E \cdot 1$	1.53	



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- △ Measurement points from the second loading cycle
- S Settlement in mm
- σ_n Normal stress MN/m²



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

St(000+320)

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.08
2	14.14	0.050	0.11
3	21.21	0.075	0.20
4	28.28	0.100	0.35
5	35.35	0.125	0.46
6	42.42	0.150	0.62
7	49.49	0.175	0.73
8	56.56	0.200	0.88
9	63.63	0.225	0.97
10	70.7	0.250	1.06
11	56.56	0.200	1.05
12	49.49	0.175	1.04
13	35.35	0.125	1.03
14	21.21	0.075	0.90
15	1.414	0.005	0.52

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.52
16	7.07	0.025	0.62
17	14.14	0.050	0.70
18	21.21	0.075	0.78
19	28.28	0.100	0.86
20	35.35	0.125	0.92
21	42.42	0.150	1.01
22	49.49	0.175	1.06
23	56.56	0.200	1.11
24	63.63	0.225	1.15

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0,max})$ MN/m ²	0.250	0.250
s_p (mm)	0.977	0.508
a_1 (mm/(MN/m ²))	4.170	4.036
a_2 (mm/(MN ² /m ⁴))	2.082	-5.130
$E_s = 1.5 a_1 / (a_1 + a_2 \cdot \sigma_{0,max})$	95.95	163.42
$E_v (E_s)$	1.70	



ALBADRY CONSULTING

Geology. Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_s Normal stress MN/m²



ALBADRY CONSUL TING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusions:

The present test results which were obtained via plate loading tests of the native soil on upper embankment for the diesel project as part of (استبدال ديزل محمد نجيب) at location from St(000+220) to St(000+360) in accordance to the German standard, DIN 18134 are illustrated in table 7.

Table 7 : Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
St(000+220)	84.06	128.22	1.53
St(000+320)	95.95	163.42	1.70



Geotechnical Consultant
Dr. H.B.
Dr / Mohamed Mostafa Badry



MATERIAL INSPECTION REQUEST



GAQA/001, Riyadh, KSA



Contractor Company	Al - Qma Co.2 for Contracting (361500 - 361500)			Designer Company	(SPECTRUM) Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date	Serial Number	Time			
	Eng. Mohamed Assayed		21/01/2025	SS-B-QM2-PLT-5 B-2-D	1:00 PM			
Received by GARB CONSULTANT	Eng. Mazen Essany		MIR	SN	EW	CS	22	01

CODE 1	S1 to S21	01 to 51	Up XXX Mile
	Station Reference	Point Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
	Sub Element of Activity		

Description of Materials	SUBBALLAST 2				
Location to be Used	From	2+060	TO	2+240	
MAR & UIR Approval No	UIR55-B-QM2-IR-SB-2-D	Date	20/01/2025		
Supplier Name	SS-B-QM2-QT-SB-1	Date	25/07/2024		
Test Requirement	Soil + Sand A3				
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	4	23/01/2025	ALBADRY CONSULTING
2					
3					
4					

Comments by: Eng. Mazen Essany (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result is Approved.	1-PLT were carried-out by third part lab ALBADRY CONSULTING 2-Reports report attached and acceptable with the project specifications.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essany			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			A

* Designer

** Approved/Refused/Objection

MATERIAL INSPECTION REQUEST



ALBADDY CONSULTING ENGINEERING



Contractor Company	Al - Qma Co.2 for Contracting (387-502 - 3514001)			Designer Company	SPECTRUM Engineering Consulting Office		
Issued by Contractor	Name	Sign	Date	Batch Number	Time		
	Eng. Mohamed Assayed		21/01/2025	SS-B-QM2-PLT-5 B-2-D	1:00 PM		
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	01	02	03	00
				04	05	06	07
				08	09	10	11

CODE	01 to 521	01 to 52	Fig. XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE	Work Activity		
CODE	Sub Element of Activity		

Description of Materials	SUBBALLAST 2				
Location to be Used	From	2+060	TO	2+240	
MAR & UIR Approval No	UIR55-B-QM2-IR-SB-2-D	Date	20/01/2025		
Supplier Name	S5-B-QM2-QT-SB-1	Date	25/07/2024		
Test Requirement	Soil + Sand A3				
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	4	23/01/2025	ALBADDY CONSULTING
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result Is Approved.	1-PLT were carried-out by third part lab.ALBADDY CONSULTING 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayol			
Employers Representative	Eng. Alaa Abd-Allah		23/01	AWC

* Designer

** Alignment/Bridge: Civils only

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Technical report

of Plate Loading Test (DIN 18134)

General	:	SYSTRA
Consultant	:	SPECTRUM
Contractor	:	شركة القمة للمقاولات
Project	:	DIESEL
Sample	:	Sub-ballast (2)
Station	:	St(002+060) TO ST(002+240)
Date of Test	:	22/01/2025
R-Code	:	356



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil.

The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on top of it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio was equal to 1.
- 5- The temperature at the time of the test was 25°.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate was bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction loading system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regims were applied according to DIN 18134 for the plate load test to estimate the resilient modulus
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, and the load increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased only to the penultimate stage of the first cycle.



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧/٠١٠٩٠٦٦٥٠٩٧

S1 (002+070)

600

Table 1: Measured value for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.214	0.000	0.00
1	7.07	0.015	0.15
2	14.14	0.030	0.28
3	21.21	0.045	0.39
4	28.28	0.060	0.46
5	35.35	0.075	0.54
6	42.42	0.090	0.61
7	49.49	0.105	0.67
8	56.56	0.120	0.77
9	63.63	0.135	0.85
10	70.7	0.150	0.89
11	77.78	0.165	0.88
12	84.85	0.180	0.87
13	91.92	0.195	0.69
14	98.99	0.210	0.48
15	1.414	0.005	0.25

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.25
16	7.07	0.015	0.38
17	14.14	0.030	0.55
18	21.21	0.045	0.61
19	28.28	0.060	0.67
20	35.35	0.075	0.72
21	42.42	0.090	0.76
22	49.49	0.105	0.83
23	56.56	0.120	0.87
24	63.63	0.135	0.91

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{lim}) MN/m ²	0.230	0.230
s_0 (mm)	0.054	0.338
a_1 (mm/(MN/m ²))	4.551	4.079
a_2 (mm/(MN/m ²))	-4.284	-7.081
$E_s = 1.8 \times 10^4 (a_1 + a_2 \cdot \sigma_{lim})$	126.36	195.19
E_s/E_s1	1.43	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the reloading cycle
- △ Measurement points from the second loading cycle
- S Settlement in mm
- σ_v Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St (002+120)

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.12
2	14.14	0.050	0.21
3	21.21	0.075	0.39
4	28.28	0.100	0.46
5	35.35	0.125	0.52
6	42.42	0.150	0.64
7	49.49	0.175	0.73
8	56.56	0.200	0.81
9	63.63	0.225	0.91
10	70.7	0.250	1.00
11	56.56	0.200	0.99
12	49.49	0.175	0.98
13	35.35	0.125	0.95
14	21.21	0.075	0.81
15	1.414	0.005	0.58

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.58
16	7.07	0.025	0.63
17	14.14	0.050	0.70
18	21.21	0.075	0.76
19	28.28	0.100	0.81
20	35.35	0.125	0.87
21	42.42	0.150	0.94
22	49.49	0.175	1.02
23	56.56	0.200	1.07
24	63.63	0.225	1.12

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0.005})$ MN/m ²	0.250	0.250
σ_0 (mm)	0.012	0.471
a_1 (mm/(MN/m ²))	4.587	2.401
a_2 (mm/(MN/m ²))	-2.668	0.217
$E_{v=1.5 \sigma / (a_1 + a_2 \cdot \sigma_0)}$	114.78	183.26
$E_{v2/E_{v1}}$	1.60	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_s Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St (002+170)

600

Table 7: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.09
2	14.14	0.050	0.23
3	21.21	0.075	0.44
4	28.28	0.100	0.50
5	35.35	0.125	0.56
6	42.42	0.150	0.61
7	49.49	0.175	0.78
8	56.56	0.200	0.76
9	63.63	0.225	0.85
10	70.7	0.250	1.00
11	56.56	0.200	0.97
12	49.49	0.175	0.96
13	35.35	0.125	0.94
14	21.21	0.075	0.88
15	1.414	0.005	0.40

Table 8: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.47
16	7.07	0.025	0.54
17	14.14	0.050	0.60
18	21.21	0.075	0.66
19	28.28	0.100	0.71
20	35.35	0.125	0.78
21	42.42	0.150	0.83
22	49.49	0.175	0.89
23	56.56	0.200	0.94
24	63.63	0.225	1.02

Table 9: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{0max}) MN/m ²	0.250	0.250
s_0 (mm)	0.004	0.469
a_1 (mm/(MN/m ²))	5.170	2.514
a_2 (mm/(MN ² /m ⁴))	-5.639	-0.515
$E = 1.5 \pi / (a_1 + a_2 \cdot \sigma_{0max})$	119.65	188.70
E_{s2}/E_{s1}	1.58	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 3: Load-settlement curve, fitting curves according to Table 7 and Table 8 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_c Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St (002+220)

600

Table 10: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.34
3	21.21	0.075	0.40
4	28.28	0.100	0.46
5	35.35	0.125	0.57
6	42.42	0.150	0.64
7	49.49	0.175	0.74
8	56.56	0.200	0.87
9	63.63	0.225	1.00
10	70.7	0.250	1.09
11	56.56	0.200	0.83
12	49.49	0.175	0.81
13	35.35	0.125	0.80
14	21.21	0.075	0.69
15	1.414	0.005	0.48

Table 11: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.48
16	7.07	0.025	0.54
17	14.14	0.050	0.60
18	21.21	0.075	0.68
19	28.28	0.100	0.71
20	35.35	0.125	0.77
21	42.42	0.150	0.81
22	49.49	0.175	0.87
23	56.56	0.200	0.94
24	63.63	0.225	1.05

Table 12: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{max}) MN/m ²	0.250	0.250
s_0 (mm)	0.161	0.465
a_1 (mm/(MN/m ²))	2.669	2.062
a_2 (mm/(MN ² /m ⁴))	4.305	1.413
$E_s = 1.5 \cdot a_1 / (a_2 + s_0 / \sigma_{max})$	128.13	186.30
E_v / E_s	1.55	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 4: Load-settlement curve, fitting curves according to Table 10 and Table 11 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_s Normal stress MN/m^2



ALBADRY CONSULTING

Geology Engineering and Quality Control
 Dr. MOHAMED MOSTAFA BADRY
 Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة
 دكتور استشاري / محمد مصطفى بدرى
 ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusions:

The present test results which were obtained via the plate loading tests of the native soil on Sub-ballast (2) layer of the diesel project at location from St(002+060) to St (002+240) in accordance to the German standard , DIN 18134 are illustrated in table 13 .

Table 13 :Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
St(002+070)	136.36	195.19	1.43
St (002+120)	114.78	183.26	1.60
St (002+170)	119.65	188.70	1.58
St (002+220)	120.15	186.30	1.55



Geotechnical Consultant

Dr / Mohamed Mostafa Badry



MATERIAL INSPECTION REQUEST



الهيئة العامة
لتنظيم و التخطيط
(GARU)



الهيئة العامة للتخطيط
(GARU)



Contractor Company	Al - Qnia Co.2 for Contracting (361+500 - 361+700)			Designer Company			JERECTHAB Engineering Consulting Office		
Issued by Contractor	Name	Sign	Date/Serial Number		Time				
	Eng. Mohamed Sayed		12/01/2025 55-B-QM2-PLT-5 B-2		1:00 PM				
Received by GARU CONSULTANT	Eng. Mazen Essawy		MR	01	02	03	04	05	06
				07	08	09	10	11	12

CODE 1	01 to 021	01 to 51	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE 2	Work Activity		
CODE 3	Sub Element of Activity		

Description of Materials	SUBBALLAST 2				
Location to be Used	From	361+500	TO	361+700	
MAR & UBT Approval No	UIRS5-B-QM2-IR-SB-2		Date	01/01/2025	
Supplier Name	55-B-QM2-QT-SB-1		Date	25/07/2024	
Test Requirement			Soil + Sand A3		
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	8	14/01/2025	ALBADRY CONSULTING
2					
3					
4					


Comments by: Eng. Mazen Essawy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allah (ER)
1-The PLT Test Result is Approved.	1-PLT were carried-out by third part lab.ALBADRY CONSULTING 2-Result report attached and acceptable with the project specifications.


APPROVAL STATUS

Organisation	Name	Sign	Date	Remarks
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essawy			A
GARU**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allah			A

* Designer
** Approved/Refused - Signed only

MATERIAL INSPECTION REQUEST



Contractor Company	Al - Qma Co.2 for Contracting (361+500 - 361+800)			Designer Company				SPECTRUM Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number		Time						
	Eng. Mohamed Aayed		12/01/2025	55-B-QM2-PLT-S B-2	1:00 PM						
Received by GARB CONSULTANT	Eng. Mazen Essamy		MR	01	02	03	04	05	06		
				014	EW	CS	13	01	25	12	00

CODE - 1	01 to 311	01 to 03	Ep. XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials		SUBBALLAST 2			
Location to be Used		From	361+500	TO	361+700
MAR & UIR Approval No		UIR55-B-QM2-IR-SB-2		01/01/2025	
Supplier Name		S5-B-QM2-QT-SB-1		25/07/2024	
Test Requirement		Soil + Sand A3			
Reference Photos		No/Yes		Other	
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLT	NUMBER	8	14/01/2025	ALBADDY CONSUL TING
2					
3					
4					

Comments by: Eng. Mazen Essamy - (SPECTRUM)	Comments by: Eng. Alaa Abd-Alatif (ER)
1-The PLT Test Result is Approved	1-PLT were carried-out by third part lab ALBADDY CONSUL TING 2-Results report attached and acceptable with the project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Sayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB **	Eng. Mohammed Fayed			
Employers Representative	Eng. Alaa Abd-Alatif			Awe

* Designer

** Alignment/Bridges: Consultant only

15/01

ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Technical report**of Plate Loading Test (DIN 18134)**

General	:	SYSTRA
Consultant	:	SPECTRUM
Contractor	:	شركة القبة للمقاولات
Project	:	ELECTRIC EXPRESS TRAIN
Sample	:	Sub-ballast (2)
Station	:	ST(361+500) TO ST(361+700)
Date of Test	:	13/1/2025
R-Code	:	332 - 2



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Introduction:

The Plate Load test is designed to determine the vertical deformation and strength characteristics of soil by assessing the force and amount of penetration with time when a rigid plate is made to penetrate the soil.

The test to be carried out on the native soil according to German specifications DIN 18134.

Test methods :

- 1- The German standard DIN 18134 was applied to define the apparatus used, the loading system, test conditions, and procedure for plate load test.
- 2- Loading plates with a diameter of 600 mm have a thickness of 25mm and are provided with equally spaced stiffeners with even upper faces parallel to the plate bottom face to allow 300 mm plate to be placed on top of it.
- 3- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which is capable of applying and releasing the load stages.
- 4- The dial gauge used to measure the plate settlement has a resolution of 0.01mm and the lever ratio was equal to 1.
- 5- The temperature at the time of the test was 25°.
- 6- The plate was carried out on a native soil (sand-gravel). The test surface area was levelled and the plate was bedded on this surface.
- 7- The hydraulic jack was placed on the middle of, and at normal to, the loading plate beneath the reaction loading system and secured against tilting.
- 8- The reaction loading system was a heavy multi-purpose excavator (more than 20 ton).

Description of experiment:

- 1- Loading, unloading and reloading regims were applied according to DIN 18134 for the plate load test to estimate the resilient modulus
- 2- Prior to the test, the force transducer and dial gauge were set to zero, after which a load was applied corresponding to a stress of 0.01 MN/m².
- 3- In the first loading cycle, the load was increased until a normal stress of 0.25 MN/m² was reached, and the loading increment was 0.025 MN/m². The load was released in four stages.
- 4- Following unloading, a further second loading cycle was carried out, in which, the load was increased only to the penultimate stage of the first cycle.



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(361+510)

600

Table 1: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.05
2	14.14	0.050	0.14
3	21.21	0.075	0.27
4	28.28	0.100	0.38
5	35.35	0.125	0.54
6	42.42	0.150	0.69
7	49.49	0.175	0.79
8	56.56	0.200	0.84
9	63.63	0.225	0.90
10	70.7	0.250	0.95
11	56.56	0.200	0.94
12	49.49	0.175	0.92
13	35.35	0.125	0.90
14	21.21	0.075	0.71
15	1.414	0.005	0.40

Table 2: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.40
16	7.07	0.025	0.49
17	14.14	0.050	0.56
18	21.21	0.075	0.63
19	28.28	0.100	0.69
20	35.35	0.125	0.74
21	42.42	0.150	0.79
22	49.49	0.175	0.83
23	56.56	0.200	0.90
24	63.63	0.225	1.07

Table 3: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{max}) MN/m ²	0.250	0.250
s_p (mm)	-0.155	0.410
a_1 (mm/(MN/m ²))	6.714	2.382
a_2 (mm/(MN ² /m ⁴))	-8.852	1.135
$E_{av} = 1.5 \times (a_1 + a_2 \times \sigma_{max})$	99.98	168.85
E_{v2}/E_{v1}	1.69	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 1: Load-settlement curve, fitting curves according to Table 1 and Table 2 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- △ Measurement points from the second loading cycle
- S Settlement in mm
- σ_n Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(361+535)

600

Table 4: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.16
2	14.14	0.050	0.28
3	21.21	0.075	0.56
4	28.28	0.100	0.64
5	35.35	0.125	0.72
6	42.42	0.150	0.80
7	49.49	0.175	0.89
8	56.56	0.200	0.95
9	63.63	0.225	1.04
10	70.7	0.250	1.12
11	56.56	0.200	1.11
12	49.49	0.175	1.09
13	35.35	0.125	1.00
14	21.21	0.075	0.67
15	1.414	0.005	0.54

Table 5: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.54
16	7.07	0.025	0.61
17	14.14	0.050	0.68
18	21.21	0.075	0.72
19	28.28	0.100	0.79
20	35.35	0.125	0.84
21	42.42	0.150	0.89
22	49.49	0.175	0.95
23	56.56	0.200	1.00
24	63.63	0.225	1.14

Table 6: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
(σ_{max}) MN/m ²	0.250	0.250
s_0 (mm)	0.005	0.556
s_0 (mm/(MN/m ²))	7.171	1.991
s_2 (mm/(MN/m ²))	-11.358	2.661
$E_s = 1.5 \times 10^4 (s_0 - s_2) / \sigma_{max}$	103.87	149.40
E_s / E_{s1}	1.43	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 2: Load-settlement curve, fitting curves according to Table 4 and Table 5 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- △ Measurement points from the second loading cycle
- S Settlement in mm
- σ_s Normal stress MN/m^2



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدري للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدري

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 3: Load-settlement curve, fitting curves according to Table 7 and Table 8 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_v Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(361+585)

600

Table 10: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.10
2	14.14	0.050	0.18
3	21.21	0.075	0.50
4	28.28	0.100	0.45
5	35.35	0.125	0.55
6	42.42	0.150	0.62
7	49.49	0.175	0.73
8	56.56	0.200	0.87
9	63.63	0.225	0.93
10	70.7	0.250	1.11
11	56.56	0.200	1.10
12	49.49	0.175	1.00
13	35.35	0.125	0.98
14	21.21	0.075	0.79
15	1.414	0.005	0.53

Table 11: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.53
16	7.07	0.025	0.70
17	14.14	0.050	0.78
18	21.21	0.075	0.81
19	28.28	0.100	0.89
20	35.35	0.125	1.00
21	42.42	0.150	1.05
22	49.49	0.175	1.10
23	56.56	0.200	1.14
24	63.63	0.225	1.19

Table 12: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{0.005})$ MN/m ²	0.250	0.250
S_0 (mm)	-0.006	0.502
a_1 (mm/(MN/m ²))	4.091	4.131
a_2 (mm/(MN/m ²))	1.152	-6.031
$E_s = 1.5 \sigma' / (a_1 + a_2 \sigma'_{(MN/m^2)})$	102.76	171.52
$E_s/2(\sigma' + 1)$	1.67	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 4: Load-settlement curve, fitting curves according to Table 10 and Table 11 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_v Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧/٠١٠٩٠٦٦٥٠٩٧

St(361+610)

600

Table 13: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.19
2	14.14	0.050	0.31
3	21.21	0.075	0.41
4	28.28	0.100	0.60
5	35.35	0.125	0.71
6	42.42	0.150	0.81
7	49.49	0.175	0.91
8	56.56	0.200	1.02
9	63.63	0.225	1.09
10	70.7	0.250	1.12
11	56.56	0.200	1.11
12	49.49	0.175	1.10
13	35.35	0.125	1.00
14	21.21	0.075	0.80
15	1.414	0.005	0.45

Table 14: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.59
16	7.07	0.025	0.68
17	14.14	0.050	0.77
18	21.21	0.075	0.83
19	28.28	0.100	0.90
20	35.35	0.125	0.97
21	42.42	0.150	1.05
22	49.49	0.175	1.09
23	56.56	0.200	1.12
24	63.63	0.225	1.18

Table 15: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
($\sigma_{0.005}$) MN/m ²	0.250	0.250
s_0 (mm)	0.605	0.579
α_1 (mm/(MN/m ²))	6.669	3.787
α_2 (mm/(MN ² /m ⁴))	-8.488	-5.066
$E_s = 1.5 \sqrt{(\alpha_1 + \alpha_2 \cdot \sigma_{0.005})}$	99.17	178.56
C_u/E_s	1.20	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 5: Load-settlement curve, fitting curves according to Table 13 and Table 14 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_s Normal stress MN/m^2



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

St(361+635)

600

Table 16: Measured values for first loading cycle and unloading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
0	1.414	0.005	0.00
1	7.07	0.025	0.02
2	14.14	0.050	0.10
3	21.21	0.075	0.13
4	28.28	0.100	0.27
5	35.35	0.125	0.41
6	42.42	0.150	0.57
7	49.49	0.175	0.65
8	56.56	0.200	0.74
9	63.63	0.225	0.84
10	70.7	0.250	0.90
11	56.56	0.200	0.89
12	49.49	0.175	0.88
13	35.35	0.125	0.87
14	21.21	0.075	0.88
15	1.414	0.005	0.89

Table 17: Measured values for second loading cycle

Loading stage no.	Load (F) kN	Normal stress (σ_0) MN/m ²	Settlement of loading plate S (mm)
15	1.414	0.005	0.89
16	7.07	0.025	0.86
17	14.14	0.050	0.57
18	21.21	0.075	0.65
19	28.28	0.100	0.72
20	35.35	0.125	0.76
21	42.42	0.150	0.83
22	49.49	0.175	0.86
23	56.56	0.200	0.91
24	63.63	0.225	0.99

Table 18: Compilation of results

Parameters	1st loading cycle	2nd loading cycle
$(\sigma_{p_{max}})$ MN/m ²	0.250	0.250
s_p (mm)	-6.170	0.278
α_1 (mm/(MN/m ²))	4.509	3.697
α_2 (mm/(MN/m ²))	-3.273	-4.952
$E_s = 1.5 \times (\sigma_p / s_p + \alpha_1 \cdot \sigma_{p_{max}})$	187.39	182.97
E_s / E_v	1.70	



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 8: Load-settlement curve, fitting curves according to Table 16 and Table 17 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_n Normal stress MN/m^2



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107

**مكتب البدرى للاستشارات**

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 7: Load-settlement curve, fitting curves according to Table 19 and Table 20 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_v Normal stress MN/m²



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧




Fig. 8: Load-settlement curve, fitting curves according to Table 22 and Table 23 for the first and second loading cycles

- Measurement points from the first loading cycle
- Measurement points from the unloading cycle
- ▲ Measurement points from the second loading cycle
- S Settlement in mm
- σ_x Normal stress MN/m^2



ALBADRY CONSULTING

Geology Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

Phone.tel: 01090665097/01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري/محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Conclusions:

The present test results which obtained from the plate loading tests of the native soil on Sub-ballast (2) layer of the electric express train project at location from St(361+500) to St(361+700) in accordance to the German standard , DIN 18134 are illustrated in table 25 .

Table 25 :Test results

Location	Ev1(MN/m ²)	Ev2(MN/m ²)	Ev2/Ev1 ratio
St(361+510)	99.98	168.85	1.69
St(361+535)	103.87	169.40	1.63
St(361+560)	111.91	175.99	1.57
St(361+585)	102.76	171.52	1.67
St(361+610)	99.17	178.56	1.80
St(361+635)	107.39	182.97	1.70
St(361+660)	109.49	169.83	1.55
St(361+685)	91.62	172.95	1.89



Geotechnical Consultant

Dr. MB

Dr / Mohamed Mostafa Badry



MATERIAL APPROVAL REQUEST



المجلس
المجلس
(GARB)



المجلس
المجلس
(GARB)



Contractor Company	Al - Qma Co.2 for Contracting FROM 361+000 TO 361+800		Designer Company	(SPECTRUM) Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number	Time			
	Eng. Mohamed Asayed		30/03/2024	08:00			
Received by GARB CONSULTANT	Eng. Mazen Essamy	Sign	(M.A.R.) 35-B-QM2-QT-F5-0n				

CODE-1	S1 to S21	Q1 to Q3	Kp XXX Note
TABLE-1	Station Reference	Depth Reference	For Kilometer point only Start Km is used
TABLE-2	Work Activity		
TABLE-3	Sub Element of Activity		

Description of Materials	FERMA		
Location to be Used	From Station (361+500) to Station (361+800)		
Sample only	Yes	Materials Type	Soil
Supplier Name		Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (GG21-41.2) VERSION 2 BY CMECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Mazen Essamy (SPECTRUM)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By Site Laboratory is Approved.		1-All tests were carried out by third part lab ALBADRY CONSULTING	
2-This Sample Representative (5000 m3) only.		2-Results report attached and acceptable with the project specifications.	

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Asayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayal			
Employers Representative	Eng. Alaa Abd-Allatif			

* Designer

** Alignment/Bridges Check only

MATERIAL APPROVAL REQUEST



السلطة الفلسطينية
سلطة القدس والضفة الغربية
(GARB)



المجلس الاقتصادي
المجلس الاقتصادي
(ECONOMY)



Contractor Company	Al - Qma Co.2 for Contracting FROM 361+500 TO 361+800			Designer Company	(SPECTRUM) Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number	Time				
	Eng. Mohamed Asayed		30/03/2024	08:00				
Received by GARB CONSULTANT	Eng. Mazen Essany		(N.A.R.) SS-B-QM2-QT-FS-05					
				01	02	03	04	05
				06	07	08	09	10

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE-2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-3	Work Activity		
CODE-4	Sub Element of Activity		

Description of Materials	FERMA		
Location to be Used	From Station (361+500) to Station (361+800)		
Sample only	Yes	Materials Type	Soil
Supplier Name		Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (GG1-41.2) VERSION 2 BY CMECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Mazen Essany (SPECTRUM)		Comments by: Eng. Alaa Abd-Allatif (ER)	
1-Quality test Result By Site Laboratory is Approved.		4-All tests were carried-out by third part lab ALBADRY Consul TING	
2-This Sample Representative (6000 m3) only.		5-Results report attached and acceptable with the project specifications.	
		6-Final approval is subject to above mentioned comments.	

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Asayed			A
QA/QC *	Eng. Mazen Essany			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif			

* Designer

** Approved/Signs, Consultant only

ALBADRY CONSUL TING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

محمد نجيب

SOIL REPORTS FOR ELECTRIC EXPRESS TRAIN PROJECT

Contractor :

شركة القمة للمقاولات

Date :

6/04/2024

R-code :

106



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

I- Introduction

General Consultant :	SYSTRA
Consultant :	SPECTRUM
Contractor :	شركة القبة للمقاولات
Project :	Electric express train
Sample :	Ferma
Station :	St(361+500) to St(361+800)
Date of Test :	1/04/2024
R-Code :	106

II- Sample description:

Gravel and Sand

III- Required tests and Results

Required Tests		Results
1- Grain size analysis and classification and Percentage of MATERIALS FINER THAN No. 200 (75 µm)	Grain size analysis	As showed in appendix
	Classification	A-1-b
	Pass From No.200	13.7%
2- Modified compaction (Proctor test)	MDD	2.120
	OMC	7.0%
3- Liquid limit, plastic limit and plasticity index	LL	NP
	PL	NP
	PI	NP
4- California bearing ratio (CBR)	CBR ratio	30%

IV- Notes

- 1- Samples were brought by : Contractor .
- 2- Samples are responsible from the Person who brought it.
- 3- The results are applying only for the present report.



Geotechnical consultant

Dr. MB

Dr. Mohamed Mostafa Badry

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

APPENDIX



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107




مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

**PARTICLE SIZE DISTRIBUTION
ANALYSIS
ASTM C-136 / AASHTO T27**

	WEIGHT RETAINED	CUMULATIVE WEIGHT	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD SPECIFICATION LIMITS
	(gm)	RETAINED (gm)	RETAINED (%)	PASSING (%)	
2	0.00	0.00	0.00	100.0	
1 1/2	67.00	67.00	0.67	99.3	
1	308.00	375.00	3.75	96.3	
3/4	182.00	557.00	5.57	94.4	
1/2	884.00	1441.00	14.41	85.6	
3/8	795.00	2236.00	22.36	77.6	
No.4	1643.00	3879.00	38.79	61.2	
No.10	48.40	48.40	9.68	55.3	
No.40	125.00	125.00	25.00	45.9	
No.200	388.00	388.00	77.60	13.7	

Total sample weight = 10000.00 pass No.4 = 6121.0 Total fine aggregates weight = 500 gm
% 61.2



Soil classification: A - 1- b Sample is non plastic



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Modified Proctor Test Report ASTM - D 1557

Mould Number :- 2
Volume of mould = 2130 cm³
Weight of mould = 6214 g
G.S = 2.63 g/cm³


A- Density Calculations :-

	1	2	3	4	5
Weight of wet soil+mould (g)	10632	10860	11055	10910	10765
Weight of mould (g)	6214	6214	6214	6214	6214
Weight of wet soil (g)	4418	4646	4841	4696	4551
Volume of mould (cm ³)	2130	2130	2130	2130	2130
Wet density (g/cm ³)	2.074	2.181	2.273	2.205	2.137
Dry density (g/cm ³)	2.019	2.082	2.116	1.984	1.876
Zero-air Void curve			2.201	2.035	1.925

B- Moisture Calculations :-

Weight of wet soil+container (g)	250.0	250.0	250.0	250.0	250.0
Weight of dry soil+container (g)	245.5	240.0	235.5	228.0	223.0
Weight of container (g)	82.0	50.0	40.0	30.0	29.0
moisture content (%)	2.8	4.8	7.4	11.1	13.9

C- Dry density-Moisture relationship:-



M.D.D= 2.120 gm/cm³
O.M.C= 7.00 %



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات


الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Report Of CBR Test - ASTM - D 1883

NO OF BLOWS	56				
MOULD NO	1				
WT OF MOULD+SOIL	10945				
WT OF MOULD	5890				
WT OF SOIL	5055				
VOLUME OF MOULD	2200				
WET DENSITY	2.298				
	MC before soaking		Weight of Rammer	4.54Kg	
TIN NO	1		MDD	Kg/m ³	2.120
WT OF WET SOIL+TIN	250.00		OMC	%	7.0
WT OF DRY SOIL+TIN	234				
WT OF WATER	16.00				
WT OF TIN	31				
WT OF DRY SOIL	203				
MOISTURE CONTENT	7.9				
DRY DENSITY	2.130				
Pen	Reading (Div)		Bearing (KN)		CBR
mm	56		56	standar	56
0.00	0		0.0	0.0	
0.64	55		0.5	4.5	
1.27	110		1.1	8.5	
1.91	190		1.9	12.0	
2.54	245		2.4	14.5	18
3.17	320		3.1	16.3	
3.81	420		4.1	18.0	
4.45	510		5.0	19.3	
5.08	610		6.0	20.5	30
5.71	710		7.0	21.9	
6.35	820		8.0	23.3	



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

CHEMICAL ANALYSIS

Project : Electric Express Train
General Consultant : SYSTRA
Consultant : SPECTRUM
Contractor : شركة القعة للمقاولات
Sample : Ferma
Station : St(361+500) to St(361+800)
Date of Test : 1/4/2024
R-Code : 109

ANALYSIS	RESULTS	TEST METHOD
ORGANIG MATTER	NEGATIVE	ASTM D 2974



Geotechnical Consultant

Dr. MB

Dr. Mohamed Mostafa El badry



MATERIAL APPROVAL REQUEST



Contractor Company	Al - Oma Co.2 for Contracting FROM 361+500 TO 361+800		Designer Company	(SPECTRUM) Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number	Time	
	Eng. Mohamed Assayed		24/07/2024	08:00	
Received by GARB CONSULTANT	Eng. Mazen Essamy	MAR	(M.A.R.) S5-B-QM2-QT-sb-1 C1 C2 C3 C4 C5 C6 C7 C8 C9 C10 54 24 25 7 24 8 8		

CODE-1	S1 to S21	D1 to S3	Rp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	SUBBALLAST		
Location to be Used	From Station (361+500) to Station (361+800)		
Sample only	Yes	Materials Type	Soil
Supplier Name		Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.3) VERSION 2 BY CINECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Mazen Essamy (SPECTRUM)		Comments by: Eng. Alaa Abd-Altatiff (ER)	
1-Quality test Result By Site Laboratory is Approved. 2-This Sample Representative (3000 mc3) only.		1-All tests were carried-out by third part lab ALBADRY CONSULTING 2-Results report attached and acceptable with the project specifications.	

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Assayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Altatiff			

* Designer

** Alignment/Drillage: External only

MATERIAL APPROVAL REQUEST



الهيئة العامة
لجسور و الطرق
(GARB)



الهيئة العامة للتخطيط
والتطوير الاقتصادي



Contractor Company	Al - Qma Co.2 for Contracting FROM 361+500 TO 361+600		Designer Company	SPECTRUM Engineering Consulting Office	
Issued by Contractor	Name	Sign	Date/Serial Number	Time	
	Eng. Mohamed Asayed		24/07/2024	08:00	
			(M.A.R.) 96-B-QM2-QT-cb-1		
Received by GARB CONSULTANT	Eng. Mazen Essamy	WAR	C1	C2	C3
			214	215	216

CODE-1	S1 to S31	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	SUBBALLAST		
Location to be Used	From Station (361+500) to Station (361+600)		
Sample only	Yes	Materials Type	Soil
Supplier Name		Data Sheet provided	Yes attached
Reference in BoQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CD21-41.2) VERSION 2 BY CNECON GROUP
Prequalification reference		Test Samples Results	
Reference Photos	No/Yes	Other	
Comments by: Eng. Mazen Essamy (SPECTRUM)		Comments by: Eng. Alaa Abd-Altatif (ER)	
1-Quality test Result By Site Laboratory is Approved.		1-All tests were carried-out by third part lab.ALBADRY CONSULTING	
2-This Sample Representative (5000 m3) only.		2-Result report attached and acceptable with the project specifications.	
		3-First approval is subject to above mentioned comments.	

APPROVAL STATUS

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Asayed			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Altatif			

* Design

** Alignment/Design - Civil only

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

300 Subballast

SOIL REPORTS FOR ELECTRIC EXPRESS TRAIN PROJECT

Contractor :

شركة القمة للمقاولات

Date of report :

31/07/2024

R.Code :

105-2



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

I- Introduction

General Consultant : SYSTRA
Consultant : Spectrum
Contractor : شركة القعة للمقاولات
Project : Electric express train
Sample : Sub-ballast
Station : St(361+500) to st(361+800)
Date of Test : 25/07/2024
R.Code : 105-2

II- Sample description:

Crushed stone and sand

III- Required tests and Results:

Required Tests		Results
1- Grain size analysis and classification and Percentage of MATERIALS FINER THAN No. 200 (75 μ m)	Grain size analysis	As showed in appendix
	Classification	A-1-a
	Pass From No.200	3.7%
2- Modified compaction (Proctor test)	MDD	2.202
	OMC	6.6%
3- Liquid limit, plastic limit and plasticity index	LL	Non plastic
	PL	Non plastic
	PI	Non plastic
4- California bearing ratio (CBR)	CBR ratio	96%
5- Specific gravity (SG), absorption and degradation	S S D	2.531
	Absorption	1.6%
	Degradation	0.4%
6- Los Angeles test	Abrasion ratio	23.8%

IV- Notes

- 1- Samples were brought by : contractor
- 2- Samples are responsible from the Person who brought it.
- 3- The results are applying only for the present report.



Geotechnical consultant
Dr. M B
Dr. Mohamed Mostafa Badry

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

APPENDIX

ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

**PARTICLE SIZE DISTRIBUTION
ANALYSIS
ASTM C-136 / AASHTO T27**

	WEIGHT RETAINED	CUMULATIVE WEIGHT	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD SPECIFICATION LIMITS
	(gm)	RETAINED (gm)	RETAINED (%)	PASSING (%)	
2	0.00	0.00	0.00	100.0	
1.18	987.00	987.00	9.87	90.1	
1	1062.00	2049.00	20.49	79.5	
3/4	386.00	2435.00	24.35	75.7	
1/2	2097.00	4532.00	45.32	54.7	
3/8	1324.00	5856.00	58.56	41.4	
No.4	2965.00	8821.00	88.21	11.8	
No.10	212.00	212.00	42.40	6.8	
No.200	345.00	345.00	69.00	3.7	

Total sample weight = 10000.00 pass No.4 = 1179.0 Total fine aggregates weight = 500 gm



Soil classification: A - 1 - a (Sample is Non Plastic)



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٠٧

Modified Proctor Test Report ASTM - D 1557

Mould Number :- 2
Volume of mould = 2130 cm³
Weight of mould = 6214 g
G.S = 2.65 g/cm³

A- Density Calculations :-

	1	2	3	4	5
Weight of wet soil+mould (g)	10843	10910	11212	11132	10887
Weight of mould (g)	6214	6214	6214	6214	6214
Weight of wet soil (g)	4629	4696	4998	4918	4673
Volume of mould (cm ³)	2130	2130	2130	2130	2130
Wet density (g/cm ³)	2.173	2.205	2.346	2.309	2.194
Dry density (g/cm ³)	2.109	2.126	2.202	2.125	1.975
Zero-air Void curve			2.257	2.156	2.050

B- Moisture Calculations :-

Weight of wet soil+container (g)	250.0	250.0	250.0	250.0	250.0
Weight of dry soil+container (g)	245.0	242.1	236.7	232.5	228.0
Weight of container (g)	82.0	30.0	34.0	30.0	29.0
moisture content (%)	3.1	3.7	6.6	8.6	11.1

C- Dry density-Moisture relationship:-



M.D.D= 2.202 gm/cm³
O.M.C= 6.6 %




ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١٠٩٠٦٦٥٠٩٧ / ٠١١٠٠٢١٤١٧

Report Of CBR Test - ASTM - D 1883

NO OF BLOWS	56			Swell %		
MOULD NO	1				56	
WT OF MOULD+SOIL	12322			Start	0.00	
WT OF MOULD	7250			End	0.00	
WT OF SOIL	5072			Swell	0.00	
VOLUME OF MOULD	2190					
WET DENSITY	2.316					
	MC before soaking			Weight of Rammer		4.54Kg
TIN NO	1			MOD	Kg/m ³	2.202
WT OF WET SOIL+TIN	250.00					
WT OF DRY SOIL+TIN	241			OMC	%	6.6
WT OF WATER	9.00					
WT OF TIN	82			PROVING RING		
WT OF DRY SOIL	159	2.125		DryKN		
MOISTURE CONTENT	5.7					
DRY DENSITY	2.192			Capacity (KN)		50
Pen mm	97			Bearing (KN)		CBR
	56		56	standar	56	
0.00	0		FALSE	0.0		
0.64	316		3.1	4.5		
1.27	605		5.9	8.5		
1.91	889		8.7	12.0		
2.54	1137		11.1	14.5	84	
3.17	1341		13.1	16.3		
3.81	1562		15.3	18.0		
4.45	1775		17.4	19.3		
5.08	1962		19.2	20.5	90	
5.71	2134		20.9	21.9		
6.35	2273		22.3	23.3		



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

Absorption & Specific Gravity for Aggregate AASHTO T85 - ASTM C127

Weight of sample	2500
Weight of saturated - dry surface sample (B)	2528
Weight of saturated sample in water (C)	1529
Weight of dry sample after heating (A)	2489

Results:-

Saturation surface dry specific gravity = $B / (B-C)$	2.531
Bulk specific gravity = $A / (B-C)$	2.491
Apparent specific gravity = $A / (A-C)$	2.593
Absorption of water = $(B-A)/A \times 100$	1.6
Degradation of aggregate = $(2500-A)/A \times 100$	0.4



ALBADRY CONSULTING

Geology, Engineering and Quality Control

Dr. MOHAMED MOSTAFA BADRY

phone 01090665097 / 01100214107



مكتب البدرى للاستشارات

الجيولوجية والهندسية وضبط الجودة

دكتور استشاري / محمد مصطفى بدرى

ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

ABRASION AND IMPACT " LOS ANGELES " TEST**(For coarse aggregate)****ASTM- C 131-96 / AASHTO-T-96**

Speed	Rotate at 30 to 33 Rpm For 500 Revolution
Trial Grading	A
Intital Weight (W1) gms	5000
Weight of tested sample (W2) gms Retained on sieve No.12	3811
% abrasion By Weight Passing from Sieve No.12	23.8%



ALBADRY CONSULTING
Geology, Engineering and Quality Control
Dr. MOHAMED MOSTAFA BADRY
phone 01090665097 / 01100214107



مكتب البدرى للاستشارات
الجيولوجية والهندسية وضبط الجودة
دكتور استشاري / محمد مصطفى بدرى
ت: ٠١١٠٠٢١٤١٠٧ / ٠١٠٩٠٦٦٥٠٩٧

CHEMICAL ANALYSIS

Project : Electric Express Train
General Consultant : SYSTRA
Consultant : SPECTRUM
Contractor : شركة القبة للمقاولات
Sample : Sub-Ballast (2)
Station : St(361+500) to St(361+800)
Date of Test : 25/7/2024
R-Code : 108- 2

ANALYSIS	RESULTS	TEST METHOD
CHLORIDE	0.0038%	ASTM D512
SULPHATE	0.0046%	ASTM C1580
ORGANIG MATTER	NEGATIVE	ASTM D 2974



Geotechnical Consultant

Dr. M.B

Dr. Mohamed Mostafa El badry

