

قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+920 إلى الكم 323+320 بطول 0.40 كم (بالأمر المباشر).

علاوة بند (1-1) علاوة مسافة النقل 135 كم .

السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعيين والتوريدات"
عقد رقم (1124/2023/2024)

مقدار العمل السابق :		4,050.00	3م
مسلسل	الموقع الكيلومري		الكمية (م3)
	من الكم	إلى الكم	الطول (متر)
1	322+920	323+320	400
	اجمالي الكمية الهندسي (م3)		2,598.60
	كميات لم يتم صرفها من جاري 1 (م3)		214.80
	الاجمالي خلال مدة المستخلص (م3)		2,813.40
	الإجمالي الكلي (م3)		6,863.40

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
عنه

المكتب الاستشاري الهندسي
أ.د/ خالد قنديل
مدير المشروع: م / هشام محمد صبري
مشروع: القطار الكهربائي السريع
القطاع الرابع (الإسكندرية)

مهندس الاستشاري
مكتب XYZ
م / محمد خليل
عنه

مهندس الشركة
م / عبدالفتاح الشناوي
طبيب الصناعات
EGYPT
STONE
FOR MINING & SUPPLIES
قطاع المقاولات

قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+920 إلى الكم 323+320 بطول 0.40 كم (بالأمر المباشر).

علاوة بند (1-1) علاوة مسافة النقل 142 كم .


السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعيين والتوريدات"
عقد رقم (1124/2023/2024)


مقدار العمل السابق :		16,200.00	3م
مسلسل	الموقع الكيلومري		الكمية (م3)
	من الكم	الى الكم	
1	322+920	323+320	10,394.40
اجمالي الكمية الهندسي (3م)			10,394.40
كميات لم يتم صرفها من جاري 1 (3م)			859.20
الاجمالي خلال مدة المستخلص (3م)			11,253.60
الإجمالي الكلي (3م)			27,453.60

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
عنه محمد صبري



مهندس الاستشاري
مكتب XYZ
م / محمد خليل
عنه محمد خليل



مهندس الشركة
م / عبدالفتاح الشناوي
عنه عبدالفتاح الشناوي



قائمة الكميات الواردة بالمستخلص جاري (2)

اسناد أعمال الجسر الترابي للخط الأول لمشروع القطار الكهربائي السريع
(العين السخنة - العاصمة الإدارية - العلمين - مطروح) (قطاع وادي النطرون / برج العرب)
أعمال ردم لتنفيذ المسافة من الكم 322+920 إلى الكم 323+320 بطول 0.40 كم (بالأمر المباشر).

بند (1-1):

- بالمتر المكعب اعمال تحميل وتوريد ونقل اتربة مطابقة للمواصفات وتشغيلها باستخدام الات التسوية بسمك لا يزيد عن 50 سم حتي منسوب -2 متر وبسمك لا يزيد عن 25 سم لاستكمال المنسوب التصميمي لتشكيل الجسر والاكتاف (نسبه تحمل كاليفورنيا لا تقل عن 15%) ورشها بالمياه الاصولية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لأصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف.
- مسافة النقل حتي 2 كم ويتم حساب علاوه 1.4 جنيه لكل 1 كم بالزيادة او النقصان.
 - السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتي مسافة 2 كم .
 - السعر يشمل قيمة المادة المحجربة

السعر خلال شهر مايو طبقاً للمفاوضة الخاصة بتاريخ 18/12/2023

تنفيذ : "شركة إيجيبت ستون للتعيين والتوريدات"

عقد رقم (1124/2023/2024)

مقدار العمل السابق :		3م	20,250.00
مسلسل	الموقع الكيلومتری		الكمية (م3)
	من الكم	الى الكم	
1	322+920	323+320	12,993.00
	اجمالي الكمية الهندسي (م3)		12,993.00
	كميات لم يتم صرفها من جاري 1 (م3)		1,074.00
	الاجمالي خلال مدة المستخلص (م3)		14,067.00
	الإجمالي الكلي (م3)		34,317.00

مهندس الهيئة
م / أحمد جلال عبد السلام
أحمد جلال

مهندس الاستشاري
مكتب أ.د/ خالد قنديل
م / هشام محمد صبري
عنه محمد صبري

المكتب الاستشاري الهندسي
KK
أ.د/ خالد قنديل
مدير المشروع م / هشام محمد صبري
مشروع: القطار الكهربائي السريع
القطاع الرابع (الإسكندرية)

مهندس الاستشاري
مكتب XYZ
م / محمد خليل
عنه محمد خليل

مهندس الشركة
م / عبدالفتاح الشناوي
عبد الصالح الشناوي

EGYPT
STON
FOR MINING & REPAIRS
قطاع المقاولات

MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(KK) Engineering Consulting Office	Name	Eng. Abdelfattah Eishennawy	Received by	Eng. Gaber Ibrahim	MIR	W323	EW	CS	30	03	2024	04	00	
									C1	C2	C3	DD	MM	YY	HH	MM	
Issued by		Date/ Serial Number		Time		04:00 PM		30-03-2024		ES-M.I.141							
Contractor		Sign															

CODE-1	S1 to S21	Station Reference	D1 to S3	Depot Reference	Kp XXX Note
CODE-2					For kilometer point only Start km is used
CODE-3					Sub Element of Activity

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.	NUMBER	8	30/03/2024	
2					
3					
4					
Comments by: Eng. Hesham Sabry (kk)					
1. SAND CONE تم استلام					
2. تم تحقيق نسبة الدماء المطلوبة.					
1-F.D.T was carried-out . Attendances of material engineer for both contractor and GARB Consultant.					
2-Results report attached and acceptable with project specifications.					
3-Final approval is subject to above-mentioned comments.					
Comments by: Eng. Gaber Ibrahim					
Supplier Name	EL Sewey – EL Captin	Specification	Other	Date	23-03-2024
Test Requirement	F.D.T(ASTM D 1556)	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP			
Reference Photos	No				
MAR Approval No	ES M.A.027				
Location to be Used	From St. (W323+040) to St. (W323+240) (-1).				
Description of Materials	(Fill Layer Stockpile for Soil)				

APPROVAL STATUS	
1-F.D.T was carried-out . Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.	1. SAND CONE تم استلام 2. تم تحقيق نسبة الدماء المطلوبة.

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelfattah Eishennawy			
QA/QC *	Eng. Hesham Sabry		31/03/2024	A
GARB **	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.W.C

* Designer
** Alignment / Bridges: Culvert Only

STATION & REF. TO CENTER	WT. OF WET SOIL	WT. OF INITIAL SAND+CONE.	WT. OF RESIDUAL SAND	WT. OF SAND TO FILL CONE+HOLE	WT. OF SAND TO FILL CONE	WT. OF SAND TO FILL HOLE	GROSS VOL. OF HOLE	CONTAINER NO.	#	WEIGHT OF CAN	WT. OF CAN+WET SOIL	WT. OF CAN+DRY SOIL	WT. OF WATER	WT. OF WET SOIL	WATER CONTENT	DRY UNIT WT. OF SOIL	COMPACTION	REMARKS	
323+065	3082	10132	6943	3189	1141	1141	2048	1374.5	1	54.0	120.2	111.4	8.8	8.9	2.2	7.9	2.1	96.0	accepted
323+090	2977	10297	7190	3107	2804	1141	1966	1319.5	2	66.0	128.1	119.2	127.9	10.3	2.3	7.5	2.1	97.0	accepted
323+115	2530	9984	7180	2804	2808	1141	1663	1116.1	3	58.0	138.2	123.0	113.2	9.8	2.3	8.1	2.1	96.9	accepted
323+140	2568	10293	7485	2793	2808	1141	1667	1118.8	4	54.0	123.0	134.0	123.6	10.5	2.2	8.7	2.1	97.6	accepted
323+165	2480	10123	7330	2793	2851	1141	1652	1108.7	5	56.0	132.0	134.0	126.2	10.5	2.2	8.5	2.1	95.3	accepted
323+190	2540	10111	7260	2851	2797	1141	1710	1147.7	6	67.0	132.0	135.0	126.2	8.9	2.2	4.6	2.1	97.8	accepted
323+215	2490	10132	7335	2797	2797	1141	1656	1111.4	7	67.0	135.0	133.2	126.1	8.9	2.2	7.1	2.1	96.7	accepted
323+240	2495	10130	7335	2796	2796	1141	1654	1110.1	8	67.0	133.2	126.1	126.1	7.1	2.2	5.6	2.1	98.3	accepted

MDD gm/cm ³	2.164	
OMC %	6.20	
Sand Density	1.49	

Station:	323+040	TO	323+240
Aggregate Source:	EL Sewey - EL Caplin		
Location:	-1.00		

Request No. :	ES M.141
Date :	31-Mar-2024
Sample type :	SOIL

Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)	
Station	ES M.141

Section - 4 From Wadi El Nhatrounto Borg Elarab
"From Station 322+100 to station 323+450



(GARB)
 (GARB)
 (GARB)

ENGINEERING CONSULTING OFFICE
المهندسين الاستشاريين
إ.م. جاسم محمد



MATERIAL INSPECTION REQUEST





Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES		Designer Company	(KK) Engineering Consulting Office	
	Name			Date/Serial Number	
Issued by Contractor	Eng. Abdelattah Elshennawy		01-04-2024		04:00 PM
	Sign		Time		
Received by ER	Eng. Gaber Ibrahim		C1 C2 C3 DD MM YY HH MM		
		MIR	W322 EW CS 01 04 2024 04 00		

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
CODE-2	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-3	Sub Element of Activity		

Item	Description	Unit	Quantity	Arrival Date	Note
1	Sand Cone Test.	NUMBER	8	01/04/2024	
2					
3					
4					
Comments by: Eng. Hesham Sabry (kk) 1. تم استلام SAND CONE 2. تم تحقيق نسبة الدمل المطلوبية.					
Comments by: Eng. Gaber Ibrahim 1-F.D.T was carried-out. Attendances of material engineer for both contractor and GARB Consultant. 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above-mentioned comments.					

APPROVAL STATUS	
Organisation Name Contractor QA/QC * GARB** Employers Representative	Sign Date A-AWC-R

Eng. Abdelattah Elshennawy	Eng. Hesham Sabry	Eng. Ahmed Galal	Eng. Gaber Ibrahim
Signature	Signature	Signature	Signature
02-04-2024	2/4/2024		A.W.C



STA. & REF. TO CENTER

Sand Density


322+300

Sample type :

Density of Soil In-Place By the Sand-Cone Method(ASTM D1556)		ES M.142	Station:

Section - 4 From Wadi El Nhatrout to Borg Elarab
"From Station 322+100 to station 323+450





Contractor Company	Name	Sign	Date/Serial Number	Time	Designing Office	Designer Company	Received by										
							04:00 PM										
EGYPT STONE FOR MINING AND SUPPLIES		Eng. Abdelattah El-Shennawy		MIR		W322		C1	C2	C3	CS	EW	03	04	2024	04	00

CODE-1	S1 to S21	Station Reference	D1 to S3	Depot Reference	Kp XXX Note	For Kilometer point only Start Km is used
CODE-2	Work Activity					
CODE-3	Sub Element of Activity					

Description of Materials	(Fill Layer Stockpile for Soil)		Location to be Used	From St. (W322+100) to St. (W322+300) (FERMA)		MAR Approval No	ES M.A.027		Supplier Name	EL Sewey - EL Captin		Test Requirement	PLT DIN 18134		Reference Photos	No		Other	Quantity	Arrival Date	Note
	Item	Description		Unit	NUMBER		4	03/04/2024													
Comments by: Eng. Hesham Sabry (kk)																					
Comments by: Eng. Gaber Ibrahim																					

1- تم إجراء اختبار P.L.T بواسطة معمل سبل.		2- تم تحقيق النتائج المطلوبة طبقاً لمواصفات المشروع.		1-P.L.T was carried-out by CEL Lab. Attendances of material engineer for both contractor and GARB Consultant.		2-Results report attached and acceptable with project specifications.		3-Final approval is subject to above-mentioned comments.	
---	--	--	--	---	--	---	--	--	--

Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Abdelattah El-Shennawy			
QA/QC *	Eng. Hesham Sabry		4/4/2024	A
GARB**	Eng. Ahmed Galal			
Employers Representative	Eng. Gaber Ibrahim			A.W.C

Company : Egypt Stone

Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4)
- Alexandria to Borg Al Arab.
Subject : Determine the deformation and strength characteristics of soil by the plate loading test according specifications DIN 18134:2012-04 and project requirements
Test Location : Station (322+100 to 322+300)
Test Date : 03/04/2024
Report Date : 04/04/2024
Type of soil : A-1-b
Test level : Upper embankment (Ferma) .
Report No. : 16-19

Dear Gentleman,

According to the above mentioned subject the test performed as follows:-

1. Loading plates consists of two plates with 600 mm and 300 mm diameter
2. The thickness of plates 30 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Dial indicator measuring device with scale capacity 700 Bar (Enerbac)
7. Reaction loading system by roller compactor with weight approximately 15 ton
8. Calibration certificates are attached

Test Procedure

1. Clean the ground on test area to the required level with undisturbed soil
2. Install loading plates 600 mm and 300 mm diameter, hydraulic jack and 3 dial gauges
3. Prior to starting the test applied preloading about 30 seconds.
4. The strain gauge and the dial gauge shall be set to zero
5. For a 600 mm loading plate, the limit values are 2.5 kg/cm²
6. The load shall be applied in six stages, in approximately equal increments, until the required maximum normal stress is reached.
7. Each change in load (from stage to stage) shall be completed within one minute
8. The load shall be released in 3 stages, to 50 % , 25 % , and approximately 2 % of the maximum load.
9. Following unloading, a further (2nd) loading cycle shall be carried out, in which, however, the load is to be increased only to the penultimate stage of the first cycle (so that the full load is not reached).
10. At each stage the load shall be maintained until the rate of settlement of the plate becomes less than 0.02 mm/min
11. Remove the loads



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

Signature /

Test No.	Station	First Cycle E_{v1} (MPa)	Second Cycle E_{v2} (MPa)	E_{v2} / E_{v1} Ratio
1	322+130	103	241	2.3
2	322+180	90	173	1.9
3	322+230	113	228	2.0
4	322+280	97	218	2.2

Evaluation and representation of results

Item	
Descriptions	- Type of bedding material below the plate
	- Weather condition
	- Plate Diameter (mm)
	- date of measurement
	- Unusual observation made during test
	NO
	No deformation

Job Requirement : Ev2 > (60 MPa)

Report

1. Evaluation and representation of results
2. Load Settlement curve
3. The test report content the following:-
 - location of test site - Dimension of loading plate
 - Measuring device used - Type of soil
 - Type of Bedding material below the plate -Weathering condition
 - Time and date of measurements - Unusual observation made during test
 - Dial gauge reading and corresponding normal stress - Loading-settlement curve
 - Description of the soil condition below the plate after testing

Report


Consulting Engineering Bureau & Laboratories
مكتب محاماة الهندسة والاستشارات

730

Company Name
Project
Test Date
report date
Location
Test No.

: Egypt Stone company
: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg Al Arab.
: 03/04/2024
: 04/04/2024
: Station 322+130
: 001

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Unloading (1)	1	2	3	4
Stage(kg)	7065	3633	1768	0
Stress (kg/cm2)	2.50	1.25	0.625	0.01
Settlement (mm)	1.12	1.04	0.93	0.69

Loading (1)	0	1	2	3	4	5	6
Stage(kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (kg/cm2)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.21	0.41	0.60	0.77	0.94	1.12

Ev2 (MPa) = (0.75*D*Δs)/ΔS	241		
D (mm) = 600	S1 (mm) = 0.82	S2(mm) = 1.00	ΔS = 0.18

Settlement (mm)	0.69	0.76	0.83	0.90	0.99	1.07
Stress (kg/cm2)	0.01	0.42	0.83	1.25	1.67	2.08
Stage(kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Loading (2)	0	1	2	3	4	5

Ev2/Ev1 = 2.3

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Δs = The difference between 0.3 and 0.7 from the maximum loading (smax) (kg/cm²)
ΔS = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093



مكتب محاسن الهندسة
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
Test Date : 03/04/2024
report date : 04/04/2024
Location : Station 322+180
Test No. : 002

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.79	0.21	19.81	0.19	19.78	0.22	0.21
2	0.83	19.53	0.47	19.56	0.44	19.50	0.50	0.47
3	1.25	19.32	0.68	19.40	0.60	19.26	0.74	0.67
4	1.67	19.10	0.90	19.27	0.73	19.01	0.99	0.87
5	2.08	18.92	1.08	19.15	0.85	18.79	1.21	1.05
6	2.50	18.73	1.27	19.00	1.00	18.53	1.47	1.25

Loading	Stress Kg/cm2	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
1	2.50	18.73	1.27	19.00	1.00	18.53	1.47	1.25
2	1.25	18.86	1.14	19.10	0.90	18.62	1.38	1.14
3	0.625	19.05	0.95	19.21	0.79	18.75	1.25	1.00
4	0.01	19.37	0.63	19.51	0.49	19.14	0.86	0.66

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
0	0.42	19.26	0.74	19.42	0.58	19.08	0.92	0.75
1	0.83	19.16	0.84	19.31	0.69	18.94	1.06	0.86
2	1.25	19.04	0.96	19.22	0.78	18.80	1.20	0.98
3	1.67	18.92	1.08	19.16	0.84	18.69	1.31	1.08
4	2.08	18.83	1.17	19.08	0.92	18.58	1.42	1.17




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

مكتب محامل الاختبار والهندسة
القاهرة - الجيزة
٢٧٣٦٣٠٩٣ - ٢٧٣٦٧٢٣١ : فاكس + تليفون
www.cel-egypt.com

Company Name
Project
Test Date
report date
Location
Test No.

Egypt Stone company
Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
03/04/2024
04/04/2024
Station 322+180
002

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Loading (1)		Unloading (1)	
Settlement (mm)	0.00	Settlement (mm)	1.25
Stress (kg/cm²)	0.00	Stress (kg/cm²)	2.50
Stage (kg)	0	Stage (kg)	7066
	1		7066
	2		7066
	3		7066
	4		7066
	5		7066
	6		7066

D (mm) =	600
E _{V1} (MPa) = $(0.75 \cdot D \cdot \Delta s) / \Delta S$	90
S ₁ (mm) =	0.42
S ₂ (mm) =	0.91
ΔS =	0.49

$E_{V2}/E_{V1} = 1.9$

Loading (2)	0	1	2	3	4	5
Stage (kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.66	0.75	0.86	0.98	1.08	1.17

D (mm) =	600
E _{V2} (MPa) = $(0.75 \cdot D \cdot \Delta s) / \Delta S$	173
S ₁ (mm) =	0.84
S ₂ (mm) =	1.09
ΔS =	0.25

E_{V1} = Modulus of deformation during the loading stage.
E_{V2} = Modulus of deformation during the Reloading stage.
D = Plate diameter (mm)
Δs = The difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)
Δs = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

مكتب استشارات الهندسة
الزمالك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg Al Arab.
Test Date : 03/04/2024
report date : 04/04/2024
Location : Station 322+230
Test No. : 003

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading	Stress	Kg/cm2	Dial 1		Dial 2	Dial 3	Settlement	mm	Average
			Settlement	mm					
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00	0.00
1	0.42	19.84	0.16	19.85	0.15	19.76	0.24	0.18	0.18
2	0.83	19.65	0.35	19.73	0.27	19.54	0.46	0.36	0.36
3	1.25	19.43	0.57	19.61	0.39	19.36	0.64	0.53	0.53
4	1.67	19.22	0.78	19.50	0.50	19.20	0.80	0.69	0.69
5	2.08	19.07	0.93	19.42	0.58	19.07	0.93	0.81	0.81
6	2.50	18.90	1.10	19.31	0.69	18.88	1.12	0.97	0.97

Unloading Stage (1)

Loading	Stress	Kg/cm2	Dial 1		Dial 2	Dial 3	Settlement	mm	Average
			Settlement	mm					
1	2.50	18.90	1.10	19.31	0.69	18.88	1.12	0.97	0.97
2	1.25	18.98	1.02	19.36	0.64	18.97	1.03	0.90	0.90
3	0.625	19.11	0.89	19.42	0.58	19.10	0.90	0.79	0.79
4	0.01	19.44	0.56	19.60	0.40	19.42	0.58	0.51	0.51

Loading Stage (2)

Loading	Stress	Kg/cm2	Dial 1		Dial 2	Dial 3	Settlement	mm	Average
			Settlement	mm					
0	0.42	19.35	0.65	19.56	0.44	19.33	0.67	0.59	0.59
1	0.83	19.26	0.74	19.49	0.51	19.23	0.77	0.67	0.67
2	1.25	19.17	0.83	19.44	0.56	19.15	0.85	0.75	0.75
3	1.67	19.06	0.94	19.38	0.62	19.06	0.94	0.83	0.83
4	2.08	18.95	1.05	19.33	0.67	18.97	1.03	0.92	0.92




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

مكتب محاسن الهندسة - القاهرة
الاختبارات المعملية - القاهرة
219-991-537 - 27367231 - 27363093
www.cel-egypt.com

Company Name
Project
Test Date
report date
Location
Test No.

: Egypt Stone company
: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg El Arab.
: 03/04/2024
: 04/04/2024
: Station 322+230
: 003

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Unloading (1)	1	2	3	4
Stage(kg)	7065	3533	1768	0
Stress (kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	0.97	0.90	0.79	0.51

Loading (1)	0	1	2	3	4	5	6
Stage(kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.18	0.36	0.53	0.69	0.81	0.97

D (mm) =	600	S1 (mm) =	0.33	S2(mm) =	0.72	ΔS =	0.39
Ev1 (MPa) =	$(0.75 \cdot D \cdot \Delta \sigma) / \Delta S$						
Ev2 (MPa) =	$(0.75 \cdot D \cdot \Delta \sigma) / \Delta S$						
D (mm) =	600	S1 (mm) =	0.66	S2(mm) =	0.85	ΔS =	0.19

Ev2/Ev1 = 2.0

Loading (2)	0	1	2	3	4	5
Stage(kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.01	0.51	0.59	0.67	0.75	0.83

Ev1 = Modulus of deformation during the loading stage.
Ev2 = Modulus of deformation during the reloading stage.
D = Plate diameter (mm)
Δs = The difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (smax) (kg/cm²)



3 El Malek El Ahdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

مكتب محاسن الهندسة
الزماملك - القاهرة
تليفون + فاكس : ٢٧٣٦٧٢٣١ - ٢٧٣٦٣٠٩٣
www.cel-egypt.com

Company Name : Egypt Stone company
Project : Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg Al Arab.
Test Date : 03/04/2024
report date : 04/04/2024
Location : Station 322+280
Test No. : 004

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134

Data sheet

Loading Stage (1)

Loading	Stress Kg/cm2	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
0	0.00	20.00	0.00	20.00	0.00	20.00	0.00	0.00
1	0.42	19.76	0.24	19.78	0.22	19.82	0.18	0.21
2	0.83	19.49	0.51	19.55	0.45	19.63	0.37	0.44
3	1.25	19.28	0.72	19.31	0.69	19.45	0.55	0.66
4	1.67	19.12	0.88	19.16	0.84	19.26	0.74	0.82
5	2.08	18.94	1.06	18.99	1.01	19.10	0.90	0.99
6	2.50	18.71	1.29	18.82	1.18	18.86	1.14	1.20

Loading	Stress Kg/cm2	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
1	2.50	18.71	1.29	18.82	1.18	18.86	1.14	1.20
2	1.25	18.80	1.20	18.91	1.09	18.92	1.08	1.12
3	0.625	18.95	1.05	19.02	0.98	19.07	0.93	0.99
4	0.01	19.22	0.78	19.29	0.71	19.30	0.70	0.73

Loading Stage (2)

Loading	Stress Kg/cm2	Dial 1		Dial 2		Dial 3		Average
		Settlement mm	mm	Settlement mm	mm	Settlement mm	mm	
0	0.42	19.14	0.86	19.21	0.79	19.21	0.79	0.81
1	0.83	19.06	0.94	19.15	0.85	19.16	0.84	0.88
2	1.25	18.97	1.03	19.05	0.95	19.10	0.90	0.96
3	1.67	18.89	1.11	18.93	1.07	19.03	0.97	1.05
4	2.08	18.80	1.20	18.84	1.16	18.95	1.05	1.14




3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

مكتب محاسن الهندسة
البريد الإلكتروني : cel-egypt.com
www.cel-egypt.com

Company Name
Project
Test Date
Report date
Location
Test No.

: Egypt Stone company
: Electric Express Train, Al Ain Sokhna to Marsa Matrouh Priority Sector (4) - Alexandria to Borg Al Arab.
: 03/04/2024
: 04/04/2024
: Station 322+280
: 004

Nonrepetitive Static Plate Load Tests of Soils
DIN 18134



Unloading (1)	1	2	3	4
Stage(kg)	7065	3633	1768	0
Stress (kg/cm²)	2.50	1.25	0.625	0.01
Settlement (mm)	1.20	1.12	0.99	0.73

Loading (1)	0	1	2	3	4	5	6
Stage(kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1	7065
Stress (kg/cm²)	0.00	0.42	0.83	1.25	1.67	2.08	2.50
Settlement (mm)	0.00	0.21	0.44	0.65	0.82	0.99	1.20

Loading (2)	0	1	2	3	4	5
Stage(kg)	0	1186.92	2345.6	3532.5	4719.4	5878.1
Stress (kg/cm²)	0.01	0.42	0.83	1.25	1.67	2.08
Settlement (mm)	0.73	0.81	0.88	0.96	1.05	1.14

$EV2/EV1 = 2.2$


EV1 = Modulus of deformation during the loading stage.
EV2 = Modulus of deformation during the reloading stage.
D = Plate diameter (mm)
Ac = The difference between 0.3 and 0.7 from the maximum loading (smax) (kg/cm²)
Δs = Difference in settlements corresponding to 0.3 and 0.7 from the maximum loading (mm)



3 El Malek El Afdal Street
Zamalek, Cairo.
Tel. & Fax : 27367231 - 27363093

مكتب محاسن الهندسة - القاهرة
البريد الإلكتروني: info@cel-egypt.com
www.cel-egypt.com

MATERIAL INSPECTION REQUEST



Contractor Company	EGYPT STONE FOR MINING AND SUPPLIES	Designer Company	(KK) Engineering Consulting Office	Name	Eng. Abdelfattah Eshennawy	Received by	Eng. Gaber Ibrahim	MIR	W323	EW	CS	02	DD	MM	YY	HH	MM	00
Issued by	Contractor	Date/Serial Number	Time	Sign	Eng. Abdelfattah Eshennawy	02-04-2024	04:00 PM	02-04-2024	ES-M.1.144	02-04-2024	04	04	2024	04	04	00	00	


CODE-1	S1 to S21	Station Reference	D1 to S3	Depot Reference	Kp XXX Note
CODE-2					
CODE-3					

Description of Materials	(Fill Layer Stockpile for Soil)	Location to be Used	From St. (W323+040) to St. (W323+120) (-0.75).	MAR Approval No	ES M.A.027	Supplier Name	EL Sewey - EL Captin	Test Requirement	F.D.T(ASTM D 1556)	Reference Photos	No	Other	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	Date	23-03-2024
Item	Description	Unit	Quantity	Arrival Date	Note											
1	Sand Cone Test.		4	02/04/2024												
2																
3																
4																

Comments by: Eng. Hesham Sabry (kk)		Comments by: Eng. Gaber Ibrahim	
1. تم استلام	1. SAND CONE	1-F.D.T was carried-out . Attendances of material engineer for both contractor and GARB Consultant.	2-Results report attached and acceptable with project specifications.
2. تم تحقيق نسبة التسليم المطلوبة.		3-Final approval is subject to above-mentioned comments.	

Organisation	Name	Sign	Date
Contractor	Eng. Abdelfattah Eshennawy		
QA/QC *	Eng. Hesham Sabry		31/4/2024
GARB**	Eng. Ahmed Galal		
Employers Representative	Eng. Gaber Ibrahim		

* Designer
** Alignment / Bridges: Culvert Only



REMARKS									
accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted	accepted
WT. OF WET SOIL	10.4	7.1	11.4	10.9	WT. OF WATER	107.8	121.0	126.8	112.1
WT. OF CAN+DRY SOIL	118.2	128.1	138.2	123.0	WT. OF CAN+WET SOIL	54.0	66.0	58.0	54.0
WT. OF SAND TO FILL CONE	1141	1141	1141	1141	WT. OF SAND TO FILL HOLE	1981	2036	1683	1687
WT. OF SAND TO FILL CONE+HOLE	3122	3177	2824	2828	GROSS VOL. OF HOLE	1329.5	1366.4	1129.5	1132.2
WT. OF RESIDUAL SAND	7010	7120	7160	7465	CONTAINER NO.	1	2	3	4
WT. OF INITIAL SAND+CONE	10132	10297	9984	10293	WEIGHT OF CAN	54.0	66.0	58.0	54.0
WT. OF WET SOIL	3068	3030	2555	2588	WT. OF CAN+DRY SOIL	107.8	121.0	126.8	112.1
STA. & REF. TO CENTER	323+065	323+090	323+110	322+120	WT. OF WET SOIL	10.4	7.1	11.4	10.9
Request No. :	ES M.1144	3-Apr-2024	SOIL	Location :	WT. OF SAND TO FILL CONE	1141	1141	1141	1141
Date :	3-Apr-2024	323+040	EL Sewey - EL Caplin	Station :	WT. OF SAND TO FILL CONE+HOLE	3122	3177	2824	2828
Sample type :	SOIL	323+120	TO	Aggregate Source :	WT. OF RESIDUAL SAND	7010	7120	7160	7465
Density of Soil In-Place By the Sand-Cone Method (ASTM D1556)					WT. OF INITIAL SAND+CONE	10132	10297	9984	10293
Section - 4 From Wadi El Nnatroun To Borg Elarab					WT. OF CAN+WET SOIL	118.2	128.1	138.2	123.0
"From Station 322+100 to station 323+450"					WT. OF CAN+DRY SOIL	107.8	121.0	126.8	112.1
MDD gm/cm³					WT. OF WATER	10.4	7.1	11.4	10.9
2.164					WT. OF WET SOIL	10.4	7.1	11.4	10.9
OMC %					WT. OF SAND TO FILL CONE	1141	1141	1141	1141
6.20					WT. OF SAND TO FILL CONE+HOLE	3122	3177	2824	2828
Sand Density					WT. OF RESIDUAL SAND	7010	7120	7160	7465
1.49					WT. OF INITIAL SAND+CONE	10132	10297	9984	10293

EGYPT STONE
FOR MINING & SUPPLIES

EGYPT STONE
FOR MINING & SUPPLIES

EGYPT STONE
FOR MINING & SUPPLIES

EGYPT STONE
FOR MINING & SUPPLIES

EGYPT STONE
FOR MINING & SUPPLIES

محضر مسافة نقل

التاريخ: ١٤ / ٢ / ٢٠٢٤

اسم المشروع: القطار الكهربائي السريع القطاع الرابع (الاسكندرية)
قام استشاري الهيئة العامة للطرق والكباري بقياس مسافة النقل من المحجر الى الموقع والعكس
لشركة: "إيجيبت ستون للتعيين والتوريدات"
وبحضور كلا من:-

مدير المشروع (الشركة المنفذة)
استشاري المشروع (أ.د/ خالد قنديل)
الاستشاري العام (سيسترا)

١- م/ عبدالفتاح الشناوي
٢- م/ هشام محمد صبري
٣- م/ كريم بدوي

وكانت الاحداثيات كالتالي:-

المسافة	الشمال (N)	الشرق (E)	اسم المحجر
135 KM	30° 34' 15.7"	28° 44' 30.8"	محجر الكابتن (رمل)

ملاحظات:-

في حالة تغيير المصدر يتم قياس واعتماد مسافة النقل الجديدة

مدير المشروع
(المالك)
م/ أحمد جلال
أحمد جلال

الاستشاري العام (سيسترا)
م/ كريم بدوي

١٤.١٣

مدير المشروع
(مكتب د. خالد قنديل)
م/ هشام محمد صبري

مدير المشروع
(المقاول)
م/ عبدالفتاح الشناوي
عبدالفتاح الشناوي

المكتب الاستشاري الهندسي
(أ.د/ خالد قنديل)
مدير المشروع: م/ هشام محمد صبري
مشروع: القطار الكهربائي السريع
القطاع الرابع (الاسكندرية)

قطاع المقاولات
EGYPT
STONE
FOR MINING & SUPPLY

محضر مسافة نقل

التاريخ: ١١ / ٢ / 2024

اسم المشروع: القطار الكهربى السريع القطاع الرابع (الاسكندرية)
قام استشارى الهيئة العامة للطرق و الجارى بقياس مسافة النقل من المحجر الى الموقع والعكس
لشركة: "إيجيبت ستون للتعيين والتوريدات"
وبحضور كلا من:-

مدير المشروع (الشركة المنفذة)
استشارى المشروع (أ.د/ خالد قنديل)
الاستشارى العام (سيسترا)

1- م/ عبدالفتاح الشناوى
2- م/ هشام محمد صبرى
3- م/ كريم بدوى

وكانت الاحداثيات كالتالى:-

المسافة	الشمال (N)	الشرق (E)	اسم المحجر
142 KM	30° 32' 19.6"	29° 48' 26.1"	محجر السيوى (تربة)

ملاحظات:-

فى حالة تغيير المصدر يتم قياس واعتماد مسافة النقل الجديدة

مدير المشروع
(المالك)
م/ أحمد جلال
أحمد جلال

الاستشارى العام
(سيسترا)
م/ كريم بدوى

مدير المشروع
(مكتب د. خالد قنديل)
م/ هشام محمد صبرى

مدير المشروع
(المقاول)
م/ عبدالفتاح الشناوى
عبدالفتاح الشناوى

المكتب الاستشارى الهندسى
(أ.د/ خالد قنديل)
مدير المشروع: م/ هشام محمد صبرى
مشروع: القطار الكهربائى السريع
القطاع الرابع (الاسكندرية)

قطاع المقاولات
EGYPT
STONE
FOR MINING & SUPPLIES