

محضر استلام موقع

عملية : إسناد اعمال الجسر الترابي لمسار القطار الكهربائي السريع الخط الاول
(العين السخنة - العلمين) (قطاع فوكة / مطروح) وذلك لإستكمال تشكيل الجسور
وطبقات الاساس والحمايات المسافة من الكم ٥٤٥,٠٠٠ الى الكم ٥٤٥,٥٠٠
بطول ٠,٥ (بالأمر المباشر)

(المنطقة الخامسة - غرب الدلتا).

تنفيذ: شركة الكفاح للمقاولات

إشراف : المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم (٢٠٢٤/٢٠٢٣/٢٤٥) بتاريخ ٢٠٢٣/٨/٢٢

إنه في يوم الاربعاء الموافق ٢٠٢٣/٨/٢٣ اجتمع كل من:-

مدير المشروعات - الهيئة العامة للطرق والكباري

١- السيد المهندس / محمد حسني فياض

مهندس العملية - الهيئة العامة للطرق والكباري

٢- السيد المهندس / إبراهيم عبد الله الحناوي

مدير المشروع - شركة الكفاح للمقاولات

٣- السيد المهندس / محمد محسن فياض

وذلك للمرور على مسار العملية المذكورة عاليه لإستلام الموقع وقد
تبين ان الموقع لا يوجد به عوائق ظاهرية .

ويسمح بالبدء في التنفيذ وبناء عليه يعتبر تاريخ ٢٠٢٣/٨/٢٣ هو تاريخ استلام الموقع وبدء
الأعمال بالعملية .

واقفل المحضر على ذلك ووقع الحضور

التوقيعات

٣- ك. م. م.

٢- [Signature]

١- [Signature]

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد . مهندس /

"هاني محمد محمود طه"

المنطقة الخامسة - (غرب الدلتا)

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة .. وبعد،،

بالإحالة إلى مشروع القطار الكهربائى السريع (العين السخنة - العلمين) قطاع فوكة مطروح (القطاع السابع)

نتشرف بأن نرفق لسيادتكم طيه المقايسة المعدلة للقطاع الأتى:

م	اسم الشركة	بداية القطاع (كم)	نهاية القطاع (كم)	رقم العقد
1	الكفاح للمقاولات	545+000	545+500	2024/2023/245

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم


وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

المنطقة الخامسة- غرب الدلتا

عميد مهندس /
٢٠٢٣
١٠/١٩

"هاني محمد محمود طه"





مشروع القطار الكهربائي السريع قطاع (فوكة - مطروح)				
المقايضة المعدلة لبنود الاعمال تنفيذ شركة الكفاح للمقاولات عقد رقم (٢٠٢٤/٢٠٢٣/٢٤٥)				
في المسافة من ٥٤٥٠٠٠ إلى ٥٤٥٠٠٠				
(مرحلة فرش طبقات التأسيس والأساس والحمايات)				
رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة
4	طبقات الأساس			
4-1	بالمتر المكعب أصل توريد وفرش طبقة الأساس (prepared Subgrade) من الاحجار الصلبة المتكرجة ناتج تكسير الكسرات والطبقة للمواصلات وأقصى حجم للحبيبات ١٠٠ مم والا يزيد نسبة الماء من مختل ٢٠٠ عن ١٢ % والتدرج الوارد بالاشتراط الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٢٥ % والا تزيد نسبة الفقد بجهاز لوس التجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ٨٠٠ ميجاباسكال ويتم فردها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم ورشها بالمياه الاسفالية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الى أقصى كثافة جافة قصوي (لا يقل عن ٩٥ %) من الكثافة العملية واللغة تشمل اجراء التجارب المعملية والحقلية ويتم تليل طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصلات الفنية للمشروع وتقرير المهندس المشرف . مسافة النقل لا تقل عن ٢٠ كم يتم احتساب علوة ١,٢ جنيه لكل ١ كم بالزيادة او التناقص السعر يشمل قيمة المادة المحجورة طبقا لالفة المنطقة بهذا القطاع (٧) من الكم ٥٠٤ الى ٥٦٨	م٣	4100.00	278.00
	علاوة مسافة النقل ١٢٠ كم			
	علاوة تحصيل رسوم الكارثة والموازين طبقا لائحة الشركة الوطنية			
4-2	بالمتر المكعب أصل توريد وفرش طبقة أساس من الاحجار الصلبة المتكرجة ناتج تكسير الكسرات والطبقة للمواصلات وأقصى حجم للحبيبات ما بين ٣١,٥ مم الى ٤٠ مم والا يزيد نسبة الماء من مختل ٢٠٠ عن ٥ % والتدرج الوارد بالاشتراط الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٨٠ % والا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال والا يزيد نسبة الفقد بجهاز لوس التجلوس عن ٣٠ % والا يزيد الامتصاص عن ١٥ % ويتم فردها على طبقتين باستخدام الات التسوية الحديثة على ان لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالمياه الاسفالية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول الى أقصى كثافة جافة قصوي (لا يقل عن ١٠٠ %) من الكثافة العملية واللغة تشمل اجراء التجارب المعملية والحقلية ويتم تليل طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصلات الفنية للمشروع وتقرير المهندس المشرف . مسافة النقل لا تقل عن ٢٠ كم يتم احتساب علوة ١,٢ جنيه لكل ١ كم بالزيادة او التناقص السعر يشمل قيمة المادة المحجورة طبقا لالفة المنطقة بهذا القطاع (٧) من الكم ٥٠٤ الى ٥٦٨	م٣	3000.00	298.00
	علاوة مسافة النقل ٢٥٣ كم			
	علاوة تحصيل رسوم الكارثة والموازين طبقا لائحة الشركة الوطنية			
5	البلاطات الخرسانية			
5-1	بالمتر المصطح أصل توريد وصب خرسانة عادية سمك ١٥ سم لأرتفاع ١٠ متر راسي لحملية الالتفاف والميول الجانبية تتكون من ٣,٠٨ م٣ من دولوميت متكرج + ٣,٠٤ م٣ رمل حرس والاضافات طبقا لتعليمات الاستشاري (غير + سبكا) على ان يكون السن تقريف ومغسول والرمل خالي من الشوائب والظلة والأملح والمواد القريبة مع وضع فوم (بالفاصل) بسبك ٢ سم (طبقا لتعليمات الاستشاري) والبند يشمل تجهيز واستبدال منسوب التربة الطبيعية أسفل البلاطة للوصول الى المنسوب التصميمي على ان تحقق الخرسانة إجهاد لا يقل عن ٢٥٠ كجم / سم٢ وتنشيط السطح وملء الفواصل بالبيتومين المرمل والتليل طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصلات الفنية العامة للطرق والكباري وتعليمات المهندس المشرف . يتم إضافة علوة قفزة ٥ جنيه بعد اول ١٠ متر راسي على ان تصاف لكل مسطح (لا يقل عن ٥ متر راسي)	م٢	14,763.55	355.00
5-2	بالمتر المكعب أصل توريد وصب خرسانة عالية للكمات الحمايات والميول الجانبية تتكون من ٣,٠٨ م٣ من دولوميت متكرج + ٣,٠٤ م٣ رمل حرس والاضافات طبقا لتعليمات الاستشاري (غير + سبكا) على ان يكون السن تقريف ومغسول والرمل خالي من الشوائب والظلة والأملح والمواد القريبة مع وضع فوم (بالفاصل) بسبك ٢ سم (طبقا لتعليمات الاستشاري) والبند يشمل تجهيز واستبدال منسوب التربة الطبيعية أسفل البلاطة للوصول الى المنسوب التصميمي على ان تحقق الخرسانة إجهاد لا يقل عن ٢٥٠ كجم / سم٢ وملء الفواصل بالبيتومين المرمل والتليل طبقا لاصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتلاته طبقا للمواصلات الفنية العامة للطرق والكباري وتعليمات المهندس المشرف .	م٣	356.57	2,200.00
	الإجمالي			
	(تسعة ملايين وخمسمائة وسبعة وستون ألفاً وتسعمائة وعشرون جنيهاً فقط لا غير)			
	9,567,620			



مدير عام المشروعات
م / محمد حسني فياض

مدير المشروع المالك
م / إبراهيم الحناوي

مدير المشروع الاستشاري
م / خالد فوزي

مدير المشروع المقاول
م / محمد محسن فياض

يعتمد
رئيس الادارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عميد مهندس /
هاني محمد محمود طه





Electric Express Train - HSR
 From El Ain El Sokhna City To El Alamein - MATROUH
 Section - 7 From FOKA To MARSA MATROUH
 From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	9/5/2023	code	ZONE	545+000	545+500
location	K.P545+300	KF-1	Material	Prepared Sub Grade	
NAME COMPANY	Al-Kfah				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		20320.00		gm	table classify
sieve size	5	4	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	2305.0	4000.0	2570.0	3820.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	2305.0	6305.0	8875.0	12695.0	PRO	2.136
Cumulative Retained %	0.0	0.0	0.0	11.3	31.0	43.7	62.5	WC	8.5%
Cumulative Passing %	100.0	100.0	100.0	88.7	69.0	56.3	37.5	CBR	60.7%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	103.77	253.81	380.80					
Cumulative Retained %	20.75	50.76	76.16					
Cumulative Passing %	79.25	49.24	23.84					

C-General gradient										
sieve size(in)	5	4	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	88.7	69.0	56.3	37.5	29.7	18.5	3.9

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor
 المعمل المركزي
 شركة جمعه بدر نوح

Consultant
 Khalid Alki
 طه


 KX ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي اد. خالد كافي	 SVS TRA SHAKER	Electric Express Train - HSR From El Aln El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177	 الهيئة القومية للإتفااق لمترو و التيارات و الطرق (SAPBLT)
---	--	--	--


PROCTOR TEST

TESTING DATE	9/5/2023	code	ZONE	545+000	545+500
location	K.P545+300	KF-1	Material	Prepared Sub Grade	
NAME COMPANY	Al-Kfah				
operate by		Gomaa Bader Lab.			
Weight of empty mold :	6560.0	MAX Dry Density			
Mold Volume:	2104.9	Water content %			

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10986.0	11238.0	11458.0	11286		
WT. WET SOIL	4426.0	4678.0	4898.0	4726.0		
Wt. Density	2.103	2.222	2.327	2.245		

Tare No.	14	14	11	11	5	5	8	8				
Tare wt.	27.36	27.36	23.85	23.85	26.37	26.37	27.48	27.48				
Wt. Of wet soil & tare	126.36	126.36	136.25	136.25	158.36	158.36	136.63	136.63				
Wt. Of dry soil & tare	123.65	123.65	130.86	130.86	150.36	150.36	127.58	127.58				
Wt. Of water	2.7	2.7	5.4	5.4	8.0	8.0	9.1	9.1				
Wt. Of dry soil	96.3	96.3	107.0	107.0	124.0	124.0	100.1	100.1				
Water content %	2.8%	2.8%	5.0%	5.0%	6.5%	6.5%	9.0%	9.0%				
AV. Water content %	2.8%		5.0%		6.5%		9.0%					
Dry Density	2.045		2.116		2.186		2.059					



Contractor
 المعمل المركزي
 شركة جمعه بدرانوح


Consultant
 Khaled Zaki
 طالب




Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	11/8/2023	code	ZONE	545+000	545+500
location	K.P545+300	KF-1	Material	Prepared Sub Grade	
NAME COMPANY	Al-Kifah	operate by	Gomaa Bader Lab.		

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21458
Wet WT. (gm)	5014
Wet Density (g/cm ³)	2.303
Dry Density (g/cm ³)	2.166
Proctor Density (g/cm ³)	2.186
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	22.85
Tare WT. + Wet WT. (gm)	163.35
Tare WT. + Dry WT. (gm)	154.89
Wt. Of water	8.4
Dry WT. (gm)	132.0
Moisture Content %	6.3

Swelling	
Mold No.	1
Date	24h
Initial Height (mm)	5.75
Final Height (mm)	5.80
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	130.00	269.00	415.00	610.00	800.00	948.00	1084.00	1241.00	1581.00
Load (KN)	1.3	2.6	4.1	6.0	7.8	9.3	10.6	12.2	15.5



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % 100
2.50	5.98	13.4	44.8%	99	100	45.2%
5.00	12.16	20.0	60.7%			61.3%

Lab. Specialist

Name :

المعمل المركزي
شركة جمعه بدر نوح

Consultant Engineer

Name :

Sign :

Khafeet Earki

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل		Electric Express Train - HSR	
		From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSA MATROUH From Station 504+000 To Station 595+177	

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	10/5/2023	code	ZONE	545+000	545+500
LOCATION	K.P545+300	KF-1	Material	Prepared Sub Grade	
NAME COMPANY	Al-Kfah				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2108.40	gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)	1981.63	gm

Results:-

Bulk specific gravity = A / (B-C)	0.940	
Apparent specific gravity = A / (A-C)	1.000	
Asorbtion = (B-A)/A	6.397	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3426	31.48

Lab. Engineer

Name :

المعمل المركزي
شركة جمعه بدر نوح

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name :

Sign :

Khaled Zaki



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	17/5/2023	code	ZONE	545+000	545+500
location	K.P545+300	KF-1	Material	Sub Ballast	
NAME COMPANY	Al-Kfah				
1-visual inspection test	operate by	Gomaa Bader Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		23914.00		gm	table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	626.0	3599.0	3276.0	5440.0	4000.0	2650.0		A-1-a
Cumulative Retained (g)	0.0	626.0	4225.0	7501.0	12941.0	16941.0	19591.0		2.206
Cumulative Retained %	0.0	2.6	17.7	31.4	54.1	70.8	81.9		WC
Cumulative Passing %	100.0	97.4	82.3	68.6	45.9	29.2	18.1		CBR
									81.6%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	123.14	288.14	413.97					
Cumulative Retained %	24.63	57.63	82.79					
Cumulative Passing %	75.37	42.37	17.21					

C-General gradient										
sieve size(In)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.4	82.3	68.6	45.9	29.2	18.1	13.6	7.7	3.1

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

المعمل المركزي
شركة جمعه بدر نوح



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA TO MARSA MATROUH
From Station 504+000 To Station 568+177

الهيئة العامة
للمطرق والكبارى والنقل النهري
(GARBLT)



الهيئة القومية للتخطيط
والاقتصاد
(NAPED)




PROCTOR TEST

TESTING DATE	17/5/2023	code	ZONE	545+000	545+500
location	K.P545+300	KF-1	Material	Sub Ballast	
NAME COMPANY	Al-Kfah				

	operate by	GOMAA BADR LAB		
Weight of empty mold :	6210.0		MAX Dry Density	2.206
Mold Volume:	2104.9		Water content %	7.50

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10545.0	10784.0	11204.0	10945		
WT. WET SOIL	4335.0	4574.0	4994.0	4735.0		
Wt. Density	2.059	2.173	2.373	2.250		

Tare No.	2	2	5	5	8	8	6	6				
Tare wt.	26.91	26.91	24.7	24.7	27.4	27.4	22.6	22.6				
Wt. Of wet soil & tare	135.37	135.37	129.28	129.28	168.41	168.41	138.29	138.29				
Wt. Of dry soil & tare	132	132	124.1	124.1	158.52	158.52	128.22	128.22				
Wt. Of water	3.4	3.4	5.2	5.2	9.9	9.9	10.1	10.1				
Wt. Of dry soil	105.1	105.1	99.4	99.4	131.1	131.1	105.6	105.6				
	3.2%	3.2%	5.2%	5.2%	7.5%	7.5%	9.5%	9.5%				
AV. Water content %	3.2%		5.2%		7.5%		9.5%					
Dry Density	1.995		2.065		2.206		2.054					



Contractor

المعمل المركزي
شركة جمعه بدر نوح

Consultant

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	18/5/2023	code	ZONE	545+000	545+500
LOCATION	K.P545+300	KF-1	Material	Sub Ballast	
NAME COMPANY	Al-Kfah				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2014.50	gm
Weight of saturated sample in water (C)	1244.30	gm
Weight of dry sample after heating (A)	1991.60	gm

Results:-

Bulk specific gravity = A / (B-C)	2.586	
Apparent specific gravity = A / (A-C)	2.665	
Asorbtion = (B-A)/A	1.150	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3767	24.66

Lab. Engineer

Name :

Sign :

المعمل المركزي
شركة جمعه بدر نوح

OPERATE BY
GOMAA BADR LAB


Consultant Engineer

Name :

Sign :



Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	18/5/2023	code	ZONE	545+000	545+500
location	K.P545+300	KF-1	Material	Sub Ballast	
NAME COMPANY	Al-Kfah				
- : Test Results		operate by	GOMAA BADR LAB		

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21521
Wet WT. (gm)	5077
Wet Density (g/cm ³)	2.332
Dry Density (g/cm ³)	2.189
Proctor Density (g/cm ³)	2.204
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	9
Tare WT. (gm)	26.34
Tare WT. + Wet WT. (gm)	142.39
Tare WT. + Dry WT. (gm)	135.3
Wt. Of water	7.1
Dry WT. (gm)	109.0
Moisture Content %	6.5

Swelling	
Mold No.	1
Date	24/5
Initial Height (mm)	2.95
Final Height (mm)	2.97
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	290.00	440.00	622.00	805.00	975.00	1175.00	1441.00	1668.00	2170.00
Load (KN)	2.8	4.3	6.1	7.9	9.6	11.5	14.1	16.3	21.3



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	7.89	13.4	59.1%	99	100	59.5%
5.00	16.35	20.0	81.6%			82.2%

Lab. Specialist

Name :

Sign :

المعمل المركزي
شركة جمعه بدر نوح

Consultant Engineer

Name :

Sign :



Electric Express Train - HSR
From El Aln El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARS MATROUH
From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	29/5/2023	code	ZONE	545+000	545+500
LOCATION	K.P(545+000)	KF-2	MATERIAL LAYER THICKNESS	SUB BALLAST	
NAME COMPANY	el kefah			20 CM	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		34067.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	0.0	1098.0	3054.0	5059.0	10818.0	1459.0	1487.0		A-1-a
Cumulative Retained (g)	0.0	1098.0	4152.0	9211.0	20029.0	21488.0	22975.0	PRO	2.22
Cumulative Retained %	0.0	3.2	12.2	27.0	58.8	63.1	67.4	WC	6.2%
Cumulative Passing %	100.0	96.8	87.8	73.0	41.2	36.9	32.6	CBR	82.3%

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	117.00	253.00	410.00				
Cumulative Retained %	23.40	50.60	82.00				
Cumulative Passing %	76.60	49.40	18.00				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.8	87.8	73.0	41.2	36.9	32.6	24.9	16.1	5.9
REMARKS		50-97		20-75		15-60		0-35		0-7

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

 2023/5/29

Consultant
 Mohammed Al

PROCTOR TEST


TESTING DATE:	30/5/2023	code	Station	545+000	545+500
LOCATION	K.P(545+000)	KF-2	Material	SUB BALLAST	
NAME COMPANY	K.P(545+000)		layer thickness	20 CM	

Weight of empty mold :	6066.0
Mold Volume:	2032.0

MAX Dry Density	2.218
Water content %	6.2%

trial no :	1	2	3		
Wt. Of Mold+ wet soil	10583.1	10843.2	10808.7		
WT. WET SOIL	4517.1	4777.2	4742.7		
Wt. Density	2.223	2.351	2.334		

Tare No.	3	4	6	7	8	9				
Tare wt.	34.19	22.36	23.33	28.33	22.87	34.3				
Wt. Of wet soil & tare	168.8	155.6	147.32	145.33	155.21	165.7				
Wt. Of dry soil & tare	163.66	150.30	140.41	138.60	145.18	156.08				
Wt. Of water	5.1	5.3	6.9	6.7	10.0	9.6				
Wt. Of dry soil	129.5	127.9	117.1	110.3	122.3	121.8				
Water content %	4.0%	4.1%	5.9%	6.1%	8.2%	7.9%				
AV. Water content %	4.0%		6.0%		8.0%					
Dry Density	2.137		2.218		2.160					



California Bearing Ratio TEST

Testing Date :	31/5/2023	Code KF-2	FROM STA :	545+000	545+500
Location :	K.P(545+000)		: Material	SUB BALLAST	
Layer No. :			: Layer Thickness	20 CM	

∴ Test Results


Compaction % for Mold	
Mold No.	55
Mold Vol. (cm^3)	2151
Mold WT. (gm)	7350
Mold WT. + Wet WT. (gm)	12410
Wet WT. (gm)	5060
Wet Density (g/cm^3)	2.352
Dry Density (g/cm^3)	2.213
Proctor Density (g/cm^3)	2.218
Compaction %	100

Tare No.	5
Tare WT. (gm)	31
Tare WT. +Wet WT. (gm)	233
Tare WT. +Dry WT. (gm)	221
Water WT. (gm)	12.0
Dry WT. (gm)	190.0
Moisture Content %	6.3

Swelling	
Mold No.	4
Date	31/5/2023
Initial Height (mm)	3.30
Final Height (mm)	3.30
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	580.00	752.00	896.00	1050.00	1210.00	1388.00	1555.00	1698.00	1987.00
Load (KN)	5.7	7.4	8.8	10.3	11.9	13.6	15.2	16.6	19.5



Calculations :-

Penteration	Load	Standard Load	CBR	Mold Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة 98 %
2.50	10.29	13.4	77.1%	99	98	76.3%
5.00	16.64	20.0	83.1%			82.3%

Lab. Specialist

Name :

Sign

Lab. Engineer-

Name _____

2

Consultant Engineer

Name :

Sign :

EL Mahgoub company

Express Electric Trian project



El Mahjoub lab

**Absorbtion & Aggregate specific gravity
AASHTO-T85**

Testing date :-	31/5/2023
location :-	k.p(551+300)
material :-	SUB BALLAST
NAME COMPANY	EL MAHGOUB

Weight of sample	2000	gm
Weight of saturated -dry surface sample (B)	2015	gm
Weight of saturated sample in water (C)	1244	gm
Weight of dry sample aftr heating (A)	1987	gm

Results:-


Bulj spicific gravity = $A / (B-C)$	2.576	
Apparent spicific gravity = $A / (A-C)$	2.673	
Asorbtlon = $(B-A)/A$	1.409	

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before	Weight of sample before test (gm)	Abrasion ratio (%)
5000	3650	27.00

Lab Engineer/



Handwritten signature and date: 31/5/2023

MATERIAL INSPECTION REQUEST



Contractor Company	AL-KFAH Company		Designer Company																	
Contractor Reference	KF-2																			
Issued by Contractor	Name Eng/Mohamed Algaafry	Sign 	Date 1/6/2023	Time																
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>1</td> <td>6</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	HH	MM				1	6	2023			
C1	C2	C3	DD	MM	YY	HH	MM													
			1	6	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	SUB BALLAST				
Location to be Used	545+000 to 545+200 level (+0.90) 545+260 to 545+500 level (+0.90)				
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	SEIVE ANALYSIS	M^3	2000	29/5/2023	
2	Atterberg Limits	M^3	2000	29/5/2023	
3	Proctor	M^3	2000	30/5/2023	
4	CBR	M^3	2000	31/4/2023	
5	Specific Gravity	M^3	2000	31/4/2023	
6	Los Anglos	M^3	2000	31/4/2023	
Comments by:			Comments by:		
A sample has been taken by KK Office to (Elnoby central lab)					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Eng/ Mohamed Algaafry				
QA/QC*	Mohammed Ali				
GARB**					
Employers Representative					

* Designer

** Alignment / Bridges: Culvert Only

MATERIAL APPROVAL REQUEST



Contractor Company	EL KFAH COMPANY			Designer Company																
Contractor Reference	KF-2																			
Issued by Contractor	Name	Sign	Date 1/6/2023	Time																
	Eng/ Mohamed Algaafry																			
Received by ER			MAR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>MM</td> <td>YY</td> <td>H</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td>1</td> <td>6</td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	MM	YY	H	MM				1	6	2023		
C1	C2	C3	DD	MM	YY	H	MM													
			1	6	2023															

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Sub Ballast (A-1-a)		
Location to be Used	545+000 to 545+200 level (+0.90) 545+260 to 545+500 level (+0.90)		
Item	Specification	Test Req	Test result attachment
1	ASTM D 75	Aggregate Sampling	According to specification
2	ASTM D 136	Sieve Analysis	According to specification
3	ASTM D 1440	Passing Sieve No 200	5.9
4	ASTM D 4318	ATTERBERG Limit	NP
5	ASTM D 2974	W.C	6.2
6	ASTM D 1557	Proctor	2.22
7	ASTM D 1883	CBR	82.3
8	ASTM C 127	Specific Gravity	2.576
9	ASTM C 131	Los Anglos	27
Comments by:		Comments by:	

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng/ Mohamed Algaafry			
QA/QC *	Mohammed Ali			
GARB**				
Employers Representative				