

ne Zulfikar

~~2/12/98 + W~~

worded. please

Contractor

[illegible]

2-Gradient test

PARTICLE SIZE DISTRIBUTION OF SOIL







17-8-2023

Mr. Elsayed

Mr. Elsayed

Consultant

Contractor



Tare No.	Tare wt.	Wt. Of wet soil & tare	Wt. Of dry soil & tare	Wt. Of water	Wt. Of dry soil	Water content %	AV. Water content %	Dry Density
1	23.54	133.7	141.40	4.5	106.7	3.2%	3.5%	2.108
2	25.43	145.86	126.82	6.0	95.1	3.8%	6.5%	2.240
3	31.67	141.56	134.87	6.7	101.4	6.6%	9.4%	2.160
4	33.45	138.65	129.86	8.8	95.1	9.2%		
5	34.76	132.64	123.59	9.0	95.2	9.5%		
6	28.43							

trial no :	Wt. Of Mold + wet soil	WT. WET SOIL	Wt. Density
1	10513	4436	2.183
2	10923	4846	2.385
3	10877	4800	2.362

Weight of empty mold :	Mold Volume:
6077.0	2032.0
MAX Dry Density	Water content %
2.24	9.4%

TESTING DATE:	LOCATION	NAME COMPANY
14/8/2023	K.P 550+500	EL MAHGOUB
ZONE	MATERIAL	QUANTITY
549+000	SUB BALLAST	2000 M3
552+000		

PROCTOR TEST

From Station 504+000 To Station 558+177

Section - 7 From FOKA TO MARSA MATROUH

From El Ain El Sokhna City To El Alamein - MATROUH

Electric Express Train - HSR

SVSTRA E-CONSTRUCTION

SHAKER

Test Results

Moisture Ratio After Compacted Mold	
5	Tare No.
31	Tare WT. (gm)
160	Tare WT. + Wet WT. (gm)
152	Tare WT. + Dry WT. (gm)
7.8	Water WT. (gm)
121.2	Dry WT. (gm)
6.6	Moisture Content %

Loading Reading:

Load (kN)	Penetration (mm)
2.5	6.5
5.0	5.5
7.5	4.8
10.0	4.2
12.5	3.8
15.0	3.2
17.5	2.8
20.0	2.2
22.5	1.8

Calculations :-

Lab. Specialist

Lab. Engineer

Consultant Engineer

NAME :

2. **ඉඩපත්**

: ८३६

Sign :

[illegible]

Grupa pomyślna:

~~12.29.11~~

20-8-21



Absorption & Aggregate specific gravity
AASHTO-T85

Testing date :-	15/01/2023
Location :-	K.P(550+500)
Material :-	sub ballast

Weight of sample	2000	gm
Weight of saturated -dry surface sample (B)	2018.40	gm
Weight of saturated sample in water (C)	1243.20	gm
Weight of dry sample after heating (A)	1987.00	gm


Results:-

Bul' splicific gravity = $A / (B-C)$	2.563
Apparent splicific gravity = $A / (A-C)$	2.671
Absorbtion = $(B-A)/A$	1.580

Los Anglos abrasion
AASHTO-T96

Weight of sample before	5000
Weight of sample before test (gm)	3712
Abrasion ratio (%)	25.76


Results:-



[Signature]

Lab Engineer/

17-8-2023
[Signature]
Mohamed Elsayed




Consultant

[illegible]

2-Gradient test


TESTING DATE:	6/8/2023	code	MH SB-3	MATERIAL	SUB BALLAST	+20CM
LOCATION	K.P(548+600)			LAYER THICKNESS		
NAME COMPANY	EL MAHGOUB					

ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي إ.د. جابر الجليلي SHAKER ENGINEERING CONSULTING OFFICE	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA To MARSAA MATROUH From Station 504+000 To Station 568+177	الهيئة العامة للنقل وزارة النقل مصر
---	---	---



Contractor

Consulant



Tare No.	1	2	3	4	5	6
Tare wt.	21.21	27.23	23.81	27.32	32.83	22.9
Wt. Of wet soil & tare	145.2	133.43	139.4	125.4	123.32	155.3
Wt. Of dry soil & tare	141.23	129.81	132.47	119.24	116.48	144.81
Wt. Of water	4.0	3.6	6.9	6.2	6.8	10.5
Wt. Of dry soil	120.0	102.6	108.7	91.9	83.6	121.9
Water content %	3.3%	3.5%	6.4%	6.7%	8.2%	8.6%
AV. Water content %	3.4%	6.5%	8.4%			
Dry Density	2.113	2.238	2.132			

trial no :	1	2	3
Wt. Of Mold+ wet soil	10512	10915	10766
WT. WET SOIL	4442	4845	4696
Wt. Density	2.186	2.384	2.311

Weight of empty mold :	6070.0
Mold Volume:	2032.0
MAX Dry Density	2.238
Water content %	6.6%

TESTING DATE:	11/8/2023	EL MAHGOUB	MH SB-3	layer thickness	20 CM	
LOCATION	K.P(548+600)			Material	SUB BALLAST	
				Station	549+000	552+000

PROCTOR TEST

Electric Express Train - HSR	From El Ain El Sokhna City To El Alamein - MATROUH	Section - 7 From FOKA TO MARSAA MATROUH	From Station 504+000 To Station 568+177
ENGINEERING CONSULTING FIRM	KS	KS	KS

California Bearing Ratio TEST

Testing Date :	2023/8/12	Code	MH SB-3	FROM STA :	549+000	552+000
Location :	K.P(548+600)			Material :	SUB BALLAST	
NAME COMPANY	EL MAHGOUB			Layer Thickness	20 CM	

- : Test Results


Mold No.	55
Mold Vol. (cm ³)	2151
Mold WT. (gm)	7350
Mold WT. + Wet WT. (gm)	12390
Wet WT. (gm)	5040
Wet Density (g/cm ³)	2.343
Dry Density (g/cm ³)	2.198
Proctor Density (g/cm ³)	2.238
Compaction %	98

Moldure Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	31
Tare WT. + Wet WT. (gm)	160
Tare WT. + Dry WT. (gm)	152
Water WT. (gm)	7.8
Dry WT. (gm)	121.2
Moisture Content %	6.6

Swelling	
Mold No.	4
Date	2023/8/12
Initial Height (mm)	4.10
Final Height (mm)	4.10
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	156.00	445.00	699.00	921.00	1156.00	1389.00	1598.00	1789.00	2190.00
Load (KN)	1.5	4.4	6.9	9.0	11.3	13.6	15.7	17.5	21.5



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	(%)
2.50	9.03	13.4	67.6%	99	98	86.7%
5.00	17.53	20.0	87.6%			


Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :


Sign :



Name :

Sign :

Youssef R. Al-Jarrah
12/12/23



Absorption & Aggregate specific gravity
AASHTO-T85

Testing date :-	10/8/2023
location :-	K.P(548+600)
material :-	sub ballast

Weight of sample	2000	gm
Weight of saturated -dry surface sample (B)	2016	gm
Weight of saturated sample in water (C)	1249.6	gm
Weight of dry sample after heating (A)	1982.6	gm

Results:-

Bul/ spicific gravity = A / (B-C)	2.587	
Apparent spicific gravity = A/(A-C)	2.705	
Asorbtion = (B-A)/A	1.685	

Los Anglos abrasion
AASHTO-T96

Results:-

Weight of sample before	5000
Weight of sample before test (gm)	3730
Abrasion ratio (%)	25.40



100% Passed
12/8/2023

Operating Lab. AL Nuby Central Lab

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	02-08-2023	Code	MH (S.B-2)	Zone	649+000	Sub Ballast	652+000
LOCATION	K.P (650+000)	Material		Layer Thickness			
NAME COMPANY	EL MAHGOUP	20					

2-Gradient test

Table classify

4-gradation of bulk materials									
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	PRO
Mass retained (g)	0.0	114.0	1450.0	5891.0	3658.0	2165.0	5293.0	WC	6.80
Cumulative Retained (g)	0.0	114.0	1564.0	7455.0	11113.0	13278.0	18571.0	CBR	89.70
Cumulative Retained %	0.0	0.4	5.3	25.4	37.9	45.2	63.3	Los Angles	26.20
Cumulative Passing %	100.0	99.6	94.7	74.6	62.1	54.8	36.7	Specific gravity	2.574

1-soft material gradation					WT.OF sample		500.00	gm
sieve size	10	40	200					
Cumulative Retained (g)	98.00	275.00	414.00					
Cumulative Retained %	19.60	55.00	82.80					
Cumulative Passing %	80.40	45.00	17.20					

General gradient									
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40
Cumulative Passing %	100.0	99.6	94.7	74.6	62.1	54.8	36.7	29.5	16.5
Limits		100-75	100-50	70-75		60-15		0-35	30-0
									0-7

ATTERBERG LIMITS	N.P		
	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)

Director Engineer :-

Lab. Engineer :-

Name: /oussief R.ghob

Sign: /oussief R.ghob

Consultant Engineer :-

Name: /oussief R.ghob


Sign: /oussief R.ghob

TESTING DATE:	03-08-2023	Code	MM (S.B-2)	zone	645+000	652+000
LOCATION	K.P (650+000)	EL MAHGOUP				
NAME COMPANY						

Weight of empty mold :	6290.0
Mold Volume:	2142.0
MAX Dry Density	2.255
Water content %	6.8

trial no :	1	2	3	4
Wt. Of Mold + wet soil	11012.0	11186.0	11453.0	11341
WT. WET SOIL	4722.0	4896.0	5163.0	5051.0
Wt. Density	2.204	2.286	2.410	2.358

Tare No.	18	10	7	32	22	26	16	33
Tare wt.	77.8	43.7	42.9	74.4	54.1	55	34	73.6
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0
Wt. Of dry soil & tare	148.0	147.2	145.3	146.6	143.8	140.6	143.6	
Wt. Of water	2.0	2.8	4.7	3.4	6.2	9.4	6.4	
Wt. Of dry soil	70.2	103.5	102.4	72.2	89.7	106.6	70.0	
Water content %	2.8%	2.7%	4.6%	4.7%	6.9%	8.8%	9.1%	
AV. Water content %	2.8%	4.6%	4.6%	6.9%	6.9%	9.0%		
Dry Density	2.145	2.184	2.254	2.164				



Contractor Engineer :-

Name :

Sign :

Lab. Engineer :-

Name :

Sign :

Consultant Engineer :-

Name : /oussaf 12/8/2023

Sign :

	Electric Express Train - HSR			٢٠٢٣ ٢٤/٨ ٢٠٢٣
	From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOHA To MARSA MATROUH From Station 604+000 To Station 668+177			

Operating Lab. AL Naby Central Lab

Absorption & Aggregate specific gravity
AASHTO-T85

TESTING DATE:	03-08-2023	code	Zone	549+000	552+000
LOCATION	K.P (550+000)	EL MAHGOUP	MM (S.B-2)		
NAME COMPANY					

Weight of sample	2500.0	gm
Weight of saturated-dry surface sample (B)	2510.0	gm
Weight of saturated sample in water (C)	1551.7	gm
Weight of dry sample after heating (A)	2467.0	gm

Results:-

Bulk Specific gravity = A / (B-C)	2.574	
Apparent specific gravity = A / (A-C)	2.695	
Absorption = (B-A)/A	1.743	%

Los Anglos abrasion AASHTO-T96

Weight of sample before test (gm)	5000
Weight of sample after test (gm)	3690
Abrasion ratio (%)	26.2

Contractor Engineer :-
Name :
Sign :



Lab. Engineer :-
Name :
Sign :
Consultant Engineer :-
Name :
Sign :

Name :
Sign :

Contractor Engineer

Name :
Sign :


Lab Engineer

Name :
Sign :

Consultant Engineer

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
5.00	19.80	20.0	98.9%	108	98	89.7%
2.50	10.50	13.4	78.7%	(%)	(%)	71.4%
(mm)	(kn)	(lb)	(%)	(%)	(%)	98.9%
Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR

Calculations :-



Penetration (mm)	Load Reading (mm)	Load (KN)
0.64	0.10	3.0
1.27	0.18	5.4
1.91	0.26	7.8
2.54	0.35	10.5
3.18	0.42	12.6
3.80	0.50	15.0
4.45	0.58	17.4
5.00	0.66	19.8
6.40	0.81	24.3

Loading Reading :

Mold No.	Mold Vol (cm ³)	Mold WT. (gm)	Mold WT. + Wet WT. (gm)	Wet WT. (gm)	Wet Density (g/cm ³)	Dry Density (g/cm ³)	Proctor Density (g/cm ³)	Compaction %
1	2122	4803	10305	5502	2.593	2.435	2.255	108.0

Mold No.	Tare WT. (gm)	Tare WT. + Wet WT. (gm)	Tare WT. + Dry WT. (gm)	Wet WT.	Dry WT. (gm)	Moisture Content %
32	74.4	150	145.4	4.6	71.0	6.5

Mold No.	Date	Initial Height (mm)	Final Height (mm)	Difference	Sample Height (mm)	Swelling Ratio %
1	05-08-2023	4.00	4.00	0	120.00	0.0%

:- Test Results


Company Name	Location	Company Name	Location
EL MAHGOUP	K.P (550+000)	FROM STA :	549+000
05-08-2023	Code		552+000

California Bearing Ratio TEST

From Station	To Station	Section	From Station	To Station
From Station 504+000 To Station 568+177		Section - 7 From FOKA To MARSA MATROUH		
From El Ain El Sokhna City To El Alamein - MATROUH				
Electric Express Train - HSR				

AL Naby Central Lab

Geotechnical Lab




[Handwritten signature]

Consultant

المشاور
المشاورين والمهندسين
المحترفين
2014 - 2015 - 2016
المشاورين والمهندسين
المحترفين

Contractor



Tare No.	1	2	3	4	5	6	7	8
Tare wt.	30.12	28.77	30.78	34.98	29.45	28.96		
Wt. Of wet soil & tare	167.9	160.9	166.2	157.0	160.9	156.3		
Wt. Of dry soil & tare	163.3	155.9	158.7	149.8	151.7	147.0		
Wt. Of water	4.6	5.0	7.5	7.2	9.2	9.3		
Wt. Of dry soil	133.1	127.1	128.0	114.8	122.3	118.0		
Water content %	3.5%	3.9%	5.8%	6.2%	7.5%	7.9%		
AV. Water content %	3.7%			6.0%		7.7%		
Dry Density	2.107			2.183		2.139		

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10523.0	10787.0	10763.0		
WT. WET SOIL	4440.0	4704.0	4680.0		
Wt. Density	2.185	2.315	2.303		

Weight of empty mold :	6083.0
Mold Volume:	2032.0
MAX Dry Density	2.183
Water content %	6.2%

TESTING DATE:	13/6/2023	code	MH-5	Station	549+000	PERPARED	552+000
LOCATION	k.p(549+200)	Material		layer thickness	25 cm	NAME COMPANY	EL MAHGOUB

PROCTOR TEST

Engineering Consulting Office
المشاورين والمهندسين المحترفين

Electric Express Train - HSR

From El Ain El Sokhna City To El Alamein - MATROUH

Section - 7 From FOKA TO MARSA MATROUH

From Station 504+000 To Station 568+177

SVSITRA 1 SHAKER

California Bearing Ratio TEST

Testing Date :	14/6/2023	Code	MH-5	Layer No. :	EL MAHJUB
Location :	k.p(549+200)	FROM STA :		Layer Thickness :	25 cm
					PERPARED
					S52+000

:- Test Results


Compaction % for Mold		Mold No.	55
Mold Vol. (cm³)			2151
Mold WT. (gm)			7810
Mold WT. + Wet WT. (gm)			12790
Wet WT. (gm)			4980
Wet Density (g/cm³)			2.315
Dry Density (g/cm³)			2.180
Proctor Density (g/cm³)			2.183
Compaction %			100

Moisture Ratio After Compacted Mold		Tare No.	5
Tare WT. (gm)			34
Tare WT. + Wet WT. (gm)			160
Tare WT. + Dry WT. (gm)			152
Water WT. (gm)			8.0
Dry WT. (gm)			118.0
Moisture Content %			6.2

Swelling		Mold No.	3
Date			14-6-2023
Initial Height (mm)			3.65
Final Height (mm)			3.65
Difference			0
Sample Height (mm)			122.00
Swelling Ratio %			0%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	88.00	256.00	392.00	542.00	670.00	821.00	956.00	1076.00	1324.00
Load (KN)	0.9	2.5	3.8	5.3	6.6	8.0	9.4	10.5	13.0



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	
2.50	5.31	13.4	39.8%	100	98	51.7%
5.00	10.54	20.0	52.7%			

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Sign :

Name :

Sign :

Name :

Sign :

Name :

Absorption & Aggregate specific gravity
AASHTO-T85

Testing date :-	12/6/2023
location :-	k.p(548+500)
material :-	prepared subgrade
NAME COMPANY	EL MAHGOUB

Weight of sample	gm
Weight of saturated -dry surface sample (B)	gm
Weight of saturated sample in water (C)	gm
Weight of dry sample after heating (A)	gm

Results:-

Bull specific gravity = $A / (B - C)$	
Apparent specific gravity = $A / (A - C)$	
Absorption = $(B - A) / A$	


Los Anglos abrasion
AASHTO-T96

Results:-

Weight of sample before test (gm)	3264	5000
Abrasion ratio (%)	34.72	



Consultant



Mold Volume:	2032.0
Weight of empty mold :	6088.0

Water content %	6.3%
MAX Dry Density	2.186

TESTING DATE:	2023/06/05	code	Station	549+000	552+000
LOCATION	k.p(550+500)	MH-4	Material	PERPARED	
NAME COMPANY	EL MAHJUB		layer thickness	25 cm	

PROCTOR TEST

 مكتب الاستشارات الهندسية ECO Engineering Consulting Office	Electric Express Train - HSR From El Ain El Sokhna City To El Alamein - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177	 وزارة النقل والاقتصاد Ministry of Transport and Economic Affairs
---	--	---

California Bearing Ratio TEST

Testing Date :	6/6/2023	Code	FROM STA :	549+000	PERPARED	25 cm
Location :	k.p(S50+500)	MH-4	Layer Thickness			
Layer No. :			Material			

:- Test Results


Compaction % for Mold	
Mold No.	55
Mold Vol.(cm ³)	2151
Mold WT. (gm)	7810
Mold WT. + Wet WT. (gm)	12790
Wet WT. (gm)	4980
Wet Density (g/cm ³)	2.315
Dry Density (g/cm ³)	2.168
Proctor Density (g/cm ³)	2.186
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	34
Tare WT. + Wet WT. (gm)	160
Tare WT. + Dry WT. (gm)	152
Water WT. (gm)	8.0
Dry WT. (gm)	118.0
Moisture Content %	6.8

Swelling	
Mold No.	3
Date	٢٠٢٣/٠٦/٠٦
Initial Height (mm)	2.60
Final Height (mm)	2.60
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0%

Loading Reading :

Penetration (mm)	Load Reading (kg)	Load (KN)
0.64	90.00	0.9
1.27	247.00	2.4
1.91	385.00	3.8
2.54	530.00	5.2
3.18	660.00	6.5
3.80	790.00	7.7
4.45	930.00	9.1
5.00	1043.00	10.2
6.40	1298.00	12.7



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	99	98	50.4%
(mm)	(Kn)	(lb)	(%)	(%)	(%)	(%)	38.4%
5.00	10.22	20.0	51.0%				
2.50	5.19	13.4	38.9%				

Lab. Specialist

Sign :

Name :

Name :

Lab. Engineer

Sign :

Name :

Consultant Engineer

EL Mahgoub company

Express Electric Trian project

El Mahgoub lab



Absorption & Aggregate specific gravity
AASHTO-T85

Testing date :-	4/6/2023
location :-	K.P(550+500)
material :-	prepared subgrade
NAME COMPANY	EL MAHGOUB

Weight of sample		gm
Weight of saturated -dry surface sample (B)		gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)		gm

Results:-

Bul/ spicific gravity = A / (B-C)		
Apparent spicific gravity = A / (A-C)		
Asorbtion = (B-A)/A		

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before	5000
Weight of sample before test (gm)	3323
Abrasion ratio (%)	33.54



[Handwritten signature]

Asahi

Contractor

[illegible]

B-soft material gradation				WT.OF sample	500.00	gm
sieve size	10	40	200			
Cumulative Retained (g)	246.00	337.00	385.00			
Cumulative Retained %	49.20	67.40	77.00			
Cumulative Passing %	50.80	32.60	23.00			

2-Gradient test


TESTING DATE:	4/6/2023	code	MH-3	Material	549+000	552+000
LOCATION	K(P(551+300)			PERPARED	25 cm	
NAME COMPANY	EL MAHGOUB			layer thickness		

TESTING DATE:	2023/06/05	code	MH-3	Station	549+000	552+000	
LOCATION	k.p(551+300)	Material		layer thickness	PERPARED		
NAME COMPANY	EL MAHJOUR	25 cm					

Weight of empty mold :	6088.0	Water content %	6.5%
Mold Volume:	2032.0	MAX Dry Density	2.18

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10460.9	10800.2	10723.0		
WT. WET SOIL	4372.9	4712.2	4635.0		
Wt. Density	2.152	2.319	2.281		

Tare No.	1	2	3	4	5	6	7	8
Tare wt.	30.34	28.45	34.87	28.12	30.54	30.26		
Wt. Of wet soil & tare	156.2	166.0	155.2	156.0	160.3	155.4		
Wt. Of dry soil & tare	151.5	160.5	148.2	148.0	151.2	145.7		
Wt. Of water	4.7	5.5	7.0	8.0	9.1	9.7		
Wt. Of dry soil	121.2	132.1	113.3	119.8	120.7	115.4		
Water content %	3.9%	4.1%	6.2%	6.7%	7.6%	8.4%		
AV. Water content %	4.0%	6.4%	8.0%					
Dry Density	2.069	2.179	2.112					



Consultant

Contractor

California Bearing Ratio TEST

Testing Date :	6/6/2023	Code	FROM STA :	S49+000	SS2+000
Location :	k.p(S51+300)	MH-3	Material	PREPARED	
Layer No. :			Layer Thickness	25 cm	

- : Test Results


Compaction % for Mold	
Mold No.	55
Mold Vol. (cm ³)	2151
Mold WT. (gm)	7810
Mold WT. + Wet WT. (gm)	12790
Wet WT. (gm)	4980
Wet Density (g/cm ³)	2.315
Dry Density (g/cm ³)	2.175
Proctor Density (g/cm ³)	2.180
Compaction %	100

Moisture Ratio After Compacted Mold	
Tare No.	5
Tare WT. (gm)	28
Tare WT. + Wet WT. (gm)	160
Tare WT. + Dry WT. (gm)	152
Water WT. (gm)	8.0
Dry WT. (gm)	124.0
Moisture Content %	6.5

Swelling	
Mold No.	3
Date	٢٠٢٣/٠٦/٠٦
Initial Height (mm)	2.30
Final Height (mm)	2.30
Difference	0
Sample Height (mm)	120.00
Swelling Ratio %	0%

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	96.00	254.00	395.00	536.00	666.00	790.00	930.00	1050.00	1365.00
Load (KN)	0.9	2.5	3.9	5.3	6.5	7.7	9.1	10.3	13.4




Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	(%)
2.50	5.25	13.4	39.3%		98	38.7%
5.00	10.29	20.0	51.4%			50.5%

Lab. Specialist

Name :
Sign :

Lab. Engineer



Name :
Sign :

Consultant Engineer

Signature

EL Mahgoub company

Express Electric Trian project

El Mahgoub lab



Absorption & Aggregate specific gravity
AASHTO-T85

Testing date :-	4/6/2023
location :-	K.p(551+300)
material :-	prepared subgrade
NAME COMPANY	EL MAHGOUB

Weight of sample		gm
Weight of saturated -dry surface sample (B)		gm
Weight of saturated sample in water (C)		gm
Weight of dry sample after heating (A)		gm


Results:-

Bul/ spicific gravity = A / (B-C)		
Apparent spicific gravity = A / (A-C)		
Asorbtion = (B-A)/A		


Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before	5000
Weight of sample before test (gm)	3342
Abrasion ratio (%)	33.16



M. S. El



Handwritten signature and initials.

Consultant

Handwritten signature.

Contractor

LIMITS	N.P		
	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)

sieve size(in)	sieve size(mm)	REMARKS					
		Cumulative Passing %	97-50	75-20	60-15	0-35	0-12
2	50.0	100.0	88.9	78.5	69.5	59.0	49.2
1.5	37.5	25.0	19.0	12.5	9.5	4.75	2.00
1	25.0	37.5	19.0	12.5	9.5	4.75	2.00
3/4	19.0	37.5	19.0	12.5	9.5	4.75	2.00
3/8	12.5	37.5	19.0	12.5	9.5	4.75	2.00
1/2	9.5	37.5	19.0	12.5	9.5	4.75	2.00
# 40	0.425	37.5	19.0	12.5	9.5	4.75	2.00
# 200	0.075	37.5	19.0	12.5	9.5	4.75	2.00

C-General gradation

sieve size	Cumulative Retained (g)	Cumulative Retained %	Cumulative Passing %	B-soft material gradation	
				WT.OF sample	500.00 gm
10	165.00	33.00	67.00		
40	281.00	56.20	43.80		
200	374.00	74.80	25.20		

A-gradation of bulk materials	sieve size	Mass retained (g)	Cumulative Retained (g)	Cumulative Retained %	Cumulative Passing %	B-soft material gradation	
						WT.OF sample	500.00 gm
	2	0.0	3874.0	11.1	88.9		
	1.5	3611.0	7485.0	21.5	78.5		
	4/3	3165.0	10650.0	30.5	69.5		
	2/1	3418.0	14309.0	41.0	59.0		
	8/3	3967.0	17727.0	50.8	49.2		
	# 4	3967.0	21694.0	62.2	37.8		
table classify							
soil classify	A-1-a						
	PRO	2.182					
	WC	6.6%					
	CBR	45.7%					

2-Gradient test

1-visual inspection test


TESTING DATE:	31/5/2023	code	MH-2	layer thickness	25 cm
LOCATION	k.p(551+300)	Material	PERPARED	Material	PERPARED
NAME COMPANY	EL MAHGOUB	code	MH-2	Material	PERPARED

PARTICLE SIZE DISTRIBUTION OF SOIL

Electric Express Train - HSR		From El Ain El Sokhna City To El Alamein - MATROUH		Section - 7 From FOKA To MARSA MATROUH		From Station 504+000 To Station 568+177	
المشروع		المشروع		المشروع		المشروع	
المشروع		المشروع		المشروع		المشروع	

Consultant

Contractor



Tare No.	Tare wt.	Wt. Of wet soil & tare	Wt. Of dry soil & tare	Wt. Of water	Wt. Of dry soil	Water content %	AV Water content %	Dry Density
1	34.25	155.4	151.0	4.4	116.7	3.8%	4.0%	2.066
2	34.12	156.7	148.7	8.1	120.3	6.7%	6.4%	2.181
3	28.33	156.7	146.7	7.6	119.1	7.8%	8.1%	2.131
4	22.74	156.7	141.2	9.3	111.8	8.3%		
5	28.36	150.5						
6	29.41							
7								
8								

trial no :	Wt. Of Mold+ wet soil	WT. WET SOIL	Wt. Density
1	10436.8	4366.8	2.149
2	10786.3	4716.3	2.321
3	10749.7	4679.7	2.303
4			
5			

Weight of empty mold :	Mold Volume:
6070.0	2032.0
MAX Dry Density	Water content %
2.182	6.6%

TESTING DATE:	2023/06/01	code	MH-2	layer thickness	25 cm
NAME COMPANY	EL MAHJOUR	Station	549+000	Material	PERPAVED
LOCATION	k(p(551+300))	Station	552+000		

PROCTOR TEST

ENGINEERING CONSULTING OFFICE
المكتب الاستشاري الهندسي

SYSTRA 8 SHAKER

Electric Express Train - HSR

From El Ain El Sokhna City To El Alamein - MATROUH

Section - 7 From FOKA TO MARSA MATROUH

From Station 504+000 To Station 568+177

الهيئة العامة للنقل والاقتصاد



مشروع القطار الكهربائي السريع
المقايضة المعدلة لبنود أعمال القطاع السابع (فوكة - مطروح) - شركة المحجوب - اتجاه برج العرب
القطاع من المحطة ٥٤٨+٠٠٠ الى المحطة ٥٥٩+٠٠٠

رقم البند	بيان الأعمال	الوحدة	الكمية	الفئة	الاجمالى
١	أعمال الردم				
١-١	بالمتر المكعب أعمال توريد وتشغيل اترية صالحة للردم و مطابقة للمواصفات والتشغيل باستخدام الات التسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب -٢ متر و بسمك لا يزيد عن ٢٥ سم لاستكمال المنسوب التصميمى لتشكيل الجسر والاكتاف (نسبة تحمل كاليفورنيا لا تقل عن ١٥%) و رشها بالمياه الاصولية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى اقصى كثافة جافة (95% من الكثافة الجافة القصوى) ويتم التنفيذ طبقا للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق و الكبارى وتعليمات المهندسين المشرفين. -في حالة طلب جهاز الإشراف زيادة نسبة الدمك عن ٩٥% يحسب زيادة ١ جنية علي زيادة نسبة الدمك لكل ١ % - مسافة النقل ٢ كم ويتم احتساب علاوة ١,٤ جنيه لكل ١ كم بالزيادة او النقصان -السعر يشمل عمل تشوينات وتخليط واختبارات ونقل لموقع العمل حتى مسافة ٢ كم -السعر يشمل قيمة المادة المحجورية طبقا لافادة المنطقة بهذا القطاع (٧) من الكم ٥٠٤ الي ٥٦٨	م٣	٥٣,٣٠٤,٩٠	٨٥,٠٠	٤,٥٣٠,٩١٧
	علاوة مسافة النقل ٢٠٠ كم	م٣	٥٣,٣٠٤,٩٠	٢٧٧,٢٠	١٤,٧٧٦,١١٩
	علاوة تحصيل رسوم الكارثة والموازن طبقا للائحة الشركة الوطنية	م٣	٥٣,٣٠٤,٩٠	١٣,٠٠	٦٩٢,٩٦٤
	الإجمالي				٢٠,٠٠٠,٠٠٠

(عشرون مليون جنيه لا غير)

مدير المشروع المالك
م/ ابراهيم الحناوي

مدير المشروع الاستشاري
م/ خالد فوزي

مدير المشروع المقاول
م/ مختار طربان

يعتمد
رئيس الادارة المركزية
منطقة غرب الدلتا
الاسكندرية - مرسى مطروح
عقيد مهندس /
" هاني محمد محمود طه "