

الرقم	بيان الأصل	نوعية العمل	النوع	النوع	اسم العميل
٢٠١٣٦٤٠١٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠
٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠
٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠
٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠	٢٠١٣٦٤٠٠٠٠

ممثل مشاريع الهيئة  
هيئة الماء والغذاء والبيئة - وزارة النقل  
رقم ٩٧٥٠٢١٣٦٢٢٢  
مشروع: الطريق السريع (الستة - العصاف - طرفاخ)  
القطاع من الكيلو ٣٢٤٠١٠ إلى الكيلو ٣٢٤٠٠٠ بطول ٦٦٦ متر  
بنية قوية: المسار المائي والمائي والجاف والتلسك

مدير المشروع (الهيئة)  
م/ محمد جعفر العابد



**MATERIAL  
INSPECTION  
REQUEST**



المقاولات العامة  
المطرق والكباري  
(GARB)



Contractor Company	Al-Masa General Contracting Company		Designer Company	(SPECTRUM) Engineering Consulting Office									
Issued by Contractor	Name	Sign		Date/Serial Number			Time						
	Eng. Mohamed Elsaled			25/02/2023			3:00 PM						
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	C1 363	C2 EW	C3 CS	DD 26	MM 2	YY 23	HH	MM		

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2		Work Activity	
CODE-3		Sub Element of Activity	

Description of Materials	-1.5 FORM FERMA LEVEL				
Location to be Used	From	363+260	TO	363+380	
MAR & UIR Approval No	IR-F130-EET	Date	25/02/2023		
	M.A.R.-F28-EET				
Supplier Name	Elsawy , Alharamin				
Test Requirement	P.L.T ( DIN 18134 )		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Reference Photos	No/Yes		Other		
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD POINT	NUMBER	2		
2					
3					
4					
Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)				
1-THE PLATE LOAD TEST RESULT P.L.T ( DIN 18134 ) IS APPROVED	1-PLATE LOAD TEST WAS CARRIED - OUT BY ( E-JUST ) 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.				

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Elsaled			A
QA/QC*	Eng. Mazen Essamy			A
GARB**	Eng. Mohammad Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		26-2-2023	AWC

\* Designer

\*\* Alignment/Bridges PLT20-EET



# Technical Report

## Plate Loading Tests

KM 363+280 and KM 363+320

## Project


**Electric Express Train (Sokhna - New capital - 6th  
of October city - New Elalamein city)**

Prepared for

**AL-MASA General Contracting and Import & Export**  
Kilo 21 Square Beside Alfa Foam Factory 1st Floor Alexandria -  
Egypt.



(February, 2023)



#### 4. Closure

Test results presented herein report the load-settlement data obtained from two plate loading tests conducted on the Middle Embankment of the Electric Express train project at two locations (KM 363+280 and KM 363+320) in accordance with German Standard, DIN18134.



Location	$E_{v1}$ MN/m <sup>2</sup>	$E_{v2}$ MN/m <sup>2</sup>	$E_{v2}/E_{v1}$ ratio
KM 363+280	117.52	123.11	1.05
KM 363+320	105.19	105.56	1.00

- Note: Before interpreting these test results for future applications, the Middle Embankment in-situ variability between the testing locations should be considered.

#### Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed F. M. Fahmy



## 1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by AL-MASA General Contracting and Import & Export to conduct two plate loading tests on the Middle Embankment of the Electric Express Train project at two locations (KM 363+280 and KM 363+320) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Mahmoud Adel of AL-MASA General Contracting and Import & Export. Field team members (Mr.Ahmed Sabry) from the working CETCU team visited the project site on February 26, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

## 2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli ( $E_v1$  and  $E_v2$ ) and their ratio ( $E_v2/E_v1$ ) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was  $20 \pm 1^\circ\text{C}$ .
- The plate was carried out on a Middle Embankment (according to the company) at two points (KM 363+280 and KM 363+320). The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Leader CAT 966G.





### 3. Test Procedure and Results

The plate load test was conducted in accordance with the DIN18134. Loading, unloading, and reloading regimes were considered to estimate the resilient modulus of the tested soil. Prior to the test, the force transducer and dial gauge were reset to zero, and then a load corresponding to a stress of 0.01 MN/m<sup>2</sup> was applied. The load was increased in the first loading cycle until a normal stress of 0.25 MN/m<sup>2</sup> was reached, and the loading increment was 0.025 MN/m<sup>2</sup>. The load was gradually released in four stages. Following unloading, a second loading cycle was performed, but the load was only increased to the penultimate stage of the first cycle. Two plate loading tests on the Middle Embankment of the Electric Express Train project were conducted at two locations (KM 363+280 and KM 363+320) and the data collected at the two test points is included in Appendix A.

Table 1 presents the load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 363+280), while Table 2 shows the data obtained at the second loading stage.

**Table 1: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 363+280)**

Loading stage	Load (F) kN	Normal stress ( $\sigma_0$ ) MN/m <sup>2</sup>	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.30
3	21.21	0.075	0.43
4	28.28	0.100	0.53
5	35.35	0.125	0.65
6	42.42	0.150	0.73
7	49.49	0.175	0.82
8	56.56	0.200	0.88
9	63.63	0.225	0.95
10	70.7	0.250	1.02
11	56.56	0.200	1.02
12	49.49	0.175	0.95
13	35.35	0.125	0.80
14	21.21	0.075	0.65
15	1.414	0.005	0.05



**Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 363+280)**

Loading stage	Load (F) kN	Normal stress ( $\sigma_0$ ) MN/m <sup>2</sup>	Settlement (S) mm
0	1.414	0.005	0.05
1	7.07	0.025	0.36
2	14.14	0.050	0.46
3	21.21	0.075	0.52
4	28.28	0.100	0.61
5	35.35	0.125	0.71
6	42.42	0.150	0.80
7	49.49	0.175	0.90
8	56.56	0.200	0.95
9	63.63	0.225	1.01

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 363+280) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 363+320) is provided in Tables 4-6 and Figure 2.

**Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 363+280)**

Parameters	1st loading cycle	2nd loading cycle
( $s_0, \text{max}$ ) MN/m <sup>2</sup>	0.25	0.25
$a_0$ (mm)	0.06	0.12
$a_1$ (mm/(MN/m <sup>2</sup> ))	5.44	6.26
$a_2$ (mm/(MN <sup>2</sup> /m <sup>4</sup> ))	-6.43	-10.44
$E_v = 1.5 r / (a_1 + a_2 \cdot s_0, \text{MAX})$	117.52	123.11
$E_v/E_v$		1.05






Figure 1: Load-settlement data: plate loading test performed at (KM 363+280)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 363+320)

Loading stage	Load (F) kN	Normal stress ( $\sigma_0$ ) MN/m²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.25
2	14.14	0.050	0.35
3	21.21	0.075	0.45
4	28.28	0.100	0.59
5	35.35	0.125	0.65
6	42.42	0.150	0.80
7	49.49	0.175	0.91
8	56.56	0.200	1.01
9	63.63	0.225	1.08
10	70.7	0.250	1.19
11	56.56	0.200	1.19
12	49.49	0.175	1.05
13	35.35	0.125	0.95
14	21.21	0.075	0.80
15	1.414	0.005	0.16



Table 5: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 363+320)

Loading stage	Load (F) kN	Normal stress ( $\sigma_0$ ) MN/m <sup>2</sup>	Settlement (S) mm
0	1.414	0.005	0.16
1	7.07	0.025	0.31
2	14.14	0.050	0.42
3	21.21	0.075	0.56
4	28.28	0.100	0.68
5	35.35	0.125	0.75
6	42.42	0.150	0.82
7	49.49	0.175	0.97
8	56.56	0.200	1.07
9	63.63	0.225	1.15

Table 6: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 363+320)

Parameters	1st loading cycle	2nd loading cycle
( $s_0$ ,max) MN/m <sup>2</sup>	0.25	0.25
a <sub>0</sub> (mm)	0.12	0.16
a <sub>1</sub> (mm/(MN/m <sup>2</sup> ))	4.67	5.43
a <sub>2</sub> (mm/(MN <sup>2</sup> /m <sup>4</sup> ))	-1.58	-4.67
$E_v = 1.5 r / (a_1 + a_2 \cdot s_0, \text{MAX})$	105.19	105.56
$E_{v2}/E_{v1}$	1.00	





Figure 2: Load-settlement data-plate loading test performed at (KM 363+320)





Egypt-Japan University of Science and Technology  
جامعة مصر اليابانية للعلوم والتكنولوجيا

جامعة مصر اليابانية للعلوم والتكنولوجيا

Civil Engineering Testing &  
Consulting Unit


وحدة اختبارات و استشارات المدنية  
المدنية

## Appendix A





<b>Location of test site:</b>	<b>KM 363+320</b>		<b>Field team</b>	<b>Mr.Ahmed Sabry</b>
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	<b>26/2/2023</b>
<b>Diameter of loading plate</b>	600		<b>Time</b>	12:42:00 pm 1:10:00 pm
<b>Lever ratio</b>	1		<b>Note:</b>	
<b>Type of Soil</b>	Middle Embankment		CAT 966G	
<b>Bedding material</b>	---			
<b>Temperature</b>	20°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.75	
	2	14.14	9.65	
	3	21.21	9.55	
	4	28.28	9.41	
	5	35.35	9.35	
	6	42.42	9.20	
	7	49.49	9.09	
	8	56.56	8.99	
	9	63.63	8.92	
<b>Unloading Stage</b>	10	70.7	8.81	
	11	56.56	8.81	
	12	49.49	8.95	
	13	35.35	9.05	
	14	21.21	9.20	
<b>Test regime</b>	15	1.414	9.84	
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
	<b>Reloading Stage</b>	0	9.84	
		1	9.69	
		2	9.58	
		3	9.44	
		4	9.32	
		5	9.25	
		6	9.18	
		7	9.03	
		8	8.93	
		9	8.85	



**MATERIAL  
INSPECTION  
REQUEST**



الشركة العامة  
لطرق و الكباري  
(GARB)



Contractor Company	Al-Masa General Contracting Company			Designer Company	(SPECTRUM) Engineering Consulting Office					
	Name	Sign		Date/Serial Number	Time					
Issued by Contractor	Eng. Mohamed Elsaied			18/02/2023	3:00 PM					
				PLT 22-EET						
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	C1 365	C2 EW	C3 CS	DD 19	MM 2	YY 23	HH MM

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2		Work Activity	
CODE-3		Sub Element of Activity	

Description of Materials	FERMA LEVEL				
Location to be Used	From	365+300	TO	365+740	
MAR & UIR Approval No	IR-F122-EET , IR-F124-EET , IR-F125-EET	Date	18/02/2023		
	M.A.R.-F27-EET				
Supplier Name	Elsawy , Alharamin				
Test Requirement	P.L.T ( DIN 18134 )	Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP		
Reference Photos	No/Yes	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	PLATE LOAD POINT	NUMBER	9		
2					
3					
4					

Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)
1-THE PLATE LOAD TEST RESULT P.L.T ( DIN 18134 ) IS APPROVED	1-PLATE LOAD TEST WAS CARRIED - OUT BY ( E-JUST ) 2-Results report attached and acceptable with project specifications. 3-Final approval is subject to above mentioned comments.

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Elsaied			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammad Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		19-2-2023	AWC

\* Designer

\*\* Alignment/Bridges PLT 22-EET

Q + 1



Egypt-Japan University of Science and Technology  
جامعة مصر اليابانية للعلوم والتكنولوجيا  
エジプト日本科学技術大学

Civil Engineering Testing &  
Consulting Unit  
وحدة اختبارات واستشارات الهندسة  
المدنية

# Technical Report

## Plate Loading Tests

KM 365+325, KM 365+375, KM 365+425,  
KM 365+475, KM 365+525, KM 365+575,  
KM 365+625, KM 365+675, KM 365+725,  
KM 363+150, KM 363+200, and KM 363+240

## Project

**Electric Express Train (Sokhna - New capital - 6th  
of October city - New Elalamein city)**

Prepared for

**AL-MASA General Contracting and Import & Export**

Kilo 21 Square Beside Alfa Foam Factory 1st Floor Alexandria - Egypt.

(February, 2023)





#### 4. Closure

Test results presented herein report the load-settlement data obtained from 12 plate loading tests conducted on the Upper Embankment of the Electric Express train project at 12 locations (KM 365+325, KM 365+375, KM 365+425, KM 365+475, KM 365+525, KM 365+575, KM 365+625, KM 365+675, KM 365+725, KM 363+150, KM 363+200, and KM 363+240) in accordance with German Standard, DIN18134.


Location	$E_{v1}$ MN/m <sup>2</sup>	$E_{v2}$ MN/m <sup>2</sup>	$E_{v2}/E_{v1}$ ratio
KM 365+325	88.06	104.90	1.19
KM 365+375	98.61	104.87	1.06
KM 365+425	117.42	126.33	1.08
KM 365+475	123.86	140.94	1.14
KM 365+525	85.51	94.86	1.11
KM 365+575	83.69	101.86	1.22
KM 365+625	78.27	97.53	1.25
KM 365+675	98.86	113.15	1.14
KM 365+725	93.33	96.28	1.03
KM 363+150	93.35	105.11	1.13
KM 363+200	100.47	107.45	1.07
KM 363+240	79.42	91.26	1.15

- Note: Before interpreting these test results for future applications, the Upper Embankment in-situ variability between the testing locations should be considered.

#### Technical committee

Dr. Mahmoud Ahmed

Prof. Dr. Mohamed E.-M. Fahmy



Lab Engineer

Mohamed A. Al-Najjar



## 1. Introduction

The Civil Engineering Testing & Consulting Unit (CETCU) of the Egypt-Japan University of Science and Technology (EJUST) was retained by AL-MASA General Contracting and Import & Export to conduct 12 plate loading tests on the Upper Embankment of the Electric Express Train project at 12 locations (KM 365+325, KM 365+375, KM 365+425, KM 365+475, KM 365+525, KM 365+575, KM 365+625, KM 365+675, KM 365+725, KM 363+150, KM 363+200, and KM 363+240) in accordance with the German Standard DIN18134. The mandate was communicated by Eng. Mahmoud Adel of AL-MASA General Contracting and Import & Export. Field team members (Mr.Ahmed Sabry) from the working CETCU team visited the project site on February 19, 2023 and performed the required tests. This report summarizes the plate loading test procedure according to DIN18134, the test results and their interpretations, and the CETCU pertaining recommendations.

## 2. Test Set Up and Instrumentation

- The German standard DIN18134 was applied to define the test setup including the loading system, test conditions, and procedure for the plate loading tests.
- The tests were carried out to determine the Strain Moduli (Ev1 and Ev2) and their ratio (Ev2/Ev1) from a stress – deformation relationship of two consecutive loading from Loading-Unloading-Loading regime.
- The loading plate has a diameter of 600 mm and a thickness of 25 mm and it is provided with equally spaced stiffeners. The upper plate face is parallel to the bottom face of the plate to allow a 300-mm plate to be placed on the 600-mm plate top.
- The loading system consisted of a hydraulic pump connected to a hydraulic jack of 700 bar capacity, which can apply and release the load increments.
- The dial gauge used to measure the plate settlement has a resolution of 0.01 mm and the lever ratio was equal to 1.
- The temperature at the time of the test was  $15 \pm 1^\circ\text{C}$ .
- The plate was carried out on a Upper Embankment (according to the company) at 12 points. The test surface area was levelled, and the plate was bedded on this surface.
- The hydraulic jack was placed on the middle of, and normal to, the loading plate beneath the reaction loading system and secured against tilting.
- The reaction loading system was a heavy multi-purpose Loader CAT 966G.





Table 2: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 365+325)

Loading stage	Load (F)	Normal stress ( $s_0$ )	Settlement (S)
	kN	MN/m <sup>2</sup>	mm
0	1.414	0.005	0.21
1	7.07	0.025	0.35
2	14.14	0.050	0.53
3	21.21	0.075	0.65
4	28.28	0.100	0.78
5	35.35	0.125	0.90
6	42.42	0.150	0.97
7	49.49	0.175	1.05
8	56.56	0.200	1.15
9	63.63	0.225	1.23

The load-settlement data obtained in all loading and unloading stages for the test performed at the first location (KM 365+325) are shown in Figure 1. Table 3 shows the calculations of the resilient modulus of the tested soil according to DIN18134. The testing data corresponding to the second testing point (KM 365+375) is provided in Tables 4-6 and Figure 2. The testing data corresponding to the third testing point (KM 365+425) is provided in Tables 7-9 and Figure 3. The testing data corresponding to the fourth testing point (KM 365+475) is provided in Tables 10-12 and Figure 4. The testing data corresponding to the fifth testing point (KM 365+525) is provided in Tables 13-15 and Figure 5.

Table 3: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 365+325)

Parameters	1st loading cycle	2nd loading cycle
( $s_0$ ,max) MN/m <sup>2</sup>	0.25	0.25
$a_0$ (mm)	-0.01	0.19
$a_1$ (mm/(MN/m <sup>2</sup> ))	7.79	6.89
$a_2$ (mm/(MN <sup>2</sup> /m <sup>4</sup> ))	-10.73	-10.39
$E_v = 1.5 r / (a_1 + a_2 \cdot s_0, \text{MAX})$	88.06	104.90
$E_v/E_v$		1.19






Figure 1: Load-settlement data: plate loading test performed at (KM 365+325)

Table 4: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 365+375)

Loading stage	Load (F) kN	Normal stress ( $s_0$ ) MN/m²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.28
2	14.14	0.050	0.36
3	21.21	0.075	0.55
4	28.28	0.100	0.65
5	35.35	0.125	0.78
6	42.42	0.150	0.90
7	49.49	0.175	0.99
8	56.56	0.200	1.07
9	63.63	0.225	1.15
10	70.7	0.250	1.28
11	56.56	0.200	1.28
12	49.49	0.175	1.28
13	35.35	0.125	1.17
14	21.21	0.075	1.05
15	1.414	0.005	0.20




Table 7: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 365+425)

Loading stage	Load (F) kN	Normal stress ( $\sigma_0$ ) MN/m <sup>2</sup>	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.21
2	14.14	0.050	0.28
3	21.21	0.075	0.42
4	28.28	0.100	0.53
5	35.35	0.125	0.63
6	42.42	0.150	0.70
7	49.49	0.175	0.79
8	56.56	0.200	0.86
9	63.63	0.225	0.97
10	70.7	0.250	1.06
11	56.56	0.200	1.06
12	49.49	0.175	1.06
13	35.35	0.125	0.97
14	21.21	0.075	0.83
15	1.414	0.005	0.20

Table 8: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 365+425)

Loading stage	Load (F) kN	Normal stress ( $\sigma_0$ ) MN/m <sup>2</sup>	Settlement (S) mm
0	1.414	0.005	0.20
1	7.07	0.025	0.30
2	14.14	0.050	0.43
3	21.21	0.075	0.56
4	28.28	0.100	0.65
5	35.35	0.125	0.75
6	42.42	0.150	0.82
7	49.49	0.175	0.90
8	56.56	0.200	0.97
9	63.63	0.225	1.02

Table 9: Calculations of the resilient modulus of the tested soil according to DIN18134: (KM 365+425)

Parameters	1st loading cycle	2nd loading cycle
( $s_u$ ) <sub>max</sub> MN/m <sup>2</sup>	0.25	0.25
$s_u$ [mm]	0.09	0.17
$a_s$ [mm/(MN/m <sup>2</sup> )]	4.50	5.65
$a_u$ [mm/(MN <sup>2</sup> /m <sup>4</sup> )]	-2.67	-8.37
$E_v = 1.5 / (a_s + a_u \cdot s_u)$	117.42	126.33
$E_v/E_{v1}$	1.08	

Table 11: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 365+475)

Loading stage	Load (F) kN	Normal stress ( $s_0$ )	Settlement (S) mm
		MN/m <sup>2</sup>	
0	1.414	0.005	0.19
1	7.07	0.025	0.30
2	14.14	0.050	0.46
3	21.21	0.075	0.55
4	28.28	0.100	0.61
5	35.35	0.125	0.71
6	42.42	0.150	0.78
7	49.49	0.175	0.84
8	56.56	0.200	0.90
9	63.63	0.225	0.96

Table 12: Calculations of the resilient modulus of the tested soil according to DIN18134:  
 (KM 365+475)

Parameters	1st loading cycle	2nd loading cycle
$(s_0, \text{max}) \text{ MN/m}^2$	0.25	0.25
$a_0 \text{ (mm)}$	0.06	0.18
$a_1 \text{ (mm/(MN/m}^2\text{))}$	5.32	5.34
$a_2 \text{ (mm/(MN}^2/\text{m}^4\text{))}$	-6.73	-8.58
$E_v = 1.5 r / (a_1 + a_2 \cdot s_0, \text{MAX})$	123.86	140.94
$E_{v2}/E_{v1}$	1.14	




Figure 4: Load-settlement data: plate loading test performed at (KM 365+475)



Table 16: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 365+575)

Loading stage	Load (F)	Normal stress ( $s_0$ )	Settlement (S)
	kN	MN/m <sup>2</sup>	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.38
3	21.21	0.075	0.54
4	28.28	0.100	0.69
5	35.35	0.125	0.81
6	42.42	0.150	0.93
7	49.49	0.175	1.09
8	56.56	0.200	1.15
9	63.63	0.225	1.25
10	70.7	0.250	1.44
11	56.56	0.200	1.44
12	49.49	0.175	1.44
13	35.35	0.125	1.21
14	21.21	0.075	1.00
15	1.414	0.005	0.28

Table 17: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 365+575)

Loading stage	Load (F)	Normal stress ( $s_0$ )	Settlement (S)
	kN	MN/m <sup>2</sup>	mm
0	1.414	0.005	0.28
1	7.07	0.025	0.43
2	14.14	0.050	0.55
3	21.21	0.075	0.70
4	28.28	0.100	0.81
5	35.35	0.125	0.96
6	42.42	0.150	1.05
7	49.49	0.175	1.15
8	56.56	0.200	1.21
9	63.63	0.225	1.30

Table 18: Calculations of the resilient modulus of the tested soil according to DIN18134:  
(KM 365+575)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,\text{max}}) \text{ MN/m}^2$	0.25	0.25
$a_0 \text{ (mm)}$	0.05	0.25
$a_1 \text{ (mm/(MN/m}^2\text{))}$	6.73	6.63
$a_2 \text{ (mm/(MN}^2\text{/m}^4\text{))}$	-5.40	-8.87
$E_v = 1.5 r / (a_1 + a_2 \cdot s_{0,\text{MAX}})$	83.69	101.86
$E_{v_2}/E_{v_1}$		1.22




Figure 6: Load-settlement data: plate loading test performed at (KM 365+575)

Table 19: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 365+625)

Loading stage	Load (F) kN	Normal stress ( $s_0$ ) MN/m²	Settlement (S) mm
0	1.414	0.005	0.00
1	7.07	0.025	0.20
2	14.14	0.050	0.35
3	21.21	0.075	0.53
4	28.28	0.100	0.65
5	35.35	0.125	0.85
6	42.42	0.150	0.95
7	49.49	0.175	1.10
8	56.56	0.200	1.20
9	63.63	0.225	1.36
10	70.7	0.250	1.46
11	56.56	0.200	1.46
12	49.49	0.175	1.46
13	35.35	0.125	1.38
14	21.21	0.075	1.23
15	1.414	0.005	0.38




Figure 8: Load-settlement data: plate loading test performed at (KM 365+675)

Table 25: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 365+725)

Loading stage	Load (F)	Normal stress ( $s_0$ )	Settlement (S)
	kN	MN/m²	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.23
2	14.14	0.050	0.36
3	21.21	0.075	0.49
4	28.28	0.100	0.60
5	35.35	0.125	0.73
6	42.42	0.150	0.85
7	49.49	0.175	0.95
8	56.56	0.200	1.08
9	63.63	0.225	1.20
10	70.7	0.250	1.32
11	56.56	0.200	1.32
12	49.49	0.175	1.32
13	35.35	0.125	1.15
14	21.21	0.075	0.96
15	1.414	0.005	0.11



Table 34: Load-settlement data obtained at the first loading and unloading stages of the plate loading test performed at the location (KM 363+240)

Loading stage	Load (F)	Normal stress ( $s_0$ )	Settlement (S)
	kN	MN/m <sup>2</sup>	mm
0	1.414	0.005	0.00
1	7.07	0.025	0.25
2	14.14	0.050	0.48
3	21.21	0.075	0.60
4	28.28	0.100	0.76
5	35.35	0.125	0.92
6	42.42	0.150	1.07
7	49.49	0.175	1.19
8	56.56	0.200	1.27
9	63.63	0.225	1.40
10	70.7	0.250	1.50
11	56.56	0.200	1.50
12	49.49	0.175	1.50
13	35.35	0.125	1.44
14	21.21	0.075	1.28
15	1.414	0.005	0.35

Table 35: Load-settlement data obtained at the second loading and unloading stages of the plate loading test performed at the location (KM 363+240)

Loading stage	Load (F)	Normal stress ( $s_0$ )	Settlement (S)
	kN	MN/m <sup>2</sup>	mm
0	1.414	0.005	0.35
1	7.07	0.025	0.54
2	14.14	0.050	0.68
3	21.21	0.075	0.80
4	28.28	0.100	0.95
5	35.35	0.125	1.08
6	42.42	0.150	1.20
7	49.49	0.175	1.34
8	56.56	0.200	1.40
9	63.63	0.225	1.49

Table 36: Calculations of the resilient modulus of the tested soil according to DIN18134:  
(KM 363+240)

Parameters	1st loading cycle	2nd loading cycle
$(s_{0,\text{max}}) \text{ MN/m}^2$	0.25	0.25
$a_0 \text{ (mm)}$	0.08	0.34
$a_1 \text{ (mm/(MN/m2))}$	7.82	7.07
$a_2 \text{ (mm/(MN}^2\text{/m}^4\text{))}$	-8.61	-8.56
$E_v = 1.5 r / (a_1 + a_2, s_0, \text{max})$	79.42	91.26
$E_v/E_u$	1.15	





Figure 12: Load-settlement data: plate loading test performed at (KM 363+240)






Egypt-Japan University of Science and Technology  
جامعة مصر اليابانية للعلوم والتكنولوجيا  
جامعة مصر اليابانية للعلوم والتكنولوجيا

Civil Engineering Testing &  
Consulting Unit  
وحدة الاختبارات و استشارات الهندسة  
المدنية

# Appendix A





Location of test site:	KM 365+325		Field team	Mr.Ahmed Sabry
Project title:	Electric Express Train Project - AL-MASA General Contracting and Import & Export		Date:	19/2/2023
Diameter of loading plate	600		Time	9:45:00 am 10:13:00 am
Lever ratio	1		Note:	
Type of Soil	Upper Embankment			CAT 966G
Bedding material	---			
Temperature	15°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.87	
	2	14.14	9.60	
	3	21.21	9.45	
	4	28.28	9.34	
	5	35.35	9.20	
	6	42.42	9.10	
	7	49.49	8.98	
	8	56.56	8.90	
	9	63.63	8.80	
Unloading Stage	10	70.7	8.71	
	11	56.56	8.71	
	12	49.49	8.71	
	13	35.35	8.79	
	14	21.21	8.90	
Test regime	15	1.414	9.79	
	0	1.414	9.79	
	1	7.07	9.65	
	2	14.14	9.47	
	3	21.21	9.35	
	4	28.28	9.22	
	5	35.35	9.10	
	6	42.42	9.03	
	7	49.49	8.95	
	8	56.56	8.85	
Reloading Stage	9	63.63	8.77	

<b>Location of test site:</b>	<b>KM 365+375</b>		<b>Field team</b>	<b>Mr.Ahmed Sabry</b>
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023
<b>Diameter of loading plate</b>	600		<b>Time</b>	10:18:00 am 10:45:00 am
<b>Lever ratio</b>	1		<b>Note:</b> CAT 966G	
<b>Type of Soil</b>	Upper Embankment			
<b>Bedding material</b>	—			
<b>Temperature</b>	15°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.72	
	2	14.14	9.64	
	3	21.21	9.45	
	4	28.28	9.35	
	5	35.35	9.22	
	6	42.42	9.10	
	7	49.49	9.01	
	8	56.56	8.93	
	9	63.63	8.85	
	10	70.7	8.72	
<b>Unloading Stage</b>	11	56.56	8.72	
	12	49.49	8.72	
	13	35.35	8.83	
	14	21.21	8.95	
	15	1.414	9.80	
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Reloading Stage</b>	0	1.414	9.80	
	1	7.07	9.60	
	2	14.14	9.50	
	3	21.21	9.37	
	4	28.28	9.25	
	5	35.35	9.12	
	6	42.42	9.05	
	7	49.49	8.95	
		56.56	8.85	
8		63.63	8.78	


<b>Location of test site:</b>	<b>KM 365+425</b>		<b>Field team</b>	Mr.Ahmed Sabry
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023
<b>Diameter of loading plate</b>	600		<b>Time</b>	10:50:00 am 11:17:00 am
<b>Lever ratio</b>	1		<b>Note:</b>	
<b>Type of Soil</b>	Upper Embankment		CAT 966G	
<b>Bedding material</b>	---			
<b>Temperature</b>	15°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.79	
	2	14.14	9.72	
	3	21.21	9.58	
	4	28.28	9.47	
	5	35.35	9.37	
	6	42.42	9.30	
	7	49.49	9.21	
	8	56.56	9.14	
	9	63.63	9.03	
<b>Unloading Stage</b>	10	70.7	8.94	
	11	56.56	8.94	
	12	49.49	8.94	
	13	35.35	9.03	
	14	21.21	9.17	
<b>Test regime</b>	15	1.414	9.80	
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
	<b>Reloading Stage</b>	0	9.80	
		1	9.70	
		2	9.57	
		3	9.44	
		4	9.35	
		5	9.25	
		6	9.18	
		7	9.10	
		8	9.03	
		9	8.98	




Location of test site:	KM 365+475		Field team	Mr.Ahmed Sabry
Project title:	Electric Express Train Project - AL-MASA General Contracting and Import & Export		Date:	19/2/2023
Diameter of loading plate	600		Time	11:22:00 am 11:50:00 am
Lever ratio	1		Note:	
Type of Soil	Upper Embankment			CAT 966G
Bedding material	---			
Temperature	15°C			
Test regime	Loading Stage No.	Load (kN)	Dial Gauge Reading (mm)	
Loading Stage	0	1.414	10.00	
	1	7.07	9.81	
	2	14.14	9.71	
	3	21.21	9.56	
	4	28.28	9.49	
	5	35.35	9.35	
	6	42.42	9.28	
	7	49.49	9.24	
	8	56.56	9.16	
	9	63.63	9.10	
Unloading Stage	10	70.7	9.01	
	11	56.56	9.01	
	12	49.49	9.01	
	13	35.35	9.14	
	14	21.21	9.27	
Test regime	15	1.414	9.81	
	0	1.414	9.81	
	1	7.07	9.70	
	2	14.14	9.54	
	3	21.21	9.45	
	4	28.28	9.39	
	5	35.35	9.29	
	6	42.42	9.22	
	7	49.49	9.16	
	8	56.56	9.10	
	9	63.63	9.04	

<b>Location of test site:</b>	<b>KM 365+525</b>		<b>Field team</b>	Mr.Ahmed Sabry	
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023	
<b>Diameter of loading plate</b>	600		<b>Time</b>	11:55:00 pm 12:22:00 pm	
<b>Lever ratio</b>	1		<b>Note:</b> CAT 966G		
<b>Type of Soil</b>	Upper Embankment				
<b>Bedding material</b>	---				
<b>Temperature</b>	15°C				
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
<b>Loading Stage</b>	0	1.414	10.00		
	1	7.07	9.71		
	2	14.14	9.57		
	3	21.21	9.42		
	4	28.28	9.25		
	5	35.35	9.14		
	6	42.42	9.03		
	7	49.49	8.90		
	8	56.56	8.80		
	9	63.63	8.65		
<b>Unloading Stage</b>	10	70.7	8.52		
	11	56.56	8.52		
	12	49.49	8.52		
	13	35.35	8.62		
	14	21.21	8.78		
<b>Test regime</b>	15	1.414	9.70		
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
	0	1.414	9.70		
	1	7.07	9.47		
	2	14.14	9.40		
	3	21.21	9.24		
	4	28.28	9.11		
	5	35.35	9.01		
	6	42.42	8.90		
	7	49.49	8.79		
	8	56.56	8.69		
	9	63.63	8.56		




<b>Location of test site:</b>	<b>KM 365+575</b>		<b>Field team</b>	Mr.Ahmed Sabry
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023
<b>Diameter of loading plate</b>	600		<b>Time</b>	12:27:00 pm 12:55:00 pm
<b>Lever ratio</b>	1		<b>Note:</b> CAT 966G	
<b>Type of Soil</b>	<b>Upper Embankment</b>			
<b>Bedding material</b>	---			
<b>Temperature</b>	15°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.80	
	2	14.14	9.62	
	3	21.21	9.46	
	4	28.28	9.31	
	5	35.35	9.19	
	6	42.42	9.07	
	7	49.49	8.91	
	8	56.56	8.85	
	9	63.63	8.75	
<b>Unloading Stage</b>	10	70.7	8.56	
	11	56.56	8.56	
	12	49.49	8.56	
	13	35.35	8.79	
	14	21.21	9.00	
<b>Test regime</b>	15	1.414	9.72	
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
	0	1.414	9.72	
	1	7.07	9.57	
	2	14.14	9.45	
	3	21.21	9.30	
	4	28.28	9.19	
	5	35.35	9.04	
	6	42.42	8.95	
	7	49.49	8.85	
	8	56.56	8.79	
	9	63.63	8.70	

<b>Location of test site:</b>	<b>KM 365+625</b>		<b>Field team</b>	<b>Mr.Ahmed Sabry</b>	
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	<b>19/2/2023</b>	
<b>Diameter of loading plate</b>	600		<b>Time</b>	1:00:00 pm 1:27:00 pm	
<b>Lever ratio</b>	1		<b>Note:</b> CAT 966G		
<b>Type of Soil</b>	Upper Embankment				
<b>Bedding material</b>	---				
<b>Temperature</b>	15°C				
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
<b>Loading Stage</b>	0	1.414	10.00		
	1	7.07	9.80		
	2	14.14	9.65		
	3	21.21	9.47		
	4	28.28	9.35		
	5	35.35	9.15		
	6	42.42	9.05		
	7	49.49	8.90		
	8	56.56	8.80		
	9	63.63	8.64		
<b>Unloading Stage</b>	10	70.7	8.54		
	11	56.56	8.54		
	12	49.49	8.54		
	13	35.35	8.62		
	14	21.21	8.77		
<b>Test regime</b>	15	1.414	9.62		
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
	0	1.414	9.62		
	1	7.07	9.49		
	2	14.14	9.34		
	3	21.21	9.16		
	4	28.28	9.08		
	5	35.35	8.95		
	6	42.42	8.85		
	7	49.49	8.75		
	8	56.56	8.65		
	9	63.63	8.55		

<b>Location of test site:</b>	<b>KM 365+675</b>		<b>Field team:</b>	Mr.Ahmed Sabry
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023
<b>Diameter of loading plate</b>	600		<b>Time</b>	1:32:00 pm 2:00:00 pm
<b>Lever ratio</b>	1		<b>Note:</b>	
<b>Type of Soil</b>	Upper Embankment		CAT 966G	
<b>Bedding material</b>	---			
<b>Temperature</b>	15°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.81	
	2	14.14	9.68	
	3	21.21	9.56	
	4	28.28	9.41	
	5	35.35	9.31	
	6	42.42	9.20	
	7	49.49	9.11	
	8	56.56	9.00	
	9	63.63	8.90	
<b>Unloading Stage</b>	10	70.7	8.80	
	11	56.56	8.80	
	12	49.49	8.80	
	13	35.35	8.90	
	14	21.21	9.07	
<b>Test regime</b>	15	1.414	9.75	
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
	0	1.414	9.75	
	1	7.07	9.65	
	2	14.14	9.55	
	3	21.21	9.40	
	4	28.28	9.28	
	5	35.35	9.18	
	6	42.42	9.10	
	7	49.49	9.02	
	8	56.56	8.93	
	9	63.63	8.85	



<b>Location of test site:</b>	<b>KM 365+725</b>		<b>Field team</b>	Mr.Ahmed Sabry
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023
<b>Diameter of loading plate</b>	600		<b>Time</b>	2:05:00 pm 2:32:00 pm
<b>Lever ratio</b>	1		<b>Note:</b>	
<b>Type of Soil</b>	Upper Embankment			CAT 966G
<b>Bedding material</b>	---			
<b>Temperature</b>	15°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.77	
	2	14.14	9.64	
	3	21.21	9.51	
	4	28.28	9.40	
	5	35.35	9.27	
	6	42.42	9.15	
	7	49.49	9.05	
	8	56.56	8.92	
	9	63.63	8.80	
<b>Unloading Stage</b>	10	70.7	8.68	
	11	56.56	8.68	
	12	49.49	8.68	
	13	35.35	8.85	
	14	21.21	9.04	
<b>Test regime</b>	15	1.414	9.89	
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
	0	1.414	9.89	
	1	7.07	9.67	
	2	14.14	9.55	
	3	21.21	9.42	
	4	28.28	9.30	
	5	35.35	9.15	
	6	42.42	9.06	
	7	49.49	8.99	
	8	56.56	8.88	
	9	63.63	8.75	

<b>Location of test site:</b>	<b>KM 363+150</b>		<b>Field team</b>	Mr.Ahmed Sabry
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023
<b>Diameter of loading plate</b>	600		<b>Time</b>	2:45:00 pm 3:13:00 pm
<b>Lever ratio</b>	1		<b>Note:</b>	
<b>Type of Soil</b>	Upper Embankment		CAT 966G	
<b>Bedding material</b>	---			
<b>Temperature</b>	15°C			
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
<b>Loading Stage</b>	0	1.414	10.00	
	1	7.07	9.72	
	2	14.14	9.60	
	3	21.21	9.40	
	4	28.28	9.27	
	5	35.35	9.18	
	6	42.42	9.08	
	7	49.49	8.95	
	8	56.56	8.85	
	9	63.63	8.77	
<b>Unloading Stage</b>	10	70.7	8.65	
	11	56.56	8.65	
	12	49.49	8.65	
	13	35.35	8.76	
	14	21.21	8.95	
<b>Test regime</b>	15	1.414	9.70	
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>	
	<b>Reloading Stage</b>	0	9.70	
		1	9.53	
		2	9.40	
		3	9.25	
		4	9.14	
		5	9.05	
		6	8.95	
		7	8.85	
		8	8.75	
	9	63.63	8.69	




<b>Location of test site:</b>	<b>KM 363+200</b>		<b>Field team</b>	Mr.Ahmed Sabry	
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023	
<b>Diameter of loading plate</b>	600		<b>Time</b>	3:18:00 pm 3:45:00 pm	
<b>Lever ratio</b>	1		<b>Note:</b> CAT 966G		
<b>Type of Soil</b>	Upper Embankment				
<b>Bedding material</b>	---				
<b>Temperature</b>	15°C				
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
<b>Loading Stage</b>	0	1.414	10.00		
	1	7.07	9.75		
	2	14.14	9.65		
	3	21.21	9.52		
	4	28.28	9.40		
	5	35.35	9.28		
	6	42.42	9.17		
	7	49.49	9.07		
	8	56.56	8.98		
	9	63.63	8.86		
<b>Unloading Stage</b>	10	70.7	8.76		
	11	56.56	8.76		
	12	49.49	8.76		
	13	35.35	8.90		
	14	21.21	9.12		
<b>Test regime</b>	15	1.414	9.80		
	0	1.414	9.62		
	1	7.07	9.50		
	2	14.14	9.40		
	3	21.21	9.30		
	4	28.28	9.19		
	5	35.35	9.07		
	6	42.42	8.98		
	7	49.49	8.90		
	8	56.56	8.81		
		Mr. Ahmed Sabry			



<b>Location of test site:</b>	<b>KM 363+240</b>		<b>Field team</b>	Mr.Ahmed Sabry	
<b>Project title:</b>	Electric Express Train Project - AL-MASA General Contracting and Import & Export		<b>Date:</b>	19/2/2023	
<b>Diameter of loading plate</b>	600		<b>Time</b>	3:50:00 pm 4:17:00 pm	
<b>Lever ratio</b>	1		<b>Note:</b> CAT 966G		
<b>Type of Soil</b>	Upper Embankment				
<b>Bedding material</b>	---				
<b>Temperature</b>	15°C				
<b>Test regime</b>	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
<b>Loading Stage</b>	0	1.414	10.00		
	1	7.07	9.75		
	2	14.14	9.52		
	3	21.21	9.40		
	4	28.28	9.24		
	5	35.35	9.08		
	6	42.42	8.93		
	7	49.49	8.81		
	8	56.56	8.73		
	9	63.63	8.60		
<b>Unloading Stage</b>	10	70.7	8.50		
	11	56.56	8.50		
	12	49.49	8.50		
	13	35.35	8.56		
	14	21.21	8.72		
<b>Test regime</b>	15	1.414	9.65		
	<b>Loading Stage No.</b>	<b>Load (kN)</b>	<b>Dial Gauge Reading (mm)</b>		
	0	1.414	9.65		
	1	7.07	9.46		
	2	14.14	9.32		
	3	21.21	9.20		
	4	28.28	9.05		
	5	35.35	8.92		
	6	42.42	8.80		
	7	49.49	8.66		
<b>Reloading Stage</b>	8	56.56	8.60		
	9	63.63	8.51		

**MATERIAL  
INSPECTION  
REQUEST**



Contractor Company	Al-Masa General Contracting Company		Designer Company	(SPECTRUM) Engineering Consulting Office							
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed Elsaied		01/02/2023	3:00 PM							
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	C1 363	C2 EW	C3 GS	DD 17	MM 4	YY 23	HH	MM

CODE-1	S1 to S21	D1 to D3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
Work Activity			
Sub Element of Activity			

Description of Materials	FILL LAYER Quantity ( 95000 m3 )			
Location to be Used	From	363+040	TO	366+000
sample only	yes	Materials Type	fill layer	
Supplier Name	Elsawy , Alharamin	Data Sheet Provided	yes attavhed	
reference in BOQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Prequalification Reference		Test Samples Results		
Reference Photos	NO	Other		
Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)			
1-quality test result by third party lab ( combassal ) is Approved	1-All Tests Were Carried -Out By Third Party Lab ( combassal )			
2-this sample representative ( 5000 m3 ) only	2-Results report attached and acceptable with project specifications.			
	3-Final approval is subject to above mentioned comments.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Elsaied			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		17-4-2023	AWC

\* Designer

\*\* Agent/Bridge (MARP-F19-EET ) (REV )



# COMIBASSAL International Controllers

الجمعية التحاوية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
 تحت رقم ٢٤/١١٠٢٩/٢٠١١


Report 349/1/Center

## PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

General Consultant :		SYSTRA		
Consultant :		SPECTRUM ( Dr. Emad Nabil )		
Contractor :		شركة المساحة للمقاولات المعمارية ورصف الطرق		
Project :		Electric express train		
Sample :		Ferma		
Sector :		قطاع النجدة ( St (363+000) : St (366+000) )		
section :		st (365 + 560)		
Date of Test :		01/02/2023		

WEIGHT RETAINED (gm)	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSED (%)	STANDARD SPECIFICATION	
				LIMITS	LIMITS
2	140.00	140.00	1.42	98.6	100
1 1/2	1352.00	1492.00	15.16	84.8	70
1	1201.00	2693.00	27.37	72.6	55
3/4	985.00	3678.00	37.37	62.6	50
1/2	887.00	4565.00	46.39	53.6	45
3/8	756.00	5321.00	54.07	45.9	40
No.4	1075.00	6396.00	64.99	35.0	30
No.10	145.00	145.00	29.00	24.9	20
No.40	258.00	258.00	51.60	16.9	10
No.200	374.00	374.00	74.80	8.8	5
				15	

Total sample weight = 9841.00 pass No.4= 3445.0 Total fine aggregates weight = 500 gm



Soil classification: A - 1- a

LAB DIRECTOR

Eng / Eman kandil

Eman



GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

For DR M

الادارة، ٤٠ ش. صفية زغلول- الاسكندرية - بـ ١٥٧  
تـ ٣٩٢٠١٣٦ - ٣٩٢١٤٨٢ - ٣٩٢١٤٧١ - ٣٩٠٠٤٧١  
٤٨٦٩٣٨٨ - ٤٨٦٩٣٨٧ - ٤٨٦٩٣٨٦ - ٤٨٦٩٣٨٥  
40safia zaghloul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاطع، خلف ١٩ طريق الحرية - الاسكندرية - مصر  
٣٩٠٠٤٧١ - ٣٩٢١٤٨٢ - ٣٩٢١٤٧١  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



# COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الورق والرافحة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

## قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبيترون  
 تحت رقم ٢٤/١١٠٢٩ - ٢٠١١/١١/٢٩

Report : 349/2/Center

### Report Of Liquid limit and Plastic Limit Test ASTM- D 1557

General Consultant :

SYSTRA

Consultant :

Dr : Emad Nabil ( SPECTRUM )

Contractor :

شركة الملة لنقلولات

Project :

Electric express train

Sample :

Ferma

Sector :

قطاع العيد ( St ( 363 + 0.00 ) : St ( 366 + 0.00 )


Station :

St ( 365+560 )

Date of Test :

01/02/2023

### Results



No. of blows	32	25	18
Wt. before drying	45.0	33.8	39.5
Wt. after drying	37.5	26.3	30.0
Moiture content %	20.0	28.3	31.7
(A) . L.L at blow no.25 =			26.5%

Wt. before drying	5.7	5.3	4.5
Wt. after drying	4.6	4.2	3.7
Moiture content %	23.5	24.4	21.1
(B) . P.L =			23.0%
PI = (A-B) =			3.5%

LAB DIRECTOR

Eng / Eman kandil

*Eman*

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

*For Dr M*



الإدارية، ١٧ صفيحة زغلول، الأسكندرية - مصر  
٨٦٧٣٦٣٥ - ٨٦١٧٧٨٤ - فاكس: ٨٦٧٠٦٧٧

40safia zaghloul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القناطر بخلف ١٩ طريق الحرية - الإسكندرية - مصر  
٩٣٠١٧٣ - ٩٣٢١٤٢ - فاكس: ٩٣٠١٧٣

49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



# COMIBASSAL International Controllers

الجمعية التعاونية الإنتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٢٩/٢٠١١


Report No. : 349 - 3 - center

## Modified Proctor Test Report

### ASTM - D 1557

<i>General consultant</i>	:	SYSTRA
<i>Consultant</i>	:	Dr : Emad Nabil (SPECTRUM)
<i>Contractor</i>	:	شركة العاسة للمقاولات
<i>Project</i>	:	Electric express train
<i>Sample</i>	:	Ferma
<i>Sector</i>	:	قطاع العيد ( 363 + 000 ) : St ( 366 +000 )
<i>Station</i>	:	ST ( 365 +560 )
<i>Date of Test</i>	:	1/2/2023

### Results



moisture content (%)	3.90	8.75	17.03	23.36	30.29
Dry Density (ton/m³)	1.84	2.09	1.81	1.67	1.54
Max. Dry Density (ton/m³)			2.09		
optimum moisture cont. (%)		8.75			

LAB DIRECTOR

Eng / Eman kandil

Eman

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

Dr. M.



الادارة، ٤٠، ش صفية زغلول- الاسكندرية ص - ب - ١٥٧  
٨٨٧٠٦٦٥ - ٨٤٩٥٧٩٦ - فاكس: ٨٨٧٠٥٧٧  
40safia zaghoul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665

القطاع، خلف ٤٩ طريق الحرية - الاسكندرية - مصر  
٣٣، ٣٩٢١٤٨٢ - ٣٩٢١٤٧٦ - فاكس: ٣٩٠٠٤٧٦٣  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لاعمال المؤن والمراجحة والخبرة الدولية (كومباس)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول

تحت رقم ٢٤ / ٢٩ / ١١٠٢٩

Report no :

349 / 4 / center

### Report Of C.B.R TEST ASTM - D 1883

General Consultant :

SYSTRA

SPECTRUM (Dr. Emad Nabil)

شركة الماسة للمقاولات

Consultant :

Contractor :

Project :

Electric express train

Sample :

Ferma

Sector :

قطاع العبيد ( 363 + 0.00 ) : St ( 366 + 0.00 )


Station :

St ( 365 + 560 )

Date of Test :

05/02/2023

### RESULTS



Penetration (Inch)	0	0.025	0.05	0.075	0.1	0.2	0.3	0.4
stress ( 1 st phase ) (kg/cm²)	0.00	5.20	13.00	22.62	27.82	48.10	57.72	61.05
stress ( 2 nd phase ) (kg/cm²)	0.00	11.44	19.76	25.22	32.97	48.98	60.58	67.60
Average stress (kg/cm²)	0.00	8.32	16.38	23.92	30.39	48.54	59.15	64.32

C.B.R = 46.0 %

LAB DIRECTOR

Eng / Eman kandil

*Eman*

GEO TECNICAL CONSULTANT

Dr/ Mohamed Badry

*For DR M*



الادارة، ٤٠، ش. صفيحة زغلول - الاسكندرية - مصر - ١٥٧  
٤٨٧٦٦٦٥ - ٤٨١٩٧٩٨ - فاكس - ٤٨٧٥٥٧٢ - ت.

40safia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ٤٩ طريق العريقة - الإسكندرية - مصر  
٣٩٠٠٤٧٦ - ٣٩٢٠١٣٦ - فاكس - ٣٩٢١١٨٢

49 EL Horria Ave ..Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

### قطاع التفتيش الداخلى والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤ / ١١٠٢٩ / ٢٠١١

Report :	200 -8 - Center
Date :	17/02/2023

### ORGANIC CHEMICAL ANALYSIS

General Consultant :	SYSTRA
Consultant :	SPECTRUM ( Dr. Emad Nabil )
Contractor :	شركة العاسه للمقاولات
Project :	Electric express train
Sample :	FERMA
Sector :	ST ( 363+0.00 ) : ( 366+0.00 )
Station :	ST ( 365+560 )
Date of Test :	13-2-2023

Temperature : 18 °C

Humidity : 50%

Analysis	Results	TEST METHOD
Organic Chemical	Negativ	ASTM _D 2974

LAB DIRECTOR  
CH/ Mostafa Asker




الادارة، ٤٦ ش. صناعية زغلول-الاسكندرية من - بـ ١٥٧  
٨٨٧-٦٦٥ - ٤٨٦٧٩٨ - فـ +٢٠٣٧٥٧٢ ت.

40safia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ١٩ طريق الحرية - الاسكندرية - مصر  
٢٣٢٠١٦٢ - ٢٣٢٠١٦٣ - ٣٩٢١٤٨٧ - ٣٩٢١٤٧١

49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



Contractor Company	Al-Masa General Contracting Company		Designer Company				(SPECTRUM) Engineering Consulting Office			
Issued by Contractor	Name	Sign	Date/Serial Number				Time			
	Eng. Mohamed Elsaled		08/02/2023				3:00 PM			
			(M.A.R-F25-EET) (REV)							
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	C1 303	C2 EW	C3 CS	DD 7	MM 2	YY 23	HH MM

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	FILL LAYER Quantity ( 125000 m3 )			
Location to be Used	From	363+040	TO	366+000
sample only	yes	Materials Type	fill layer	
Supplier Name	Elsawy , Alharamin	Data Sheet Provided	yes attahched	
reference in BOQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Prequalification Reference		Test Samples Results		
Reference Photos	NO	Other		
Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)			
1-quality test result by third party lab ( comibassal ) is Approved	1-All Tests Were Carried -Out By Third Party Lab ( comibassal )			
2-this sample representative ( 5000 m3 ) only	2-Results report attached and acceptable with project specifications.			
	3-Final approval is subject to above mentioned comments.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Elsaled			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayed			
Employers Representative	Eng. Alaa Abd-Allatif	for	11-2-2023	AWC

\* Designer

\*\* Alignment/Bridges. (M.A.R-F25-EET) (REV)



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

## قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول

٢٠١١/١١٠٢٩/٢٤


Report | 347/1/Center

### PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

General Consultant :	SYTRA				
Consultant :	SPECTRUM ( Dr. Emad Nabil )				
Contractor :	شركة المساحة للمقاولات العمومية ورصف الطرق				
Project :	Electric express train				
Sample :	Ferma				
Sector :	قطاع العبيد ( St (363+000) : St (366+000) )				
section :	st (364 + 950)				
Date of Test :	07/02/2023				

WEIGHT RETAINED (gm)	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD	
				SPECIFICATION	LIMITS
2	98.00	98.00	0.95	99.1	100 100
1 1/2	1325.00	1423.00	13.74	86.3	70 100
1	1305.00	2728.00	26.34	73.7	55 85
3/4	1362.00	4090.00	39.50	60.5	50 80
1/2	924.00	5014.00	48.42	51.6	45 75
3/8	784.00	5798.00	55.99	44.0	40 70
No.4	1142.00	6940.00	67.02	33.0	30 60
No.10	136.00	136.00	27.20	24.0	20 50
No.40	245.00	245.00	49.00	16.8	10 30
No.200	375.00	375.00	75.00	8.2	5 15

Total sample weight = 10355.00 pass No.4= 3415.0 Total fine aggregates weight = 500 gm



Soil classification: A - 1- a

LAB DIRECTOR

Eng / Eman kandil

*Eman.*

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry



*Ferma DR. M*

الادارة، ٤٠، ش. صناعية زغلو - الاسكندرية من - ب ١٥٧  
٤٨٧٠٥٧٢ - ف. ٤٨٦٩٣٩٨ - ٤٨٦٩٣٦٥  
40safia zaghloul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ٤٩ طريق الحرية - الإسكندرية - مصر  
٢٠٠٤٦٣٦ - ٢٤٢١٤٨٢  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية للأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٢٩/٢٠١١

Report : 347 /2/Center


### Report Of Liquid limit and Plastic Limit Test ASTM- D 1557

General Consultant :

SYSTRA

Consultant :	Dr : Emad Nabil ( SPECTRUM )
Contractor :	شركة الماسة للمقاولات
Project :	Electric express train
Sample :	Ferma
Sector :	قطاع العيد ( St ( 363 + 0.00 ) : St ( 366 + 0.00 )
Station :	St ( 364+950 )
Date of Test :	07/02/2023

#### Results



No. of blows	32	24	17
Wt. before drying	40.5	40.7	43.0
Wt. after drying	33.4	32.2	32.9
Moiture content %	21.2	26.2	30.6
(A) . L.L at blow no.25 =			26.0%

Wt. before drying	5.8	5.9	5.8
Wt. after drying	4.6	4.9	4.8
Moiture content %	25.2	19.6	20.5
(B) . P.L =			21.8%
PI = (A-B) =			4.2%

LAB DIRECTOR

Eng / Eman kandil

Eman

GEO TECNICAL CONSULTANT

Dr/ Mohamed Badry

For DR M

الادارة، ١٦٣ صفيحة زغلول، الانكليزية، بـ ١٥٧  
٢٠٢٣ - ٤٨٧٠٥٧٢ - ٤٨٦٩٢٦٨ - ٤٨٦٩٢٦٥

40safia zaghoul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ٤٩ طريق العربـ الإسكندرية - مصر  
٢٣٠٠٤٦٣٠١٧٦ - ٣٩٢٤٨٢٧ - ٣٩٣١٤٨٢

49 EL Horria Ave -Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



# COMIBASSAL International Controllers

الجمعية التعاونية الاتجاهية لاعمال الوزن والراجحة والخبرة الدولية (كومباص)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلى والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٢٩/٢٠١١


Report No. : 347 - 3 - center

## Modified Proctor Test Report

ASTM - D 1557

General consultant	:	SYSTRA
Consultant	:	Dr : Emad Nabil (SPECTRUM)
Contractor	:	شركة العاسة للمقاولات
Project	:	Electric express train
Sample	:	Ferma
Sector	:	قطاع العبد ( St ( 363 + 000 ) : St ( 366 + 000 )
Station	:	ST ( 364 + 950 )
Date of Test	:	7/2/2023

### Results



moisture content (%)	4.08	8.70	17.74	26.77	31.73
Dry Density (ton/m³)	1.86	2.12	1.83	1.67	1.57
Max. Dry Density (ton/m³)			2.12		
optimum moisture cont. (%)			8.70		

LAB DIRECTOR

Eng / Eman kandil

Eman

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

For Dr. M-



الادارة، ١٧ صفيحة زغلول - الاسكندرية - مصر  
٦٣٧٠٥٢٢ - ٦٨٧٠٦٦٥ - ٦٨٦٧٧٩٦  
٦٨٧٠٦٦٥ - ٦٨٦٧٧٩٦

Osafia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel: 4870573 - Fax + Tel : 4869798 - 4870665



القطائع، خلف ٤٩ طريق العزبة - الإسكندرية - مصر  
٦٣٢٠١٦٣ - ٦٣٢١٤٨٢ - ٦٣٢١٤٦٣  
49 EL Horra Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



# COMIBASSAL International Controllers

الجمعية التعاونية الاتجاهية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤١١١٠٢٩ / ٢٤

Report no : 347 / 4 / center

## Report Of C.B.R TEST ASTM - D 1883

General Consultant :

SYSTRA

Consultant : SPECTRUM ( Dr. Emad Nabil )

Contractor : شركة العاشر للمقاولات

Project : Electric express train


Sample : Ferma

Sector : قطاع العيد ( 363 + 0.00 ) : St ( 366 + 0.00 )

Station : St ( 364+950 )

Date of Test : 11/02/2023

### RESULTS



Penetration (Inch)	0	0.025	0.05	0.075	0.1	0.2	0.3	0.4
stress ( 1st phase ) (kg/cm²)	0.00	1.82	7.38	14.82	19.76	45.08	62.40	77.61
stress ( 2nd phase ) (kg/cm²)	0.00	9.00	14.82	18.98	25.22	49.40	71.24	85.80
Average stress (kg/cm²)	0.00	5.41	11.10	16.90	22.49	47.24	66.82	77.61
C.B.R = 44.8 %								

LAB DIRECTOR

Eng / Eman kandil

Eman

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

Fer DR M



الادارة، ش. صنفية زغلول، الاسكندرية - بـ ٥٧  
٣٣٢٠١٦٢ - ٣٣٢١٨٢٠ - ٣٣٢١٦٢٠ - ٣٣٢٠١٦٢  
٤٨٧٠٥٢٢ - ٤٨٧٠٥٢٣ - ف. ٤٨٧٠٥٢٣  
40safia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ١٤ طريق العزبة - الإسكندرية - مصر  
٣٣٢٠١٦٢ - ٣٣٢١٨٢٠ - ٣٣٢١٦٢٠ - ٣٣٢٠١٦٢  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-Inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسل)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول

تحت رقم ٢٤/١١٠٢٩

Report :	200 -6 - Center
Date :	11/02/2023

### ORGANIC CHEMICAL ANALYSIS

General Consultant	:	SYSTRA
Consultant	:	SPECTRUM ( Dr . Emad Nabil )
Contractor	:	شركة العاسه للمقاولات
Project	:	Electric express train
Sample	:	FERMA
Sector	:	ST ( 363+0.00 ) : ( 366+0.00 )
Station	:	ST ( 364+950 )
Date of Test	:	7-2-2023

Temperature : 18 °C

Humidity : 50%

Analysis	Results	TEST METHOD
Organic Chemical	Negativ	ASTM_D 2974




LAB DIRECTOR  
CH/ Mostafa Asker


الادارة، ٦١٠ ش. صفية زغلول، الاسكندرية من - بـ ١٥٧  
EAV-٦٦٥ - ٤٨٩٥٧٩٨ - فاكس: ٣٨٧٥٧٢

40safia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665






القطاع، خلف ٤٩ طريق الحرية - الاسكندرية - مصر  
ت. ٣٢٠١٦١ - ٣٢١٤٨٢ - ٣٢١٤٨٣ - ف. ٣٢٠١٧٦  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail : internal-inspection@comibassal.com

<b>MATERIAL INSPECTION REQUEST</b>						
--	---	---	---	--	---	---

Contractor Company	Al-Masa General Contracting Company		Designer Company	(SPECTRUM) Engineering Consulting Office							
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed Elsaied		07/02/2023	3:00 PM							
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	C1 363	C2 EW	C3 CS	DD 8	MM 2	YY 23	HH	MM

CODE-1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE-2		Work Activity	
CODE-3		Sub Element of Activity	

Description of Materials	FILL LAYER Quantity ( 130000 m3 )			
Location to be Used	From	363+040	TO	366+000
sample only	yes	Materials Type	fill layer	
Supplier Name	Elsawy , Alharamin	Data Sheet Provided	yes attavhed	
reference in BOQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Prequalification Reference		Test Samples Results		
Reference Photos	NO	Other		
Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)			
1-quality test result by third party lab ( combassal ) is Approved	1-All Tests Were Carried -Out By Third Party Lab ( combassal )			
2-this sample representative ( 5000 m3 ) only	2-Results report attached and acceptable with project specifications.			
	3-Final approval is subject to above mentioned comments.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Elsaied			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		11-2-2023	A/WL

\* Designer

\*\* Alignment/Bridges (M.A.R-F26-EET ) (REV)



# COMIBASSAL International Controllers

الجمعية التعاونية الاقاتجية لاعمال الوقن والترجمة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

## قطاع التفتيش الداخلى والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/٢٩.١١.٣٤


Report 353/1/Center

### PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

General Consultant :	SYSTRA			
Consultant :	SPECTRUM ( Dr. Emad Nabil )			
Contractor :	شركة المسحة للمقاولات الصوبية ورصف الطريق			
Project :	Electric express train			
Sample :	Ferma			
Sector :	St (363+000) : St (366+000) قطع الصبا (St (364 + 000)			
section :	st (364 + 000)			
Date of Test :	08/02/2023			

WEIGHT RETAINED (gm)	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD	
				SPECIFICATION	LIMITS
2	0.00	0.00	100.0	100	100
1 1/2	252.00	252.00	97.2	70	100
1	562.00	814.00	91.0	55	85
3/4	1145.00	1959.00	78.3	50	85
1/2	1584.00	3543.00	60.7	45	75
3/8	1202.00	4745.00	47.4	40	70
No.4	1025.00	5770.00	36.0	30	60
No.10	162.00	162.00	24.4	20	50
No.40	284.00	284.00	15.6	10	30
No.200	362.00	362.00	9.9	5	15

Total sample weight = 9021.00 pass No.4= 3251.0 Total fine aggregates weight = 500 gm



Soil classification: A - 1- a

LAB DIRECTOR

Eng / Eman kandil

Eman



GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

For DR. M



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لاعمال الوزن والمراجعة والطبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٢٩/٢٠١١

Report : 353 /2/Center

### Report Of Liquid limit and Plastic Limit Test ASTM- D 1557

General Consultant :

SYSTRA

Consultant :

Dr : Emad Nabil ( SPECTRUM )

Contractor :

شركة المساحة للمقاولات

Project :

Electric express train

Sample :

Ferma

Sector :

قطاع العيد ( 363 + 0.00 ) : St ( 366 + 0.00 )


Station :

St ( 364 + 0.00 )

Date of Test :

08/02/2023

### Results



No. of blows	32	27	17
Wt. before drying	44.7	41.7	38.6
Wt. after drying	37.4	33.2	28.4
Moiture content %	19.5	25.6	35.9
(A) . L.L at blow no.25 =			27.0%

Wt. before drying	5.6	5.4	5.7
Wt. after drying	4.5	4.3	4.6
Moiture content %	24.4	25.6	23.9
( B ) . P.L =			24.6%
PI = (A-B) =			2.4%

LAB DIRECTOR

Eng / Eman kandil

*Eman*

GEO TECNICAL CONSULTANT

Dr/ Mohamed Badry

*For DR. M*



الادارة، ٤٦، صنفية زغلول - الاسكندرية - مصر - بـ ١٥٧  
٨٣٧٠١٣٦ - ٣٩٢١٨٢ - ٤٨١٤٧٨٨ - فاكس: ٤٨١٤٧٨٨  
40safia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع ،خلف طريق العزبة - الإسكندرية - مصر  
٤٣٠٠١٧١ - ٣٩٢١٨٢ - ٤٨١٤٧٨٨ - فاكس: ٣٩٠٠٤٧٦  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

### قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٣٩/٢٠١١

Report No. : 353 - 3 - center

### Modified Proctor Test Report

### ASTM - D 1557

**General consultant** :

SYSTRA

**Consultant** :

Dr : Emad Nabil (SPECTRUM)

**Contractor** :

شركة الماسة للمقاولات

**Project** :

Electric express train

**Sample** :

Ferma

**Sector** :

قطاع العبيد ( 363 + 000 ) : St ( 366 +000 )


**Station** :

ST ( 364 +000 )

**Date of Test** :

8/2/2023

### Results



moisture content (%)	3.30	8.80	9.68	11.17	12.40
Dry Density (ton/m³)	1.84	2.09	1.95	1.88	1.81
Max. Dry Density (ton/m³)			2.09		
optimum moisture cont. (%)			8.80		

LAB DIRECTOR

Eng / Eman kandil

Eman



GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

For. DR. M

الادارة، ٤٠٦٣٨ صنفية زغلول - الاسكندرية م - ب ١٥٧  
٤٨٧٠٥٧٢ - ف. ٤٨٦٩٧٩٨ - ت. ٤٨٦٧٦٥

40safia zaghloul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القططاح، خلف ١٩ طريق العزبة - الإسكندرية - مصر  
٢٣٠٠١٧٦٣ - ٣٩٢١٤٨٢ - ت. ٤٨٦٩٧٩٨

49 EL Horria Ave.-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail : internal-Inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لاعمال الوزن والرافعة والخبرة الدولية (كومباس)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٢٩/٢٠١١

Report no : 353 / 4 / center

### Report Of C.B.R TEST ASTM - D 1883

General Consultant :

SYSTRA

Consultant : SPECTRUM ( Dr. Emad Nabil )

Contractor : شركة المساحة للمقاولات

Project : Electric express train


Sample : Ferma

Sector : قطاع العيد ( St ( 363 + 0.00 ) : St ( 366 + 0.00 )

Station : St ( 364 + 0.00 )

Date of Test : 12/02/2023

### RESULTS



Penetration (Inch)	0	0.025	0.05	0.075	0.1	0.2	0.3	0.4
stress ( 1 st phase ) (kg/cm²)	0.00	6.03	10.40	16.12	23.14	48.98	66.04	82.16
stress ( 2 nd phase ) (kg/cm²)	0.00	7.38	17.94	26.52	32.97	53.82	72.80	98.28
Average stress (kg/cm²)	0.00	6.71	14.17	21.32	28.05	51.40	69.42	82.16
C.B.R = 48.7 %								

LAB DIRECTOR

Eng / Eman kandil

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry





# COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كومباس)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبيترول  
تحت رقم ٢٤/١١٠٢٩

Report :	200 - 12 - Center
Date :	11/02/2023

## ORGANIC CHEMICAL ANALYSIS

General Consultant :	SYSTRA
Consultant :	SPECTRUM ( Dr . Emad Nabil )
Contractor :	شركة الماسه للمقاولات
Project :	Electric express train
Sample :	FERMA
Sector :	ST ( 363+0.00 ) : ( 366+0.00 )
Station :	ST ( 364+0.00 )
Date of Test :	8-2-2023

Temperature : 18 °C

Humidity : 50%

Analysis	Results	TEST METHOD
Organic Chemical	Negativ	ASTM _D 2974




LAB DIRECTOR  
CH/ Mostafa Asker

*Mostafa*

**MATERIAL  
INSPECTION  
REQUEST**



الهيئة العامة للماركين والمعابر  
(GARB)



Contractor Company	Al-Masa General Contracting Company		Designer Company	(SPECTRUM) Engineering Consulting Office							
Issued by Contractor	Name	Sign	Date/Serial Number	Time							
	Eng. Mohamed Elsaled		05/02/2023	3:00 PM							
			(M.A.R-F24-EET) (REV)								
Received by GARB CONSULTANT	Eng. Mazen Essamy		MIR	C1 363	C2 EW	C3 CS	DD 6	MM 2	YY 2023	HH	MM

CODE1	S1 to S21	D1 to S3	Kp XXX Note
	Station Reference	Depot Reference	For Kilometer point only Start Km is used
CODE2		Work Activity	
CODE3		Sub Element of Activity	

Description of Materials	FILL LAYER Quantity ( 120000 m3 )			
Location to be Used	From	363+040	TO	366+000
sample only	yes	Materials Type	fill layer	
Supplier Name	Elsawy , Alharamin	Data Sheet Provided	yes attavhed	
reference in BOQ		Specification	EARTHWORK SPECIFICATIONS & TESTING REPORT (CG21-41.2) VERSION 2 BY CIVECON GROUP	
Prequalification Reference		Test Samples Results		
Reference Photos	NO	Other		
Comments by: Eng. Mazen Essamy (SPECTRUM)	Comments by: Eng. Alaa Abd-Allatif (ER)			
1-quality test result by third party lab ( combassal ) Is Approved	1-All Tests Were Carried -Out By Third Party Lab ( combassal )			
2-this sample representative ( 5000 m3 ) only	2-Results report attached and acceptable with project specifications.			
	3-Final approval is subject to above mentioned comments.			

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Eng. Mohamed Elsaled			A
QA/QC *	Eng. Mazen Essamy			A
GARB**	Eng. Mohammed Fayad			
Employers Representative	Eng. Alaa Abd-Allatif		17-2-2023	A Wc

\* Designer

\*\* Alignment/Bridges ( M.A.R-F24-EET ) ( REV )



# COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والمراجعة والخبرة الدولية (كوميبل)

حاصلة على شهادة الأيزو

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

## قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للبترول

٢٤/١١/٢٠١١ تحت رقم


Report 355/1/Center

### PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

General Consultant :	SYSTRA			
Consultant :	SPECTRUM ( Dr. Emad Nabil )			
Contractor :	شركة المساحة للمقابر الصغيرة ورصف الطرق			
Project :	Electric express train			
Sample :	Ferma			
Sector :	قطاع العبد ( St (363+000) : St (366+000) )			
section :	st (365 + 600)			
Date of Test :	06/02/2023			

WEIGHT RETAINED (gm)	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD	
				STANDARD	SPECIFICATION
2	114.00	114.00	1.30	98.7	100
1 1/2	362.00	476.00	5.42	94.6	70 100
1	895.00	1371.00	15.61	84.4	55 85
3/4	958.00	2329.00	26.52	73.5	50 80
1/2	1425.00	3754.00	42.74	57.3	45 75
3/8	1320.00	5074.00	57.77	42.2	40 70
No.4	1145.00	6219.00	70.81	29.2	30 60
No.10	147.00	147.00	29.40	20.6	20 50
No.40	245.00	245.00	49.00	14.9	10 30
No.200	322.00	322.00	64.40	10.4	5 15

Total sample weight = 8783.00 pass No.4= 2564.0 Total fine aggregates weight = 500 gm



Soil classification: A - 1- a

LAB DIRECTOR

Eng / Eman kandil

Eman



GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

Fer. DR. M

الادارة، ٢١٣ صنفية زخلول- الاسكندرية - بـ ١٥٧  
تـ ٤٨٧٦٦٦ - فـ ٤٨٦٩٧٨٨ - E-mail: 4869798

40safia zaghoul st., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ٤٩ طريق العربة - الإسكندرية - مصر  
٢٩٠٤٢٦٣ - ٣٢١٤٨٢ - ٣٢٠١٦٣

49 EL Horria Ave .Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزن والراجحة والخبرة الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

Report : 355 /2/Center

### Report Of Liquid limit and Plastic Limit Test ASTM- D 1557

General Consultant :

SYSTRA

Consultant :

Dr : Emad Nabil ( SPECTRUM )

Contractor :

شركة العاسة للمقاولات

Project :

Electric express train

Sample :

Ferma

Sector :

قطاع العيد ( 363 + 0.00 ) : St ( 366 + 0.00 )


Station :

St ( 365 + 600 )

Date of Test :

06/02/2023

### Results



No. of blows	32	27	18
Wt. before drying	46.7	43.2	41.5
Wt. after drying	39.2	34.4	30.9
Moiture content %	19.1	25.6	34.3
(A) . L.L at blow no.25 =			27.0%

Wt. before drying	5.5	5.4	5.5
Wt. after drying	4.4	4.4	4.5
Moiture content %	25.0	24.1	23.6
(B) . P.L =			24.2%

$$PI = (A-B) = 2.8\%$$

LAB DIRECTOR

Eng / Eman kandil

*Eman*



GEO TECNICAL CONSULTANT

Dr/ Mohamed Badry

*For DR. M -*

الادارة، ٤٠٣، صنفية زغلول-الاسكندرية-ص - بـ ١٥٧  
٤٨٧٠٦٦٥ - ٤٨٧٠٥٧٢ - فاكس: ٤٨٦٩٧٩٨، ٤٨٦٩٧٩٨  
40safia zaghoul st .. p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



القطاع، خلف ١٩ طريق العربة - الإسكندرية - مصر  
٣٩٠٤٦٣٦ - ٣٩٢١٤٨٢ - ٣٩٢٠١٣٦

49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجمعية التعاونية الانتاجية لأعمال الوزق والمراجعة والطيره الدولية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلى والمعامل

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤/١١٠٣٩/٢٠١١


Report No. : 355 - 3 - center

### Modified Proctor Test Report

#### ASTM - D 1557

<i>General consultant</i>	:	SYSTRA
<i>Consultant</i>	:	Dr : Emad Nabil (SPECTRUM)
<i>Contractor</i>	:	شركة المساحة للمقاولات
<i>Project</i>	:	Electric express train
<i>Sample</i>	:	Ferma
<i>Sector</i>	:	قطاع النصبة ( St ( 363 + 000 ) : St ( 366 +000 )
<i>Station</i>	:	ST ( 365 +600 )
<i>Date of Test</i>	:	6/2/2023

#### Results



moisture content (%)	3.47	8.27	10.15	12.18	13.44
Dry Density (ton/m³)	1.86	2.11	1.93	1.86	1.78
Max. Dry Density (ton/m³)	2.11				
optimum moisture cont. (%)	8.27				

LAB DIRECTOR

Eng / Eman kandil

Eman

GEO TECHNICAL CONSULTANT

Dr/ Mohamed Badry

For - DR. M





# COMIBASSAL International Controllers

الجمعية التعاونية لاعتماد المؤذن والراجحة والطير الدوائية (كوميباسال)

حاصلة على شهادة الأيزو ISO 9001:2015

Accredited by:

Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعامل

معتمد لدى الهيئة المصرية العامة للترمومتر  
 تحت رقم ٢٤١١١٢٩/٢٦

Report no : 355 / 4 / center

## Report Of C.B.R TEST ASTM - D 1883

General Consultant :

SYSTRA

SPECTRUM ( Dr. Emad Nabli )

شركة العاشر للمقاولات

Consultant :

Contractor :

Project :

Electric express train

Sample :

Ferma

Sector :

قطاع العيد ( St ( 363 + 0.00 ) : St ( 366 + 0.00 )


Station :

St ( 365 + 600 )

Date of Test :

11/02/2023

### RESULTS



Penetration (Inch)	0	0.025	0.05	0.075	0.1	0.2	0.3	0.4
stress ( 1 st phase) (kg/cm²)	0.00	8.06	14.82	23.92	28.08	48.62	61.05	65.00
stress ( 2nd phase) (kg/cm²)	0.00	9.62	17.94	23.92	32.97	50.18	61.05	66.04
Average stress (kg/cm²)	0.00	8.84	16.38	23.92	30.52	49.40	61.05	65.52
<b>C.B.R = 46.8 %</b>								

LAB DIRECTOR

Eng / Eman kandil

*Eman*

GEO TECNICAL CONSULTANT

Dr/ Mohamed Badry

*For - DR. M*



الادارة، ١٤٣ صفيحة زغلول، الاسكندرية ٢ من - ب ١٥٧  
٤٨٧٠٦٧٢ - ٤٨٧٠٦٦٥ - ٤٨٦٩٧٩٨  
40safia zaghoul st ., p.o.Box 157 Alex, Egypt  
Tel:4870573 - Fax + Tel : 4869798 - 4870665



الصالح، خلف ١٩ طريق العريقة - الإسكندرية - مصر  
٤٢٠٠١٧٦ - ٤٢٢١٨٢ - ٤٢٢٠١٧٦  
49 EL Horria Ave .-Alex;Egypt  
Tel: 3920176 - 3931482 - Fax: 3900476  
E-mail :internal-inspection@comibassal.com



## COMIBASSAL International Controllers

الجهاز المعايني لبيانات الأداء لبيانات المؤشر والمعايير والتقييم المختبرية (المراقبة)

حاصلة على شهادة الأيزو  
Accredited by:  
Egyptian General Authority for Petroleum  
Under No.: 34/29.11.2011

قطاع التفتيش الداخلي والمعاين

معتمد لدى الهيئة المصرية العامة للبترول  
تحت رقم ٢٤١١١٠٢٩/٢١

Report :	200 - 14 - Center
Date :	17/02/2023

### ORGANIC CHEMICAL ANALYSIS

General Consultant :	SYSTRA
Consultant :	SPECTRUM ( Dr . Emad Nabil )
Contractor :	شركة المساه للطاولات
Project :	Electric express train
Sample :	FERMA
Sector :	ST ( 363+0.00 ) : ( 366+0.00 )
Station :	ST ( 365+600 )
Date of Test :	14-2-2023

Temperature : 18 °C

Humidity : 50%

Analysis	Results	TEST METHOD
Organic Chemical	Negativ	ASTM_D 2974

LAB DIRECTOR  
CH/ Mostafa Asker

