


Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Glala (482+975)→(483+000) (level +0.50m)
PLATE LOAD NO. PLT-717
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 12:00 AM
TIME FINISH: 1:00 PM
DATE 12-Jun-23
LAB. REF. 06018
** Note : Soil is Wet

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.18
0.06	0.37
0.09	0.58
0.12	0.78
0.15	0.97
0.18	1.17
0.21	1.37
0.24	1.58
0.27	1.77
0.30	1.97
0.27	1.89
0.21	1.77
0.15	1.65
0.09	1.53
0.03	1.41
0.00	1.29
0.03	1.35
0.06	1.41
0.09	1.47
0.12	1.53
0.15	1.59
0.18	1.65
0.21	1.71
0.24	1.77
0.27	1.83
0.30	1.89



STRAIN MODULUS, E_v

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.615	2
a_2 [mm/(MN ² /m ⁴)]	0.045	0
E_v [MN/m ²]	84.9	281.3
E_v2/E_v1	3.31	

Apparatus

1. Loading plates consists of 750 mm
- 2 The thickness of plates 25 mm
- 3 Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, K_s


$k_s = \Delta\sigma/\Delta s$ 152.0 MN/m³

FA-P-21

Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Ghala (483+00)→(483+025) (level +0.50m)
PLATE LOAD NO. PLT-718
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 8:00 AM
TIME FINISH: 9:00 AM
DATE 10-Jun-23
LAB. REF. 06018
**** Note : Soil is Wet**



STRAIN MODULUS, E_v

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	5.62	1.667
a_2 [mm/(MN ² /m ⁴)]	0.271	0
E_v [MN/m ²]	98.7	337.4
E_v2/E_v1	3.42	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 kN

MODULUS OF SUB-GRADE REACTION, K_s

$$k_s = \Delta\sigma/\Delta s \quad 174.4 \quad \text{MN/m}^3$$

Plate Load Tests of Soils


DIN 18134

CLIENT	شركة الفتح
PROJECT	Electric Express Train
LOCATION	Al-Glala (483+025)→(483+050) (level +0.50m)
PLATE LOAD NO.	PLT-719
PLATE DIAMETER (cm)	75.00
TYPE OF SOIL	Silty SAND with gravel

TIME START:	9:00 AM
TIME FINISH:	10:00 AM
DATE	10-Jun-23
LAB. REF.	06018

**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.19
0.06	0.36
0.09	0.54
0.12	0.70
0.15	0.86
0.18	1.03
0.21	1.20
0.24	1.36
0.27	1.53
0.30	1.70
0.27	1.62
0.21	1.52
0.15	1.42
0.09	1.32
0.03	1.22
0.00	1.12
0.03	1.17
0.06	1.22
0.09	1.27
0.12	1.32
0.15	1.37
0.18	1.42
0.21	1.47
0.24	1.52
0.27	1.57
0.30	1.62

STRAIN MODULUS, E_v

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	5.622	1.667
a_2 [mm/(MN ² /m ⁴)]	-0.182	0
E_v [MN/m ²]	101.0	337.4
E_v2/E_v1	3.34	

Apparatus

1. Loading plates consists of 750 mm
- 2 The thickness of plates 25 mm
- 3 Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, K_s


$$k_s = \Delta\sigma/\Delta s \quad 176.0 \quad \text{MN/m}^3$$

Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Glala (483+050)→(483+075) (level +0.50m)
PLATE LOAD NO. PLT-720
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 10:00 AM
TIME FINISH: 11:00 AM
DATE 10-Jun-23
LAB. REF. 06018
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.18
0.06	0.36
0.09	0.55
0.12	0.72
0.15	0.88
0.18	1.06
0.21	1.23
0.24	1.41
0.27	1.58
0.30	1.75
0.27	1.68
0.21	1.58
0.15	1.48
0.09	1.38
0.03	1.28
0.00	1.18
0.03	1.23
0.06	1.28
0.09	1.33
0.12	1.38
0.15	1.43
0.18	1.48
0.21	1.53
0.24	1.58
0.27	1.63
0.30	1.68



STRAIN MODULUS, Ev

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	5.952	1.667
a_2 [mm/(MN ² /m ⁴)]	-0.489	0
E_v [MN/m ²]	96.9	337.4
E_v2/E_v1	3.48	

Apparatus

1. Loading plates consists of 750 mm
- 2 The thickness of plates 25 mm
- 3 Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, Ks


$$k_s = \Delta\sigma/\Delta s \quad 171.2 \quad \text{MN/m}^3$$

Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Glala (483+075)→(483+100) (level +0.50m)
PLATE LOAD NO. PLT-721
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 11:00 AM
TIME FINISH: 12:00 PM
DATE 10-Jun-23
LAB. REF. 06018
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.21
0.06	0.40
0.09	0.60
0.12	0.80
0.15	1.00
0.18	1.20
0.21	1.40
0.24	1.60
0.27	1.78
0.30	1.95
0.27	1.88
0.21	1.78
0.15	1.68
0.09	1.58
0.03	1.48
0.00	1.38
0.03	1.43
0.06	1.48
0.09	1.53
0.12	1.58
0.15	1.63
0.18	1.68
0.21	1.73
0.24	1.78
0.27	1.83
0.30	1.88



STRAIN MODULUS, Ev

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.898	1.667
a_2 [mm/(MN ² /m ⁴)]	-1.141	0
E_v [MN/m ²]	85.8	337.4
E_{v2}/E_{v1}	3.93	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, Ks


$k_s = \Delta\sigma/\Delta s$ 154.4 MN/m³

Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Glala (483+100)→(483+125) (level +0.50m)
PLATE LOAD NO. PLT-722
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 12:00 PM
TIME FINISH: 1:00 PM
DATE 10-Jun-23
LAB. REF. 06018
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.17
0.06	0.33
0.09	0.50
0.12	0.67
0.15	0.84
0.18	1.02
0.21	1.20
0.24	1.36
0.27	1.53
0.30	1.69
0.27	1.62
0.21	1.52
0.15	1.42
0.09	1.32
0.03	1.22
0.00	1.12
0.03	1.17
0.06	1.22
0.09	1.27
0.12	1.32
0.15	1.37
0.18	1.42
0.21	1.47
0.24	1.52
0.27	1.57
0.30	1.62



STRAIN MODULUS, Ev

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	5.689	1.667
a_2 [mm/(MN ² /m ⁴)]	-0.028	0
E_v [MN/m ²]	99.0	337.4
E_{v2}/E_{v1}	3.41	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, Ks


$k_s = \Delta\sigma/\Delta s$ 176.8 MN/m³

Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Glala (483+125)→(483+150) (level +0.50m)
PLATE LOAD NO. PLT-723
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 1:00 PM
TIME FINISH: 2:00 PM
DATE 10-Jun-23
LAB. REF. 06018
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.21
0.06	0.43
0.09	0.66
0.12	0.89
0.15	1.12
0.18	1.34
0.21	1.58
0.24	1.81
0.27	2.04
0.30	2.28
0.27	2.19
0.21	2.05
0.15	1.91
0.09	1.77
0.03	1.63
0.00	1.49
0.03	1.56
0.06	1.63
0.09	1.70
0.12	1.77
0.15	1.84
0.18	1.91
0.21	1.98
0.24	2.05
0.27	2.12
0.30	2.19



STRAIN MODULUS, E_v

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	7.467	2.333
a_2 [mm/(MN ² /m ⁴)]	0.583	0
E_v [MN/m ²]	73.6	241.1
E_v2/E_v1	3.28	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 kN

MODULUS OF SUB-GRADE REACTION, K_s


$K_s = \Delta\sigma/\Delta s$ 131.2 MN/m³

Plate Load Tests of Soils
DIN 18134

CLIENT شركة الفتح
PROJECT Electric Express Train
LOCATION Al-Glala (483+150)→(483+175) (level +0.50m)
PLATE LOAD NO. PLT-724
PLATE DIAMETER (cm) 75.00
TYPE OF SOIL Silty SAND with gravel

TIME START: 2:00 PM
TIME FINISH: 3:00 PM
DATE 10-Jun-23
LAB. REF. 06018
**** Note : Soil is Wet**

Stress MN/m ²	Settlement mm
0.00	0.00
0.03	0.20
0.06	0.39
0.09	0.61
0.12	0.83
0.15	1.05
0.18	1.27
0.21	1.48
0.24	1.70
0.27	1.92
0.30	2.15
0.27	2.06
0.21	1.95
0.15	1.84
0.09	1.73
0.03	1.62
0.00	1.51
0.03	1.57
0.06	1.63
0.09	1.69
0.12	1.75
0.15	1.81
0.18	1.86
0.21	1.91
0.24	1.96
0.27	2.01
0.30	2.06



STRAIN MODULUS, Ev

	1 st loading	2 Id loading
σ_{0max}	0.30	0.30
a_1 [mm/(MN/m ²)]	6.85	2.117
a_2 [mm/(MN ² /m ⁴)]	1.132	-0.95
E_v [MN/m ²]	78.2	307.0
E_{v2}/E_{v1}	3.92	

Apparatus

1. Loading plates consists of 750 mm
2. The thickness of plates 25 mm
3. Dial gauges with accuracy 0.01 mm to measuring the settlement
4. Steel straightedges with magnetic supports to fixed the dial gauges
5. Hydraulic jack with pump to transfer reactive loads to the loading plates
6. Proving Ring for plate load 250 KN

MODULUS OF SUB-GRADE REACTION, Ks

$$k_s = \Delta\sigma / \Delta s \quad 139.2 \quad \text{MN/m}^3$$

MATERIAL INSPECTION REQUEST						
	الهيئة العامة للطرق والكباري (GAR)	وزارة النقل	SGAC	مركز الاستشارات الهندسية للنقل والطرق والكباري دكتور/ سعيد الجبوشي	وزارة النقل	SYSCA

Contractor Company			Designer Company	
Issued by Contractor	Name	Sign	Date	Time
	Eng/ Karim K.A.		15/3/2023	
Received by ER			MIR	

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials		Fill material results			
Location to be Used		481+94C 482-260 PSG1 482+26C 482-480 PSG1 482+98C 483-040 PSG1 483+70C 483-900 PSG2		483-90C 484+000 PSG2 483-40C 483+600 PSG2 483-60C 483+700 PSG2 482-98C 483+180 PSG2	
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification Clause			
Reference Photos		Yes attached / No Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	C.B.R	m3	5000		
2					
3					
4					
Comments by:			Comments by:		
A sample has been taken from fill material by SGAC office to (COMIBASSAL) lab and the results founded meet the specifications and accepted					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Karim K.A.				
QA/QC *	M. Adel				
GARB**	M. Negm				
Comment by ER					
Employers Representative					

* Designer
** Alignment / Bridges Culvert Only

FA-M-66

Contractor Company		Designer Company																	
Issued by Contractor	Name	Sign	Date																
	Eng/ <i>Karam</i>	<i>K.A</i>	15/3/2023																
Received by ER		MIR	<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DC</td><td>MM</td><td>WY</td><td>HF</td><td>MM</td> </tr> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	C1	C2	C3	DC	MM	WY	HF	MM								
C1	C2	C3	DC	MM	WY	HF	MM												

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start K.m is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	Fill material results				
Location to be Used 481+940 482+260 PSG1 482+260 482+480 PSG1 482+980 483+040 PSG1 483+700 483+900 PSG2	483+900 484+000 PSG2 483+400 483+600 PSG2 483+600 483+700 PSG2 482+980 483+180 PSG2				
MAR Approval No	Date				
Supplier Name					
Test Requirement	Specification Cause				
Reference Photos Yes attached / No	Other				
Item	Description	Unit	Quantity	Arrival Date	Note
1	L.L & P.L & O.M.C %	m3	5000		
2	Proctor	m3	5000		
3	Classification	m3	5000		
4	Seive analysis	m3	5000		
Comments by:			Comments by:		
As sample has been taken from fill material by SGAC office to COMIBASSAL lab and the results founded meet the specifications and accepted					
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	<i>Karam</i>	<i>K.A</i>			
QA/QC *	<i>m. Adel</i>	<i>Adel</i>			
GARB**	<i>m. Adel</i>	<i>Adel</i>			
Comment by ER					
Employers Representative					

* Designer
 ** Alignment / Bridges: Culvert: Only

STATION			TEST							QUANTITY TEST
FROM	TO	LEVEL	PROCTOR	SEIVE ANALYSES	LL, PL, PI	OMC	CBR	SIEVE NO. 200	SOIL CLASSIFICATION	
481+940	482+260	PSG1		2.175		NP	5.90%	1.00%	A 1 A	(15/3/2023) <i>قاعه بول</i>
482+260	482+480	PSG1								
482+980	483+040	PSG1								
483+700	483+900	PSG2								
483+900	484+000	PSG2								
483+400	483+600	PSG2								5000 m3
483+600	483+700	PSG2								
482+980	483+180	PSG2								
91.00%										5000 m3



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011

I- Introduction

Project	:	Electric express train from ALAin Sokhna to Marsa Matrouh
General Consultant	:	SYSTRA
Consultant	:	د/ سعد الجيوشي
Contractor	:	شركة الفتح للشحن والتفريغ والأعمال البحرية
Sample	:	Prepare Sub-Grade
Station	:	From (480+000) to (484+000) - (5000 m ³)
Date of Test	:	15/03/2023
QC	:	1266-3

II- Sample description:

Crushed stone and sand

III- Required tests

- 1- Grain size analysis and classification
- 2- Modified compaction (Proctor test)
- 3- Liquid limit, plastic limit and plasticity index
- 4- California bearing ratio (CBR)
- 5- Specific gravity (SG)
- 6- Los Angeles test

IV- Results

1- Grain size analysis and classification	Grain size analysis	As showed in appendix
	Classification	A-1-a
2- Modified compaction (Proctor test)	MDD	2.175
	OMC	5.9%
3- Liquid limit, plastic limit and plasticity index	LL	Non plastic
	PL	Non plastic
	PI	Non plastic
4- California bearing ratio (CB)	CBR ratio	91%
5- Specific gravity (SG), absorption and degradation	S S D	2.506
	Absorption	1.2%
	Degradation	0.2%
6- Los Angeles test	Abrasion ratio	25.8%

LAB DIRECTOR

Eng / Eman kandil

Eman



Geotechnical consultant

For. Dr. H.

Dr. Mohamed Mestafa Badry





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypton General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypton Accreditation council (EGAC) under No. 031706/1A

APPENDIX





COMIBASSAL International Controllers


Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

	WEIGHT RETAINED	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD SPECIFICATION LIMITS	
5	0.00	0.00	0.00	100.0	100	100
4	0.00	0.00	0.00	100.0	90	100
3	0.00	0.00	0.00	100.0	75	100
1.5	255.00	255.00	2.55	97.5	50	100
3/4	1700.00	3523.00	35.33	64.7	20	75
3/8	3355.00	6888.00	68.88	31.1	15	60
No. 10	255.00	255.00	51.00	15.2	0	35
No. 200	430.00	430.00	86.00	4.4	0	12

Total sample weight = 10000.00 pass No. 30 = 31.2.0 Total fine aggregates weight = 500 gm
% 31.1



Soil classification: A - 1 - a (Non-Plastic)





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Modified Proctor Test Report ASTM - D 1557

Mould Number :- 2
Volume of mould = 2183 cm³
Weight of mould = 7240 g
G.S = 2.54 g/cm³


A- Density Calculations :-

	1	2	3	4	5
Weight of wet soil+mould (g)	11750	11960	12270	12195	12000
Weight of mould (g)	7240	7240	7240	7240	7240
Weight of wet soil (g)	4510	4720	5030	4955	4760
Volume of mould (cm ³)	2183	2183	2183	2183	2183
Wet density (g/cm ³)	2.066	2.162	2.304	2.270	2.180
Dry density (g/cm ³)	1.992	2.067	2.175	2.115	1.997
Zero-air Void curve			2.207	2.143	2.060

B- Moisture Calculations :-

Weight of wet soil (g)	250.0	250.0	250.0	250.0	250.0
Weight of dry soil (g)	241.0	239.0	236.0	233.0	229.0
moisture content%	3.7	4.6	5.9	7.3	9.2

C - Dry density-Moisture relationship:-



M.D.D= 2.175 gm/cm³
O.M.C= 5.9 %





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Absorption & Specific Gravity for Aggregate AASHTO T85 - ASTM C127

Weight of sample	2500
Weight of saturated - dry surface sample (B)	2524
Weight of saturated sample in water (C)	1517
Weight of dry sample after heating (A)	2495

Results:-

Saturation surface dry specific gravity = $B / (B-C)$	2.506
Bulk specific gravity = $A / (B-C)$	2.478
Apparent specific gravity = $A / (A-C)$	2.55*
Absorption of water = $(B-A)/A*100$	1.2
Degradation of aggregate = $(2500-A)/A*100$	0.2





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

ABRASION AND IMPACT " LOS ANGELES " TEST

(For coarse aggregate)

ASTM- C 131-96 / AASHTO-T-96

Speed	Rotate at 30 to 33 Rpm For 500 Revolution
Trial Grading	A
Intitial Weight (W1) gms	5000
Weight of tested sample (W2) gms Retained on sieve No.12	3710
% abrasion By Weight Passing from Sieve No.12	25.8%



MATERIAL INSPECTION REQUEST

الهيئة العامة
للطرق والكباري
(GARB)



مركز الاستشارات الهندسية
للنقل والطرق والكباري
(مركز استشارات الهندسة
للنقل والطرق والكباري)
دكتور/ محمد الجوهري



Contractor Company			Designer Company								
Issued by Contractor	Name Eng/ Karim	Sign [Signature]	Date 20/3/2023	Time							
Received by ER			MIR	C1	C2	C3	DD	MM	YY	HH	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Fill material results					
Location to be Used	482+980	483+180	PSG2	482+620	482+780	PSG2
	483+180	483+400	PSG2	482+180	482+400	PSG2
	482+780	482+980	PSG2	481+940	482+080	PSG2
	482+400	482+600	PSG2	481+400	481+500	PSG2
MAR Approval No				Date		
Supplier Name						
Test Requirement				Specification	Clause	
Reference Photos	Yes attached / No			Other		
Item	Description	Unit	Quantity	Arrival Date	Note	
1	L.L. & P.L. & O.M.C %	m3	5000			
2	Precrator	m3	5000			
3	Classification	m3	5000			
4	Seive analysis	m3	5000			
Comments by:			Comments by:			
Asample has been taken form fill material by SGAC office to (COMIBASSAL) lab and the results founded meet the specificonctions and accepted						
APPROVAL STATUS						
Organization	Name	Sign	Date	A-AWC-R		
Contractor	Karim	[Signature]				
QA/QC *	M. Abdel M. Fadel	[Signature]				
GARB**	M. Negm	[Signature]				
Comment by ER						
Employers Representative						

* Designer

** Alignment / Bridges: Culvert Only

FA-M-67

Contractor Company		Designer Company																	
Issued by Contractor	Name	Sign	Date																
	Eng/ <i>Karam</i>	<i>K.A</i>	20/3/2023																
Received by ER		MIR	<table border="1" style="width: 100%; border-collapse: collapse; text-align: center;"> <tr> <td>C1</td><td>C2</td><td>C3</td><td>DC</td><td>MM</td><td>YY</td><td>HH</td><td>MM</td> </tr> <tr> <td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td> </tr> </table>	C1	C2	C3	DC	MM	YY	HH	MM								
C1	C2	C3	DC	MM	YY	HH	MM												

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Star: Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Materials	Fill material results																														
Location to be Used <table style="width: 100%;"> <tr> <td>482+980</td><td>483+180</td><td>PSG2</td> <td>482+620</td><td>482+780</td><td>PSG2</td> </tr> <tr> <td>483+180</td><td>483+400</td><td>PSG2</td> <td>482+180</td><td>482+400</td><td>PSG2</td> </tr> <tr> <td>482+780</td><td>482+980</td><td>PSG2</td> <td>481+940</td><td>482+080</td><td>PSG2</td> </tr> <tr> <td>482+400</td><td>482+600</td><td>PSG2</td> <td>481+400</td><td>482+500</td><td>PSG2</td> </tr> </table>	482+980	483+180	PSG2	482+620	482+780	PSG2	483+180	483+400	PSG2	482+180	482+400	PSG2	482+780	482+980	PSG2	481+940	482+080	PSG2	482+400	482+600	PSG2	481+400	482+500	PSG2							
482+980	483+180	PSG2	482+620	482+780	PSG2																										
483+180	483+400	PSG2	482+180	482+400	PSG2																										
482+780	482+980	PSG2	481+940	482+080	PSG2																										
482+400	482+600	PSG2	481+400	482+500	PSG2																										
MAR Approval No	Date																														
Supplier Name																															
Test Requirement	Specification Clause																														
Reference Photos Yes attached / No	Other																														
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th><th>Description</th><th>Unit</th><th>Quantity</th><th>Arrival Date</th><th>Note</th></tr> </thead> <tbody> <tr> <td>1</td><td>C.B.R</td><td>m3</td><td>5000</td><td></td><td></td></tr> <tr> <td>2</td><td></td><td></td><td></td><td></td><td></td></tr> <tr> <td>3</td><td></td><td></td><td></td><td></td><td></td></tr> <tr> <td>4</td><td></td><td></td><td></td><td></td><td></td></tr> </tbody> </table>	Item	Description	Unit	Quantity	Arrival Date	Note	1	C.B.R	m3	5000			2						3						4						
Item	Description	Unit	Quantity	Arrival Date	Note																										
1	C.B.R	m3	5000																												
2																															
3																															
4																															
Comments by:	Comments by:																														
Asample has been taken form fill material by SGAC office to (COMIBASSAL) lab and the results founded meet the specificontions and accepted																															
APPROVAL STATUS																															
Organisation	Name	Sign	Date	A-AWC-R																											
Contractor	<i>Karam</i>	<i>K.A</i>																													
QA/QC *	<i>M. Adel</i>	<i>M. Adel</i>																													
GARB**	<i>M. Negm</i>	<i>M. Negm</i>																													
Comment by ER																															
Employers Representative																															

* Designer
** Alignment / Bridges Culvert Only

STATION			TEST							QUANTITY TEST
FORM	ID	LEVEL	PROCTOR	SIEVE ANALYSES	LL, PL, PI	OMC	CBR	SIEVE NO. 200	SOIL CLASSIFICATION	
482+980	483+180	PSG2			NP	5.60%			A-1-A	(20/3/2023) 482+180
483+180	483+400	PSG2								
482+780	482+980	PSG2								
482+400	482+600	PSG2								
482+620	482+780	PSG2								
482+180	482+400	PSG2								5000 m3
481+940	482+080	PSG2								
481+400	481+500	PSG2								
91.00%										5000 m3



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011

I- Introduction

Project	:	Electric express train from ALAin Sokhna to Marsa Matrouh
General Consultant	:	SYSTRA
Consultant	:	د/ سعد الجبوشي
Contractor	:	شركة الفتح للشحن والتفريغ والأعمال البحرية
Sample	:	Prepare Sub-Grade
Station	:	From (480+000) to (484+000) - (5000 m ³)
Date of Test	:	20/03/2023
QC	:	1266-4

II- Sample description:

Crushed stone and sand

III- Required tests

- 1- Grain size analysis and classification
- 2- Modified compaction (Proctor test)
- 3- Liquid limit, plastic limit and plasticity index
- 4- California bearing ratio (CBR)
- 5- Specific gravity (SG)
- 6- Los Angeles test

IV- Results

1- Grain size analysis and classification	Grain size analysis	As showed in appendix
	Classification	A-1-a
2- Modified compaction (Proctor test)	MDD	2.178
	OMC	5.6%
3- Liquid limit, plastic limit and plasticity index	LL	Non plastic
	PL	Non plastic
	PI	Non plastic
4- California bearing ratio (CB)	CBR ratio	91%
5- Specific gravity (SG), absorption and degradation	S S D	2.497
	Absorption	1.3%
	Degradation	0.2%
6- Los Angeles test	Abrasion ratio	27.0%

LAB DIRECTOR
Eng / Eman kandil



Geotechnical consultant
For: DR. H.
Dr. Mohamed Mostafa Badry



COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

APPENDIX



COMIBASSAL International Controllers


Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

PARTICLE SIZE DISTRIBUTION ANALYSIS ASTM C-136 / AASHTO T27

	WEIGHT RETAINED (gm)	CUMULATIVE WEIGHT RETAINED (gm)	CUMULATIVE PERCENTAGE RETAINED (%)	CUMULATIVE PERCENTAGE PASSING (%)	STANDARD SPECIFICATION LIMITS	
5	0.00	0.00	0.00	100.0	100	100
4	0.00	0.00	0.00	100.0	90	100
3	0.00	0.00	0.00	100.0	75	100
1.5	444.00	444.00	4.43	95.6	50	100
3/4	2990.00	5012.00	50.05	49.9	20	75
3/8	2868.00	7880.00	78.70	21.3	15	60
No.10	95.00	95.00	19.00	17.3	0	35
No.200	395.00	395.00	79.00	4.5	0	12

Total sample weight = 10013.00 pass No.3/8 = 37.1.0 Total fine aggregates weight = 500 gm
6302.00 % 37.1



Soil classification: A - 1- a (Non Plastic)





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Modified Proctor Test Report ASTM - D 1557

Mould Number :- 4
Volume of mould = 2120 cm³
Weight of mould = 5921 g
G.S = 2.52 g/cm³


A- Density Calculations :-

	1	2	3	4	5
Weight of wet soil+mould (g)	10345	10540	10798	10610	10512
Weight of mould (g)	5921	5921	5921	5921	5921
Weight of wet soil (g)	4424	4619	4877	4689	4591
Volume of mould (cm ³)	2120	2120	2120	2120	2120
Wet density (g/cm ³)	2.087	2.179	2.300	2.212	2.166
Dry density (g/cm ³)	2.006	2.084	2.178	2.041	1.978
Zero-air Void curve			2.207	2.081	2.034

B- Moisture Calculations :-

Weight of wet soil (g)	150.0	150.0	150.0	150.0	150.0
Weight of dry soil (g)	144.2	143.5	142.0	138.4	137.0
moisture content%	4.0	4.5	5.6	8.4	9.5

C - Dry density-Moisture relationship:-



M.D.D= 2.178 gm/cm³
O.M.C= 5.6 %






COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Report Of CBR Test - ASTM - D 1883

NO OF BLOWS	56				Swe %	
MOULD NO	1				56	
WT OF MOULD+SOIL	11855			Start	0.00	
WT OF MOULD	7021			End	0.00	
WT OF SOIL	4834			Swell	0.00	
VOLUME OF MOULD	2120					
WET DENSITY	2.280					
MC before soaking		Weight of Rammer		4.54Kg		
TIN NO	1			MDD	Kg.m3	2.178
WT OF WET SOIL+TIN	250.03					
WT OF DRY SOIL+TIN	242.2			OMC	%	5.8
WT OF WATER	7.80					
WT OF TIN	86			PROVING RING		
WT OF DRY SOIL	156.2	2.125		Div/Km		
MOISTURE CONTENT	5.0					
DRY DENSITY	2.172			Capacity, kN		50
Per mm	97		Bearing (KN)		CBR	
	56		56		standar	56
0.30	0		FALSE		0.0	
0.54	245		2.4		4.5	
1.27	452		4.4		8.5	
1.91	721		7.1		12.0	
2.54	945		9.3		14.5	70
3.17	1143		11.2		16.3	
3.81	1388		13.6		18.0	
4.45	1615		15.8		19.3	
5.08	1844		18.1		20.5	91
5.71	2043		20.0		21.9	
6.35	2192		21.5		23.3	





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

Absorption & Specific Gravity for Aggregate AASHTO T85 - ASTM C127

Weight of sample	2500
Weight of saturated - dry surface sample (B)	2527
Weight of saturated sample in water (C)	1515
Weight of dry sample after heating (A)	2495

Results:-

Saturation surface dry specific gravity = $B / (B-C)$	2.497
Bulk specific gravity = $A / (B-C)$	2.465
Apparent specific gravity = $A / (A-C)$	2.546
Absorption of water = $(B-A)/A \times 100$	1.3
Degradation of aggregate = $(2500-A) / A \times 100$	0.2





COMIBASSAL International Controllers

Internal inspection and laboratories sector

Accredited by : Egypt General Authority for Petroleum under No. 34/29-11-2011
Accredited by : Egypt Accreditation council (EGAC) under No. 031706/1A

ABRASION AND IMPACT " LOS ANGELES " TEST

(For coarse aggregate)

ASTM- C 131-96 / AASHTO-T-96

Speed	Rotate at 30 to 33 Rpm For 500 Revolution
Trial Grading	A
Intital Weight (W1) gms	5000
Weight of tested sample (W2) gms Retained on sieve No.12	3650
% abrasion By Weight Passing from Sieve No.12	27.0%



السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة.. وبعد،،

بالإحالة إلى مشروع القطار الكهربائي فائق السرعة (العلمين - فوكه) (القطاع السادس)
نتشرف بأن نرفق لسيادتكم طيه المقايسة المعدلة بعد المفاوضة للقطاعات الأتية:

مسلسل	اسم الشركة	بداية القطاع (كم)	نهاية القطاع (كم)	اتجاه
1	الفتح للشحن والتفريغ والأعمال البحرية	400+600	406+600	سيدي حنيش

برجاء من سيادتكم التفضل بالأحاطه والتوجيه بالازم

وتفضلوا بقبول فائق الاحترام والتقدير،،

رئيس الإدارة المركزية

المنطقة الخامسة - غرب الدلتا

عميد مهندس/

"هاني محمد محمود طه"

