

محضر استلام موقع

مشروع: أعمال الجسر الترابي لمشروع القطار الكهربائي السريع قطاع فوكه
- مطروح فى المسافة من كم ٥٥٢+٠٠٠ الى كم ٥٥٣+٠٠٠ بطول ١ كم
اتجاه النوبارية .

تنفيذ: شركة نجمة الخليج للمقاولات والتوريدات العامة
إشراف: المنطقة الخامسة - منطقة غرب الدلتا

طبقاً للعقد رقم (٢٠٢٤/٢٠٢٣/٢٠٠) بتاريخ : ٢٠٢٣/٠٨/١٥

إنه في يوم الاربعاء الموافق ٢٠٢٣/٠٨/١٦ اجتمع كل من:-

- ١- السيد المهندس /محمد حسني فياض مدير عام المشروعات - الهيئة العامة للطرق والكباري
- ٢- السيد المهندس /إبراهيم عبد الله الحناوي مهندس العملية - الهيئة العامة للطرق والكباري
- ٣- السيد المهندس / أحمد محمد مدير مشروع - شركة نجمة الخليج للمقاولات والتوريدات العامة

وذلك للمرور على مسار العملية المذكورة عاليه لاستلام الموقع :-
وقد تبين أن الموقع خالياً من العوائق الظاهرية ويسمح بالبدء في التنفيذ وبناء عليه يعتبر
تاريخ ٢٠٢٣/٠٨/١٦ هو تاريخ استلام الموقع وبدء الأعمال بالعملية.
واقفل المحضر على ذلك ووقع الحضور

التوقيعات

٣- ١٥ / ٨ / ٢٠٢٣

٢-
١- ١٥ / ٨ / ٢٠٢٣

رئيس الإدارة المركزية

منطقة غرب الدلتا

الاسكندرية - مرسى مطروح

عميد . مهندس /

"هاني محمد محمود طه"

Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company							
Issued by Contractor	Name	Sign	Date	Time							
	Eng/ Abdelrahman Aboelyazed	abdelrahman elsayed									
Contractor Reference	NKH-1	Prepared Sub grade									
Received by ER			MIR	C1	C2	C3	DD	M M	YY	HH	MM
							15	2	2023		

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials	REPLACEMENT FILL MATERIAL RESULTS					
Location to be Used	552+520 To 552+720 (Subgrade 1) 552+720 To 552+960 (Subgrade 1) 552+520 To 552+720 (Subgrade 2) 552+720 To 552+960 (Subgrade 2) 552+300 To 552+520 (Subgrade 1)					
MAR Approval No					Date	
Supplier Name						
Test Requirement			Specification	Clause		
Reference Photos	Yes attached / No		Other			
Item	Description	Unit	Quantity	Arrival Date	Note	
1	Seive Analysis	M^3	5000	13/02/2023		
2	Atterberg Limits	M^3	5000	13/02/2023		
3	Proctor	M^3	5000	13/02/2023		
4	CBR	M^3	5000	13/02/2023		
5	Los Anglos	M^3	5000	13/02/2023		
Comments by:			Comments by:			
A Sample has been taken from fill material by KK office to (GOMAA BADR LAB) and the result founded meet the specifications accepted						
APPROVAL STATUS						
Organisation	Name	Sign	Date	A-AWC-R		
Contractor	abdelrahman	abdelrahman				
QA/QC *	mohamed elsayed	m.elsayed				
GARB**						
Employers Representative						

MATERIAL APPROVAL REQUEST	 المهندس المعماري والمهندسي ٢٠٢٣	 وزارة النقل والبنية التحتية للمركبات والشوارع	 وزارة النقل والبنية التحتية للمركبات والشوارع

Contractor Company	NEGMAA AL-KHALEEG CO.			Designer Company			
Issued by Contractor	Name	Sign	Date	Time			
	Eng/ Abdelrahman Aboelyazed	abdelrahman elsayed					
Contractor Reference	NKH-1	Prepared Sub grade					
Received by ER			MAR	C1	C2	C3	DD
				15	2	2023	MM

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE-2	Work Activity		
CODE-3	Sub Element of Activity		

Description of Test Materials		Soil (A-1-a)		
Location of Test		K.P (552+500)		
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to Specification	
2	ASTM C 136	Sieve Analysis	According to Specification	
3	ASTM D 1440	Passing Sieve # 200	7.2%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture Contet	7%	
6	ASTM D 1557	Modified Proctor	2.181	
7	ASTM D 1883	CBR	67%	

Comments by:	Comments by:
	تم اعداد هذا التقرير للمركبات والشوارع

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	abdelrahman	abdelrahman		A
Designer	mohamed elsaied	m-elsaied		A
GARB *				
Employers Representative				

* Alignment / Bridges: Culvert Only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 504+000 To Station 568+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	13/2/2023	code	ZONE	552+000	553+000
LOCATION	K.P 552+500	NKH-1	Material	prepared sub grade	
NAME COMPANY	Negmaa Al-Khaleeg				

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		19000.00		gm	table classify
sieve size	5	4.0	3	1 1/2	3/4	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	0.0	0.0	1474.0	3940.0	6000.0	3000.0		A-1-a
Cumulative Retained (g)	0.0	0.0	0.0	1474.0	5414.0	11414.0	14414.0	PRO	2.18
Cumulative Retained %	0.0	0.0	0.0	7.8	28.5	60.1	75.9	WC	7.0
Cumulative Passing %	100.0	100.0	100.0	92.2	71.5	39.9	24.1	CBR	67%

B-soft material gradation				WT. Of sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	103.00	236.50	350.00					
Cumulative Retained %	20.60	47.30	70.00					
Cumulative Passing %	79.40	52.70	30.00					

C-General gradient										
sieve size(in)	5	4.0	3	1 1/2	3/4	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	100.0	100.0	92.2	71.5	39.9	24.1	19.2	12.7	7.2

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

OPERATE BY
GOMAA BADR LAB

Consultant

المعمل المركزي
شركة جمعه بدر نوح

Abdallah SAMY

	Electra Express T1 to T155 From El Ain El Sokhna City To El Matruh - MATRUH Section : 7 From FOKA TO MARSA MATRUH From Station 504+000 To Station 568+177		الطريق والكباري والبنية التحتية (GARBIT)	الهيئة القومية للإسقاط NATIONAL AUTHORITY FOR INFRASTRUCTURE


PROCTOR TEST

TESTING DATE:	14/2/2022	code	ZONE	552+000	553+000
LOCATION	K.P 552+500	NKH-1	Material	prepared sub grade	
NAME COMPANY	Negmaa Al-Khaleeg				

Weight of empty mold :	6483.0	MAX Dry Density	2.181
Mold Volume:	2104.9	Water content %	7.99

trial no :	1	2	3	4		
Wt. Of Mold + wet soil	10951.0	11151.0	11396.0	11150		
WT. WET SOIL	4468.0	4668.0	4913.0	4667.0		
Wt. Density	2.123	2.218	2.334	2.217		

Tare No.	8	8	9	9	46	46	1	1				
Tare wt.	26.44	26.44	27	27	27.15	27.15	26.88	26.88				
Wt. Of wet soil & tare	115.9	115.9	114.4	114.4	111.0	111.0	101.3	101.3				
Wt. Of dry soil & tare	112.76	112.76	109.93	109.71	105.51	105.51	94.52	94.52				
Wt. Of water	3.2	3.2	4.5	4.7	5.5	5.5	6.8	6.8				
Wt. Of dry soil	86.3	86.3	82.9	82.7	78.4	78.4	67.6	67.6				
Water content %	3.7%	3.7%	5.4%	5.7%	7.0%	7.0%	10.1%	10.1%				
AV. Water content %	3.7%		5.6%		7.0%		10.1%					
Dry Density	2.047		2.101		2.181		2.014					



Contractor

OPERATE BY
GOMAA BADR LAB

Consultant

المعمل المركزي
شركة جمعه بدر نوح

Abdallah El-Mu

MATERIAL INSPECTION REQUEST



Contractor Company	NEGMAA AL-KHALEEG CO.		Designer Company																	
Issued by Contractor	Name	Sign	Date	Time																
	Eng/ Abdelrahman Aboelyazed	Abdel Rahman Aboelyazed																		
Contractor Reference	NKH-1	Sub Ballast																		
Received by ER		MIR	<table border="1"> <tr> <td>C1</td> <td>C2</td> <td>C3</td> <td>DD</td> <td>M</td> <td>YY</td> <td>HH</td> <td>MM</td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>2023</td> <td></td> <td></td> </tr> </table>	C1	C2	C3	DD	M	YY	HH	MM						2023			
	C1	C2	C3	DD	M	YY	HH	MM												
					2023															

CODE - 1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Materials		REPLACEMENT FILL MATERIAL RESULTS			
Location to be Used	552+100 To 552+300 (Sub Ballast 1)	552+100 To 552+300 (Sub Ballast 2)			
	552+300 To 552+500 (Sub Ballast 1)	552+300 To 552+500 (Sub Ballast 2)			
	552+500 To 552+700 (Sub Ballast 1)	552+500 To 552+700 (Sub Ballast 2)			
	552+700 To 552+900 (Sub Ballast 1)	552+700 To 552+900 (Sub Ballast 2)			
	552+900 To 553+000 (Sub Ballast 1)	552+900 To 553+000 (Sub Ballast 2)			
	552+000 To 552+100 (Sub Ballast 1)	552+000 To 552+100 (Sub Ballast 2)			
MAR Approval No		Date			
Supplier Name					
Test Requirement		Specification	Clause		
Reference Photos	Yes attached / No	Other			
Item	Description	Unit	Quantity	Arrival Date	Note
1	Seive Analysis	M^3	6000	16/05/2023	
2	Atterberg Limits	M^3	6000	16/05/2023	
3	Proctor	M^3	6000	16/05/2023	
4	CBR	M^3	6000	18/05/2023	
5	Los Anglos	M^3	6000	17/05/2023	
Comments by:		Comments by:			
A Sample has been taken from fill material by KK office to (GOMAA BADR LAB) and the result founded meet the specifications accepted		النتيجة = 100% ، = 100% (مقبول) ملاحظات = 100%			
APPROVAL STATUS					
Organisation	Name	Sign	Date	A-AWC-R	
Contractor	Abdel Rahman	Abdel Rahman			
QA/QC *	Ahmed Abozeid				
GARB**					
Employers Representative					

MATERIAL APPROVAL REQUEST



Contractor Company	NEGMAA AL-KHALEEG CO.		Designer Company	
Issued by Contractor	Name	Sign	Date	Time
	Eng/ Abdelrahman Aboelyazed	Abdel Rahman Aboelyazed		
Contractor Reference	NKH-1	Sub Ballast		
Received by ER			MAR	

CODE-1	S1 to S21 Station Reference	D1 to S3 Depot Reference	Kp XXX Note For Kilometer point only Start Km is used
CODE - 2	Work Activity		
CODE - 3	Sub Element of Activity		

Description of Test Materials		Soil (A-1-a)		
Location of Test		K.P (552+500)		
Item	Specification	Test Requirement	Test Result Attachment	Remarks
1	ASTM D 75	Aggregate Sampling	According to Specification	
2	ASTM C 136	Sieve Analysis	According to Specification	
3	ASTM D 1440	Passing Sieve # 200	5.2%	
4	ASTM D 4318	Atterberg Limit	N.P	
5	ASTM D 2974	Moisture Contet	7.3%	
6	ASTM D 1557	Modified Proctor	2.205	
7	ASTM D 1883	CBR	82.7%	

Comments by:	Comments by:

APPROVAL STATUS				
Organisation	Name	Sign	Date	A-AWC-R
Contractor	Abdel Rahman	Abdel Rahman		A
QA/QC *	Ahmed Abo Zaid	Ahmed Abo Zaid		A
GARB *				
Employers Representative				

* Alignment / Bridges: Culvert Only



Electric Express Train - HSR
From El Ain El Sokhna City To El Alamein - MATROUH
Section - 7 From FOKA To MARSA MATROUH
From Station 504+000 To Station 588+177



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	16/5/2023	code	ZONE	552+000	553+000
location	K.P 552+500	NKH-1	Material	Sub Ballast	
NAME COMPANY	Negmaa Al-khaleeg				
1-visual inspection test	operate by	Gomaa Badr Lab			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		26381.00		gm	table classify
sieve size	3	1 1/2	1	3/4	1/2	3/8	# 4	PASS	soil classify
Mass retained (g)	0.0	1069.0	4613.0	2345.0	5000.0	3035.0	2060.0		A-1-a
Cumulative Retained (g)	0.0	1069.0	5682.0	8027.0	13027.0	16062.0	18122.0	PRO	2.205
Cumulative Retained %	0.0	4.1	21.6	30.4	49.4	60.9	69.7	WC	7.3
Cumulative Passing %	100.0	95.9	78.5	69.6	50.6	39.1	31.3	CBR	82.7%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	187.23	314.68	416.64					
Cumulative Retained %	37.45	62.94	83.33					
Cumulative Passing %	62.55	37.06	16.67					

C-General gradient										
sieve size(in)	3	1 1/2	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	95.9	78.5	69.6	50.6	39.1	31.3	19.6	11.6	5.2

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

المعمل المركزي
شركة جمعه بلارنوح


PROCTOR TEST

TESTING DATE	16/5/2023	code	ZONE	552+000	553+000
location	K.P 552+500	NKH-1	Material	Sub Ballast	
NAME COMPANY	Negmaa Al-khaleeg				
	operate by	GOMAA BADR LAB			
Weight of empty mold :	6210.0		MAX Dry Density	2.205	
Mold Volume:	2104.9		Water content %	7.30	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10610.0	10874.0	11190.0	10940		
WT. WET SOIL	4400.0	4664.0	4980.0	4730.0		
Wt. Density	2.090	2.216	2.366	2.247		

Tare No.	2	2	5	5	8	8	6	6				
Tare wt.	26.91	26.91	24.79	24.79	27.6	27.6	22.6	22.6				
Wt. Of wet soil & tare	135.37	135.37	129.26	129.26	168.27	168.27	138.22	138.22				
Wt. Of dry soil & tare	132	132	123.93	123.93	158.7	158.7	128.23	128.23				
Wt. Of water	3.4	3.4	5.3	5.3	9.6	9.6	10.0	10.0				
Wt. Of dry soil	105.1	105.1	99.1	99.1	131.1	131.1	105.6	105.6				
Water content %	3.2%	3.2%	5.4%	5.4%	7.3%	7.3%	9.5%	9.5%				
AV. Water content %	3.2%		5.4%		7.3%		9.5%					
Dry Density	2.025		2.103		2.205		2.053					

curve proctor



Contractor

Consultant

المعمل المركزي
 شركة جمعه بدر نوح

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ا.د. خالد قنديل		Electric Express Train - HSR	
		From El Ain El Sokhna City To El Alamein - MATROUH	
		Section - 7 From FOKA To MARSA MATROUH	
		From Station 504+000 To Station 508+177	

**Absorbition & Aggregate specific gravity
AASHTO-T85**

TESTING DATE:	17/5/2023	code	ZONE	552+000	553+000
LOCATION	K.P 552+500	NKH-1	Material	Sub Ballast	
NAME COMPANY	Negmaa Al-khaleeg				

Weight of sample	2000.00	gm
Weight of saturated -dry surface sample (B)	2027.50	gm
Weight of saturated sample in water (C)	1251.00	gm
Weight of dry sample after heating (A)	1991.30	gm

Results:-

Bulk specific gravity = $A / (B-C)$	2.564	
Apparent specific gravity = $A / (A-C)$	2.690	
Asorbition = $(B-A)/A$	1.818	%

Los Anglos abrasion AASHTO-T96

Results:-

Weight of sample before test (gm)	Weight of sample after test (gm)	Abrasion ratio (%)
5000	3814	23.72

المعمل المركزي
شركة جمعة بدر نوح

Lab. Engineer

Name :

Sign :

OPERATE BY
GOMAA BADR LAB

Consultant Engineer

Name :

Sign :

California Bearing Ratio TEST

TESTING DATE	18/5/2023	code	ZONE	552+000	553+000
location	K.P 552+500	NKH-1	Material	Sub Ballast	
NAME COMPANY	Negmaa Al-khaleeg	operate by	GOMAA BADR LAB		

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2177.4
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21521
Wet WT. (gm)	5077
Wet Density (g/cm ³)	2.332
Dry Density (g/cm ³)	2.179
Proctor Density (g/cm ³)	2.205
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	14
Tare WT. (gm)	26.15
Tare WT. +Wet WT. (gm)	151.4
Tare WT. +Dry WT. (gm)	143.2
Wt. Of water	8.2
Dry WT. (gm)	117.1
Moisture Content %	7.0

Swelling	
Mold No.	1
Date	24H
Initial Height (mm)	2.94
Final Height (mm)	2.96
Difference	0
Sample Height (mm)	181.00
Swelling Ratio %	0%

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	300.00	465.00	740.00	942.00	1120.00	1342.00	1550.00	1690.00	2230.00
Load (KN)	2.9	4.6	7.3	9.2	11.0	13.2	15.2	16.6	21.9



Calculations :-

Penetration (mm)	Load (Kn)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % 100 نسبة
2.50	9.23	13.4	69.2%	99	100	70.0%
5.00	16.56	20.0	82.7%			83.7%

Lab. Specialist

Name :


Sign :

Consultant Engineer

Name :

Sign :

المعمل المركزي
شركة جمعه بدر نوح

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد قنديل	 SYSTEM 3 SHAKER	Electric Express Train - HSR		 الهيئة القومية للإنتاج (EGOT)
		From El Ain El Sokhna City To El Alamein - MATROUH		
		Section - 7 From FOKA To MARSA MATROUH		
		From Station 504+000 To Station 568+177		

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE	28/2/2023	code			
location	K.P 552+500	NKH-17	ZONE	552+000	553+000
NAME COMPANY	Negmaa Al-khaleeg				
1-visual inspection test	operate by	GOMAA BADR LAB			

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		21000.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	0.0	695.0	1480.0	1110.0	2507.0	1700.0	2760.0		A-1-a
Cumulative Retained (g)	0.0	695.0	2175.0	3285.0	5792.0	7492.0	10252.0	PRO	2.144
Cumulative Retained %	0.0	3.3	10.4	15.6	27.6	35.7	48.8	WC	7.6
Cumulative Passing %	100.0	96.7	89.6	84.4	72.4	64.3	51.2	CBR	48.1%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	34.00	226.00	368.00					
Cumulative Retained %	6.80	45.20	73.60					
Cumulative Passing %	93.20	54.80	26.40					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	96.7	89.6	84.4	72.4	64.3	51.2	47.7	28.0	13.5

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

المعمل المركزي
شركة جمعه بدر نوح

Consultant

Handwritten signature of consultant

	Electric Express Train - HSR From El Ain El Sokhna City To El Alameln - MATROUH Section - 7 From FOKA TO MARSA MATROUH From Station 504+000 To Station 568+177	 
--	---	---


PROCTOR TEST

TESTING DATE	1/3/2023	code	ZONE	552+000	553+000
location	K.P 552+500	NKH-17			
NAME COMPANY	Negmaa Al-khaleeg				

	operate by	GOMAA BADR LAB			
Weight of empty mold :	6210.0		MAX Dry Density	2.144	
Mold Volume:	2104.9		Water content %	7.60	

trial no :	1	2	3	4		
Wt. Of Mold+ wet soil	10589.0	10760.0	11065.0	10950		
WT. WET SOIL	4379.0	4550.0	4855.0	4740.0		
Wt. Density	2.080	2.162	2.307	2.252		

Tare No.	3	3	1	1	9	9	30	30				
Tare wt.	25.25	25.25	26.92	26.92	27	27	25.83	25.83				
Wt. Of wet soil & tare	126.36	126.36	117.78	117.78	142.88	142.88	130.15	130.15				
Wt. Of dry soil & tare	122.35	122.35	112.95	112.95	134.69	134.69	120.8	120.8				
Wt. Of water	4.0	4.0	4.8	4.8	8.2	8.2	9.4	9.4				
Wt. Of dry soil	97.1	97.1	86.0	86.0	107.7	107.7	95.0	95.0				
Water content %	4.1%	4.1%	5.6%	5.6%	7.6%	7.6%	9.8%	9.8%				
AV. Water content %	4.1%		5.6%		7.6%		9.8%					
Dry Density	1.998		2.047		2.144		2.050					



Contractor


المعمل المركزي
شركة جمعه بلارنوح

Consultant





Electric Express Train - HSR



California Bearing Ratio TEST

TESTING DATE	2/3/2023	code			
location	K.P 552+500	NKH-17	ZONE	552+000	553+000
NAME COMPANY	Nagma Al-khaleeg	operate by	GOMAA BADR LAB		

Test Results


Compaction % for Mold	
Mold No.	2
Mold Vol. (cm ³)	2177.5
Mold WT. (gm)	16444
Mold WT. + Wet WT. (gm)	21346
Wet WT. (gm)	4902
Wet Density (g/cm ³)	2.251
Dry Density (g/cm ³)	2.103
Proctor Density (g/cm ³)	2.144
Compaction %	98

Moisture Ratio After Compacted Mold	
Tare No.	45
Tare WT. (gm)	24.46
Tare WT. + Wet WT. (gm)	163.6
Tare WT. + Dry WT. (gm)	154.46
Wt. Of water	9.1
Dry WT. (gm)	130.0
Moisture Content %	7.0

Swelling	
Mold No.	2
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	0
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	67.00	126.00	256.00	426.00	596.00	712.00	865.00	983.00	1246.00
Load (KN)	0.7	1.2	2.9	4.2	5.8	7.0	8.5	9.6	12.2



Calculations :-

Penetration (mm)	Load (KN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR % 100
2.50	4.17	13.4	31.3%	98	100	31.9%
5.00	9.63	20.0	48.1%			49.0%

Lab. Specialist

Name :

Sign :

المعمل المركزي
شركة جمعه بدر نوح

Consultant Engineer

Name :

Sign :

Abdullah Al-Sayid