



السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد...

الموضوع بخصوص: مشروع كوبري دوران للخلف عند كم ٨٠٠ + ٢٤ ضمن أعمال تطوير طريق وادي النظرون/العلمين بطول ١٣٥ كم

تنفيذ شركة : يوني بيلد للصناعة والمقاولات

رقم العقد : (٢٠٢٣ / ٢٠٢٢ / ٩١٩) - تاريخ العقد : ٢٠٢٢ / ١٢ / ٦

قيمة العقد : ٧٢,٢٧٩ مليون جنيه فقط (اثنان وسبعون مليون ومائتان تسعة وسبعون ألف حنيها لا غير)

نسبة التنفيذ : ٩٥ %

بالاحالة إلى المشروع عاليه وبخصوص كتاب الشركة والذي تطلب فيه مد أمر الإسناد ليصبح قيمته ٨٦,١٢٤,٧٩٠ جنيها فقط (ستة وثمانون مليون ومائة وأربعة وعشرون ألف وسبعمئة وتسعون جنيها لا غير) بنسبة زياده ١٩,٢ % عن العقد الأصلي وذلك طبقا للوحات التصميميه والتنفيذ علي الطبيعه فإنه قد تم زيادة كميات بعض بنود العقد وإستحداث بند وهي:

رقم البند	البيان	الوحده	كمية المقاييسه المجدده رقم ١	كمية المقاييسه المجدده
١٣	بالمتر المكعب خرسانة عادية للأساسات واسفل البلاطات الانتقالية والقدمات السفلية للميول..	م٣	٢٤٢	٣٩٨
٢٩	بالمتر المكعب أعمال حفر باستخدام المعدات الميكانيكية في التربة المتماسكه عدا التربة الصخرية..	م٣	١٥٠٠٠	٥٢٠٠٠
٣٠	بالمتر المكعب أعمال توريد وتشغيل أتربة صالحه للردم من المحاجر المعتمدة مطابقة للمواصفات..	م٣	٢٥٠٠٠	٤٣٠٠٠
٣١	بالمتر المكعب أعمال توريد وفرش طبقة الأساس من الأحجار الصلبة المتردجه ناتج تكسير الكسارات والمطابقة للمواصفات..	م٣	٣٠٠٠	٥٣٠٠
٣٣	بالمتر المسطح أعمال توريد ورش طبقة تشريب من البيتومين السائل متوسط التطاير Mc ٣٠ بمعدل من (١,٢) كجم..	م٢	١٥٠٠	١٠٠٠٠
٣٤	بالمتر المسطح أعمال توريد ورش طبقة لاصقه من البيتومين السائل سريع التطاير RC ٣٠٠٠ بمعدل ٠,٤ كجم/م٢..	م٢	١٥٠٠	٢٥٥٠٠
٣٥	بالمتر المسطح أعمال توريد وفرش طبقة رابطة من الخرسانة الاسفلتية بسمك ٦ سم..	م٢	١٠٠٠	١٣٠٠٠
٣٦	بالمتر المسطح أعمال توريد وفرش طبقة رابطة من الخرسانة الاسفلتية بسمك ٥ سم..	م٢	١٠٠٠	١٣٠٠٠
٣٧	بالمتر الطولي توريد وإنشاء حاجز من الخرسانه العايه نيوجرسي وجه واحد بارتفاع ٨٠ سم اعلى الفرشه طبقا للرسومات على ان يكون وجه الخرسانه FAIR FACE ..	م.ط	١٥٠	١٦٥٠
٣٨	بالمتر المسطح أعمال توريد وصب خرسانة عادية سمك ١٥ سم لحماية الأكتاف والميول الجانبية..	م٢	١٠٠٠	١٤٤٠٠
البند المستحدثه				
١	بالمتر المسطح أعمال توريد وفرش طبقة رابطة من الخرسانة الاسفلتية بسمك ٧ سم..	م٢	-	١٠٠٠٠

ننشرف أن نرفق لسيادتكم طية المقاييسه المجدده للكميات طبقا لأسعار المفاوضه .

برجاء التكرم بالاحاطة والتوجيه باللازم نحو مد أمر الإسناد.

وتفضلوا بقبول فائق الاحترام ...

رئيس الاداره المركزيه للمنطقه الثالثه عشر

بالبحيره وكفر الشيخ

مدير علم المشروعات

م / السيد عبدالمجيد

• تحرير افي : ٢٠٢٣ / ٩ / ٢٦

• مرفق : (٥)

مهندس العمليه

م / أحمد الشاعر

لواء . أ. ح . مهندس / أحمد باسم حسن . الكردي

السيد اللواء.أ.ح. / رئيس الإدارة المركزية للمنطقة الثالثة عشر بالبحيرة وكفر الشيخ

تحية طيبة وبعد...

الموضوع بخصوص : مشروع كوبرى دوران للخلف عند كم ٨٠٠ + ٢٤ ضمن اعمال تطوير طريق وادى التطرون/العلمين بطول ١٣٥ كم

تنفيذ شركة : يوني بيلد للصناعة والمقاولات

رقم العقد : (٢٠٢٣ / ٢٠٢٢ / ٩١٩)

تاريخ العقد : ٢٠٢٢ / ١٢ / ٦

قيمة العقد : ٧٢,٢٧٩ مليون جنيه فقط (اثنان وسبعون مليون ومائتان تسعة وسبعون ألف جنيهها لا غير)

نتشرف بإحاطة سيادتكم علما طبقا للوحات التصميمية والتنفيذ على الطبيعة فإنه قد تم زيادة كميات بعض بنود العقد وإستحداث بند وهي:

رقم البند	البيان	الوحدة	كمية المقايمة المعطى رقم ١	كمية المقايمة المجددة
١٣	بالمتر المكعب خرسانة عادية للاساسات واسفل البلاطات الانتقالية والقضبان السفلية للميول..	م ^٣	٢٤٢	٣٩٨
٢٩	بالمتر المكعب اعمال حفر باستخدام المعدات الميكانيكية في التربة المتمسكة عدا التربة الصخرية..	م ^٣	١٥٠٠٠	٥٢٠٠٠
٣٠	بالمتر المكعب اعمال توريد وتشغيل اترية صالحه للردم من المحاجر المعتمدة مطابقة للمواصفات..	م ^٣	٢٥٠٠٠	٤٣٠٠٠
٣١	بالمتر المكعب اعمال توريد وفرش طبقة الاساس من الاحجار الصلبة المترجحة ناتج تكسير الكسارات والمطابقة للمواصفات..	م ^٣	٣٠٠٠	٥٣٠٠
٣٣	بالمتر المسطح اعمال وتوريد ورش طبقة تشريب من البيتومين السفل متوسط التطير Mc ٣٠ بمعدل من (١,٢) كجم..	م ^٢	١٥٠٠	١٠٠٠٠
٣٤	بالمتر المسطح اعمال توريد ورش طبقة لاصقة من البيتومين السفل سريع التطير RC ٣٠٠٠ بمعدل ٠,٤ كجم/م ^٢ ..	م ^٢	١٥٠٠	٢٥٥٠٠
٣٥	بالمتر المسطح اعمال توريد وفرش طبقة رابطة من الخرسانة الاسفلتية بسمك ٦ سم..	م ^٢	١٠٠٠	١٣٠٠٠
٣٦	بالمتر المسطح اعمال توريد وفرش طبقة رابطة من الخرسانة الاسفلتية بسمك ٥ سم..	م ^٢	١٠٠٠	١٣٠٠٠
٣٧	بالمتر الطولى توريد وانشاء حبلز من الخرسانة العاليه نيوجرسى وجه واحد بارتفاع ٨٠ سم اعلى الفرشه طبقا للرسومات على ان يكون وجه الخرسانة FAIR FACE ..	م ^ط	١٥٠	١٦٥٠
٣٨	بالمتر المسطح اعمال توريد وهب خرسانة عادية سمك ١٥ سم لحماية الاكثاف والميول الجانبية..	م ^٢	١٠٠٠	١٤٤٠٠
البند المستحدث				
١	بالمتر المسطح اعمال توريد وفرش طبقة رابطة من الخرسانة الاسفلتية بسمك ٧ سم..	م ^٢	-	١٠٠٠٠

مرفق لميادتكم طية :-

- المقايمة المجددة للكميات طبقا لأسعار المفوضه
- القيمة : ٨٦,١٢٤,٧٩٠ جنيه فقط (ستة وثمانون مليون ومائة وأربعة وعشرون ألف وسبعمئة وتسعون جنيهها لا غير)
- نسبة زياده ١٩,٢ % عن العقد الأصلي.

برجاء التكرم بالاحاطة والتوجيه بمد أمر الإسناد.

وتفضلوا بقبول فائق الاحترام ...

شركة يوني بيلد للصناعة


والمقاولات

مهندس / حسام عباس

مقايمة مجددة للمكعبات طبقاً لأسعار المقايمة

أعمال كوبري دوران للكلف عند كم ٢٤+٨٠٠ ضمن أعمال تطوير طريق وادي النظرون / العلمين بطول ١٣٥ كم
تنفيذ شركة يوني بيلد للصناعة والمقاولات

أ. رقم	بيان الأعمال	الوحدة	كمية المقايمة	القيمة بعد المقايمة	إجمالي القيمة
أولاً: أعمال الكباري:					
١	بالمعز الطولي أعمال الرافع السحابي للمرافق والمقارنات.	م.ط	٢٦٠	١١	٢٨٦٠
٢	بالمعز المسطح أعمال تطوير وتجهيز الموقع العام تشبيداً لأعمال الرافع السحابي شامل النقل للمكعب الصومية واللغة تشمل عمل كل ما يلزم لنهوض العمل كاملاً طبقاً لأصول الصناعة وتعليمات المهندس المشرف.	م.ط	١٩٨٠	٦	١١٨٨٠
٣	بالمعز المكعب تكسير خرسانة عالية ونقل المخلفات للمكعب الصومية ونهوض العمل نهواً كاملاً والبند شامل ما مجموعه أعمال لاصول للصناعة والرسومات والمواصلات وتعليمات المهندس المشرف.	م.ط	٢٦	٨٥	٢٢١٠
٤	بالمعز المكعب تكسير وإزالة طبقات إسفلتية وطبقات أساس باس سمك واللغة تشمل نقل المخلفات للمكعب الصومية ونهوض العمل والبند شامل ما مجموعه أعمال لاصول للصناعة والرسومات والمواصلات وتعليمات المهندس المشرف.	م.ط	١٠	٦٥	٦٥٠
٥	بالمعز الطولي أعمال الجسوت والبند شامل ما مجموعه أعمال لاصول للصناعة والرسومات والمواصلات وتعليمات المهندس المشرف.	م.ط	٢١٠	٤٣٠	٩٠٣٠٠
٦	بالحد لكل مطابقة الخوازيق إلى موقع العمل والمسح وشمل نقل المخلفات والمعدات والأثاث الثلاثة والبند شامل ما مجموعه عمل كل ما يلزم لجميع الأعمال طبقاً للشروط والمواصفات الفنية والرسومات وحسب تعليمات المهندس المشرف وحسب أصول الصناعة (الوجه البحري)	عدد	٢	٢٧٠٠٠٠	٥٤٠٠٠٠
٧	بالمعز الطولي أعمال تنفيذ خوازيق قطر ٢٠ سم وحمل التشغيل طبقاً لتقرير الجسوت وطبقاً للرسومات والمواصلات مع استخدام أسمنت بورتلاندي عادي بحيث لا يقل محتوى الأسمنت عن ٤٥٠ كجم/م ^٣ ولا تقل رتبة الخرسانة بعد ٢٨ يوم عن ٣٠٠ كجم/م ^٣ على أن يتم إزالة رؤوس الخوازيق الطيا ونقل مخلفات الحفر والتكسير للمكعب الصومية والمسح وشمل الإصلاص المساحية (والمسح لا يشمل حديد التسليح) مع نهوض العمل نهواً كاملاً والبند شامل ما مجموعه أعمال لاصول للصناعة والرسومات والمواصلات وتعليمات المهندس المشرف شاملاً التحليلات الموجات الصوتية على كامل طول الخوازيق.	م.ط	٦١٤	٥٣٥٠	٣٢٨٤٩٠٠
٨	بالحد تنفيذ المختبرات تحميل على خوازيق غير عمل تشمل توريد الأعمال التي تشمل الخوازيق تحت حمل يساوي ٢٠٠٪ من حمل التشغيل حسب الاتفاق مع المالك طبقاً لتقرير الجسوت نظراً لاختلاف الحمولات التصميمية على الخوازيق والبند يشمل الإخراج لمعدنية الموقدة واجهزة القياس والمسح لا يشمل ختري التورية كسر ٢٠٠ سم وحمل التشغيل طبقاً للرسومات ونهوض العمل نهواً كاملاً والبند شامل ما مجموعه أعمال لاصول للصناعة والرسومات والمواصلات وتعليمات المهندس المشرف (غير شامل حديد التسليح)	عدد	١	٢٦٠٠٠٠	٢٦٠٠٠٠
٩	بالمعز المكعب حفر استكشافي بعمق بدوية في أرض الموقع العام (رميلة أو غرينية أو ترابية شديدة التماسك) بالعمق المطلوب والقياس الهندسي طبقاً للرسومات التنفيذية مع نقل ناتج الحفر والمخلفات للمكعب الصومية واللغة تشمل عمل كل ما يلزم لنهوض العمل كاملاً طبقاً للشروط والمواصفات وتعليمات المهندس المشرف.	م.ط	٨٢	٦٦٠	٩٠٣٠
١٠	بالمعز المكعب حفر ميكانيكي بين الخوازيق المصنوعة للحقار المسلحة بالعمق المطلوب لزوم الاستعانة طبقاً للمسابو الصالح للتأسيس حسب الأبعاد والمقايمة الموضحة بالرسومات التنفيذية واللغة تشمل نزع أي مياه تظهر في أثناء الحفر وسد الجيوب إذا لزم الأمر وإزالة أي عوائق تعترضه مع نقل ناتج الحفر والمخلفات للمكعب الصومية والقياس طبقاً لرسومات الجسوت وكما ما يلزم لنهوض العمل كاملاً طبقاً للشروط والمواصفات وتعليمات المهندس المشرف.	م.ط	٤٦٣	٩٧	٤٤٩١١
١١	بالمعز المكعب حفر في أرض الموقع العام في جميع أنواع التربة (عدا التربة المتشعبة وشديدة التماسك) بالعمق المطلوب لزوم الاستعانة طبقاً للمسابو الصالح للتأسيس حسب المقايمة والأبعاد الموضحة بالرسومات التنفيذية واللغة تشمل نزع أي مياه تظهر في أثناء الحفر وسد الجيوب إذا لزم الأمر وإزالة أي عوائق تعترضه مع نقل ناتج الحفر والمخلفات للمكعب الصومية والقياس طبقاً لرسومات الجسوت وكما ما يلزم لنهوض العمل كاملاً طبقاً للشروط والمواصفات وتعليمات المهندس المشرف.	م.ط	١٠٨	٦٠	٦٤٨٠
١٢	بالمعز المكعب كوريد ورم يرمل نظيفة خالية من المواد الضخوية الموردة من خارج الموقع بعمق المطلوب للاستعانة وحول جسم الكوريد على طبقات لا يزيد سمك الطبقة عن ٢٥ سم مع القصر بالماء والدمك الجيد باستخدام استخدام الآلات الميكانيكية للحصول على أعلى كثافة جافة والمسح يشمل عمل مسبو ٣ متر من سطح الأرض وصولاً لسطح المياه لصل الخوازيق الثلاثة لسند جوتب الطريق المسطح المطلوب تلافية داخل ميول كترة وعمل الاختيار الثلاثة طبقاً لتعليمات المهندس المشرف للتأكد من ذلك ونهوض العمل الطولي لزوم طبقاً للرسومات التنفيذية وكما ما يلزم لنهوض العمل كاملاً طبقاً لأصول للصناعة وتعليمات المهندس المشرف. - مسافة النقل حتى ٤٠ كم ويتم احتساب عياره ١ جنية لكل ١ كم بلا زيادة والتقصان.	م.ط	١٧٠	٦٦٠	٢٧٧٢٠٠
١٣	بالمعز المكعب خرسانة عالية للاستعانة بأسفل البلاطات الانشائية والقضبان السفلية للميول والمقايمة المصنوعة للمكعب القياسي للخرسانة بعد ٢٨ يوم عن ٢٠٠ كجم/م ^٣ ولا يقل محتوى الأسمنت عن ٣٠٠ كجم/م ^٣ واللغة تشمل عمل كل ما يلزم لنهوض العمل كاملاً طبقاً للشروط والمواصفات الفنية وتعليمات المهندس.	م.ط	٣٩٨	٢٠٥٠	٨١٥٩٠٠
١٤	بالمعز المكعب خرسانة عالية للخرسانة والبوريات ومحتوى أسمنت لا يقل عن ٣٠٠ كجم/م ^٣ واجهزة لا يقل عن ٢٤٠ كجم/م ^٣ والتشطيب لجود لسطح الخرسانة بدهليوكوير	م.ط	١٠	٢٣٠٠	٢٣٠٠٠
١٥	بالمعز المكعب توريد وصب خرسانة مسلحة للاستعانة والبلاطات الانشائية وكافة الضخام الانشائية المنقولة على أن يكون الخلط والدمك ميكانيكي على ألا يقل محتوى الأسمنت عن ٣٠٠ كجم/م ^٣ أسمنت بورتلاندي عادي واجهزة ٢٠٠ كجم/م ^٣ طبقاً لتقرير الجسوت مع معالجة الخرسانة بعد صب طبقاً للمواصفات واللغة تشمل أصل قلمر الخشبية وكما ما يلزم لنهوض العمل كاملاً طبقاً للرسومات والشروط والمواصلات وتعليمات المهندس المشرف واللغة لا تشمل توريد وتشغيل وتركيب حديد التسليح.	م.ط	٤٧٠	٢٨٠٠	١٣١٦٠٠٠
١٥	علاوة نتيجة زيادة الأجهز إلى ٤٠٠ كجم/م ^٣ وزيادة محتوى الأسمنت إلى ٤٥٠ كجم/م ^٣ طبقاً لاعتماد استشاري الهيئة والإدارة المركزية لبحوث الكباري .	م.ط	٤٧٠	٢٦٠	١٢٢٢٠٠
١٦	بالمعز المكعب خرسانة مسلحة للأضدة فوق منسوب ظهر المخدات مع تصويم الخلطة الخرسانية على أن يكون الخلط والدمك ميكانيكي وعلى ألا تقل المقايمة المصنوعة للمكعب القياسي للخرسانة المسلحة عن ٢٨ يوم عن ٢٠٠ كجم/م ^٣ من الصب بالميكانيكية ومحتوى الأسمنت لا يقل عن ٢٤٠ كجم/م ^٣ أسمنت بورتلاندي عادي على أن يتم إضافة المواد اللازمة مثل سيلكا فوم أو ما يعادلها للوصول للأجهز المطلوب ومع الشروع مع استخدام الشدات المصنوعة لطبيعة العمل سواء كانت شدات لينة أو مثاقلة بحيث يكون الصود وإسبا تماماً ومتكافئ على المساحة والمسح يشمل تصويم الخلطة وعمل الشدات والرم وعمل الشدات الخاصة بالحصول على سطح أملس للسطح الظاهرة ومعالجة الخرسانة بعد صب وذلك طبقاً للشروط والمواصفات الفنية والرسومات وحسب أصول الصناعة وتعليمات المهندس المشرف واللغة لا تشمل توريد وتشغيل وتركيب حديد التسليح.	م.ط	١٠٤	٣٨٠٠	٣٩٥٢٠٠
١٦	ارتفاع حتى ٦ متر من منسوب ظهر المخدة .	م.ط	٥٢	٣٧٠٠	١٩٦١٠٠
١٦	في حلة زيادة الارتفاع عن ٦ متر يتم زيادة سعر البند ١٠٠ جنية للمتر	م.ط	١٠٤	٣٨٠٠	٣٩٥٢٠٠



المكتب الاستشاري (محرر بالخوم)
التوقيع / م / محمد كمال

الشركة المقيدة (يوني بيلد للصناعة والمقاولات)
التوقيع / م / وليد مشتم

المستأجر / م / وليد مشتم

५ / १०१
 १०१
 (१०१ / १०१)

[illegible][illegible]

أصله كجيري توران الخلفه صفه كم ٢٤٨٠٠ ضمن اتصال تكوير طريق وادي النطرون / الممين بطول ١٣٥ كم

تتألف شركة بونسي بولد للصناعة والمقاولات

[illegible]


مفهوم المستورد مع أهمية التعليل والكهاري

(مجلسي) (مجلسي)

الشركة المنقذة (توسيع نطاق الصناعة والعقود)

مذہب

Just over 100



1


مقاييسه مجنده للمكميات طبقا لأسعار المقاييسه

أعمال كوبري نوران للخلف عند كم ٢٤+٨٠٠ ضمن أعمال تطوير طريق وادي النطرون / العلمين بطول ١٣٥ كم
تنفيذ شركة بوئي بريد للصناعة والمقاولات

م	بيان الأعمال	الوحدة	كمية المقاييسه	الكمية بعد المقاييسه	إجمالي القيمة
٣٩	بالمتر المصنوع أصلا تخطيط بالبوليبي الساخنه بنظام البصق (EXTRUDER) بسبك لا يقل عن ٢.٥ مم وطبقا للمواصفات القياسية البريطانية وتعليمات المهندس المشرف	م ^٢	١	٢٨٥	٢٨٥
٤٠	بالحد توريد وتركيب عواكس أرضية (صن لقط) من مادة الإلكتروليت بأكواب ومضاد طبها مادة U.V.S سطح العاكس ١٠٠*١٠٠ سم والخوابير بطول ٥ سم وقطر الخابور عند القاعدة ١٧ مم وقطره عند النهاية ١٥ مم ومسطح العاكس مستوي وتحمل حمل رأسي ٦ طن دون كسر أو تشويه في الشكل طبقا للاختبار القياسي وحمل أقصى كس للخوابير لا يقل عن ١٠٠ كجم مزودة بشريحة عاكس بوليمية ٣١ عاكسة على شكل مستطيل ١٥٠*٧٥ مم من اتجاه واحد لقط ذات شدة العاكس مطابقة للمواصفات (ASTM E 809) ويتم استخدام مادة لاصقة لتثبيت العاكس تتحمل قوة تماسك بالأرض لا تقل عن ٢٣ كجم/سم ^٢ ويتم تنفيذ طبقا لاصول الصناعة والرسومات التنفيذية المعتمدة والبيد بجميع مشتملاته طبقا لمواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف عمل فراغات في المسطح العاكس للماكس على سطح الأرض للتثبيت.	عدد	١	٣٩	٣٩
٤١	بالحد توريد وتركيب عواكس صاج يتم تركيبها على الحامل الخرساني أنبوب جرس طبقا للرسومات باستخدام مسكن طلاقات بعدد ٢ مسكن والبيد بشمل توريد العاكس بالورق الملصق عليه مع مراعاة اصول الصناعة من حيث المسافات البينية وارتفاع العاكس من سطح الحامل طبقا للرسومات التفصيلية وكل ما يلزم لنهول العمل كاملا طبقا لاصول الصناعة والمواصفات وتعليمات المهندس المشرف	عدد	٥٠٥	٤٠	٢٠٢٠٥
ثانيا : أعمال صرف المطر					
١	توريد وتوريد مواسير UPVC لتجميع الكفالات الكهربائية قطر ٢ بوصة خاصة بكفالات الاشارة والمسر بشمل جميع ما يلزم لإنهاء العمل على الم وجه وحسب اصول الصناعة وتعليمات المهندس المشرف.	م ^٢	٢٨١٠	١٥٠	٤٢٦٥٠٠
٢	بالمتر العلوي توريد وتركيب مواسير التصريف PVC قطر (٤) بوصة وكل ما يلزم لنهول الاعمال نهوا كاملا طبقا لاصول الصناعة وتعليمات المهندس المشرف.	م ^٢	٥٥	٢٨٠	١٥٤٠٠
٣	بالمتر العلوي توريد وتركيب مواسير التصريف PVC قطر (٦) بوصة وكل ما يلزم لنهول الاعمال نهوا كاملا طبقا لاصول الصناعة وتعليمات المهندس المشرف.	م ^٢	٢٣	٣٨٠	٨٧٤٠
٤	بالحد تنفيذ غرفة صرف مطر داخل بلاطة الكوبري من مادة GRP بالابعاد طبقا للرسومات الهندسية مع عمل جريبات وكسر يشمل عزل الغرفة بمواد غير قابلة لتسريب المياه وتوريد نظام من GRP كما هو موضح بالرسومات ووصلة المواسير من PVC إلى عود الصرف سبكا لتعليمات المهندس المشرف .	عدد	٥	٤٩٠٠	٢٤٥٠٠
ثالثا : الاعمال الكهربائية					
١	بالحد توريد وتركيب واختبار عود قارة من الحديد المصنوع بطريقة الصخر على الساخن بارتفاع ٩ متر ذراع بطول ١ متر على أن تكون الإصعدة ملحمة طولها ١٠ مسلوقة بطول ٣ / ٨ بوصة ويسمك ٤ مم ويسمك قشرة العود ١٤ مم ويتحمل شدة الرياح في حدود ١٢٠ كم / ساعة وسجهزه لتركيب صندوق البطارية ووحدة التحكم والتشغيل ومحمل على البند الخلفية الشمسية على أن تكون متحدة أو احادية التيار بنظام high efficiency poly crystalline silicon solar cell لتحويل الطاقة الشمسية إلى طاقة كهربائية وعلى أن يكون التيار ١٠ أمبير ودرجة حماية IP66 والبطارية تحمل على جهد ١٢ فولت تيار مستمر على البند وحدة التحكم charge controller لكل عود تحمل على جهد ١٢ فولت تيار مستمر وتيار الشحن لا يقل عن ٢٠ أمبير ومحمل على البند كشاف من نوع ليد الألوومنيوم المبروك والخطاء من قزجاج ودرجة حماية لا تقل عن IP65 وقوة كشاف لا تقل عن ٨٠ وات طراز شوارع والعاكس شديد المعادن ودرجة حرارة اللون ٤٠٠٠ ك و لا يقل الصر الافتراضي عن ٥٠٠٠٠ سوات على أن تكون جميع المكونات من اجود الأنواع ومحمل على البند القاعد الخرسانيه بشامله الجوابيل بطول ٢٤ مم ويطول ٨٥ سم وابعاد القاعده ١٢٠*٦٠*٦٠ سم	عدد	٤٨	٦٥٠٠٠	٣١٢٠٠٠٠
رابعا : البنود المستحدثة					
١	بالمتر المصنوع أصلا توريد و فرش طبقة رابطة من الخرسانة الاسفلتية بسبك ٧ مم بعد العك باستخدام احجار صلبة كتاج كسور الكسرات و الببتومين الصاب ٦٠ / ٧٠ وإرادة شريحة النحر بالمسوس او ما يعادلها و الفله تشمل اجراء التجارب المعملية والحقن على المفلوظ وعلى المواد المستخدمة ويتم التنفيذ طبقا للقطاعات العرضية النموذجية والرسومات التنفيذية المعتمدة والبيد بجميع مشتملاته طبقا لاصول الصناعة ومواصفات الهيئة العامة للطرق والكباري وتعليمات المهندس المشرف (السعر يشمل الزيادة في قيمة المادة المجبرية لمحاظر منطقة وادي النطرون والتي أقرتها المناطق المشرفة).	م ^٢	١٠٠٠٠	١٧٧	١٧٧٠٠٠٠
الإجمالي					٨٦٠١٢٤٠٧٩٠

ملاحظات :-

- في حالة المرور على محطات تحصيل الشركة الوطنية لأشياء وتسمية وإدارة الطرق يضاه قيمة تحصيل رسوم الكارتة والموازين طبقا لألحة الشركة الوطنية كالتالي :-
 - أعمال توريد الاتربة يتم إضافة مبلغ ١٣ جنيه لكل متر مكعب هندسي.
 - أعمال طبقات الأساس يتم إضافة مبلغ ٢٥ جنيه لكل متر مكعب هندسي.
 - أعمال طبقات الاسفلت يتم إضافة مبلغ ٣٠ جنيه لكل متر مكعب هندسي.
 - حقن للشركة صرف قيمة التغيرات الناتجة لكافة بنود التعادل التي تدخل في مكوناتها مواد محجزة بعد موافقة السلطة المختصة .
 - حقن للشركة صرف فروع الأسعار سواء (بالزيادة / النقصان) للبنود المتوحد عليها بالتعاقد (الحديد بجميع أنواعه - الاسمنت - الببتومين - السولار) طبقا لشدة الأرقام القياسية للأسعار الصادرة من الجهاز المركزي للكمية والإحصاء طبقا لنسب التغير المعتمدة من الشركة من تاريخ أمر الاستناد.



مدير المشروع بالهيئة العامة للطرق والكباري
التوقيع / م / السيد عبدالمجيد

مدير المشروع بالهيئة العامة للطرق والكباري
التوقيع / م / السيد عبدالمجيد

المكتب الاستشاري (مدر بالهوم)
التوقيع / م / محمد كمال

الشركة المتكفلة (بوئي بريد للصناعة والمقاولات)
التوقيع / م / السيد هشام


DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	بلاطة انتقالية محور 7
DATE OF CASTING	20-Aug-2023	SPECIFIED STRENGTH	400 kg/cm2
POURED QUANTITY	22 m	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	23-Aug-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	3	3	3		
Average Dimension (mm)	150	150	150		
Weight (g)	8530	8674	8611		
Density (kg/m³)	2527	2570	2551		
Failure Load (kN)	903	826	817		
Comp. Strength Kg/cm²	409	374	370		
Mode of Failure	A	A	A		
Average 28 Days	385				
Ratio %	96				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant







DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	بلاطه انتقالية محور 7
DATE OF CASTING	16-Sep-2023	SPECIFIED STRENGTH _____ :	400 kg/cm2
POURED QUANTITY	25 m	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	200 mm	date of test	23-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3			
Age of Test (Days)	7	7	7			
Average Dimension (mm)	150	150	150			
Weight (g)	8345	8367	8451			
Density (kg/m³)	2473	2479	2504			
Failure Load (kN)	869	880	876			
Comp. Strength Kg/cm²	394	399	397			
Mode of Failure	A	A	A			
Average 28 Days	397					
Ratio %	99					

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS


1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking









Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

BOX SECTION AX-5 : AX-7



SIDE VIEW BOX SECTION AX-5 : AX-7



المكتب الهندسي

١٥/٢٠٢٠

المكتب الهندسي

١٥/٢٠٢٠

١٥/٢٠٢٠








DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	بلاطة انتقالية محور 7
DATE OF CASTING	20-Aug-2023	SPECIFIED STRENGTH _____ :	400 kg/cm2
POURED QUANTITY	22 m	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	200 mm	date of test	23-Aug-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	3	3	3		
Average Dimension (mm)	150	150	150		
Weight (g)	8530	8674	8611		
Density (kg/m ³)	2527	2570	2551		
Failure Load (kN)	903	826	817		
Comp. Strength Kg/cm ²	409	374	370		
Mode of Failure	A	A	A		
Average 28 Days	385				
Ratio%	96				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant


DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	بلاطه انتقالية محور 7
DATE OF CASTING	16-Sep-2023	SPECIFIED STRENGTH	400 kg/cm2
POURED QUANTITY	25 m	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	23-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3			
Age of Test (Days)	7	7	7			
Average Dimension (mm)	150	150	150			
Weight (g)	8345	8367	8451			
Density (kg/m³)	2473	2479	2504			
Failure Load (kN)	869	880	876			
Comp. Strength Kg/cm²	394	399	397			
Mode of Failure	A	A	A			
Average 28 Days	397					
Ratio %	99					

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant












DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق و الكباري	STRUCTURE TYPE	كوبستا
DATE OF CASTING	20-Sep-2023	SPECIFIED STRENGTH	400 kg/cm ²
POURED QUANTITY	3	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	27-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8364	8414	8404		
Density (kg/m ³)	2478	2493	2490		
Failure Load (kN)	866	875	846		
Comp. Strength Kg/cm ²	393	397	384		
Mode of Failure	A	A	A		
Average 28 Days	391				
Ratio %	98				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conen/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	كويسا
DATE OF CASTING	21-Sep-2023	SPECIFIED STRENGTH	400 kg/cm2
POURED QUANTITY	3	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	28-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8421	8394	8451		
Density (kg/m³)	2495	2487	2504		
Failure Load (kN)	844	838	849		
Comp. Strength Kg/cm²	383	380	385		
Mode of Failure	A	A	A		
Average 28 Days	382				
Ratio %	96				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant


DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	كويسا
DATE OF CASTING	24-Sep-2023	SPECIFIED STRENGTH	400 kg/cm2
POURED QUANTITY	3	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	1-Oct-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3			
Age of Test (Days)	7	7	7			
Average Dimension (mm)	150	150	150			
Weight (g)	8421	8364	8328			
Density (kg/m³)	2495	2478	2468			
Failure Load (kN)	887	857	869			
Comp. Strength Kg/cm²	402	389	394			
Mode of Failure	A	A	A			
Average 28 Days	395					
Ratio%	99					

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant







DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق و الكباري	STRUCTURE TYPE _____ :	بلاطة انتقالية محور 7
DATE OF CASTING	20-Aug-2023	SPECIFIED STRENGTH _____ :	400 kg/cm2
POURED QUANTITY	22 m	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	200 mm	date of test	17-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3			
Age of Test (Days)	28	28	28			
Average Dimension (mm)	150	150	150			
Weight (g)	8470	8452	8514			
Density (kg/m³)	2510	2504	2523			
Failure Load (kN)	1079	1089	1056			
Comp. Strength Kg/cm²	489	494	479			
Mode of Failure	A	A	A			
Average 28 Days	487					
Ratio%	122					

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES








Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	450/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	بلاطة انتقالية محور 7
DATE OF CASTING	20-Aug-2023	SPECIFIED STRENGTH	400 kg/cm ²
POURED QUANTITY	22 m	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	23-Aug-2023
TAPE	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	3	3	3		
Average Dimension (mm)	150	150	150		
Weight (g)	8530	8674	8611		
Density (kg/m ³)	2527	2570	2551		
Failure Load (kN)	903	826	817		
Comp. Strength Kg/cm ²	409	374	370		
Mode of Failure	A	A	A		
Average 28 Days	385				
1-10%	96				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS: Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS


1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

مع العلم ان هذه النتائج استرشادية
فقط




DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	نيو جيس
DATE OF CASTING	2-Sep-2023	SPECIFIED STRENGTH _____ :	250 kg/cm ²
POURED QUANTITY	45	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	200 mm	date of test	9-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8367	8371	8362		
Density (kg/m ³)	2479	2480	2478		
Failure Load (kN)	527	565	526		
Comp. Strength Kg/cm ²	239	256	238		
Mode of Failure	A	A	A		
Average 28 Days	244				
Ratio%	97.80				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant


DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	نيو جيسسي
DATE OF CASTING	18-Sep-2023	SPECIFIED STRENGTH	250 kg/cm2
POURED QUANTITY	10	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	25-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3			
Age of Test (Days)	7	7	7			
Average Dimension (mm)	150	150	150			
Weight (g)	8374	8365	8396			
Density (kg/m³)	2481	2479	2488			
Failure Load (kN)	545	573	526			
Comp. Strength Kg/cm²	247	260	238			
Mode of Failure	A	A	A			
Average 28 Days	248					
Ratio %	99.37					

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant


DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OFC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	نيو جبرسي
DATE OF CASTING	19-Sep-2023	SPECIFIED STRENGTH	250 kg/cm ²
POURED QUANTITY	10	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	26-Sep-2023
TARGET SLUMP	100:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8388	8405	8354		
Density (kg/m ³)	2485	2490	2475		
Failure Load (kN)	509	527	547		
Comp. Strength Kg/cm ²	231	239	248		
Mode of Failure	A	A	A		
Average 28 Days	239				
Ratio %	95.68				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant









DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	نيوجيرسي
DATE OF CASTING	20-Sep-2023	SPECIFIED STRENGTH :	250 kg/cm2
POURED QUANTIT	13	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	27-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8378	8390	8351		
Density (kg/m³)	2482	2486	2474		
Failure Load (kN)	560	517	530		
Comp. Strength Kg/cm²	254	234	240		
Mode of Failure	A	A	A		
Average 28 Days	243				
Ratio %	97.13				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant






DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	نيو جيسبي
DATE OF CASTING	21-Sep-2023	SPECIFIED STRENGTH	250 kg/cm2
POURED QUANTITY	18	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	28-Sep-2023
TARGET SLUMP	290:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8354	8382	8395		
Density (kg/m³)	2475	2484	2487		
Failure Load (kN)	578	511	544		
Comp. Strength Kg/cm²	262	232	247		
Mode of Failure	A	A	A		
Average 28 Days	247				
Ratio %	98.71				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant








DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	نيوجيرسي
DATE OF CASTING	23-Sep-2023	SPECIFIED STRENGTH	250 kg/cm2
POURED QUANTITY	13	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	30-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8376	8366	8355		
Density (kg/m³)	2482	2479	2476		
Failure Load (kN)	552	570	535		
Comp. Strength Kg/cm²	250	258	243		
Mode of Failure	A	A	A		
Average 28 Days	250				
Ratio %	100.16				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES


Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق و الكباري	STRUCTURE TYPE	نيلو جيتير سي
DATE OF CASTING	24-Sep-2023	SPECIFIED STRENGTH	250 kg/cm2
POURED QUANTITY	13	NO. OF CUBES MADE	
CONCRETE SLUMP	200 mm	date of test	1-Oct-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8361	8408	8361		
Density (kg/m³)	2477	2491	2477		
Failure Load (kN)	504	542	510		
Comp. Strength Kg/cm²	228	246	231		
Mode of Failure	A	A	A		
Average 28 Days	235				
Ratio %	94.05				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES


Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	نيو جيزر سبي
DATE OF CASTING	2-Sep-2023	SPECIFIED STRENGTH _____ :	250 kg/cm ²
POURED QUANTITY	13	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	200 mm	date of test	30-Sep-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	28	28	28		
Average Dimension (mm)	150	150	150		
Weight (g)	8369	8370	8355		
Density (kg/m ³)	2480	2480	2476		
Failure Load (kN)	592	579	585		
Comp. Strength Kg/cm ²	268	262	265		
Mode of Failure	A	A	A		
Average 28 Days	265				
Ratio %	106.14				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking


Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)



Lab Technician	Lab Incharge	QC Engineer	QC Consultant



CLIENT	UNIBUILD	SAMPLED BY :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	350/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE :	نوع جسر ماسي
DATE OF CASTING	25-Sep-2023	SPECIFIED STRENGTH :	250 kg/cm2
POURED QUANTITY	13	NO. OF CUBES MADE :	
CONCRETE SLUMP	200 mm	date of test	2-Oct-2023
TARGET SLUMP	200:230mm	CONCRETE TEMP (°C) :	25

Specimen Reference	1	2	3			
Age of Test (Days)	7	7	7			
Average Dimension (mm)	150	150	150			
Weight (g)	8402	8391	8347			
Density (kg/m³)	2489	2486	2473			
Failure Load (kN)	572	502	575			
Comp. Strength Kg/cm²	259	228	261			
Mode of Failure	A	A	A			
Average 28 Days	249					
Ratio%	99.67					



Lab Technician	Lab Incharge	QC Engineer	QC Consultant
			

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES




Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/GPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	مبني
DATE OF CASTING	6-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTITY	22	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	13-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8264	8236	8314		
Density (kg/m ³)	2449	2440	2463		
Failure Load (kN)	422	410	438		
Comp. Strength Kg/cm ²	191	186	199		
Mode of Failure	A	A	A		
Average 28 Days	192				
Ratio %	96				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant





DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	مبني
DATE OF CASTING	7-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTIT	18	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	14-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8314	8236	8324		
Density (kg/m ³)	2463	2440	2466		
Failure Load (kN)	431	420	440		
Comp. Strength Kg/cm ²	195	190	199		
Mode of Failure	A	A	A		
Average 28 Days	195				
Ratio%	98				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES


Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	ميول
DATE OF CASTING	16-Sep-2023	SPECIFIED STRENGTH _____ :	200 kg/cm ²
POURED QUANTITY	18	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	150 mm	date of test	23-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8254	8246	8314		
Density (kg/m ³)	2446	2443	2463		
Failure Load (kN)	428	431	451		
Comp. Strength Kg/cm ²	194	195	204		
Mode of Failure	A	A	A		
Average 28 Days	198				
Ratio%	99.0				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES




Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	ميول
DATE OF CASTING	17-Sep-2023	SPECIFIED STRENGTH	200 kg/cm2
POURED QUANTITY	25	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	24-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8324	8364	8264		
Density (kg/m³)	2466	2478	2449		
Failure Load (kN)	427	451	433		
Comp. Strength Kg/cm²	194	204	196		
Mode of Failure	A	A	A		
Average 28 Days	198				
Ratio%	99.1				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES


Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Content/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	ميول
DATE OF CASTING	18-Sep-2023	SPECIFIED STRENGTH	200 kg/cm2
POURED QUANTITY	36	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	25-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8391	8314	8258		
Density (kg/m³)	2486	2463	2447		
Failure Load (kN)	462	425	441		
Comp. Strength Kg/cm²	209	193	200		
Mode of Failure	A	A	A		
Average 28 Days	201				
Ratio %	100.3				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	مينول
DATE OF CASTING	19-Sep-2023	SPECIFIED STRENGTH	200 kg/cm2
POURED QUANTITY	27	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	26-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3			
Age of Test (Days)	7	7	7			
Average Dimension (mm)	150	150	150			
Weight (g)	8339	8356	8283			
Density (kg/m³)	2471	2476	2454			
Failure Load (kN)	433	435	426			
Comp. Strength Kg/cm²	196	197	193			
Mode of Failure	A	A	A			
Average 28 Days	196					
Ratio%	97.8					

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	ميول
DATE OF CASTING	20-Sep-2023	SPECIFIED STRENGTH _____ :	200 kg/cm2
POURED QUANTITY	27	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	150 mm	date of test	27-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8355	8328	8329		
Density (kg/m³)	2476	2468	2468		
Failure Load (kN)	444	428	447		
Comp. Strength Kg/cm²	201	194	203		
Mode of Failure	A	A	A		
Average 28 Days	199				
Ratio%	99.7				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant






DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	جسر
DATE OF CASTING	21-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTITY	27	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	28-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8318	8272	8272		
Density (kg/m ³)	2465	2451	2451		
Failure Load (kN)	431	459	441		
Comp. Strength Kg/cm ²	195	208	200		
Mode of Failure	A	A	A		
Average 28 Days	201				
Ratio%	100.6				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :


Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES


Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	مباني
DATE OF CASTING	23-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTITY	27	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	30-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8284	8323	8253		
Density (kg/m ³)	2455	2466	2445		
Failure Load (kN)	463	427	425		
Comp. Strength Kg/cm ²	210	194	193		
Mode of Failure	A	A	A		
Average 28 Days	199				
Ratio%	99.4				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES



Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكبارى	STRUCTURE TYPE	ميدول
DATE OF CASTING	24-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTITY	41	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	1-Oct-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8288	8277	8324		
Density (kg/m ³)	2456	2452	2466		
Failure Load (kN)	438	438	445		
Comp. Strength Kg/cm ²	199	199	202		
Mode of Failure	A	A	A		
Average 28 Days	200				
Ratio %	99.8				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant


DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	ميول
DATE OF CASTING	28-Aug-2023	SPECIFIED STRENGTH	200 kg/cm2
POURED QUANTITY	36	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	25-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	28	28	28		
Average Dimension (mm)	150	150	150		
Weight (g)	8363	8319	8360		
Density (kg/m³)	2478	2465	2477		
Failure Load (kN)	491	497	498		
Comp. Strength Kg/cm²	223	225	226		
Mode of Failure	A	A	A		
Average 28 Days	225				
Ratio%	112.3				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant




DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	ميول
DATE OF CASTING	29-Aug-2023	SPECIFIED STRENGTH _____ :	200 kg/cm2
POURED QUANTITY	36	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	150 mm	date of test	26-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	28	28	28		
Average Dimension (mm)	150	150	150		
Weight (g)	8258	8337	8361		
Density (kg/m³)	2447	2470	2477		
Failure Load (kN)	470	484	500		
Comp. Strength Kg/cm²	213	219	227		
Mode of Failure	A	A	A		
Average 28 Days	220				
Ratio%	109.9				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER B: Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and
in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES




Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____:	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____:	BS 1881
CONSULTANT	ACE	Cement Conten/Type	27S/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____:	ميول
DATE OF CASTING	30-Aug-2023	SPECIFIED STRENGTH _____:	200 kg/cm ²
POURED QUANTITY	38	NO. OF CUBES MADE _____:	
CONCRETE SLUMP	150 mm	date of test	27-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____:	25

Specimen Reference	1	2	3		
Age of Test (Days)	28	28	28		
Average Dimension (mm)	150	150	150		
Weight (g)	8349	8363	8286		
Density (kg/m ³)	2474	2478	2455		
Failure Load (kN)	527	522	540		
Comp. Strength Kg/cm ²	239	237	245		
Mode of Failure	A	A	A		
Average 28 Days	240				
Ratio%	120.1				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983 Unsatisfactory



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكبارى	STRUCTURE TYPE	ميول
DATE OF CASTING	3-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTITY	27	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	1-Oct-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	28	28	28		
Average Dimension (mm)	150	150	150		
Weight (g)	8344	8337	8339		
Density (kg/m ³)	2472	2470	2471		
Failure Load (kN)	501	475	521		
Comp. Strength Kg/cm ²	227	215	236		
Mode of Failure	A	A	A		
Average 28 Days	226				
Ratio %	113.1				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :


Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant




DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	جسر
DATE OF CASTING	4-Sep-2023	SPECIFIED STRENGTH _____ :	200 kg/cm ²
POURED QUANTITY	27	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	150 mm	date of test	2-Oct-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	28	28	28		
Average Dimension (mm)	150	150	150		
Weight (g)	8357	8269	8279		
Density (kg/m ³)	2476	2450	2453		
Failure Load (kN)	507	515	516		
Comp. Strength Kg/cm ²	230	233	234		
Mode of Failure	A	A	A		
Average 28 Days	232				
Ratio%	116.2				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES



Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____:	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____:	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____:	مبني
DATE OF CASTING	25-Sep-2023	SPECIFIED STRENGTH _____:	200 kg/cm ²
POURED QUANTITY	41	NO. OF CUBES MADE _____:	
CONCRETE SLUMP	150 mm	date of test	2-Oct-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____:	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8290	8328	8286		
Density (kg/m ³)	2456	2468	2455		
Failure Load (kN)	431	426	433		
Comp. Strength Kg/cm ²	195	193	196		
Mode of Failure	A	A	A		
Average 28 Days	195				
Ratio%	97.5				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant



DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES






Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	جسور
DATE OF CASTING	28-Aug-2023	SPECIFIED STRENGTH :	200 kg/cm ²
POURED QUANTIT	36	NO. OF CUBES MADE :	
CONCRETE SLUMP	150 mm	date of test	4-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) :	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8214	8314	8456		
Density (kg/m ³)	2434	2463	2505		
Failure Load (kN)	420	411	386		
Comp. Strength Kg/cm ²	190	186	175		
Mode of Failure	A	A	A		
Average 28 Days	184				
Ratio%	92				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :


Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant




DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Conten/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	مبني
DATE OF CASTING	29-Aug-2023	SPECIFIED STRENGTH :	200 kg/cm ²
POURED QUANTIT	36	NO. OF CUBES MADE :	
CONCRETE SLUMP	150 mm	date of test	5-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) :	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8124	8361	8451		
Density (kg/m ³)	2407	2477	2504		
Failure Load (kN)	394	405	455		
Comp. Strength Kg/cm ²	179	184	206		
Mode of Failure	A	A	A		
Average 28 Days	189				
Ratio%	95				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES



Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD	BS 1881
CONSULTANT	ACE	Cement Content/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE	ميدول
DATE OF CASTING	3-Sep-2023	SPECIFIED STRENGTH	200 kg/cm ²
POURED QUANTITY	27	NO. OF CUBES MADE	
CONCRETE SLUMP	150 mm	date of test	10-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C)	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8254	8314	8264		
Density (kg/m ³)	2446	2463	2449		
Failure Load (kN)	421	451	400		
Comp. Strength Kg/cm ²	191	204	181		
Mode of Failure	A	A	A		
Average 28 Days	192				
Ratio %	96				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant




DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES
Test Standard BS 1881

CLIENT	UNIBUILD	SAMPLED BY _____ :	UNIBUILD
PROJECT	Alameen Bridge	SAMPLING METHOD _____ :	BS 1881
CONSULTANT	ACE	Cement Contn/Type	275/OPC
OWNER	الهيئة العامة للطرق والكباري	STRUCTURE TYPE _____ :	مبني
DATE OF CASTING	5-Sep-2023	SPECIFIED STRENGTH _____ :	200 kg/cm ²
POURED QUANTITY	36	NO. OF CUBES MADE _____ :	
CONCRETE SLUMP	150 mm	date of test	12-Sep-2023
TARGET SLUMP	1400:170mm	CONCRETE TEMP (°C) _____ :	25

Specimen Reference	1	2	3		
Age of Test (Days)	7	7	7		
Average Dimension (mm)	150	150	150		
Weight (g)	8236	8314	8210		
Density (kg/m ³)	2440	2463	2433		
Failure Load (kN)	412	436	415		
Comp. Strength Kg/cm ²	187	198	188		
Mode of Failure	A	A	A		
Average 28 Days	191				
Ratio%	95				

MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983

Satisfactory MODES OF FAILURE AS PER BS 1881 : Part 116 : 1983



Remarks :

Density measurement is carried out in accordance with BS

1881:Part 114 in the as received condition for moist specimens and in the saturated condition for laboratory cured specimens

Note : T indicates tensile cracking

Remarks : Specified Loading Rate Range = 4.5kN/S to 9.0 kN/S or (6.8kN/S)

Lab Technician	Lab Incharge	QC Engineer	QC Consultant