




مشروع القطار الكهربائي السريع (أكوبر-أسوان) القطاع الرابع			
11/7/2023	إلى	12/11/2023	بداية من
البرنامج الزمني المقترح لنهوا الأعمال في فترة 8 أشهر			
مراقبة المقاولات العامة			
525+440	إلى الكيلو	523+940	من الكيلو
تنفيذ شركة			



Jul-2024	Jun-2024	May-2024	Apr-2024	Mar-2024	Feb-2024	Jan-2024	Dec-2023	Nov-2023	الكمية الإجمالية	الوحدة	البيد
4	3	2	1	4	3	2	1	4			
											اجراءات تسليم المشروع

السيد المهندس / رئيس قطاع التنفيذ والمناطق

تحية طيبة وبعد،،،،،،،

نتشرف أن نرفق لسيادتكم المقايضة المعدلة لمشروع اعمال انشاء الجسر الترابي

للقطار الكهربائي السريع 6 أكتوبر / أبوسمبل (القطاع الرابع) على ان يتم مراجعة الاسعار بمعرفة الادارة.

من الكم 523+940 حتى الكم 525+440 بطول 1.50 كم .

اعداد المكتب الاستشاري الهندسي الأستاذ الدكتور / خالد قنديل وعلى مسئوليته

تنفيذ شركة / مارفيل للمقاولات العامة

برجاء التكرم بالعلم والتوجيه باللازم

وتفضلو بقبول وافر التحية والأحترام،،

تحریر افی 2023/12/24

المرفقات عدد (1) مقاييسه

رئيس الإدارة المركزية

مهندس

عماد حسین



(مقايضة معدلة)
 أعمال الجسر الترابي والأعمال الصناعية لمشروع القطار الكهربائي السريع
 (أكتوبر - أسوان)
 شركة / مارفل للمقاولات العامة من ١٩٤٠م إلى ١٩٤٠م
 بداية النطاق ٤٠٥٨٢٢,٢٨٧٧٢٩١ نهاية النطاق ٤٠٧١٩٧,٢٨٧٦٦٩٣



رقم البند	الوحدة	الكمية	سعر الفقة	الإجمالي
١				أعمال الإنزال والتطهير.
١-١	٢م	٦٢٥٧٤,٠٠	٦	٣٧٥٤٤٤,٠٠
				بالمتر المسطح أعمال تطهير الموقع من الأشجار والمزروعات والمخلفات والتي يستلزم لها استخدام التنفيذ ذات الطبيعة الزراعية الكثيفة بععمق حتى ٣٠ سم و التخلص منها بالمقالب العمومية تمهيداً لأعمال الرفع المساحي لكامل حدود المشروع طبقاً للشروط والمواصفات وتعليمات المهندس المشرف مسافة النقل حتى ٥٠٠ متر و يتم احتساب علاوة ٠,٣ جنيه لكل ١ كم زيادة.
٢				أعمال الحفر
١-٢	٣م	١٠٠٠٠,٠٠	٢٣	٢٣٠٠٠٠,٠٠
				بالمتر المكعب أعمال حفر باستخدام المعدات الميكانيكية لجميع أنواع التربة عدا التربة الصخرية وتسوية السطح بآلات التسوية والورش بالمياه الأصولية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول إلى أقصى كثافة جافه (96% من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل الأتربة الزائدة لمسافة ٥٠٠ متر من محور الطريق ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. -علاوة ١ جنيه/كم لمسافة نقل ناتج الحفر وتصبح ١,١ جنيه /كم ابتداء من ٢٠٢٣/٥/٤ .
١-١-٢	٣م	١٠٠٠٠,٠٠	٠,٦	٦٠٠٠,٠٠
				علاوة زيادة سولار ٠,٦ جنيه / ٣م ابتداءً من ٢٠٢٣/٥/٤م

مهندس الهيئة
المهندس /
التوقيع /

مدير المشروع (الاستشاري)
المهندس /
التوقيع /


مدير المشروع (الإستشاري)
المهندس/
التوقيع/

مهندس الشركة والمنفذة
المهندس/ 
التوقيع/




شركة / مارفيل للمقاولات العامة من ٥٢٣+٩٤٠ الي ٥٢٥+٤٤٠
بداية النطاق ٤٠٥٨٢٢,٢٨٧٧٢٩١ نهاية النطاق ٤٠٧١٩٧,٢٨٧٦٦٩٣

٢٨,٠٠	٢٨	١	٣م	بالمتر المكعب اعمال حفر باستخدام المعدات الميكانيكية في السفو وتسوية السطح بالآلات التسوية والبرش بالمياه الصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافه (٩٥% من الكثافة الجافة القصوى) ومحمل على البند تحميل ونقل الأتربة الزائدة لمسافة ١,٥ كم من محور الطريق و الفئة تشمل استخدام المياه في تثبيت السفو و اعداد مدقات على السفو لحركة المعدات ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف علاوة ١ جنية / كم لمسافة نقل ناتج الحفر و تصبح ١,١ جنية / كم ابتداء من ٢٠٢٢/٥/٤.	٢-٢
٢٣,٠٠	٢٣	١	٣م	نفس بند رقم (٢-٢) المنفذ بعد يناير ٢٠٢٣	١-٢-٢
١,٠٠	١	١	٣م	علاوة زيادة سولار ١ جنية / ٣م ابتداء من ٢٠٢٣/٥/٤	٢-٢-٢
٢,٠٠	٢	١	٣م	علاوة ٢ جنية / ٣م في حالة توريد التربة لغرضها على طبقة السفو لامكانية تحرك المعدات و ذلك في حالة الارض الغير ثابتة	٣-٢-٢
				اعمال الردم Embankment	٣
٨٢٨,٠٠٠,٠٠	٦٠	١٣٨,٠٠٠	٣م	أعمال تحميل وتوريد ونقل أتربة مطابقة للمواصفات وتشغيلها باستخدام آلات التسوية بسمك لا يزيد عن ٥٠ سم حتى منسوب ٢ متر) أسفل منسوب القرمه و بسمك لا يزيد عن ٢٥ سم اعلى من منسوب (٢- متر) من منسوب القرمه لاستكمال المنسوب التصميمي لتشكيل الجسر والاكشاف (نسبة تحمل كاليفورنيا حتى ٢٠%) ورشها بالمياه الصلوية للوصول الى نسبة الرطوبة المطلوبة والدمك الجيد بالهراسات للوصول الى أقصى كثافة جافة (٩٥% من الكثافة الجافة القصوى) ويتم التنفيذ طبقاً للمناسيب التصميمية والقطاعات العرضية النموذجية والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقاً لأصول الصناعة ومواصفات الهيئة العامة للطرق والكبارى وتعليمات المهندس المشرف. في حالة طلب جهاز الإشراف زيادة نسبة الدمك عن ٩٥% بحسب زيادة ١ جنية على زيادة نسبة الدمك لكل ١%. - مسافة النقل حتى ٢ كم و يتم احتساب علاوة ١,٤ جنية لكل كم بالزيادة او النقصان و تصبح ١,٥ جنية لكل كم اعتباراً من ٢٠٢٣/٥/٤. - السعر يشمل عمل تشوينات و تخطيط واختبارات و نقل لموقع العمل حتي مسافة ٢ كم. - البند لا يشمل القيمة المحجوبة.	١-٣
٢٦٢٢,٠٠,٠٠	١,٩	١٣٨,٠٠٠	٣م	علاوة زيادة سولار ١,٩ جنية / ٣م ابتداء من ٢٠٢٣/٥/٤	١-١-٣
١٤,٠٠٠,٠٠	١٤	١٠,٠٠٠	٢م	بالمتر المسطح أعمال تشغيل أرض طبيعية بسمك ٢٥ سم في حالة ان المنسوب التصميمي يتطلب عمق الحفر أو الردم ٥٠ ± سم عن منسوب الأرض الطبيعية لمسافة لا تقل عن ١٠٠ متر وهذا البند يشمل عمل الاختبارات اللازمة للتأكد من صلاحية الأرض الطبيعية وتسليمها واعداد الاختبارات اللازمة وذلك طبقاً لتعليمات الاستشارى	٢-٣



مهندس الهيئة
المهندس/
التوقيع

مدير المشروع (الإستشاري)
المهندس/
التوقيع




٤	طبقة تأسيس Prepared Subgrade			
٤	بالمتر المكعب أعمال توريد وفرش طبقة تأسيس (Prepared Subgrade) من الأحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ١٠٠ مم وألا يزيد نسبة العار من منخل ٢٠٠ عن ١٢% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٢٥% وألا تزيد نسبة الفاقد بجهاز لوس أنجلوس عن ٤٠% وألا يزيد الامتصاص عن ١٥% وألا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ٨٠ ميجاباسكال ويتم فردها على طبقتين باستخدام آلات التسوية الحديثة على أن لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٥ سم ورشها بالمياه الأضوية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول إلى أقصى كثافة جافة قصوى (لا تقل عن ٩٥%) من الكثافة العملية والفئة تشمل إجراء التجارب العملية والحقلية ويتم التنفيذ طبقاً لأصول الصناعة والرسومات التفصيلية والبند بجميع مشتملاته طبقاً للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف. - مسافة النقل لا تقل عن ٢٠ كم. - يتم احتساب علاوة ١,٢ جنيه لكل ١ كم بالزيادة أو النقصان وتصبح ١,٣ جنيه لكل كم ابتداء من ٢٠٢٣/٥/٤. - والبند لا يشمل القيمة المحجوبة.	٣م	٨,٣٢٤	١٣٠
١-٤	علاوة زيادة سولار ١,٨ جنيه / ٣م ابتداء من ٢٠٢٣/٥/٤م	٣م	٨,٣٢٤	١,٨
٢-٤	علاوة مسافة نقل ١٠٠ كم ابتداء من ٢٠٢٣/٥/٤م	٣م	٨,٣٢٤	١٠٤
٣-٤	كارتة توريد أساس	٣م	٨,٣٢٤	٢٥
٥	طبقات الأساس Subballast			
٥	بالمتر المكعب أعمال توريد وفرش طبقة أساس من الأحجار الصلبة المتدرجة ناتج تكسير الكسارات والمطابقة للمواصفات وأقصى حجم للحبيبات ما بين ٣١,٥ مم إلى ٤٠ مم وألا يزيد نسبة العار من منخل ٢٠٠ عن ٥% والتدرج الوارد بالاشتراطات الخاصة بالمشروع لا تقل نسبة تحمل كاليفورنيا عن ٨٠% وألا يقل معامل المرونة (Ev2) من تجربة لوح التحميل عن ١٢٠ ميجاباسكال وألا يزيد نسبة الفاقد بجهاز لوس أنجلوس عن ٣٠% وألا يزيد الامتصاص عن ١٥% ويتم فردها على طبقتين باستخدام آلات التسوية الحديثة على أن لا يزيد سمك الطبقة بعد تمام الدمك عن ٢٠ سم ورشها بالمياه الأضوية للوصول إلى نسبة الرطوبة المطلوبة والدمك الجيد للهراست للوصول إلى أقصى كثافة جافة قصوى (لا تقل عن ١٠٠%) من الكثافة العملية والفئة تشمل إجراء التجارب العملية والحقلية ويتم التنفيذ طبقاً لأصول الصناعة والرسومات التفصيلية المعتمدة والبند بجميع مشتملاته طبقاً للمواصفات الفنية للمشروع وتقرير الاستشاري وتعليمات المهندس المشرف. - مسافة النقل لا تقل عن ٢٠ كم. - يتم احتساب علاوة ١,٢ جنيه لكل ١ كم بالزيادة أو النقصان وتصبح ١,٣ جنيه لكل كم ابتداء من ٢٠٢٣/٥/٤. - والبند لا يشمل القيمة المحجوبة.	٣م	١٠٠	١٣٥
١-٥	علاوة زيادة سولار ١,٨ جنيه / ٣م ابتداء من ٢٠٢٣/٥/٤م	٣م	١٠٠	١,٨
٢-٥	علاوة مسافة نقل ١٠٠ كم ابتداء من ٢٠٢٣/٥/٤م	٣م	١٠٠	١٠٤
٣-٥	كارتة توريد أساس	٣م	١٠٠	٢٥
الاجمالي				١١,٤٩١,٢١٦,٠٠ ج.م.

يعتمد
 رئيس الإدارة المركزية المنطقة الثامنة (قنا)
 السيد المهندس / عماد حسين
 التوقيع

مهندس الهيئة
 المهندس /
 التوقيع

مدير المشروع (الاستشاري)
 المهندس /
 التوقيع

مهندس الشركة المنفذة
 المهندس /
 التوقيع





Electric Express Train - HSR
From 6 October City To Abu simbel
section -4 From Sohage To Qena
From Station 503+000
To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	04/06/2023	code	ZONE	524+900	(right)
LOCATION	524+900 (Right)	MF-S-01	Material	soil A-1-b	
NAME COMPANY	مارفيل		description	مشنون ١	

1-visual inspection test

2-Gradient test

<u>A-gradation of bulk materials</u>				SAMPLE WEIGHT [g]		29280.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS		soil classify
Mass retained (g)	801.0	1132.0	2149.0	1074.0	2257.0	942.0	2802.0	18160.0		
Cumulative Retained (g)	801.0	1933.0	4082.0	5156.0	7413.0	8355.0	11157.0	PRO		
Cumulative Retained %	2.7	6.6	13.9	17.6	25.3	28.5	38.1	WC	5.10	
Cumulative Passing %	97.3	93.4	86.1	82.4	74.7	71.5	61.9	CBR	44.1%	

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
Cumulative Retained (g)	57.00	168.00	391.00				
Cumulative Retained %	11.40	33.60	78.20				
Cumulative Passing %	88.60	66.40	21.80				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	97.3	93.4	86.1	82.4	74.7	71.5	61.9	54.8	41.1	13.5

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

 GRS Consulting
 محمد راجح محمد
 2/2

Consultant

 5/6/23

PROCTOR TEST


TESTING DATE:	04/06/2023	code	zone	524+900	(right)
LOCATION	524+900 (Right)	MF-S-01	Material	soil A-1-b	
NAME COMPANY	مارفيل		description	مشون ١	

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.235
Water content %	5.1

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	9892.0	10148.0	10275.0	10270	
WT. WET SOIL.	4538.0	4794.0	4921.0	4916.0	
Wt. Density	2.166	2.288	2.349	2.347	

Tare No.	17	16	1	9	5	21	20	10		
Tare wt.	22	25	24	24	23	22	20	22		
Wt. Of wet soil & tare	198.0	189.0	212.0	187.0	206.0	209.0	204.0	193.0		
Wt. Of dry soil & tare	194.0	186.0	207.0	181.0	198.0	199.0	193.0	182.0		
Wt. Of water	4.0	3.0	5.0	6.0	8.0	10.0	11.0	11.0		
Wt. Of dry soil	172.0	161.0	183.0	157.0	175.0	177.0	173.0	160.0		
Water content %	2.3%	1.9%	2.7%	3.8%	4.6%	5.6%	6.4%	6.9%		
AV. Water content %	2.1%		3.3%		5.1%		6.6%			
Dry Density	2.122		2.216		2.235		2.201			



Contractor Consulting
مهندسين استشاريين
أ. د. خالد بن محمد

Consultant


55/6
2023

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي للدراسات والبحوث	 Electric Express Train - HSR	 الهيئة العامة للنقل Ministry of Transport
--	---	--




Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	04/06/2023	Code:	zone	524+900 (Right)
Location:	524+900 (Right)	MF-S-01	Material:	soil A-1-b
Name company	مارفيل		description	مشون ١

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %						



LL	P.L	P.I
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name : 	 Name :  Sign : 	Name :  Sign : 

California Bearing Ratio TEST

Testing Date :	08/06/2023	Code	FROM STA :	524+900 (Right)
Location :	524+900 (Right)	MF-S-01	Material :	soil A-1-b
Layer No. :	مارفيل		description	مشون ١

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12863
Wet WT. (gm)	6925
Wet Density (g/cm ³)	2.172
Dry Density (g/cm ³)	2.062
Proctor Density (g/cm ³)	2.240
Compaction %	92

Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	24
Tare WT. + Wet WT. (gm)	201
Tare WT. + Dry WT. (gm)	192
Water WT. (gm)	9.0
Dry WT. (gm)	168.0
Moisture Content %	5.4

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	73.50	142.50	263.00	423.00	521.50	619.00	746.00	873.00	1063.00
Load (KN)	0.7	1.4	2.6	4.1	5.1	6.1	7.3	8.6	10.4



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥ %
2.50	4.15	13.4	31.1%	92	95	32.0%
5.00	8.56	20.0	42.7%			44.1%

Lab. Specialist


Name :

Sign :

Lab. Engineer

Name :

Sign :



Consultant Engineer

Name :

Sign :

Signature of Consultant Engineer

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ. د. خالد فصيل	 SVSTRA	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena	 GABRI
		From Station 503+000 To Station 509+000	

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	11/07/2023	code	ZONE	525+800	(Left)
LOCATION	525+800 (Left)	MF-S-02	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

1-visual inspection test

2-Gradient test


A-gradation of bulk materials				SAMPLE WEIGHT (g)		32512.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	
Mass retained (g)	1014.0	1676.0	3521.0	2438.0	3542.0	1901.0	4618.0	13802.0	
Cumulative Retained (g)	1014.0	2690.0	6211.0	8649.0	12191.0	14092.0	18710.0		PRO
Cumulative Retained %	3.1	8.3	19.3	26.6	37.5	43.3	57.5		WC
Cumulative Passing %	96.9	91.7	80.7	73.4	62.5	56.7	42.5		CBR
									A-1-a
									2.24
									5.20
									43.5%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	65.00	201.00	355.00					
Cumulative Retained %	13.00	40.20	71.00					
Cumulative Passing %	87.00	59.80	29.00					


C-General gradient										
sieve size(In)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.9	91.7	80.9	73.4	62.5	56.7	42.5	37.0	25.4	12.3

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	15.3%	11.9%	3.4%

Contractor


 Consulting

Consultant


 21/7/2023

PROCTOR TEST


TESTING DATE:	11/07/2023	code	Station	525+800	(Left)
LOCATION	525+800 (Left)	MF-S-02	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.237
Water content %	5.2

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10046.0	10132.0	10287.0	10253	
WT. WET SOIL	4692.0	4778.0	4933.0	4899.0	
Wt. Density	2.240	2.281	2.355	2.338	

Tare No.	10	17	1	9	16	21	13	8		
Tare wt.	22	22	24	24	25	22	23	24		
Wt. Of wet soil & tare	196.0	188.0	211.0	190.0	169.0	159.0	199.0	211.0		
Wt. Of dry soil & tare	193.0	185.0	207.0	185.0	162.0	152.0	188.0	198.0		
Wt. Of water	3.0	3.0	4.0	5.0	7.0	7.0	11.0	13.0		
Wt. Of dry soil	171.0	163.0	183.0	161.0	137.0	130.0	165.0	174.0		
Water content %	1.8%	1.8%	2.2%	3.1%	5.1%	5.4%	6.7%	7.5%		
AV. Water content %	1.8%		2.6%		5.2%		7.1%			
Dry Density	2.200		2.222		2.237		2.184			



Contractor

Signature of Contractor

Consultant

Signature of Consultant

California Bearing Ratio TEST

Testing Date :	15/07/2023	Code	zone	525+800	(left)
Location :	525+800 Left	MF-S-02	Material :	soil (A-1-a)	
Name c	مارييل		description	مشون ؟	

:- Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12907
Wet WT. (gm)	6969
Wet Density (g/cm ³)	2.186
Dry Density (g/cm ³)	2.109
Proctor Density (g/cm ³)	2.240
Compaction %	94

Moisture Ratio After Compacted Mold	
Tare No.	21
Tare WT. (gm)	22
Tare WT. + Wet WT. (gm)	193
Tare WT. + Dry WT. (gm)	187
Water WT. (gm)	6.9
Dry WT. (gm)	185.9
Moisture Content %	3.6

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	73.00	157.50	312.00	435.50	567.00	686.00	780.00	880.50	1276.00
Load (KN)	0.7	1.5	3.1	4.3	5.6	6.7	7.6	8.6	12.5



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	عند نسبة 4 = %
2.50	4.27	13.4	32.0%	94	95	32.3%
5.00	8.63	20.0	43.1%			43.5%

Lab. Specialist

Lab. Engineer


Consultant Engineer

Name :

أحمد العوي

Sign :

أحمد العوي



Name :

أحمد العوي

Sign :


15/7/2023

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	11/07/2023	Code	zoe	525+800	(left)
Location:	525+800 (Left)	MF-S-02	Material:	soil (A-1-a)	
Name company	مارفيل		description	مشون ٢	

Test	Liquid Limit				Plastic Limit	
No. of Ticks	9	15	24	30	-	-
Tare No.	19	1	12	21	5	6
Tare WT. (gm)	23.51	24.36	22.00	22.20	22.82	23.26
Tare WT. + Wet WT. (gm)	57.22	53.16	50.16	53.50	31.71	30.38
Tare WT. + Dry WT. (gm)	52.30	49.11	46.45	49.44	30.88	29.53
Water WT. (gm)	4.92	4.05	3.71	4.06	0.83	0.85
Dry WT. (gm)	28.79	24.75	24.45	27.24	8.06	6.27
Moisture Content %	17.1%	16.4%	15.2%	14.9%	10.3%	13.6%
Average %					11.9%	

15.3%



L.L	P.L	P.I
15.3%	11.9%	3.4%

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :

Sign :

أحمد العلي
أحمد العلي

Name :

Sign :

Engineering Consulting Office
GZS Consulting
Sign : [Signature]

Name :

Sign :

[Signature]

 KK ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي ك. د. خالد كندول	 SVS TRA SHAKER	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena From Station 523+940 To Station 525+940	 وزارة النقل والاقتصاد الهيئة العامة للنقل
--	---	--	---

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	20/07/2023	code	ZONE	525+800	(left)
LOCATION	525+800 (left)	MF-S-03	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشنون ٢	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT		20940.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	424.0	1377.0	1996.0	1733.0	2219.0	1057.0	2638.0	9469.0	A-1-a	
Cumulative Retained (g)	424.0	1801.0	3797.0	5530.0	7749.0	8806.0	11444.0		PRO	2.28
Cumulative Retained %	2.0	8.6	17.9	26.4	37.0	42.0	54.6		WC	5.70%
Cumulative Passing %	98.0	91.4	82.1	73.6	63.0	58.0	45.4		CBR	51.90%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	44.00	121.00	342.00					
Cumulative Retained %	8.80	24.20	68.40					
Cumulative Passing %	91.20	75.80	31.60					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	98.0	91.4	82.1	73.6	63.0	58.0	45.4	41.4	34.4	14.3

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	NP	NP	NP



Consultant

م/ كندول

28/7/2023

PROCTOR TEST


TESTING DATE:	20/07/2023	code	Station	525+800	(left)
LOCATION	525+800 (left)	MF-S-03	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

Weight of empty mold :	5719.0
Mold Volume:	2076.0

MAX Dry Density	2.28
Water content %	5.70%

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10165.0	10409.0	10705.0	10695.0	
WT. WET SOIL	4446.0	4690.0	4986.0	4399.0	
Wt. Density	2.142	2.259	2.402	2.119	

Tare No.	21	19	10	17	13	18	11	8		
Tare wt.	22	23	22	22	23	24	21	24		
Wt. Of wet soil & tare	152.0	155.0	159.0	154.0	152.0	154.0	159.0	166.0		
Wt. Of dry soil & tare	149.0	151.0	155.0	149.0	145.0	148.0	149.0	155.0		
Wt. Of water	3.0	4.0	6.0	5.0	8.0	6.0	10.0	11.0		
Wt. Of dry soil	127.0	128.0	133.0	127.0	122.0	124.0	128.0	131.0		
Water content %	2.4%	3.1%	4.5%	3.9%	6.6%	4.8%	7.8%	8.4%		
AV. Water content %	2.74%		4.22%		5.70%		8.10%			
Dry Density	2.084		2.168		2.272		1.960			



Contractor
 SFS
 27/7/23
 48

Consultant


م. احمد زاهد
 20/7/2023

 KK ENGINEERING CONSULTING OFFICE مكتب الاستشارات الهندسية أ. د. خالد كحلان	 SVSTRA SHARAH	Electric Express Train - HSR	 Kutub	 الجمعية الوطنية للمهندسين
---	--	-------------------------------------	--	--






Plasticity and Liquidity Test -Atterberg Limits


Testing Date:	20/07/2023	Code:	FROM STA:	525+800	(left)
Location:	525+800 (left)	MF-S-03	Material:	soil (A-I-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %					0.0%	



LL	P.L	P.I
NP	NP	NP

Lab. Specialist Name :  Sign : 	Lab. Engineer Name :  Sign : 	Consultant Engineer Name :  Sign : 
--	--	--



California Bearing Ratio TEST

Testing Date :	24/7/2023	Code	FROM STA	525+800	(left)
Location :	525+800 (left)	MF-S-03	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. [(cm) ³]	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12554
Wet WT. (gm)	6616
Wet Density [(g/cm) ³]	2.075
Dry Density [(g/cm) ³]	1.974
Proctor Density [(g/cm) ³]	2.150
Compaction %	92

Moisture Ratio After Compacted Mold	
Tare No.	10
Tare WT. (gm)	22
Tare WT. + Wet WT. (gm)	145
Tare WT. + Dry WT. (gm)	139
Water WT. (gm)	6.0
Dry WT. (gm)	117.0
Moisture Content %	5.1

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	84.00	194.00	310.00	420.00	575.00	760.00	905.00	1025.00	1120.00
Load (KN)	0.8	1.9	3.0	4.1	5.6	7.4	8.9	10.0	11.0



Calculations :-




Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥ %
2.50	4.12	13.4	30.8%	92	95	31.9%
5.00	10.05	20.0	50.2%			51.9%

Lab. Specialist

Name :

Sign :


Lab. Engineer

Name : 

 Sign : 

Consultant Engineer

Name :

Sign :


 24/7/2023



Electric Express Train - HSR
 From 6 October City To Abu simbel
 section -4 From Sohage To Qena
 From Station 503+000
 To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	01/08/2023	code	ZONE	524+900	(right)
LOCATION	524+900 (Right)	MF-S-04	Material	soil A-1-b	
NAME COMPANY	مارفيل		description	مشون ١	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		26581.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	0.0	639.0	1502.0	1016.0	1664.0	612.0	2603.0	18545.0	A-1-b
Cumulative Retained (g)	0.0	639.0	2141.0	3157.0	4821.0	5433.0	8036.0		PRO 2.16
Cumulative Retained %	0.0	8.3	19.1	11.9	18.1	20.4	30.2		WC 4.50
Cumulative Passing %	100.0	91.7	80.9	88.1	81.9	79.6	69.8		CBR 30.50

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	40.00	246.00	464.00					
Cumulative Retained %	8.00	49.20	92.80					
Cumulative Passing %	92.00	50.80	7.20					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	91.7	80.9	88.1	81.9	79.6	69.8	64.2	35.4	5.0

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor



Consultant

[Signature]

٢/٨/٢٠٢٣
[Signature]

PROCTOR TEST


Testing date	01/08/2023	code	zone	524+900	(right)
LOCATION	524+900 (Right)	MF-S-04	Material	soil A-1-b	
NAME COMPANY	مرفأيل		description	مشون 1	

Weight of empty mold :	5719.0
Mold Volume:	2076.0

MAX Dry Density	2.16
Water content %	4.5

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10082.0	10254.0	10400.0	10325	
WT. WET SOIL	4363.0	4535.0	4681.0	4606.0	
Wt. Density	2.102	2.184	2.255	2.219	

Tare No.	9	20	2	15	3	5	4	12		
Tare wt.	24	25	19	22	24	23	23	22		
Wt. Of wet soil & tare	131.0	131.0	121.0	132.0	124.0	131.0	142.0	155.0		
Wt. Of dry soil & tare	128.0	129.0	117.0	129.0	120.0	126.0	135.0	147.0		
Wt. Of water	3.0	2.0	4.0	3.0	4.0	5.0	7.0	8.0		
Wt. Of dry soil	104.0	104.0	98.0	107.0	96.0	103.0	112.0	125.0		
Water content %	2.9%	1.9%	4.1%	2.8%	4.2%	4.9%	6.3%	6.4%		
AV. Water content %	2.4%		3.4%		4.5%		6.3%			
Dry Density	2.052		2.112		2.158		2.087			



Contractor

Consultant

Hassan


 	Electric Express Train - HSR	
---	-------------------------------------	--

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	01/08/2023	Code:	zone	524+900 (Right)
Location:	524+900 (Right)	MF-S-04	Material:	soil A-I-b
Name company	مارفيل		description	مشون ١

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %					N.P	

N.P




L.L	P.L	P.I
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name : 
 Sign : 

Name : 

Name : 
 Sign : 

California Bearing Ratio TEST

Testing Date :	05/08/2023	Code	zone	524+900 (Right)
Location :	524+900 (Right)	MF-S-04	Material :	soil A-I-b
Name company	مارافيل		description	مشون 1

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12772
Wet WT. (gm)	6834
Wet Density (g/cm ³)	2.144
Dry Density (g/cm ³)	1.867
Proctor Density (g/cm ³)	1.348
Compaction %	91

Moisture Ratio After Compacted Mold	
Tare No.	23
Tare WT. (gm)	23
Tare WT. + Wet WT. (gm)	107
Tare WT. + Dry WT. (gm)	184
Water WT. (gm)	3.8
Dry WT. (gm)	81.0
Moisture Content %	3.7

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	-
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	60.00	122.00	190.50	260.00	380.00	480.80	540.00	605.00	714.00
Load (KN)	0.6	1.2	1.9	2.7	3.7	4.7	5.5	5.9	7.0



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	هذا نسبة ١٠
2.50	2.74	13.4	20.6%	92	95	21.2%
5.00	5.93	20.0	29.6%			30.5%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :

Name :

Name :

Sign :

Sign :

Sign :

GPS Consulting
Geotechnical Engineering
Soil Mechanics
Foundation Engineering
Slope Stability
Earth Retention
Groundwater Engineering
Environmental Engineering
Structural Engineering
Transportation Engineering
Water Resources Engineering
Civil Engineering
Mechanical Engineering
Electrical Engineering
Chemical Engineering
Industrial Engineering
Aerospace Engineering
Marine Engineering
Biomedical Engineering
Agricultural Engineering
Food Engineering
Textile Engineering
Leather Engineering
Paper Engineering
Glass Engineering
Ceramic Engineering
Plastic Engineering
Rubber Engineering
Metal Engineering
Wood Engineering
Composite Engineering
Nanotechnology Engineering
Biotechnology Engineering
Environmental Engineering
Energy Engineering
Information Engineering
Software Engineering
Hardware Engineering
Systems Engineering
Management Engineering
Business Engineering
Social Engineering
Humanities Engineering
Arts Engineering
Design Engineering
Architecture Engineering
Landscape Engineering
Urban Engineering
Regional Engineering
Transportation Engineering
Infrastructure Engineering
Construction Engineering
Manufacturing Engineering
Aerospace Engineering
Marine Engineering
Biomedical Engineering
Agricultural Engineering
Food Engineering
Textile Engineering
Leather Engineering
Paper Engineering
Glass Engineering
Ceramic Engineering
Plastic Engineering
Rubber Engineering
Metal Engineering
Wood Engineering
Composite Engineering
Nanotechnology Engineering
Biotechnology Engineering
Environmental Engineering
Energy Engineering
Information Engineering
Software Engineering
Hardware Engineering
Systems Engineering
Management Engineering
Business Engineering
Social Engineering
Humanities Engineering
Arts Engineering
Design Engineering
Architecture Engineering
Landscape Engineering
Urban Engineering
Regional Engineering
Transportation Engineering
Infrastructure Engineering
Construction Engineering
Manufacturing Engineering

حادي عبد المنعم
Hassam

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد عبد الجليل	 CVSERA SHAKER	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena From Station 503+000 To Station 509+000	 الجمهورية العربية السورية وزارة البنية التحتية المديرية العامة للمطارات
--	--	---	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	01/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-05	Material	soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		27883.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	0.0	757.0	2466.0	1641.0	2044.0	922.0	1508.0	18545.0	A-1-a	
Cumulative Retained (g)	0.0	757.0	3223.0	4864.0	6908.0	7830.0	9338.0		PRO	2.24
Cumulative Retained %	0.0	2.7	11.5	17.4	24.8	28.1	33.5		WC	5.80
Cumulative Passing %	100.0	97.3	88.5	82.6	75.2	71.9	66.5		CBR	29.80

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	130.00	285.00	402.00					
Cumulative Retained %	26.00	57.00	80.40					
Cumulative Passing %	74.00	43.00	19.60					

C-General gradient										
sieve size(In)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.3	88.4	82.6	75.2	71.9	66.5	49.2	28.6	13.0

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor


G2S Consulting
 شركة استشارات هندسية
 100 شارع النخيل - القاهرة

Consultant

/م/ حسانى عبد المنعم


PROCTOR TEST

TESTING DATE:	01/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-05	Material	Soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢


Weight of empty mold :	5719.0
Mold Volume:	2076.0

MAX Dry Density	2.24
Water content %	5.8

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10077.0	10316.0	10641.0	10632	
WT. WET SOIL	4358.0	4597.0	4922.0	4913.0	
Wt. Density	2.099	2.214	2.371	2.367	

Tare No.	23	2	20	12	15	9	4	3		
Tare wt.	23	19	25	22	22	24	23	23		
Wt. Of wet soil & tare	150.0	151.0	153.0	152.0	151.0	150.0	155.0	211.0		
Wt. Of dry soil & tare	147.0	150.0	148.0	147.0	143.0	144.0	148.0	198.0		
Wt. Of water	3.0	1.0	4.0	5.0	8.0	6.0	7.0	13.0		
Wt. Of dry soil	124.0	131.0	123.0	125.0	121.0	120.0	125.0	175.0		
Water content %	2.4%	0.8%	3.3%	4.0%	6.6%	5.0%	5.6%	7.4%		
AV. Water content %	1.6%		3.6%		5.8%		6.5%			
Dry Density	2.066		2.137		2.241		2.222			

curve proctor



Contractor

G2S Consulting
General Contracting & Construction
Co. Ltd.

Consultant

Hassan


 K.K. CONSULTING OFFICE مكتب الاستشارات الهندسية ك. ك. كونسولتينج	 SVSRA	Electric Express Train - HSR	 وزارة النقل والبنية التحتية Ministry of Transport and Infrastructure
---	--	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits


Testing Date:	01/08/2023	Code:	Station	525+800 (Left)
Location:	525+800 (Left)	MF-S-05	Material	Soil A-1-a
Name company	ماركيل		description	مشون ٢

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %					N.P	

N.P



L.L	P.L	P.I
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name :  Sign : 	Name :  Sign :	Name :  Sign : 

California Bearing Ratio TEST

Testing Date :	5/8/2023	Code	Station	525+800 (Left)
Location :	525+800 (Left)	MF-S-08	Material	soil A-1-a
Name company	مارلين		description	ملون ٢

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2188
Mold WT. (gm)	7205
Mold WT. + Wet WT. (gm)	14197
Wet WT. (gm)	6992
Wet Density (g/cm ³)	2.193
Dry Density (g/cm ³)	1.987
Proctor Density (g/cm ³)	2.120
Compaction %	94

Moisture Ratio After Compacted Mold	
Tare No.	23
Tare WT. (gm)	23
Tare WT. + Wet WT. (gm)	108
Tare WT. + Dry WT. (gm)	100
Water WT. (gm)	8.0
Dry WT. (gm)	77.0
Moisture Content %	10.4

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.43	5.00	6.40
Load Reading (kg)	67.00	119.00	194.00	284.00	374.00	458.00	532.00	600.00	692.00
Load (KN)	0.7	1.2	1.9	2.8	3.7	4.5	5.2	5.9	6.8



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥
2.50	2.78	13.4	20.8%	94	95	21.1%
5.00	5.88	20.0	29.4%			29.8%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Consultant Engineer

Name :

Sign :





Electric Express Train - HSR
 From 6 October City To Abu simbel
 section -4 From Sohage To Qena
 From Station 503+000
 To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	10/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-06	Material	soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		18787.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	0.0	1602.0	3414.0	1262.0	1823.0	877.0	2412.0	7397.0	A-1-a
(g)Cumulative Retained	0.0	1602.0	5016.0	6278.0	8101.0	8978.0	11390.0		PRO
Cumulative Retained %	0.0	8.5	26.7	33.4	43.1	47.8	60.6		WC
Cumulative Passing %	100.0	91.5	73.3	66.6	56.9	52.2	39.4		CBR

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
(g)Cumulative Retained	66.00	215.00	370.00				
Cumulative Retained %	13.20	43.00	74.00				
Cumulative Passing %	86.80	57.00	26.00				

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	91.5	73.3	66.6	56.9	52.2	39.4	34.2	22.4	10.2

ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N.P	N.P	N.P

Contractor



Consultant

Handwritten signature of the consultant

PROCTOR TEST

TESTING DATE:	10/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-06	Material	Soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢


Weight of empty mold :	5939.0
Mold Volume:	2150.0

MAX Dry Density	2.3
Water content %	6.5

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10456.0	10780.0	11045.0	10950	
WT. WET SOIL	4517.0	4841.0	5106.0	5011.0	
Wt. Density	2.101	2.252	2.375	2.331	

Tare No.	1	2	5	9	15	13	21	3		
Tare wt.	23	19	25	22	22	24	23	23		
Wt. Of wet soil & tare	250.0	250.0	250.0	250.0	250.0	250.0	250.0	250.0		
Wt. Of dry soil & tare	245.0	245.0	241.0	240.0	236.0	236.0	233.0	233.0		
Wt. Of water	5.0	5.0	9.0	10.0	14.0	14.0	17.0	17.0		
Wt. Of dry soil	222.0	226.0	216.0	218.0	214.0	212.0	210.0	210.0		
Water content %	2.3%	2.2%	4.2%	4.6%	6.5%	6.6%	8.1%	8.1%		
AV. Water content %	2.2%		4.4%		6.6%		8.1%			
Dry Density	2.055		2.157		2.228		2.156			

curve proctor



Contractor
21/5

Consultant
Hassam


 KK ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي د. خالد خليل	 CVSIFA SHAKER	Electric Express Train - HSR	 الهيئة العامة للإعانة وزارة النقل والبنية التحتية (GABRI)
---	--	-------------------------------------	--

Plasticity and Liquidity Test -Atterberg Limits




Testing Date:	10/08/2023	Code:	Station	525+800 (Left)
Location:	525+800 (Left)	MF-S-06	Material	Soil A-1-a
Name company	مارفيل		description	مشون ٢

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %					N.P	

N.P



LL	PL	PI
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name :  Sign : 	Name :  Sign : 	Name :  Sign : 

California Bearing Ratio TEST

Testing Date :	14/8/2023	Code	Station	525+800 (Left)
Location :	525+800 (Left)	MF-S-06	Material	soil A-1-a
Name company	مرفأ		description	مشون ٢

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3060
(gm)Mold WT.	7205
(gm)Mold WT. + Wet WT.	13993
(gm)Wet WT.	6788
Wet Density (g/cm ³)	2.218
Dry Density (g/cm ³)	2.122
Proctor Density (g/cm ³)	2.300
Compaction %	92

Moisture Ratio After Compacted Mold	
Tare No.	19
Tare WT. (gm)	22
(gm)Tare WT. +Wet WT.	183
(gm)Tare WT. +Dry WT.	176
(gm)Water WT.	7.0
(gm)Dry WT.	154.0
Moisture Content %	4.5

Swelling	
Mold No.	5
Date	
(mm)Initial Height	
(mm)Final Height	
Difference	
(mm)Sample Height	
Swelling Ratio %	

Loading Reading :


(mm)Penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
(kg)Load Reading	73.00	172.00	292.00	425.00	571.00	688.00	820.00	925.00	1161.00
(KN)Load	0.7	1.7	2.9	4.2	5.6	6.7	8.0	9.1	11.4



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥ %
2.50	4.17	13.4	31.2%	92	95	32.1%
5.00	9.07	20.0	45.3%			46.6%

Lab. Specialist:  Lab. Engineer: 

Consultant Engineer: 

Name :

Sign :

Name :

Sign :



Electric Express Train - HSR
From 6 October City To Abu simbel
section -4 From Sohage To Qena

From Station 503+000
 To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	17/08/2023	code	ZONE	524+900	(right)
LOCATION	524+900 (Right)	MF-S-07	Material	soil (A-I-b)	
NAME COMPANY	مارفيل		description	مشون ١	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT		25880.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	905.0	1261.0	2183.0	1466.0	1957.0	1121.0	2366.0	14621.0	A-1-b	
Cumulative Retained (g)	905.0	2166.0	4349.0	5815.0	7772.0	8893.0	11259.0		PRO	2.160
Cumulative Retained %	3.5	8.4	16.8	22.5	30.0	34.4	43.5		WC	6.00
Cumulative Passing %	96.5	91.6	83.2	77.5	70.0	65.6	56.5		CBR	38.7%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	121.00	220.00	405.00					
Cumulative Retained %	24.20	44.00	81.00					
Cumulative Passing %	75.80	56.00	19.00					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.5	91.6	83.2	77.5	70.0	65.6	56.5	42.8	31.6	10.7

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant

PROCTOR TEST


TESTING DATE:	17/08/2023	code	zone	524+900	(right)
LOCATION	524+900 (Right)	MF-S-07	Material	soil (A-I-b)	
NAME COMPANY	مارفيل		description	مشنون ١	

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.16
Water content %	6

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	9760.0	9895.0	10150.0	9980	
WT. WET SOIL	4406.0	4541.0	4796.0	4626.0	
Wt. Density	2.103	2.168	2.289	2.208	

Tare No.	17	16	1	9	5	21	20	10		
Tare wt.	22	25	24	24	23	22	20	22		
Wt. Of wet soil & tare	187.0	163.0	182.0	174.0	166.0	183.0	176.0	171.0		
Wt. Of dry soil & tare	184.0	159.0	176.0	168.0	157.0	175.0	165.0	159.0		
Wt. Of water	3.0	4.0	6.0	6.0	9.0	8.0	11.0	12.0		
Wt. Of dry soil	162.0	134.0	152.0	144.0	134.0	153.0	145.0	137.0		
Water content %	1.9%	3.0%	3.9%	4.2%	6.7%	5.2%	7.6%	8.8%		
AV. Water content %	2.4%		4.1%		6.0%		8.2%			
Dry Density	2.053		2.083		2.160		2.041			




Contractor

KSQA Consulting

Consultant


Hassan

 	Electric Express Train - HSR	 
---	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	17/08/2023	Code:	zone	524+900 (Right)
Location:	524+900 (Right)	MF-S-07	Material:	soil (A-1-b)
Name company	مارفيل		description	مشون ١

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %						



Lab. Specialist Name : Sign :	Lab. Engineer Name : Sign :	Consultant Engineer Name : Sign :
--	--	--

California Bearing Ratio TEST

Testing Date :	21/08/2023	Code	zone	524+900 (Right)
Location :	524+900 (Right)	MF-S-07	Material :	soil (A-1-b)
Name company	مارفيل		description	مشون

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12877
Wet WT. (gm)	6939
Wet Density (g/cm ³)	2.177
Dry Density (g/cm ³)	2.063
Proctor Density (g/cm ³)	2.160
Compaction %	96

Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	24
Tare WT. + Wet WT. (gm)	107
Tare WT. + Dry WT. (gm)	188
Water WT. (gm)	9.0
Dry WT. (gm)	164.8
Moisture Content %	5.5

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.81	4.45	5.00	6.40
Load Reading (kg)	24.00	65.00	110.00	215.00	310.00	480.00	610.00	795.00	960.00
Load (kN)	0.2	0.6	1.1	2.1	3.0	4.7	6.0	7.8	9.4



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(kN)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥
2.50	2.11	13.4	15.8%	96	95	15.7%
5.00	7.79	20.0	38.9%			38.7%


Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :

Sign :






Name :

Sign :

Name :

Sign :





 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد الخليل	 SVS/TA SHAKER	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena From Station 480+000 To Station 630+000	 الهيئة العامة للتخطيط والتطوير الاقتصادي
--	--	--	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	17/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-08	Material	soil A-1-a
NAME COMPANY	مارفين		description	مشون ٢

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		24630.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	941.0	1421.0	1723.0	1367.0	1214.0	961.0	2439.0	14630.0	A-1-a	
Cumulative Retained (g)	941.0	2362.0	4085.0	5452.0	6666.0	7627.0	10066.0		PRO	2.22
Cumulative Retained %	3.8	9.6	16.6	22.1	27.1	31.0	40.9		WC	7.00
Cumulative Passing %	96.2	90.4	83.4	77.9	72.9	69.0	59.1		CBR	31.70

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	77.00	247.00	392.00					
Cumulative Retained %	15.40	49.40	78.40					
Cumulative Passing %	84.60	50.60	21.60					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.2	90.4	83.4	77.9	72.9	69.0	59.1	50.0	29.9	12.8


ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	16.00	12.00	4.00

Contractor



GPB Consulting

Consultant



Hassan

 K.K. CONSULTING ك.ك. استشارات انشائية	 SASER شاسير	Electric Express Train - HSR From 6 October City To Abu Simbel Section - 4 From Sohage To Gena From Station 506 + 300 To Station 509 + 300	 الهيئة العامة للتخطيط والتنمية الاقتصادية
---	--	--	--

PROCTOR TEST


TESTING DATE:	17/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-08	Material	Soil A-1-a
NAME COMPANY	مارفيل		description	مستون 7

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.218
Water content %	7

trial no :	1	2	3	4	
Wt. Of Mould+ wet soil	9887.0	10112.0	10326.0	10251.0	
WT. WET SOIL	4533.0	4758.0	4972.0	4897.0	
Wt. Density	2.164	2.271	2.373	2.337	

Tare No.	14	15	16	17	18	19	20	21		
Tare wt.	23	22	25	22	24	23	25	22		
Wt. Of wet soil & tare	168.0	178.0	172.0	186.0	166.0	188.0	163.0	172.0		
Wt. Of dry soil & tare	164.0	173.0	165.0	178.0	156.0	178.0	150.0	160.0		
Wt. Of water	4.0	5.0	7.0	8.0	10.0	10.0	13.0	12.0		
Wt. Of dry soil	141.0	151.0	140.0	156.0	132.0	155.0	125.0	138.0		
Water content %	2.8%	3.3%	5.0%	5.1%	7.6%	6.5%	10.4%	8.7%		
AV. Water content %	3.1%		5.1%		7.0%		9.5%			
Dry Density	2.099		2.162		2.218		2.134			




 Contractor
 م.ع. ماس

Consultant
 م.ع. ماس
 Hassan

 	Electric Express Train - HSR	
---	-------------------------------------	---

From 6 October City To Abu simbel section -4 From Sohage To Qena


Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	17/08/2023	Code:	Station	525+800 (Left)
Location:	525+800 (Left)	MF-S-08	Material	Soil A-I-a
Name company	مارفيل		description	مشون ٢

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks	7	13	21	31	-	-
Tare No.	9	19	17	21	16	13
Tare WT. (gm)	23.98	23.5	22.59	22.21	22.82	23.02
Tare WT. + Wet WT. (gm)	57.5	53.67	54.16	51.78	33.26	33.13
Tare WT. + Dry WT. (gm)	53.02	50.03	50.12	47.25	32.98	31.33
Water WT. (gm)	4.48	3.64	4.04	4.53	0.28	1.8
Dry WT. (gm)	29.04	26.53	27.53	25.04	10.16	8.31
Moisture Content %	15.4%	13.7%	14.7%	18.1%	3%	22%
Average %					12%	

16.4%



L.L	P.L	P.I
16%	12%	4%

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :

Sign :



 Name : أحمد فارسي

 Sign :

Name :

Sign :

Name : هاشم المنيح

 Sign :

California Bearing Ratio TEST

Testing Date :	21/8/2023	Code	Station	525+800 (Left)
Location :	525+800 (Left)	MF-S-08	Material	soil A-1-a
Name company	مرفيل		description	مشون ٢

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3060
Mold WT. (gm)	7205
Mold WT. + Wet WT. (gm)	13863
Wet WT. (gm)	6658
Wet Density (g/cm ³)	2.176
Dry Density (g/cm ³)	2.039
Proctor Density (g/cm ³)	2.220
Compaction %	92

Moisture Ratio After Compacted Mold	
Tare No.	2
Tare WT. (gm)	19
Tare WT. + Wet WT. (gm)	178
Tare WT. + Dry WT. (gm)	168
Water WT. (gm)	10.0
Dry WT. (gm)	149.0
Moisture Content %	6.7

Swelling	
Mold No.	1
Date	
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	0.00
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	78.00	163.00	277.50	409.00	564.00	744.00	902.00	1049.50	1316.00
Load (KN)	0.8	1.6	2.7	4.0	5.5	7.3	8.8	10.3	12.9




Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	% على نسبة ٩٥
2.50	4.0	13.4	30.0%	92	95	31.1%
5.00	10.29	20.0	51.4%			53.1%


Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :  

Sign :  

Name : 

Sign : 

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	23/08/2023	code	ZONE	525+800	(Left)
LOCATION	525+800 (Left)	MF-S-09	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT (g)		26503.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	921.0	1523.0	1687.0	2115.0	1963.0	1788.0	2451.0	14055.0	A-1-a	
Cumulative Retained (g)	921.0	2444.0	4131.0	6246.0	8209.0	9997.0	12448.0		PRO	2.23
Cumulative Retained %	3.5	9.2	15.6	23.6	31.0	37.7	47.0		WC	5.70
Cumulative Passing %	96.5	90.8	84.4	76.4	69.0	62.3	53.0		CBR	43.5%

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	122.00	287.00	412.00					
Cumulative Retained %	24.40	57.40	82.40					
Cumulative Passing %	75.60	42.60	17.60					

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.5	90.8	84.4	76.4	69.0	62.3	53.0	40.1	22.6	9.3

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	16.0%	11.9%	4.1%

Contractor

GG Engineering

Consultant

حسنا
Hassana

PROCTOR TEST


TESTING DATE:	23/08/2023	code	Station	525+800	(Left)
LOCATION	525+800 (Left)	MF-S-09	Material	soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

Weight of empty mold :	5354.0
Mold Volume:	2095.0


MAX Dry Density	2.231
Water content %	5.7

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	9853.0	10102.0	10297.0	10263	
WT. WET SOIL	4499.0	4748.0	4943.0	4909.0	
Wt. Density	2.147	2.266	2.359	2.343	

Tare No.	10	17	1	9	16	21	13	8		
Tare wt.	22	22	24	24	25	22	23	24		
Wt. Of wet soil & tare	178.0	183.0	188.0	191.0	168.0	174.0	169.0	176.0		
Wt. Of dry soil & tare	175.0	179.0	182.0	185.0	160.0	166.0	158.0	164.0		
Wt. Of water	3.0	4.0	6.0	6.0	8.0	8.0	11.0	12.0		
Wt. Of dry soil	153.0	157.0	158.0	161.0	135.0	144.0	135.0	140.0		
Water content %	2.0%	2.5%	3.8%	3.7%	5.9%	5.6%	8.1%	8.6%		
AV. Water content %	2.3%		3.8%		5.7%		8.4%			
Dry Density	2.100		2.184		2.231		2.162			



Contractor



Consultant


Hassan

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	23/08/2023	Code	zoe	525+800	(left)
Location:	525+800 (Left)	MF-S-09	Material:	soil (A-1-a)	
Name company	مارفيل		description	مشنون ٢	

Test	Liquid Limit				Plastic Limit	
No. of Ticks	9	15	24	30	-	-
Tare No.	19	1	12	21	5	6
Tare WT. (gm)	23.51	24.36	22.00	22.20	22.82	23.26
Tare WT. + Wet WT. (gm)	56.31	51.16	53.16	54.12	32.74	31.71
Tare WT. + Dry WT. (gm)	51.33	47.87	50.21	48.67	31.87	30.66
Water WT. (gm)	4.98	3.29	2.95	5.45	0.87	1.05
Dry WT. (gm)	27.82	23.51	28.21	26.47	9.05	7.40
Moisture Content %	17.9%	14.0%	10.5%	20.6%	9.6%	14.2%
Average %					11.9%	

16.0%



L.L.	P.L.	P.I.
16.0%	11.9%	4.1%


Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name : 

Sign : 

Name : 



Name : 

Sign : 

California Bearing Ratio TEST

Testing Date :	27/08/2023	Code	zone	525+800	(left)
Location :	525+800 Left	MF-S-09	Material :	soil (A-I-a)	
Name c	مارفيل		description	مشتون ٢	

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12916
Wet WT. (gm)	6978
Wet Density (g/cm ³)	2.189
Dry Density (g/cm ³)	2.057
Proctor Density (g/cm ³)	2.220
Compaction %	93

Mositure Ratio After Compacted Mold	
Tare No.	21
Tare WT. (gm)	22
Tare WT. +Wet WT. (gm)	187
Tare WT. +Dry WT. (gm)	178
Water WT. (gm)	10.0
Dry WT. (gm)	156.0
Moisture Content %	6.4

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penteration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	62.00	147.00	298.00	446.50	603.00	758.00	913.00	1065.50	1316.50
Load (KN)	0.6	1.4	2.9	4.4	5.9	7.4	8.9	10.4	12.9



Calculations :-

Penteration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥ %
2.50	4.38	13.4	32.8%	93	95	33.6%
5.00	10.44	20.0	52.1%			53.5%

Lab. Specialist

Name : U21 195
Sign : 205

Lab. Engineer


Name : U21 195
Sign : U21 195
G2S Consulting

Consultant Engineer

Name : U21 195
Sign : Hassan



Electric Express Train - HSR
From 6 October City To Abu simbel
section -4 From Sohage To Qena
From Station 503+000
To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	31/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-10	Material	soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢

1-visual inspection test

2-Gradient test


A-gradation of bulk materials				SAMPLE WEIGHT [g]		26886.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	0.0	620.0	2260.0	1441.0	1875.0	722.0	1305.0	18663.0	A-1-a
Cumulative Retained (g)	0.0	620.0	2880.0	4321.0	6196.0	6918.0	8223.0		PRO 2.23
Cumulative Retained %	0.0	2.3	10.7	16.1	23.0	25.7	30.6		WC 6.50
Cumulative Passing %	100.0	97.7	89.3	83.9	77.0	74.3	69.4		CBR 39.00

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	150.00	295.00	420.00					
Cumulative Retained %	30.00	59.00	84.00					
Cumulative Passing %	70.00	41.00	16.00					


C-General gradient										
sieve size(In)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.7	89.3	83.9	77.0	74.3	69.4	48.6	28.5	11.1

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor

Consultant



PROCTOR TEST


TESTING DATE:	31/08/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-10	Material	Soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢

Weight of empty mold :	5719.0
Mold Volume:	2076.0

MAX Dry Density	2.225
Water content %	6.5

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10174.0	10390.0	10644.0	10554	
WT. WET SOIL	4455.0	4671.0	4925.0	4835.0	
Wt. Density	2.146	2.250	2.372	2.329	

Tare No.	23	2	20	12	15	9	4	3		
Tare wt.	23	19	25	22	22	24	23	23		
Wt. Of wet soil & tare	250.0	250.0	250.0	250.0	250.0	250.0	250.0	250.0		
Wt. Of dry soil & tare	245.0	245.0	242.0	240.0	236.0	236.0	232.0	234.0		
Wt. Of water	5.0	5.0	8.0	10.0	14.0	14.0	18.0	16.0		
Wt. Of dry soil	222.0	226.0	217.0	218.0	214.0	212.0	209.0	211.0		
Water content %	2.3%	2.2%	3.7%	4.6%	6.5%	6.6%	8.6%	7.6%		
AV. Water content %	2.2%		4.1%		6.6%		8.1%			
Dry Density	2.099		2.161		2.226		2.155			



Contractor



Consultant

Handwritten signature of the consultant, Hassan.


 	Electric Express Train - HSR	
---	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	31/08/2023	Code:	Station	525+800 (Left)
Location:	525+800 (Left)	MF-S-10	Material	Soil A-1-a
Name company	ماركوبيل		description	مشون ٢

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %					N.P	

N.P



LL	PL	PI
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name : 	 Name : 	Name : 
Sign :	Sign :	Sign : 

California Bearing Ratio TEST

Testing Date :	4/9/2023	Code	Station	525+800 (Left)
Location	525+800 (Left)	MF-S-10	Material	soil A-1-a
Name company	مراجعات		description	مشروع ٢

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	7205
Mold WT. + Wet WT. (gm)	14570
Wet WT. (gm)	7365
Wet Density (g/cm ³)	2.310
Dry Density (g/cm ³)	2.189
Proctor Density (g/cm ³)	2.225
Compaction %	98

Moisture Ratio After Compacted Mold	
Tare No.	19
Tare WT. (gm)	22
Tare WT. + Wet WT. (gm)	250
Tare WT. + Dry WT. (gm)	238
Water WT. (gm)	12.0
Dry WT. (gm)	216.0
Moisture Content %	5.6

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	77.00	160.00	274.00	390.00	522.50	630.00	745.50	825.00	987.00
Load (kN)	0.8	1.6	2.7	3.8	5.1	6.2	7.3	8.1	9.7



Calculations :-

Penetration (mm)	Load (kN)	Standard Load (lb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR (%)
2.50	3.82	13.4	28.6%	98	95	27.6%
5.00	8.09	20.0	40.4%			39.0%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :

[Signature]

GFS Consulting

[Signature]

Name :

[Signature]

Sign :

[Signature]

[Signature]

[Signature]

Sign :

[Signature]



Electric Express Train - HSR
From 6 October City To Abu simbel
section -4 From Sohage To Qena
From Station 503+000
To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	02/09/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-11	Material	soil A-1-a
NAME COMPANY	مرفيل		description	مشون ٢

1-visual inspection test

2-Gradient test

A-gradation of bulk materials			SAMPLE WEIGHT (g)			25400.00		gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify	
Mass retained (g)	0.0	554.0	2145.0	1399.0	1660.0	700.0	1295.0	17647.0	A-1-a	
Cumulative Retained (g)	0.0	554.0	2547.0	4098.0	5758.0	6458.0	7753.0		PRO	2.23
Cumulative Retained %	0.0	2.2	10.0	16.1	22.7	25.4	30.5		WC	6.50
Cumulative Passing %	100.0	97.8	89.9	83.9	77.3	74.6	69.5		CBR	41.10

B-soft material gradation			WT.OF sample		500.00	gm
sieve size	10	40	200			
Cumulative Retained (g)	145.00	300.00	420.00			
Cumulative Retained %	29.00	60.00	84.00			
Cumulative Passing %	71.00	40.00	16.00			

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	100.0	97.8	89.4	83.9	77.3	74.6	69.5	49.3	27.8	11.1

ATTERBERG LIMTS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor



Consultant

Hassan
 Hassan



Electric Express Train - HSR




Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	02/09/2023	Code:	Station	525+800 (Left)
Location:	525+800 (Left)	MF-S-11	Material	Soil A-1-a
Name company	مارفيل		description	مشون ؟

Test	Liqud Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %					N.P	

N.P



L.L.	P.L.	P.I.
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name :

Sign :

Name :

Sign :

Name :

Sign :

PROCTOR TEST

TESTING DATE:	02/09/2023	code	Station	525+800 (Left)
LOCATION	525+800 (Left)	MF-S-11	Material	Soil A-1-a
NAME COMPANY	مارفيل		description	مشون ٢


Weight of empty mold :	5719.0
Mold Volume:	2076.0

MAX Dry Density	2.23
Water content %	6.5

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	10160.0	10380.0	10652.0	10573	
WT. WET SOIL	4441.0	4661.0	4933.0	4854.0	
Wt. Density	2.139	2.245	2.376	2.338	

Tare No.	19	4	23	13	20	9	25	3		
Tare wt.	23	19	25	22	22	24	23	23		
Wt. Of wet soil & tare	250.0	250.0	250.0	250.0	250.0	250.0	250.0	250.0		
Wt. Of dry soil & tare	245.0	245.0	242.0	240.0	235.0	237.0	232.0	233.0		
Wt. Of water	5.0	5.0	8.0	10.0	15.0	13.0	18.0	17.0		
Wt. Of dry soil	222.0	226.0	217.0	218.0	213.0	213.0	209.0	210.0		
Water content %	2.3%	2.2%	3.7%	4.6%	7.0%	6.1%	8.6%	8.1%		
AV. Water content %	2.2%		4.1%		6.6%		8.4%			
Dry Density	2.092		2.156		2.230		2.158			

curve proctor



California Bearing Ratio TEST

Testing Date :	6/9/2023	Code	Station	525+800 (Left)
Location :	525+800 (Left)	MF-S-11	Material	soil A-1-a
Name company	مارجيل		description	مشون ٢

Test Results


Compaction % for Mold	
Mold No.	13
Mold Vol. (cm ³)	2113
Mold WT. (gm)	7829
Mold WT. + Wet WT. (gm)	12560
Wet WT. (gm)	4731
Wet Density (g/cm ³)	2.239
Dry Density (g/cm ³)	2.101
Proctor Density (g/cm ³)	2.230
Compaction %	94

Moisture Ratio After Compacted Mold	
Tare No.	25
Tare WT. (gm)	23
Tare WT. + Wet WT. (gm)	250
Tare WT. + Dry WT. (gm)	236
Water WT. (gm)	14.0
Dry WT. (gm)	213.0
Moisture Content %	6.6

Swelling	
Mold No.	١٣
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	٠
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :


Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	87.00	180.00	284.00	410.00	533.50	640.50	755.00	833.50	1005.00
Load (KN)	0.9	1.8	2.8	4.0	5.2	6.3	7.4	8.2	9.8



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥
2.50	4.02	13.4	30.1%	94	95	30.3%
5.00	8.17	20.0	40.8%			41.1%


Lab. Specialist

Name : 


Sign : 

Lab. Engineer


Name : 

Sign : 

Consultant Engineer

Name : 

Sign : 



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	04/09/2023	code	ZONE	524+660 (left)
LOCATION	524+660(left)	MF-S-12	Material	Soil (A-1-b)
NAME COMPANY	مافيل للمقاولات		Description	مشنون ٣

1-visual inspection test

2-Gradient test

<u>A-gradation of bulk materials</u>			SAMPLE WEIGHT [g]			19233.00		gm		table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS		soil classify
Mass retained (g)	0.0	570.0	1123.0	1345.0	1077.0	1439.0	1358.0	12321.0		A-1-b
Cumulative Retained (g)	0.0	570.0	1693.0	3038.0	4115.0	5554.0	6912.0			PRO
Cumulative Retained %	0.0	3.0	8.8	15.8	21.4	28.9	35.9		WC	6.30
Cumulative Passing %	100.0	90.3	91.2	84.2	78.6	71.1	64.1		CBR	29.40

<u>B-soft material gradation</u>				WT.OF sample		500.00		gm
sieve size	10	40	200					
Cumulative Retained (g)	102.00	283.00	463.00					
Cumulative Retained %	20.40	56.60	92.60					
Cumulative Passing %	79.60	43.40	7.40					

[illegible]

ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	N.P	N.P	N.P

Contractor  Consulting Engineers

Consultant
Hassan

PROCTOR TEST

TESTING DATE	04/09/2023	code	Station	524+660 (Left)
LOCATION	524+660 (left)	MF-S-12	Material	soil (A-1-b)
NAME COMPANY	مركز البحوث والدراسات		description	مشروع ٣


Weight of empty mold :	5934.0
Mold Volume:	2140.0

MAX Dry Density	2.181
Water content %	6.3

trial no :	1	2	3		
Wt. Of Mold+ wet soil	10169.0	10682.0	10894.0	10763.0	
WT. WET SOIL	4235.0	4748.0	4960.0	4829.0	
Wt. Density	1.979	2.219	2.318	2.257	

Tare No.	15	824	11	13	20	9	14	4		
Tare wt.	24	24	21	23	25	24	23	24		
Wt. Of wet soil & tare	166.0	174.0	158.0	163.0	179.0	192.0	184.0	192.0		
Wt. Of dry soil & tare	162.0	169.0	151.0	157.0	170.0	182.0	171.0	180.0		
Wt. Of water	4.0	5.0	7.0	6.0	9.0	10.0	13.0	12.0		
Wt. Of dry soil	138.0	145.0	130.0	134.0	145.0	158.0	148.0	156.0		
Water content %	2.9%	3.4%	5.4%	4.5%	6.2%	6.3%	8.8%	7.7%		
AV. Water content %	3.2%	4.9%	6.3%	8.2%						
Dry Density	1.918	2.114	2.181	2.085						

curve proctor



Contractor **CCS Consulting**
المهندسين الاستشاريين
للبناء والتشييد

Consultant
Hassan


 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد شبيب	 SNAKEER	Electric Express Train - HSR	 الهيئة القومية للإتقان مجلس إدارة مجلس إشراف مجلس مراقبة
--	--	-------------------------------------	--

Plasticity and Liquidity Test -Atterberg Limits



Testing Date:	04/09/2023	Code:	Zone	524+660 (Left)
Location:	524+660 (Left)	MF-S-12	Material:	Soil (A-1-b)
Name company	مرفق للمقاولات		Description	مشون ٣

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %					N.P	

N.P



L.L.	P.L.	P.I
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name : 	Name : 	Name : 
Sign : 	Sign : 	Sign : 

California Bearing Ratio TEST

Testing Date :	8/9/2023	Code	FROM STA	524+660 (left)
Location	524+660 (left)	MF-S-12	Material	Soil(A-1-b)
COMPANY	مارفيل للمقاولات		description	مشون ٣

Test Results


Compaction % for Mold	
Mold No.	13
Mold Vol. (cm ³)	2113
Mold WT. (gm)	7829
Mold WT. + Wet WT. (gm)	12315
Wet WT. (gm)	4486
Wet Density (g/cm ³)	2.123
Dry Density (g/cm ³)	2.016
Proctor Density (g/cm ³)	2.181
Compaction %	92

Moisture Ratio After Compacted Mold	
Tare No.	9
Tare WT. (gm)	24
Tare WT. + Wet WT. (gm)	163
Tare WT. + Dry WT. (gm)	156
Water WT. (gm)	7.0
Dry WT. (gm)	132.0
Moisture Content %	5.3

Swelling	
Mold No.	١٣
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	-
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	42.50	112.00	198.00	286.00	377.50	451.00	516.00	584.00	764.00
Load (KN)	0.4	1.1	1.9	2.8	3.7	4.4	5.1	5.7	7.5



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة ٩٥ %
2.50	2.80	13.4	21.0%	92	95	21.6%
5.00	5.72	20.0	28.6%			29.4%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name : محمد بن علي
Sign :

Name :
Sign :
GPS Consulting
مركز الدراسات والبحوث

Name : هادي عبد الله
Sign : Hassan

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فريدل	 SVS TRA SHAKER	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena From Station 480+000 To Station 630+000	 الهيئة العامة للنقل الميناء القناة القاهرة
---	---	--	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	04/09/2023	code	ZONE	525+800 (left)
LOCATION	525+800 (left)	MF-S-13	Material	soil (A-1-a)
NAME COMPANY	مارفيل		description	مشن ٢

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		24630.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
Mass retained (g)	941.0	1421.0	1723.0	1367.0	1214.0	961.0	2439.0	14630.0	A-1-a
Cumulative Retained (g)	941.0	2362.0	4085.0	5452.0	6666.0	7627.0	10066.0		PRO 2.22
Cumulative Retained %	3.8	9.6	16.7	22.1	27.1	31.0	40.9		WC 6.90
Cumulative Passing %	96.2	90.4	83.3	77.9	72.9	69.0	59.1		CBR 32.50

B-soft material gradation			WT.OF sample		500.00		gm
sieve size	10	40	200				
Cumulative Retained (g)	77.00	247.00	392.00				
Cumulative Retained %	15.40	49.40	78.40				
Cumulative Passing %	84.60	50.60	21.60				

C-General gradient										
sieve size(in)	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
sieve size(mm)	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	96.2	90.4	83.4	77.9	72.9	69.0	59.1	50.0	29.9	12.8


ATTERBERG LIMITS	LIQUID LIMIT (L.L.)	PLASTIC LIMIT (P.L.)	PLASTIC INDEX (P.I.)
	16.00	12.00	4.00

Contractor





Consultant







Electric Express Train - HSR
 From 6 October City To Abu Simbel
 Section - 4 From Sohage
 To Qena
 From Station 506 + 300
 To Station 509 + 300



PROCTOR TEST


TESTING DATE:	2023/09/04	code	Station	525+800	left
LOCATION	525+800 (left)	MF-S-13	Material	Soil (A-1-a)	
NAME COMPANY	مارفيل		description	مشون ٢	

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.215
Water content %	6.9

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	9887.0	10112.0	10316.0	10251.0	
WT. WET SOIL	4533.0	4758.0	4962.0	4897.0	
Wt. Density	2.164	2.271	2.368	2.337	

Tare No.	9	8	7	6	12	11	14	1		
Tare wt.	45	47	49	50	45	47	47	45		
Wt. Of wet soil & tare	168.0	178.0	172.0	186.0	166.0	188.0	163.0	172.0		
Wt. Of dry soil & tare	164.0	175.0	167.0	181.0	158.0	179.0	152.0	161.0		
Wt. Of water	4.0	3.0	5.0	5.0	8.0	9.0	11.0	11.0		
Wt. Of dry soil	119.0	128.0	118.0	131.0	113.0	132.0	108.0	116.0		
Water content %	3.4%	2.3%	4.2%	3.8%	7.1%	6.8%	10.5%	9.5%		
AV. Water content %	2.9%		4.0%		6.9%		10.0%			
Dry Density	2.104		2.183		2.215		2.125			



GFS Consulting
 Contractor
 محمد عبد الحليم

Consultant
 هاشم عبد المنعم
 Hassan

 K.K. ENGINEERING CONSULTANCY	 SUSTRA	Electric Express Train - HSR	 الهيئة العامة للغذاء والدواء SARAFI
---	---	-------------------------------------	---


From 6 October City To Abu simbel section -4 From Sohage To Qena


Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	04/09/2023	Code:	FROM STA:	525+800	left
Location:	525+800 (left)	MF-S-13	Material:	soil (A-1-a)	
NAME COMPANY	ماركس		description	مشون ؟	

Testing Results :-

Test	Liquid Limit				Plastic Limit	
No. of Ticks	7	13	21	31	-	-
Tare No.	9	19	17	21	16	13
Tare WT. (gm)	23.98	23.5	22.59	22.21	22.82	23.02
Tare WT. + Wet WT. (gm)	57.5	53.67	54.16	51.78	33.26	33.13
Tare WT. + Dry WT. (gm)	53.02	50.03	50.12	47.25	32.98	31.33
Water WT. (gm)	4.48	3.64	4.04	4.53	0.28	1.8
Dry WT. (gm)	29.04	26.53	27.53	25.04	10.16	8.31
Moisture Content %	15.4%	13.7%	14.7%	18.1%	3%	22%
Average %					12%	
16.4%						



Lab. Specialist	Lab. Engineer	Consultant Engineer
Name : 	Name : 	Name : 
Sign : 	Sign : 	Sign : 

California Bearing Ratio TEST

Testing Date :	8/9/2023	Code	FROM STA :	525+800	left
Location :	525+800 (left)	MF-S-13	Material :	Soil (A-1-a)	
company name :	مركز		description	مشون ٢	

-: Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3060
Mold WT. (gm)	7205
Mold WT. + Wet WT. (gm)	13863
Wet WT. (gm)	6658
Wet Density (g/cm ³)	2.176
Dry Density (g/cm ³)	2.039
Proctor Density (g/cm ³)	2.215
Compaction %	92

Moisture Ratio After Compacted Mold	
Tare No.	2
Tare WT. (gm)	19
Tare WT. + Wet WT. (gm)	178
Tare WT. + Dry WT. (gm)	168
Water WT. (gm)	10.0
Dry WT. (gm)	149.0
Moisture Content %	6.7

Swelling	
Mold No.	1
Date	
Initial Height (mm)	0.00
Final Height (mm)	0.00
Difference	0
Sample Height (mm)	0.00
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	77.50	154.00	239.00	341.00	413.00	492.50	564.00	642.00	783.50
Load (KN)	0.8	1.5	2.3	3.3	4.0	4.8	5.5	6.3	7.7



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	% عند نسبة ١٠
2.50	3.34	13.4	25.0%	92	95	25.8%
5.00	6.29	20.0	31.4%			32.4%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name : محمد شويش

G.P.S. Consulting
شركة الجي.بي.س. استشارات
Sign : [Signature]

Name : [Signature]

Name : هاني عبد الله

Sign : Hassan

1/2 - 1/2 = 0
 Hassan

PROCTOR TEST


TESTING DATE:	09/09/2023	code	Station	524+660 (left)
LOCATION	524+660 (left)	MF-S-14	Material	Soil (A-1-b)
NAME COMPANY	مرفقيل		description	مشون ٣

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.184
Water content %	5.9

trial no :	1	2	3	4	5
WL Of Mold+ wet soil	9847.0	10094.0	10215.0	10063	
WT. WET SOIL	4493.0	4740.0	4861.0	4709.0	
WL Density	2.145	2.263	2.320	2.248	

Tare No.	15	6	2	8	1	9	4	3	
Tare wt.	46	45	45	46	47	49	46	46	
WL Of wet soil & tare	195.0	196.0	150.0	150.0	150.0	150.0	193.0	156.0	
WL Of dry soil & tare	192.0	193.0	147.0	147.0	144.0	144.0	182.0	147.0	
WL Of water	3.0	3.0	6.0	3.0	6.0	6.0	11.0	9.0	
WL Of dry soil	146.0	148.0	102.0	101.0	97.0	95.0	136.0	101.0	
Water content %	2.1%	2.0%	5.9%	3.0%	6.2%	6.3%	8.1%	8.9%	
AV. Water content %	2.0%		4.4%		6.3%		8.5%		
Dry Density	2.102		2.167		2.184		2.072		





 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد كركاش	 SHAKER	Electric Express Train - HSR	 الهيئة العامة للإمتداد الميناء البحري
---	---	-------------------------------------	--

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	09/09/2023	Code:	FROM STA:	524+660 (left)
Location:	524+660 (left)	MF-S-14	Material:	Soil (A-I-b)
Layer No. :	مرفأ		description	مشون ٣

Test	Liqud Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
Water WT. (gm)						
Dry WT. (gm)						
Moisture Content %						
Average %						



Lab. Specialist Name : محمد جوي Sign :	Lab. Engineer  Name : Sign :	Consultant Engineer Name : هـ/عبدالله Sign : Hassan
---	--	--

California Bearing Ratio TEST

Testing Date :	13/9/2023	Code	FROM STA :	524+660 (left)
Location :	524+660 (left)	MF-S-14	: Material	Soil (A-I-b)
Company	ماركيل		description	مشون ٣

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
Mold WT. (gm)	5938
Mold WT. + Wet WT. (gm)	12761
Wet WT. (gm)	6823
Wet Density (g/cm ³)	2.140
Dry Density (g/cm ³)	2.065
Proctor Density (g/cm ³)	2.190
Compaction %	94

Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	23
Tare WT. + Wet WT. (gm)	193
Tare WT. + Dry WT. (gm)	187
Water WT. (gm)	6.0
Dry WT. (gm)	164.0
Moisture Content %	3.7

Swelling	
Mold No.	1
Date	
Initial Height (mm)	
Final Height (mm)	
Difference	
Sample Height (mm)	
Swelling Ratio %	

Loading Reading :

Penetration (mm)	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
Load Reading (kg)	73.00	124.00	182.00	261.00	317.00	431.00	521.00	583.00	741.00
Load (KN)	0.7	1.2	1.8	2.6	3.1	4.2	5.1	5.7	7.3



Calculations :-

Penetration (mm)	Load (Kk)	Standard Load (Hb)	CBR (%)	Mold - Compaction (%)	Compaction (%)	CBR معدل نسبة ٩٨ %
2.50	2.56	13.4	19.2%	94	98	19.9%
5.00	5.71	20.0	28.5%			29.7%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name :

Sign :



Name :

Sign :

Name :

Sign :

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	13/09/2023	code	ZONE	525+800 (left)
LOCATION	525+800 (left)	MF-S-15	Material	Soil (A-1-a)
NAME COMPANY	مارفيل		description	صلاحية مشون ٢

1-visual inspection test


2-Gradient test


A-gradation of bulk materials				SAMPLE WEIGHT [g]		18445.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	2541.0	2211.0	2715.0	977.0	1302.0	542.0	859.0		A-1-a
(g)Cumulative Retained	2541.0	4752.0	7467.0	8444.0	9746.0	10288.0	11147.0	PRO	2.210
Cumulative Retained %	13.8	25.8	40.5	45.8	52.8	55.8	60.4	WC	6.30
Cumulative Passing %	86.2	74.2	59.5	54.2	47.2	44.2	39.6	CBR	41.50

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
(g)Cumulative Retained	37.00	155.00	375.00					
Cumulative Retained %	7.40	31.00	75.00					
Cumulative Passing %	92.60	69.00	25.00					

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	86.2	74.2	59.5	54.2	47.2	44.2	39.6	36.6	27.3	9.9

ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N.P	N.P	N.P

Contractor


Consultant


Electric Express Train - HSR



PROCTOR TEST

TESTING DATE:	13/09/2023	code	Station	525+800 (left)
LOCATION	525+800 (left)	MF-S-15	Material	Soil (A-1-a)
NAME COMPANY	مارفيل		description	صلاحية مشون ٢


Weight of empty mold :	5947.0
Mold Volume:	2148.0

MAX Dry Density	2.21
Water content %	6.3

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10211.0	10653.0	10998.0	10810	
WT. WET SOIL	4264.0	4706.0	5051.0	4863.0	
Wt. Density	1.985	2.191	2.351	2.264	

Tare No.	15	6	2	8	1	9	4	3		
Tare wt.	46	45	45	46	47	49	46	46		
Wt. Of wet soil & tare	195.0	196.0	150.0	150.0	150.0	150.0	193.0	156.0		
Wt. Of dry soil & tare	192.0	193.0	147.0	147.0	144.0	144.0	182.0	147.0		
Wt. Of water	3.0	3.0	6.0	3.0	6.0	6.0	11.0	9.0		
Wt. Of dry soil	146.0	148.0	102.0	101.0	97.0	95.0	136.0	101.0		
Water content %	2.1%	2.0%	5.9%	3.0%	6.2%	6.3%	8.1%	8.9%		
AV. Water content %	2.0%		4.4%		6.3%		8.5%			
Dry Density	1.945		2.098		2.213		2.087			

curve proctor




Contractor
GFS Consulting
مستشار
الهيئة العامة للغذاء والدواء
الهيئة العامة للغذاء والدواء

Consultant
Hassan
مستشار



Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	13/09/2023	Code:	station	525+800 (left)
Location:	525+800 (left)	MF-S-15	Material:	Soil (A-I-a)
Layer No. :	مارفيل		Layer Thickness :	صلاحية مشون ٢

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %						



L.L	P.L	P.I
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name : Sign :	Name : Sign : 	Name : Sign : 



Electric Express Train - HSR



California Bearing Ratio TEST

Testing Date :	17/9/2023	Code	station	525+800 (left)
Location :	525+800 (left)	MF-S-15	Material	Soil (A-1-a)
Company :	مارفيل		description	صلحية مشون *

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
(gm)Mold WT.	5938
(gm)Mold WT. + Wet WT.	12860
(gm)Wet WT.	6922
Wet Density (g/cm ³)	2.171
Dry Density (g/cm ³)	2.095
Proctor Density (g/cm ³)	2.210
Compaction %	95

Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	23
(gm)Tare WT. + Wet WT.	193
(gm)Tare WT. + Dry WT.	187
(gm)Water WT.	6.0
(gm)Dry WT.	164.0
Moisture Content %	3.7

Swelling	
Mold No.	5
Date	
(mm)Initial Height	
(mm)Final Height	
Difference	
(mm)Sample Height	
Swelling Ratio %	

Loading Reading :

(mm)Penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
(kg)Load Reading	99.00	195.00	295.00	355.00	466.00	547.00	695.00	820.00	885.00
(KN)Load	1.0	1.9	2.9	3.5	4.6	5.4	6.8	8.0	8.7



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	عند نسبة 98 %
2.50	3.48	13.4	26.1%	95	98	26.9%
5.00	8.04	20.0	40.1%			41.5%

Lab. Specialist

Name :

Sign :

Lab. Engineer
Name:
Sign:

Consultant Engineer

Name :

Sign :

Name:
Sign:

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فندويل	 SVSCTA SHAKER	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena From Station 503+000 To Station 509+000	 الهيئة العامة للغذاء والدواء GAPBL
---	--	---	--

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	13/09/2023	code	Station	525+660 (Left)
LOCATION	525+660 (Left)	MF-S-16	Material	soil A-1-b
NAME COMPANY	مارفيل		description	مشون ٣

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		13960.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	1270.0	658.0	902.0	810.0	160.0	780.0	1400.0	7741.0	A-1-b
(g)Cumulative Retained	1270.0	1928.0	2830.0	3640.0	3800.0	4580.0	5980.0	PRO	2.163
Cumulative Retained %	8.7	13.0	26.1	26.1	27.2	32.8	42.8	WC	6.00
Cumulative Passing %	91.3	86.2	73.9	73.9	72.8	67.2	57.2	CBR	37.10


B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
(g)Cumulative Retained	60.00	230.00	460.00					
Cumulative Retained %	12.00	46.00	92.00					
Cumulative Passing %	88.00	54.00	8.00					

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	91.3	86.2	79.7	73.9	72.8	67.2	57.2	50.3	30.9	4.6

ATTERBERG LIMTS	(. L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N.P	N.P	N.P

Contractor

[Signature]



Consultant

[Signature]
Hassan

PROCTOR TEST


TESTING DATE:	13/09/2023	code	Station	525+660 (Left)
LOCATION	525+660 (Left)	MF-S-16	Material	Soil A-1-b
NAME COMPANY	مارفيل		description	مشون ٣

Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.163
Water content %	6.0


trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	9760.0	9980.0	10165.0	10050	
WT. WET SOIL	4406.0	4626.0	4811.0	4696.0	
Wt. Density	2.103	2.208	2.296	2.242	

Tare No.	15	6	2	8	1	9	4	3		
Tare wt.	46	45	45	46	47	49	46	46		
Wt. Of wet soil & tare	195.0	196.0	150.0	149.0	150.0	150.0	193.0	156.0		
Wt. Of dry soil & tare	192.0	193.0	147.0	147.0	144.0	144.0	182.0	147.0		
Wt. Of water	3.0	3.0	6.0	2.0	6.0	6.0	11.0	9.0		
Wt. Of dry soil	146.0	148.0	102.0	101.0	97.0	95.0	136.0	101.0		
Water content %	2.1%	2.0%	5.9%	2.0%	6.2%	6.3%	8.1%	8.9%		
AV. Water content %	2.0%		3.9%		6.3%		8.5%			
Dry Density	2.061		2.125		2.161		2.066			



Contractor

[Signature]



Consultant

١٢ حاتم عبد المظن

[Signature]


 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد خليل	 CVSIFA SHAKER	Electric Express Train - HSR	 الهيئة القومية للإتقان Saudi National Society for Quality Assurance
--	--	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	13/09/2023	Code:	Station	525+660 (Left)
Location:	525+660 (Left)	MF-S-16	Material	Soil A-1-b
Name company	مارفيل		description	مشون ٣


Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %					N.P	

N.P




L.L	P.L	P.I
N.P	N.P	N.P


Lab. Specialist	Lab. Engineer	Consultant Engineer
-----------------	---------------	---------------------

Name : 

Sign :


 Name : 
 Sign : 
 المرحومة السيدة القضاة الزاهرة

Name : 

Sign : 

California Bearing Ratio TEST

Testing Date :	17/9/2023	Code	Station	525+660 (Left)
Location :	525+660 (Left)	MF-S-16	Material	soil A-1-b
Name company	مراجيل		description	مشون ٢

:- Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
(gm)Mold WT.	5938
(gm)Mold WT. + Wet WT.	13080
(gm)Wet WT.	7142
Wet Density (g/cm ³)	2.240
Dry Density (g/cm ³)	2.116
Proctor Density (g/cm ³)	2.163
Compaction %	98

Mositure Ratio After Compacted Mold	
Tare No.	23
Tare WT. (gm)	20
(gm)Tare WT. +Wet WT.	110
(gm)Tare WT. +Dry WT.	105
(gm)Water WT.	5.0
(gm)Dry WT.	85.0
Moisture Content %	5.9

Swelling	
Mold No.	1
Date	
(mm)Intial Height	
(mm)Final Height	
Difference	
(mm)Sample Height	
Swelling Ratio %	

Loading Reading :

(mm)Penteration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
(kg)Load Reading	80.00	170.00	280.00	350.00	460.00	570.00	670.00	780.00	860.00
(KN)Load	0.8	1.7	2.7	3.4	4.5	5.6	6.6	7.6	8.4



Calculations :-

Penteration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عند نسبة ٩٨ %
2.50	3.43	13.4	25.7%	98	95	25.0%
5.00	7.64	20.0	38.2%			37.1%

Lab. Specialist

Name : احمد زبيح
Sign :

Lab. Engineer

Name :
Sign :
المراجعة الهندسية

Consultant Engineer

Name :
Sign : Hassan

 ENGINEERING CONSULTING OFFICE المكتب الاستشاري الهندسي أ.د. خالد فادي	 SVS TRA & SHAKER	Electric Express Train - HSR From 6 October City To Abu simbel section -4 From Sohage To Qena From Station 503+000 To Station 509+000	 الهيئة العامة للغذاء والدواء Sohage City
---	---	---	---

PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	24/09/2023	code	Station	525+660 (Left)
LOCATION	525+660 (Left)	MF-S-17	Material	soil A-1-b
NAME COMPANY	مارفيل		description	مشون ٣

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		14520.00		gm	table classify
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	110.0	580.0	1060.0	720.0	250.0	960.0	1374.0	7741.0	A-1-b
(g)Cumulative Retained	110.0	690.0	1750.0	2470.0	2720.0	3680.0	5054.0		PRO
Cumulative Retained %	8.7	4.8	12.9	17.0	18.7	25.3	34.8		WC
Cumulative Passing %	91.3	95.2	87.1	83.0	81.3	74.7	65.2		CBR
									40.20

B-soft material gradation				WT.OF sample		500.00		gm
sieve size	10	40	200					
(g)Cumulative Retained	75.00	260.00	435.00					
Cumulative Retained %	15.00	52.00	87.00					
Cumulative Passing %	85.00	48.00	13.00					

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	91.3	95.2	87.9	83.0	81.3	74.7	65.2	55.4	31.3	8.5

ATTERBERG LIMITS	(. L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N.P	N.P	N.P

Contractor


GES Consulting
 شركة استشارات الهندسة
 المرحومة السيدة هنادي عبد الله

Consultant

م.ع. م.ع. م.ع.


PROCTOR TEST

TESTING DATE:	24/09/2023	code	Station	525+660 (Left)
LOCATION	525+660 (Left)	MF-S-17	Material	Soil A-1-b
NAME COMPANY	مارفيل		description	مشون ٣


Weight of empty mold :	5354.0
Mold Volume:	2095.0

MAX Dry Density	2.178
Water content %	6.1

trial no :	1	2	3	4	5
Wt. Of Mold+ wet soil	9695.0	9944.0	10202.0	10030	
WT. WET SOIL	4341.0	4590.0	4848.0	4676.0	
Wt. Density	2.072	2.191	2.314	2.232	

Tare No.	15	6	2	8	1	9	4	3		
Tare wt.	46	45	45	46	47	49	46	46		
Wt. Of wet soil & tare	150.0	150.0	150.0	150.0	150.0	150.0	150.0	150.0		
Wt. Of dry soil & tare	148.0	147.5	148.0	147.0	144.0	144.0	141.0	143.0		
Wt. Of water	2.0	2.5	6.0	3.0	6.0	6.0	9.0	7.0		
Wt. Of dry soil	102.0	102.5	103.0	101.0	97.0	95.0	95.0	97.0		
Water content %	2.0%	2.4%	5.8%	3.0%	6.2%	6.3%	9.5%	7.2%		
AV. Water content %	2.2%		4.4%		6.3%		8.3%			
Dry Density	2.027		2.099		2.178		2.060			

curve proctor



Contractor

GPS Consulting
شركة التأسيس والبناء
للمشروعات

Consultant


أ.د. حاتم عبد الله
Hassan

Plasticity and Liquidity Test -Atterberg Limits







Testing Date:	24/09/2023	Code:	Station	525+660 (Left)
Location:	525+660 (Left)	MF-S-17	Material	Soil A-1-b
Name company	مارفيل		description	مشون ٣

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %					N.P	

N.P



L.L	P.L	P.I
N.P	N.P	N.P

Lab. Specialist	Lab. Engineer	Consultant Engineer
Name : 	Name : 	Name : 
Sign : 	Sign : 	Sign : 

California Bearing Ratio TEST

Testing Date :	28/9/2023	Code	Station	525+660 (Left)
Location :	525+660 (Left)	MF-S-17	Material	soil A-1-b
Name company	مراجيل		description	مشون ٢

Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	2180
(gm)Mold WT.	5930
(gm)Mold WT. + Wet WT.	10930
(gm)Wet WT.	5000
Wet Density (g/cm ³)	2.294
Dry Density (g/cm ³)	2.166
Proctor Density (g/cm ³)	2.178
Compaction %	99

Moisture Ratio After Compacted Mold	
Tare No.	23
Tare WT. (gm)	20
(gm)Tare WT. +Wet WT.	110
(gm)Tare WT. +Dry WT.	105
(gm)Water WT.	5.0
(gm)Dry WT.	85.0
Moisture Content %	5.9

Swelling	
Mold No.	1
Date	
(mm)Initial Height	
(mm)Final Height	
Difference	
(mm)Sample Height	
Swelling Ratio %	

Loading Reading :

(mm)Penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
(kg)Load Reading	145.00	240.00	310.00	415.00	533.00	680.00	766.00	860.00	1008.00
(KN)Load	1.4	2.4	3.0	4.3	5.2	6.7	7.5	8.4	9.9



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(Kn)	(lb)	(%)	(%)	(%)	عدد نسبة ٩٥
2.50	4.26	13.4	31.9%	99	95	30.5%
5.00	8.43	20.0	42.1%			40.2%

Lab. Specialist

Lab. Engineer

Consultant Engineer

Name : احمد زكي
Sign :

Name :
Sign :
GPS Consulting
المركز الهندسي الاستشاري

Name :
Sign : Hassan



Electric Express Train - HSR
From 6 October City To Abu simbel
section -4 From Sohage To Qena
From Station 503+000
To Station 509+000



PARTICLE SIZE DISTRIBUTION OF SOIL

TESTING DATE:	24/09/2023	code	ZONE	525+800 (left)
LOCATION	525+800 (left)	MF-S-18	Material	Soil (A-1-a)
NAME COMPANY	مارفيل		description	صلاحية مشون ٢

1-visual inspection test

2-Gradient test

A-gradation of bulk materials				SAMPLE WEIGHT [g]		16950.00	gm	table classify	
sieve size	2	1.5	1	4/3	2/1	8/3	# 4	PASS	soil classify
(g)Mass retained	1820.0	1260.0	1790.0	860.0	1315.0	620.0	1760.0		A-1-a
(g)Cumulative Retained	1820.0	3080.0	4870.0	5730.0	7045.0	7665.0	9425.0	PRO	2.218
Cumulative Retained %	10.7	18.2	28.7	33.8	41.6	45.2	55.6	WC	6.30
Cumulative Passing %	89.3	81.8	71.3	66.2	58.4	54.8	44.4	CBR	42.00

B-soft material gradation				WT.OF sample		500.00	gm
sieve size	10	40	200				
(g)Cumulative Retained	60.00	170.00	420.00				
Cumulative Retained %	12.00	34.00	84.00				
Cumulative Passing %	88.00	66.00	16.00				

C-General gradient										
(in)sieve size	2	1.5	1	3/4	1/2	3/8	# 4	# 10	# 40	# 200
(mm)sieve size	50.0	37.5	25.0	19.0	12.5	9.5	4.75	2.00	0.425	0.075
Cumulative Passing %	89.3	81.8	71.3	66.2	58.4	54.8	44.4	39.1	29.3	7.1

ATTERBERG LIMITS	(.L.L)LIQUID LIMIT	(.P.L)PLASTIC LIMIT	(.P.I)PLASTIC INDEX
	N.P	N.P	N.P

Contractor

Consultant

٢٠٢٣/٩/٢٤

PROCTOR TEST


TESTING DATE:	24/09/2023	code	Station	525+800 (left)
LOCATION	525+800 (left)	MF-S-18	Material	Soil (A-1-a)
NAME COMPANY	مارفيل		description	صلحية مشون ٢

Weight of empty mold :	5947.0
Mold Volume:	2148.0

MAX Dry Density	2.218
Water content %	6.1

trial no :	1	2	3	4	
Wt. Of Mold+ wet soil	10360.0	10650.0	11005.0	10630	
WT. WET SOIL	4413.0	4703.0	5058.0	4683.0	
Wt. Density	2.054	2.189	2.355	2.180	

Tare No.	15	6	2	8	1	9	4	3		
Tare wt.	46	45	45	46	47	49	46	46		
Wt. Of wet soil & tare	195.0	196.0	150.0	150.0	150.0	150.0	193.0	156.0		
Wt. Of dry soil & tare	192.0	193.0	147.0	147.0	144.0	144.0	182.0	147.0		
Wt. Of water	3.0	3.0	6.0	3.0	6.0	6.0	11.0	9.0		
Wt. Of dry soil	146.0	148.0	102.0	101.0	97.0	95.0	136.0	101.0		
Water content %	2.1%	2.0%	5.9%	3.0%	6.2%	6.3%	8.1%	8.9%		
AV. Water content %	2.0%	4.4%	6.3%	8.5%						
Dry Density	2.013	2.097	2.216	2.009						



Contractor

GPS Consulting

المكتب الاستشاري الهندسي

Consultant

م/ماني عبد المنعم


Hassan

 	Electric Express Train - HSR	 
---	-------------------------------------	---

Plasticity and Liquidity Test -Atterberg Limits

Testing Date:	24/09/2023	Code:	station	525+800 (left)
Location:	525+800 (left)	MF-S-18	Material:	Soil (A-I-a)
Layer No. :	مارفيل		description	صلاحية مشون ٢

Test	Liquid Limit				Plastic Limit	
No. of Ticks						
Tare No.						
Tare WT. (gm)						
Tare WT. + Wet WT. (gm)						
Tare WT. + Dry WT. (gm)						
(gm)Water WT.						
(gm)Dry WT.						
Moisture Content %						
Average %						



Lab. Specialist Name : Sign :	Lab. Engineer Name : Sign :	Consultant Engineer Name : Sign :
--	--	--

California Bearing Ratio TEST

Testing Date :	28/9/2023	Code	station	525+800 (left)
Location :	525+800 (left)	MF-S-18	Material	Soil(A-I-a)
Company	مارفيل		description	صلابة متون *

- : Test Results


Compaction % for Mold	
Mold No.	1
Mold Vol. (cm ³)	3188
(gm)Mold WT.	5938
(gm)Mold WT. + Wet WT.	13050
(gm)Wet WT.	7112
Wet Density (g/cm ³)	2.231
Dry Density (g/cm ³)	2.113
Proctor Density (g/cm ³)	2.218
Compaction %	95

Moisture Ratio After Compacted Mold	
Tare No.	8
Tare WT. (gm)	23
(gm)Tare WT. +Wet WT.	193
(gm)Tare WT. +Dry WT.	184
(gm)Water WT.	9.0
(gm)Dry WT.	161.0
Moisture Content %	5.6

Swelling	
Mold No.	1
Date	
(mm)Initial Height	
(mm)Final Height	
Difference	
(mm)Sample Height	
Swelling Ratio %	

Loading Reading :

(mm)Penetration	0.64	1.27	1.91	2.54	3.18	3.80	4.45	5.00	6.40
(kg)Load Reading	95.00	192.00	287.00	362.00	460.00	580.00	696.00	835.00	1050.00
(KN)Load	0.9	1.9	2.8	3.5	4.5	5.7	6.8	8.2	10.3



Calculations :-

Penetration	Load	Standard Load	CBR	Mold - Compaction	Compaction	CBR
(mm)	(KN)	(lb)	(%)	(%)	(%)	عند نسبة 98 %
2.50	3.55	13.4	26.6%	95	98	27.3%
5.00	8.18	20.0	40.9%			42.0%

Lab. Specialist

Name :

Sign :

Lab. Engineer

Name :

Sign :

Consultant Engineer

Name :

Sign :