EnDrains
CONSULTING

بيان معدات المقاول

٢٠٢٤/١٠/١٥

جارى

رقم المستخلص

عملية :- استكمال تنفيذ أعمال الجسر الترابى بقطاعات المشروع ضمن مشروع إنشاء القطار الكهربائى السريع (السخنة - العلمين - العاصمة الإدارية - مطروح) لتنفيذ المسافة من الكم ١٢٤+٠٠ إلى الكم ١٤٠+٠٠ بطول ١٦ كم (اتجاه أكتوبر)
اسم العملية :

٢٠٢٢/١١/٢٩

تاريخ توقيع العقد :

المقاول المنفذ : شركة سامكو الوطنية للتشييد

الوظيفة	الاسم	مسلسل
13	لودر	1
3	بلدوزر	2
9	جريدر	3
5	حفار	4
28	قلاّب	5
12	هراس	6
25	تانك مياه	7
1	محطة خرسانة	8
2	جرار زراعي ليزر	9
2	ضاغط هواء	10

مدير مشروع الهيئة

EnDrains
CONSULTING

بيان الجهاز الفني للمقاول

٢٠٢٤/١٠/١٥

جارى ٥

رقم المستخلص

عملية :- استكمال تنفيذ أعمال الجسر الترابى بقطاعات المشروع ضمن مشروع إنشاء القطار الكهربائى السريع (السخنة - العاصمة الإدارية - العلمين - مطروح) لتنفيذ المسافة من الكم ١٢٤+٠٠ إلى الكم ١٤٠+٠٠ بطول ١٦ كم (اتجاه أكتوبر)

اسم العملية :

٢٠٢٢/١١/٢٩

تاريخ توقيع العقد :

المقاول المنفذ : شركة سامكو الوطنية للتشييد

الوظيفة	الاسم	مسلسل
مدير التنفيذ للطرق	حسن عبد المنعم عيد	1
مدير المكتب الفني	مصطفى محمود	2
مدير ضبط الجودة	أحمد محمد المهدي	3
مدير السلامة الوقائية	محمد سمير بنيامين	4
مهندس تنفيذ طرق	ضياء محمود	5
مهندس صيانة	محمد القائد	6
مهندس تخطيط و برمجة زمنية	محمد طارق	7
مراقب تنفيذ	رمضان وهية	8
مراقب تنفيذ	عادل المرشدى	
فني مواد	عبد الله رمزي	
فني مواد	حسام حسن	
حاسب كميات	محمد عوض	9
فني سلامة مرورية	السيد صابر	10
فني سلامة مرورية	رضا معوض	
مساح	نادر سعد	11
مساح	ياسر ريان	

مدير مشروع الهيئة

ENI [r]rams
CONSULTING

كميات الردم مسار القطار السريع شركة سامكو بند رقم (٣)

Station	Fill Area (Sq.M.)	Fill Volume (Cu.M.)	Cum. Fill Vol. (Cu.M.)	مسافات النقل
123+980.00	221.23	2201.8	2,201.80	حتى ١٢ كم
124+000.00	211.58	4328.14	6,529.94	حتى ١٢ كم
124+010.00	170.57	1910.78	8,440.72	حتى ١٢ كم
124+020.00	35.64	1031.06	9,471.78	حتى ١٢ كم
138+280.00	252.19	6050.59	15,522.37	حتى ٥ كم
138+300.00	282.47	5346.62	20,868.99	حتى ٥ كم
138+320.00	271.78	5542.45	26,411.44	حتى ٥ كم
138+340.00	252.17	5239.45	31,650.89	حتى ٥ كم
138+360.00	246.45	4986.22	36,637.11	حتى ٥ كم
138+380.00	241.89	4883.46	41,520.57	حتى ٥ كم
اجمالي الردم حتى مسافة ٥ كم			32,048.79	حتى ٥ كم
اجمالي مسافة النقل حتى ١٢ كم			9,471.78	حتى ١٢ كم
اجمالي الردم			41,520.57	حتى ١٢ كم

الهيئة العامة للطرق والكبارى

م/ أسماء على

Handwritten signature

ENTRains
CONSULTING

الهيئة العامة للطرق والكباري
EGYPT

كميات (Prepared Subgrade) بند رقم ٤

Station	Area	Volume	Cumulative	Notes
123+970	5.86	0	0.00	
123+980	5.86	58.55	58.55	
124+000	5.86	117.11	175.66	
124+020	5.86	117.11	292.77	
124+040	5.86	117.11	409.87	
124+060	5.86	117.11	526.98	
138+240	19.57	391.5	918.48	
138+260	19.57	391.5	1,309.98	
138+280	8.04	276.12	1,586.10	
138+300	8.04	160.74	1,746.84	
138+320	8.04	160.74	1,907.58	
138+340	8.04	160.74	2,068.32	
138+360	8.04	160.74	2,229.06	
138+380	8.04	160.74	2,389.80	
138+400	8.04	160.74	2,550.54	
اجمالي				2550.54

الهيئة العامة للطرق والكباري

م/ أسماء علي

م/ محمد الخطيب علي

مكتب الشركة

م/ أحمد منعم

م/ محمد الخطيب علي

شركة سامكو

م/ مصطفى محمود

م/ محمد الخطيب علي

ENTRANS
CONSULTING

المدينة العامة
الطرق والكباري و البنى البرية
(GARBLT)

الهيئة القومية للبنفاق
NATIONAL AUTHORITY FOR TUNNELS
EGYPT

مشروع القطار السريع شركة سامكو من محطة ١٢٤+٠٠٠ حتى محطة ١٤٠+٠٠٠ اتجاه أكتوبر بطول ١٦,٠ كم

حصر اعمال SUBGRADE بالمشروع بند رقم ٤

الاجمالي	SUBGRADE محاضر	SUBGRADE	البند	م
2550.54	0	2550.54	SUBGRADE مسار القطار السريع	1
8755	0	8755	مخرج ومدخل الورش والوصله SUBGRADE	2
	0	17021.65	Technical Block	3
28327.19	0	28327.19	الاجمالي	
ملاحظات	٢٠٢٢-٥-٣١ من	٢٠٢٢-٥-٣١ حتى	الاجمالي	
	28327.19	0	28327.19	

مدير مشروع الهيئة العامة للطرق والكباري

م/ اسماء على الشاذلي

مهندس مكتب انترانس

مهندس مكتب ٢٧٧

مهندس الشركة المنفذة

م/ مصطفى محمود

كميات (SubBallast) بند رقم 0

Station	Area	Volume	Cumulative	Notes
123+970.00	5.86	0	0	
123+980.00	5.86	58.55	58.55	
124+000.00	5.86	117.11	175.66	
124+020.00	5.86	117.11	292.77	
124+040.00	5.86	117.11	409.88	
124+060.00	5.86	117.11	526.99	
124+080.00	5.86	117.11	644.1	
124+100.00	5.86	117.11	761.21	
136+840	18.96	379.2	1140.41	
136+860	18.96	379.2	1519.61	
136+880	18.96	379.2	1898.81	
136+900	18.96	379.2	2278.01	
136+920	18.96	379.21	2657.22	
136+940	15.12	340.8	2998.02	
136+960	15.12	302.4	3300.42	
136+980	15.12	302.4	3602.82	
137+000	15.12	302.4	3905.22	
137+020	15.12	302.4	4207.62	
137+040	15.12	302.4	4510.02	
137+060	15.12	302.4	4812.42	
137+080	15.12	302.4	5114.82	
137+100	15.12	302.4	5417.22	
137+120	15.12	302.4	5719.62	
138+240	15.12	302.4	6022.02	
138+260	15.12	302.4	6324.42	
138+280	5.86	209.75	6534.17	
138+300	5.86	117.11	6651.28	
138+320	5.86	117.11	6768.39	
138+340	5.86	117.11	6885.5	
138+360	5.86	117.11	7002.61	
138+380	5.86	117.11	7119.72	
138+400	5.86	117.11	7236.83	

اجمالي

7236.83

الهيئة العامة للطرق والكبارى
م/ أسماء على

مكتب التراس
م/ عبدالمنعم علي

مكتب XYZ
م/ أحمد هشام

شركة سامكو
م/ مصطفى محمود

كميات خرسانة الميول شركة سامكو بند رقم (١-٧)

مشروع القطار السريع شركة سامكو من محطة ١٢٤+٠٠٠ حتى محطة ١٤٠+٠٠٠ للاتجاهين (ب) بطول ١٦,٠ كم

حصر اعمال الخرسانه بالمشروع بند رقم ١-٧

Station		Side	Quantity (m2)	Notes
from	to			
0+000	0+540	LEFT (ENTRANSE)	7,839	CUT ZONE
0+540	0+840	LEFT (ENTRANSE)	2,248	CUT ZONE
0+840	1+170	LEFT (ENTRANSE)	3,651	CUT ZONE
0+160	0+670	LEFT (EXIT)	4,684	FILL ZONE
0+900	1+360	LEFT (EXIT)	3,480	FILL ZONE
1+360	1+500	LEFT (EXIT)	1,078	CUT ZONE
124+130	124+160	LEFT	503	FILL ZONE
124+160	124+360	LEFT	2,944	FILL ZONE
124+360	124+390	LEFT	193	FILL ZONE
124+390	124+540	LEFT	834	FILL ZONE
127+630	127+780	LEFT	3,067	FILL ZONE
127+780	127+900	LEFT	2,371	FILL ZONE
127+900	128+380	LEFT	7,590	FILL ZONE
128+380	128+700	LEFT	2,818	FILL ZONE
128+860	129+610	LEFT	4,194	FILL ZONE
129+610	129+720	LEFT	823	CUT ZONE
130+200	130+380	LEFT	1,229	FILL ZONE
131+410	131+530	LEFT	845	FILL ZONE
131+700	131+800	LEFT	690	FILL ZONE
131+900	131+940	LEFT	321	FILL ZONE
132+420	132+440	LEFT	207	FILL ZONE
132+440	133+220	LEFT	7,770	FILL ZONE
133+220	133+300	LEFT	525	FILL ZONE
133+300	133+500	LEFT	1,519	CUT ZONE
134+200	134+320	LEFT	980	CUT ZONE
134+320	135+040	LEFT	3,485	FILL ZONE
135+040	135+250	LEFT	1,555	CUT ZONE
135+250	135+640	LEFT	2,262	FILL ZONE
135+640	135+810	LEFT	951	FILL ZONE
135+810	135+830	LEFT	98	FILL ZONE
137+440	137+920	LEFT	7,295	FILL ZONE
137+920	138+220	LEFT	4,405	FILL ZONE
139+480	139+940	LEFT	4,933	FILL ZONE
0+880	1+150	RIGHT (ENTRANSE)	3,251	FILL ZONE
0+170	0+670	RIGHT (EXIT)	5,058	FILL ZONE
124+480	124+500	RIGHT	97	FILL ZONE
124+500	125+260	RIGHT	13,190	FILL ZONE
125+260	125+580	RIGHT	4,544	FILL ZONE
125+580	126+000	RIGHT	2,807	CUT ZONE
126+000	126+760	RIGHT	6,149	CUT ZONE
126+760	127+080	RIGHT	2,634	CUT ZONE
127+080	127+620	RIGHT	6,744	CUT ZONE
127+540	127+620	RIGHT	979	FILL ZONE
127+620	127+720	RIGHT	2,235	FILL ZONE
127+720	127+840	RIGHT	2,494	FILL ZONE
127+840	128+000	RIGHT	2,760	FILL ZONE
128+000	128+700	RIGHT	7,490	FILL ZONE
128+700	129+220	RIGHT	2,991	FILL ZONE
129+420	129+600	RIGHT	843	FILL ZONE
129+600	129+700	RIGHT	757	FILL ZONE
130+200	130+380	RIGHT	1,353	FILL ZONE
131+430	131+560	RIGHT	910	FILL ZONE
131+760	131+920	RIGHT	1,999	CUT ZONE
132+620	133+260	RIGHT	4,830	FILL ZONE
134+160	134+200	RIGHT	540	CUT ZONE
134+200	134+380	RIGHT	1,943	CUT ZONE
135+350	135+820	RIGHT	3,236	FILL ZONE
136+320	136+620	RIGHT	4,965	FILL ZONE
137+570	137+890	RIGHT	1,845	FILL ZONE
137+860	137+890	RIGHT	487	FILL ZONE
138+140	138+220	RIGHT	1,381	FILL ZONE
139+480	139+800	RIGHT	1,751	FILL ZONE
139+600	139+940	RIGHT	4,401	FILL ZONE

الاجمالي

182,051

الهيئة العامة للطرق والكباري

مكتب EnTrans

مكتب ١٧٢

م/اسماء علي الشاذلي

م/عبد القنم علي

م/احمد هشام محمد

م/مصطفى محمود

كميات خرسانة الميول شركة سامكو بند رقم (١-٧)

مشروع القطار السريع شركة سامكو من محطة ١٢٤+٠٠٠ حتى محطة ١٤٠+٠٠٠ للانجافين (ب) بطول ١٦٠ كم

حصر اعمال الخرسانه بالمشروع بند رقم ١-٧

Station		Side	Quantity (m2)	Notes
from	to			
0+000	0+540	LEFT(ENTRANSE)	7,839	CUT ZONE
0+540	0+840	LEFT(ENTRANSE)	2,248	CUT ZONE
0+840	1+170	LEFT(ENTRANSE)	3,651	CUT ZONE
0+160	0+670	LEFT (EXIT)	4,684	FILL ZONE
0+900	1+360	LEFT (EXIT)	3,480	FILL ZONE
1+360	1+500	LEFT (EXIT)	1,078	CUT ZONE
124+130	124+160	LEFT	503	FILL ZONE
124+160	124+360	LEFT	2,944	FILL ZONE
124+360	124+390	LEFT	193	FILL ZONE
124+390	124+540	LEFT	834	FILL ZONE
124+390	124+500	LEFT	633	FILL ZONE
127+630	127+780	LEFT	3,067	FILL ZONE
127+780	127+900	LEFT	2,371	FILL ZONE
127+900	128+380	LEFT	7,590	FILL ZONE
128+380	128+700	LEFT	2,818	FILL ZONE
128+860	129+610	LEFT	4,194	FILL ZONE
129+610	129+720	LEFT	823	CUT ZONE
129+720	130+200	LEFT	8,089	CUT ZONE
130+200	130+380	LEFT	1,229	FILL ZONE
130+380	131+410	LEFT	13,886	CUT ZONE
131+410	131+530	LEFT	845	FILL ZONE
131+530	131+700	LEFT	2,164	CUT ZONE
131+700	131+800	LEFT	690	FILL ZONE
131+800	131+900	LEFT	1,250	CUT ZONE
131+900	131+940	LEFT	321	FILL ZONE
131+940	132+420	LEFT	2,974	FILL ZONE
132+420	132+440	LEFT	207	FILL ZONE
132+440	133+220	LEFT	7,770	FILL ZONE
133+220	133+300	LEFT	525	FILL ZONE
133+300	133+500	LEFT	1,519	CUT ZONE
133+500	134+200	LEFT	10,580	CUT ZONE
134+200	134+320	LEFT	980	CUT ZONE
134+320	135+040	LEFT	3,485	FILL ZONE
135+040	135+250	LEFT	1,555	CUT ZONE
135+250	135+640	LEFT	2,262	FILL ZONE
135+640	135+810	LEFT	951	FILL ZONE
135+810	135+830	LEFT	98	FILL ZONE
136+320	136+420	LEFT	674	FILL ZONE
136+420	137+440	LEFT	10,827	FILL ZONE
137+440	137+920	LEFT	7,295	FILL ZONE
137+920	138+220	LEFT	4,405	FILL ZONE
139+480	139+940	LEFT	4,933	FILL ZONE
0+880	1+150	RIGHT(ENTRANSE)	3,251	FILL ZONE
0+170	0+670	RIGHT (EXIT)	5,058	FILL ZONE
124+480	124+500	RIGHT	97	FILL ZONE
124+500	125+260	RIGHT	13,190	FILL ZONE
125+260	125+580	RIGHT	4,544	FILL ZONE
125+580	126+000	RIGHT	2,807	CUT ZONE
126+000	126+760	RIGHT	6,149	CUT ZONE

الهيئة العامة للطرق والكبارى
م/ أسماء على الشاذلى

EnTrans CONSULTING
مشروع القطار السريع - الخط الأول
مكتب XYZ
م/ احمد هشام
م/ عبد المنعم حجازى
م/ كمال انشاليت

مشروع القطار السريع
م/ احمد هشام
م/ عبد المنعم حجازى
م/ كمال انشاليت
م/ محمد مصطفى محمود
م/ محمد مصطفى محمود
م/ محمد مصطفى محمود

مشروع القطار السريع
م/ احمد هشام
م/ عبد المنعم حجازى
م/ كمال انشاليت
م/ محمد مصطفى محمود
م/ محمد مصطفى محمود
م/ محمد مصطفى محمود

كميات خرسانة الميول شركة سامكو بند رقم (١-٧)

مشروع القطار السريع شركة سامكو من محطة ١٢٤٠٠٠ حتى محطة ١٤٠٠٠٠ للاتجاهين (ب) بطول ١٦,٠ كم

حصر اعمال الخرسانه بالمشروع بند رقم ١-٧

Station		Side	Quantity (m2)	Notes
from	to			
126+760	127+080	RIGHT	2,634	CUT ZONE
127+080	127+620	RIGHT	6,744	FILL ZONE
127+540	127+620	RIGHT	979	FILL ZONE
127+620	127+720	RIGHT	2,235	FILL ZONE
127+720	127+840	RIGHT	2,494	FILL ZONE
127+840	128+000	RIGHT	2,760	FILL ZONE
128+000	128+700	RIGHT	7,490	FILL ZONE
128+700	129+220	RIGHT	2,991	FILL ZONE
129+420	129+600	RIGHT	843	FILL ZONE
129+600	129+700	RIGHT	757	FILL ZONE
129+700	130+200	RIGHT	10,031	CUT ZONE
130+200	130+380	RIGHT	1,353	FILL ZONE
130+380	131+430	RIGHT	15,932	CUT ZONE
131+430	131+560	RIGHT	910	FILL ZONE
131+560	131+760	RIGHT	2,404	CUT ZONE
131+760	131+920	RIGHT	1,999	CUT ZONE
132+620	133+260	RIGHT	4,830	FILL ZONE
134+130	134+230	RIGHT	1,331	CUT ZONE
134+160	134+200	RIGHT	540	CUT ZONE
1344+200	134+380	RIGHT	1,943	CUT ZONE
135+350	135+820	RIGHT	3,236	FILL ZONE
136+320	136+620	RIGHT	4,965	FILL ZONE
136+620	137+570	RIGHT	13,204	FILL ZONE
137+570	137+690	RIGHT	1,845	FILL ZONE
137+680	137+860	RIGHT	1,869	FILL ZONE
137+860	137+890	RIGHT	487	FILL ZONE
137+890	138+140	RIGHT	4,116	FILL ZONE
138+140	138+720	RIGHT	1,381	FILL ZONE
139+480	139+600	RIGHT	1,751	FILL ZONE
139+600	139+940	RIGHT	4,401	FILL ZONE
الاجمالي			282,015	

مدير مشروع الهيئة العامة
للطرق والكباري

م/اسماء على الشاذلي

مهندس مكتب EnTrans

م/عبدالمعظم على

مهندس مكتب KAZ

م/احمد هشام محمد

مهندس الشركة المنفذة

م/محمدي محمود

مشروع القطار السريع
استثمار القاهرة
٨٩٢٩١
٤٥٢ - ١٩٠
٤٩٧ - ٣٢٢ ٥٠١١
طريق - طرة
EGPT
القطار الكهربائي السريع

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)
From Sta. 124+500 To Sta. 140+000 Section Three**

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

**JERICO TRAINS
CONSULTING**

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1211
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	7
Station :	From:	Slump(cm)	temperature
	To:		

Date of Test	12/8/2024		
Specimen Reference	1	2	3
Weight (g)	8098	8250	8392
Density (kg/m ³)	2399	2444	2487
Failure Load (kN)	529	498	433
Comp. Strength (Kg/cm ²)	240	226	196
AVERAGE Comp. Strength (Kg/cm ²)	221		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. Strength (Kg/cm ²)	88%

M. E. JERICO TRAINS CONSULTING

**JERICO TRAINS
CONSULTING**
م. ع. جريكو تراينز
استشارات

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

ENJOURNALS
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	31/7/2024	Req.No. :	SP 1211
Structure Type :	Side Slopes	Side:	Right (2 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+560		29
	000+580		

Date of Test	28/8/2024		
Specimen Reference	1	2	3
Weight (g)	8296	8396	8387
Density (kg/m ³)	2458	2488	2485
Failure Load (kN)	800	874	851
Comp. Strength (Kg/cm ²)	363	396	386
AVERAGE Comp. Strength (Kg/cm ²)	382		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	153%		

SAMCO
M.E/CONTRACTOR
م.ع. المتكبر ياني السامح

ENJOURNALS
CONSULTING
مشروع استشاري

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024	Req.No. :	SP 1211
Structure Type :	Side Slopes	Side:	Right (1 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		

Date of Test	31/8/2024		
Specimen Reference	1	2	3
Weight (g)	8279	8338	8357
Density (kg/m ³)	2453	2471	2476
Failure Load (kN)	826	900	866
Comp. Strength (Kg/cm ²)	374	408	393
AVERAGE Comp. Strength (Kg/cm ²)	392		
SPECIFIED STRENGTH (kg/cm ²)	250		
AVERAGE Comp. %	157%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024		Req.No. :	SP 1211	
Structure Type :	Side Slopes		Side:	Right (3 even)	
			From:	000+560	Age of Test (Days):
Station :	To:	000+580	Slump(cm)	8	temperature
					27

Date of Test	2/9/2024				
Specimen Reference	1	2	3		
Weight (g)	8316	8267	8267		
Density (kg/m ³)	2464	2449	2449		
Failure Load (kN)	910	873	822		
Comp. Strength (Kg/cm ²)	413	396	373		
AVERAGE Comp. Strength (Kg/cm ²)	394				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	157%

M.E. CONTRACTOR

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024		Req.No. :	SP 1212			
Structure Type :	Side Slopes		Side:	Right (3 Odd)			
						Station :	From: 000+580
	To: 000+600	Slump(cm)	8		temperature	29	

Date of Test	10/8/2024					
Specimen Reference	1	2	3			
Weight (g)	8308	8045	8165			
Density (kg/m³)	2462	2384	2419			
Failure Load (kN)	514	483	506			
Comp. Strength (Kg/cm²)	233	219	229			
AVERAGE Comp. Strength (Kg/cm²)	227					
SPECIFIED STRENGTH (Kg/cm²)	250					
AVERAGE Comp	91%

M. El/COMSULTANT
التحليل الهندسي والبيئي

M. El/COMSULTANT
التحليل الهندسي والبيئي

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant
Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024		Req.No. :	SP 1212	
Structure Type :	Side Slopes		Side:	Right (3 even)	
Station :	From:	000+580	Age of Test (Days):	7	
	To:	000+600		Slump(cm) :	8

Date of Test	12/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8098	8250	8392		
Density (kg/m³)	2399	2444	2487		
Failure Load (kN)	529	498	433		
Comp. Strength (Kg/cm²)	240	226	196		
AVERAGE Comp. Strength (Kg/cm²)	221				
SPECIFIED STRENGTH (Kg/cm²)	250				
AVERAGE Comp. %	88%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024	Req.No. :	SP 1212
Structure Type :	Side Slopes	Side:	Right (3 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+580		29
	000+600		

Date of Test	31/8/2024		
Specimen Reference	1	2	3
Weight (g)	8279	8338	8357
Density (kg/m ³)	2453	2471	2476
Failure Load (kN)	826	900	866
Comp. Strength (Kg/cm ²)	374	408	393
AVERAGE Comp. Strength (Kg/cm ²)	392		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. Strength (%)	157%		

M.E./CONTRACTOR

JENFRANIS
CONSULTING
م.ع. استشارات

A.H

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant	GARLT	
Contractor Samco National Company For Construction	Contractor consultant	EMT TRAINS CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1212
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+580		27
	000+600		

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m ³)	2464	2449	2449
Failure Load (kn)	910	873	822
Comp. Strength (Kg/cm ²)	413	396	373
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%		

SAMCO
M.E./CONTRACTOR
القصر الكبير رافى السمرق

EMT TRAINS
CONSULTANT
C O M E I G Q I N S P E C I A N T
م.ع. / مستشار
م.ع. / مستشار

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024	Req.No. :	SP 1213
Structure Type :	Side Slopes	Side:	Right (4 Odd)
	Station :	Age of Test (Days):	7
	From: 000+600	Slump(cm)	8
	To: 000+620	temperature	29

Date of Test	10/8/2024		
Specimen Reference	1	2	3
Weight (g)	8308	8045	8165
Density (kg/m ³)	2462	2384	2419
Failure Load (kN)	514	483	506
Comp. Strength (Kg/cm ²)	233	219	229
AVERAGE Comp. Strength (Kg/cm ²)	227		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	91%		

SAMCO
EGYPT
M.E./CONTRACTOR
القصر الكهربائي السريع

ENTRAINS
CONSULTANT
M/E./CONSULTANT C
مركز الأبحاث والدراسات

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024		Req.No. :	SP 1213	
Structure Type :	Side Slopes		Side:	Right (3 Even)	
	From:	000+600		Age of Test (Days):	7
Station :	To:	000+620	Slump(cm)	8	temperature : 27

Date of Test	12/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8098	8250	8392		
Density (kg/m ³)	2399	2444	2487		
Failure load (kN)	529	498	433		
Comp. Strength (Kg/cm ²)	240	226	196		
AVERAGE Comp. Strength (Kg/cm ²)	221				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	88%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

تشياليس

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

ENJBRams
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024	Req.No. :	SP 1213
Structure Type :	Side Slopes	Side:	Right (4 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+600		29
	000+620		

Date of Test	31/8/2024		
Specimen Reference	1	2	3
Weight (g)	8279	8338	8357
Density (kg/m ³)	2453	2471	2476
Failure Load (kN)	826	900	866
Comp. Strength (Kg/cm ²)	374	408	393
AVERAGE Comp. Strength (Kg/cm ²)	392		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Compd %	157%		

ME/CONTRACTOR
Signature and stamp of the contractor.

ENJBRams
ENGINEERING CONSULTANT C
Signature and stamp of the consultant.

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant	GARLT
Contractor Samco National Company For Construction	Contractor consultant SAMCO S.A.R.L
	Contractor consultant GENJIRANS CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1213
Structure Type :	Side Slopes	Side:	Right (3 Even)
	From: 000+600	Age of Test (Days):	28
Station :	To: 000+620	Slump(cm)	8
		temperature	27

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m ³)	2464	2449	2449
Failure Load (kN)	910	873	822
Comp. Strength (Kg/cm ²)	413	396	373
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%		

M.E./CONSULTANT

 المهندس الكووياني السريع - طارق

GENJIRANS
 ENGINEERING CONSULTANTS
 مستشارو الهندسة والبناء - الكويت الأولى

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Contractor
Samco National Company
For Construction

Contractor consultant

GARLT

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024		Req.No. :	SP 1214		
Structure Type :	Side Slopes		Side:	Right (3 Odd)		
						From:
Station :	To:	000+640	Slump(cm)	8	temperature	29

Date of Test	10/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8308	8045	8165		
Density (kg/m³)	2462	2384	2419		
Failure Load (kN)	514	483	506		
Comp. Strength (Kg/cm²)	233	219	229		
AVERAGE Comp. Strength (Kg/cm²)	227				
SPECIFIED STRENGTH (Kg/cm²)	250				
AVERAGE Comp. %	91%				

SAMCO
M.E./CONTRACTOR P.T.
المستشار الوطني للمباني

J.S. Al-Jarrah
CONSULTANT C
المستشار الوطني للمباني

PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)
 From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
 Samco National Company
 For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1214
Structure Type :	Side Slopes	Side:	Right (2 Even)
Station :	From: 000+620	Age of Test (Days):	7
	To: 000+640	Slump(cm) :	8
		temperature :	27

Date of Test	12/8/2024		
Specimen Reference	1	2	3
Weight (g)	8098	8250	8392
Density (kg/m ³)	2399	2444	2487
Failure Load (kN)	529	498	433
Comp. Strength (Kg/cm ²)	240	226	196
AVERAGE Comp. Strength (Kg/cm ²)	221		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	88%

M.E.CONTRACTOR

PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)
 From Sta. 124+500 TO Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
 Samco National Company
 For Construction

Contractor consultant

ISMAILIYAS
 CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024		Req.No. :	SP 1214	
Structure Type :	Side Slopes		Side:	Right (1 even)	
Station :	From:	000+620	Age of Test (Days):	7	
	To:	000+640	Slump(cm)	8	temperature 28

Date of Test	15/6/2024				
Specimen Reference	1	2	3		
Weight (g)	8244	8314	8326		
Density (kg/m ³)	2443	2463	2467		
Failure Load (kN)	518	465	487		
Comp. Strength (Kg/cm ²)	235	211	221		
AVERAGE Comp. Strength (kg/cm ²)	222				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	89%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant
Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024		Req.No. :	SP 1214	
Structure Type :	Side Slopes		Side:	Right (3 Odd)	
Station :	From:	000+620	Age of Test (Days):	28	
	To:	000+640	Slump(cm)	8	temperature 29

Date of Test	31/8/2024		
Specimen Reference	1	2	3
Weight (g)	8279	8338	8357
Density (kg/m³)	2453	2471	2476
Failure Load (kN)	826	900	866
Comp. Strength (Kg/cm²)	374	408	393
AVERAGE Comp. Strength (Kg/cm²)	392		
SPECIFIED STRENGTH (Kg/cm²)	250		
AVERAGE Comp. %	157%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Sameco National Company
For Construction

Contractor consultant

EGYPTIAN RAILWAYS
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024		Req.No. :	SP 1214		
Structure Type :	Side Slopes		Side:	Right (1 even)		
						From:
Station :	To:	000+640	Slump(cm)	8	temperature	28

Date of Test	3/9/2024				
Specimen Reference	1	2	3		
Weight (g)	8341	8356	8410		
Density (kg/m ³)	2471	2476	2492		
Failure Load (kN)	870	796	819		
Comp. Strength (Kg/cm ²)	394	361	371		
AVERAGE Comp. Strength (Kg/cm ²)	376				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	150%

M.E./CONTRACTOR

EGYPTIAN RAILWAYS
CONSULTING
EGYPTIAN RAILWAYS
CONSULTING

PROJECT : ELECTRIC EXPRESS TRAIN
 (HIGH-SPEED RAIL)
 From Sta. 124+500 To Sta. 140+000 Section Three

GARTT

Contractor
 Samco National Company
 For Construction

Contractor consultant

ENTT TRAINS
 CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024		Req.No. :	SP 1215	
Structure Type :	Side Slopes		Side:	Right (2 Odd)	
Station :	To:	000+660	Slump(cm)	8	temperature
					29

Date of Test	10/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8308	8045	8165		
Density (kg/m ³)	2462	2384	2419		
Failure Load (kN)	514	483	506		
Comp. Strength (Kg/cm ²)	233	219	229		
AVERAGE Comp. Strength (Kg/cm ²)	227				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	91%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	4/8/2024		Req.No. :	SP 1215	
Structure Type :	Side Slopes		Side:	Right (2 Odd)	
Station :	To:	000+660	Slump(cm)	9	temperature
					28

Date of Test	11/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8180	8265	8460		
Density (kg/m ³)	2424	2449	2507		
Failure Load (kN)	509	514	528		
Comp. Strength (Kg/cm ²)	231	233	239		
AVERAGE Comp. Strength (Kg/cm ²)	234				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	94%				

M.E/CONTRACTOR
E.G.Y.P.T
المهندس الدكتور م.ع. عيسى

JENITRAIMS
CONSULTING
C O M P A N Y
م.ع. عيسى
م.ع. عيسى

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

JENIDRAINIS
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	3/8/2024	Req.No. :	SP 1215
Structure Type :	Side Slopes	Side:	Right (2 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:	8	29

Date of Test	31/8/2024		
Specimen Reference	1	2	3
Weight (g)	8279	8338	8357
Density (kg/m ³)	2453	2471	2476
Failure Load (kn)	826	900	866
Comp. Strength (Kg/cm ²)	374	408	393
AVERAGE Comp. Strength (Kg/cm ²)	392		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%		

M. ENCONTRADOR
المهندس الكوبرياقي السيد

JENIDRAINIS
CONSULTING
مهندسون استشاريون

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	4/8/2024	Req.No. :	SP 1215
Structure Type :	Side Slopes	Side:	Right (2 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		

Date of Test	1/9/2024		
Specimen Reference	1	2	3
Weight (g)	8362	8319	8387
Density (kg/m³)	2478	2465	2485
Failure Load (kN)	878	816	912
Comp. Strength (Kg/cm²)	398	370	413
AVERAGE Comp. Strength (Kg/cm²)	394		
SPECIFIED STRENGTH (Kg/cm²)	250		
AVERAGE Comp. %	158%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024	Req.No. :	SP 1215
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
			28

Date of Test	3/9/2024		
Specimen Reference	1	2	3
Weight (g)	8341	8356	8410
Density (kg/m ³)	2471	2476	2492
Failure Load (kN)	870	796	819
Comp. Strength (Kg/cm ²)	394	361	371
AVERAGE Comp. Strength (Kg/cm ²)	376		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	150%

M.E./CONTRACTOR

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	4/8/2024		Req.No. :	SP 1216	
Structure Type :	Side Slopes		Side:	Right (4 Odd)	
Station :	To:	000+680	Slump(cm)	9	temperature
					28

Date of Test	11/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8180	8265	8460		
Density (kg/m ³)	2424	2449	2507		
Failure Load (kN)	509	514	528		
Comp. Strength (kg/cm ²)	231	233	239		
AVERAGE Comp. Strength (kg/cm ²)	234				
SPECIFIED STRENGTH (kg/cm ²)	250				
AVERAGE COMPRESSIVE STRENGTH (%)	94%				

SAMCO
EGYPT
M.E. CONSULTING
م.ع. استشارات

EGYPTIAN RAILWAYS
CONSULTING
م.ع. استشارات

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

**Contractor
Samco National Company
For Construction**

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024		Req.No. :	SP 1216		
Structure Type :	Side Slopes		Side:	Right (4 Even)		
						From:
Station :	To:	000+680	Slump(cm)	8	temperature	28

Date of Test	15/6/2024				
Specimen Reference	1	2	3		
Weight (g)	8244	8314	8326		
Density (kg/m³)	2443	2463	2467		
Failure Load (kN)	518	465	487		
Comp. Strength (Kg/cm²)	235	211	221		
AVERAGE Comp. Strength (Kg/cm²)	222				
SPECIFIED STRENGTH (Kg/cm²)	250				
AVERAGE Comp. %	89%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	4/8/2024		Req.No. :	SP 1216	
Structure Type :	Side Slopes		Side:	Right (4 Odd)	
	From:	000+660	Age of Test (Days):	28	
Station :	To:	000+680	Slump(cm)	9	temperature
					28

Date of Test	1/9/2024				
Specimen Reference	1	2	3		
Weight (g)	8362	8319	8387		
Density (kg/m ³)	2478	2465	2485		
Failure Load (kN)	878	816	912		
Comp. Strength (Kg/cm ²)	398	370	413		
AVERAGE Comp. Strength (Kg/cm ²)	394				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	158%				

SAMCO
M.E./CONTRACTOR
م.ع. المتكبر ياني المصمم - ح.ع.

ENTRains
CONSULTING
م.ع. المتكبر ياني المصمم - ح.ع.

A.H

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant
Contractor
Samco National Company
For Construction

Contractor consultant

GARLT

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024	Req.No. :	SP 1216
Structure Type :	Side Slopes	Side:	Right (4 Even)
		Age of Test (Days):	28
Station :	From:	000+660	temperature : 28
	To:	000+680	
		Slump(cm) :	8

Date of Test	3/9/2024		
Specimen Reference	1	2	3
Weight (g)	8341	8356	8410
Density (kg/m ³)	2471	2476	2492
Failure Load (kN)	870	796	819
Comp. Strength (Kg/cm ²)	394	361	371
AVERAGE Comp. Strength (Kg/cm ²)	376		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	150%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	4/8/2024	Req.No. :	SP 1217
Structure Type :	Side Slopes	Side:	Right (1 Odd)
		Age of Test (Days):	7
Station :	From:	Slump(cm)	temperature
	To:		
	000+680		28
	000+700		

Date of Test	11/8/2024		
Specimen Reference	1	2	3
Weight (g)	8180	8265	8460
Density (kg/m ³)	2424	2449	2507
Failure Load (kN)	509	514	528
Comp. Strength (kg/cm ²)	231	233	239
AVERAGE Comp. Strength (kg/cm ²)	234		
SPECIFIED STRENGTH (kg/cm ²)	250		
AVERAGE Comp.	94%

JENTRAINS

M.E./CONTRACTOR

JENTRAINS CONSULTING
م.ع. / م.ت.س.ج.م.ع.

PROJECT : ELECTRIC EXPRESS TRAIN
 (HIGH-SPEED RAIL)
 From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
 Samco National Company
 For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024		Req.No. :	SP 1217
Structure Type :	Side Slopes		Side:	Right (2 Odd)
	From:	000+680	Age of Test (Days):	7
Station :	To:	000+700	Slump(cm)	8
			temperature	27

Date of Test	12/8/2024		
Specimen Reference	1	2	3
Weight (g)	8098	8250	8392
Density (kg/m³)	2399	2444	2487
Failure Load (kN)	529	498	433
Comp. Strength (kg/cm²)	240	226	196
AVERAGE Comp. Strength (kg/cm²)	221		
SPECIFIED STRENGTH (Kg/cm²)	250		
AVERAGE Comp. %	88%

M.E./CONTRACTOR

PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)
 From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
 Samco National Company
 For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024	Req.No. :	SP 1217
Structure Type :	Side Slopes	Side:	Right (3 Even)
	From: 000+680	Age of Test (Days):	7
Station :	To: 000+700	Slump(cm) :	8
		temperature	28

Date of Test	15/6/2024		
Specimen Reference	1	2	3
Weight (g)	8244	8314	8326
Density (kg/m ³)	2443	2463	2467
Failure Load (kN)	518	465	487
Comp. Strength (Kg/cm ²)	235	211	221
AVERAGE Comp. Strength (Kg/cm ²)	222		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Compressive Strength %	89%		

M. E. ENTRAINS CONSULTANT
 المهندس المختار
 M. E. ENTRAINS CONSULTANT

ENTRAINS
 CONSULTANT
 م. ع. انترانس
 م. ع. انترانس

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	4/8/2024	Req.No. :	SP 1217
Structure Type :	Side Slopes	Side:	Right (1 Odd)
		Age of Test (Days):	28
Station :	From:	000+680	temperature
	To:	000+700	
		Slump(cm)	9

Date of Test	1/9/2024		
Specimen Reference	1	2	3
Weight (g)	8362	8319	8387
Density (kg/m ³)	2478	2465	2485
Failure Load (kN)	878	816	912
Comp. Strength (Kg/cm ²)	398	370	413
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	158%		

M.E./CONTRACTOR
القائم بالإنشاء والكهربائي السريع - طوكيو

EMERALD CONSULTANTS
CONSULTANTS
مشروع إنشاء الخط السريع - الأردن

PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

EMTbrans
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1217
Structure Type :	Side Slopes	Side:	Right (2 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:	000+700	8 27

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m ³)	2464	2449	2449
Failure Load (kn)	910	873	822
Comp. Strength (Kg/cm ²)	413	396	373
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%		

M.E/CONTRACTOR
M. E. / CONTRACTOR
م. ع. / المتعهد

EMTbrans
M.E/CONSULTANT
م. ع. / الاستشاري
م. ع. / الاستشاري

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024		Req.No. :	SP 1217	
Structure Type :	Side Slopes		Side:	Right (3 Even)	
Station :	From:	000+680	Age of Test (Days):	28	
	To:	000+700	Slump(cm)	8	temperature 28

Date of Test	3/9/2024				
Specimen Reference	1	2	3		
Weight (g)	8341	8356	8410		
Density (kg/m³)	2471	2476	2492		
Failure Load (kN)	870	796	819		
Comp. Strength (Kg/cm²)	394	361	371		
AVERAGE Comp. Strength (Kg/cm²)	376				
SPECIFIED STRENGTH (Kg/cm²)	250				
AVERAGE Comp. %	150%				

M/E CONTRACTOR

M.E/CONSULTANT
M. E. Consultant C

PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)
 From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
 Samco National Company
 For Construction

Contractor consultant

JEAN OFFICINA
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024		Req.No. :	SP 1218	
Structure Type :	Side Slopes		Side:	Right (3 Odd)	
				Age of Test (Days):	
Station :	From:	000+700	Slump(cm)	8	temperature
	To:	000+720			

Date of Test	12/8/2024				
Specimen Reference	1	2	3		
Weight (g)	8098	8250	8392		
Density (kg/m ³)	2399	2444	2487		
Failure Load (kN)	529	498	433		
Comp. Strength (Kg/cm ²)	240	226	196		
AVERAGE Comp. Strength (Kg/cm ²)	221				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. %	88%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024	Req.No. :	SP 1218
Structure Type :	Side Slopes	Side:	Right (3 even)
	From: 000+700	Age of Test (Days):	7
Station :	To: 000+720	Slump(cm)	8
		temperature	28

Date of Test	15/6/2024		
Specimen Reference	1	2	3
Weight (g)	8244	8314	8326
Density (kg/m ³)	2443	2463	2467
Failure Load (kN)	518	465	487
Comp. Strength (Kg/cm ²)	235	211	221
AVERAGE Comp. Strength (Kg/cm ²)	222		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. Strength (Kg/cm ²)	89%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024		Req.No. :	SP 1218	
Structure Type :	Side Slopes		Side:	Right (3 Odd)	
Station :	To:	000+720	Slump(cm)	8	temperature
					27

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m ³)	2464	2449	2449
Failure Load (kN)	910	873	822
Comp. Strength (Kg/cm ²)	413	396	373
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

**EGYPTIAN RAILWAYS
CONSULTING**

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024	Req.No. :	SP 1218
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		

Date of Test	3/9/2024		
Specimen Reference	1	2	3
Weight (g)	8341	8356	8410
Density (kg/m ³)	2471	2476	2492
Failure Load (kN)	870	796	819
Comp. Strength (Kg/cm ²)	394	361	371
AVERAGE Comp. Strength (Kg/cm ²)	376		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. Strength (Kg/cm ²)	150%		

EGYPTIAN RAILWAYS
M. ELCONRABATOR

**EGYPTIAN RAILWAYS
CONSULTING**

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024		Req.No. :	SP 1219	
Structure Type :	Side Slopes		Side:	Right (even)	
	From:	000+720		Age of Test (Days):	7
Station :	To:	000+740	Slump(cm)	8	temperature
					28

Date of Test	15/6/2024				
Specimen Reference	1	2	3		
Weight (kg)	8244	8314	8326		
Density (kg/m ³)	2443	2463	2467		
Failure Load (kN)	518	465	487		
Comp. Strength (Kg/cm ²)	235	211	221		
AVERAGE Comp. Strength (Kg/cm ²)	222				
SPECIFIED STRENGTH (Kg/cm ²)	250				
AVERAGE Comp. % of Specified	89%				

Uzbe M. E. CONTROL FOR

Samco National Company
CONSULTANT
C I D E M C O N S U L T A N T S
C

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

**IBRAHIMS
CONSULTING**

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1219
Structure Type :	Side Slopes	Side:	Right (3 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+720	8	27
	000+740		

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m³)	2464	2449	2449
Failure Load (kN)	910	873	822
Comp. Strength (Kg/cm²)	413	396	373
AVERAGE Comp. Strength (Kg/cm²)	394		
SPECIFIED STRENGTH (Kg/cm²)	250		
AVERAGE Comp. %	157%		

M.E/CONTRACTOR
P T
القصر الكوراني السريع - طرابلس

**IBRAHIMS
CONSULTING**
M.E/CONSULTANT
م.ع/مستشار
م.ع/مستشار

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

ENTRANS
CONSULTING

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024	Req.No. :	SP 1219
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+720	8	28
	000+740		

Date of Test	3/9/2024		
Specimen Reference	1	2	3
Weight (g)	8341	8356	8410
Density (kg/m ³)	2471	2476	2492
Failure Load (kN)	870	796	819
Comp. Strength (Kg/cm ²)	394	361	371
AVERAGE Comp. Strength (Kg/cm ²)	376		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	150%

M.E. CONTRACTOR

ENTRANS
CONSULTING
M.E. CONSULTANT C

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1220
Structure Type :	Side Slopes	Side:	Right (3 Odd)
		Age of Test (Days):	7
Station :	From:	Slump(cm)	temperature
	To:		
			27

Date of Test	12/8/2024		
Specimen Reference	1	2	3
Weight (g)	8098	8250	8392
Density (kg/m ³)	2399	2444	2487
Failure Load (kN)	529	498	433
Comp. Strength (Kg/cm ²)	240	226	196
AVERAGE Comp. Strength (Kg/cm ²)	221		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE COMP. %	88%

88%

JENI TRAINS

CO. M.E. CONSULTANT
م.ع. استشارات

M.E./CONSULTANT

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024	Req.No. :	SP 1220
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	7
Station :	From:	Slump(cm)	8
	To:		
			temperature
			28

Date of Test	15/6/2024		
Specimen Reference	1	2	3
Weight (g)	8244	8314	8326
Density (kg/m ³)	2443	2463	2467
Failure Load (kN)	518	465	487
Comp. Strength (kg/cm ²)	235	211	221
AVERAGE Comp. Strength (kg/cm ²)	222		
SPECIFIED STRENGTH (kg/cm ²)	250		
AVERAGE COMP. %	89%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1220
Structure Type :	Side Slopes	Side:	Right (3 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+740		27
	000+760		

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m ³)	2464	2449	2449
Failure Load (kN)	910	873	822
Comp. Strength (Kg/cm ²)	413	396	373
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%

M.E/CONTRACTOR
المتكامل للخدمات الهندسية

JENI TRAINS

M.E/CONSULTANT
م.ع/مستشار

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant
Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024	Req.No. :	SP 1220
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	23
Station :	From:	Slump(cm)	temperature
	To:		
	000+740		28
	000+760		

Date of Test	3/9/2024		
Specimen Reference	1	2	3
Weight (g)	8341	8356	8410
Density (kg/m ³)	2471	2476	2492
Failure Load (kN)	870	796	819
Comp. Strength (Kg/cm ²)	394	361	371
AVERAGE Comp. Strength (Kg/cm ²)	376		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	150%		

M.E/CONTRACTOR
M. E. BOOBSALANTIN C
م. ع. بوبسالنتين

ENTRANS CONSULTING
م. ع. بوبسالنتين

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	8/6/2024	Req.No. :	SP 1221
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	7
Station :	From:	000+760	temperature
	To:	000+780	
		Slump(cm)	8
			28

Date of Test	15/6/2024		
Specimen Reference	1	2	3
Weight (g)	8244	8314	8326
Density (kg/m³)	2443	2463	2467
Failure Load (kN)	518	465	487
Comp. Strength (Kg/cm²)	235	211	221
AVERAGE Comp. Strength (Kg/cm²)	222		
SPECIFIED STRENGTH (Kg/cm²)	250		
AVERAGE Compressive Strength (%)	89%

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

**JEKIRAJINS
CONSULTING**

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	5/8/2024	Req.No. :	SP 1221
Structure Type :	Side Slopes	Side:	Right (3 Odd)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		

Date of Test	2/9/2024		
Specimen Reference	1	2	3
Weight (g)	8316	8267	8267
Density (kg/m ³)	2464	2449	2449
Failure Load (kN)	910	873	822
Comp. Strength (Kg/cm ²)	413	396	373
AVERAGE Comp. Strength (Kg/cm ²)	394		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	157%

A.H

**PROJECT : ELECTRIC EXPRESS TRAIN
(HIGH-SPEED RAIL)**
From Sta. 124+500 To Sta. 140+000 Section Three

Owner Consultant

GARLT

Contractor
Samco National Company
For Construction

Contractor consultant

**IBRAHIM
CONSULTING**

DETERMINATION OF COMPRESSIVE STRENGTH OF CONCRETE CUBES

DATE OF CASTING :	6/8/2024	Req.No. :	SP 1221
Structure Type :	Side Slopes	Side:	Right (3 even)
		Age of Test (Days):	28
Station :	From:	Slump(cm)	temperature
	To:		
	000+760		28
	000+780		28

Date of Test	3/9/2024		
Specimen Reference	1	2	3
Weight (g)	8341	8356	8410
Density (kg/m ³)	2471	2476	2492
Failure Load (kN)	870	796	819
Comp. Strength (Kg/cm ²)	394	361	371
AVERAGE Comp. Strength (Kg/cm ²)	376		
SPECIFIED STRENGTH (Kg/cm ²)	250		
AVERAGE Comp. %	150%		

M.E. CONTRACTOR
SAMCO

IBRAHIM
CONSULTING
M.E. CONSULTANT